

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1	UDALA	BADKHAMAN	cons of iay house of sdarsan singh s/o-nura singh(2404069001/IF/10088714)	Works on Individuals Land (Category IV)	BP	1653	0	0.17	04-07-2015	798551
2	UDALA	BADKHAMAN	4th Year Maint. (ND) Mango Plantation of Anpa Majhi & 140 Others(2404069/DP/3122546)	Drought Proofing	BP	44.6	26.6	71.21	01-07-2016	21546
3	UDALA	BADKHAMAN	Constuction of new earthen road from Kuting Purna sahi to Nadighat(2404069001/RC/3097985)	Rural Connectivity	GP	6	4	10	01-04-2018	2899
4	UDALA	BADKHAMAN	Repair of canal from Thakthaki nala kajubagan to Babaji bilo nalo at Pathuria with guard wall(2404069001/WC/10317442)	Water Conservation and Water Harvesting	GP	6	4	10	01-04-2018	2899
5	UDALA	BADKHAMAN	IMPROVEMENT TO RAJABUNDHA MIP(2404069/IC/943330)	Micro Irrigation Works	BP	3.31	1.69	5	03-06-2017	1599
6	UDALA	BADKHAMAN	Renov of Lasasahi Desaandha With Const of Canal System at Baidakholi in Badkhaman GP(2404069/WC/10390985)	Water Conservation and Water Harvesting	BP	3.11	4.52	8	15-07-2019	1502
7	UDALA	BADKHAMAN	Ren of Antapur barradangu tank(sl ho-179)(2404069001/WH/3073254)	Renovation of traditional water bodies	GP	3	2	5	03-01-2015	1449
8	UDALA	BADKHAMAN	cons of checkdam at kalimeghanala at sahad bilo(2404069001/WC/1362670)	Water Conservation and Water Harvesting	GP	2.5	2.5	5	02-12-2015	1208
9	UDALA	BADKHAMAN	Const of Check Dam at Anadi Bilo Nala(2404069001/WC/1362674)	Water Conservation and Water Harvesting	GP	2.5	2.5	5	02-12-2015	1208
10	UDALA	BADKHAMAN	Const.of Check Dam at Pathuria Pokhari at Tala Canal(2404069001/WC/1363123)	Water Conservation and Water Harvesting	GP	2.5	2.5	5	02-12-2015	1208
11	UDALA	BADKHAMAN	Const.of Check Dam at Cahitangadi Nala(2404069001/WC/1363127)	Water Conservation and Water Harvesting	GP	2.5	2.5	5	02-12-2015	1208
12	UDALA	BADKHAMAN	EXCAVATION OF CANAL WITH GUARDWALL MANDAL BILLO TO BARJUPADA(2404069001/WC/10317496)	Water Conservation and Water Harvesting	GP	2.4	1.6	4	05-12-2017	1159
13	UDALA	BADKHAMAN	Imp.of Canal from Sadhu Bilo to Jharana Sahi Canal at Badkhaman(2404069001/WC/10339493)	Water Conservation and Water Harvesting	GP	2.4	1.6	4	24-11-2018	1159
14	UDALA	BADKHAMAN	Exavation of Canal from Barjupada dahi bilo to Bharat Jamudiha Billo(2404069001/WC/10339614)	Water Conservation and Water Harvesting	GP	2.4	1.6	4	24-11-2018	1159
15	UDALA	BADKHAMAN	Exavation of Canal From Durga Bilo to Bishu Bilo(2404069001/WC/10339704)	Water Conservation and Water Harvesting	GP	2.4	1.6	4	24-11-2018	1159
16	UDALA	BADKHAMAN	Exavation of Canal from Kalia House to Murgapahadi School(2404069001/WC/10404260)	Water Conservation and Water Harvesting	GP	2.07	6.39	9	23-09-2019	1000

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
17	UDALA	BADKHAMAN	Bharat Nirman Rajeev Gandhi Sewa Kendra,BADKHAMAN(2404069001/SK/3639)	Bharat Nirman Rajeev Gandhi Sewa Kendra	GP	2	8	10	05-01-2010	966
18	UDALA	BADKHAMAN	Ren of cannal at kutling Deoriver m.i project to kutling shiba mandira(slno-1046)(2404069001/WC/1354478)	Water Conservation and Water Harvesting	GP	2	1	3	13-01-2015	966
19	UDALA	BADKHAMAN	Repair of Barjupada C.I.P(2404069001/WC/1363093)	Water Conservation and Water Harvesting	GP	2	1.5	3.5	02-12-2015	966
20	UDALA	BADKHAMAN	Excav of canal from Raghu bilo to Bikram bilo(2404069001/WC/1365709)	Water Conservation and Water Harvesting	GP	2	2	4	06-01-2016	966
21	UDALA	BADKHAMAN	Const.of Massonary canal System from Bhagi Badi Billa to Dama House Jharanasahi(2404069001/WC/10317701)	Water Conservation and Water Harvesting	GP	2	2	4	01-01-2018	966
22	UDALA	BADKHAMAN	Const. of Massonary Canal from Sambray House to Lula House at Chaitangadi(2404069001/WC/10316711)	Water Conservation and Water Harvesting	GP	2	2	4	01-04-2018	966
23	UDALA	BADKHAMAN	Excavation of masonry canal from Bhagirathi bilo canal to Jharanasahi canal(2404069001/WC/10316747)	Water Conservation and Water Harvesting	GP	2	2	4	01-04-2018	966
24	UDALA	BADKHAMAN	Constuction of new earthen Road School Chhaka to Ruhya Singh House(2404069001/RC/3097987)	Rural Connectivity	GP	2	3	5	01-04-2018	966
25	UDALA	BADKHAMAN	land development of fra beneficiary kutling 10(karu hembram slno 91 to 100) ((2404069001/LD/1070121)	Land Development	GP	1.9	0.1	2	01-11-2014	918
26	UDALA	BADKHAMAN	Site Development of Antapur Pry School(2404069001/LD/10385733)	Land Development	GP	1.89	0.06	2	23-09-2019	913
27	UDALA	BADKHAMAN	Repair of Canal Phuljhari Bandha to Chaitangadi(2404069001/WC/1376681)	Water Conservation and Water Harvesting	GP	1.8	1.2	3	15-11-2016	870
28	UDALA	BADKHAMAN	Exavation of Canal from Sadhu Bilo to Jharanasahi at Badkhaman(2404069001/WC/1376633)	Water Conservation and Water Harvesting	GP	1.6	2.4	4	21-11-2015	773
29	UDALA	BADKHAMAN	Const of massony canal from Boka house to Sarabasa nal(2404069001/WC/10316523)	Water Conservation and Water Harvesting	GP	1	1	2	05-02-2018	483
30	UDALA	BADKHAMAN	Land dev of FRA Beneficiaries of Badkhaman-6(Samray Tudu to sl no-169))(2404069001/LD/1070133)	Land Development	GP	0.95	0.05	1	01-11-2014	459
31	UDALA	BADKHAMAN	EXavation of Dugwell of Mohan Murmu(2404069001/IF/10420736)	Works on Individuals Land (Category IV)	GP	0.85	0.75	1.6	15-01-2019	411
32	UDALA	BADKHAMAN	Exavation of of Dugwell of Sriram Hansda of Antapur(2404069001/IF/10357476)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-01-2018	391

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
33	UDALA	BADKHAMAN	Exavation of Dugwell of Hemendra Hembram of Antapur(2404069001/IF/10357480)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-01-2018	391
34	UDALA	BADKHAMAN	Exavation of Canal from Maya Jamudia Billo to Upendra Bilo(2404069001/WC/1363090)	Water Conservation and Water Harvesting	GP	0.8	3.2	4	20-12-2015	386
35	UDALA	BADKHAMAN	Development of Play Field for Kids with Fencing Raikali AWC(2404069001/LD/3163767)	Land Development	GP	0.75	0.75	1.5	01-01-2018	362
36	UDALA	BADKHAMAN	Development of Play Field at Jharanasahi U.P. School(2404069001/LD/3164132)	Land Development	GP	0.75	0.75	1.5	01-01-2018	362
37	UDALA	BADKHAMAN	Dug well of Jagannath Dehuri(2404069001/DW/1003)	Rural Drinking Water	GP	0.6	0.8	1.4	30-05-2014	290
38	UDALA	BADKHAMAN	Const.of Stop Dam at Parianala(2404069001/WC/1363129)	Water Conservation and Water Harvesting	GP	0.5	0.5	1	02-12-2015	242
39	UDALA	BADKHAMAN	Const.of Stop Dam at School Nala near Chaternala at Anantapur(2404069001/WC/1365957)	Water Conservation and Water Harvesting	GP	0.5	0.5	1	06-01-2016	242
40	UDALA	BADKHAMAN	Const.of Stop Dam Near Mangal Bilo Nala at Anantapur(2404069001/WC/1365958)	Water Conservation and Water Harvesting	GP	0.5	0.5	1	06-01-2016	242
41	UDALA	BADKHAMAN	Const.of New AWC building at Raikali(2404069/AV/132428)	Anganwadi/Other Rural Infrastructure	BP	0.5	0	0.5	03-06-2016	242
42	UDALA	BADKHAMAN	Const.of New AWC Building at Kalimegha(2404069/AV/132429)	Anganwadi/Other Rural Infrastructure	BP	0.5	0	0.5	03-06-2016	242
43	UDALA	BADKHAMAN	Exavation of Dugwell of Dula Kisku S/O Pitha(2404069001/IF/10337254)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	05-12-2017	232
44	UDALA	BADKHAMAN	Const. of Dugwell of Mohan Murmu(2404069001/IF/10411174)	Works on Individuals Land (Category IV)	GP	0.48	1.17	1.67	15-01-2019	232
45	UDALA	BADKHAMAN	Const.of Check Dam at Ulumundu CIP(2404069001/WC/1363122)	Water Conservation and Water Harvesting	GP	0.4	1.6	2	02-12-2015	193
46	UDALA	BADKHAMAN	Const.of Check Dam at Debachua CIP(2404069001/WC/1376632)	Water Conservation and Water Harvesting	GP	0.3	1.2	1.5	21-11-2015	145
47	UDALA	BADKHAMAN	Const.of Check Dam at Debachua CIP(2404069001/WC/1363096)	Water Conservation and Water Harvesting	GP	0.3	1.2	1.5	02-12-2015	145
48	UDALA	BADKHAMAN	L.D of Ganeswar Hansdah S/O _ Dhuma(2404069001/LD/10403249)	Land Development	GP	0.29	0.01	0.3	23-09-2019	140

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
49	UDALA	BADKHAMAN	L.D of Khetramohan Singh(2404069001/LD/10403252)	Land Development	GP	0.29	0.01	0.3	23-09-2019	140
50	UDALA	BADKHAMAN	L.D of Bhula Murmu(2404069001/LD/10403256)	Land Development	GP	0.29	0.01	0.3	23-09-2019	140
51	UDALA	BADKHAMAN	L.D of Huding Hansdah(2404069001/LD/10403257)	Land Development	GP	0.29	0.01	0.3	23-09-2019	140
52	UDALA	BADKHAMAN	L.D of Sunaram Murmu(2404069001/LD/10403260)	Land Development	GP	0.29	0.01	0.3	23-09-2019	140
53	UDALA	BADKHAMAN	L.D of Boka Ho(2404069001/LD/10403262)	Land Development	GP	0.29	0.01	0.3	23-09-2019	140
54	UDALA	BADKHAMAN	L.D of Tanu Bindhani(2404069001/LD/10403264)	Land Development	GP	0.29	0.01	0.3	23-09-2019	140
55	UDALA	BADKHAMAN	L.D of Siru Hansda(2404069001/LD/10403268)	Land Development	GP	0.29	0.01	0.3	23-09-2019	140
56	UDALA	BADKHAMAN	SPL BPGY OF RAIMANI HANSDAH(2404069/IF/10451821)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	05-05-2019	87
57	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315891(2404069001/IF/IAY/2050086)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	22-07-2019	87
58	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323570(2404069001/IF/IAY/2050134)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	22-07-2019	87
59	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323197(2404069001/IF/IAY/2050147)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	22-07-2019	87
60	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338815(2404069001/IF/IAY/2050289)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	22-07-2019	87
61	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313869(2404069001/IF/IAY/2075091)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	22-07-2019	87
62	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275080(2404069001/IF/IAY/2074894)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	29-07-2019	87
63	UDALA	BADKHAMAN	Spl BPGY of Dhale Singh(2404069/IF/10491319)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	23-09-2019	87
64	UDALA	BADKHAMAN	Const. of NSPGY of Durga Charan Hansda, S/O Dhanei(2404069/IF/10506439)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	23-09-2019	87

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
65	UDALA	BADKHAMAN	Const. of NSPGY of Ram Chandra Marndi S/O - Keshab(2404069/IF/10506441)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	23-09-2019	87
66	UDALA	BADKHAMAN	Const. of NSPGY of Birsing Tudu S/O - Badmahanta(2404069/IF/10506446)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	23-09-2019	87
67	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339370(2404069001/IF/IAY/2050315)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-10-2019	87
68	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365765(2404069001/IF/IAY/2075354)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	04-11-2019	87
69	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339097(2404069001/IF/IAY/2029496)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	29-11-2019	87
70	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368659(2404069001/IF/IAY/2029544)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	29-11-2019	87
71	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375049(2404069001/IF/IAY/2029552)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	29-11-2019	87
72	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338069(2404069001/IF/IAY/2058446)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	17-01-2020	87
73	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338645(2404069001/IF/IAY/2058461)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	17-01-2020	87
74	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275911(2404069001/IF/IAY/2057971)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	22-01-2020	87
75	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313437(2404069001/IF/IAY/2058079)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	22-01-2020	87
76	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338313(2404069001/IF/IAY/2058473)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	22-01-2020	87
77	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339401(2404069001/IF/IAY/2058519)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	22-01-2020	87
78	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374441(2404069001/IF/IAY/2058847)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	23-01-2020	87
79	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378330(2404069001/IF/IAY/2058888)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	23-01-2020	87
80	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380389(2404069001/IF/IAY/2058914)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	23-01-2020	87

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
81	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380434(2404069001/IF/IAY/2058917)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	23-01-2020	87
82	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381125(2404069001/IF/IAY/2058926)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	23-01-2020	87
83	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382415(2404069001/IF/IAY/2059028)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	23-01-2020	87
84	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316284(2404069001/IF/IAY/2058100)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	24-01-2020	87
85	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338068(2404069001/IF/IAY/2058448)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	24-01-2020	87
86	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338115(2404069001/IF/IAY/2058466)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	24-01-2020	87
87	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339146(2404069001/IF/IAY/2058524)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	24-01-2020	87
88	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366341(2404069001/IF/IAY/2058754)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	24-01-2020	87
89	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380300(2404069001/IF/IAY/2058906)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	24-01-2020	87
90	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381534(2404069001/IF/IAY/2058935)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	24-01-2020	87
91	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373741(2404069001/IF/IAY/2058942)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	24-01-2020	87
92	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382686(2404069001/IF/IAY/2058954)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	24-01-2020	87
93	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312587(2404069001/IF/IAY/2058075)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	26-01-2020	87
94	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384251(2404069001/IF/IAY/2058987)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	26-01-2020	87
95	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1195920(2404069001/IF/IAY/2058283)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87
96	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323068(2404069001/IF/IAY/2058343)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
97	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318001(2404069001/IF/IAY/2058353)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87
98	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338321(2404069001/IF/IAY/2058474)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87
99	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380355(2404069001/IF/IAY/2058909)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87
100	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380383(2404069001/IF/IAY/2058912)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87
101	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380387(2404069001/IF/IAY/2058913)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87
102	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380723(2404069001/IF/IAY/2059002)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87
103	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216933(2404069001/IF/IAY/2061436)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87
104	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221338(2404069001/IF/IAY/2061460)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87
105	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373721(2404069001/IF/IAY/2063225)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87
106	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-004/14077(2404069001/IF/IAY/174159)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2015	82
107	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-004/14353(2404069001/IF/IAY/174674)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-04-2015	82
108	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-001/13760(2404069001/IF/IAY/174676)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	23-04-2015	82
109	UDALA	BADKHAMAN	cons of iay house of binod sing s/o-sada(2404069/IF/10089468)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-06-2015	82
110	UDALA	BADKHAMAN	cons of iay house of dukhini singh s/o-baidyanath(2404069/IF/10089472)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-06-2015	82
111	UDALA	BADKHAMAN	cons of iay (bpgy) house of preetelata murmu s/o-pranakrushna(2404069/IF/10089476)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-06-2015	82
112	UDALA	BADKHAMAN	cons of iay house of mohan marandi(2404069001/IF/10087981)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-06-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
113	UDALA	BADKHAMAN	cons of iay house of mohan marandi(2404069001/IF/10087989)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-06-2015	82
114	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-003/14166(2404069001/IF/IAY/336486)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	10-06-2015	82
115	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-002/13316(2404069001/IF/IAY/336091)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	25-06-2015	82
116	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-003/14322(2404069001/IF/IAY/336206)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	25-06-2015	82
117	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-003/014163(2404069001/IF/IAY/333929)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-07-2015	82
118	UDALA	BADKHAMAN	cons of iay house of thudungu marandi s/o-baji marandi(2404069001/IF/10088706)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
119	UDALA	BADKHAMAN	cons of iay house of salkhu murmu s/o-rama murmu(2404069001/IF/10088709)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
120	UDALA	BADKHAMAN	cons of iay house of gura hembram s/o-parat hembram(2404069001/IF/10088711)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
121	UDALA	BADKHAMAN	cons of iay house of kanda singh s/o-sadananda(2404069001/IF/10088918)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
122	UDALA	BADKHAMAN	cons of iay house of mansing hansdah s/o-laxman(2404069001/IF/10089009)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
123	UDALA	BADKHAMAN	cons of iay house laxman marandi s/o-makara(2404069001/IF/10089011)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
124	UDALA	BADKHAMAN	cons of iay house of sudam soren s/o-kanhu(2404069001/IF/10089012)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
125	UDALA	BADKHAMAN	cons of iay house of samay soren s/o-barsa(2404069001/IF/10089013)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
126	UDALA	BADKHAMAN	cons of iay house of kuanr murmu s/o-samay(2404069001/IF/10089014)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
127	UDALA	BADKHAMAN	cons of iay house of harimohan tudu s/o-salmohan(2404069001/IF/10089015)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
128	UDALA	BADKHAMAN	cons of iay house of banku singh s/o-sukura(2404069001/IF/10089016)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
129	UDALA	BADKHAMAN	cons of iay house of bharat ch khandei s/o-rama ch(2404069001/IF/10089018)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
130	UDALA	BADKHAMAN	cons of iay house of suni singh s/o-duman(2404069001/IF/10089019)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
131	UDALA	BADKHAMAN	cons of iay house of kartika majhi s/o-kailu(2404069001/IF/10089020)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
132	UDALA	BADKHAMAN	cons of iay house of sham singh s/o-ranga(2404069001/IF/10089021)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
133	UDALA	BADKHAMAN	cons of iay house of sudam hansadah s/o-dhuma(2404069001/IF/10089023)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
134	UDALA	BADKHAMAN	cons of iay house of laxman kisku s/o-matal(2404069001/IF/10089029)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
135	UDALA	BADKHAMAN	cons of iay hopuse of parbati hembram s/o-sida(2404069001/IF/10089034)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
136	UDALA	BADKHAMAN	cons of iay house of baidhar khandei /o-sida(2404069001/IF/10089036)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
137	UDALA	BADKHAMAN	cons of iay house of surya kanti mallick s/o-hadibandhu(2404069001/IF/10089050)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
138	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-004/14142(2404069001/IF/IAY/331760)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-08-2015	82
139	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-003/14556(2404069001/IF/IAY/331877)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-08-2015	82
140	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-001/13937(2404069001/IF/IAY/332719)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2015	82
141	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-002/13674(2404069001/IF/IAY/332653)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	14-08-2015	82
142	UDALA	BADKHAMAN	iay house of rale singh s/o-raghunath(2404069/IF/10102175)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-08-2015	82
143	UDALA	BADKHAMAN	iay house of bhagal majhi s/o-hemdar(2404069/IF/10102176)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-08-2015	82
144	UDALA	BADKHAMAN	iay house of chhaku soren s/o-gokul(2404069/IF/10102177)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-08-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
145	UDALA	BADKHAMAN	iy house of chita murmu s/o- bijay(2404069/IF/10102186)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-08-2015	82
146	UDALA	BADKHAMAN	iy house of karu soren s/o- suku(2404069/IF/10102194)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-08-2015	82
147	UDALA	BADKHAMAN	iy house of madan soren s/o-sukul(2404069/IF/10102203)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-08-2015	82
148	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-003/14215(2404069001/IF/IAY/333675)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	19-08-2015	82
149	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-003/14270(2404069001/IF/IAY/333739)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	19-08-2015	82
150	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-001/14037(2404069001/IF/IAY/333353)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	20-08-2015	82
151	UDALA	BADKHAMAN	cons of iay of kanhu ch murmu(2404069/IF/10160798)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	22-10-2015	82
152	UDALA	BADKHAMAN	Const of BPG of DulariBindhani(2404069/IF/10158227)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
153	UDALA	BADKHAMAN	Const of BPG of Gavamani(2404069/IF/10158515)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
154	UDALA	BADKHAMAN	Const.of BPG of Malha Hembram(2404069/IF/10158553)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
155	UDALA	BADKHAMAN	Const.of IAY of Dukhimani Dakua(2404069/IF/10161874)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
156	UDALA	BADKHAMAN	Const.of IAY of Thakura Hansdah(2404069/IF/10161880)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
157	UDALA	BADKHAMAN	Const.of IAY of Fula Marandi(2404069/IF/10161886)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
158	UDALA	BADKHAMAN	Const.of Jogendra Hansdah(2404069/IF/10161891)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
159	UDALA	BADKHAMAN	Const.of BPGY of Parbati Patra(2404069/IF/10161930)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
160	UDALA	BADKHAMAN	Const.of BPGY of Pungi Tudu(2404069/IF/10161932)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
161	UDALA	BADKHAMAN	iy house of ananta hansadh(2404069/IF/10161103)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2015	82
162	UDALA	BADKHAMAN	iy house of rabeneswar khatua(2404069/IF/10160802)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-11-2015	82
163	UDALA	BADKHAMAN	iy house of san thakura hansadh(2404069/IF/10160805)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-11-2015	82
164	UDALA	BADKHAMAN	iy house of fula marandi(2404069/IF/10161123)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-11-2015	82
165	UDALA	BADKHAMAN	IAY house of jogendra hansadah(2404069/IF/10161127)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-11-2015	82
166	UDALA	BADKHAMAN	IAY HOUSE OF MAHENDRA MURMU(2404069/IF/10161129)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-11-2015	82
167	UDALA	BADKHAMAN	IAY HOUSE OF NANDU HEMBRAM(2404069/IF/10161131)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-11-2015	82
168	UDALA	BADKHAMAN	iy house of dukhamani dakua(2404069/IF/10160801)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	22-11-2015	82
169	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-004/13831(2404069001/IF/IAY/489243)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-08-2016	82
170	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-003/14168(2404069001/IF/IAY/489393)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-08-2016	82
171	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-003/14636(2404069001/IF/IAY/491222)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2016	82
172	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-002/137406(2404069001/IF/IAY/493399)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2016	82
173	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-003/14302(2404069001/IF/IAY/493427)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2016	82
174	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-002/13608(2404069001/IF/IAY/507522)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2016	82
175	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-003/279265(2404069001/IF/IAY/492264)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
176	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-004/14477(2404069001/IF/IAY/493515)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
177	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-003/202536(2404069001/IF/IAY/813051)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-08-2016	82
178	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-002/13688(2404069001/IF/IAY/488721)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82
179	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-002/13389(2404069001/IF/IAY/491183)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2016	82
180	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-001/2414423(2404069001/IF/IAY/490988)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	14-08-2016	82
181	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-002/13418(2404069001/IF/IAY/490742)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-08-2016	82
182	UDALA	BADKHAMAN	Const.of BPGY of Chhita Marndi of Kutling(2404069/IF/10260193)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
183	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-002/208310(2404069001/IF/IAY/490319)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2016	82
184	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-001/13756(2404069001/IF/IAY/490572)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2016	82
185	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-001/2414589(2404069001/IF/IAY/491063)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-12-2016	82
186	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-004/212375(2404069001/IF/IAY/507690)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-12-2016	82
187	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-003/14181(2404069001/IF/IAY/507891)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-12-2016	82
188	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-004/2415354(2404069001/IF/IAY/507905)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-12-2016	82
189	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1191068(2404069001/IF/IAY/413344)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-01-2017	82
190	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1191132(2404069001/IF/IAY/413347)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-01-2017	82
191	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1196585(2404069001/IF/IAY/413525)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-01-2017	82
192	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR2285328(2404069001/IF/IAY/457427)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-01-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
193	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR2288361(2404069001/IF/IAY/457469)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	25-01-2017	82
194	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR2301096(2404069001/IF/IAY/476529)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	29-01-2017	82
195	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1182569(2404069001/IF/IAY/528686)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	08-02-2017	82
196	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1198205(2404069001/IF/IAY/535859)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	08-02-2017	82
197	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1189255(2404069001/IF/IAY/525061)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	16-02-2017	82
198	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1190836(2404069001/IF/IAY/525063)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	16-02-2017	82
199	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1194295(2404069001/IF/IAY/528692)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	16-02-2017	82
200	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1195899(2404069001/IF/IAY/528694)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	16-02-2017	82
201	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1185395(2404069001/IF/IAY/535853)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	16-02-2017	82
202	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1217951(2404069001/IF/IAY/566086)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-03-2017	82
203	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1198034(2404069001/IF/IAY/565865)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-03-2017	82
204	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1183013(2404069001/IF/IAY/565652)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	21-03-2017	82
205	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1312052(2404069001/IF/IAY/792880)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	29-04-2017	82
206	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1197855(2404069001/IF/IAY/1020979)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
207	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1194396(2404069001/IF/IAY/820459)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
208	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR2285664(2404069001/IF/IAY/822961)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
209	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1193970(2404069001/IF/IAY/823042)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
210	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1195726(2404069001/IF/IAY/828856)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
211	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1194499(2404069001/IF/IAY/831232)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
212	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1196191(2404069001/IF/IAY/833687)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
213	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1195505(2404069001/IF/IAY/835885)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
214	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR2281963(2404069001/IF/IAY/837898)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
215	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1196784(2404069001/IF/IAY/838405)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
216	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR2281195(2404069001/IF/IAY/837893)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-09-2017	82
217	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR2290568(2404069001/IF/IAY/830547)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	08-09-2017	82
218	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1195898(2404069001/IF/IAY/831234)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	08-09-2017	82
219	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1190488(2404069001/IF/IAY/831231)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-09-2017	82
220	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1195927(2404069001/IF/IAY/831235)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-09-2017	82
221	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR2285918(2404069001/IF/IAY/833116)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-09-2017	82
222	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1338877(2404069001/IF/IAY/835916)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-09-2017	82
223	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1190706(2404069001/IF/IAY/877667)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-09-2017	82
224	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1186845(2404069001/IF/IAY/877319)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-10-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
225	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1188353(2404069001/IF/IAY/877448)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	26-10-2017	82
226	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR-04-069-001-003/14501(2404069001/IF/IAY/1167358)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-12-2017	82
227	UDALA	BADKHAMAN	Const. of PMAY of Chamtu Murmu(2404069/IF/10359864)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-01-2018	82
228	UDALA	BADKHAMAN	Const. of PMAY of Sukadev Kisku(2404069/IF/10359866)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-01-2018	82
229	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1220189(2404069001/IF/IAY/1269789)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	09-04-2018	82
230	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1220261(2404069001/IF/IAY/1269791)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	09-04-2018	82
231	UDALA	BADKHAMAN	Const. of PMAY of Sunaram Tudu(2404069/IF/10391289)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
232	UDALA	BADKHAMAN	Const. of PMAY of Dubraj Tudu(2404069/IF/10391290)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
233	UDALA	BADKHAMAN	Const. of BPGY of Subasini Khandei(2404069/IF/10391293)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
234	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1188298(2404069001/IF/IAY/1273092)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-04-2018	82
235	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1189779(2404069001/IF/IAY/1273110)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-04-2018	82
236	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1216120(2404069001/IF/IAY/1273305)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-04-2018	82
237	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1185459(2404069001/IF/IAY/1293328)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-04-2018	82
238	UDALA	BADKHAMAN	Const. of PMAY of Lasa Soren(2404069/IF/10391288)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-06-2018	82
239	UDALA	BADKHAMAN	PMAY of Karu Tudu (Regn. no. OR1196745)(2404069/IF/10409184)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	11-01-2019	82
240	UDALA	BADKHAMAN	Cons of iay house of Ram candra Soren s/o-Biswanath soren(2404069/IF/10062479)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	23-03-2015	77

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
241	UDALA	BADKHAMAN	iy house of jitay murmu s/o- hamir(2404069/IF/10101912)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	17-08-2015	77
242	UDALA	BADKHAMAN	iy house of mangal singh s/o-makara(2404069/IF/10101914)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	17-08-2015	77
243	UDALA	BADKHAMAN	iy house of durga hansadh s/o-mangal(2404069/IF/10101923)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	17-08-2015	77
244	UDALA	BADKHAMAN	iy house of laxman soren s/o-thakura(2404069/IF/10101925)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	17-08-2015	77
245	UDALA	BADKHAMAN	iy house of jagannath dehuri s/o-sham(2404069/IF/10102206)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	17-08-2015	77
246	UDALA	BADKHAMAN	iy of mangal hembram(2404069/OP/140356)	Other Works	BP	0.16	0	0.16	15-04-2017	77
247	UDALA	BADKHAMAN	fencing at pathuria awc(2404069001/OP/133686)	Other Works	GP	0.15	0.05	0.2	02-11-2015	72
248	UDALA	BADKHAMAN	FENCING AT BARIJUPADA AWC(2404069001/OP/133688)	Other Works	GP	0.15	0.05	0.2	02-11-2015	72
249	UDALA	BADKHAMAN	FENCING AT BADKHAMAN AWC(2404069001/OP/133689)	Other Works	GP	0.15	0.05	0.2	02-11-2015	72
250	UDALA	BADKHAMAN	FENCING AT TALASAREI AWC(2404069001/OP/133690)	Other Works	GP	0.15	0.05	0.2	02-11-2015	72
251	UDALA	BADKHAMAN	Const.of Gotary Shed of Sankho Murmu S/O - Rupa at Anantapua(2404069/IF/10274428)	Works on Individuals Land (Category IV)	BP	0.13	0.32	0.45	10-03-2017	63
252	UDALA	BADKHAMAN	Fencing at Bandha sahi PS(2404069001/OP/107743)	Other Works	GP	0.1	0.12	0.22	30-05-2014	48
253	UDALA	BADKHAMAN	Fencing at Bandhasahi AWC(2404069001/OP/133676)	Other Works	GP	0.1	0.1	0.2	02-12-2015	48
254	UDALA	BADKHAMAN	Fencing at Antapur AWC(2404069001/OP/133679)	Other Works	GP	0.1	0.1	0.2	02-12-2015	48
255	UDALA	BADKHAMAN	Fencing at Manikpur AWC(2404069001/OP/133680)	Other Works	GP	0.1	0.1	0.2	02-12-2015	48
256	UDALA	BADKHAMAN	Fencing at Lal khaman NPS(2404069001/OP/107744)	Other Works	GP	0.08	0.12	0.2	30-05-2014	39

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
257	UDALA	BADKHAMAN	Goatry shed of Sanjay Biswal\$5nos of Kutling(2404069001/IF/10051270)	Works on Individuals Land (Category IV)	GP	0.07	0.38	0.45	01-11-2014	34
258	UDALA	BADKHAMAN	Fencing at Chaigadi PS(2404069001/OP/107748)	Other Works	GP	0.04	0.06	0.09	30-05-2014	19
259	UDALA	BADKHAMAN	Fencing at Talasarei PS(2404069001/OP/107747)	Other Works	GP	0.03	0.06	0.09	30-05-2014	14
260	UDALA	BADKHAMAN	Const. of IHHL of Ganeswar Pathuria S/O - Sarat(2404069/RS/10400409)	Rural Sanitation	BP	0.02	0.1	0.12	15-07-2018	10
261	UDALA	BADKHAMAN	Const. of IHHL of Dewam Hembram S/O - Kuni(2404069/RS/10400410)	Rural Sanitation	BP	0.02	0.1	0.12	15-07-2018	10
262	UDALA	BADKHAMAN	Compost pit of Huding Hansdah(2404069001/IF/10328399)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	09-10-2017	5
263	UDALA	BADKHAMAN	Compost Pit of Gobinda Murmu of Antapur(2404069001/IF/10339608)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-12-2017	5
264	UDALA	BADKHAMAN	Const. of Compost bPit of Kiran Soren(2404069001/IF/10357568)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-01-2018	5
265	UDALA	BADKHAMAN	Compost Pit of Rahu Murmu(2404069001/IF/10357574)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-01-2018	5
266	UDALA	BADKHAMAN	Compost Pit of Karu Soren(2404069001/IF/10357577)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-01-2018	5
267	UDALA	BADKHAMAN	Excavation of canal from Sadhu bilo to Jharanasahi(2404069001/WC/1355257)	Water Conservation and Water Harvesting	GP	0	0	0	01-04-2015	0
268	UDALA	BADKHAMAN	CONSTRUCTION OF MASONARY CANAL FROM BHAGI BADI BILLO TO DAMAHOUSES JHARANA SHAH(2404069001/WC/10316718)	Water Conservation and Water Harvesting	GP	0	0	0	01-04-2018	0
269	UDALA	BAD-SINGARIA	Imp. Of Road & Guard Wall from Adapal School Chhaka to Sambray House(2404069002/RC/3097250)	Rural Connectivity	GP	6	4	10	01-04-2018	2899
270	UDALA	BAD-SINGARIA	Imp. Of Road & Guard Wall PMSGSY Road to Dhndalasaahi Villlage(2404069002/RC/3097251)	Rural Connectivity	GP	6	4	10	01-04-2018	2899
271	UDALA	BAD-SINGARIA	Check Dam at Gakuli Patra Nalha(2404069002/WC/10339618)	Water Conservation and Water Harvesting	GP	4.8	1.2	6	24-11-2018	2319
272	UDALA	BAD-SINGARIA	Excavation of new tank at Dhndalasaahi(2404069002/WH/10298521)	Renovation of traditional water bodies	GP	4.77	0.18	5	12-01-2019	2304

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
273	UDALA	BAD-SINGARIA	Renov. of Adapal Village Tank(2404069002/WH/10296651)	Renovation of traditional water bodies	GP	4.7	0.3	5	24-11-2018	2271
274	UDALA	BAD-SINGARIA	L.D. of Karan Hembram & 19 Others of Badsingaria(2404069002/LD/1121055)	Land Development	GP	4.1	0.1	4.2	14-04-2016	1981
275	UDALA	BAD-SINGARIA	L.D. of Ratnakar Biswal & 19 Others of Kuanrpal(2404069002/LD/1121060)	Land Development	GP	4.1	0.1	4.2	10-03-2017	1981
276	UDALA	BAD-SINGARIA	L.D. of Mahendra Biswal & 19 Others at Kuanrpal(2404069002/LD/1121056)	Land Development	GP	4.1	0.1	4.2	16-02-2017	1981
277	UDALA	BAD-SINGARIA	Development of Kadalibadia Play Field(2404069002/LD/10414516)	Land Development	GP	3.7	0.19	4	23-09-2019	1787
278	UDALA	BAD-SINGARIA	Const. of Road from Antaryami House to Parameswar House at Nuasahi(2404069002/RC/2423177)	Rural Connectivity	GP	3.6	5.4	9	08-12-2015	1739
279	UDALA	BAD-SINGARIA	Const. of Road from Canal Chhaka to Banabandh at Nuasahi(2404069002/RC/2432471)	Rural Connectivity	GP	3.6	5.4	9	15-11-2016	1739
280	UDALA	BAD-SINGARIA	Excavation of Canal at Sialia to Dhaba Bandha(2404069002/WC/10399833)	Water Conservation and Water Harvesting	GP	3.56	1.2	5	01-11-2019	1720
281	UDALA	BAD-SINGARIA	Renovation of sunapal patrasahi tank(2404069/WH/10357995)	Renovation of traditional water bodies	BP	3.51	1.11	4.83	06-06-2019	1696
282	UDALA	BAD-SINGARIA	Excavation of new Tank at Ambadiha colony(2404069002/WC/10339615)	Water Conservation and Water Harvesting	GP	3.5	1.5	5	24-11-2018	1691
283	UDALA	BAD-SINGARIA	Excavation of new Tank sanasingaria near Dharama sahi(2404069002/WC/10339616)	Water Conservation and Water Harvesting	GP	3.5	1.5	5	24-11-2018	1691
284	UDALA	BAD-SINGARIA	Excavation of Canakl system from Sialia to Pakabandha(2404069002/WC/10399845)	Water Conservation and Water Harvesting	GP	3.43	1.29	4.99	01-11-2019	1657
285	UDALA	BAD-SINGARIA	Reno. with Bathing Ghat of Sansingaria Tank(2404069002/WH/10361519)	Renovation of traditional water bodies	GP	3.27	1.53	5	23-09-2019	1580
286	UDALA	BAD-SINGARIA	Impr. of Play Ground at Badsingaria with Gudwall(2404069002/PG/1046210)	Play Ground	GP	3	2	5	08-12-2015	1449
287	UDALA	BAD-SINGARIA	Imp. of Play Ground at Badsingaria with Gudwall(2404069002/LD/1118867)	Land Development	GP	3	2	5	15-11-2016	1449
288	UDALA	BAD-SINGARIA	canal system of badsingaria nala(2404069002/WC/10316580)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
289	UDALA	BAD-SINGARIA	Reno. Of pagadadhar tank(2404069002/WC/10316586)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449
290	UDALA	BAD-SINGARIA	Excavation of masonry Canal at sialia nala(2404069002/WC/10316587)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449
291	UDALA	BAD-SINGARIA	Reno. Of badsingaria village tank(2404069002/WH/3098551)	Renovation of traditional water bodies	GP	3	2	5	01-04-2018	1449
292	UDALA	BAD-SINGARIA	Reno. Kadalibadia tank(2404069002/WH/3098553)	Renovation of traditional water bodies	GP	3	2	5	01-04-2018	1449
293	UDALA	BAD-SINGARIA	19240(2404069002/RC/3097254)	Rural Connectivity	GP	3	3	6	01-04-2018	1449
294	UDALA	BAD-SINGARIA	Renov.of Sialia old Tank(2404069002/WC/10339638)	Water Conservation and Water Harvesting	GP	3	2	5	24-11-2018	1449
295	UDALA	BAD-SINGARIA	Imp. of Road from Sialia Netrananda House to Pagadadar(2404069002/RC/3102585)	Rural Connectivity	GP	2.5	2.5	5	05-01-2018	1208
296	UDALA	BAD-SINGARIA	Excavation of Canal from Pagadadar thakurani to Dhadhichua(2404069002/WC/10339620)	Water Conservation and Water Harvesting	GP	2.4	1.6	4	24-11-2018	1159
297	UDALA	BAD-SINGARIA	Excavation of canal from Sanatan billa to Kala(2404069002/WC/10339634)	Water Conservation and Water Harvesting	GP	2.4	1.6	4	24-11-2018	1159
298	UDALA	BAD-SINGARIA	New canal from Sanasingaria Barsa house to Doman house(2404069002/WC/10339637)	Water Conservation and Water Harvesting	GP	2.4	1.6	4	24-11-2018	1159
299	UDALA	BAD-SINGARIA	Const.of Canal System From Bhumij Bandha to Ratha bandha(2404069002/WC/1376929)	Water Conservation and Water Harvesting	GP	1.94	0.06	2	15-04-2016	937
300	UDALA	BAD-SINGARIA	Exavation of Farm Pond of Suguda Soren(2404069002/IF/10343350)	Works on Individuals Land (Category IV)	GP	1.88	0.12	2	01-01-2018	908
301	UDALA	BAD-SINGARIA	Impr.of Road from Kailash Ghat to Adaghutu With Culvert(2404069002/RC/2421516)	Rural Connectivity	GP	1.8	1.2	3	08-12-2015	870
302	UDALA	BAD-SINGARIA	Imp.of Road of Marangpal Village Road(2404069002/RC/2432898)	Rural Connectivity	GP	1.8	1.2	3	06-03-2017	870
303	UDALA	BAD-SINGARIA	Exavation of Canal System at Bhaskar Biswal Bilo(2404069002/WC/3157662)	Water Conservation and Water Harvesting	GP	1.8	1.2	3	02-01-2018	870
304	UDALA	BAD-SINGARIA	Renovation of w/c of chaka No. - 4L,5L,6R,7R&8T of PC. Pur S/M of S.I.P. (PP No - 12)(2404069/IC/10387562)	Micro Irrigation Works	BP	1.78	1.22	3	10-05-2018	860

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
305	UDALA	BAD-SINGARIA	Excavation of farm pond of Rasananda sahu(2404069002/WC/10342901)	Water Conservation and Water Harvesting	GP	1.65	0.02	1.67	26-12-2018	797
306	UDALA	BAD-SINGARIA	Exavation of Farm Pond of Netrananda Mohanta S/O - Mahaladar(2404069002/IF/10477656)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
307	UDALA	BAD-SINGARIA	Farm Pond of Gouramohan Murmu S/O - Karu(2404069002/IF/10477658)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
308	UDALA	BAD-SINGARIA	Farm Pond of Lapsa Soren(2404069002/IF/10477659)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
309	UDALA	BAD-SINGARIA	Farm Pond of Sanrupay hansda S/O - Balta(2404069002/IF/10477660)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
310	UDALA	BAD-SINGARIA	Farm Pond of Rama Chandra Soren S/O - Salay(2404069002/IF/10477662)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
311	UDALA	BAD-SINGARIA	Farm Pond of Tilka Hembram(2404069002/IF/10477663)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
312	UDALA	BAD-SINGARIA	Farm Pond of Musu Murmu(2404069002/IF/10477664)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
313	UDALA	BAD-SINGARIA	Farm Pond of Dula Murmu(2404069002/IF/10477665)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
314	UDALA	BAD-SINGARIA	Farm Pond of Girish Murmu(2404069002/IF/10477666)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
315	UDALA	BAD-SINGARIA	Farm Pond of Durga Tudu(2404069002/IF/10477667)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
316	UDALA	BAD-SINGARIA	Farm Pond of Baset Marndi S/O - Khandu(2404069002/IF/10485787)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
317	UDALA	BAD-SINGARIA	Imp.of Road from Jadasahi to Pagadadar(2404069002/RC/2422329)	Rural Connectivity	GP	1.5	1.5	3	18-04-2016	725
318	UDALA	BAD-SINGARIA	Site Development Of Sialia Matha(2404069002/LD/10399104)	Land Development	GP	1.5	0.44	2	01-11-2019	725
319	UDALA	BAD-SINGARIA	Exavation of MPFP of Prasanta Khandei S/O - Shyam(2404069002/IF/10275424)	Works on Individuals Land (Category IV)	GP	1.45	0.05	1.5	18-04-2016	700
320	UDALA	BAD-SINGARIA	Imp. of Road from Baragachha to Dugudha at Kuanrpal(2404069/RC/3105870)	Rural Connectivity	BP	1.2	3.8	5	15-04-2018	580

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
321	UDALA	BAD-SINGARIA	Renov. of Kuanrpal Chhaka Tank(2404069/WH/10295944)	Renovation of traditional water bodies	BP	1.2	3.8	5	15-04-2018	580
322	UDALA	BAD-SINGARIA	Check dam at sarat Senapati Nalha(2404069002/WC/10339619)	Water Conservation and Water Harvesting	GP	1.2	4.8	6	24-11-2018	580
323	UDALA	BAD-SINGARIA	Check Dam Bhagaban Behera Nala at Kuanrpal(2404069002/WC/10342333)	Water Conservation and Water Harvesting	GP	1.2	4.8	6	15-01-2019	580
324	UDALA	BAD-SINGARIA	MAINTENANCE OF 6 MONTH OLD SEEDLING AT KUANRPAL NURSERY(2404069/DP/3147864)	Drought Proofing	BP	1.14	0.17	1.31	01-07-2017	551
325	UDALA	BAD-SINGARIA	Excavation of DUGWELL OF MUSU MURMU(2404069002/IF/10349227)	Works on Individuals Land (Category IV)	GP	0.85	0.81	1.66	05-12-2017	411
326	UDALA	BAD-SINGARIA	Exavation of Dugwell of Bhada Hansda of Kadalibadia(2404069002/IF/10207823)	Works on Individuals Land (Category IV)	GP	0.65	0.65	1.3	30-04-2016	314
327	UDALA	BAD-SINGARIA	Const.of Check at Sansingaria(2404069002/WC/1376882)	Water Conservation and Water Harvesting	GP	0.6	2.4	3	18-04-2016	290
328	UDALA	BAD-SINGARIA	Repair of Canal From Adapal Village End to Main Road at Adapal(2404069002/WC/3158050)	Water Conservation and Water Harvesting	GP	0.6	2.4	3	01-01-2018	290
329	UDALA	BAD-SINGARIA	farm Pond of Ratikanta Das - Adapal(2404069002/IF/10206020)	Works on Individuals Land (Category IV)	GP	0.5	0	0.5	15-04-2016	242
330	UDALA	BAD-SINGARIA	Const.of Check Dam at Gouramohan Naik Land of Adapal(2404069002/WC/1376779)	Water Conservation and Water Harvesting	GP	0.5	1.5	2	08-02-2017	242
331	UDALA	BAD-SINGARIA	Exavation of Dugwell of Pradeep Kumar Badhei S/O - Gunadhar of Adapal(2404069002/IF/10328728)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
332	UDALA	BAD-SINGARIA	Exavation of Dugwell of Dinesh Kumar Tudu S/O - Ganeswar(2404069002/IF/10328732)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
333	UDALA	BAD-SINGARIA	Exavation of Dugwell of Manguli Tudu of Sunapal(2404069002/IF/10354363)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	05-01-2018	232
334	UDALA	BAD-SINGARIA	LD OF MRUTUNJAY BARIK(2404069002/IF/10495476)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	10-10-2019	140
335	UDALA	BAD-SINGARIA	LD OF SUMATIMANI BARIK(2404069002/IF/10495477)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	10-10-2019	140
336	UDALA	BAD-SINGARIA	LD OF GADHAR BARIK(2404069002/IF/10491932)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	01-12-2019	140

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
337	UDALA	BAD-SINGARIA	LD OF JOGENDRA NATH BARIK(2404069002/IF/10491942)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	01-12-2019	140
338	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361481(2404069002/IF/IAY/2093983)	Works on Individuals Land (Category IV)	GP	0.2	0	0.2	10-01-2020	97
339	UDALA	BAD-SINGARIA	fencing of sialia ps(2404069002/OP/109550)	Other Works	GP	0.19	0.26	0.45	04-08-2014	92
340	UDALA	BAD-SINGARIA	Spl BPG of Leskam Tudu S/O-Banamali(2404069/IF/10433519)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	02-02-2019	87
341	UDALA	BAD-SINGARIA	Spl BPG of Raimani Majhi Wo-Ramchandra(2404069/IF/10433522)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	02-02-2019	87
342	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/7344(2404069002/IF/IAY/335765)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-06-2015	82
343	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/7373(2404069002/IF/IAY/335844)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-06-2015	82
344	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/7162(2404069002/IF/IAY/335905)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-06-2015	82
345	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-007/6744(2404069002/IF/IAY/334242)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	11-06-2015	82
346	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/7174(2404069002/IF/IAY/334302)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	11-06-2015	82
347	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/7069(2404069002/IF/IAY/334441)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	11-06-2015	82
348	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/7132(2404069002/IF/IAY/334529)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	11-06-2015	82
349	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/17638(2404069002/IF/IAY/335085)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-06-2015	82
350	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-004/17637(2404069002/IF/IAY/335377)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-06-2015	82
351	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-004/06463(2404069002/IF/IAY/334527)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-06-2015	82
352	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-007/6432(2404069002/IF/IAY/334528)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-06-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
353	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-004/6590(2404069002/IF/IAY/336173)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	25-06-2015	82
354	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-008/6781(2404069002/IF/IAY/334712)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-07-2015	82
355	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/7034(2404069002/IF/IAY/334714)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-07-2015	82
356	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/7078(2404069002/IF/IAY/334741)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-07-2015	82
357	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-007/6719(2404069002/IF/IAY/334742)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-07-2015	82
358	UDALA	BAD-SINGARIA	bpg of biswanath murmu(2404069/IF/10089668)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
359	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-004/6489(2404069002/IF/IAY/333416)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2015	82
360	UDALA	BAD-SINGARIA	Const.of IAY of Dhani Soren(2404069/IF/10170764)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
361	UDALA	BAD-SINGARIA	Const.of IAY of Raibari Sing(2404069/IF/10162759)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
362	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/2442721(2404069002/IF/IAY/489896)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-08-2016	82
363	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/219147(2404069002/IF/IAY/490401)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-08-2016	82
364	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/2469609(2404069002/IF/IAY/507640)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-08-2016	82
365	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/234042(2404069002/IF/IAY/490429)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	09-10-2016	82
366	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-004/6521(2404069002/IF/IAY/490937)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	09-10-2016	82
367	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/234544(2404069002/IF/IAY/507575)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	09-10-2016	82
368	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/234677(2404069002/IF/IAY/508008)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	09-10-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
369	UDALA	BAD-SINGARIA	Const.of BPGY of Rajendra Bindhani S/O - Haradhan(2404069/IF/10276324)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	08-12-2016	82
370	UDALA	BAD-SINGARIA	Const.of BPGY of Maya Murmu W/O - Silu(2404069/IF/10275277)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
371	UDALA	BAD-SINGARIA	Const.of BPGY of Kapura Hansdah W/O - Uday(2404069/IF/10275280)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
372	UDALA	BAD-SINGARIA	Const.of BPGY of Mati Hansda W/O - Sunaram(2404069/IF/10275282)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
373	UDALA	BAD-SINGARIA	Const.of BPGY of Duli Marndi W/O - Bipra(2404069/IF/10276336)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
374	UDALA	BAD-SINGARIA	Const.of BPGY of Shyama Singh S/O - Mangala(2404069/IF/10267601)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-01-2017	82
375	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR2287809(2404069002/IF/IAY/824747)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-01-2017	82
376	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR2278357(2404069002/IF/IAY/467783)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	25-01-2017	82
377	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR2279003(2404069002/IF/IAY/467786)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	25-01-2017	82
378	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1187321(2404069002/IF/IAY/469726)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	25-01-2017	82
379	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR2287529(2404069002/IF/IAY/470207)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	25-01-2017	82
380	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1185643(2404069002/IF/IAY/467305)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	29-01-2017	82
381	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1186198(2404069002/IF/IAY/469723)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	29-01-2017	82
382	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1189410(2404069002/IF/IAY/469728)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	29-01-2017	82
383	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1191449(2404069002/IF/IAY/469731)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	29-01-2017	82
384	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1188718(2404069002/IF/IAY/501983)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	07-02-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
385	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1184646(2404069002/IF/IAY/501981)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	21-02-2017	82
386	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1184766(2404069002/IF/IAY/501982)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	21-02-2017	82
387	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR2291524(2404069002/IF/IAY/546322)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	14-03-2017	82
388	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR2294058(2404069002/IF/IAY/596169)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	22-03-2017	82
389	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR2279160(2404069002/IF/IAY/738343)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	27-03-2017	82
390	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1182354(2404069002/IF/IAY/783318)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	27-03-2017	82
391	UDALA	BAD-SINGARIA	BPGY OF MANGULI TUDU OF ADAPAL(2404069/IF/10317309)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	02-04-2017	82
392	UDALA	BAD-SINGARIA	PMAY OF LUSA MURMU(2404069/IF/10321145)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	02-04-2017	82
393	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1181844(2404069002/IF/IAY/731861)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-04-2017	82
394	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1334525(2404069002/IF/IAY/782367)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	29-04-2017	82
395	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR2292344(2404069002/IF/IAY/1065444)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	27-11-2017	82
396	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-004/707074(2404069002/IF/IAY/1167372)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2017	82
397	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR2290172(2404069002/IF/IAY/1065280)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-12-2017	82
398	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1199098(2404069002/IF/IAY/1021014)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-12-2017	82
399	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1197923(2404069002/IF/IAY/1020980)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	07-12-2017	82
400	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR2377627(2404069002/IF/IAY/1068585)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	07-12-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
401	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR2245388(2404069002/IF/IAY/1219022)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	14-12-2017	82
402	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1184933(2404069002/IF/IAY/1293351)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	16-04-2018	82
403	UDALA	BAD-SINGARIA	fencing of sansingaria ps(2404069002/OP/109551)	Other Works	GP	0.04	0.06	0.11	04-08-2014	19
404	UDALA	BAD-SINGARIA	Const. of IHHL of Burgi Hansda(2404069/RS/10383423)	Rural Sanitation	BP	0.02	0.1	0.12	15-08-2018	10
405	UDALA	BAD-SINGARIA	Const. of IHHL of Srimati Marndi(2404069/RS/10383425)	Rural Sanitation	BP	0.02	0.1	0.12	15-08-2018	10
406	UDALA	BAD-SINGARIA	Const. of IHHL of Kanhu Charan Marndi(2404069/RS/10383424)	Rural Sanitation	BP	0.02	0.1	0.12	20-08-2018	10
407	UDALA	BAD-SINGARIA	Const. of IHHL of Siba Marndi(2404069/RS/10383426)	Rural Sanitation	BP	0.02	0.1	0.12	20-08-2018	10
408	UDALA	BAD-SINGARIA	Const. of IHHL of Mangat Tudu(2404069/RS/10383427)	Rural Sanitation	BP	0.02	0.1	0.12	20-08-2018	10
409	UDALA	BAD-SINGARIA	Constroction of pmay of Lasa Tudu at-Sunapal(2404069002/IF/10287743)	Works on Individuals Land (Category IV)	GP	0	0.17	0.17	05-05-2017	0
410	UDALA	BAHUBANDH	Cashew Plantation at Salamunduli(2404069/DP/3121298)	Drought Proofing	BP	9.19	5.55	14.74	18-06-2016	4440
411	UDALA	BAHUBANDH	EXCAVATION OF NEW TANK JAMUNAGARH(2404069003/WH/3098675)	Renovation of traditional water bodies	GP	6	4	10	01-04-2018	2899
412	UDALA	BAHUBANDH	4th year maint. of ND Mango plantation of Budha Singh & 9 others(2404069/DP/3154622)	Drought Proofing	BP	5.85	3.39	9.24	04-05-2017	2826
413	UDALA	BAHUBANDH	4th year maint. of ND Mango plantation of Ananda Patra & 10 others(2404069/DP/3154650)	Drought Proofing	BP	4.69	2.74	7.43	04-05-2017	2266
414	UDALA	BAHUBANDH	4th year maint. of ND mango Plantation of Charan Majhi & 10 others(2404069/DP/3154096)	Drought Proofing	BP	4.48	2.6	7.08	04-05-2017	2164
415	UDALA	BAHUBANDH	4th year maint. of ND Mango Plantation of Dusasan Majhi & 13 others(2404069/DP/3154098)	Drought Proofing	BP	4.36	2.51	6.87	04-05-2017	2106
416	UDALA	BAHUBANDH	Const. of New Earthen Road from Harekrushna House to Andharisahi(2404069003/RC/3104887)	Rural Connectivity	GP	4	3	7	05-01-2018	1932

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
417	UDALA	BAHUBANDH	Ld of Hara gobinda Dalei of Bahubandha-2(spl pall sabha 21to40)(2404069003/LD/1073694)	Land Development	GP	3.9	0.1	4	13-01-2015	1884
418	UDALA	BAHUBANDH	Exavation of Canal from Arjuna land to Bhaskar Land(2404069003/WC/10342665)	Water Conservation and Water Harvesting	GP	3.2	0.8	4	15-01-2019	1546
419	UDALA	BAHUBANDH	Exavation of Canal from Sukanti House to PM Road(2404069003/WC/10342667)	Water Conservation and Water Harvesting	GP	3.2	0.8	4	15-01-2019	1546
420	UDALA	BAHUBANDH	Renov.ofCanalFrom Mathura House toKalo Canal (2)(2404069003/WH/3093040)	Renovation of traditional water bodies	GP	3	1	4	06-03-2017	1449
421	UDALA	BAHUBANDH	Imp.of Road From Rambha Kusumalia House to Ratnakar Bindhani House at Nabra Colony(2404069003/RC/3089734)	Rural Connectivity	GP	3	2	5	15-06-2017	1449
422	UDALA	BAHUBANDH	Const. of Massonary Canal from Ramdas Agri Land to Ganesh Agri Land(2404069/WC/10400622)	Water Conservation and Water Harvesting	BP	2.11	5.21	8	23-07-2019	1019
423	UDALA	BAHUBANDH	Ren of urnal tank(spl palli sabha-1)(2404069003/WH/3072958)	Renovation of traditional water bodies	GP	2	1	3	03-01-2015	966
424	UDALA	BAHUBANDH	Land dev of Bansidhar khandei(sl no 480,491-499)of nabra(2404069003/LD/1072004)	Land Development	GP	1.95	0.05	2	03-01-2015	942
425	UDALA	BAHUBANDH	Land dev of Jata Madhei(sl no 522,547,549,550,551,553,554,555,556,563)of nabra(2404069003/LD/1072006)	Land Development	GP	1.95	0.05	2	03-01-2015	942
426	UDALA	BAHUBANDH	L.D.of FRA Beneficiaries of Salmunduli -1(Shamaya Soren to Sl No -10)(2404069003/LD/2421820)	Land Development	GP	1.95	0.5	2	06-01-2016	942
427	UDALA	BAHUBANDH	Farm Pond of Akhtar Husain(2404069003/IF/10479893)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	23-09-2019	797
428	UDALA	BAHUBANDH	Const. of Canal from Kali Jhara to Urmal Jahira at Kanakpada(2404069003/WC/10406357)	Water Conservation and Water Harvesting	GP	1.56	2.95	5	23-07-2019	754
429	UDALA	BAHUBANDH	Const. of Massonary Canal From Nabara Chhaka to Puruna nabara via Krupasindhu Land at nabra Colony(2404069003/WC/10331020)	Water Conservation and Water Harvesting	GP	1.5	1.5	3	05-01-2018	725
430	UDALA	BAHUBANDH	Const. of Canal Land Bhaskar Ch. Patra Land to Arun Mohanta Land(2404069003/WC/10396819)	Water Conservation and Water Harvesting	GP	1.16	3.37	5	23-09-2019	560
431	UDALA	BAHUBANDH	Const. of Canal from PWD Road to Kalia Land at Kanakpada(2404069003/WC/10406358)	Water Conservation and Water Harvesting	GP	1.15	3.2	5	23-07-2019	556
432	UDALA	BAHUBANDH	Const. of Canal from Bhaskar Patra Billo to Arjun Patra Billo(2404069003/WC/10396810)	Water Conservation and Water Harvesting	GP	1.15	3.54	5	23-08-2019	556

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
433	UDALA	BAHUBANDH	Const. of Canal from Choudhury Patra Billo to Ramesha Patra Billo(2404069003/WC/10396809)	Water Conservation and Water Harvesting	GP	1.15	3.27	5	23-09-2019	556
434	UDALA	BAHUBANDH	Const. of Canal from Chudhury Patra Land to Ramesh Patra land(2404069003/WC/10396818)	Water Conservation and Water Harvesting	GP	1.14	3.54	5	23-09-2019	551
435	UDALA	BAHUBANDH	Const. of Road RD Road to Balungapatia(2404069003/RC/2407880)	Rural Connectivity	GP	1	4	5	06-11-2015	483
436	UDALA	BAHUBANDH	DUGWALL OF SOMANTH KUNAR(2404069003/IF/10342481)	Works on Individuals Land (Category IV)	GP	0.85	0.81	1.66	05-12-2017	411
437	UDALA	BAHUBANDH	Exavation of Dugwell of Somanath Kuanr of Bahubandh(2404069003/IF/10346997)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	01-01-2018	391
438	UDALA	BAHUBANDH	DUGWALL OF BHAJU TUDU(2404069003/IF/10354735)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	01-04-2018	391
439	UDALA	BAHUBANDH	cons of Massonary Canal from School Chhaka to Nabara Colony(2404069003/WC/1362955)	Water Conservation and Water Harvesting	GP	0.8	3.2	4	02-11-2015	386
440	UDALA	BAHUBANDH	Excavation of dug-well of Laxmidhar Mahuri of salmunduli(2404069003/IF/10208351)	Works on Individuals Land (Category IV)	GP	0.65	0.65	1.3	01-05-2016	314
441	UDALA	BAHUBANDH	Dug well at Baidali near Surendra house(2404069003/DW/1004)	Rural Drinking Water	GP	0.6	0.8	1.4	30-05-2014	290
442	UDALA	BAHUBANDH	Exavation of Dugwell of Maheswar Marndi(2404069003/IF/10328934)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
443	UDALA	BAHUBANDH	Exavation of Dugwell of Surendra Soren S/O - Fatu(2404069003/IF/10329601)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
444	UDALA	BAHUBANDH	Exavation of Dugwell of Somanath Murmu S/O - Mohan(2404069003/IF/10329602)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
445	UDALA	BAHUBANDH	Exavation of Dugwell of Harekrushna Rout S/O - Rama(2404069003/IF/10329604)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
446	UDALA	BAHUBANDH	Exavation of Dugwell of Debaprasad Mohanty S/O - Brahmananda(2404069003/IF/10329608)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
447	UDALA	BAHUBANDH	Const.of Dugwell of Bhramarbar Samal S/O - Jagannath(2404069003/IF/10329656)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
448	UDALA	BAHUBANDH	Fencing of Sunflower Field of Sonia Hembram of Salmunduli(2404069/OP/139244)	Other Works	BP	0.39	0.36	0.75	28-01-2017	188

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
449	UDALA	BAHUBANDH	Fencing of Sunflower Maize field of Paran Hembram of Salmunduli(2404069/OP/139245)	Other Works	BP	0.39	0.36	0.75	28-01-2017	188
450	UDALA	BAHUBANDH	Farm Pond of Purnanda Parida (10m x10m)(2404069/IF/10490480)	Works on Individuals Land (Category IV)	BP	0.39	0.16	0.55	24-12-2019	188
451	UDALA	BAHUBANDH	Const. of NSPGY of Palu Tudu S/O - Musing(2404069/IF/10487684)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	23-09-2019	87
452	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304141(2404069003/IF/IAY/2077303)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	29-10-2019	87
453	UDALA	BAHUBANDH	Const. of NSPGY of Manas Tudu S/O - Palu(2404069/IF/10479843)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	17-12-2019	87
454	UDALA	BAHUBANDH	Const. of NSPGY of Saiani Hembram W/O - Mohan(2404069/IF/10479851)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	17-12-2019	87
455	UDALA	BAHUBANDH	Const. NSPGY of Madhusudan Dalei(2404069/IF/10479852)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	17-12-2019	87
456	UDALA	BAHUBANDH	Const. of NSPGY of Kabiraj Hembram(2404069/IF/10479853)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	17-12-2019	87
457	UDALA	BAHUBANDH	Const. of NSPGY of Jadunath Tudu(2404069/IF/10479854)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	17-12-2019	87
458	UDALA	BAHUBANDH	Const. of NSPGY of Suba Khandei(2404069/IF/10479857)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	17-12-2019	87
459	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382475(2404069003/IF/IAY/2077554)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	10-01-2020	87
460	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-003/12111(2404069003/IF/IAY/174120)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2015	82
461	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-003/12029(2404069003/IF/IAY/174162)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2015	82
462	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-003/12070(2404069003/IF/IAY/174163)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2015	82
463	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-003/11947(2404069003/IF/IAY/174195)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2015	82
464	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/12970(2404069003/IF/IAY/174197)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
465	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/13167(2404069003/IF/IAY/174216)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2015	82
466	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-005/12411(2404069003/IF/IAY/174218)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2015	82
467	UDALA	BAHUBANDH	cons of iay (bpgy) house of jagar nant sahu s/o-baisnaba(2404069/IF/10089647)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-06-2015	82
468	UDALA	BAHUBANDH	cons of iay house (bpgy)kamala kumari barik(2404069/IF/10089652)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-06-2015	82
469	UDALA	BAHUBANDH	cons of iay (bpgy) jemanani parida(2404069/IF/10089654)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-06-2015	82
470	UDALA	BAHUBANDH	cons of iay(bpgy) narendra patra(2404069/IF/10089656)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-06-2015	82
471	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-003/12051(2404069003/IF/IAY/331233)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-06-2015	82
472	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/13091(2404069003/IF/IAY/331450)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	08-07-2015	82
473	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/13126(2404069003/IF/IAY/331451)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	08-07-2015	82
474	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-002/18023(2404069003/IF/IAY/333522)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-07-2015	82
475	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-001/12572(2404069003/IF/IAY/332528)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	08-08-2015	82
476	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-002/12742(2404069003/IF/IAY/332811)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-08-2015	82
477	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-005/1024(2404069003/IF/IAY/332857)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-08-2015	82
478	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-003/110(2404069003/IF/IAY/332921)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-08-2015	82
479	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-003/225(2404069003/IF/IAY/332922)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-08-2015	82
480	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/13105(2404069003/IF/IAY/332702)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
481	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/12992(2404069003/IF/IAY/332720)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2015	82
482	UDALA	BAHUBANDH	const .iay Harekrushna soren at nabra(2404069/IF/10161719)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-10-2015	82
483	UDALA	BAHUBANDH	IAY HOUSE OF CHANDU HENBRAM(2404069/IF/10160778)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	22-10-2015	82
484	UDALA	BAHUBANDH	Const.of iay house of Mangal Ho(2404069003/IF/10151962)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-10-2015	82
485	UDALA	BAHUBANDH	Const.of IAY of Laxmi Madhei(2404069/IF/10161715)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
486	UDALA	BAHUBANDH	Const.of BPGY of Saudamini Singh(2404069/IF/10161716)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
487	UDALA	BAHUBANDH	Const.of BPGY of Manaranjan Sahu(2404069/IF/10161735)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
488	UDALA	BAHUBANDH	Const.of IAY of Sakara Soren(2404069/IF/10161739)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
489	UDALA	BAHUBANDH	Const.of IAY of Hindu Murmu(2404069/IF/10161944)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
490	UDALA	BAHUBANDH	Const.of BPGY of Satyabhama Panda(2404069/IF/10161946)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
491	UDALA	BAHUBANDH	cons of iay house of srimati dalei(2404069/IF/10158943)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-11-2015	82
492	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-001/12921(2404069003/IF/IAY/490384)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
493	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-005/12465(2404069003/IF/IAY/490961)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
494	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-003/12162(2404069003/IF/IAY/491093)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
495	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-002/12743(2404069003/IF/IAY/492025)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-08-2016	82
496	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/13173(2404069003/IF/IAY/492164)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
497	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-002/12733(2404069003/IF/IAY/492378)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
498	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-002/12714(2404069003/IF/IAY/493257)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
499	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-002/12763(2404069003/IF/IAY/498111)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
500	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/13076(2404069003/IF/IAY/498124)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
501	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-003/12123(2404069003/IF/IAY/507710)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
502	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/200744(2404069003/IF/IAY/492747)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	12-08-2016	82
503	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/200873(2404069003/IF/IAY/492707)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2016	82
504	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-003/3640372(2404069003/IF/IAY/507668)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2016	82
505	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-005/198406(2404069003/IF/IAY/491392)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	17-08-2016	82
506	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-003/194244(2404069003/IF/IAY/492647)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	17-08-2016	82
507	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-003/194288(2404069003/IF/IAY/493483)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	17-08-2016	82
508	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-001/142125(2404069003/IF/IAY/493530)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	17-08-2016	82
509	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/200415(2404069003/IF/IAY/507438)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	17-08-2016	82
510	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-002/198154(2404069003/IF/IAY/507672)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	17-08-2016	82
511	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/200537(2404069003/IF/IAY/507731)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	18-08-2016	82
512	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/13045(2404069003/IF/IAY/490261)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-10-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
513	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/18193(2404069003/IF/IAY/491059)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-10-2016	82
514	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/200560(2404069003/IF/IAY/491700)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-10-2016	82
515	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/200652(2404069003/IF/IAY/492299)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-10-2016	82
516	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/200545(2404069003/IF/IAY/493187)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-10-2016	82
517	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-004/200503(2404069003/IF/IAY/507743)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-10-2016	82
518	UDALA	BAHUBANDH	Const.of BPGY of Sugi Murmu W/O - Bikal(2404069/IF/10260583)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
519	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-005/198360(2404069003/IF/IAY/490147)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	27-11-2016	82
520	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1194045(2404069003/IF/IAY/413433)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-01-2017	82
521	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR2282795(2404069003/IF/IAY/424336)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-01-2017	82
522	UDALA	BAHUBANDH	Fencing of Sunflower Field of Fagu Hansda of Salmunduli(2404069/OP/139246)	Other Works	BP	0.17	0.16	0.33	28-01-2017	82
523	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR2296595(2404069003/IF/IAY/546375)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-03-2017	82
524	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1180091(2404069003/IF/IAY/731853)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-04-2017	82
525	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR2286569(2404069003/IF/IAY/825326)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
526	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR2243199(2404069003/IF/IAY/953494)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-09-2017	82
527	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1185610(2404069003/IF/IAY/815995)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-09-2017	82
528	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1181903(2404069003/IF/IAY/1020412)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-12-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
529	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-005/18249(2404069003/IF/IAY/1167330)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-12-2017	82
530	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-003/18262(2404069003/IF/IAY/1167336)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-12-2017	82
531	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-005/1825(2404069003/IF/IAY/1167343)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-12-2017	82
532	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-005/18250(2404069003/IF/IAY/1167354)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-12-2017	82
533	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-001/2660(2404069003/IF/IAY/1167337)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-12-2017	82
534	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR-04-069-003-002/12701(2404069003/IF/IAY/1167375)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-12-2017	82
535	UDALA	BAHUBANDH	Const.of PMAY of Somanath Kuanr(2404069/IF/10353847)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-01-2018	82
536	UDALA	BAHUBANDH	Const. of PMAY of Sumi Murmu(2404069/IF/10359858)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-01-2018	82
537	UDALA	BAHUBANDH	Const. of PMAY Shyamsundar Murmu of Salmunduli(2404069/IF/10359861)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-01-2018	82
538	UDALA	BAHUBANDH	Const. of PMAY of Uttaramani Patra(2404069/IF/10382722)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
539	UDALA	BAHUBANDH	Const. of PMAY of Uttaramani Patra(2404069/IF/10391295)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
540	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR-04-069-003-004/13141(2404069003/IF/IAY/1485205)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	09-10-2018	82
541	UDALA	BAHUBANDH	Cons of iay house of Jogendra Siminakia s/o-Padia Siminakia(2404069/IF/10062338)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	23-03-2015	77
542	UDALA	BAHUBANDH	Cons of iay house of Basanti seling s/o-krupasindhu seling nabra(2404069/IF/10062341)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	23-03-2015	77
543	UDALA	BAHUBANDH	Cons of iay house of Basanti seling s/o-krupasindhu seling(2404069/IF/10062352)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	23-03-2015	77
544	UDALA	BAHUBANDH	Cons of iay house of Jatri Dakua w/o-surendra Dakukua(2404069/IF/10062389)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	23-03-2015	77

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
545	UDALA	BAHUBANDH	Cons of iay house of Mirja Tudu s/o-Mochiram tuda(2404069/IF/10062397)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	23-03-2015	77
546	UDALA	BAHUBANDH	Cons of iay house of Mangulu khandei s/o-sabita khandei(2404069/IF/10062451)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	23-03-2015	77
547	UDALA	BAHUBANDH	Cons of iay house of Janardana Kusumalia s/o-Durya dhana kusumalia(2404069/IF/10062458)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	23-03-2015	77
548	UDALA	BAHUBANDH	Cons of iay house of Laxmidhara Murmu s/o-Bhutu Murmu(2404069/IF/10062459)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	23-03-2015	77
549	UDALA	BAHUBANDH	Cons of iay house of sanjha soren w/o -khela soren-(2404069/IF/10062464)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	23-03-2015	77
550	UDALA	BAHUBANDH	Cons of iay house of Rasananda senapati s/o-Hema senapati(2404069/IF/10062472)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	23-03-2015	77
551	UDALA	BAHUBANDH	Fencing at Govt. girl High school(2404069003/OP/107763)	Other Works	GP	0.14	0.19	0.33	30-05-2014	68
552	UDALA	BAHUBANDH	Fencing of Sunflower Field of Champa Hembram of Salmunduli(2404069/OP/139247)	Other Works	BP	0.13	0.12	0.25	28-01-2017	63
553	UDALA	BAHUBANDH	Const. of IHHL of Sushanta Patra S/O - Purnachandra(2404069/RS/10331348)	Rural Sanitation	BP	0.12	0	0.12	01-04-2018	58
554	UDALA	BAHUBANDH	Fencing at Delangsahi NPS(2404069003/OP/107758)	Other Works	GP	0.11	0.14	0.25	30-05-2014	53
555	UDALA	BAHUBANDH	Goatry shed of Kandan Murmu at kanakpada(2404069003/IF/10051289)	Works on Individuals Land (Category IV)	GP	0.07	0.38	0.45	01-11-2014	34
556	UDALA	BAHUBANDH	Fooder Cultivation of Debendra Soren(2404069003/IF/10459293)	Works on Individuals Land (Category IV)	GP	0.05	0.25	0.3	15-07-2019	24
557	UDALA	BAHUBANDH	IHHL OFSAUNRU MURMU C/O-PITU(2404069/RS/10331248)	Rural Sanitation	BP	0.02	0.1	0.12	02-01-2018	10
558	UDALA	BAHUBANDH	IHHL OF SHRINATH HANSDAH S/O-RAMCHANDRA(2404069/RS/10331251)	Rural Sanitation	BP	0.02	0.1	0.12	02-01-2018	10
559	UDALA	BAHUBANDH	IHHL OF PANA MURMU C/O KESA(2404069/RS/10331256)	Rural Sanitation	BP	0.02	0.1	0.12	02-01-2018	10
560	UDALA	BAHUBANDH	IHHL OF SHYAMA HEMBRAM S/O-TAMADA(2404069/RS/10331262)	Rural Sanitation	BP	0.02	0.1	0.12	02-01-2018	10

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
561	UDALA	BAHUBANDH	IHHL OF JASMI KISKU C/O- MANA(2404069/RS/10331264)	Rural Sanitation	BP	0.02	0.1	0.12	02-01-2018	10
562	UDALA	BAHUBANDH	IHHL OF SOMNATH MURMU S/O- MOHAN MURMU(2404069/RS/10331265)	Rural Sanitation	BP	0.02	0.1	0.12	02-01-2018	10
563	UDALA	BAHUBANDH	IHHL OF SHYAMSUNDAR MURMU S/O- BIJAY(2404069/RS/10331267)	Rural Sanitation	BP	0.02	0.1	0.12	02-01-2018	10
564	UDALA	BAHUBANDH	IHHL OF SHYAMSUNDAR HEMBRAM S/O- RAMAI(2404069/RS/10331269)	Rural Sanitation	BP	0.02	0.1	0.12	02-01-2018	10
565	UDALA	BAHUBANDH	IHHL OF SANATAN MARNDI S/O- BIRAM(2404069/RS/10331206)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
566	UDALA	BAHUBANDH	IHHL OFAJENA HANSDA S/O- FAGU(2404069/RS/10331216)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
567	UDALA	BAHUBANDH	JALADHARA MURMU S/O-PIRU(2404069/RS/10331217)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
568	UDALA	BAHUBANDH	IHHL OF SUNARAM SOREN S/O- FATU(2404069/RS/10331330)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
569	UDALA	BAHUBANDH	IHHL OF SHANIA SINGH C/O- BUDHURAM SINGH(2404069/RS/10331332)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
570	UDALA	BAHUBANDH	IHHL OF TALA HEMBRAM S/O- RAMA(2404069/RS/10331334)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
571	UDALA	BAHUBANDH	Const.of IHHL of Khela Soren S/O - Naran(2404069/RS/10331335)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
572	UDALA	BAHUBANDH	Const. of IHHL of Bhada Murmu S/o - Ram(2404069/RS/10331336)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
573	UDALA	BAHUBANDH	IHHL OF RAGHUNATH BINDHANI S/O- BHUBAN(2404069/RS/10331337)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
574	UDALA	BAHUBANDH	Const.of IHHL of Kuntala Mahanta W/O - Sarbeswar(2404069/RS/10331338)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
575	UDALA	BAHUBANDH	Const. of IHHL of Suna Murmu S/O - Gurubha(2404069/RS/10331339)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
576	UDALA	BAHUBANDH	Const.of IHHL of Budhuni Singh D/O - Laxman(2404069/RS/10331340)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
577	UDALA	BAHUBANDH	Const. of IHHL of Gurubari Patra D/O - Pravakar(2404069/RS/10331341)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
578	UDALA	BAHUBANDH	Const. of IHHL of Basanta Khandei S/O - Bansidhar(2404069/RS/10331342)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
579	UDALA	BAHUBANDH	Const. of IHHL of Kashinath Madhei S/O - Muni(2404069/RS/10331343)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
580	UDALA	BAHUBANDH	Const. of IHHL of Sumanta Naik S/O - Sudarshan(2404069/RS/10331344)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
581	UDALA	BAHUBANDH	Const. of IHHL of Tilottama Patra W/O - Rajendra(2404069/RS/10331345)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
582	UDALA	BAHUBANDH	Const. of IHHL of Manoj Patra S/O - Priya(2404069/RS/10331346)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
583	UDALA	BAHUBANDH	Const. of IHHL of Ranjit Patra S/O - Karuna(2404069/RS/10331349)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
584	UDALA	BAHUBANDH	Const. of IHHL of Bhima Hembram S/O - Sunaram(2404069/RS/10331350)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
585	UDALA	BAHUBANDH	Const. of IHHL of ArunPatra S/O - Karunakar(2404069/RS/10331358)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
586	UDALA	BAHUBANDH	Const. of IHHL of Bhajae Murmu S/o - Shyama(2404069/RS/10331361)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
587	UDALA	BAHUBANDH	Const. of IHHL of Trilochan Sahu S/O - Bidyadhar(2404069/RS/10331363)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
588	UDALA	BAHUBANDH	Const. of IHHL of Srinath Naik S/O - Dasarathi(2404069/RS/10331365)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
589	UDALA	BAHUBANDH	Const. of IHHL of Sarpa Hansda Sukul(2404069/RS/10331368)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
590	UDALA	BAHUBANDH	IHHL OF BAIDHAR MURMU S/O- PARAN(2404069/RS/10331372)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
591	UDALA	BAHUBANDH	IHHL OF BIJAY MARNDI S/O- BARAJU(2404069/RS/10331374)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
592	UDALA	BAHUBANDH	IHHL OF KANHU BASKEY S/O- LAXMAN(2404069/RS/10331375)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
593	UDALA	BAHUBANDH	IHHL OF SUNI SINGH C/O-RUTHA SINGH(2404069/RS/10331376)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
594	UDALA	BAHUBANDH	IHHL OFJITRAM SINGH S/O- GOPAL(2404069/RS/10331377)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
595	UDALA	BAHUBANDH	IHHL OF RUHYA SINGH S/O-MANGAL(2404069/RS/10331378)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
596	UDALA	BAHUBANDH	IHHL OF JITRAY HANSDAH S/O-SURAI(2404069/RS/10331379)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
597	UDALA	BAHUBANDH	IHHL OF GOURAMOHAN SINGH S/O-DEBENDRA(2404069/RS/10331380)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
598	UDALA	BAHUBANDH	IHHL OF SALMA MURMU C/O-BAIDHAR(2404069/RS/10331381)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
599	UDALA	BAHUBANDH	IHHL OF RAGHUNATH SINGH S/O-SANATAN(2404069/RS/10331382)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
600	UDALA	BAHUBANDH	IHHL OF HADIBANDHU HANSDAH S/O-KAKAN(2404069/RS/10331383)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
601	UDALA	BAHUBANDH	IHHL OF BHAJA SINGH S/O- KHUDI(2404069/RS/10331384)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
602	UDALA	BAHUBANDH	Const.of IHHL of Ratnakar Murmu S/o - Shyamsundar(2404069/RS/10331470)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
603	UDALA	BAHUBANDH	IHHL OF MANOJ KUMAR MOHANTA S/O-GOURA(2404069/RS/10331641)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
604	UDALA	BAHUBANDH	IHHL OF RAM CHANDRA SINGH S/O-BHIKARI(2404069/RS/10331645)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
605	UDALA	BAHUBANDH	IHHL OF RAMHARI TUDU S/O-SHREERAM(2404069/RS/10331647)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
606	UDALA	BAHUBANDH	IHHL OF KUANR SINGH S/O-BAINA(2404069/RS/10331648)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
607	UDALA	BAHUBANDH	IHHL OF RATIKANTA MIRIDIA S/O- BEER MIRIDIA(2404069/RS/10331649)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
608	UDALA	BAHUBANDH	IHHL OF JADUNATH SINGH S/O-BUDHAN(2404069/RS/10331650)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
609	UDALA	BAHUBANDH	IHHL OF PURNACHANDRA DEHURI S/O- RAMACHANDRA(2404069/RS/10331652)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
610	UDALA	BAHUBANDH	IHHL OF DURJAN SINGH S/O- BUDU(2404069/RS/10331780)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
611	UDALA	BAHUBANDH	IHHL OF DILLIP BEHERA S/O NITYANANDA(2404069/RS/10331781)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
612	UDALA	BAHUBANDH	IHHL OF PUNA TUDU S/O- SUNA(2404069/RS/10331782)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
613	UDALA	BAHUBANDH	IHHL OF DAS TUDU S/O- SUNA(2404069/RS/10331783)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
614	UDALA	BAHUBANDH	IHHL OF DHUMA MURMU S/O- JAGA(2404069/RS/10331784)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
615	UDALA	BAHUBANDH	IHHL OF GULIA MURMU S/O- FAGU(2404069/RS/10331786)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
616	UDALA	BAHUBANDH	IHHL OF RANJIT MADHEI S/O- MUNI(2404069/RS/10331788)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
617	UDALA	BAHUBANDH	IHHL OF DEOLA MURMU C/O- DURGA(2404069/RS/10331792)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
618	UDALA	BAHUBANDH	Const.of IHHL of Sukumari Tudu W/O - Muku(2404069/RS/10331827)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
619	UDALA	BAHUBANDH	Const.of IHHL of Phagu Kisku S/O - Budhu(2404069/RS/10331854)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
620	UDALA	BAHUBANDH	Const. of IHHL of Sebati Marndi W/O - Gopal(2404069/RS/10331866)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
621	UDALA	BAHUBANDH	Const. of IHHL of Churia Soren S/O - Bikram(2404069/RS/10331870)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
622	UDALA	BAHUBANDH	Const.of IHHL of Mandakini Bindhani W/O - Bhima(2404069/RS/10331876)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
623	UDALA	BAHUBANDH	Const. of IHHL of Purna Soren S/O - Anpa(2404069/RS/10331879)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
624	UDALA	BAHUBANDH	Const. of IHHL of Upendra Parida S/O - Bhagirathi(2404069/RS/10331888)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
625	UDALA	BAHUBANDH	Const. of IHHL of Nandani Naik W/O - Mangal(2404069/RS/10331898)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
626	UDALA	BAHUBANDH	Const. of IHHL of Rebatu Naik W/O - Narahari(2404069/RS/10331903)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
627	UDALA	BAHUBANDH	Const. of IHHL of Raju Naik S/o - Dulba(2404069/RS/10332018)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
628	UDALA	BAHUBANDH	Const. of IHHL of Dukhram Soren S/O - Palu(2404069/RS/10332025)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
629	UDALA	BAHUBANDH	Const. of IHHL of Panchanan Sahu S/O - Biseswat(2404069/RS/10332026)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
630	UDALA	BAHUBANDH	Const. of IHHL of Maheswar Behera S/O - Radhu(2404069/RS/10332028)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
631	UDALA	BAHUBANDH	Const. of IHHL of Churia Soren S/O - Khela(2404069/RS/10332031)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
632	UDALA	BAHUBANDH	Const. of IHHL of Rama Murmu S/O - Mathura(2404069/RS/10331832)	Rural Sanitation	BP	0.02	0.1	0.12	04-04-2018	10
633	UDALA	BAHUBANDH	IHHL OF RATEE HEMBRAM S/O- DURGA(2404069/RS/10331328)	Rural Sanitation	BP	0.02	0.1	0.12	05-04-2018	10
634	UDALA	BAHUBANDH	IHHL OF BALARAM MURMU S/O- PARSURAM(2404069/RS/10331651)	Rural Sanitation	BP	0.02	0.1	0.12	05-04-2018	10
635	UDALA	BAHUBANDH	IHHL OF TIMA MURMU S/O- KRUSHNA(2404069/RS/10331790)	Rural Sanitation	BP	0.02	0.1	0.12	05-04-2018	10
636	UDALA	BAHUBANDH	Const. of IHHL of Salma Murmu W/O - Churia(2404069/RS/10331893)	Rural Sanitation	BP	0.02	0.1	0.12	03-04-2018	10
637	UDALA	BAHUBANDH	Const. of IHHL of Churia Hansda S/O - Rama(2404069/RS/10331908)	Rural Sanitation	BP	0.02	0.1	0.12	03-04-2018	10
638	UDALA	BAHUBANDH	Const. of IHHL of Rudhia Soren S/O - Anu(2404069/RS/10331882)	Rural Sanitation	BP	0.02	0.1	0.12	04-04-2018	10
639	UDALA	BAHUBANDH	Const. of IHHL of Sukul Murmu S/O - Anpa(2404069/RS/10382183)	Rural Sanitation	BP	0.02	0.1	0.12	20-08-2018	10
640	UDALA	BAHUBANDH	IHHL of Raimat Murmu W/O - Ramdas(2404069/RS/10382341)	Rural Sanitation	BP	0.02	0.1	0.12	20-08-2018	10

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
641	UDALA	BAHUBANDH	IHHL OF BISANATH SINGH S/O-GURA(2404069/RS/10331220)	Rural Sanitation	BP	0	0	0	01-04-2018	0
642	UDALA	BAHUBANDH	CONSTRUCTION OF CANAL FROM KALIA NALA TO LAXMAN BILLO(2404069003/WC/10316639)	Water Conservation and Water Harvesting	GP	0	0	0	01-04-2018	0
643	UDALA	BAHUBANDH	CONSTRUCTION OF MASONARY CANAL URMAL UP SCHOOL TO JAHIRA(2404069003/WC/10316663)	Water Conservation and Water Harvesting	GP	0	0	0	01-04-2018	0
644	UDALA	BAHUBANDH	CONSTRUCTION OF MASONARY CANAL FROM KULHASHAI TANK TO PWD ROAD MOHANTA SHAI AT NABRA COLONY(2404069003/WC/10316693)	Water Conservation and Water Harvesting	GP	0	0	0	01-04-2018	0
645	UDALA	BAHUBANDH	Const. of IHHL of Sekh Gofar S/O - SK Amuridhum(2404069/RS/10402724)	Rural Sanitation	BP	0	0	0	15-01-2019	0
646	UDALA	BAHUBANDH	CONST. OF CANAL URMAL BHIMITALI ROAD TO PATA MAJHI LAND(2404069003/WC/10365447)	Water Conservation and Water Harvesting	GP	0	0	0	02-05-2019	0
647	UDALA	BAHUBANDH	Construction of massonerycanal from Ramdas Agri-land to Ganesh Ari-land(2404069/WC/10400459)	Water Conservation and Water Harvesting	BP	0	0	0	02-11-2019	0
648	UDALA	BHIMITALI	Exavation with Renovation of Uperkhuntapal Back Side of Jagannath Mandir Narendra Pokhari with Prot(2404069/WH/10357369)	Renovation of traditional water bodies	BP	7.41	1.37	9	15-07-2019	3580
649	UDALA	BHIMITALI	Imp. road and guardwall from Tube well chhaka to tala khuntapal UP school(2404069004/RC/10390111)	Rural Connectivity	GP	4.8	3.2	8	26-12-2018	2319
650	UDALA	BHIMITALI	Imp. of road from Jalada Nadi Ghat to Jinapal Jungle(2404069004/RC/10390875)	Rural Connectivity	GP	4.8	3.2	8	26-12-2018	2319
651	UDALA	BHIMITALI	Imp.of Road from Athangaon Musi Panda House to Mathurisahi Chhaka(2404069004/RC/3098889)	Rural Connectivity	GP	3	2	5	01-01-2018	1449
652	UDALA	BHIMITALI	Imp.of Road from Athangaon Asta Chhaka to Mathurisahi(2404069004/RC/3098890)	Rural Connectivity	GP	3	2	5	01-01-2018	1449
653	UDALA	BHIMITALI	Const.of New Road from Purunapani Soni Mandir to Thakurani tala(2404069004/RC/3099298)	Rural Connectivity	GP	3	2	5	01-01-2018	1449
654	UDALA	BHIMITALI	Imp. of Road From Bhima Sethi House to Narendra Pokhari(2404069004/RC/3104163)	Rural Connectivity	GP	3	2	5	05-01-2018	1449
655	UDALA	BHIMITALI	Imp. of Road and Culvert from Rasa House to PWD Road at Madanapal(2404069004/RC/3104182)	Rural Connectivity	GP	3	2	5	05-01-2018	1449
656	UDALA	BHIMITALI	Renovation of Bhimitali Village Tank(2404069004/WH/3098556)	Renovation of traditional water bodies	GP	3	2	5	01-04-2018	1449

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
657	UDALA	BHIMTALI	Const. of New Road with Drain from Nirangan Parida House to Biswal House(2404069004/RC/10389378)	Rural Connectivity	GP	3	2	5	15-01-2019	1449
658	UDALA	BHIMTALI	Imp. of Road with Guardwall from Athangaon Siva mandir to Nadighat(2404069004/RC/3099235)	Rural Connectivity	GP	2.6	1.4	4	01-01-2018	1256
659	UDALA	BHIMTALI	Imp. of Road and Culvert from Bhudurubani Tikaram Soren House to Renta House(2404069004/RC/3104162)	Rural Connectivity	GP	2.4	1.6	4	05-01-2018	1159
660	UDALA	BHIMTALI	New Const. of Road With Drain from Dibyasingpur Ananta Parida House to Village End(2404069004/RC/10389375)	Rural Connectivity	GP	2.4	1.6	4	15-01-2019	1159
661	UDALA	BHIMTALI	L.D.of Girish Chandra Kabat and 9 Others at Jalda(2404069004/LD/1112283)	Land Development	GP	2	0	2	20-05-2016	966
662	UDALA	BHIMTALI	Land development of girish ch Kabat and nine others at Jalda(2404069004/LD/1105154)	Land Development	GP	1.98	0.02	2	02-03-2016	957
663	UDALA	BHIMTALI	land development of Bhudiram Murmu and nine others of Divyasingpur(2404069004/LD/1109380)	Land Development	GP	1.98	0.02	2	02-03-2016	957
664	UDALA	BHIMTALI	Exavation of Farm Pond of Laxmi Nayak of Bhimitali(2404069004/IF/10369950)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	15-04-2018	957
665	UDALA	BHIMTALI	EXCAVATION OF FARM POND OF PARESH CH DAS S/ORAM CH(2404069004/IF/10341081)	Works on Individuals Land (Category IV)	GP	1.9	0.1	2	05-12-2017	918
666	UDALA	BHIMTALI	Exavation of Canal from Thakurani Chhaka to Bansidhar Haise(2404069004/WC/1368174)	Water Conservation and Water Harvesting	GP	1.8	1.2	3	21-03-2016	870
667	UDALA	BHIMTALI	Imp. Road with guard wall from Tailak Parida House to Raghu House(2404069004/RC/3098233)	Rural Connectivity	GP	1.8	1.2	3	05-12-2017	870
668	UDALA	BHIMTALI	Const of new road from Bhagabat sethi house to Sambhu singh house(2404069004/RC/10391096)	Rural Connectivity	GP	1.8	1.2	3	26-12-2018	870
669	UDALA	BHIMTALI	Farm Pond of Kali Charan Singh(2404069004/IF/10473637)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	13-07-2019	783
670	UDALA	BHIMTALI	Farm Pond of Karu Hansda(2404069004/IF/10473638)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-07-2019	783
671	UDALA	BHIMTALI	Farm Pond of Surendranath Panda(2404069004/IF/10473639)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-07-2019	783
672	UDALA	BHIMTALI	Farmpond of Rabindranath Panda(2404069004/IF/10473640)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-07-2019	783

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
673	UDALA	BHIMTALI	Farm Pond of Shyamsundar Barik(2404069004/IF/10473668)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-07-2019	783
674	UDALA	BHIMTALI	Farm Pond of Brahmananda Das(2404069004/IF/10473669)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-07-2019	783
675	UDALA	BHIMTALI	Farm Pond of Maheswar Pradhan(2404069004/IF/10473673)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-07-2019	783
676	UDALA	BHIMTALI	Imp. of Road from Bhudurubani Kua Chhaka to Kalo Canal(2404069/RC/3105856)	Rural Connectivity	BP	1.6	2.4	4	15-04-2018	773
677	UDALA	BHIMTALI	Drainage System From Dhadu Marndi House to Jubala House(2404069004/WC/10396544)	Water Conservation and Water Harvesting	GP	1.49	4.12	6	23-07-2019	720
678	UDALA	BHIMTALI	Stone Packing from Bhimitali Smasan Ghata to Uttarpal Ghata side of Sono River.(2404069004/WC/10317519)	Water Conservation and Water Harvesting	GP	1.2	0.8	2	05-12-2017	580
679	UDALA	BHIMTALI	Devlopment of nPlay Ground Khuntapal PRY School(2404069004/LD/10324578)	Land Development	GP	1.05	0.45	1.5	05-01-2018	507
680	UDALA	BHIMTALI	Farm Pond of Mangal Murmu (15m x 15m)(2404069/IF/10490533)	Works on Individuals Land (Category IV)	BP	0.97	0.25	1.23	24-12-2019	469
681	UDALA	BHIMTALI	Site Developement at Talakhuntapal Awc premises(2404069004/LD/1112602)	Land Development	GP	0.95	0.05	1	30-04-2016	459
682	UDALA	BHIMTALI	Excavtion of Dugwell of Premananda Sethi(2404069004/IF/10328419)	Works on Individuals Land (Category IV)	GP	0.85	0.81	1.66	09-10-2017	411
683	UDALA	BHIMTALI	Devlopment of Playfield for Kids at Bhudurubani AWC(2404069004/LD/10324582)	Land Development	GP	0.6	0.9	1.5	05-01-2018	290
684	UDALA	BHIMTALI	excavation of farm pond of Bipra charan Murmu of Bhurudubani(2404069004/WC/1370373)	Water Conservation and Water Harvesting	GP	0.58	0.02	0.6	02-03-2016	280
685	UDALA	BHIMTALI	Excavation of firm pond of RAM Chandra Panda of Bhrudubani Village(2404069004/WC/1370377)	Water Conservation and Water Harvesting	GP	0.58	0.02	0.6	02-03-2016	280
686	UDALA	BHIMTALI	Exv. of firm pond of Banthia Murmu of Bhurudubani Village(2404069004/WC/1370381)	Water Conservation and Water Harvesting	GP	0.58	0.02	0.6	02-03-2016	280
687	UDALA	BHIMTALI	Exavation of Farm Pond of Rama Chandra Panda of Bhudurubani(2404069004/IF/10345159)	Works on Individuals Land (Category IV)	GP	0.58	0.02	0.6	01-01-2018	280
688	UDALA	BHIMTALI	Exavation of Dugwell of Birendra Senapati S/O - Pranakrushna of Uparkhuntapal(2404069004/IF/10328649)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
689	UDALA	BHIMTALI	Exavation of Dugwell of Sunaram Majhi of Uparkhuntapal(2404069004/IF/10328654)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
690	UDALA	BHIMTALI	Exavation of Dugwell of Surendra Parida S/O - Prafulla of Purunapani(2404069004/IF/10328701)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
691	UDALA	BHIMTALI	Exavation of Dugwell of Kandan Marndi S/O - Bhadu of Purunapani(2404069004/IF/10328704)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
692	UDALA	BHIMTALI	Exavation of Dugwell of Ganeswar Behera S/O - Debendra of Bhimtali Sasan(2404069004/IF/10328709)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
693	UDALA	BHIMTALI	Exavation of Dugwell of Asamani Kabat W/O - Sudarsan(2404069004/IF/10332974)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	01-01-2018	232
694	UDALA	BHIMTALI	Exavation of Dugwell of Nityananda Mallik S/O - Maheswar(2404069004/IF/10332938)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	05-01-2018	232
695	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191642(2404069004/IF/IAY/2015443)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	24-07-2019	87
696	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2264752(2404069004/IF/IAY/2051655)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	25-07-2019	87
697	UDALA	BHIMTALI	Spl BPGY (Titli) House of Minati Naik W/O Satrughan(2404069/IF/10506436)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	23-09-2019	87
698	UDALA	BHIMTALI	NSPGY OF BUDHIRAM MALLIK S/O- UPENDRA(2404069/IF/10502512)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	10-10-2019	87
699	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337749(2404069004/IF/IAY/2017073)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	01-11-2019	87
700	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366036(2404069004/IF/IAY/2075355)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-02-2020	87
701	UDALA	BHIMTALI	BPGY house of Ajay Singh(2404069004/IF/10088283)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-06-2015	82
702	UDALA	BHIMTALI	BPGY house of Aswini Panigrahi(2404069004/IF/10088284)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-06-2015	82
703	UDALA	BHIMTALI	BPGY house of Subal Soren(2404069004/IF/10088288)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-06-2015	82
704	UDALA	BHIMTALI	lay house of Achyutananda Naik(2404069004/IF/10088623)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-06-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
705	UDALA	BHIMTALI	lay house of Belan Singh(2404069004/IF/10088625)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-06-2015	82
706	UDALA	BHIMTALI	lay house of Bhagbat Singh(2404069004/IF/10088628)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-06-2015	82
707	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-006/2145(2404069004/IF/IAY/331440)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	08-07-2015	82
708	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-009/2082(2404069004/IF/IAY/332536)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	08-08-2015	82
709	UDALA	BHIMTALI	Const of IAY house of Raimani Marndi W/O-Lasa(2404069/IF/10158882)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
710	UDALA	BHIMTALI	Const of IAY house of Balam Sethi S/O satrughan(2404069/IF/10158885)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
711	UDALA	BHIMTALI	Construction of IAY house of Pana Majhi W/O-Ghasia(2404069/IF/10158890)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
712	UDALA	BHIMTALI	Const.of lay of Debendra Mukhi(2404069/IF/10160340)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
713	UDALA	BHIMTALI	Const.of IAY of Saraswati Mallik(2404069/IF/10160373)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
714	UDALA	BHIMTALI	Const.of IAY of Krushna Chandra Singh(2404069/IF/10160436)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
715	UDALA	BHIMTALI	Const(2404069/IF/10163190)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
716	UDALA	BHIMTALI	Const.of IAY of Madhusudan Behera(2404069/IF/10163205)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
717	UDALA	BHIMTALI	Const.of BPGY of Rajesh Kumar Sethy(2404069/IF/10164591)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
718	UDALA	BHIMTALI	Const.of BPGY of Radhakrushna Parida(2404069/IF/10166173)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
719	UDALA	BHIMTALI	Const.of BPGY of Sarojini Nayak(2404069/IF/10166175)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
720	UDALA	BHIMTALI	Const.of IAY of Rama Chandra Nayak(2404069/IF/10166216)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
721	UDALA	BHIMTALI	Const.of BPGY of Sitala Sethi(2404069/IF/10166270)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
722	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-001/2413(2404069004/IF/IAY/488735)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2016	82
723	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-004/2536(2404069004/IF/IAY/490223)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82
724	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-004/2512(2404069004/IF/IAY/490867)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82
725	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-004/2510(2404069004/IF/IAY/492199)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82
726	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-006/1951(2404069004/IF/IAY/492795)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2016	82
727	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-004/2562(2404069004/IF/IAY/493015)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2016	82
728	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-001/2417(2404069004/IF/IAY/507622)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82
729	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-007/2401305(2404069004/IF/IAY/508042)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2016	82
730	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-007/268953(2404069004/IF/IAY/490632)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	14-08-2016	82
731	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-008/188596(2404069004/IF/IAY/492287)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	14-08-2016	82
732	UDALA	BHIMTALI	Const.of BPGY of Koushalya Singh W/O - Surendra(2404069/IF/10277343)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
733	UDALA	BHIMTALI	Const.of BPGY of Maina Majhi W/O - Bidu(2404069/IF/10277350)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
734	UDALA	BHIMTALI	Const. of BPG of Saraswati Naik(2404069/IF/10272159)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	29-11-2016	82
735	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-005/192614(2404069004/IF/IAY/490156)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-12-2016	82
736	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-008/449462(2404069004/IF/IAY/491839)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
737	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-007/2402196(2404069004/IF/IAY/498098)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2016	82
738	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-007/268839(2404069004/IF/IAY/507516)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2016	82
739	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-006/2141(2404069004/IF/IAY/507749)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-12-2016	82
740	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR2288716(2404069004/IF/IAY/470210)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	31-01-2017	82
741	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR2288733(2404069004/IF/IAY/596008)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	31-01-2017	82
742	UDALA	BHIMTALI	Const. of PMAY of Dinabandhu Bindhani(2404069/IF/10319881)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-06-2017	82
743	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR1218908(2404069004/IF/IAY/879101)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	10-09-2017	82
744	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-002/2781(2404069004/IF/IAY/1167364)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2017	82
745	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-007/2876(2404069004/IF/IAY/1167373)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-12-2017	82
746	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-007/2714(2404069004/IF/IAY/1227752)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-12-2017	82
747	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR-04-069-004-006/2129(2404069004/IF/IAY/1167368)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-12-2017	82
748	UDALA	BHIMTALI	Const. of BPGY of Ramanimani Sethi W/O - Bhagyaban(2404069/IF/10356044)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-01-2018	82
749	UDALA	BHIMTALI	Const. of PMAY of Pramod Mallik S/O - Ramesh(2404069/IF/10383935)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
750	UDALA	BHIMTALI	Const.of PMAY of Kanhei Murmu of Bhudurubani(2404069/IF/10389603)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-06-2018	82
751	UDALA	BHIMTALI	Const.of PMAY of Harish Murmu of Bhudurubani(2404069/IF/10389606)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-06-2018	82
752	UDALA	BHIMTALI	SCHOOL PLANTATION AT ATHANGAON PUP SCHOOL(2404069/DP/3124405)	Drought Proofing	BP	0.15	0.23	0.37	04-07-2016	72

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
753	UDALA	BHIMTALI	fencing at Bhimitali gp office(2404069004/OP/135786)	Other Works	GP	0.1	0.1	0.2	30-04-2016	48
754	UDALA	BHIMTALI	Const.of IHHL of Anant Hembram of Reg No. OR1184453(2404069/RS/10329665)	Rural Sanitation	BP	0.02	0.1	0.12	01-01-2018	10
755	UDALA	BHIMTALI	Const. of IHHL of Rainthu Marndi of Reg No. OR2280178(2404069/RS/10329666)	Rural Sanitation	BP	0.02	0.1	0.12	01-01-2018	10
756	UDALA	BHIMTALI	Const.of IHHL of Bhanja Murmu of Reg No.OR2280274(2404069/RS/10329667)	Rural Sanitation	BP	0.02	0.1	0.12	01-01-2018	10
757	UDALA	BHIMTALI	Const. of IHHL of Budhiram Murmu of Reg.No.OR1185045(2404069/RS/10329668)	Rural Sanitation	BP	0.02	0.1	0.12	01-01-2018	10
758	UDALA	BHIMTALI	Const.of IHHL of Rajendra Behera of Bhudurubani(2404069/RS/10329957)	Rural Sanitation	BP	0.02	0.1	0.12	01-01-2018	10
759	UDALA	BHIMTALI	Const.of IHHL Nayana Singh of Athangaon(2404069/RS/10329961)	Rural Sanitation	BP	0.02	0.1	0.12	01-01-2018	10
760	UDALA	BHIMTALI	Const. of IHHL of Paluram Hembram of Bhudurubani(2404069/RS/10330502)	Rural Sanitation	BP	0.02	0.1	0.12	01-01-2018	10
761	UDALA	BHIMTALI	Const. of IHHL of Dhana Murmu S/O-Jadu(2404069/RS/10330503)	Rural Sanitation	BP	0.02	0.1	0.12	01-01-2018	10
762	UDALA	BHIMTALI	Const.of IHHL of Dinabandhu Behera of Reg No.OR2285131(2404069/RS/10329663)	Rural Sanitation	BP	0.02	0.1	0.12	15-01-2018	10
763	UDALA	BHIMTALI	Const.of IHHL of Mitrabhanu Behera Reg No. No.OR2284921(2404069/RS/10329664)	Rural Sanitation	BP	0.02	0.1	0.12	15-01-2018	10
764	UDALA	BHIMTALI	Const.of IHHL of Baida Singh S/O - Gajendra(2404069/RS/10331214)	Rural Sanitation	BP	0.02	0.1	0.12	01-02-2018	10
765	UDALA	BHIMTALI	Const.of IHHL of Bani Singh W/O - Sarat(2404069/RS/10331298)	Rural Sanitation	BP	0.02	0.1	0.12	01-03-2018	10
766	UDALA	BHIMTALI	Const. of IHHL of Rabi Choudhury S/O - Khaga(2404069/RS/10331299)	Rural Sanitation	BP	0.02	0.1	0.12	01-03-2018	10
767	UDALA	BHIMTALI	Const. of IHHL of Narendra Mahakud S/O - Budhia(2404069/RS/10331300)	Rural Sanitation	BP	0.02	0.1	0.12	01-03-2018	10
768	UDALA	BHIMTALI	Const. of IHHL of Subhadra Pati S/O - Jagamohan(2404069/RS/10331302)	Rural Sanitation	BP	0.02	0.1	0.12	01-03-2018	10

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
769	UDALA	BHIMTALI	Const.of IHHL of Jagannath Das S/O - Murali(2404069/RS/10331281)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
770	UDALA	BHIMTALI	Const.of IHHL of Bhabani Shankar Das S/O - Banamali(2404069/RS/10331292)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
771	UDALA	BHIMTALI	Const.of IHHL of Jadu Majhi S/O - Mangal(2404069/RS/10331314)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
772	UDALA	BHIMTALI	Const. of IHHL of Bhima Charan Sethi S/O - Neelakantha(2404069/RS/10331317)	Rural Sanitation	BP	0.02	0.1	0.12	01-04-2018	10
773	UDALA	BHIMTALI	Const.of IHHL of Umakanta Mahakud S/o - Sarat(2404069/RS/10331275)	Rural Sanitation	BP	0.02	0.1	0.12	03-04-2018	10
774	UDALA	BHIMTALI	Const.of IHHL of Banamali Jena S/O - Bharat(2404069/RS/10331285)	Rural Sanitation	BP	0.02	0.1	0.12	03-04-2018	10
775	UDALA	BHIMTALI	Const. of IHHL of Banamali Mahakud S/O - Kanhei(2404069/RS/10331218)	Rural Sanitation	BP	0.02	0.1	0.12	02-04-2018	10
776	UDALA	BHIMTALI	POMPOST PIT OF TULASI BEHERA(2404069004/IF/10340441)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-12-2017	5
777	UDALA	BHIMTALI	COMPOST PIT OF BHANJA HANSDA(2404069004/IF/10340442)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-12-2017	5
778	UDALA	BHIMTALI	Pond(2404069004/WH/10299764)	Renovation of traditional water bodies	GP	0	0	0	03-04-2018	0
779	UDALA	BHIMTALI	Renov. of Canal Bhudurubani Anil Singh House to Brahman Bandha(2404069004/WC/10344000)	Water Conservation and Water Harvesting	GP	0	0	0	15-01-2019	0
780	UDALA	BHIMTALI	NSPGY OF APARTI PATRA(2404069/IF/10504624)	Works on Individuals Land (Category IV)	BP	0	0	0	10-10-2019	0
781	UDALA	BHIMTALI	Renovation of renta dehuri CIP(2404069004/WC/10418423)	Water Conservation and Water Harvesting	GP	0	0	0	24-10-2019	0
782	UDALA	BHIMTALI	Spl BPGY (Titili) of Pramila Siala(2404069/IF/10482896)	Works on Individuals Land (Category IV)	BP	0	0	0	01-11-2019	0
783	UDALA	BHIMTALI	PARM POND OF ranjit behera s/o khirad(2404069004/IF/10494282)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
784	UDALA	BHIMTALI	New canal system from gidadhara bila to prashana bilo(2404069004/WC/10413954)	Water Conservation and Water Harvesting	GP	0	0	0	01-01-2020	0

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
785	UDALA	BHIMTALI	Drain system from babula house to pato sahi up school(2404069004/WC/10413956)	Water Conservation and Water Harvesting	GP	0	0	0	01-01-2020	0
786	UDALA	BHIMTALI	Guardwall from ganga house to nadighata(2404069004/WC/10413958)	Water Conservation and Water Harvesting	GP	0	0	0	01-01-2020	0
787	UDALA	Dugudha	Construction of Masonary canal from KADAMADABAI DHARA HOUSE TO MI CENAL(2404069012/WC/10316955)	Water Conservation and Water Harvesting	GP	6	4	10	01-04-2018	2899
788	UDALA	Dugudha	Construction of Masonary canal from GUHIRA CHHAKATO SASHIDHARA JENA BILA(2404069012/WC/10317324)	Water Conservation and Water Harvesting	GP	6	4	10	01-04-2018	2899
789	UDALA	Dugudha	Const. of Road from Kathuabeda Mandal Sahi to Badbila(2404069012/RC/10387620)	Rural Connectivity	GP	5.4	3.6	9	15-01-2019	2609
790	UDALA	Dugudha	Const of masonary canal system from singh bila to madhu mahanta bilo at ambadhia(2404069012/WC/10342527)	Water Conservation and Water Harvesting	GP	3.2	0.8	4	12-12-2018	1546
791	UDALA	Dugudha	Const of masanary canal systyem from surendra singh bila to goura bila at ambadhia(2404069012/WC/10342398)	Water Conservation and Water Harvesting	GP	3.2	0.8	4	21-12-2018	1546
792	UDALA	Dugudha	IMP. ROAD FROM AMBADIHA KAILASH SINGH HOUSE TO MI CANNAL(2404069012/RC/10387869)	Rural Connectivity	GP	3.17	2.62	6	01-01-2019	1531
793	UDALA	Dugudha	Improve ment of road LABANSAHI TONIMADHI HARI HOUSE(2404069012/RC/3096679)	Rural Connectivity	GP	3	2	5	01-04-2018	1449
794	UDALA	Dugudha	Construction of Masonary canal at mayadhara house bila(2404069012/WC/10316590)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449
795	UDALA	Dugudha	Construction of Masonary canal from Gohirachhaka to sashidhara jena Bara chaka(2404069012/WC/10316591)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449
796	UDALA	Dugudha	Construction of Masonary canal from GUHIRA CHHAKATO SASHIDHARA JENA BILA(2404069012/WC/10316593)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449
797	UDALA	Dugudha	Construction of Masonary canal from girish bila to katabila(2404069012/WC/10316595)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449
798	UDALA	Dugudha	Construction of Masonary canal from KADAMADABAI DHARA HOUSE TO MI CENAL(2404069012/WC/10316600)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449
799	UDALA	Dugudha	Construction of Masonary canal from KADAMADA TO LABAN SAHI MAJHIBILA(2404069012/WC/10316602)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449
800	UDALA	Dugudha	Construction of Masonary canal from RANGAMATIA SAKHA CANALL TO ANGARAPADA MAJHIBILA(2404069012/WC/10316604)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
801	UDALA	Dugudha	Construction of Masonary canal from MAHADEBA CIP TO LABANSAHI MAJHIBILA(2404069012/WC/10316606)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449
802	UDALA	Dugudha	Construction of Canal ANGARPADA JAHIRA TO MAJHIBILA(2404069012/WC/10316607)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449
803	UDALA	Dugudha	RENOVEATION OF KATHUABEDA PANCHAYATA TANK(2404069012/WH/3098558)	Renovation of traditional water bodies	GP	3	2	5	01-04-2018	1449
804	UDALA	Dugudha	construction of checkdam at teli nala(2404069002/WC/1365676)	Water Conservation and Water Harvesting	GP	2.5	2.5	5	02-12-2015	1208
805	UDALA	Dugudha	Imp. of road from Sonpokhari School Chhaka to Purunapani(2404069002/RC/2414770)	Rural Connectivity	GP	2.5	2.5	5	06-01-2016	1208
806	UDALA	Dugudha	Const. of Massonary Canal from RD Road to Netrananda Bilo(2404069012/WC/10341389)	Water Conservation and Water Harvesting	GP	2.5	2.5	5	15-07-2018	1208
807	UDALA	Dugudha	Imp. of Nura Padia Chhaka to Nadighat Road(2404069012/RC/10342051)	Rural Connectivity	GP	2.4	1.6	4	15-06-2018	1159
808	UDALA	Dugudha	Imp. of Harisahi to Labansahi Tank Road(2404069012/RC/10374042)	Rural Connectivity	GP	2.4	1.6	4	15-07-2018	1159
809	UDALA	Dugudha	Imp Road from Main Canal to Hari House with Culvert(2404069012/RC/10374044)	Rural Connectivity	GP	2.4	1.6	4	25-07-2018	1159
810	UDALA	Dugudha	Improvement of road with guardwall of from surendra house to baragachha(2404069012/RC/10389423)	Rural Connectivity	GP	2.4	1.6	4	12-12-2018	1159
811	UDALA	Dugudha	Const. of Road from Dugudha Banasahi Mohanty Chhaka to Banasahi(2404069012/RC/10387618)	Rural Connectivity	GP	2.4	1.6	4	15-01-2019	1159
812	UDALA	Dugudha	Imp. of Road from Kadamba Ghata to Baula Chhaka(2404069012/RC/10401056)	Rural Connectivity	GP	2.31	2.39	5	15-10-2019	1116
813	UDALA	Dugudha	Const.of AWC Building at Kuanrpal(2404069/AV/132403)	Anganwadi/Other Rural Infrastructure	BP	2.25	0	2.25	18-05-2016	1087
814	UDALA	Dugudha	Const.of Check Dam at Gadadhar Nala(2404069002/WC/1368933)	Water Conservation and Water Harvesting	GP	2	3	5	01-04-2016	966
815	UDALA	Dugudha	Const.of Massonary Canal From Girish Bilo to Katabilo(2404069012/WC/3157027)	Water Conservation and Water Harvesting	GP	2	0.5	2.5	15-12-2017	966
816	UDALA	Dugudha	L.D. of bhagabat patra & others(sl no.31 to 40)(2404069002/LD/1070122)	Land Development	GP	1.98	0.02	2	07-11-2014	957

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
817	UDALA	Dugudha	L.D. of lambadara biswal & others(sl no 60 to 69)(2404069002/LD/1070128)	Land Development	GP	1.98	0.02	2	07-11-2014	957
818	UDALA	Dugudha	EXCAVATION OF FAM POND LAKHU SOREN(2404069012/IF/10361782)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	01-04-2018	957
819	UDALA	Dugudha	Excavation of farm pondo fkhira soren(2404069012/IF/10361792)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	01-04-2018	957
820	UDALA	Dugudha	L.D. of laxmidhara madhei & others(sl. no 51 to 58)(2404069002/LD/1070127)	Land Development	GP	1.95	0.05	2	07-11-2014	942
821	UDALA	Dugudha	Exavation of MPFP of Mahesh Kumar Singh of Ambadiha(2404069002/IF/10283985)	Works on Individuals Land (Category IV)	GP	1.95	0.05	2	18-04-2016	942
822	UDALA	Dugudha	Constof New Road from Jatin house to Canal with Culvert & Gudwall(2404069002/RC/2421514)	Rural Connectivity	GP	1.8	1.2	3	08-12-2015	870
823	UDALA	Dugudha	Farm Pond of Bhaju Murmu(2404069012/IF/10474622)	Works on Individuals Land (Category IV)	GP	1.71	0.02	1.73	15-08-2018	826
824	UDALA	Dugudha	Farm Pond of Mushu Maramdi(2404069012/IF/10474630)	Works on Individuals Land (Category IV)	GP	1.71	0.02	1.73	15-08-2018	826
825	UDALA	Dugudha	Farm Pond of Ganeswar Nayak(2404069012/IF/10474646)	Works on Individuals Land (Category IV)	GP	1.71	0.02	1.73	15-08-2018	826
826	UDALA	Dugudha	Farm Pond of Madhu Singh(2404069012/IF/10474620)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-08-2018	797
827	UDALA	Dugudha	Farm Pond of Laxmi Santara(2404069012/IF/10474621)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-08-2018	797
828	UDALA	Dugudha	Farm Pond of Sashidhar Soren(2404069012/IF/10474627)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-08-2018	797
829	UDALA	Dugudha	Farm Pond of Makar Marandi(2404069012/IF/10474633)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-08-2018	797
830	UDALA	Dugudha	Farm Pond of Ladara Singh(2404069012/IF/10474651)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-08-2018	797
831	UDALA	Dugudha	Farm Pond of Fagu Hembram(2404069012/IF/10474653)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-08-2018	797
832	UDALA	Dugudha	Farm Pond of Upendra Mahakud(2404069012/IF/10474683)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-08-2018	797

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
833	UDALA	Dugudha	Farm Pond of Raghunath Dandpat(2404069012/IF/10474690)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-08-2018	797
834	UDALA	Dugudha	Excavation farm pond of raghunatha dandapat(2404069012/IF/10417078)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	12-12-2018	797
835	UDALA	Dugudha	Farm pond shashidhara soren s/o raghu(2404069012/IF/10419294)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	12-12-2018	797
836	UDALA	Dugudha	Ex caveation of farm pond mushu marndi(2404069012/IF/10419298)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	12-12-2018	797
837	UDALA	Dugudha	Exca veation of farm pond of makara marndi(2404069012/IF/10419300)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	12-12-2018	797
838	UDALA	Dugudha	LOKANATHA BESHRA S/O NARASINGH(2404069012/IF/10422009)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	12-12-2018	797
839	UDALA	Dugudha	Excaveation of farm pond upendra mahakud s/o dibakar(2404069012/WC/10342465)	Water Conservation and Water Harvesting	GP	1.65	0.02	1.67	12-12-2018	797
840	UDALA	Dugudha	Farm Pond of Singray Marndi(2404069012/IF/10475064)	Works on Individuals Land (Category IV)	GP	1.64	0.02	1.67	23-09-2019	792
841	UDALA	Dugudha	Farm Pond of Mandal Hembram(2404069012/IF/10475067)	Works on Individuals Land (Category IV)	GP	1.64	0.02	1.67	23-09-2019	792
842	UDALA	Dugudha	Farm Pond of Shyama Hembram(2404069012/IF/10475060)	Works on Individuals Land (Category IV)	GP	1.63	0.02	1.67	23-09-2019	787
843	UDALA	Dugudha	Farm Pond of Dibakar Nayak(2404069012/IF/10475063)	Works on Individuals Land (Category IV)	GP	1.62	0.02	1.67	23-09-2019	783
844	UDALA	Dugudha	Farm Pond of Lal Marndi(2404069012/IF/10475133)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
845	UDALA	Dugudha	Farm Pond of Braja Mohakud(2404069012/IF/10475136)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
846	UDALA	Dugudha	Farm Pond of Sukura Singh(2404069012/IF/10475138)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
847	UDALA	Dugudha	Farm Pond of Durga Tudu(2404069012/IF/10475139)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
848	UDALA	Dugudha	Farm Pond of Jotindranath Singh(2404069012/IF/10475143)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
849	UDALA	Dugudha	Farm Pond of Niranjn Singh(2404069012/IF/10475151)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
850	UDALA	Dugudha	Farm Pond of Ratha Singh(2404069012/IF/10475156)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
851	UDALA	Dugudha	Farm Pond of Panchanan Nayak(2404069012/IF/10475161)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
852	UDALA	Dugudha	Const.of Massonary Canal From Kadamada Baidhar House to MI Canal(2404069012/WC/3157028)	Water Conservation and Water Harvesting	GP	1.6	0.4	2	15-12-2017	773
853	UDALA	Dugudha	Renovation of Badbila Tank(2404069/WH/10295943)	Renovation of traditional water bodies	BP	1.5	3.5	5	15-04-2018	725
854	UDALA	Dugudha	Excavation of canal from Tahkurani sala to Sashi jena house(2404069012/WC/10395027)	Water Conservation and Water Harvesting	GP	1.13	3.45	5	07-07-2019	546
855	UDALA	Dugudha	Site Development at Bankapal AWC at Ambadiha(2404069012/LD/10377202)	Land Development	GP	1.07	0.73	1.92	15-01-2019	517
856	UDALA	Dugudha	Construction ofMasonary canal from Girish Mohanty land to talasahi(2404069012/WH/3097324)	Renovation of traditional water bodies	GP	1	1	2	09-10-2017	483
857	UDALA	Dugudha	Const.of Massonary Canal From Girish Mohanty Land to Talasahi(2404069012/WC/3157026)	Water Conservation and Water Harvesting	GP	1	1	2	15-12-2017	483
858	UDALA	Dugudha	Constr of masoonery canal from Singu sula to Moadhu mohanty bilo(2404069012/WC/10394075)	Water Conservation and Water Harvesting	GP	0.92	2.7	4	02-04-2019	444
859	UDALA	Dugudha	Excavation of dugwell of Biram Tudu of Kathuabeda(2404069012/IF/10346945)	Works on Individuals Land (Category IV)	GP	0.86	0.84	1.7	05-12-2017	415
860	UDALA	Dugudha	Excavation of dugwell of Sukanta Jena(2404069012/IF/10346948)	Works on Individuals Land (Category IV)	GP	0.86	0.84	1.7	05-12-2017	415
861	UDALA	Dugudha	Exavation of Dugwell of Surekha Jena(2404069012/IF/10359627)	Works on Individuals Land (Category IV)	GP	0.86	0.84	1.7	05-01-2018	415
862	UDALA	Dugudha	Exavation of Dugwell of Harihar Mohakud(2404069012/IF/10359687)	Works on Individuals Land (Category IV)	GP	0.86	0.84	1.7	05-01-2018	415
863	UDALA	Dugudha	Exavation of Dugwell of Nakula Chandra Mohanta(2404069012/IF/10359690)	Works on Individuals Land (Category IV)	GP	0.86	0.84	1.7	05-01-2018	415
864	UDALA	Dugudha	Excavation of Dudwell of Sara Soren of Sonpokhari(2404069012/IF/10345460)	Works on Individuals Land (Category IV)	GP	0.85	0.85	1.7	05-12-2017	411

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
865	UDALA	Dugudha	Exavation of Dugwell of Kali Charan Murmu S/O - Bhagban(2404069012/IF/10347039)	Works on Individuals Land (Category IV)	GP	0.85	0.85	1.7	01-01-2018	411
866	UDALA	Dugudha	Exavation of Dugwell of Biswanath Soren of Dugudha(2404069012/IF/10347042)	Works on Individuals Land (Category IV)	GP	0.85	0.85	1.7	01-01-2018	411
867	UDALA	Dugudha	Exavation of Dugwell of Kali Charan Hansda of Dugudha(2404069012/IF/10347049)	Works on Individuals Land (Category IV)	GP	0.85	0.85	1.7	01-01-2018	411
868	UDALA	Dugudha	Exavation of Dugwell of Sushanta Samal of Dugudha(2404069012/IF/10347050)	Works on Individuals Land (Category IV)	GP	0.85	0.85	1.7	01-01-2018	411
869	UDALA	Dugudha	Exavation of Farmpond of Biseswar Hembram of Kathuabeda(2404069012/IF/10347111)	Works on Individuals Land (Category IV)	GP	0.85	0.85	1.7	01-01-2018	411
870	UDALA	Dugudha	Exavation of Dugwell of Surendra Jena of Dugudha(2404069012/IF/10361908)	Works on Individuals Land (Category IV)	GP	0.85	0.85	1.7	05-01-2018	411
871	UDALA	Dugudha	Exavation of Dugwell of Jitray Tudu of Kathuabeda(2404069012/IF/10361918)	Works on Individuals Land (Category IV)	GP	0.85	0.85	1.7	05-01-2018	411
872	UDALA	Dugudha	Exavation of Dugwell of Biseswar Hembram of Kathuabeda(2404069012/IF/10361932)	Works on Individuals Land (Category IV)	GP	0.85	0.85	1.7	05-01-2018	411
873	UDALA	Dugudha	Excavation of dugwel of Sitaram Soren(2404069012/IF/10346940)	Works on Individuals Land (Category IV)	GP	0.84	0.86	1.7	05-12-2017	406
874	UDALA	Dugudha	EX VEATION OF RAGHUMANI BISWALA S/O BIPIRA(2404069012/IF/10421871)	Works on Individuals Land (Category IV)	GP	0.83	0.83	1.66	12-12-2018	401
875	UDALA	Dugudha	Exavation of Dugwell of Kishore Chandra Jena(2404069012/IF/10347046)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	01-01-2018	391
876	UDALA	Dugudha	Exavation of Dugwell of Sanatan Pradhan of Dugudha(2404069012/IF/10347048)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	01-01-2018	391
877	UDALA	Dugudha	Exavation of Dugwell of Lakhu Soren(2404069012/IF/10359688)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-01-2018	391
878	UDALA	Dugudha	Imp. of Nimasahi Road(2404069012/RC/10373639)	Rural Connectivity	GP	0.8	3.2	4	15-06-2018	386
879	UDALA	Dugudha	Excavation dugwell ratanakara singh(2404069012/IF/10418056)	Works on Individuals Land (Category IV)	GP	0.8	0.8	1.6	12-12-2018	386
880	UDALA	Dugudha	Const of masonary canal system from bhula bila to rd road at angarpada(2404069012/WC/10342395)	Water Conservation and Water Harvesting	GP	0.8	3.2	4	26-12-2018	386

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
881	UDALA	Dugudha	Const. of Massonary Canal System from Badbila Jangal Bilo to Bidyadhar Bilo with stop Dam at Dugudha(2404069012/WC/10341395)	Water Conservation and Water Harvesting	GP	0.8	3.2	4	15-01-2019	386
882	UDALA	Dugudha	Const. of Massonary Canal System from Pabana Ghara to Surendra Jena Bilo at Dugudha(2404069012/WC/10341396)	Water Conservation and Water Harvesting	GP	0.8	3.2	4	15-01-2019	386
883	UDALA	Dugudha	Exavation of Dugwell of Bhiru Murmu S/O - Lokanath(2404069/IF/10281344)	Works on Individuals Land (Category IV)	BP	0.65	0.65	1.3	15-11-2016	314
884	UDALA	Dugudha	Exavation of Dugwell of Dasaratha Murmu S/O - Galu(2404069/IF/10281347)	Works on Individuals Land (Category IV)	BP	0.65	0.65	1.3	15-11-2016	314
885	UDALA	Dugudha	Const.of New AWC building at Ambadiha(2404069/AV/132432)	Anganwadi/Other Rural Infrastructure	BP	0.5	0	0.5	03-06-2016	242
886	UDALA	Dugudha	Const.of New AWC building at Bankapal(2404069/AV/132433)	Anganwadi/Other Rural Infrastructure	BP	0.5	0	0.5	03-06-2016	242
887	UDALA	Dugudha	Exavation of Dugwell of Fagu Hansda S/O - Ramchandra of Angarpada(2404069012/IF/10328736)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
888	UDALA	Dugudha	Exavation of Dugwell of Dasarath Murmu S/O - Galu of Angarpada(2404069012/IF/10328740)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
889	UDALA	Dugudha	Exavation of Dugwell of Arjun Murmu S/O -Purnachandra of Angarpada(2404069012/IF/10328742)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
890	UDALA	Dugudha	L.D.of 1 No Beneficiary of Kuanrpal(2404069002/LD/1111869)	Land Development	GP	0.2	0	0.2	18-04-2016	97
891	UDALA	Dugudha	Exavation of Dugwell of Bairagi Biswal at Kuanrpal(2404069002/IF/10205859)	Works on Individuals Land (Category IV)	GP	0.2	0.3	0.5	18-04-2016	97
892	UDALA	Dugudha	Spl BPG of Draupadi Mohakud W/O- Debendra(2404069/IF/10429843)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	02-02-2019	87
893	UDALA	Dugudha	Spl BPG of Budhuni Soren D/O- Kanhei(2404069/IF/10429846)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	02-02-2019	87
894	UDALA	Dugudha	Const. of NSPGY of Nityananda Sahu S/O - Sanatan(2404069/IF/10488739)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	23-09-2019	87
895	UDALA	Dugudha	Titli House of Rama Chandra Das(2404069/IF/10490182)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	23-09-2019	87
896	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337049(2404069012/IF/IAY/2062433)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	07-11-2019	87

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
897	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274754(2404069012/IF/IAY/2067857)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	07-11-2019	87
898	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222286(2404069012/IF/IAY/2067542)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	25-11-2019	87
899	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368744(2404069012/IF/IAY/2077509)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	13-01-2020	87
900	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337104(2404069012/IF/IAY/2058434)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	24-01-2020	87
901	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369045(2404069012/IF/IAY/2058791)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	24-01-2020	87
902	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/17532(2404069002/IF/IAY/335759)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	10-06-2015	82
903	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/15808(2404069002/IF/IAY/335906)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	10-06-2015	82
904	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/17642(2404069002/IF/IAY/336479)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	10-06-2015	82
905	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-006/17643(2404069002/IF/IAY/336492)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	10-06-2015	82
906	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-006/17477(2404069002/IF/IAY/334253)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-06-2015	82
907	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/15787(2404069002/IF/IAY/334255)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-06-2015	82
908	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/15911(2404069002/IF/IAY/334256)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-06-2015	82
909	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-003/17502(2404069002/IF/IAY/334257)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-06-2015	82
910	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-006/6945(2404069002/IF/IAY/334444)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-06-2015	82
911	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-010/7005(2404069002/IF/IAY/334468)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-06-2015	82
912	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-006/6047(2404069002/IF/IAY/335387)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-06-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
913	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-003/6010(2404069002/IF/IAY/335400)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-06-2015	82
914	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/15560(2404069002/IF/IAY/337044)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-06-2015	82
915	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/15647(2404069002/IF/IAY/337045)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	12-06-2015	82
916	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-003/6013(2404069002/IF/IAY/336440)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	17-06-2015	82
917	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/17640(2404069002/IF/IAY/335070)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	18-06-2015	82
918	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/17641(2404069002/IF/IAY/335071)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	18-06-2015	82
919	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/17639(2404069002/IF/IAY/335100)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	18-06-2015	82
920	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/15891(2404069002/IF/IAY/335564)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	18-06-2015	82
921	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/015453(2404069002/IF/IAY/334443)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	19-06-2015	82
922	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/015771(2404069002/IF/IAY/334504)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	19-06-2015	82
923	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-010/7007(2404069002/IF/IAY/336093)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	25-06-2015	82
924	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/015692(2404069002/IF/IAY/333928)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-07-2015	82
925	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-003/5947(2404069002/IF/IAY/334704)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-07-2015	82
926	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/15536(2404069002/IF/IAY/334713)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-07-2015	82
927	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-010/7004(2404069002/IF/IAY/334722)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-07-2015	82
928	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-005/17363(2404069002/IF/IAY/334723)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-07-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
929	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-006/17636(2404069002/IF/IAY/334743)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-07-2015	82
930	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-005/6240(2404069002/IF/IAY/331754)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-08-2015	82
931	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/15875(2404069002/IF/IAY/331836)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-08-2015	82
932	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-003/6033(2404069002/IF/IAY/331845)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-08-2015	82
933	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-003/5984(2404069002/IF/IAY/333740)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	27-08-2015	82
934	UDALA	Dugudha	Const.of lay of Yubraj Singh(2404069/IF/10169607)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
935	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-003/226391(2404069002/IF/IAY/492166)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-08-2016	82
936	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/236195(2404069002/IF/IAY/492598)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-08-2016	82
937	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-005/6242(2404069002/IF/IAY/492832)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-08-2016	82
938	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/236218(2404069002/IF/IAY/493432)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-08-2016	82
939	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/15881(2404069002/IF/IAY/493493)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-08-2016	82
940	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/238105(2404069002/IF/IAY/507643)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-08-2016	82
941	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-006/643247(2404069002/IF/IAY/492305)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	14-08-2016	82
942	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-005/230081(2404069002/IF/IAY/493511)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	09-10-2016	82
943	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-005/230075(2404069002/IF/IAY/498037)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	09-10-2016	82
944	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/236996(2404069002/IF/IAY/507598)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	09-10-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
945	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/332601(2404069002/IF/IAY/507798)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	09-10-2016	82
946	UDALA	Dugudha	Const.of BPGY of Rebati Singh W/O - Gobinda(2404069/IF/10267632)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-01-2017	82
947	UDALA	Dugudha	Const.of BPGY of Budhuni Singh W/O - Nari(2404069/IF/10275099)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
948	UDALA	Dugudha	Const.Rangabatin Singh W/o - Niranjani(2404069/IF/10276332)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
949	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1195819(2404069002/IF/IAY/413497)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-01-2017	82
950	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1359590(2404069002/IF/IAY/415154)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	21-01-2017	82
951	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2260762(2404069002/IF/IAY/467758)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	25-01-2017	82
952	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2270239(2404069002/IF/IAY/470170)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	25-01-2017	82
953	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2287679(2404069002/IF/IAY/472031)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	25-01-2017	82
954	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1380955(2404069002/IF/IAY/469775)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	28-01-2017	82
955	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2278550(2404069002/IF/IAY/467785)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	29-01-2017	82
956	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1195408(2404069002/IF/IAY/469735)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	31-01-2017	82
957	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2278805(2404069002/IF/IAY/503107)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	07-02-2017	82
958	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2290734(2404069002/IF/IAY/499473)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	21-02-2017	82
959	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1179075(2404069012/IF/IAY/810233)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	11-03-2017	82
960	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2291377(2404069002/IF/IAY/546318)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	14-03-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
961	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2294844(2404069002/IF/IAY/546355)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	14-03-2017	82
962	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2298656(2404069002/IF/IAY/556897)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-03-2017	82
963	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1337060(2404069002/IF/IAY/556694)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-03-2017	82
964	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2290166(2404069002/IF/IAY/596043)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	22-03-2017	82
965	UDALA	Dugudha	PMAY OF SANTISH KUMAR BISWAL(2404069/IF/10312553)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-04-2017	82
966	UDALA	Dugudha	PMAY OF UMAKANTA BISWAL(2404069/IF/10308542)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	02-04-2017	82
967	UDALA	Dugudha	PMAY OF ARJUN MURMU(2404069/IF/10326716)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	02-04-2017	82
968	UDALA	Dugudha	Construction MPAY of Gura Singh at- Ambadiha(2404069012/IF/10292628)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-05-2017	82
969	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1181699(2404069012/IF/IAY/1020400)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	27-11-2017	82
970	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2290943(2404069012/IF/IAY/1065350)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	27-11-2017	82
971	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2294147(2404069012/IF/IAY/1065616)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	27-11-2017	82
972	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1196881(2404069012/IF/IAY/1020948)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-12-2017	82
973	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1196891(2404069012/IF/IAY/1020949)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-12-2017	82
974	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216748(2404069012/IF/IAY/1479653)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-12-2017	82
975	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2289935(2404069012/IF/IAY/1219023)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	11-12-2017	82
976	UDALA	Dugudha	Const. of PMAY of Kalaram Murmu S/O - Biram(2404069/IF/10347026)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-01-2018	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
977	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/15769(2404069012/IF/IAY/1227751)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	16-02-2018	82
978	UDALA	Dugudha	Const. of BPGY of Dibisha Patra of Kuanrpal(2404069/IF/10363691)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-04-2018	82
979	UDALA	Dugudha	Const. of PMAY of Parikhita Patra of Kuanrpal(2404069/IF/10363692)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-04-2018	82
980	UDALA	Dugudha	Const. of IAY House of Shyama Singh(2404069/IF/10369181)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-04-2018	82
981	UDALA	Dugudha	Const. of BOPGY of Shyama Singh(2404069/IF/10384012)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
982	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1276098(2404069012/IF/IAY/1296480)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	22-04-2018	82
983	UDALA	Dugudha	P.M.A.Y. OF SRIDHARA BISWALA(2404069012/IF/10420291)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	12-12-2018	82
984	UDALA	Dugudha	fencing of sonpokhari project ups(2404069002/OP/109552)	Other Works	GP	0.07	0.09	0.16	04-08-2014	34
985	UDALA	Dugudha	fencing of kathuabeda ps(2404069002/OP/109549)	Other Works	GP	0.02	0.03	0.04	04-08-2014	10
986	UDALA	Dugudha	Const. of IHHL Binod Dalei S/O - Shudra(2404069/RS/10330506)	Rural Sanitation	BP	0.02	0.1	0.12	01-01-2018	10
987	UDALA	Dugudha	Const. of IHHL of Rajendra Padhuria S/O - Adikanda(2404069/RS/10330507)	Rural Sanitation	BP	0.02	0.1	0.12	01-01-2018	10
988	UDALA	Dugudha	Const. of IHHL of Jayanti Dehuri S/O - Bidyadhar(2404069/RS/10330508)	Rural Sanitation	BP	0.02	0.1	0.12	01-01-2018	10
989	UDALA	Dugudha	Const. of IHHL of Kartika Chandra Mahakud S/O - Kailash(2404069/RS/10402606)	Rural Sanitation	BP	0.02	0.08	0.12	15-01-2019	10
990	UDALA	Dugudha	Exvation dugwell of madhusudan hembram s/o barju(2404069012/IF/10423019)	Works on Individuals Land (Category IV)	GP	0	0	0	12-12-2018	0
991	UDALA	KHALADI	iay of kuna naik(2404069/IF/10296408)	Works on Individuals Land (Category IV)	BP	16530	0	16530	04-04-2017	7985507
992	UDALA	KHALADI	Impr. Of ROAD AND DRAIN AWC TO GADI SAHI(2404069005/RC/3097250)	Rural Connectivity	GP	6	4	10	01-04-2018	2899

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
993	UDALA	KHALADI	RENO FO TANK AT JUALIA CHUA POKHARI(2404069005/WC/10316954)	Water Conservation and Water Harvesting	GP	6	4	10	01-04-2018	2899
994	UDALA	KHALADI	RENOV. OF SALKHUNTA SCHOOL TANK(2404069005/WH/3098967)	Renovation of traditional water bodies	GP	6	4	10	01-04-2018	2899
995	UDALA	KHALADI	Play Field at Kainsari M.E School(2404069005/LD/10375845)	Land Development	GP	3.6	0.4	4	15-01-2019	1739
996	UDALA	KHALADI	Repair of Canal From Desabandha Canal System(2404069005/WC/1372614)	Water Conservation and Water Harvesting	GP	3	2	5	06-01-2016	1449
997	UDALA	KHALADI	Canal System from main canal to Bandhasahi at Chuliaposi(2404069005/WC/1377487)	Water Conservation and Water Harvesting	GP	3	2	5	06-01-2016	1449
998	UDALA	KHALADI	Renov.of Jagannath Tank at Kainsari(2404069005/WH/3094017)	Renovation of traditional water bodies	GP	3	2	5	06-03-2017	1449
999	UDALA	KHALADI	Renov.of Jagannath Tank at Kainsari(2404069005/WH/3095733)	Renovation of traditional water bodies	GP	3	2	5	15-06-2017	1449
1000	UDALA	KHALADI	Imp. of Road Darikula Chhaka to Jhadeswar Mandir(2404069005/RC/3100243)	Rural Connectivity	GP	3	2	5	01-01-2018	1449
1001	UDALA	KHALADI	Stone Patching Salakhunta Gadighata to Sukura Ghat(2404069005/WC/10329026)	Water Conservation and Water Harvesting	GP	3	2	5	01-01-2018	1449
1002	UDALA	KHALADI	New Road with Drain Bapi Patra Shop to Harish Patra House(2404069005/RC/3102208)	Rural Connectivity	GP	3	1	4	05-01-2018	1449
1003	UDALA	KHALADI	Const. of Tilabani Village Road at raidandia(2404069005/RC/10388011)	Rural Connectivity	GP	3	2	5	15-01-2019	1449
1004	UDALA	KHALADI	Completion of Desilting Thakurani Tank at Khaladi(2404069005/WH/3092433)	Renovation of traditional water bodies	GP	2.6	1.4	4	06-03-2017	1256
1005	UDALA	KHALADI	Imp. of Road Bathudi Sahi Birendra Das House to Bilo Kuo(2404069005/RC/3105508)	Rural Connectivity	GP	2.4	1.6	4	05-04-2018	1159
1006	UDALA	KHALADI	3RD YEAR MAINTENANCE-ANR PLANTATION AT UDALA RF(2404069/DP/3122821)	Drought Proofing	BP	2.17	0.25	2.42	01-07-2016	1048
1007	UDALA	KHALADI	Multi Purpose Farm Pond of Laxmidhar Barik of Chuliaposi(2404069005/IF/10346657)	Works on Individuals Land (Category IV)	GP	2.08	0.02	2.1	01-01-2018	1005
1008	UDALA	KHALADI	Land Development of Ramachandra Hansdah & 9 other at Narharipur(2404069005/LD/1105230)	Land Development	GP	2	0	2	20-12-2015	966

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1009	UDALA	KHALADI	L.D.of Salakhunta Play field(2404069005/LD/1106988)	Land Development	GP	2	0	2	01-04-2016	966
1010	UDALA	KHALADI	Imp. of Road Bhola Pokhari to Shankar Muduli House(2404069005/RC/3102207)	Rural Connectivity	GP	2	2	4	05-01-2018	966
1011	UDALA	KHALADI	Const. of Road School Chhaka to Bathudi Sahi(2404069005/RC/10388015)	Rural Connectivity	GP	2	3	5	15-01-2019	966
1012	UDALA	KHALADI	Const. of Road and Guardwall Bidesi Khandei house to Bhagabat Tudu House(2404069005/RC/10388017)	Rural Connectivity	GP	2	3	5	15-01-2019	966
1013	UDALA	KHALADI	Const. of Road and Guardwall from Chhotraipur to Khaladi(2404069005/RC/10388046)	Rural Connectivity	GP	2	3	5	15-01-2019	966
1014	UDALA	KHALADI	Const. of Road and Drain Antaryami House to Biranchi kabat House at Chuliaposi(2404069005/RC/10388054)	Rural Connectivity	GP	2	3	5	15-01-2019	966
1015	UDALA	KHALADI	L.D.of jhampa hansdah & 9 others(F.R.A. Sl. no-77 to 86)(2404069005/LD/1070394)	Land Development	GP	1.98	0.02	2	07-11-2014	957
1016	UDALA	KHALADI	L.D. of sharat beshra & 9 others(F.R.A Sl. no-87 to 96)(2404069005/LD/1070395)	Land Development	GP	1.98	0.02	2	07-11-2014	957
1017	UDALA	KHALADI	L.D. of Budhiram Tudu of Siripur(2404069005/LD/3164461)	Land Development	GP	1.98	0.02	2	01-01-2018	957
1018	UDALA	KHALADI	Land Devlopment of Kulamani Khandei and 9 Others of Khaladi(2404069005/LD/10325569)	Land Development	GP	1.98	0.02	2	05-04-2018	957
1019	UDALA	KHALADI	Imp.of Road from Kanka house to Dhanu house at Kainsari(2404069005/RC/2435360)	Rural Connectivity	GP	1.8	1.2	3	06-03-2017	870
1020	UDALA	KHALADI	Imp. of Road from Kanka house to Dhanu house at Kainsari(2404069005/RC/3089396)	Rural Connectivity	GP	1.8	1.2	3	15-06-2017	870
1021	UDALA	KHALADI	Play Field at Naraharipur(2404069005/LD/10118313)	Land Development	GP	1.8	1.2	3	01-01-2018	870
1022	UDALA	KHALADI	Imp.of Road from Canal Chhaka to Ruitan Sir House(2404069005/RC/3099750)	Rural Connectivity	GP	1.8	1.2	3	01-01-2018	870
1023	UDALA	KHALADI	Farm Pond of Bipin Bihari Marndi(2404069005/IF/10474752)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
1024	UDALA	KHALADI	RENO OF JAMBANI TANK(2404069005/WC/10328655)	Water Conservation and Water Harvesting	GP	1.5	1.5	3	05-12-2017	725

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1025	UDALA	KHALADI	Renov. of Salakhunta Sevashram Tank(2404069/WH/10295940)	Renovation of traditional water bodies	BP	1.5	3.5	5	15-04-2018	725
1026	UDALA	KHALADI	Renov. of Matha Pokhari at Siripur(2404069/WH/10295942)	Renovation of traditional water bodies	BP	1.5	3.5	5	15-04-2018	725
1027	UDALA	KHALADI	Const. of Road from Kana Padhial House to Bindhani Sahi(2404069005/RC/10388430)	Rural Connectivity	GP	1.5	2.5	4	15-01-2019	725
1028	UDALA	KHALADI	New Road from Kamini Danaik House to Chasa Patra House(2404069005/RC/10388434)	Rural Connectivity	GP	1.5	2.5	4	15-01-2019	725
1029	UDALA	KHALADI	Farmpond of Tapan Rout (20m x 20m)(2404069/IF/10497156)	Works on Individuals Land (Category IV)	BP	1.43	0.24	1.67	24-12-2019	691
1030	UDALA	KHALADI	Const.of Check Dam at Surei Biswal Bilo(2404069005/WC/1372615)	Water Conservation and Water Harvesting	GP	1.2	1.8	3	06-01-2016	580
1031	UDALA	KHALADI	REPAIR RENOVATION OF MANKIDIA NALA(2404069005/WC/10316637)	Water Conservation and Water Harvesting	GP	1.2	0.8	2	05-12-2017	580
1032	UDALA	KHALADI	Const.of AWC Building at Raghunathpur(2404069/AV/2440231)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	5	01-01-2018	580
1033	UDALA	KHALADI	Const.of Goat Shelter of Radhagobinda Dakua & 3 Others at Raidandia(2404069005/IF/10256743)	Works on Individuals Land (Category IV)	GP	1	0.5	1.5	15-11-2016	483
1034	UDALA	KHALADI	COSTRUCTION OF MASONARY CANAL FROM PATPUR SHIBA MANDIR TO POKHARI TOLO(2404069005/WC/10316630)	Water Conservation and Water Harvesting	GP	1	1	2	05-11-2017	483
1035	UDALA	KHALADI	COSTRUCTION OF MASONARY CANAL FROM SATURE KHADIKA HOUSE TO SUBARNA KHANDEI HOUSE(2404069005/WC/10316636)	Water Conservation and Water Harvesting	GP	1	1	2	05-12-2017	483
1036	UDALA	KHALADI	repair renovation of makidia nala(2404069005/WC/10317520)	Water Conservation and Water Harvesting	GP	1	1	2	05-12-2017	483
1037	UDALA	KHALADI	Play Field at Chuliaposi School(2404069005/LD/10119931)	Land Development	GP	1	1	2	05-01-2018	483
1038	UDALA	KHALADI	Const. of Massonary Canal from Sature Khadika House to Subarna Khandei House at Patpur(2404069005/WC/10330792)	Water Conservation and Water Harvesting	GP	1	1	2	05-01-2018	483
1039	UDALA	KHALADI	Const. of Massonary Canal from Patpur Shiva Mandir Pokharitolo at Patpur(2404069005/WC/10330795)	Water Conservation and Water Harvesting	GP	1	1	2	05-01-2018	483
1040	UDALA	KHALADI	Const. of Road from Khaladi Lamps to Naiksahi(2404069005/RC/10388057)	Rural Connectivity	GP	1	4	5	15-01-2019	483

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1041	UDALA	KHALADI	L.D. of hapan hansdah & others(FRA Sl. no-73 to 75)(2404069005/LD/1070197)	Land Development	GP	0.98	0.02	1	07-11-2014	473
1042	UDALA	KHALADI	Const. of Canal System from AWC Building to Dinabandhu House at Beguniadiha(2404069005/WC/10396454)	Water Conservation and Water Harvesting	GP	0.96	2.78	4	23-09-2019	464
1043	UDALA	KHALADI	Exavation of Dugwell of Binod Maharana of Siripur(2404069005/IF/10362549)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-01-2018	391
1044	UDALA	KHALADI	Exavation of Dugwell of Sashidhar Mohanty(2404069005/IF/10362591)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-01-2018	391
1045	UDALA	KHALADI	Exavation of Dugwell of Ramakanta Pothal(2404069005/IF/10367519)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-04-2018	391
1046	UDALA	KHALADI	Imp. of Road at Jambani(2404069/RC/3105858)	Rural Connectivity	BP	0.8	0.86	1.66	15-04-2018	386
1047	UDALA	KHALADI	Const.of AWC building of Beguniadiha(2404069005/OP/135605)	Other Works	GP	0.5	0	0.5	28-02-2016	242
1048	UDALA	KHALADI	Play Field for Kid at Bandhasahi AWC(2404069005/LD/10119932)	Land Development	GP	0.5	0.5	1	15-02-2018	242
1049	UDALA	KHALADI	Exavation of Dug Well of Maheswar Bachhini of S/O - Banchanidhi Kainsari(2404069005/IF/10265004)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-11-2016	232
1050	UDALA	KHALADI	Exavation of Dugwell of Siluram Hansda S/O - Mohan of Naraharipur(2404069005/IF/10328597)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
1051	UDALA	KHALADI	Exavation of Dugwell of Baraju Hembram S/O - Muchia of Naraharipur(2404069005/IF/10328606)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
1052	UDALA	KHALADI	Exavation of Dugwell of Maheswar Murmu S/O - Dasmal of Naraharipur(2404069005/IF/10328611)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
1053	UDALA	KHALADI	Exavation of Dugwell of Ganeswar Murmu S/o - Dasarathi of Naraharipur(2404069005/IF/10328615)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
1054	UDALA	KHALADI	Exavation of Dugwell of Sadasib Bhol S/O - Serinibas of Naraharipur(2404069005/IF/10328621)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
1055	UDALA	KHALADI	L.D. of ramesh khandei (FRA ,Sl no76)(2404069005/LD/1070198)	Land Development	GP	0.2	0	0.2	07-11-2014	97
1056	UDALA	KHALADI	Const. of BPGY of Chandamani Kaitha(2404069/IF/10521658)	Works on Individuals Land (Category IV)	BP	0.2	0	0.2	23-09-2019	97

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1057	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220331(2404069005/IF/IAY/2095440)	Works on Individuals Land (Category IV)	GP	0.2	0	0.2	11-11-2019	97
1058	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360727(2404069005/IF/IAY/2094565)	Works on Individuals Land (Category IV)	GP	0.2	0	0.2	05-01-2020	97
1059	UDALA	KHALADI	iy of purna ch khandei , s/o- paramananda at khaladi(2404069/IF/10102392)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	17-08-2015	87
1060	UDALA	KHALADI	iy house of jahalal singh(2404069/IF/10104796)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	17-08-2015	87
1061	UDALA	KHALADI	iy house of dulari hansda(2404069/IF/10104799)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	17-08-2015	87
1062	UDALA	KHALADI	iy house of sakuntala swain(2404069/IF/10104807)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	17-08-2015	87
1063	UDALA	KHALADI	iy house of khiramani khandei(2404069/IF/10104812)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	17-08-2015	87
1064	UDALA	KHALADI	iy house of chakradhara tudu(2404069/IF/10104818)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	17-08-2015	87
1065	UDALA	KHALADI	I.A.Y. OF SANKAR SENAPTI(2404069/IF/10346427)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	10-01-2018	87
1066	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219678(2404069005/IF/IAY/2074959)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	26-02-2020	87
1067	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-010/10147(2404069005/IF/IAY/330564)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	28-05-2015	82
1068	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-009/9851(2404069005/IF/IAY/330601)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	28-05-2015	82
1069	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-014/10444(2404069005/IF/IAY/330603)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	28-05-2015	82
1070	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-005/9721(2404069005/IF/IAY/330653)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	28-05-2015	82
1071	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-009/9920(2404069005/IF/IAY/330563)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	09-06-2015	82
1072	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-006/10029(2404069005/IF/IAY/330377)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-06-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1073	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-012/8836(2404069005/IF/IAY/330389)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-06-2015	82
1074	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-014/10543(2404069005/IF/IAY/331231)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-06-2015	82
1075	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-010/10242(2404069005/IF/IAY/331277)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-07-2015	82
1076	UDALA	KHALADI	const.of (bpgy) nirupama sahu(2404069/IF/10090250)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
1077	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-003/9456(2404069005/IF/IAY/332334)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2015	82
1078	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-007/8611(2404069005/IF/IAY/332697)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2015	82
1079	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-010/10276(2404069005/IF/IAY/333742)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	20-08-2015	82
1080	UDALA	KHALADI	IAY OF GAYANIDHI KHANDEI(2404069/IF/10158957)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1081	UDALA	KHALADI	IAY OF RATNAKAR MUKHI(2404069/IF/10158970)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1082	UDALA	KHALADI	IAY OF JADU MURMU(2404069/IF/10158973)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1083	UDALA	KHALADI	iay of surendra mallik(2404069/IF/10161431)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1084	UDALA	KHALADI	iay of paltan bindhani, s/o-bhima(2404069/IF/10168991)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1085	UDALA	KHALADI	iay of bhima palei, s/o- uday(2404069/IF/10168998)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1086	UDALA	KHALADI	iay of manu hembram(2404069/IF/10158944)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-11-2015	82
1087	UDALA	KHALADI	const of iay house sona hembram(2404069/IF/10161243)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-12-2015	82
1088	UDALA	KHALADI	bpgy of satyabadi mukhi(2404069/IF/10161246)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-12-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1089	UDALA	KHALADI	Const. of IAY of Surendra Mallik at Teldihudi(2404069/IF/10221797)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	31-07-2016	82
1090	UDALA	KHALADI	Const of BPGY of Maheswar Dalei S\O- Prabhat at Teldihudi(2404069/IF/10221800)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	31-07-2016	82
1091	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-011/258026(2404069005/IF/IAY/489338)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	07-08-2016	82
1092	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-011/258956(2404069005/IF/IAY/490833)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	07-08-2016	82
1093	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-011/258848(2404069005/IF/IAY/490947)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	07-08-2016	82
1094	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-011/258808(2404069005/IF/IAY/491907)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	07-08-2016	82
1095	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-010/268537(2404069005/IF/IAY/492209)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	07-08-2016	82
1096	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-007/8575(2404069005/IF/IAY/489210)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	08-10-2016	82
1097	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-004/260170(2404069005/IF/IAY/489904)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	08-10-2016	82
1098	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-011/258511(2404069005/IF/IAY/492256)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	08-10-2016	82
1099	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-012/264632(2404069005/IF/IAY/490252)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82
1100	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1182237(2404069005/IF/IAY/813738)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-01-2017	82
1101	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2260856(2404069005/IF/IAY/422052)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	21-01-2017	82
1102	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2295991(2404069005/IF/IAY/596217)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	28-01-2017	82
1103	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2286243(2404069005/IF/IAY/506025)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	16-02-2017	82
1104	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2295554(2404069005/IF/IAY/546366)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-03-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1105	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1325479(2404069005/IF/IAY/540699)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-03-2017	82
1106	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2297773(2404069005/IF/IAY/596260)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-03-2017	82
1107	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1206476(2404069005/IF/IAY/566003)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-03-2017	82
1108	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1196652(2404069005/IF/IAY/565851)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-03-2017	82
1109	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2288003(2404069005/IF/IAY/595983)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	23-03-2017	82
1110	UDALA	KHALADI	Const.of IAY of Krushnamani Dasbabu W/O - Iswar(2404069/IF/10300536)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2017	82
1111	UDALA	KHALADI	Const.of IAY of Salma Hembram W/O - Baidhar(2404069/IF/10302075)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2017	82
1112	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1194214(2404069005/IF/IAY/731951)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-04-2017	82
1113	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2293766(2404069005/IF/IAY/906769)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
1114	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2289728(2404069005/IF/IAY/1065228)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-09-2017	82
1115	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2289429(2404069005/IF/IAY/906461)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-09-2017	82
1116	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2292401(2404069005/IF/IAY/859069)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-09-2017	82
1117	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2296583(2404069005/IF/IAY/860678)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-09-2017	82
1118	UDALA	KHALADI	const of Bpgy of Nishamani Mallik(2404069005/IF/10321122)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	27-11-2017	82
1119	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1217786(2404069005/IF/IAY/1021258)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	29-11-2017	82
1120	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-007/8627(2404069005/IF/IAY/1167351)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1121	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-014/18526(2404069005/IF/IAY/1167377)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2017	82
1122	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-013/9319(2404069005/IF/IAY/1167331)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	02-12-2017	82
1123	UDALA	KHALADI	I.A.Y OF BASANTI BEHERA(2404069/IF/10346417)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-01-2018	82
1124	UDALA	KHALADI	I.A.Y. OF ASWINI KHANDEI(2404069/IF/10346422)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-01-2018	82
1125	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337923(2404069005/IF/IAY/1457880)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-06-2018	82
1126	UDALA	KHALADI	Construction of IAY House - IAY REG NO. OR1218779(2404069005/IF/10396217)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-11-2018	82
1127	UDALA	KHALADI	Const. of PMAY of Dibakar Hembram(2404069/IF/10421844)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-01-2019	82
1128	UDALA	KHALADI	Const. of PMAY of Sumanta Dakua(2404069/IF/10421846)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-01-2019	82
1129	UDALA	KHALADI	iay of upendra mukhi , s/o radhe at kainsari(2404069/IF/10102386)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	15-07-2015	77
1130	UDALA	KHALADI	iay of bansidhara khadika at jualia(2404069/IF/10102379)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	17-08-2015	77
1131	UDALA	KHALADI	iay nhouse of basanti murmu(2404069/IF/10104824)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	17-08-2015	77
1132	UDALA	KHALADI	iay house of rangabati bhol(2404069/IF/10104831)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	17-08-2015	77
1133	UDALA	KHALADI	Gotry shed of Purna ch. Tudu(2404069005/IF/10415238)	Works on Individuals Land (Category IV)	GP	0.09	0.36	0.45	26-09-2018	43
1134	UDALA	KHALADI	Goateryshed of Sarat Tripathi of Patpur(2404069005/IF/10416892)	Works on Individuals Land (Category IV)	GP	0.09	0.36	0.45	01-01-2019	43
1135	UDALA	KHALADI	CONST. OF GOTARYSHED OF DEBENDRA BHOL(2404069005/IF/10421322)	Works on Individuals Land (Category IV)	GP	0.09	0.36	0.45	01-03-2019	43
1136	UDALA	KHALADI	Fencing at Darikula PS(2404069005/OP/114504)	Other Works	GP	0.06	0.24	0.3	03-01-2015	29

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1137	UDALA	KHALADI	Fencing at Darikula UPS(2404069005/OP/114588)	Other Works	GP	0.06	0.24	0.3	03-01-2015	29
1138	UDALA	KHALADI	Fencing at Chuliaposi P.S.(2404069005/OP/114593)	Other Works	GP	0.06	0.24	0.3	03-01-2015	29
1139	UDALA	KHALADI	Fencing at Patpur P.S.(2404069005/OP/114595)	Other Works	GP	0.06	0.24	0.3	03-01-2015	29
1140	UDALA	KHALADI	Fencing at Patpur U.P.S.(2404069005/OP/114596)	Other Works	GP	0.06	0.24	0.3	03-01-2015	29
1141	UDALA	KHALADI	Fencing at Jgabandhu ups(2404069005/OP/114597)	Other Works	GP	0.06	0.24	0.3	03-01-2015	29
1142	UDALA	KHALADI	Fencing at salakhunta sebasram(2404069005/OP/114598)	Other Works	GP	0.06	0.24	0.3	03-01-2015	29
1143	UDALA	KHALADI	Fencing at Teldihudi ups(2404069005/OP/114599)	Other Works	GP	0.06	0.24	0.3	03-01-2015	29
1144	UDALA	KHALADI	Fencing at Juali ups(2404069005/OP/114601)	Other Works	GP	0.06	0.24	0.3	03-01-2015	29
1145	UDALA	KHALADI	Fencing at Naharpada ups(2404069005/OP/114602)	Other Works	GP	0.06	0.24	0.3	03-01-2015	29
1146	UDALA	KHALADI	Fencing at Beguniadiha ups(2404069005/OP/114603)	Other Works	GP	0.06	0.24	0.3	03-01-2015	29
1147	UDALA	KHALADI	Goat Shed of Biswanath Tudu S/O - Singray(2404069005/IF/10263182)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	15-11-2016	29
1148	UDALA	KHALADI	Goat Shed of Chandrakanti Sahu W/O - Bharat(2404069005/IF/10310700)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	04-09-2017	29
1149	UDALA	KHALADI	Goat Shed of Achyutananda Behera S/O - Sapani(2404069005/IF/10321145)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	27-11-2017	29
1150	UDALA	KHALADI	Goat Shelter of Paresh Sahu at Chuliaposi(2404069005/IF/10355571)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	05-01-2018	29
1151	UDALA	KHALADI	Goat Shelter of Prafulla Barik(2404069005/IF/10358314)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	05-01-2018	29
1152	UDALA	KHALADI	Goat Shelter of Bapi Kanndei S/O - Girish(2404069005/IF/10358332)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	05-01-2018	29

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1153	UDALA	KHALADI	Goat Shelter of Pratap Barik of Chuliaposi(2404069005/IF/10365404)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	05-01-2018	29
1154	UDALA	KHALADI	Goat Shelter of Bimal Kumar Barik Chuliaposi(2404069005/IF/10365406)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	05-01-2018	29
1155	UDALA	KHALADI	Goat Shelter of Tapas Barik of Chuliaposi(2404069005/IF/10365411)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	05-01-2018	29
1156	UDALA	KHALADI	Const. of Gotary Shelter of Gakuli Kabi(2404069005/IF/10387804)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	15-04-2018	29
1157	UDALA	KHALADI	Const. of Goat Shelter of Sarbeswar Banchhini(2404069005/IF/10396240)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	15-06-2018	29
1158	UDALA	KHALADI	Const. of Gotary shed Ramjit Hansdah(2404069005/IF/10399635)	Works on Individuals Land (Category IV)	GP	0.05	0.4	0.45	05-08-2018	24
1159	UDALA	KHALADI	Const. of IHHL of Purna Chandra Baskey S/O - Chhatray(2404069/RS/10388280)	Rural Sanitation	BP	0.02	0.1	0.12	20-07-2018	10
1160	UDALA	KHALADI	Const. of IHHL of Rabindra Marndi(2404069/RS/10381623)	Rural Sanitation	BP	0.02	0.1	0.12	20-07-2018	10
1161	UDALA	KHALADI	Const. of IHHL of Santanu Dalei S/O - Natha(2404069/RS/10402526)	Rural Sanitation	BP	0.02	0.08	0.12	15-01-2019	10
1162	UDALA	KHALADI	Const. of IHHL of Lembudhar Naik S/O - Maheswar(2404069/RS/10402516)	Rural Sanitation	BP	0	0	0	15-01-2019	0
1163	UDALA	KHALADI	Const. of IHHL of Jasabanta Patulia S/O - Mahendra(2404069/RS/10402640)	Rural Sanitation	BP	0	0	0	15-01-2019	0
1164	UDALA	KHALADI	IHHL of Giridhari Mukhi(2404069/RS/10415826)	Rural Sanitation	BP	0	0	0	05-05-2019	0
1165	UDALA	KHALADI	Impr of road with drainage system from Kasinath Behera house to Renta Bindhani house(2404069/RC/10401207)	Rural Connectivity	BP	0	0	0	07-07-2019	0
1166	UDALA	KHALADI	Construction of Checkdam with protection wall at Bharat Sahu bilo(2404069/WC/10395088)	Water Conservation and Water Harvesting	BP	0	0	0	07-07-2019	0
1167	UDALA	KOCHILADIHA	Impv. of play ground at Bairatpur New Govt. Highschool(2404069006/PG/3157799)	Play Ground	GP	6	4	10	01-04-2018	2899
1168	UDALA	KOCHILADIHA	Excavation of canal chandra mohan bilo to main canal(2404069006/WC/10316734)	Water Conservation and Water Harvesting	GP	6	4	10	01-04-2018	2899

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1169	UDALA	KOCHILADIHA	Renov.and bathing ghata of Tubewell chhka Tank,near Lalmohan house(2404069006/WH/3098564)	Renovation of traditional water bodies	GP	6	4	10	01-04-2018	2899
1170	UDALA	KOCHILADIHA	New Tank at Jatiadangar.PC Pur(2404069006/WH/3098968)	Renovation of traditional water bodies	GP	6	4	10	01-04-2018	2899
1171	UDALA	KOCHILADIHA	Renv. with bathing ghata at Matikhania ghata(2404069006/WH/3099421)	Renovation of traditional water bodies	GP	6	4	10	01-04-2018	2899
1172	UDALA	KOCHILADIHA	New Tank at Jaga Sahi at P.C.Pur(2404069006/WC/10343596)	Water Conservation and Water Harvesting	GP	3.5	1.5	5	15-01-2019	1691
1173	UDALA	KOCHILADIHA	Renovation of Tank at Khuntapal(2404069006/WC-Tank/6904)	Renovation of traditional water bodies	GP	3.32	1.03	4.86	30-10-2006	1604
1174	UDALA	KOCHILADIHA	RENOVEATION OF PURUNA PAKHARI WITH GUARDWALL TALAGODI(2404069006/WH/10362972)	Renovation of traditional water bodies	GP	3.28	1.57	5	01-12-2019	1585
1175	UDALA	KOCHILADIHA	RENOVEATION OF NEW TALAGADI GODIPAKHARI(2404069006/WH/10362971)	Renovation of traditional water bodies	GP	3.27	1.55	5	01-12-2019	1580
1176	UDALA	KOCHILADIHA	RENOVEATION OF JADUKHUNTA TANK WITH GUARDWALL(2404069006/WH/10362970)	Renovation of traditional water bodies	GP	3.25	1.58	5	01-12-2019	1570
1177	UDALA	KOCHILADIHA	New Road from Haller Chhaka to Sanjay House(2404069006/RC/3096423)	Rural Connectivity	GP	3	2	5	01-01-2018	1449
1178	UDALA	KOCHILADIHA	Renov. of Pachhagadia Tank at Dhulinda(2404069006/WH/10294369)	Renovation of traditional water bodies	GP	3	2	5	05-01-2018	1449
1179	UDALA	KOCHILADIHA	Renv. with bathing ghata at Matikhania ghata(2404069006/WH/3098562)	Renovation of traditional water bodies	GP	3	2	5	01-04-2018	1449
1180	UDALA	KOCHILADIHA	Renovation of Pachhagodia tank Dhulinda(2404069006/WH/3098563)	Renovation of traditional water bodies	GP	3	2	5	01-04-2018	1449
1181	UDALA	KOCHILADIHA	Const. of New Road from Nanda House to PMGSY Road(2404069006/RC/10388207)	Rural Connectivity	GP	3	2	5	15-01-2019	1449
1182	UDALA	KOCHILADIHA	LAND DEVELOPMENT OF SURROUNDING OF BISWAKARMA MANDAP(2404069006/LD/10385924)	Land Development	GP	2.34	0.13	2.5	04-04-2019	1130
1183	UDALA	KOCHILADIHA	Excavation of fram pond of Jitray singh(2404069006/IF/10340677)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	05-12-2017	957
1184	UDALA	KOCHILADIHA	Exavation of Dugwell of Farmpond of Sudarsan Biswal(2404069006/IF/10350641)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	01-01-2018	957

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1185	UDALA	KOCHILADIHA	IMPROVENT OF TALAGODI PLAYGROUND TALAGODI(2404069006/LD/10405541)	Land Development	GP	1.84	0.12	2	01-12-2019	889
1186	UDALA	KOCHILADIHA	SIDE FILLING OF TALAGODI U.P. SCHOOL(2404069006/LD/10405542)	Land Development	GP	1.79	0.16	2	01-12-2019	865
1187	UDALA	KOCHILADIHA	Renov. of Chaka No. 4L,5L,6R,7R&8T o PCPur S/M Sunei Irrn. Project (PP - 12)(2404069/IC/10388711)	Micro Irrigation Works	BP	1.78	1.22	3	01-04-2019	860
1188	UDALA	KOCHILADIHA	Exavation of Farm Pond of Jatimani Pradhan(2404069006/IF/10412114)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-01-2019	797
1189	UDALA	KOCHILADIHA	Exavation of Farm Pond of Sania Naik(2404069006/IF/10412115)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-01-2019	797
1190	UDALA	KOCHILADIHA	Farm Pond of Srimat Beshra(2404069006/IF/10412117)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-01-2019	797
1191	UDALA	KOCHILADIHA	Farm Pond of Madhusmita Behera(2404069006/WC/10343666)	Water Conservation and Water Harvesting	GP	1.65	0.02	1.67	15-01-2019	797
1192	UDALA	KOCHILADIHA	Farm Pond of Swarnalata Panda(2404069006/IF/10473625)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-07-2019	787
1193	UDALA	KOCHILADIHA	Farm Pond of Hemanta Behera(2404069006/IF/10473627)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-07-2019	787
1194	UDALA	KOCHILADIHA	Farm Pond of Yayanta Kisku(2404069006/IF/10473629)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-07-2019	787
1195	UDALA	KOCHILADIHA	Farm Pond of Rajesh Senapati(2404069006/IF/10473634)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-07-2019	787
1196	UDALA	KOCHILADIHA	Farm Pond of Sridhar Padhi(2404069006/IF/10481139)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-07-2019	787
1197	UDALA	KOCHILADIHA	Farm Pond of Chakdhar Prusty S/O - Baidhar(2404069006/IF/10481588)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-07-2019	787
1198	UDALA	KOCHILADIHA	Farm Pond of Nini Bindhani W/O - Ruhya(2404069006/IF/10474790)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-09-2019	787
1199	UDALA	KOCHILADIHA	Farm Pond of Ekadasi Bindhani S/O - Aparty(2404069006/IF/10474792)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-09-2019	787
1200	UDALA	KOCHILADIHA	Farm Pond of Srinath Naik S/O - Surendra(2404069006/IF/10487943)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-09-2019	787

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1201	UDALA	KOCHILADIHA	Farm Pond of Ramakanta Khandei S/O - Prafulla(2404069006/IF/10487945)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-09-2019	787
1202	UDALA	KOCHILADIHA	Fram Pond of Upendra Naik S/O - Adikanda(2404069006/IF/10487946)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-09-2019	787
1203	UDALA	KOCHILADIHA	Fram Pond of Ganeswar Naik S/O - Diriba(2404069006/IF/10487948)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-09-2019	787
1204	UDALA	KOCHILADIHA	Farm Pond of Damadara Naik S/O - Lombadhara(2404069006/IF/10487952)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-09-2019	787
1205	UDALA	KOCHILADIHA	Farm Pond of Gajendra Khandei S/O - Mani(2404069006/IF/10487953)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-09-2019	787
1206	UDALA	KOCHILADIHA	Farm Pond of Prasanna Khandei S/O - Pratap(2404069006/IF/10487965)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-09-2019	787
1207	UDALA	KOCHILADIHA	Farm Pond of Pravakara Naik S/O - Khetramohan(2404069006/IF/10487967)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-09-2019	787
1208	UDALA	KOCHILADIHA	Farm pond of jagabandhu naik s/o barja(2404069006/IF/10492001)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	01-12-2019	787
1209	UDALA	KOCHILADIHA	Farm pond of narendra khandei s/o dinabandhu(2404069006/IF/10492007)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	01-12-2019	787
1210	UDALA	KOCHILADIHA	Farm pond of dinabandhu pusty s/o bhalanath(2404069006/IF/10495929)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	01-12-2019	787
1211	UDALA	KOCHILADIHA	Farm pond of sanat kumar panigrahi s/o gula(2404069006/IF/10495931)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	01-12-2019	787
1212	UDALA	KOCHILADIHA	farm pond of gourchandra behera s/o laxman(2404069006/IF/10495953)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	01-12-2019	787
1213	UDALA	KOCHILADIHA	Farm pond of rajendra patra s/o dinabandhu(2404069006/IF/10497055)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	01-12-2019	787
1214	UDALA	KOCHILADIHA	Farm Pond of Pagambar Panda S/O - Trilochan(2404069006/IF/10481152)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	21-12-2019	787
1215	UDALA	KOCHILADIHA	Farm Pond of Bhaskar Panda S/O - Dasharath(2404069006/IF/10481155)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-07-2019	783
1216	UDALA	KOCHILADIHA	Farm Pond of Harish Chandra Behera S/O - Laxman(2404069006/IF/10488006)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1217	UDALA	KOCHILADIHA	CONST. OF FARM POND OF NILAMANI MURMU S/O- JITRAY(2404069006/IF/10420984)	Works on Individuals Land (Category IV)	GP	1.58	0.09	1.67	01-03-2019	763
1218	UDALA	KOCHILADIHA	CONST. OF FARM POND OF NILAMANI MURMU(2404069006/IF/10420987)	Works on Individuals Land (Category IV)	GP	1.58	0.09	1.67	01-03-2019	763
1219	UDALA	KOCHILADIHA	CONST. OF FARM POND OF DULA HANSDAH(2404069006/IF/10420989)	Works on Individuals Land (Category IV)	GP	1.58	0.09	1.67	01-03-2019	763
1220	UDALA	KOCHILADIHA	EXCAVATION OF FARM POND OF PRAMESWAR HANSDAH S/O- SOMANATH(2404069006/IF/10421541)	Works on Individuals Land (Category IV)	GP	1.58	0.09	1.67	01-03-2019	763
1221	UDALA	KOCHILADIHA	Excavation of of farm pond of shyam sundar singh(2404069006/IF/10421587)	Works on Individuals Land (Category IV)	GP	1.58	0.09	1.67	01-03-2019	763
1222	UDALA	KOCHILADIHA	Const. of Road with Guardwall from Madha House to Canal Chhaka at P.C.Pur(2404069006/RC/10389341)	Rural Connectivity	GP	1.5	3.5	5	15-01-2019	725
1223	UDALA	KOCHILADIHA	Const. of Road from Mandala Sahi Chhaka to End of Village at Mathurapur(2404069006/RC/10389343)	Rural Connectivity	GP	1.5	3.5	5	15-01-2019	725
1224	UDALA	KOCHILADIHA	Const.of Check Dam at Goru Gotha Padia(2404069006/WC/3158045)	Water Conservation and Water Harvesting	GP	1.2	4.8	6	01-01-2018	580
1225	UDALA	KOCHILADIHA	Const. of Check Dam at Kathpal Nala at Asubadi(2404069006/WC/10331469)	Water Conservation and Water Harvesting	GP	1.2	4.8	6	05-01-2018	580
1226	UDALA	KOCHILADIHA	Const. of AWC Building at Sarasbila(2404069/AV/10365725)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	5	05-04-2018	580
1227	UDALA	KOCHILADIHA	Const. of AWC Building at Jadukhunta(2404069/AV/10369771)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	5	15-04-2018	580
1228	UDALA	KOCHILADIHA	Exavation of Farm pond of Jitray Singh(2404069006/IF/10328287)	Works on Individuals Land (Category IV)	GP	0.85	0.81	1.66	15-11-2017	411
1229	UDALA	KOCHILADIHA	Exavation of Dugwell of Jogesh Behera of Dimgadia(2404069006/IF/10328219)	Works on Individuals Land (Category IV)	GP	0.85	0.81	1.66	15-12-2017	411
1230	UDALA	KOCHILADIHA	Exavation of Dugwell of Minati Mukhi of Dimgadia(2404069006/IF/10328236)	Works on Individuals Land (Category IV)	GP	0.85	0.81	1.66	15-12-2017	411
1231	UDALA	KOCHILADIHA	Exavation of Dugwells of Ganeswar Dehuri of Dimgadia(2404069006/IF/10328243)	Works on Individuals Land (Category IV)	GP	0.85	0.81	1.66	15-12-2017	411
1232	UDALA	KOCHILADIHA	Exavation of Dugwell of Gajendra Bindhani of Dimgadia(2404069006/IF/10328255)	Works on Individuals Land (Category IV)	GP	0.85	0.81	1.66	15-12-2017	411

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1233	UDALA	KOCHILADIHA	Exavation of Farmpond of Sudarsan Biswal(2404069006/IF/10328259)	Works on Individuals Land (Category IV)	GP	0.85	0.81	1.66	15-12-2017	411
1234	UDALA	KOCHILADIHA	Excavation of Dugwell of Motilal Singh, Khuntapa(2404069006/IF/10326519)	Works on Individuals Land (Category IV)	GP	0.85	0.82	1.67	21-12-2017	411
1235	UDALA	KOCHILADIHA	EXCAVATION OF DUGWELL OF GANGADHAR HANSDAH(2404069006/IF/10421711)	Works on Individuals Land (Category IV)	GP	0.82	0.78	1.6	01-03-2019	396
1236	UDALA	KOCHILADIHA	Excavation of dugwell of mithun besra(2404069006/IF/10421792)	Works on Individuals Land (Category IV)	GP	0.82	0.78	1.6	01-03-2019	396
1237	UDALA	KOCHILADIHA	Excavation of Dugwell of sukanti mukhi(2404069006/IF/10421818)	Works on Individuals Land (Category IV)	GP	0.82	0.78	1.6	01-03-2019	396
1238	UDALA	KOCHILADIHA	Excavation of Dugwell of Nilamani Murmu(2404069006/IF/10421825)	Works on Individuals Land (Category IV)	GP	0.82	0.78	1.6	01-03-2019	396
1239	UDALA	KOCHILADIHA	DUGWELL OF LALMOHAN MARNDI(2404069006/IF/10422351)	Works on Individuals Land (Category IV)	GP	0.82	0.78	1.6	01-03-2019	396
1240	UDALA	KOCHILADIHA	Exavation of Dugwell of Ratha Murmu of Jatiadangar(2404069006/IF/10328299)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	15-12-2017	391
1241	UDALA	KOCHILADIHA	Exavation of Dugwell of Jugesh Behera S/O - Chandra(2404069006/IF/10336320)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	01-01-2018	391
1242	UDALA	KOCHILADIHA	Exavation of Ratha Murmu(2404069006/IF/10336362)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	01-01-2018	391
1243	UDALA	KOCHILADIHA	Exavation of Dugwell of Gajendra Bindhani of Dimgadia(2404069006/IF/10336363)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	01-01-2018	391
1244	UDALA	KOCHILADIHA	Exavation of Dugwell of Ganeswar dehuri of Dimgadia(2404069006/IF/10345206)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	01-01-2018	391
1245	UDALA	KOCHILADIHA	Exavation of Dugwell of Gajendra Bindhani of Dimgadia(2404069006/IF/10345214)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	01-01-2018	391
1246	UDALA	KOCHILADIHA	Exavation of Dugwell of Ganeswar Dehury of Dimgadia(2404069006/IF/10346982)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	01-01-2018	391
1247	UDALA	KOCHILADIHA	Dugwell of Hadibandhu Hembram(2404069006/IF/10415084)	Works on Individuals Land (Category IV)	GP	0.8	0.8	1.6	15-01-2019	386
1248	UDALA	KOCHILADIHA	Exavation of Dugwell of Harihara Mohapatra(2404069006/IF/10336135)	Works on Individuals Land (Category IV)	GP	0.61	0.59	1.2	01-01-2018	295

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1249	UDALA	KOCHILADIHA	Exavation of Dugwell of Manoranjan Dehury at Khuntapa(2404069006/IF/10336326)	Works on Individuals Land (Category IV)	GP	0.61	0.59	1.2	01-01-2018	295
1250	UDALA	KOCHILADIHA	Exavation of Dugwell of Rama Chandra Das S/O - Babaji(2404069006/IF/10343682)	Works on Individuals Land (Category IV)	GP	0.61	0.59	1.2	01-01-2018	295
1251	UDALA	KOCHILADIHA	Exavation of Dugwell of Motilal Singh of Khuntapa(2404069006/IF/10345743)	Works on Individuals Land (Category IV)	GP	0.61	0.59	1.2	01-01-2018	295
1252	UDALA	KOCHILADIHA	Exavation of Dugwell of Prasanta Kumar Das of Kathpa(2404069006/IF/10345749)	Works on Individuals Land (Category IV)	GP	0.61	0.59	1.2	01-01-2018	295
1253	UDALA	KOCHILADIHA	Exavation of Dugwell of Nayana Khandei(2404069006/IF/10359849)	Works on Individuals Land (Category IV)	GP	0.61	0.59	1.2	05-01-2018	295
1254	UDALA	KOCHILADIHA	Const.of AWC Building at Sarasbilla(2404069/AV/132402)	Anganwadi/Other Rural Infrastructure	BP	0.5	0	0.5	01-01-2016	242
1255	UDALA	KOCHILADIHA	Exavation of Dugwell of Parameswar Hansdah S/O - Somnath(2404069006/IF/10333045)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	01-01-2018	232
1256	UDALA	KOCHILADIHA	Exavation of Dugwell of Harihara Mohapatra S/O - Ghanashyam(2404069006/IF/10333049)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	01-01-2018	232
1257	UDALA	KOCHILADIHA	Exavation of Dugwell of Biseswar Mishra S/O - Bansidhar(2404069006/IF/10333051)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	01-01-2018	232
1258	UDALA	KOCHILADIHA	Exavation of Dugwell of Manaranjan Dehuri(2404069006/IF/10368899)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	05-04-2018	232
1259	UDALA	KOCHILADIHA	Const. of Dugwell of Biswanath Kisku(2404069006/IF/10369920)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	05-04-2018	232
1260	UDALA	KOCHILADIHA	Exavation of Dugwell of Dinabandhu Kisku(2404069006/IF/10369922)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	05-04-2018	232
1261	UDALA	KOCHILADIHA	Devlopment of Play Field at for Kid at Dimgadia(2404069006/LD/10120388)	Land Development	GP	0.4	0.6	1	15-01-2018	193
1262	UDALA	KOCHILADIHA	L.d. of bikash naik s/o chandru(2404069006/LD/10405539)	Land Development	GP	0.29	0.01	0.3	01-12-2019	140
1263	UDALA	KOCHILADIHA	L.D. OF BISWANATHA NAIK S/O ISWAR(2404069006/LD/10405540)	Land Development	GP	0.29	0.01	0.3	01-12-2019	140
1264	UDALA	KOCHILADIHA	Lenddevelopment of kalicharan naik s/o burndaban(2404069006/LD/10404116)	Land Development	GP	0.25	0	0.25	01-12-2019	121

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1265	UDALA	KOCHILADIHA	Landdevelopment of praphula naik s/odina(2404069006/LD/10404106)	Land Development	GP	0.24	0.01	0.25	01-12-2019	116
1266	UDALA	KOCHILADIHA	Landdevelopment of praphula naik s/o goura(2404069006/LD/10404107)	Land Development	GP	0.24	0.01	0.25	01-12-2019	116
1267	UDALA	KOCHILADIHA	Landdevelopment of sudam naik s/oburndaban(2404069006/LD/10404113)	Land Development	GP	0.24	0.01	0.25	01-12-2019	116
1268	UDALA	KOCHILADIHA	Landdevelopment ofraghunathadehuri s/odaya(2404069006/LD/10404114)	Land Development	GP	0.24	0.01	0.25	01-12-2019	116
1269	UDALA	KOCHILADIHA	Landdevelopment of santoush dehuri s/o sudarsan(2404069006/LD/10404115)	Land Development	GP	0.24	0.01	0.25	01-12-2019	116
1270	UDALA	KOCHILADIHA	Landdevelopment of kuna dehuri s/o rama(2404069006/LD/10404306)	Land Development	GP	0.24	0.01	0.25	01-12-2019	116
1271	UDALA	KOCHILADIHA	Landdevelopment of sanjaya kumar sethi s/o surendra(2404069006/LD/10404307)	Land Development	GP	0.24	0.01	0.25	01-12-2019	116
1272	UDALA	KOCHILADIHA	Landdevelopment of amendra pursty s/o mahendra(2404069006/LD/10408493)	Land Development	GP	0.24	0.01	0.25	01-12-2019	116
1273	UDALA	KOCHILADIHA	L.D of Panchami Singh of Kochiladiaha(2404069006/LD/10375049)	Land Development	GP	0.22	0.02	0.25	15-01-2019	106
1274	UDALA	KOCHILADIHA	L.D of Karuna Dehuri of Kathpal(2404069006/LD/10376360)	Land Development	GP	0.22	0.02	0.25	15-01-2019	106
1275	UDALA	KOCHILADIHA	const of iay of pradeep naik(2404069/IF/10186679)	Works on Individuals Land (Category IV)	BP	0.21	0	0.21	02-01-2016	101
1276	UDALA	KOCHILADIHA	const. of bpgy house of bikartan dehuri(2404069/IF/10186684)	Works on Individuals Land (Category IV)	BP	0.21	0	0.21	02-01-2016	101
1277	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276128(2404069006/IF/IAY/2093759)	Works on Individuals Land (Category IV)	GP	0.2	0	0.2	26-07-2019	97
1278	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1198328(2404069006/IF/IAY/2093762)	Works on Individuals Land (Category IV)	GP	0.2	0	0.2	26-02-2020	97
1279	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1198324(2404069006/IF/IAY/2093763)	Works on Individuals Land (Category IV)	GP	0.2	0	0.2	26-02-2020	97
1280	UDALA	KOCHILADIHA	Spl BPG of Rabindra Nayak S/O- Praphulla(2404069/IF/10431415)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	02-02-2019	87

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1281	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1334056(2404069006/IF/IAY/2029479)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	30-11-2019	87
1282	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380251(2404069006/IF/IAY/2042174)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	30-11-2019	87
1283	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218157(2404069006/IF/IAY/2075025)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	26-02-2020	87
1284	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376387(2404069006/IF/IAY/2075443)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	26-02-2020	87
1285	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1187943(2404069006/IF/IAY/2077350)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-02-2020	87
1286	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338876(2404069006/IF/IAY/2077397)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-02-2020	87
1287	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371813(2404069006/IF/IAY/2077496)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-02-2020	87
1288	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374664(2404069006/IF/IAY/2077514)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-02-2020	87
1289	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374668(2404069006/IF/IAY/2077517)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-02-2020	87
1290	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374857(2404069006/IF/IAY/2077523)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-02-2020	87
1291	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375331(2404069006/IF/IAY/2077525)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-02-2020	87
1292	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-010/18708(2404069006/IF/IAY/335484)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-06-2015	82
1293	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-011/4017(2404069006/IF/IAY/334282)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	11-06-2015	82
1294	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-009/16823(2404069006/IF/IAY/334303)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	11-06-2015	82
1295	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-003/4298(2404069006/IF/IAY/334304)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	11-06-2015	82
1296	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-008/39907(2404069006/IF/IAY/336172)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	11-06-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1297	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-010/4095(2404069006/IF/IAY/335486)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-06-2015	82
1298	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-002/3581(2404069006/IF/IAY/335582)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-06-2015	82
1299	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-002/3519(2404069006/IF/IAY/336207)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	25-06-2015	82
1300	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-004/39908(2404069006/IF/IAY/336237)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	25-06-2015	82
1301	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-004/04339(2404069006/IF/IAY/337693)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	25-06-2015	82
1302	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-001/3039(2404069006/IF/IAY/331344)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-07-2015	82
1303	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-009/16817(2404069006/IF/IAY/331397)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-07-2015	82
1304	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-006/17687(2404069006/IF/IAY/331436)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-07-2015	82
1305	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-009/16893(2404069006/IF/IAY/334042)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-07-2015	82
1306	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-011/39907(2404069006/IF/IAY/334721)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-07-2015	82
1307	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-006/04187(2404069006/IF/IAY/334465)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	02-07-2015	82
1308	UDALA	KOCHILADIHA	iy of satyanarayan panda(2404069/IF/10089883)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
1309	UDALA	KOCHILADIHA	iy of surendra dehuri(2404069/IF/10089884)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
1310	UDALA	KOCHILADIHA	const. of.(bpgy) maheswar naik(2404069/IF/10090089)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
1311	UDALA	KOCHILADIHA	const. of (bpgy) bali hembram(2404069/IF/10090092)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
1312	UDALA	KOCHILADIHA	const.of (bpgy) jayanti tudu(2404069/IF/10090093)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1313	UDALA	KOCHILADIHA	const. of (bpgy) suduri naik(2404069/IF/10090094)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
1314	UDALA	KOCHILADIHA	const.(bpgy) maina hembram(2404069/IF/10090095)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
1315	UDALA	KOCHILADIHA	const. of (bpgy) ludi hembram(2404069/IF/10090098)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
1316	UDALA	KOCHILADIHA	const. of (bpgy) jayanti tudu(2404069/IF/10090099)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
1317	UDALA	KOCHILADIHA	const. of (bpgy) suduri naik(2404069/IF/10090100)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
1318	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-002/3652(2404069006/IF/IAY/331229)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
1319	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-005/4208(2404069006/IF/IAY/333525)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-07-2015	82
1320	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-006/4214(2404069006/IF/IAY/331757)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	02-08-2015	82
1321	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-010/4045(2404069006/IF/IAY/333233)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-08-2015	82
1322	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-009/16881(2404069006/IF/IAY/333415)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2015	82
1323	UDALA	KOCHILADIHA	iay house of parbati baskey(2404069/IF/10105462)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-08-2015	82
1324	UDALA	KOCHILADIHA	iay house of hari singh(2404069/IF/10105468)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-08-2015	82
1325	UDALA	KOCHILADIHA	iay house of sarbeswar naik(2404069/IF/10105483)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-08-2015	82
1326	UDALA	KOCHILADIHA	iay house of nityananda naik(2404069/IF/10105486)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-08-2015	82
1327	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-008/3706(2404069006/IF/IAY/333671)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-08-2015	82
1328	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-010/16714(2404069006/IF/IAY/333743)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-08-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1329	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-010/17458(2404069006/IF/IAY/333700)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	28-08-2015	82
1330	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-008/3835(2404069006/IF/IAY/333559)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-08-2015	82
1331	UDALA	KOCHILADIHA	Const of BPG house of Saraswati Naik W/O-Sukura(2404069/IF/10158902)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1332	UDALA	KOCHILADIHA	Const of BPG house of Biswanath Hembram S/O-tempa(2404069/IF/10158906)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1333	UDALA	KOCHILADIHA	Const of BPF house of Dahaka Hansda S/O-Sarat(2404069/IF/10158908)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1334	UDALA	KOCHILADIHA	Const of BPG house of Parbati Singh(2404069/IF/10158910)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1335	UDALA	KOCHILADIHA	Const of BPG house of Sukumar Khandei S/O-Indra(2404069/IF/10158912)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1336	UDALA	KOCHILADIHA	const. of iay of gaurang sing(2404069/IF/10162939)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	02-12-2015	82
1337	UDALA	KOCHILADIHA	CONST. OF IAY HOUSE SIBANATH SINGH(2404069/IF/10162953)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	02-12-2015	82
1338	UDALA	KOCHILADIHA	CONST. OF IAY HOUSE OF KARMI HANSDDHA(2404069/IF/10162956)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	02-12-2015	82
1339	UDALA	KOCHILADIHA	const. of iay house balaram soren(2404069/IF/10161217)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-12-2015	82
1340	UDALA	KOCHILADIHA	CONST. OF IAY HOUSE MAHESWAR DEHURY(2404069/IF/10161606)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-12-2015	82
1341	UDALA	KOCHILADIHA	const.of iay house nandini naik(2404069/IF/10161633)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-12-2015	82
1342	UDALA	KOCHILADIHA	const. of iay house of dusia naik(2404069/IF/10161654)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-12-2015	82
1343	UDALA	KOCHILADIHA	CONST. OF IAY HOUSE OF DAITARI SOREN(2404069/IF/10161656)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-12-2015	82
1344	UDALA	KOCHILADIHA	CONST. OF IAY HOUSE KHELARAM SOREN(2404069/IF/10161658)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-12-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1345	UDALA	KOCHILADIHA	CONST. OF IAY HOUSE OF CHAMPAMANI SINGH(2404069/IF/10161659)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-12-2015	82
1346	UDALA	KOCHILADIHA	const. of iay house mayadhara khandei(2404069/IF/10162950)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-12-2015	82
1347	UDALA	KOCHILADIHA	CONST. OF IAY HOUSE OF MAHI HANSDDHA(2404069/IF/10162964)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-12-2015	82
1348	UDALA	KOCHILADIHA	CONST. OF IAY HOUSE OF SULACHARA SOREN(2404069/IF/10162968)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-12-2015	82
1349	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-005/332142(2404069006/IF/IAY/490824)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-08-2016	82
1350	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-005/332085(2404069006/IF/IAY/491340)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-08-2016	82
1351	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-008/334776(2404069006/IF/IAY/492398)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-08-2016	82
1352	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-001/3092(2404069006/IF/IAY/492537)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-08-2016	82
1353	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-008/3788(2404069006/IF/IAY/492608)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-08-2016	82
1354	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-005/3367(2404069006/IF/IAY/492712)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-08-2016	82
1355	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-006/2744134(2404069006/IF/IAY/493469)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-08-2016	82
1356	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-008/3581584(2404069006/IF/IAY/507653)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-08-2016	82
1357	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-008/334325(2404069006/IF/IAY/507726)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-08-2016	82
1358	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-009/356413(2404069006/IF/IAY/508087)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-08-2016	82
1359	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-006/2214260(2404069006/IF/IAY/508198)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-08-2016	82
1360	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-009/356345(2404069006/IF/IAY/488516)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1361	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-010/338263(2404069006/IF/IAY/491725)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-08-2016	82
1362	UDALA	KOCHILADIHA	Const.of BPGY of Ratani Singh W/o - Sunaram(2404069/IF/10276908)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
1363	UDALA	KOCHILADIHA	Const.of BPGY of Saraswati Khandei W/O - Dusia(2404069/IF/10277184)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
1364	UDALA	KOCHILADIHA	Constrouction BPG of Basanti Dehuri w/o-Gopinath at-Dhulinda(2404069006/IF/10275146)	Works on Individuals Land (Category IV)	GP	0.17	1	0.17	17-03-2017	82
1365	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-002/40083(2404069006/IF/IAY/1167347)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-12-2017	82
1366	UDALA	KOCHILADIHA	Const. of Compost Pit of Nayan Behera of Bairatpur(2404069006/IF/10360240)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-01-2018	82
1367	UDALA	KOCHILADIHA	Const. of IAY of Karmi Hansda(2404069/IF/10378589)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
1368	UDALA	KOCHILADIHA	Const. of IAY of Purna Tudu of P.C.Pur(2404069/IF/10378590)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
1369	UDALA	KOCHILADIHA	Const. of PMAY of Salkhu Hembram(2404069/IF/10383490)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
1370	UDALA	KOCHILADIHA	Const. of PMAY of Shyamlal Singh(2404069/IF/10383491)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
1371	UDALA	KOCHILADIHA	Const. of PMAY of Kali Charan Singh(2404069/IF/10383493)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
1372	UDALA	KOCHILADIHA	Const. of PMAY of Shyamlal Singh(2404069/IF/10388279)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
1373	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1212054(2404069006/IF/IAY/1347073)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-05-2018	82
1374	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1189968(2404069006/IF/IAY/1353741)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-05-2018	82
1375	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217235(2404069006/IF/IAY/1353755)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-05-2018	82
1376	UDALA	KOCHILADIHA	Const. of PMAY of Puni Soren W/O- Chandramohan(2404069/IF/10400962)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-06-2018	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1377	UDALA	KOCHILADIHA	Const. of PMAY of Shibani Singh W/O - Dibakar(2404069/IF/10400963)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-06-2018	82
1378	UDALA	KOCHILADIHA	Const. of PMAY of Minati Singh W/O - Rathia(2404069/IF/10400964)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-06-2018	82
1379	UDALA	KOCHILADIHA	Const. of PMAY of Maheswar Dalei of Dimgadia(2404069/IF/10400966)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-06-2018	82
1380	UDALA	KOCHILADIHA	Const. of PMAY of Gajendranath Singh S/O - Banka(2404069/IF/10400967)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-06-2018	82
1381	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217347(2404069006/IF/1AY/1466242)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	09-07-2018	82
1382	UDALA	KOCHILADIHA	Fencing at Manida M.E(2404069006/OP/113311)	Other Works	GP	0.15	0.1	0.25	07-11-2014	72
1383	UDALA	KOCHILADIHA	Gotary Shed of Saroj Kumar Singh(2404069006/IF/10415085)	Works on Individuals Land (Category IV)	GP	0.09	0.36	0.45	15-01-2019	43
1384	UDALA	KOCHILADIHA	GOATARY SHED OF JAYARAM HANSDAH(2404069006/IF/10421927)	Works on Individuals Land (Category IV)	GP	0.09	0.36	0.45	01-03-2019	43
1385	UDALA	KOCHILADIHA	Goat Shed of Umakanta Behera of Bairatpur(2404069006/IF/10353792)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	20-02-2018	29
1386	UDALA	KOCHILADIHA	Goat Shed of Manoranjan Barik of Bairatpur(2404069006/IF/10353795)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	20-02-2018	29
1387	UDALA	KOCHILADIHA	Goat Shed of Chandan Kumar Behera of Bairatpur(2404069006/IF/10353797)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	20-02-2018	29
1388	UDALA	KOCHILADIHA	Goat Shed of Dhaneswar Hansda(2404069006/IF/10372856)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	01-04-2018	29
1389	UDALA	KOCHILADIHA	Goat Shed of Laxmidhar Beshra of Manadi(2404069006/IF/10372879)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	01-04-2018	29
1390	UDALA	KOCHILADIHA	Goat Shelter of Janaki Mishra of Rabikanta(2404069006/IF/10367931)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	05-04-2018	29
1391	UDALA	KOCHILADIHA	Goat Shed of Srikanta Behera of Bairatpur(2404069006/IF/10369227)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	05-04-2018	29
1392	UDALA	KOCHILADIHA	Goat Shed of Phula Hansda of P.C.Pur(2404069006/IF/10369364)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	05-04-2018	29

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1393	UDALA	KOCHILADIHA	Goat Shelter of Chandan Kumar Behera(2404069006/IF/10381240)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.46	15-04-2018	29
1394	UDALA	KOCHILADIHA	GOTARY SHED OF KUNA DEHURY(2404069006/IF/10292033)	Works on Individuals Land (Category IV)	GP	0.05	0.4	0.45	10-04-2016	24
1395	UDALA	KOCHILADIHA	Vermi Compost. of Harish Chandra Behera(2404069006/IF/10422297)	Works on Individuals Land (Category IV)	GP	0.04	0.15	0.19	15-01-2019	19
1396	UDALA	KOCHILADIHA	Const. of Compost Pit of Prafulla Naik of Dhulinda(2404069006/IF/10357533)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-01-2018	5
1397	UDALA	KOCHILADIHA	Const. of Compost Pit of Nagesh Behera of Bairatpur(2404069006/IF/10360220)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-01-2018	5
1398	UDALA	KOCHILADIHA	Const. of Compost Pit of Manaranjan Barik of Bairatpur(2404069006/IF/10360224)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-01-2018	5
1399	UDALA	KOCHILADIHA	Const. of Compost Pit of Rabikanta Mishra of Bairatpur(2404069006/IF/10360257)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-01-2018	5
1400	UDALA	KOCHILADIHA	Const. of Compost Pit of Sushree Mohapatra(2404069006/IF/10360262)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-01-2018	5
1401	UDALA	KOCHILADIHA	Const. of Compost Pit of Srikanta Behera of Bairatpur(2404069006/IF/10360267)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-01-2018	5
1402	UDALA	KOCHILADIHA	Const. of Compost Pit of Sunaram Singh of Chakarapal(2404069006/IF/10360271)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-01-2018	5
1403	UDALA	KOCHILADIHA	Const. of Compost Pit of Pitambar Singh of Chakarapal(2404069006/IF/10360275)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-01-2018	5
1404	UDALA	KOCHILADIHA	Const. of Compost Pit of Narahari Pradhan of Sarasbila(2404069006/IF/10360613)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-01-2018	5
1405	UDALA	KOCHILADIHA	Const. of Compost Pit of Achyuta Naik of Dhulinda(2404069006/IF/10357536)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	15-01-2018	5
1406	UDALA	KOCHILADIHA	BPGY of Sukura Bindhani(2404069006/IF/10311716)	Works on Individuals Land (Category IV)	BP	0	0	0	01-04-2017	0
1407	UDALA	KOCHILADIHA	Exavation of Dugwell of Lalmohan Hansda(2404069006/IF/10423571)	Works on Individuals Land (Category IV)	GP	0	0	0	15-01-2019	0
1408	UDALA	KOCHILADIHA	Goateryshed of Narendra Prusty S/o Arjuni(2404069006/IF/10436840)	Works on Individuals Land (Category IV)	GP	0	0	0	02-02-2019	0

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1409	UDALA	KOCHILADIHA	Farmpond of makara naik s/o tima(2404069006/IF/10489830)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1410	UDALA	KOCHILADIHA	Farmpond of geda dehuri s/o keshaba(2404069006/IF/10489858)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1411	UDALA	KOCHILADIHA	Farm pond of sontoush dehuri s/o purna(2404069006/IF/10489861)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1412	UDALA	KOCHILADIHA	Farm pond of gajendra naik s/o hagara(2404069006/IF/10489868)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1413	UDALA	KOCHILADIHA	Gotary shed of piti murmu w/o kalandi(2404069006/IF/10491767)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1414	UDALA	KOCHILADIHA	Gotary shed of umakanta naik s/o sridhara(2404069006/IF/10491769)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1415	UDALA	KOCHILADIHA	Gotary shed of prafulla singh s/o hari(2404069006/IF/10491770)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1416	UDALA	KOCHILADIHA	Gotary sheed of sontoush naik s/o sridhara(2404069006/IF/10491771)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1417	UDALA	KOCHILADIHA	Farm pond of sabitri singh w/o hari(2404069006/IF/10491772)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1418	UDALA	KOCHILADIHA	Cattel sheed of kunja singh s/o purastam(2404069006/IF/10491773)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1419	UDALA	KOCHILADIHA	Gotary sheed of sital hansda s/o sarat(2404069006/IF/10491774)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1420	UDALA	KOCHILADIHA	Goatshed of harishchandra behera s/o laxman s/o madhu(2404069006/IF/10491776)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1421	UDALA	KOCHILADIHA	Cattel shed of chandramani naik w/o arjun(2404069006/IF/10491777)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1422	UDALA	KOCHILADIHA	Cattel shed of amarendra pursty s/o mahendra(2404069006/IF/10491779)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1423	UDALA	KOCHILADIHA	Cattel shed of jamuna singh d/o madhu(2404069006/IF/10491780)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1424	UDALA	KOCHILADIHA	Cattel shed of srinath singh s/o radha(2404069006/IF/10491996)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1425	UDALA	KOCHILADIHA	Goat shelter of gobinda singh s/o samanath(2404069006/IF/10491997)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1426	UDALA	KOCHILADIHA	Goat shelter of surendra singh s/o rama(2404069006/IF/10491999)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1427	UDALA	KOCHILADIHA	Goat shed of jitray singh s/o madhu(2404069006/IF/10492003)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1428	UDALA	KOCHILADIHA	Goatry shed of chandramohan hansda s/o balak(2404069006/IF/10492009)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1429	UDALA	KOCHILADIHA	Goat sheed of rajesh senapati s/oNityananda(2404069006/IF/10492709)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1430	UDALA	KOCHILADIHA	Gotary sheed of santilata senapati w/o adikandha(2404069006/IF/10492714)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1431	UDALA	KOCHILADIHA	Cattel shed of suresh chandra singh s/o madhu(2404069006/IF/10495927)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1432	UDALA	KOCHILADIHA	Gotary sheed of arun barik s/o debendra(2404069006/IF/10495932)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1433	UDALA	KOCHILADIHA	Goatary sheed of pramila dash w/o sudhir(2404069006/IF/10495937)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1434	UDALA	KOCHILADIHA	Goatary sheed of satyabati behera w/o sarat(2404069006/IF/10495938)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1435	UDALA	KOCHILADIHA	Cattel sheed of susanta behera s/o dinabandhu(2404069006/IF/10495939)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1436	UDALA	KOCHILADIHA	Cattel sheed of makara nayk s/o tima(2404069006/IF/10495941)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1437	UDALA	KOCHILADIHA	Cattel sheed of chandan kumar mishra s/o rabikanta(2404069006/IF/10495942)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1438	UDALA	KOCHILADIHA	Goatary sheed of khtramohan singh s/o bhakta(2404069006/IF/10495946)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1439	UDALA	KOCHILADIHA	Goatary sheed of gobinda singh s/o harinath(2404069006/IF/10495947)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1440	UDALA	KOCHILADIHA	Goatary sheed of puspalata bidhani w/o baedanatha(2404069006/IF/10495949)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1441	UDALA	KOCHILADIHA	Farm pond of nini bindhani s/o ruhiya(2404069006/IF/10495952)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1442	UDALA	KOCHILADIHA	Farm pond of santosh kumar singh s/o(2404069006/IF/10496563)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1443	UDALA	KOCHILADIHA	Farm pond of guman singh s/o rathe(2404069006/IF/10496570)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1444	UDALA	KOCHILADIHA	Gotary sheed of baeidanatha singh s/o sukura(2404069006/IF/10496572)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1445	UDALA	KOCHILADIHA	Farm pond of ramachandra das s/o dinabandhu(2404069006/IF/10496575)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1446	UDALA	KOCHILADIHA	Goatary sheed of jaganatha dehuri s/obhala(2404069006/IF/10496577)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1447	UDALA	KOCHILADIHA	Goatry shreed of mangal dehuri s/o jadu(2404069006/IF/10496610)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1448	UDALA	KOCHILADIHA	Goatry sheed of nagesh behera s/o gangadhara(2404069006/IF/10496612)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1449	UDALA	KOCHILADIHA	Cattel msheed of banka dehuri s/o purnna(2404069006/IF/10496613)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1450	UDALA	KOCHILADIHA	Cattel sheed of pandram nayk s/o maeina(2404069006/IF/10496614)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1451	UDALA	KOCHILADIHA	fARM POND OF SANKUNTALA BEHERA W/OJAGANANTHA(2404069006/IF/10496616)	Works on Individuals Land (Category IV)	GP	0	0	0	01-12-2019	0
1452	UDALA	KOCHILADIHA	Stone paking bidyadhara naik badi to tangana river talagadi(2404069006/WC/10405210)	Water Conservation and Water Harvesting	GP	0	0	0	01-12-2019	0
1453	UDALA	KOCHILADIHA	Stone paking talagadi nadi ghata to talagadi(2404069006/WC/10405211)	Water Conservation and Water Harvesting	GP	0	0	0	01-12-2019	0
1454	UDALA	KOCHILADIHA	guardwall and bathing ghat at baeirat pur behera sahi ghata suna rivhar(2404069006/WC/10407783)	Water Conservation and Water Harvesting	GP	0	0	0	01-12-2019	0
1455	UDALA	KOCHILADIHA	Farm pond of nimai kisku s/o mara(2404069006/IF/10499219)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1456	UDALA	KOCHILADIHA	Farm pond of gopinatha panda s/o panchanan(2404069006/IF/10499220)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1457	UDALA	KOCHILADIHA	Farm pond of ludi hembram w/o gapal(2404069006/IF/10499221)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1458	UDALA	KOCHILADIHA	farm pond of baeidhara singh s/o hadibandhu(2404069006/IF/10503631)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1459	UDALA	KOCHILADIHA	farm pond of surendra singh s/o goura(2404069006/IF/10503632)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1460	UDALA	KOCHILADIHA	farm pond of ananta singh s/o sukura(2404069006/IF/10503633)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1461	UDALA	KOCHILADIHA	FARM POND OF JEEBAN BEHERA(2404069006/IF/10504490)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1462	UDALA	KOCHILADIHA	Excaveation of farm pond of chandramohan hansda(2404069006/IF/10504507)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1463	UDALA	KOCHILADIHA	Excaveation of farm pond of mohan marndi(2404069006/IF/10504508)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1464	UDALA	KOCHILADIHA	Farm pond of naba dalei(2404069006/IF/10504514)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1465	UDALA	KOCHILADIHA	Farm pond of madha singh s/o purna(2404069006/IF/10505125)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1466	UDALA	KOCHILADIHA	Excaveation of farm pond of piti murmu(2404069006/IF/10507081)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1467	UDALA	KOCHILADIHA	Farm pond of kaelasha murmu(2404069006/IF/10507083)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1468	UDALA	KOCHILADIHA	farm pond of parama nanda singh(2404069006/IF/10507084)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1469	UDALA	KOCHILADIHA	FARM POND OF SUMANTA BEHERA(2404069006/IF/10507086)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1470	UDALA	KOCHILADIHA	FARM POND OF SANTOUSH DEHURI(2404069006/IF/10507087)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1471	UDALA	KOCHILADIHA	Farm pond of gajendra naik(2404069006/IF/10507091)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1472	UDALA	KOCHILADIHA	Farm pond of pramad tripathy(2404069006/IF/10507092)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1473	UDALA	KOCHILADIHA	Farm pond of rabindra hansda(2404069006/IF/10507093)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1474	UDALA	KOCHILADIHA	Farm pond of pradeep hansda(2404069006/IF/10507096)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1475	UDALA	KOCHILADIHA	Excaveation of farm pond of budhiram soren(2404069006/IF/10507097)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1476	UDALA	KOCHILADIHA	Farm pond of msudarsan singh(2404069006/IF/10507098)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1477	UDALA	KOCHILADIHA	Farm pond of budhiram singh(2404069006/IF/10507099)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1478	UDALA	KOCHILADIHA	Farm pond of sukura singh(2404069006/IF/10507100)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1479	UDALA	KOCHILADIHA	Farm pond of bhagabata murmu(2404069006/IF/10507101)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1480	UDALA	KOCHILADIHA	Farm pond of rohidas singh(2404069006/IF/10507102)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1481	UDALA	KOCHILADIHA	Farm pond of kuni singh(2404069006/IF/10507103)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1482	UDALA	KOCHILADIHA	Farm pond of prasad tudu(2404069006/IF/10507104)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1483	UDALA	KOCHILADIHA	Excaveation of farm pond of mohan marndi(2404069006/IF/10507105)	Works on Individuals Land (Category IV)	GP	0	0	0	01-01-2020	0
1484	UDALA	KOCHILADIHA	SITE filling of dimagadia U.P. SCHOOL(2404069006/LD/10414067)	Land Development	GP	0	0	0	01-01-2020	0
1485	UDALA	KOCHILADIHA	SIDE filling of dimagadia M. E. SCHOOL(2404069006/LD/10414068)	Land Development	GP	0	0	0	01-01-2020	0
1486	UDALA	KOCHILADIHA	Canale system from jadukhunta kadambachhaka to sital bila(2404069006/WC/10413505)	Water Conservation and Water Harvesting	GP	0	0	0	01-01-2020	0
1487	UDALA	KOCHILADIHA	Canal system from jadukhunta narendra hansdabadi to dama house(2404069006/WC/10413506)	Water Conservation and Water Harvesting	GP	0	0	0	01-01-2020	0
1488	UDALA	KOCHILADIHA	canal system from pradeep panda bilo to piri baskey bilo with diversion at behera sula(2404069006/WC/10414246)	Water Conservation and Water Harvesting	GP	0	0	0	01-01-2020	0

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1489	UDALA	KOCHILADIHA	Reno veation of pindar gadia tank(2404069006/WH/10366542)	Renovation of traditional water bodies	GP	0	0	0	01-01-2020	0
1490	UDALA	KOCHILADIHA	Farmpond of chandra mohan soren(2404069006/IF/10525182)	Works on Individuals Land (Category IV)	GP	0	0	0	01-04-2020	0
1491	UDALA	KOCHILADIHA	Farm pond of umakanta soren(2404069006/IF/10525191)	Works on Individuals Land (Category IV)	GP	0	0	0	01-04-2020	0
1492	UDALA	KOCHILADIHA	Farm pond of ramesh singh(2404069006/IF/10525192)	Works on Individuals Land (Category IV)	GP	0	0	0	01-04-2020	0
1493	UDALA	KOCHILADIHA	Renobveation of sarasbila tank with guardwal(2404069006/WH/10371495)	Renovation of traditional water bodies	GP	0	0	0	01-04-2020	0
1494	UDALA	KUNDABAI	IMP . ROAD FROM RAJA CHHAKA TO DAKHIN HOUSE(2404069007/RC/3096825)	Rural Connectivity	GP	6	4	10	01-04-2018	2899
1495	UDALA	KUNDABAI	Construcion of embankment of Deo nala with stone packing at Balma Bandha(2404069007/WH/3098703)	Renovation of traditional water bodies	GP	6	4	10	01-04-2018	2899
1496	UDALA	KUNDABAI	Exavation of Jiani Sahi Tank at Jianisahi(2404069007/WC/10342669)	Water Conservation and Water Harvesting	GP	3.5	1.5	5	15-01-2019	1691
1497	UDALA	KUNDABAI	Exavation of Dangadahi Tank(2404069007/WC/10343597)	Water Conservation and Water Harvesting	GP	3.5	1.5	5	15-01-2019	1691
1498	UDALA	KUNDABAI	Const. of Embakment of deo Nalla with Stone Packing at Balma Bandha(2404069007/WC/3156314)	Water Conservation and Water Harvesting	GP	3	2	5	15-11-2017	1449
1499	UDALA	KUNDABAI	Const.of Embakment of Deonala with Stone Packing at Matu Chhak Balma(2404069007/WC/3156317)	Water Conservation and Water Harvesting	GP	3	2	5	15-11-2017	1449
1500	UDALA	KUNDABAI	Excavation of masonry canal from Ramaraja to Raika Billa(2404069007/WC/10316615)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449
1501	UDALA	KUNDABAI	Excavation of masonry canal from Keshpada check dam to kukurduba Laxman sing billa(2404069007/WC/10316617)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449
1502	UDALA	KUNDABAI	Excavation of masonry canal from Banagay Santaka billa to Laxman sing billa(2404069007/WC/10316619)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449
1503	UDALA	KUNDABAI	Exavation of Canal from Gamheya Land to Dho Tree to Tuni Singh Land(2404069007/WC/10400089)	Water Conservation and Water Harvesting	GP	1.92	2.63	5	23-07-2019	928
1504	UDALA	KUNDABAI	Exavation Farm Pond of Sankaru Singh S/O - Baya(2404069007/IF/10363264)	Works on Individuals Land (Category IV)	GP	1.9	0.1	2	05-01-2018	918

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1505	UDALA	KUNDABAI	Farm Pond of Raghunath Singh S/O - Balabhadra(2404069007/IF/10327721)	Works on Individuals Land (Category IV)	GP	1.88	0.12	2	15-11-2017	908
1506	UDALA	KUNDABAI	Farm Pond of Dattahari Singh S/O - Durga(2404069007/IF/10327723)	Works on Individuals Land (Category IV)	GP	1.88	0.12	2	15-11-2017	908
1507	UDALA	KUNDABAI	Excavation of Farm Pond of Tuni Singh S/O- Supai(2404069007/IF/10338628)	Works on Individuals Land (Category IV)	GP	1.88	0.12	2	05-12-2017	908
1508	UDALA	KUNDABAI	Farm Pond of Anukula Simnakia(2404069007/IF/10345093)	Works on Individuals Land (Category IV)	GP	1.88	0.12	2	01-01-2018	908
1509	UDALA	KUNDABAI	Exavation of Massonary Canal System From Cashpada Check Dam to Laxman Singh Bilo at Kukurduba(2404069007/WC/10328573)	Water Conservation and Water Harvesting	GP	1.8	1.2	3	01-01-2018	870
1510	UDALA	KUNDABAI	Exavation of Massonary Canal System from Bangay Santoka Bilo to Laxman Singh Bilo(2404069007/WC/10328574)	Water Conservation and Water Harvesting	GP	1.8	1.2	3	01-01-2018	870
1511	UDALA	KUNDABAI	Const. of Connecting Road to Balma Village through River Deo(2404069/RC/3105851)	Rural Connectivity	BP	1.8	4.2	6	15-04-2018	870
1512	UDALA	KUNDABAI	Repair of Canal System from Hatimada Chhaka to Durga House at nayarangamatia(2404069007/WC/10343598)	Water Conservation and Water Harvesting	GP	1.73	0.27	2	15-01-2019	836
1513	UDALA	KUNDABAI	Farm Pond of Mahendra Madhei S/O - Nidhia(2404069007/IF/10416174)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-01-2019	797
1514	UDALA	KUNDABAI	Const. of Farm Pond of Banshidhar Dakua S/O - Babaji(2404069007/IF/10416177)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-01-2019	797
1515	UDALA	KUNDABAI	Exavation of Farm Pond of Satyabadi Giri(2404069007/IF/10420535)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-01-2019	797
1516	UDALA	KUNDABAI	Farm Pond of Gopinath Sigh S/O - Rama(2404069007/IF/10420545)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-01-2019	797
1517	UDALA	KUNDABAI	Farm Pond of mangat Hembram S/O - Ramesh(2404069007/IF/10478024)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-09-2019	787
1518	UDALA	KUNDABAI	Farm Pond of Sandia Singh S/O - Supai(2404069007/IF/10478055)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-09-2019	787
1519	UDALA	KUNDABAI	Farm Pond of Basudev Singh S/O - Supai(2404069007/IF/10478057)	Works on Individuals Land (Category IV)	GP	1.63	0.04	1.67	23-09-2019	787
1520	UDALA	KUNDABAI	Farm Pond of Muna Hansdah(2404069007/IF/10478030)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1521	UDALA	KUNDABAI	Const. of Check Dam at Bipra Land Kundabai(2404069007/WC/1365842)	Water Conservation and Water Harvesting	GP	1.5	3.5	5	21-11-2015	725
1522	UDALA	KUNDABAI	Const. of Check Dam at Muralidhar Barik land at kundabai(2404069007/WC/1365844)	Water Conservation and Water Harvesting	GP	1.5	3.5	5	21-11-2015	725
1523	UDALA	KUNDABAI	Const. of Check Dam at Dangadahi Nadi Bandh(2404069007/WC/1365857)	Water Conservation and Water Harvesting	GP	1.5	3.5	5	21-11-2015	725
1524	UDALA	KUNDABAI	Const. of Check Dam at Mangal Singh house(2404069007/WC/1365858)	Water Conservation and Water Harvesting	GP	1.5	3.5	5	21-11-2015	725
1525	UDALA	KUNDABAI	Const. of Check Dam at Biram land(2404069007/WC/1365859)	Water Conservation and Water Harvesting	GP	1.5	3.5	5	21-11-2015	725
1526	UDALA	KUNDABAI	Const. of Check Dam with Canal system Goudaguda over Deo nallah(2404069007/WC/1365824)	Water Conservation and Water Harvesting	GP	1.5	3.5	5	08-12-2015	725
1527	UDALA	KUNDABAI	Fencing of Maize Field of Pabitra Marndi and 7 Others of Balabhadrapur(2404069/OP/139242)	Other Works	BP	1.5	1.2	2.67	28-01-2017	725
1528	UDALA	KUNDABAI	Excavation of Massonry canal from Ramaraja to Raika bilo(2404069007/WH/3097328)	Renovation of traditional water bodies	GP	1.5	1.5	3	09-10-2017	725
1529	UDALA	KUNDABAI	Exavation of Massonarycanal From Ramaraja To Raika Billo(2404069007/WC/3156304)	Water Conservation and Water Harvesting	GP	1.5	1.5	3	15-11-2017	725
1530	UDALA	KUNDABAI	Devlopment of Play field at with Fencing at Balabhadrapur(2404069007/LD/10375343)	Land Development	GP	1.48	0.02	1.5	15-01-2019	715
1531	UDALA	KUNDABAI	Stone Packing at Balma Chhaka to Talamahali Sahi Nadighat(2404069/WC/10331729)	Water Conservation and Water Harvesting	BP	1	2	3	15-04-2018	483
1532	UDALA	KUNDABAI	Exavation of Dugwell of Harimohan Singh S/O - Shama(2404069007/IF/10328891)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	15-12-2017	391
1533	UDALA	KUNDABAI	Exavation of Dugwell of Madhusudan Singh(2404069007/IF/10355224)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-01-2018	391
1534	UDALA	KUNDABAI	Exavation of Dugwell of Basudev Singh(2404069007/IF/10355226)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-01-2018	391
1535	UDALA	KUNDABAI	Exavation of Dugwell of Sukul Tudu of Nayarangamatia(2404069007/IF/10355260)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-01-2018	391
1536	UDALA	KUNDABAI	Exavation of Dugwell of Jagabandhu Murmu of Nayarangamatia(2404069007/IF/10355262)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-01-2018	391

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1537	UDALA	KUNDABAI	Excavation of Dugwell of Tuni Singh S/O - Sukura(2404069007/IF/10363256)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-01-2018	391
1538	UDALA	KUNDABAI	Excavation of Dugwell of Tuni Singh S/O - Supay(2404069007/IF/10363259)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-01-2018	391
1539	UDALA	KUNDABAI	Fencing of Sun Flowerfield of Muni Mohan Murmu and 3 Others of Balabhadrapur (SI No. 38,39,40,41)(2404069/OP/139241)	Other Works	BP	0.7	0.65	1.3	28-01-2017	338
1540	UDALA	KUNDABAI	Excavation of Dugwell of Raghunath Singh S/O - Purna(2404069007/IF/10328887)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
1541	UDALA	KUNDABAI	Excavation of Dugwell of Shyamsundar Singh S/O - Laxman(2404069007/IF/10328888)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
1542	UDALA	KUNDABAI	Excavation of Dugwell of Tuni Singh S/O - Damu(2404069007/IF/10328889)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
1543	UDALA	KUNDABAI	Excavation of Dugwell of Rohidas Singh S/O - Manmohan(2404069007/IF/10328893)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232
1544	UDALA	KUNDABAI	L.D. of Karunakar Hembram S/O - Mansing(2404069007/LD/10373770)	Land Development	GP	0.19	0.01	0.2	15-01-2019	92
1545	UDALA	KUNDABAI	L.D of Mangal Marndi S/O - Badbajun(2404069007/LD/10373772)	Land Development	GP	0.19	0.01	0.2	15-01-2019	92
1546	UDALA	KUNDABAI	SPL. BPGY of Hemalata Barik W/O - Muralidhar(2404069/IF/10513891)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	15-06-2019	87
1547	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368740(2404069007/IF/IAY/2017183)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	04-11-2019	87
1548	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367947(2404069007/IF/IAY/2075367)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	20-11-2019	87
1549	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275032(2404069007/IF/IAY/2057899)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	29-11-2019	87
1550	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216231(2404069007/IF/IAY/2067466)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	29-11-2019	87
1551	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373940(2404069007/IF/IAY/2075455)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	29-11-2019	87
1552	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372651(2404069007/IF/IAY/2077494)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	29-11-2019	87

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1553	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274601(2404069007/IF/IAY/2061737)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87
1554	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337515(2404069007/IF/IAY/2062444)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87
1555	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338220(2404069007/IF/IAY/2062450)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87
1556	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361504(2404069007/IF/IAY/2062922)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	28-01-2020	87
1557	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-004/11827(2404069007/IF/IAY/335855)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	10-06-2015	82
1558	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-004/11808(2404069007/IF/IAY/336491)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	17-06-2015	82
1559	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-003/10890(2404069007/IF/IAY/331396)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-07-2015	82
1560	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-004/11880(2404069007/IF/IAY/331395)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-07-2015	82
1561	UDALA	KUNDABAI	Iay house of Palawa Singh(2404069007/IF/10088250)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-07-2015	82
1562	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-004/11601(2404069007/IF/IAY/332537)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	08-08-2015	82
1563	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-004/11815(2404069007/IF/IAY/332614)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	12-08-2015	82
1564	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-001/11309(2404069007/IF/IAY/332703)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2015	82
1565	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-002/11174(2404069007/IF/IAY/332722)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2015	82
1566	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-001/1147(2404069007/IF/IAY/333234)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2015	82
1567	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-003/11096(2404069007/IF/IAY/333411)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2015	82
1568	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-004/11848(2404069007/IF/IAY/333354)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	20-08-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1569	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-003/1178(2404069007/IF/IAY/333558)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-08-2015	82
1570	UDALA	KUNDABAI	Const.of IAY of Galu Soren(2404069/IF/10174202)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1571	UDALA	KUNDABAI	CONST OF PMAY CHURIYA HANSDA(2404069/IF/10310507)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-04-2016	82
1572	UDALA	KUNDABAI	CONST OF PMAYSUKADEV SINGH(2404069/IF/10310509)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-04-2016	82
1573	UDALA	KUNDABAI	const of pmay uttom madhei(2404069/IF/10310513)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-04-2016	82
1574	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-003/2466993(2404069007/IF/IAY/488689)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	12-08-2016	82
1575	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-003/2434587(2404069007/IF/IAY/491665)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	12-08-2016	82
1576	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-001/218340(2404069007/IF/IAY/498116)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	12-08-2016	82
1577	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-003/2434884(2404069007/IF/IAY/507929)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	12-08-2016	82
1578	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-003/224055(2404069007/IF/IAY/778777)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	12-08-2016	82
1579	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-003/10879(2404069007/IF/IAY/488711)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2016	82
1580	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-002/11167(2404069007/IF/IAY/492753)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2016	82
1581	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-003/10830(2404069007/IF/IAY/1165977)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2016	82
1582	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-003/216556(2404069007/IF/IAY/490655)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	18-08-2016	82
1583	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-003/224841(2404069007/IF/IAY/488492)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	19-08-2016	82
1584	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-002/2200475(2404069007/IF/IAY/489506)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	19-08-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1585	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-003/11713(2404069007/IF/IAY/488681)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	09-09-2016	82
1586	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-003/10823(2404069007/IF/IAY/490730)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	09-09-2016	82
1587	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-002/11041(2404069007/IF/IAY/491273)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	09-09-2016	82
1588	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-004/214066(2404069007/IF/IAY/491365)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	09-09-2016	82
1589	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-003/17893(2404069007/IF/IAY/508276)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	09-09-2016	82
1590	UDALA	KUNDABAI	Const.of BPGY of Strughan Singh S/O - Gura(2404069/IF/10274980)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
1591	UDALA	KUNDABAI	CONST OF PMAYPANARA SOREN(2404069/IF/10310398)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-12-2016	82
1592	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1188081(2404069007/IF/IAY/413248)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-01-2017	82
1593	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1192305(2404069007/IF/IAY/413381)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-01-2017	82
1594	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1188394(2404069007/IF/IAY/413256)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	21-01-2017	82
1595	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1274329(2404069007/IF/IAY/414670)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	21-01-2017	82
1596	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2288117(2404069007/IF/IAY/424801)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	21-01-2017	82
1597	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1193805(2404069007/IF/IAY/824751)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	21-01-2017	82
1598	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2283945(2404069007/IF/IAY/546225)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-03-2017	82
1599	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1187990(2404069007/IF/IAY/794387)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-03-2017	82
1600	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1190943(2404069007/IF/IAY/750833)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1601	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2292935(2404069007/IF/IAY/752676)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	28-03-2017	82
1602	UDALA	KUNDABAI	CONST OF PMAY KARJI NAIK(2404069/IF/10308534)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-04-2017	82
1603	UDALA	KUNDABAI	CONST OF PMAY GANESWER NAIK(2404069/IF/10310343)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-04-2017	82
1604	UDALA	KUNDABAI	CONST OFPMAY PRASANTA DEHURI(2404069/IF/10310348)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-04-2017	82
1605	UDALA	KUNDABAI	Const. of PMAY of Budhram Singh REG.NO.OR 2292305(2404069/IF/10322377)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-08-2017	82
1606	UDALA	KUNDABAI	Const.of PMAY of Budhram Singh S/O - Budhu of REG.NO. OR2288625(2404069/IF/10322383)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-08-2017	82
1607	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2285822(2404069007/IF/IAY/1064985)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	03-09-2017	82
1608	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2258906(2404069007/IF/IAY/904410)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
1609	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2278124(2404069007/IF/IAY/905609)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
1610	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2281103(2404069007/IF/IAY/905797)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
1611	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2285244(2404069007/IF/IAY/906105)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
1612	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1184485(2404069007/IF/IAY/877132)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-09-2017	82
1613	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2285271(2404069007/IF/IAY/906106)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-09-2017	82
1614	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1189032(2404069007/IF/IAY/877515)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-09-2017	82
1615	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2278015(2404069007/IF/IAY/905604)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-09-2017	82
1616	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1192910(2404069007/IF/IAY/877857)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	26-10-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1617	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1189320(2404069007/IF/IAY/1020679)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	29-11-2017	82
1618	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2283742(2404069007/IF/IAY/1159601)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	29-11-2017	82
1619	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-004/11805(2404069007/IF/IAY/1167360)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-12-2017	82
1620	UDALA	KUNDABAI	Const. of PMAY of Baidyanath Singh of Nayarangamatia(2404069/IF/10376724)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
1621	UDALA	KUNDABAI	Const. of PMAY of Gourahari Singh of Nayarangamatia(2404069/IF/10376727)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2018	82
1622	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR-04-069-007-003/17784(2404069007/IF/IAY/1485208)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	09-10-2018	82
1623	UDALA	KUNDABAI	Fencing at Balma PS(2404069007/OP/134031)	Other Works	GP	0.15	0.2	0.35	08-12-2015	72
1624	UDALA	KUNDABAI	Fencing at Kundabai PUPS(2404069007/OP/134034)	Other Works	GP	0.15	0.2	0.35	08-12-2015	72
1625	UDALA	KUNDABAI	Fencing at Dangadahi AWC(2404069007/OP/134035)	Other Works	GP	0.12	0.16	0.28	08-12-2015	58
1626	UDALA	KUNDABAI	Fencing at Kundabai AWC(2404069007/OP/134037)	Other Works	GP	0.12	0.16	0.28	08-12-2015	58
1627	UDALA	KUNDABAI	Const. of IHHL of Mahendra Singh S/O - Tuni(2404069/RS/10375667)	Rural Sanitation	BP	0.02	0.1	0.12	20-05-2018	10
1628	UDALA	KUNDABAI	Const. of Kalyan Mandap mat Kundabai(2404069007/AV/10382142)	Anganwadi/Other Rural Infrastructure	GP	0	0	0	23-07-2019	0
1629	UDALA	NUAGAON	4th Year Maint. (ND) Mango Plantation of Anpa Majhi & 141 Others(2404069/DP/3122543)	Drought Proofing	BP	41.98	25.06	67.04	01-07-2016	20280
1630	UDALA	NUAGAON	4 th Year Maint. (ND) Mango Plantation Of Chandra Tudu & 37 Others(2404069/DP/3122538)	Drought Proofing	BP	19.81	11.88	31.69	01-07-2016	9570
1631	UDALA	NUAGAON	4th Year Maint. (ND) Mango Plantation of Bhaga Majhi & 24 Others(2404069/DP/3122540)	Drought Proofing	BP	6.49	3.95	10.45	01-07-2016	3135
1632	UDALA	NUAGAON	Site Development of Nilashaila High School(2404069008/LD/1070117)	Land Development	GP	4	2	6	07-11-2014	1932

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1633	UDALA	NUAGAON	Excavation of Masonary Canal System from Balamundu to Ukai Land with Guardwall(2404069008/WC/10316768)	Water Conservation and Water Harvesting	GP	4	4	8	01-04-2018	1932
1634	UDALA	NUAGAON	Renov of Pond or Jamdiha Majhi Gadia Tank(2404069008/WH/3098700)	Renovation of traditional water bodies	GP	3	2	5	01-04-2018	1449
1635	UDALA	NUAGAON	Const.of Check Dam at Biswanath Nala at Nuagaon(2404069001/WC/1362675)	Water Conservation and Water Harvesting	GP	2.5	2.5	5	02-12-2015	1208
1636	UDALA	NUAGAON	Renovation of Jespi Tank With Bathing Ghat at Nuagaon(2404069008/WH/3098568)	Renovation of traditional water bodies	GP	2.5	2.5	5	01-04-2018	1208
1637	UDALA	NUAGAON	Const. of New Earthen Road from Rohidas Dalei House to Asanbani Jahira at Gobindpur(2404069008/RC/2401871)	Rural Connectivity	GP	2	1.5	3.5	30-08-2015	966
1638	UDALA	NUAGAON	L.D.of Raban Hembram S/O - Dakhin and 9 Others of Jamdiha(2404069008/LD/1112248)	Land Development	GP	2	0	2	04-03-2016	966
1639	UDALA	NUAGAON	Excavation of Canal Canal From Mithun Bilo To Boka Bilo(2404069008/WC/3156319)	Water Conservation and Water Harvesting	GP	2	2	4	15-11-2017	966
1640	UDALA	NUAGAON	Excavation of Canal from Makara Bilo to Ghuntibani Bilo(2404069008/WC/10317316)	Water Conservation and Water Harvesting	GP	2	2	4	05-12-2017	966
1641	UDALA	NUAGAON	Excavation of Canal From Banua Land to Dasha Land(2404069008/WC/3157625)	Water Conservation and Water Harvesting	GP	2	2	4	02-01-2018	966
1642	UDALA	NUAGAON	Renov. of Phulbadia Pond Jatra Pental(2404069008/WH/3098736)	Renovation of traditional water bodies	GP	2	1.5	3.5	01-04-2018	966
1643	UDALA	NUAGAON	Const. of New Earthen Road with Drainage System from Thakura Majhi to Charan House(2404069008/RC/3107171)	Rural Connectivity	GP	2	2	4	15-04-2018	966
1644	UDALA	NUAGAON	Const. of New Earthen Road Guardwall System with Culvert Badamara Village to RD Road(2404069008/RC/3107187)	Rural Connectivity	GP	2	2	4	15-04-2018	966
1645	UDALA	NUAGAON	Imp. of Road from Jadu Chhaka to Dunguridihi(2404069008/RC/3107188)	Rural Connectivity	GP	2	2	4	15-04-2018	966
1646	UDALA	NUAGAON	Land Dev. of F.R.A Beneficiaries ofJamdiha-1 of Rajani Kohaluhar to serial no (1- 10)(2404069008/LD/1070113)	Land Development	GP	1.98	0.02	2	07-11-2014	957
1647	UDALA	NUAGAON	Land Dev. at 10 nos F.R.A beneficiaries of Baya Hembram, sl no(61-70)(2404069008/LD/1070124)	Land Development	GP	1.98	0.02	2	07-11-2014	957
1648	UDALA	NUAGAON	Land dev of Harish ch. Das & 9 nos other beneficiary at Gobindpur(2404069008/LD/1073212)	Land Development	GP	1.98	0.02	2	03-01-2015	957

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1649	UDALA	NUAGAON	MPFP of Radhu Behera of Nuagaon(2404069008/IF/10339794)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	01-01-2018	957
1650	UDALA	NUAGAON	Exavation f Farm Pond of Samaray Hansda of Jamdiha(2404069008/IF/10417956)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	15-01-2019	957
1651	UDALA	NUAGAON	Farm Pond of Makara singh(2404069008/IF/10418439)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	15-01-2019	957
1652	UDALA	NUAGAON	Farm Pond Of Gopinath Behera(2404069008/IF/10418450)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	15-01-2019	957
1653	UDALA	NUAGAON	Land Dev of 10 nos F.R.A beneficiaries of Thakura Majhi at sl no-(11-20)(2404069008/LD/1070115)	Land Development	GP	1.95	0.05	2	07-11-2014	942
1654	UDALA	NUAGAON	Land Dev. at 10 nos Beneficiaries of Makar Tudu,sl no(51-60)(2404069008/LD/1070121)	Land Development	GP	1.95	0.05	2	07-11-2014	942
1655	UDALA	NUAGAON	Land Dev.of 10 nos F.R.A Beneficiaries OF Bhanja Majhi,sl no(81/90)(2404069008/LD/1070125)	Land Development	GP	1.95	0.05	2	07-11-2014	942
1656	UDALA	NUAGAON	Land Dev. of 10 nos F.R.A Beneficiaries of Bhanja Majhi, sl no-(81-90)(2404069008/LD/1070126)	Land Development	GP	1.95	0.05	2	07-11-2014	942
1657	UDALA	NUAGAON	Land Dev. of 10 nos F.R.A Beneficiaries of Kailu Majhi,sl no(91-100)(2404069008/LD/1070127)	Land Development	GP	1.95	0.05	2	07-11-2014	942
1658	UDALA	NUAGAON	MPFP of Saharai Behera of Nuagaon(2404069008/IF/10339789)	Works on Individuals Land (Category IV)	GP	1.95	0.05	2	01-01-2018	942
1659	UDALA	NUAGAON	MPFP of of Sida Baskey of Nuagaon(2404069008/IF/10339782)	Works on Individuals Land (Category IV)	GP	1.88	0.12	2	01-01-2018	908
1660	UDALA	NUAGAON	MPFP of Narendranath Singh of Jamdiha(2404069008/IF/10339785)	Works on Individuals Land (Category IV)	GP	1.88	0.12	2	01-01-2018	908
1661	UDALA	NUAGAON	Const. of New Earthen Road from Asanbani to Ghuntibani at Gobindpur(2404069008/RC/2391307)	Rural Connectivity	GP	1.8	1.2	3	10-01-2015	870
1662	UDALA	NUAGAON	Const. of Stop Dam at Chhatram Nala(2404069008/WC/10316735)	Water Conservation and Water Harvesting	GP	1.8	3.2	5	01-04-2018	870
1663	UDALA	NUAGAON	Exavation of Canal From Jatia Bilo to Ghuntibani Bandha(2404069008/WC/3156505)	Water Conservation and Water Harvesting	GP	1.5	1.5	3	15-12-2017	725
1664	UDALA	NUAGAON	Const.of Check Dam at Dalu Land Nala at Jamdiha(2404069008/WC/1354653)	Water Conservation and Water Harvesting	GP	1.2	4.8	6	22-01-2015	580

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1665	UDALA	NUAGAON	Const of Check Dam at Masa Nala at Pandu Sahi(2404069008/WC/1373771)	Water Conservation and Water Harvesting	GP	1.2	3.8	5	18-04-2016	580
1666	UDALA	NUAGAON	Site Development of A.N.M Sub Center Jamdhia(2404069008/LD/10324829)	Land Development	GP	1.15	0.35	1.5	15-02-2018	556
1667	UDALA	NUAGAON	Const.of AWC Building at Sarabasa(2404069/AV/2440506)	Anganwadi/Other Rural Infrastructure	BP	1	4	5	01-01-2018	483
1668	UDALA	NUAGAON	Dugwell of Dularam Singh(2404069008/IF/10328339)	Works on Individuals Land (Category IV)	GP	0.85	0.82	1.67	15-12-2017	411
1669	UDALA	NUAGAON	Dugwell of Narenddra Singh of Jamdhia(2404069008/IF/10328346)	Works on Individuals Land (Category IV)	GP	0.85	0.82	1.67	15-12-2017	411
1670	UDALA	NUAGAON	Exavation of Sida Baskey(2404069008/IF/10328387)	Works on Individuals Land (Category IV)	GP	0.85	0.82	1.67	15-12-2017	411
1671	UDALA	NUAGAON	Const. of Cross Dam at Sukul Land at Jamdiha(2404069008/WC/1369754)	Water Conservation and Water Harvesting	GP	0.8	1.2	2	10-05-2016	386
1672	UDALA	NUAGAON	Dugwell of Rohidas Dalei S/O - Sankuna(2404069008/IF/10411288)	Works on Individuals Land (Category IV)	GP	0.69	0.51	1.66	15-01-2019	333
1673	UDALA	NUAGAON	Play Field for kids at Ghuntibani AWC(2404069008/LD/1073210)	Land Development	GP	0.6	2.4	3	03-01-2015	290
1674	UDALA	NUAGAON	Exavation of Farm pond of Narendra Singh S/O Sukadeb of Jamdiha(2404069008/IF/10205351)	Works on Individuals Land (Category IV)	GP	0.6	0	0.6	02-03-2016	290
1675	UDALA	NUAGAON	Const.of Dugwell of Chandramohan Hembram of Jamdhia(2404069/IF/10291707)	Works on Individuals Land (Category IV)	BP	0.5	0.8	1.3	16-03-2017	242
1676	UDALA	NUAGAON	Exavation of Dugwell of Gurucharan Beshra S/O - Mochiram of Nuagaon(2404069008/IF/10353773)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	05-03-2017	232
1677	UDALA	NUAGAON	Exavation of Dugwell of Khela Hembram S/O - Rupai of Jamdiha(2404069008/IF/10355486)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	05-01-2018	232
1678	UDALA	NUAGAON	Exavation of Dugwell of Banua Hembram S/O - Salkhu of Jamdiha(2404069008/IF/10355488)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	05-01-2018	232
1679	UDALA	NUAGAON	Exavation of Dugwell of Gangamani Tudu W/O - Bikram of Jamdiha(2404069008/IF/10355489)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	05-01-2018	232
1680	UDALA	NUAGAON	Exavation of Dugwell of Kanka Marndi S/O - Fagu of Nuagaon(2404069008/IF/10355525)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	05-01-2018	232

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1681	UDALA	NUAGAON	Excavation of Dugwell of Dibakar Murmu S/O - Samai of Jagannath(2404069008/IF/1035528)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	05-01-2018	232
1682	UDALA	NUAGAON	Play Field for Kids at Fulbadia A.N.M Centre(2404069008/LD/1073211)	Land Development	GP	0.4	1.6	2	03-01-2015	193
1683	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338176(2404069008/IF/IAY/2058470)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	18-07-2019	87
1684	UDALA	NUAGAON	Construction of PMAY house of Maheswar Marndi of Nuagon(2404069/IF/10508903)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	10-03-2020	87
1685	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-003/14708(2404069008/IF/IAY/331299)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-07-2015	82
1686	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-002/15421(2404069008/IF/IAY/333909)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-07-2015	82
1687	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-003/14668(2404069008/IF/IAY/331758)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-08-2015	82
1688	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-002/15407(2404069008/IF/IAY/331838)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-08-2015	82
1689	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-003/14824(2404069008/IF/IAY/331842)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	03-08-2015	82
1690	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-003/15218(2404069008/IF/IAY/331843)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	03-08-2015	82
1691	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-003/14692(2404069008/IF/IAY/331881)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-08-2015	82
1692	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-003/14761(2404069008/IF/IAY/332319)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-08-2015	82
1693	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-002/15308(2404069008/IF/IAY/332483)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-08-2015	82
1694	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-001/14894(2404069008/IF/IAY/333607)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-08-2015	82
1695	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-002/18826(2404069008/IF/IAY/333644)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-08-2015	82
1696	UDALA	NUAGAON	Const of iay of Sukurumani singh(2404069/IF/10160360)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1697	UDALA	NUAGAON	Const of iay of Purnima Murmu(2404069/IF/10166201)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1698	UDALA	NUAGAON	Const.of IAY of Parameswar Senapati(2404069/IF/10174353)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1699	UDALA	NUAGAON	Const.of BPGY of Chema Singh(2404069/IF/10174357)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1700	UDALA	NUAGAON	Const.of IAY House of Chhota Majhi(2404069/IF/10189239)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1701	UDALA	NUAGAON	Const.of IAY of Mangat Soren(2404069/IF/10189243)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1702	UDALA	NUAGAON	Const. of IAY of Bana Singh(2404069/IF/10189247)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1703	UDALA	NUAGAON	Const.of BPGY of Chema Singh(2404069/IF/10200324)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1704	UDALA	NUAGAON	Const.of IAY of Chema Singh(2404069/IF/10194901)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-04-2016	82
1705	UDALA	NUAGAON	Const.of nKalda Dalei(2404069/IF/10194907)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-04-2016	82
1706	UDALA	NUAGAON	Constof IAY of Rukmani Madhei(2404069/IF/10194915)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-04-2016	82
1707	UDALA	NUAGAON	Const.of BPGY of Balea Marndi(2404069/IF/10194917)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-04-2016	82
1708	UDALA	NUAGAON	Const.of IAY of Prafulla Madhei(2404069/IF/10194920)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-04-2016	82
1709	UDALA	NUAGAON	Const of iay House of Manaranjan Singh(2404069/IF/10194924)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-04-2016	82
1710	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-002/2429132(2404069008/IF/IAY/507959)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-08-2016	82
1711	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-001/15021(2404069008/IF/IAY/492998)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82
1712	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-001/14941(2404069008/IF/IAY/493575)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1713	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-001/14928(2404069008/IF/IAY/507443)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82
1714	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-002/15044(2404069008/IF/IAY/507555)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82
1715	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-002/15121(2404069008/IF/IAY/507782)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82
1716	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-002/286197(2404069008/IF/IAY/493097)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-08-2016	82
1717	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-002/10322(2404069008/IF/IAY/493539)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	18-08-2016	82
1718	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-002/15427(2404069008/IF/IAY/498066)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-08-2016	82
1719	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-001/222317(2404069008/IF/IAY/493272)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	09-11-2016	82
1720	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-002/2201234(2404069008/IF/IAY/493564)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	09-11-2016	82
1721	UDALA	NUAGAON	Const.of PMAY of Shyama Sundar Das ofn Nuagaon(2404069/IF/10269276)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
1722	UDALA	NUAGAON	Const.of PMAY of Guruva Kisku of Jamdiha(2404069/IF/10269281)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
1723	UDALA	NUAGAON	Const.of PMAY of Budhia Kapandia of Gobindpur(2404069/IF/10269285)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
1724	UDALA	NUAGAON	Const.of BPGY of Gouramohan Singh S/O - Suna(2404069/IF/10277207)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
1725	UDALA	NUAGAON	Const.of BPGY of Gurbha Hansda S/O - Kuanr(2404069/IF/10277227)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
1726	UDALA	NUAGAON	Const.of BPGY of Rama Hansda S/O - Parau(2404069/IF/10277237)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
1727	UDALA	NUAGAON	Const.of BPGY of Rama Singh W/O - Purna(2404069/IF/10282578)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
1728	UDALA	NUAGAON	Const.of BPGY of Rama Hansdah S/O - Parau(2404069/IF/10282581)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1729	UDALA	NUAGAON	Const.of PMAY of Gameya Singh(2404069/IF/10319289)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-06-2017	82
1730	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1182906(2404069008/IF/IAY/877034)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-09-2017	82
1731	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1216257(2404069008/IF/IAY/887231)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	02-11-2017	82
1732	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1274022(2404069008/IF/IAY/887321)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	02-11-2017	82
1733	UDALA	NUAGAON	Const of PMAY of Baidhar Singh S/O - Baina(2404069/IF/10336589)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-01-2018	82
1734	UDALA	NUAGAON	Const. of PMAY of Shayma Singh S/O - Mangal(2404069/IF/10353849)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-01-2018	82
1735	UDALA	NUAGAON	P.M.A.Y OF KRUPASNDHU BEHERA(2404069008/IF/10379534)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-04-2018	82
1736	UDALA	NUAGAON	CONST. OF BPGY OF PARBATI SING W/O DURGA(2404069/IF/10385591)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	02-05-2018	82
1737	UDALA	NUAGAON	Iay houses of Balam Singh, s/o- Gardi(2404069/IF/10102369)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	17-08-2015	77
1738	UDALA	NUAGAON	Ilay houses of Hira Singh,w/o- Budhu(2404069/IF/10102372)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	17-08-2015	77
1739	UDALA	NUAGAON	Iay houses of Damdor Dalei at Gobindpur(2404069/IF/10102388)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	17-08-2015	77
1740	UDALA	NUAGAON	Compost pit of Mansingh C/O Chema(2404069008/IF/10340434)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-12-2017	5
1741	UDALA	NUAGAON	Compost pit of Santialata Singh W/O Mana(2404069008/IF/10340435)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-12-2017	5
1742	UDALA	NUAGAON	COMPOST PIT OF SANTILATA BEHERA W/O- SOMNATH(2404069008/IF/10340437)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-12-2017	5
1743	UDALA	NUAGAON	cOMPOST PIT OF JAYANTA UPADHYAY(2404069008/IF/10340439)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	05-12-2017	5
1744	UDALA	NUAGAON	Const. of New earthen Road and guardwall with culvert from sukadev Patra house to purna Tudu land at(2404069008/RC/2430991)	Rural Connectivity	GP	0	0	0	29-12-2016	0

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1745	UDALA	NUAGAON	Const. of Farm Pond of Gopinath Behera(2404069008/IF/10418446)	Works on Individuals Land (Category IV)	GP	0	0	0	15-01-2019	0
1746	UDALA	PATSANIPUR	Excavation of Farm Pond of Ajit Hansda at Chandrapur(2404069009/WH/3098567)	Renovation of traditional water bodies	GP	6	4	10	02-04-2018	2899
1747	UDALA	PATSANIPUR	2nd year maint. of Cashew plantation of Paka Singh & 21 others(2404069/DP/3154598)	Drought Proofing	BP	5.27	2.77	8.04	04-05-2017	2546
1748	UDALA	PATSANIPUR	2nd year maint. of Cashew plantation of Gajendra Nath Hansdah & 12 others(2404069/DP/3154599)	Drought Proofing	BP	4.34	2.32	6.65	04-05-2017	2097
1749	UDALA	PATSANIPUR	Renovation of Beherasahi tank at Chandrapur(2404069009/WH/3099311)	Renovation of traditional water bodies	GP	4	1	5	01-04-2018	1932
1750	UDALA	PATSANIPUR	Excaveation of canal tulisiram bilo to ramabila(2404069009/WC/10342587)	Water Conservation and Water Harvesting	GP	4	1	5	12-12-2018	1932
1751	UDALA	PATSANIPUR	Excavationof canal shibasankara bilo to samaya bilo(2404069009/WC/10342800)	Water Conservation and Water Harvesting	GP	4	1	5	12-12-2018	1932
1752	UDALA	PATSANIPUR	Exvation of canal pidhamunda chhaka to pradip hembram house(2404069009/WC/10343408)	Water Conservation and Water Harvesting	GP	4	1	5	12-12-2018	1932
1753	UDALA	PATSANIPUR	3rd year maint. of Oil Palm plantation of Mangal Charan Kisku & 5 others(2404069/DP/10356842)	Drought Proofing	BP	3.55	1.57	5.11	17-07-2018	1715
1754	UDALA	PATSANIPUR	Developement of Play field at Beherasahi(2404069009/PG/1045947)	Play Ground	GP	3.5	0	3.5	08-12-2015	1691
1755	UDALA	PATSANIPUR	Renovation of Gorudbasa tank at Khaladi(2404069009/WH/3099310)	Renovation of traditional water bodies	GP	3.5	1.5	5	01-04-2018	1691
1756	UDALA	PATSANIPUR	Const of canalbakegachha to dumpa house(2404069009/WC/10342583)	Water Conservation and Water Harvesting	GP	3.2	0.8	4	12-12-2018	1546
1757	UDALA	PATSANIPUR	Excaveation canal shibaprasad house to phiring house(2404069009/WC/10342584)	Water Conservation and Water Harvesting	GP	3.2	0.8	4	12-12-2018	1546
1758	UDALA	PATSANIPUR	Ex ca vation of canal gurubh baskey house to mangal house(2404069009/WC/10343130)	Water Conservation and Water Harvesting	GP	3.2	0.8	4	12-12-2018	1546
1759	UDALA	PATSANIPUR	Land Developement of Play field at Dadrasole(2404069009/PG/1045946)	Play Ground	GP	3	0	3	08-12-2015	1449
1760	UDALA	PATSANIPUR	Imp. of Road from Rajabasa to Langasahi(2404069009/RC/3106195)	Rural Connectivity	GP	3	2	5	15-04-2018	1449

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1761	UDALA	PATSANIPUR	Const. of New Road from Nisha House to Gopi House at Chandrapur(2404069009/RC/10390155)	Rural Connectivity	GP	3	2	5	15-01-2019	1449
1762	UDALA	PATSANIPUR	Imp. of Road from Bholanath Hansda House to Puna Hansda House(2404069009/RC/10388442)	Rural Connectivity	GP	2.8	1.2	4	15-01-2019	1353
1763	UDALA	PATSANIPUR	New Road from Jagat House to Matkam Tala(2404069009/RC/10370903)	Rural Connectivity	GP	2.1	4.9	7	15-06-2018	1014
1764	UDALA	PATSANIPUR	L.D of Ratha Patra and 9 Others of Ambikadeipur(2404069009/LD/3164475)	Land Development	GP	2.08	0.02	2.1	01-01-2018	1005
1765	UDALA	PATSANIPUR	PUNACHANDRA HEMBRAM(2404069009/IF/10359416)	Works on Individuals Land (Category IV)	GP	2	0	2	01-04-2018	966
1766	UDALA	PATSANIPUR	Farm Pond of Changa Singh(2404069009/IF/10343294)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	05-12-2017	957
1767	UDALA	PATSANIPUR	Farm Pond of Siba Marndi of Khaladi(2404069009/IF/10343298)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	05-12-2017	957
1768	UDALA	PATSANIPUR	Exca vation of farm pond of sukul bhakta s/o madan(2404069009/IF/10419276)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	12-12-2018	957
1769	UDALA	PATSANIPUR	Excavation farm pond of karunakara majhi(2404069009/WC/10342712)	Water Conservation and Water Harvesting	GP	1.98	0.02	2	12-12-2018	957
1770	UDALA	PATSANIPUR	Exavation of Farm Pond of Purna Chandra Hembram(2404069009/IF/10258873)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-11-2016	797
1771	UDALA	PATSANIPUR	Ex vationm of farm pond of banka singh(2404069009/IF/10417614)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	12-12-2018	797
1772	UDALA	PATSANIPUR	farm ponmd of durga charana hansda s/o pandu(2404069009/IF/10420294)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	12-12-2018	797
1773	UDALA	PATSANIPUR	farm pond of khelaram hembram s/o bijaya(2404069009/IF/10420788)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	12-12-2018	797
1774	UDALA	PATSANIPUR	Farm pond ofm rabindra singh s/o reda(2404069009/IF/10420790)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	12-12-2018	797
1775	UDALA	PATSANIPUR	farm pond ofsumanta kumar singh s/o surendra h s/o(2404069009/IF/10420791)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	12-12-2018	797
1776	UDALA	PATSANIPUR	farm pond ofsusanta kumar dehuri s/o jayaban(2404069009/IF/10420792)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	12-12-2018	797

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1777	UDALA	PATSANIPUR	farm pond of krushana chandra mohanta s/o surendra(2404069009/WC/10342715)	Water Conservation and Water Harvesting	GP	1.65	0.02	1.67	12-12-2018	797
1778	UDALA	PATSANIPUR	Excavation farm pond of Binapani mohanta w/o durjadhana(2404069009/WC/10342717)	Water Conservation and Water Harvesting	GP	1.65	0.02	1.67	12-12-2018	797
1779	UDALA	PATSANIPUR	Excavation farm pond of jayahari mohanta s/o surendra(2404069009/WC/10342721)	Water Conservation and Water Harvesting	GP	1.65	0.02	1.67	12-12-2018	797
1780	UDALA	PATSANIPUR	Exavation of Farm Pond of Gosain Singh of Adipur(2404069009/IF/10411893)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.67	15-01-2019	797
1781	UDALA	PATSANIPUR	Farmpond of Budhia Marndi S/O - Bhuta(2404069009/IF/10429039)	Works on Individuals Land (Category IV)	GP	1.61	0.04	1.67	15-04-2019	778
1782	UDALA	PATSANIPUR	Const. of Check dam at Pidhamunda over Sanjo nadi(2404069009/WC/1368905)	Water Conservation and Water Harvesting	GP	1.5	3.5	5	21-11-2015	725
1783	UDALA	PATSANIPUR	Imp. of road from Kailash singh house to Nalhuanaadi(2404069009/RC/2420168)	Rural Connectivity	GP	1.5	3.5	5	08-12-2015	725
1784	UDALA	PATSANIPUR	Construction of canal from Lxmidhar house to dasaratha house(2404069009/IC/943316)	Micro Irrigation Works	GP	1.5	1	2.5	05-05-2017	725
1785	UDALA	PATSANIPUR	Const. of Check Dam at Dangadahi Harish Billa(2404069009/WC/1365840)	Water Conservation and Water Harvesting	GP	1.2	3.8	5	21-11-2015	580
1786	UDALA	PATSANIPUR	Excavation of dugwell of Suresh Hansdah s/o Sagam of Chandrapur(2404069009/IF/10279874)	Works on Individuals Land (Category IV)	GP	1.1	0.1	1.2	29-11-2016	531
1787	UDALA	PATSANIPUR	Excavation of dugwell of Baiga singh s/o Raghunath at Ambikadeipur(2404069009/IF/10280239)	Works on Individuals Land (Category IV)	GP	1.1	0.1	1.2	11-04-2017	531
1788	UDALA	PATSANIPUR	Excavation of dugwell of kali charan singh s/o Baikyntha At Ambika deipur(2404069009/IF/10280243)	Works on Individuals Land (Category IV)	GP	1.1	0.1	1.2	11-04-2017	531
1789	UDALA	PATSANIPUR	Exavation of Canal Pidhamunda Chhaka to Pradip Hembram House(2404069009/WC/1366681)	Water Conservation and Water Harvesting	GP	1	4	5	11-12-2015	483
1790	UDALA	PATSANIPUR	Exavation of Canal of Lakhani Mahali Bilo(2404069001/WC/1368905)	Water Conservation and Water Harvesting	GP	1	4	5	01-04-2016	483
1791	UDALA	PATSANIPUR	Exavation of Canal Rupai Munda to Lake Singh Bilo(2404069009/WC/1375644)	Water Conservation and Water Harvesting	GP	1	3	4	15-11-2016	483
1792	UDALA	PATSANIPUR	Exavation of Canal of Lakhani Mahali Bilo(2404069009/WC/3156595)	Water Conservation and Water Harvesting	GP	1	4	5	09-10-2017	483

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1793	UDALA	PATSANIPUR	Excavation of Canal Kailasa House to Banka Bilo(2404069009/WC/10317317)	Water Conservation and Water Harvesting	GP	1	3	4	05-12-2017	483
1794	UDALA	PATSANIPUR	Excavation of Canal Tulasiram Bilo to Rama Bilo(2404069009/WC/10341647)	Water Conservation and Water Harvesting	GP	1	4	5	15-01-2019	483
1795	UDALA	PATSANIPUR	Const. of Canal from Laxman Mahali Bilo(2404069009/WC/10342371)	Water Conservation and Water Harvesting	GP	1	4	5	15-01-2019	483
1796	UDALA	PATSANIPUR	Stone Packing of Sanja Nadi Karam Dhoda at Ambikadeipur(2404069/WC/10331727)	Water Conservation and Water Harvesting	BP	0.9	2.1	3	15-04-2018	435
1797	UDALA	PATSANIPUR	Excavation of DUG WELL Sridhar Sing, S/o- Dhyanchand Singh(2404069009/IF/10351957)	Works on Individuals Land (Category IV)	GP	0.85	0.81	1.66	05-12-2017	411
1798	UDALA	PATSANIPUR	Excavation of DUG WELL Jadav Singh, S/o- Gura Singh, Barhampur(2404069009/IF/10351959)	Works on Individuals Land (Category IV)	GP	0.85	0.81	1.66	05-12-2017	411
1799	UDALA	PATSANIPUR	Excavation of Dugwell of Sushanta Behera S/O - Sambhu(2404069009/IF/10411063)	Works on Individuals Land (Category IV)	GP	0.85	0.81	1.66	01-01-2019	411
1800	UDALA	PATSANIPUR	Excavation of Dugwell of Nisha Tudu S/O - Bipra(2404069009/IF/10340531)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	01-01-2018	391
1801	UDALA	PATSANIPUR	Excavation of Dugwell of Samay Hembram S/O - Kanhei(2404069009/IF/10345296)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	01-01-2018	391
1802	UDALA	PATSANIPUR	Excavation of Dugwell of Maina Hembram of Chandrapur(2404069009/IF/10356797)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-01-2018	391
1803	UDALA	PATSANIPUR	Excavation of Dugwell of Sushanta Behera(2404069009/IF/10412689)	Works on Individuals Land (Category IV)	GP	0.75	0.85	1.6	15-01-2019	362
1804	UDALA	PATSANIPUR	Excavation of dugwell jagat singh s/o changu of ambikadeipur(2404069009/IF/10278684)	Works on Individuals Land (Category IV)	GP	0.61	0.59	1.2	01-04-2017	295
1805	UDALA	PATSANIPUR	Excavation of Dugwell of Masang Tudu S/O - Kanda(2404069009/IF/10328895)	Works on Individuals Land (Category IV)	GP	0.61	0.59	1.2	15-12-2017	295
1806	UDALA	PATSANIPUR	Development of Play Ground For Kid at Garudbasa AWC(2404069009/LD/10324963)	Land Development	GP	0.6	0.9	1.5	05-01-2018	290
1807	UDALA	PATSANIPUR	Excavation of Canal Rupen House to School(2404069009/WC/10317320)	Water Conservation and Water Harvesting	GP	0.6	2.4	3	01-04-2018	290
1808	UDALA	PATSANIPUR	Excavation of Dugwell of Birendra Marndi S/O - Bhaktu(2404069009/IF/10328900)	Works on Individuals Land (Category IV)	GP	0.48	0.72	1.2	15-12-2017	232

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1809	UDALA	PATSANIPUR	Fencing at Pidhamunda AWC(2404069009/OP/135163)	Other Works	GP	0.22	0.26	0.28	08-12-2015	106
1810	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337775(2404069009/IF/IAY/2093755)	Works on Individuals Land (Category IV)	GP	0.2	0	0.2	23-01-2020	97
1811	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274184(2404069009/IF/IAY/2046622)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	25-07-2019	87
1812	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273285(2404069009/IF/IAY/2067840)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	29-07-2019	87
1813	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358659(2404069009/IF/IAY/2068952)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-11-2019	87
1814	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321744(2404069009/IF/IAY/2075094)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	13-01-2020	87
1815	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338030(2404069009/IF/IAY/2058447)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	23-01-2020	87
1816	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338844(2404069009/IF/IAY/2058481)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	23-01-2020	87
1817	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336982(2404069009/IF/IAY/2058436)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	26-01-2020	87
1818	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337831(2404069009/IF/IAY/2058453)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	26-01-2020	87
1819	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302463(2404069009/IF/IAY/2062023)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	26-01-2020	87
1820	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336383(2404069009/IF/IAY/2062421)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	26-01-2020	87
1821	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338073(2404069009/IF/IAY/2062448)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	26-01-2020	87
1822	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367542(2404069009/IF/IAY/2075417)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	26-01-2020	87
1823	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336454(2404069009/IF/IAY/2068544)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-02-2020	87
1824	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338120(2404069009/IF/IAY/2068580)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-02-2020	87

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1825	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353159(2404069009/IF/IAY/2068834)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-02-2020	87
1826	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353673(2404069009/IF/IAY/2068845)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-02-2020	87
1827	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358228(2404069009/IF/IAY/2068936)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-02-2020	87
1828	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358332(2404069009/IF/IAY/2068944)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	27-02-2020	87
1829	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/5179(2404069009/IF/IAY/332488)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	08-08-2015	82
1830	UDALA	PATSANIPUR	Const.of IAY of Ludugi Singh(2404069/IF/10161970)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-11-2015	82
1831	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/536003(2404069009/IF/IAY/488769)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-08-2016	82
1832	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/5167(2404069009/IF/IAY/490092)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-08-2016	82
1833	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/296038(2404069009/IF/IAY/490529)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-08-2016	82
1834	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-002/3607355(2404069009/IF/IAY/491194)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-08-2016	82
1835	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/117598(2404069009/IF/IAY/493171)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-08-2016	82
1836	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/536026(2404069009/IF/IAY/507588)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-08-2016	82
1837	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-002/4664(2404069009/IF/IAY/488644)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	08-08-2016	82
1838	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-007/5743(2404069009/IF/IAY/488827)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	08-08-2016	82
1839	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-007/5742(2404069009/IF/IAY/490281)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	08-08-2016	82
1840	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-006/4952(2404069009/IF/IAY/492145)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	08-08-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1841	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/5230(2404069009/IF/IAY/492379)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	08-08-2016	82
1842	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/5245(2404069009/IF/IAY/492560)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	08-08-2016	82
1843	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/5195(2404069009/IF/IAY/492755)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	08-08-2016	82
1844	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/5317(2404069009/IF/IAY/507715)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	08-08-2016	82
1845	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-002/4643(2404069009/IF/IAY/488481)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82
1846	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-005/2844678(2404069009/IF/IAY/488737)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82
1847	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/5376(2404069009/IF/IAY/490921)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2016	82
1848	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/276139(2404069009/IF/IAY/492518)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82
1849	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-006/294175(2404069009/IF/IAY/508012)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	14-08-2016	82
1850	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-002/4654(2404069009/IF/IAY/508093)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-08-2016	82
1851	UDALA	PATSANIPUR	Const.of BPGY of Srimati Soren W/O - Kuanr(2404069/IF/10255191)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
1852	UDALA	PATSANIPUR	Const.of BPGY of Sita Marndi W/O - Kuanr(2404069/IF/10255192)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
1853	UDALA	PATSANIPUR	Const.of BPGY of Kunu Naik S/O- Bidu(2404069/IF/10255193)	Works on Individuals Land (Category IV)	BP	0.17	0.17	0.17	15-11-2016	82
1854	UDALA	PATSANIPUR	Const.of BPGY of Sambari Singh W/O - Makara(2404069/IF/10255198)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
1855	UDALA	PATSANIPUR	Const.of BPGY of Bidhar mallik S/O - Madia(2404069/IF/10257854)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-11-2016	82
1856	UDALA	PATSANIPUR	Const. BPG Ratha patra(2404069009/OP/138887)	Other Works	GP	0.17	0.17	0.17	15-11-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1857	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-005/640144(2404069009/IF/IAY/507828)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	26-11-2016	82
1858	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-007/2436(2404069009/IF/IAY/489613)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-11-2016	82
1859	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/2727071(2404069009/IF/IAY/490125)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-11-2016	82
1860	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/626101(2404069009/IF/IAY/490198)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-11-2016	82
1861	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-006/4860(2404069009/IF/IAY/490346)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82
1862	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-007/5725(2404069009/IF/IAY/490550)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82
1863	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/4622(2404069009/IF/IAY/492262)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-11-2016	82
1864	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-004/296452(2404069009/IF/IAY/492988)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-11-2016	82
1865	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-006/18326(2404069009/IF/IAY/507437)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-11-2016	82
1866	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-002/3607587(2404069009/IF/IAY/508335)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-11-2016	82
1867	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-005/5904(2404069009/IF/IAY/778799)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-11-2016	82
1868	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2258380(2404069009/IF/IAY/421791)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-01-2017	82
1869	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2273698(2404069009/IF/IAY/423432)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-01-2017	82
1870	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2288551(2404069009/IF/IAY/424835)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-01-2017	82
1871	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2295767(2404069009/IF/IAY/425590)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-01-2017	82
1872	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1200142(2404069009/IF/IAY/469737)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-01-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1873	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1200279(2404069009/IF/IAY/469738)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-01-2017	82
1874	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1215461(2404069009/IF/IAY/413962)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	25-01-2017	82
1875	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2284470(2404069009/IF/IAY/1010706)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	25-01-2017	82
1876	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2289107(2404069009/IF/IAY/467805)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	28-01-2017	82
1877	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2290022(2404069009/IF/IAY/470212)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	31-01-2017	82
1878	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1215224(2404069009/IF/IAY/469740)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-02-2017	82
1879	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2284244(2404069009/IF/IAY/472027)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-02-2017	82
1880	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2291197(2404069009/IF/IAY/477922)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-02-2017	82
1881	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1337738(2404069009/IF/IAY/540709)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-03-2017	82
1882	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2289480(2404069009/IF/IAY/546300)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-03-2017	82
1883	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2273184(2404069009/IF/IAY/810000)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-03-2017	82
1884	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2245160(2404069009/IF/IAY/594806)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	14-03-2017	82
1885	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2259728(2404069009/IF/IAY/595110)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	14-03-2017	82
1886	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1214113(2404069009/IF/IAY/566058)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-03-2017	82
1887	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2281696(2404069009/IF/IAY/595761)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-03-2017	82
1888	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2281987(2404069009/IF/IAY/595770)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-03-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1889	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2283502(2404069009/IF/IAY/595824)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-03-2017	82
1890	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2272955(2404069009/IF/IAY/595468)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-03-2017	82
1891	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2279551(2404069009/IF/IAY/595699)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-03-2017	82
1892	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1184738(2404069009/IF/IAY/791397)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-04-2017	82
1893	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1218477(2404069009/IF/IAY/750875)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	17-04-2017	82
1894	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1276012(2404069009/IF/IAY/786442)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	17-04-2017	82
1895	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1189224(2404069009/IF/IAY/877529)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-09-2017	82
1896	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1187391(2404069009/IF/IAY/877368)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-09-2017	82
1897	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1189679(2404069009/IF/IAY/877566)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-09-2017	82
1898	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1190669(2404069009/IF/IAY/877661)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	26-10-2017	82
1899	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1194880(2404069009/IF/IAY/878046)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	26-10-2017	82
1900	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2278978(2404069009/IF/IAY/905641)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	26-10-2017	82
1901	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1200913(2404069009/IF/IAY/878424)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-11-2017	82
1902	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1211268(2404069009/IF/IAY/878949)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-11-2017	82
1903	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2286519(2404069009/IF/IAY/906211)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-11-2017	82
1904	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1192602(2404069009/IF/IAY/918805)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-11-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1905	UDALA	PATSANIPUR	P.M.A.Y OF BUDHIRAM SINGH(2404069/IF/10319560)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-11-2017	82
1906	UDALA	PATSANIPUR	P.M.A.Y.OFPHAGU MAHALI(2404069/IF/10317944)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	07-11-2017	82
1907	UDALA	PATSANIPUR	P.M.A.Y OF DURGA MAHALI(2404069/IF/10317947)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	07-11-2017	82
1908	UDALA	PATSANIPUR	P.M.A.Y OF LAGA SINGH(2404069/IF/10317955)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	07-11-2017	82
1909	UDALA	PATSANIPUR	P.M.AY OF GIRISH CHANDRA MURMU(2404069/IF/10317960)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	07-11-2017	82
1910	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR-04-069-009-001/353(2404069009/IF/IAY/1167356)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-12-2017	82
1911	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1184744(2404069009/IF/IAY/1020507)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	07-12-2017	82
1912	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2273350(2404069009/IF/IAY/1064284)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	07-12-2017	82
1913	UDALA	PATSANIPUR	P.M.A.Y OF RAGHUNAİK(2404069009/IF/10373711)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	10-04-2018	82
1914	UDALA	PATSANIPUR	Const.of IHHL of Shankar Behera of Chandrapur(2404069009/RS/10339459)	Rural Sanitation	GP	0.02	0.1	0.12	05-01-2018	10
1915	UDALA	PATSANIPUR	Const. of IHHL of Samray Kisku S/O - Bhutal(2404069009/RS/10339466)	Rural Sanitation	GP	0.02	0.1	0.12	05-01-2018	10
1916	UDALA	PATSANIPUR	Const. of IHHL of Bali Singh W/O - Bhima(2404069009/RS/10339470)	Rural Sanitation	GP	0.02	0.1	0.12	05-01-2018	10
1917	UDALA	PATSANIPUR	Const. of IHHL of Niranjn Singh S/O - Tura(2404069009/RS/10339473)	Rural Sanitation	GP	0.02	0.1	0.12	05-01-2018	10
1918	UDALA	PATSANIPUR	Const. of IHHL of Paduna Behera S/O - Hadibandhu(2404069009/RS/10339475)	Rural Sanitation	GP	0.02	0.1	0.12	05-01-2018	10
1919	UDALA	PATSANIPUR	Const. of IHHL of Sarbeswar Malik S/O - Raj(2404069009/RS/10339477)	Rural Sanitation	GP	0.02	0.1	0.12	05-01-2018	10
1920	UDALA	PATSANIPUR	Const. of IHHL of Bhima Naik S/O - Chandu(2404069009/RS/10339482)	Rural Sanitation	GP	0.02	0.1	0.12	05-01-2018	10

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1921	UDALA	PATSANIPUR	Const. of IHHL of Sanyasi Sethi S/O - Damdar(2404069009/RS/10339485)	Rural Sanitation	GP	0.02	0.1	0.12	05-01-2018	10
1922	UDALA	PATSANIPUR	Const. of IHHL of Laxman Bhakta S/O - Nakula(2404069009/RS/10339488)	Rural Sanitation	GP	0.02	0.1	0.12	05-01-2018	10
1923	UDALA	PATSANIPUR	Const. of IHHL of Dushasan Malik S/O - Bhagaban(2404069009/RS/10339491)	Rural Sanitation	GP	0.02	0.1	0.12	05-01-2018	10
1924	UDALA	PATSANIPUR	Const. of IHHL of Kanhei Hembram S/O - Kisun(2404069009/RS/10339495)	Rural Sanitation	GP	0.02	0.1	0.12	05-01-2018	10
1925	UDALA	PATSANIPUR	Const. of IHHL of Sagar Behera of Chandrapur(2404069009/RS/10339426)	Rural Sanitation	GP	0.02	0.1	0.12	05-04-2018	10
1926	UDALA	PATSANIPUR	Ex cavation of dugwell of kunja nayk s/o surja(2404069009/IF/10423013)	Works on Individuals Land (Category IV)	GP	0	0	0	12-12-2018	0
1927	UDALA	PATSANIPUR	site guardwall at patasanipur a. n.m center to pond near patasanipur high school(2404069009/WC/10404679)	Water Conservation and Water Harvesting	GP	0	0	0	01-12-2019	0
1928	UDALA	PATSANIPUR	Const of canal from jaiban bilo to siban bilo(2404069009/WC/10409708)	Water Conservation and Water Harvesting	GP	0	0	0	01-01-2020	0
1929	UDALA	PATSANIPUR	Excavation of canal from kalia bilo to jambir bilo(2404069009/WC/10409709)	Water Conservation and Water Harvesting	GP	0	0	0	01-01-2020	0
1930	UDALA	PATSANIPUR	eXCAVATION OF CANAL FROM jambir bilo to kasray bilo(2404069009/WC/10409710)	Water Conservation and Water Harvesting	GP	0	0	0	01-01-2020	0
1931	UDALA	RADHO	New Mango (MD) Plantation of Sarabeswar Dalei & 12 others(2404069/DP/10352795)	Drought Proofing	BP	11.47	7.26	18.73	15-06-2018	5541
1932	UDALA	RADHO	Imp. to mini Hydel at Radho (Renovation of ponding area Reach-I) of Sunei Irrn. Project (PP No - 10)(2404069/IC/10388300)	Micro Irrigation Works	BP	4.54	0.46	5	10-10-2018	2193
1933	UDALA	RADHO	Imp. to mini Hydel at Radho(Renovation of ponding area Reach-II) of Sunei Irrn. Project (PP No - 10)(2404069/IC/10388301)	Micro Irrigation Works	BP	4.49	0.51	5	10-10-2018	2169
1934	UDALA	RADHO	Excavation of sendhagadia village Tank Mouda(2404069010/WC/10342779)	Water Conservation and Water Harvesting	GP	4.2	1.8	6	26-12-2018	2029
1935	UDALA	RADHO	Renov. of Radho Siadigadia Tank(2404069010/WH/10361312)	Renovation of traditional water bodies	GP	3.6	1.2	5	23-07-2019	1739
1936	UDALA	RADHO	Site Development of Udapadia Market Complex(2404069010/LD/10399922)	Land Development	GP	3.53	0.41	4	23-07-2019	1705

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1937	UDALA	RADHO	Exavation of Radho Rout Sahi New Tank near Nata Rout house(2404069010/RC/10389213)	Water Conservation and Water Harvesting	GP	3.5	1.5	5	15-01-2019	1691
1938	UDALA	RADHO	Renovation of Gandidhar Pokhari(2404069/WC-Tank/8290)	Renovation of traditional water bodies	GP	3.33	1.03	4.86	02-11-2006	1609
1939	UDALA	RADHO	Exc. of new tank at Gohaldi(sl no-214)(2404069010/WC/1354666)	Water Conservation and Water Harvesting	GP	3	2	5	22-01-2015	1449
1940	UDALA	RADHO	Complition of Bardi tank at Pahanda jena sahi.IPPE - 30(2404069010/WH/3076475)	Renovation of traditional water bodies	GP	3	3	6	06-06-2015	1449
1941	UDALA	RADHO	Renov of Dadhia Sahi Mundikati Tank with Gudwall(2404069010/WH/3091998)	Renovation of traditional water bodies	GP	3	2	5	17-10-2015	1449
1942	UDALA	RADHO	Imp of from Ratha Sing house to Nadi Ghat at Tulakhania(2404069010/RC/2413580)	Rural Connectivity	GP	3	2	5	09-11-2015	1449
1943	UDALA	RADHO	Renov.of Karangadia Tank(2404069010/WH/3088665)	Renovation of traditional water bodies	GP	3	2	5	06-01-2016	1449
1944	UDALA	RADHO	Exavation of Bhalubasa Tank Near Sasan hata(2404069010/WC/1376934)	Water Conservation and Water Harvesting	GP	3	3	6	01-06-2016	1449
1945	UDALA	RADHO	Reno.of Barabuda Tank at Dihirakul IPPE-28(2404069010/WH/3092434)	Renovation of traditional water bodies	GP	3	3	6	01-06-2016	1449
1946	UDALA	RADHO	Renov of Pahanda Sasan Tipirigadia Tank(2404069010/WH/10294309)	Renovation of traditional water bodies	GP	3	2	5	05-01-2018	1449
1947	UDALA	RADHO	Improvement of road from Uday Barik house to Sipeisahi RD road(2404069010/RC/3096682)	Rural Connectivity	GP	3	2	5	02-04-2018	1449
1948	UDALA	RADHO	Const of Stop dam at Pahanda Faka Panda Bandha(2404069010/WC/10316605)	Water Conservation and Water Harvesting	GP	3	2	5	02-04-2018	1449
1949	UDALA	RADHO	Renovation of pahanda sasan Tipiri gadia tank(2404069010/WH/3098563)	Renovation of traditional water bodies	GP	3	2	5	03-04-2018	1449
1950	UDALA	RADHO	Renov. of Baligadia Tank at Dadhiasahi(2404069010/WH/10296145)	Renovation of traditional water bodies	GP	3	1	4	15-04-2018	1449
1951	UDALA	RADHO	Const of road from Pahanda Bara chhaka to Nadight(2404069010/RC/10389774)	Rural Connectivity	GP	3	2	5	26-12-2018	1449
1952	UDALA	RADHO	Const. of Road from Sukul Tudu house to Khela Soren via Gudipokhori(2404069010/RC/10389902)	Rural Connectivity	GP	3	2	5	26-12-2018	1449

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1953	UDALA	RADHO	Excav. of Ramachandrapur Desa Bandh(2404069010/WC/10342633)	Water Conservation and Water Harvesting	GP	3	2	5	26-12-2018	1449
1954	UDALA	RADHO	Imp. of Road from Sendagadia Bidhiram Singh House to Kukuda yudha Village(2404069010/RC/10388199)	Rural Connectivity	GP	3	2	5	15-01-2019	1449
1955	UDALA	RADHO	Const. of Road from Uday Barik House to Faka Panda Bandha(2404069010/RC/10389220)	Rural Connectivity	GP	3	2	5	15-01-2019	1449
1956	UDALA	RADHO	Const. of Road From Harish Chandra Mallik Badi to Canal(2404069010/RC/10389221)	Rural Connectivity	GP	3	2	5	15-01-2019	1449
1957	UDALA	RADHO	Const. of Protection Wall with Canal System from Jay Bandha to Dhanadahi(2404069010/WC/10342662)	Water Conservation and Water Harvesting	GP	3	2	5	15-01-2019	1449
1958	UDALA	RADHO	Exavation of Radho Patrasahi New Tank(2404069010/WH/10299597)	Renovation of traditional water bodies	GP	3	2	5	15-01-2019	1449
1959	UDALA	RADHO	Multi proposed form pond of Mahendra Hati, s/o-Shyama.IPPE NO-114(2404069010/IF/10086847)	Works on Individuals Land (Category IV)	GP	2.97	0.03	3	06-06-2015	1435
1960	UDALA	RADHO	Multi propose form pond of Bhagabat Behera, S/O- Ganga dhara.IPPE NO-112(2404069010/WC/1358049)	Water Conservation and Water Harvesting	GP	2.97	0.03	3	06-06-2015	1435
1961	UDALA	RADHO	RENOVATION OF CHATURIA GODIA TANK(2404069010/WH/3073746)	Renovation of traditional water bodies	GP	2.95	2.05	5	15-04-2015	1425
1962	UDALA	RADHO	Devlopment of Sendagadia Play field(2404069010/LD/10374061)	Land Development	GP	2.9	0.1	3	15-01-2019	1401
1963	UDALA	RADHO	Ren. of Pahanda sasan pachha gadia(2404069010/WH/3097501)	Renovation of traditional water bodies	GP	2.8	1.2	4	09-10-2017	1353
1964	UDALA	RADHO	SITE DEVELOPMENT AND PLAY FIELD OF TULAKHANIA AWC(2404069010/LD/10407289)	Land Development	GP	2.75	0.17	3	10-10-2019	1329
1965	UDALA	RADHO	L.D. of Laxmidhar Majhi & 9 Others(2404069010/LD/1120372)	Land Development	GP	2.15	0	2.15	17-10-2015	1039
1966	UDALA	RADHO	L.d of Harish ch Rout and 9 other Beneficiaries(2404069010/LD/1098945)	Land Development	GP	2	0.15	2.15	22-01-2016	966
1967	UDALA	RADHO	Completo of Road From Gurubari Singh House to Baidhar Singh House at Bureisahi(2404069010/RC/3104889)	Rural Connectivity	GP	2	3	5	05-01-2018	966
1968	UDALA	RADHO	Restoration of Road fromPohanda Sasan Hata Chhaka to Radho Belo Pokhari(2404069010/RC/10389210)	Rural Connectivity	GP	2	1.5	3.5	15-01-2019	966

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1969	UDALA	RADHO	Multi purpose f.p of Sudam Behera,s/o-Bikartan(2404069010/IF/10178178)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	05-02-2016	957
1970	UDALA	RADHO	Multi purpose f.p of Jagadish Panigrahi, s/o-Adikanda(2404069010/IF/10177883)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	05-02-2016	957
1971	UDALA	RADHO	Farm Pond of Kampani Singh(2404069010/IF/10354730)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	05-01-2018	957
1972	UDALA	RADHO	Farm Pond of Chandra Soren S/O - Nimai(2404069010/IF/10354738)	Works on Individuals Land (Category IV)	GP	1.98	0.02	2	05-01-2018	957
1973	UDALA	RADHO	Land dev of FRA Beneficiaries Shaharkhunta HB-26(Dibakar Singh to sl no-34)(2404069010/LD/1070180)	Land Development	GP	1.95	0.05	2	07-11-2014	942
1974	UDALA	RADHO	Land dev of FRA Beneficiaries BureisahiHB-28-1(Baidhara singh sl no-60)(2404069010/LD/1070183)	Land Development	GP	1.95	0.05	2	07-11-2014	942
1975	UDALA	RADHO	Land dev of FRA Beneficiaries of Bureisahi HB-28-2(Shyam/pagili singh to sl no-70)(2404069010/LD/1070184)	Land Development	GP	1.95	0.05	2	07-11-2014	942
1976	UDALA	RADHO	Land dev of FRA Beneficiaris Bureisahi HB-28(Lede singh sl no-80)(2404069010/LD/1070185)	Land Development	GP	1.95	0.05	2	07-11-2014	942
1977	UDALA	RADHO	Farm Pond of Purnachandra Dandapat S/O- Bansidhar At Pahanda(2404069010/IF/10339572)	Works on Individuals Land (Category IV)	GP	1.9	0.1	2	05-12-2017	918
1978	UDALA	RADHO	Devlopment. of G.P Office Premises at Radho(2404069010/LD/10374934)	Land Development	GP	1.9	0.1	2	15-01-2019	918
1979	UDALA	RADHO	Devlopment of G.P Office Premises at Radho(2404069010/LD/10374940)	Land Development	GP	1.9	0.1	2	15-01-2019	918
1980	UDALA	RADHO	Devlopment of Playfield for Kids at Sindurkuli AWC Premises(2404069010/LD/10374941)	Land Development	GP	1.9	0.1	2	15-01-2019	918
1981	UDALA	RADHO	Site Dev. of Radho Ayur Vedic Centre Premises(2404069010/LD/10404468)	Land Development	GP	1.82	0.13	2	23-09-2019	879
1982	UDALA	RADHO	Site Dev. of Radho M.E School Premises(2404069010/LD/10404474)	Land Development	GP	1.82	0.13	2	23-09-2019	879
1983	UDALA	RADHO	Const of road from Harish ch. Mallik badi to canal(2404069010/RC/10389766)	Rural Connectivity	GP	1.8	1.2	3	26-12-2018	870
1984	UDALA	RADHO	Excav. of farm pand of Himansu shekhar Panda(2404069010/WC/10343627)	Water Conservation and Water Harvesting	GP	1.65	0.02	1.67	26-12-2018	797

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
1985	UDALA	RADHO	Far Pond of Niranjana Pradhan(2404069010/IF/10478119)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
1986	UDALA	RADHO	MPPF of Marshal Marndi S/O - Basen(2404069010/IF/10478139)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
1987	UDALA	RADHO	MPPF of Biswambar Rout S/O - Narayan(2404069010/IF/10490081)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.67	23-09-2019	783
1988	UDALA	RADHO	Renov of Canal from Jayabandha to Tangananadi at Sankarkhunta(2404069010/WC/10398841)	Water Conservation and Water Harvesting	GP	1.58	2.89	5	23-07-2019	763
1989	UDALA	RADHO	Multipurpose Drain from Jay Bandha to Dhana Dahi at Sankarkhunta(2404069010/WC/10398839)	Water Conservation and Water Harvesting	GP	1.53	3.04	5	23-07-2019	739
1990	UDALA	RADHO	Renov. of Canal from Kiapada to Radho at Dihirakul Village(2404069010/WC/10398851)	Water Conservation and Water Harvesting	GP	1.53	3.06	5	23-07-2019	739
1991	UDALA	RADHO	Imp of road from r.c pur budnal to benipur(2404069/RC/3105836)	Rural Connectivity	BP	1.5	3.5	5	16-04-2018	725
1992	UDALA	RADHO	cons ot stop dam at upper side at jaybandh c.i.p(sl no-add 124)(2404069010/WC/1356195)	Water Conservation and Water Harvesting	GP	1.2	4.8	6	06-06-2015	580
1993	UDALA	RADHO	Goatary shed of Narendra singh and 6 other beneficiary Sankarkhunta,at Hill block-28. IPPE NO-75(2404069010/IF/10086967)	Works on Individuals Land (Category IV)	GP	1.05	2.1	3.15	06-06-2015	507
1994	UDALA	RADHO	Const. of road from pahanda SHG Building to smasan padia(2404069010/RC/10389772)	Rural Connectivity	GP	1	1	2	26-12-2018	483
1995	UDALA	RADHO	Stone pitching at river side from pahanda AWC to smasan ghat(2404069010/WC/10342685)	Water Conservation and Water Harvesting	GP	1	1	2	26-12-2018	483
1996	UDALA	RADHO	Stone pitching at the river side from pahanda Thakurani ghat to kainath ghat(2404069010/WC/10342686)	Water Conservation and Water Harvesting	GP	1	1	2	26-12-2018	483
1997	UDALA	RADHO	Stone Pitchining at River Side from Pohanda AWC Building to Smasan Ghat(2404069010/FP/10340689)	Flood Control and Protection	GP	1	1	2	15-01-2019	483
1998	UDALA	RADHO	Stone Pitching at the River Side From Pohanda Thakurani Ghata to Kaitha Ghata(2404069010/FP/10340690)	Flood Control and Protection	GP	1	1	2	15-02-2019	483
1999	UDALA	RADHO	Const. of Road from Pohanda Bara Chhaka to Nadi Ghat(2404069010/RC/10389218)	Rural Connectivity	GP	1	4	5	15-01-2019	483
2000	UDALA	RADHO	M.P.F.P of Gopinath Pradhan S/O - Khudia at Dihirakul(2404069010/WC/10342365)	Water Conservation and Water Harvesting	GP	0.87	0.8	1.67	15-01-2019	420

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2001	UDALA	RADHO	Exavation of Dugwell of Sukadeb Sing(2404069010/IF/10354725)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-01-2018	391
2002	UDALA	RADHO	Exavation of Dugwell of Bapi Singh(2404069010/IF/10354726)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.66	05-01-2018	391
2003	UDALA	RADHO	Exavation. of Dugwell of Kartik Tudu S/O - Surendra Tudu of Mouda(2404069010/IF/10208115)	Works on Individuals Land (Category IV)	GP	0.65	0.65	1.3	04-05-2016	314
2004	UDALA	RADHO	Const.of New AWC building at Dalimundi(2404069/AV/132431)	Anganwadi/Other Rural Infrastructure	BP	0.5	0	0.5	03-06-2016	242
2005	UDALA	RADHO	Const.of New AWC Building at Sindurkulhi(2404069/AV/141603)	Anganwadi/Other Rural Infrastructure	BP	0.5	0	0.5	19-11-2016	242
2006	UDALA	RADHO	Fencing of Sunflower field of Srinath Hansdah of R C Pur(2404069/OP/139248)	Other Works	BP	0.5	0.46	0.96	28-01-2017	242
2007	UDALA	RADHO	LD OF GOBINDA SINGH S/O-SUKADEV(2404069010/IF/10497467)	Works on Individuals Land (Category IV)	GP	0.3	0	0.3	10-10-2019	145
2008	UDALA	RADHO	L.D of Siba Shankar Patra S/O - Purna(2404069010/LD/10408993)	Land Development	GP	0.29	0.01	0.3	23-09-2019	140
2009	UDALA	RADHO	LD OF KASTURI NAIK W/O-BABU(2404069010/IF/10497453)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	01-10-2019	140
2010	UDALA	RADHO	LAND DEVELOPMENT OF GANGADHARA NAIK S/O-PURUSOTTAM(2404069010/IF/10496031)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	10-10-2019	140
2011	UDALA	RADHO	LAND DEVELOPMENT OF SOMAY SINGH S/O-GOPAL(2404069010/IF/10496033)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	10-10-2019	140
2012	UDALA	RADHO	LAND DEVELOPMENT OF GURA SINGH S/O-MEGHANANDA(2404069010/IF/10496034)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	10-10-2019	140
2013	UDALA	RADHO	LAND DEVELOPMENT OF RAIBARI SINGH W/O-SRIDHAR(2404069010/IF/10496039)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	10-10-2019	140
2014	UDALA	RADHO	LD OF UPENDRA JENA(2404069010/IF/10497454)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	10-10-2019	140
2015	UDALA	RADHO	LD OF JAGANNATHA JENA S/O-SAKURU(2404069010/IF/10497456)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	10-10-2019	140
2016	UDALA	RADHO	LD OF RATNAKAR SINGH(2404069010/IF/10497457)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	10-10-2019	140

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2017	UDALA	RADHO	LD OF PRATAP CHANDRA BEHERA S/O-SANKAR(2404069010/IF/10497462)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	10-10-2019	140
2018	UDALA	RADHO	LD OF NINIMANI PRADHAN W/O-KAINTHA(2404069010/IF/10497463)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	10-10-2019	140
2019	UDALA	RADHO	LD OF GOPAL SINGH S/O-BADGURA(2404069010/IF/10497464)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	10-10-2019	140
2020	UDALA	RADHO	LD OF JAGABANDHU SINGH S/O-JAGA(2404069010/IF/10497465)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	10-10-2019	140
2021	UDALA	RADHO	LD OF ANATA PRASAD BEHERA S/O-BANCHHANIDHI(2404069010/IF/10497466)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.3	10-10-2019	140
2022	UDALA	RADHO	FRA Land Development of Parmeswar Mumu(2404069010/LD/10375091)	Land Development	GP	0.27	0.03	0.3	26-12-2018	130
2023	UDALA	RADHO	FRA Land Development of Laxman Beshra(2404069010/LD/10375096)	Land Development	GP	0.27	0.03	0.3	26-12-2018	130
2024	UDALA	RADHO	FRA LAND DEVELOPMENT OF NANDA BESHRA(2404069010/LD/10376321)	Land Development	GP	0.27	0.03	0.3	26-12-2018	130
2025	UDALA	RADHO	Fencing of Moong and G,nut Field of Ananta Prasad Behera of Pahanda(2404069/OP/139249)	Other Works	BP	0.18	0.17	0.35	28-01-2017	87
2026	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/844(2404069010/IF/IAY/330930)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-06-2015	82
2027	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/857(2404069010/IF/IAY/330972)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-06-2015	82
2028	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/995(2404069010/IF/IAY/330973)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-06-2015	82
2029	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/1083(2404069010/IF/IAY/330966)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	09-06-2015	82
2030	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/1128(2404069010/IF/IAY/330971)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	09-06-2015	82
2031	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/1007(2404069010/IF/IAY/330999)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	12-06-2015	82
2032	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-002/01749(2404069010/IF/IAY/337105)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	12-06-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2033	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-002/016248(2404069010/IF/IAY/337059)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	17-06-2015	82
2034	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/1012(2404069010/IF/IAY/331237)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	18-06-2015	82
2035	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-004/16360(2404069010/IF/IAY/335581)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	18-06-2015	82
2036	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-004/1790(2404069010/IF/IAY/331045)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	19-06-2015	82
2037	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-004/16348(2404069010/IF/IAY/331124)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	19-06-2015	82
2038	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/1166(2404069010/IF/IAY/331346)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-07-2015	82
2039	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-002/16298(2404069010/IF/IAY/334048)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	01-07-2015	82
2040	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-004/16389(2404069010/IF/IAY/331288)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	03-07-2015	82
2041	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-004/16325(2404069010/IF/IAY/331298)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	03-07-2015	82
2042	UDALA	RADHO	iay of purna chandra pradhan(2404069/IF/10089948)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-07-2015	82
2043	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-002/1754(2404069010/IF/IAY/331228)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-07-2015	82
2044	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/842(2404069010/IF/IAY/331761)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2015	82
2045	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/1165(2404069010/IF/IAY/331839)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2015	82
2046	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-003/1726(2404069010/IF/IAY/331840)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2015	82
2047	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-002/1825(2404069010/IF/IAY/331841)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2015	82
2048	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/845(2404069010/IF/IAY/331874)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2049	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-005/1417(2404069010/IF/IAY/331875)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2015	82
2050	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/817(2404069010/IF/IAY/332490)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-08-2015	82
2051	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/117(2404069010/IF/IAY/333221)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	08-08-2015	82
2052	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-005/1032(2404069010/IF/IAY/333245)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	08-08-2015	82
2053	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-002/454(2404069010/IF/IAY/333246)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	08-08-2015	82
2054	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-003/1245(2404069010/IF/IAY/333247)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	08-08-2015	82
2055	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/1067(2404069010/IF/IAY/332699)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	13-08-2015	82
2056	UDALA	RADHO	Const of iay house of Manmath Naik S/o-Brundaban(2404069/IF/10159077)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	02-12-2015	82
2057	UDALA	RADHO	Const of bpgy house of Guru ch Sing S/o-Sukumar(2404069/IF/10159902)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-12-2015	82
2058	UDALA	RADHO	Const of bpgy house of Pramod ku Behera S/o-Nidhi(2404069/IF/10159965)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	10-12-2015	82
2059	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/2767853(2404069010/IF/IAY/490740)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-08-2016	82
2060	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-005/1266(2404069010/IF/IAY/491221)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-08-2016	82
2061	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/350538(2404069010/IF/IAY/491269)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-08-2016	82
2062	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/350457(2404069010/IF/IAY/492551)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-08-2016	82
2063	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-005/1352(2404069010/IF/IAY/492898)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-08-2016	82
2064	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/2849214(2404069010/IF/IAY/507957)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-08-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2065	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/350236(2404069010/IF/IAY/508106)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	11-08-2016	82
2066	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-005/1369(2404069010/IF/IAY/490003)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-08-2016	82
2067	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-004/344158(2404069010/IF/IAY/488579)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-08-2016	82
2068	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-005/1233(2404069010/IF/IAY/488822)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-11-2016	82
2069	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/2764066(2404069010/IF/IAY/489301)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-11-2016	82
2070	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/646(2404069010/IF/IAY/489583)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-11-2016	82
2071	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-005/342139(2404069010/IF/IAY/490339)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-11-2016	82
2072	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/1118(2404069010/IF/IAY/490607)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	30-11-2016	82
2073	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/350188(2404069010/IF/IAY/490842)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82
2074	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-005/18492(2404069010/IF/IAY/490883)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82
2075	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/872(2404069010/IF/IAY/490980)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82
2076	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-003/1562(2404069010/IF/IAY/491204)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82
2077	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/352482(2404069010/IF/IAY/491780)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82
2078	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-004/344137(2404069010/IF/IAY/491816)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82
2079	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-005/342102(2404069010/IF/IAY/492250)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82
2080	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/350415(2404069010/IF/IAY/492763)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2081	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/0980(2404069010/IF/IAY/507806)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82
2082	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-003/340185(2404069010/IF/IAY/507979)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82
2083	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-001/350472(2404069010/IF/IAY/508109)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82
2084	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-005/342190(2404069010/IF/IAY/508210)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	30-11-2016	82
2085	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1205421(2404069010/IF/IAY/413822)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	21-01-2017	82
2086	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2289585(2404069010/IF/IAY/596027)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-01-2017	82
2087	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2294206(2404069010/IF/IAY/546348)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-02-2017	82
2088	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2270036(2404069010/IF/IAY/546100)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	06-03-2017	82
2089	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1223575(2404069010/IF/IAY/566103)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-03-2017	82
2090	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2288539(2404069010/IF/IAY/595999)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	21-03-2017	82
2091	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1203227(2404069010/IF/IAY/565951)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82
2092	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2291997(2404069010/IF/IAY/596096)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82
2093	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2298059(2404069010/IF/IAY/596269)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82
2094	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2298399(2404069010/IF/IAY/596280)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82
2095	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2379160(2404069010/IF/IAY/598163)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82
2096	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1178656(2404069010/IF/IAY/750815)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2097	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1179605(2404069010/IF/IAY/750816)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82
2098	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1194752(2404069010/IF/IAY/750844)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82
2099	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2261252(2404069010/IF/IAY/752637)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82
2100	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2275473(2404069010/IF/IAY/752650)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82
2101	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2292106(2404069010/IF/IAY/752675)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82
2102	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2293073(2404069010/IF/IAY/752677)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82
2103	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2294159(2404069010/IF/IAY/752678)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82
2104	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2294407(2404069010/IF/IAY/752679)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82
2105	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2294574(2404069010/IF/IAY/752680)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	24-03-2017	82
2106	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1198995(2404069010/IF/IAY/750851)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-04-2017	82
2107	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1202647(2404069010/IF/IAY/750855)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-04-2017	82
2108	UDALA	RADHO	Const.of PMAY house of Bapi Singh S/O - Sania(2404069/IF/10312543)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-04-2017	82
2109	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1198442(2404069010/IF/IAY/750850)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-04-2017	82
2110	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1204648(2404069010/IF/IAY/750857)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-04-2017	82
2111	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1205205(2404069010/IF/IAY/750858)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-04-2017	82
2112	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1205366(2404069010/IF/IAY/750859)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-04-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2113	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1205387(2404069010/IF/IAY/750860)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-04-2017	82
2114	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1205471(2404069010/IF/IAY/750861)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-04-2017	82
2115	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1205662(2404069010/IF/IAY/750862)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-04-2017	82
2116	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2291721(2404069010/IF/IAY/906636)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-09-2017	82
2117	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2263168(2404069010/IF/IAY/862814)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	03-09-2017	82
2118	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1196145(2404069010/IF/IAY/878135)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-09-2017	82
2119	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1192701(2404069010/IF/IAY/864306)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-09-2017	82
2120	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1175775(2404069010/IF/IAY/876510)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	15-09-2017	82
2121	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1191054(2404069010/IF/IAY/1020907)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	26-10-2017	82
2122	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2288693(2404069010/IF/IAY/906389)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	27-10-2017	82
2123	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2287030(2404069010/IF/IAY/1065048)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-11-2017	82
2124	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1338510(2404069010/IF/IAY/918798)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	06-11-2017	82
2125	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-003/18549(2404069010/IF/IAY/1167353)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2017	82
2126	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR-04-069-010-004/18567(2404069010/IF/IAY/1167369)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2017	82
2127	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2285278(2404069010/IF/IAY/1222839)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-12-2017	82
2128	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1180941(2404069010/IF/IAY/1416965)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	13-04-2018	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2129	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1204310(2404069010/IF/IAY/1347021)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-05-2018	82
2130	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1177199(2404069010/IF/IAY/1466241)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	18-06-2018	82
2131	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384094(2404069010/IF/IAY/1462210)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	09-07-2018	82
2132	UDALA	RADHO	PMAY OF SASHIKANTA JENA(2404069/IF/10422554)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-03-2019	82
2133	UDALA	RADHO	Const of Goatary shed of Gourahari Das ,s/o- Sadhu ch(2404069010/IF/10178205)	Works on Individuals Land (Category IV)	GP	0.13	0.3	0.43	05-02-2016	63
2134	UDALA	RADHO	Const of goatary shed of Kailash ch Panda,s/o- Jadunath(2404069010/IF/10178206)	Works on Individuals Land (Category IV)	GP	0.13	0.3	0.43	16-12-2015	63
2135	UDALA	RADHO	Fencing at Ramachandrapur Pry school(2404069010/OP/134907)	Other Works	GP	0.1	0.1	0.2	17-10-2015	48
2136	UDALA	RADHO	Const. of IHHL of Sama Sing S/O - Gura(2404069/RS/10383429)	Rural Sanitation	BP	0.02	0.1	0.12	15-06-2018	10
2137	UDALA	RADHO	Const. of IHHL of Akhila Sahu S/O - Arjun(2404069/RS/10383430)	Rural Sanitation	BP	0.02	0.1	0.12	15-06-2018	10
2138	UDALA	RADHO	Const. of IHHL of Trilochan Malik S/O - Kartika(2404069/RS/10383433)	Rural Sanitation	BP	0.02	0.1	0.12	15-06-2018	10
2139	UDALA	RADHO	Const. of IHHL of Sumati Das W/O - Bhaskar(2404069/RS/10383432)	Rural Sanitation	BP	0.02	0.1	0.12	20-08-2018	10
2140	UDALA	RADHO	Const. of IHHL of Dibakar hati S/O - Bansidhar(2404069/RS/10383434)	Rural Sanitation	BP	0.02	0.1	0.12	20-08-2018	10
2141	UDALA	RADHO	Const. of IHHL of Tulsi Nayak W/O - Gajendra(2404069/RS/10383211)	Rural Sanitation	BP	0.02	0.1	0.12	20-06-2018	10
2142	UDALA	RADHO	Const. IHHL of Kasturi Naik W/O - Babu(2404069/RS/10383213)	Rural Sanitation	BP	0.02	0.1	0.12	20-06-2018	10
2143	UDALA	RADHO	Const. of IHHL of Ganesh Chandra Sahu S/O - Baikuntha(2404069/RS/10383215)	Rural Sanitation	BP	0.02	0.1	0.12	25-08-2018	10
2144	UDALA	RADHO	Const. of IHHL of Bimbadhar Naik S/O - Maheswar(2404069/RS/10383208)	Rural Sanitation	BP	0.02	0.1	0.12	25-06-2018	10

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2145	UDALA	RADHO	Const. of IHHL of Rabi Madhei S/O - Baidhar(2404069/RS/10383216)	Rural Sanitation	BP	0.02	0.1	0.12	20-08-2018	10
2146	UDALA	RADHO	Const. of IHHL of Laxmi Nayak W/O - Ragi(2404069/RS/10383231)	Rural Sanitation	BP	0.02	0.1	0.12	20-08-2018	10
2147	UDALA	RADHO	ConstConst. of IHHL of Arata Naik S/O - Dukhiya(2404069/RS/10383214)	Rural Sanitation	BP	0.02	0.1	0.12	25-07-2018	10
2148	UDALA	RADHO	Land dev. of Mouda Kankadiha play ground(2404069010/PG/1045293)	Play Ground	GP	0	0	0	09-11-2015	0
2149	UDALA	RADHO	Multipurpose f.p of of Jaganath Murmu, s/o-Rama(2404069010/IF/10177880)	Works on Individuals Land (Category IV)	GP	0	0	0	09-12-2015	0
2150	UDALA	RADHO	EXCAVATION OF FARM POND OF BIJAY KUMAR SING S/O-PURUSOTTAM(2404069010/IF/10423245)	Works on Individuals Land (Category IV)	GP	0	0	0	07-01-2019	0
2151	UDALA	RADHO	const of pratection wall with canal system from jayabandh to dhanadahi(2404069010/WC/10410320)	Water Conservation and Water Harvesting	GP	0	0	0	01-04-2019	0
2152	UDALA	RADHO	Const. of Community Library at Bandhasahi Kadamba Chhaka of Ramchandrapur(2404069010/AV/10382211)	Anganwadi/Other Rural Infrastructure	GP	0	0	0	23-07-2019	0
2153	UDALA	SRIDAMCHANDRAPUR	Const. of new earthen road from musakhai sandha goli to nadi(2404069011/RC/3096684)	Rural Connectivity	GP	4	1	5	10-04-2018	1932
2154	UDALA	SRIDAMCHANDRAPUR	Renovation of ichah ghutu tank(2404069011/WH/3097502)	Renovation of traditional water bodies	GP	3.5	1.5	5	09-10-2017	1691
2155	UDALA	SRIDAMCHANDRAPUR	IMPROVEMENT TO DHADICHUA MIP(2404069/IC/943331)	Micro Irrigation Works	BP	3.14	1.86	5	04-06-2017	1517
2156	UDALA	SRIDAMCHANDRAPUR	Exc. of canel from main canel to khadikasole school(2404069011/WC/10316599)	Water Conservation and Water Harvesting	GP	3	1	4	01-04-2018	1449
2157	UDALA	SRIDAMCHANDRAPUR	Construction masonry of canel from Amin Billa to Malia Billa at Matihudi(2404069011/WC/10316561)	Water Conservation and Water Harvesting	GP	3	2	5	01-04-2018	1449
2158	UDALA	SRIDAMCHANDRAPUR	Impv. of road and culvert from Musakhai chhaka to Sarjamdehi(2404069011/RC/3096685)	Rural Connectivity	GP	3	2	5	10-04-2018	1449
2159	UDALA	SRIDAMCHANDRAPUR	Exc. of farm pond of paresh murmu(2404069011/IF/10337038)	Works on Individuals Land (Category IV)	GP	1.97	0.03	2	01-04-2018	952
2160	UDALA	SRIDAMCHANDRAPUR	Exc. of farm pond of Ganesh hansdh(2404069011/IF/10337041)	Works on Individuals Land (Category IV)	GP	1.97	0.03	2	01-04-2018	952

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2161	UDALA	SRIDAMCHANDRAPUR	Excav. of farm pond of Baikuntha Nath Mohanta(2404069011/IF/10337042)	Works on Individuals Land (Category IV)	GP	1.97	0.03	2	01-04-2018	952
2162	UDALA	SRIDAMCHANDRAPUR	Land Dev. of 10 nos F.R.A Beneficiaries of Ganeswar Soren, sl no-(1-10))(2404069011/LD/1070134)	Land Development	GP	1.95	0.05	2	07-11-2014	942
2163	UDALA	SRIDAMCHANDRAPUR	Land Dev. of 10 nos F.R.A Beneficiaries of Somnath Singh, sl no-(11-16)(2404069011/LD/1070135)	Land Development	GP	1.95	0.05	2	07-11-2014	942
2164	UDALA	SRIDAMCHANDRAPUR	Comp. of canal from Amin Billa to Malia Billa(2404069011/WC/10316596)	Water Conservation and Water Harvesting	GP	1.8	1.2	3	01-04-2018	870
2165	UDALA	SRIDAMCHANDRAPUR	Excav. of canal from Dasrapada Jitu House to Samay House(2404069011/WC/10316600)	Water Conservation and Water Harvesting	GP	1.8	1.2	3	01-04-2018	870
2166	UDALA	SRIDAMCHANDRAPUR	Renov. of canal from Pandashai Check Dam Canal(2404069011/WC/10316601)	Water Conservation and Water Harvesting	GP	1.8	1.2	3	01-04-2018	870
2167	UDALA	SRIDAMCHANDRAPUR	Excav. of canal from Budhial Village end to Hatoshai(2404069011/WC/10316610)	Water Conservation and Water Harvesting	GP	1.8	1.2	3	01-04-2018	870
2168	UDALA	SRIDAMCHANDRAPUR	Excav. of canal from Sek Ali House to Simantan House(2404069011/WC/10316598)	Water Conservation and Water Harvesting	GP	1.8	1.2	3	10-04-2018	870
2169	UDALA	SRIDAMCHANDRAPUR	Excav. of canal from Musakhai Check Dam to Jahira(2404069011/WC/10316602)	Water Conservation and Water Harvesting	GP	1.8	1.2	3	10-04-2018	870
2170	UDALA	SRIDAMCHANDRAPUR	Excav. of Masanary Canal from Makar House Well to Talashai Janthal(2404069011/IC/10316464)	Micro Irrigation Works	GP	1.5	1.5	3	12-04-2018	725
2171	UDALA	SRIDAMCHANDRAPUR	Repair of Budiadar Check Dam(2404069011/WC/3157614)	Water Conservation and Water Harvesting	GP	1.2	1.8	3	02-01-2018	580
2172	UDALA	SRIDAMCHANDRAPUR	Construction of Canal and Guardwall at Ulda Bindani Bandha(2404069011/WC/10316556)	Water Conservation and Water Harvesting	GP	1.2	1.8	3	01-04-2018	580
2173	UDALA	SRIDAMCHANDRAPUR	Check Dam at Nundu Ghat(2404069011/WC/1364654)	Water Conservation and Water Harvesting	GP	1	4	5	05-02-2016	483
2174	UDALA	SRIDAMCHANDRAPUR	Checkdam at Mathashai Nuani Nala near Balau House(2404069011/WC/1364655)	Water Conservation and Water Harvesting	GP	1	4	5	16-12-2015	483
2175	UDALA	SRIDAMCHANDRAPUR	Const. of Check Dam at Bahjubudha Billa at S.C.Pur(2404069011/WC/10330948)	Water Conservation and Water Harvesting	GP	1	4	5	05-01-2018	483
2176	UDALA	SRIDAMCHANDRAPUR	Const. of Canal and Guardwall from PMGSY to Matihudi Branch Canal(2404069/WC/10331728)	Water Conservation and Water Harvesting	BP	1	3	4	15-04-2018	483

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2177	UDALA	SRIDAMCHANDRAPUR	Const. of Guardwall at Dalkibandha canal at Budhial(2404069011/WC/10331227)	Water Conservation and Water Harvesting	GP	1	4	5	25-04-2018	483
2178	UDALA	SRIDAMCHANDRAPUR	Excavation of Dug well of Bhunda Hembram of damushai(2404069011/IF/10490577)	Works on Individuals Land (Category IV)	GP	0.73	0.57	1.61	02-10-2019	353
2179	UDALA	SRIDAMCHANDRAPUR	Excavation of Dug well of Mahadev Tudu of Musakhai(2404069011/IF/10207654)	Works on Individuals Land (Category IV)	GP	0.65	0.65	1.3	30-04-2016	314
2180	UDALA	SRIDAMCHANDRAPUR	Const. of Canal from Budhram House to Kanhu Bilo at balichhatara(2404069011/WC/10343709)	Water Conservation and Water Harvesting	GP	0.6	2.4	3	15-01-2019	290
2181	UDALA	SRIDAMCHANDRAPUR	Azolla Pit of Bibhuti Bhusan Mohanta & 8 nos other beneficiary at S.ch.pur-1(2404069011/IF/10053992)	Works on Individuals Land (Category IV)	GP	0.27	0.18	0.45	07-11-2014	130
2182	UDALA	SRIDAMCHANDRAPUR	Excavation of Dug well of Gagi Dei of Badsole(2404069011/IF/10323591)	Works on Individuals Land (Category IV)	GP	0.25	0.95	1.2	15-11-2017	121
2183	UDALA	SRIDAMCHANDRAPUR	Excavation of Dugwell of Sudhir Kumar Murmu(2404069011/IF/10356267)	Works on Individuals Land (Category IV)	GP	0.25	0.95	1.2	29-11-2017	121
2184	UDALA	SRIDAMCHANDRAPUR	Const. of IAY house of Bhim ch Hembram(2404069011/IF/10185013)	Works on Individuals Land (Category IV)	GP	0.21	0	0.21	02-01-2016	101
2185	UDALA	SRIDAMCHANDRAPUR	Const. of IAY house of Jata Marndi(2404069011/IF/10185008)	Works on Individuals Land (Category IV)	GP	0.21	0	0.21	06-01-2016	101
2186	UDALA	SRIDAMCHANDRAPUR	Spl.BPG of Mangal charan Hembram s/o-Banamali(2404069/IF/10429019)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	02-02-2019	87
2187	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/8070(2404069011/IF/IAY/174181)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	23-04-2015	82
2188	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/7692(2404069011/IF/IAY/325019)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	23-04-2015	82
2189	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/12341(2404069011/IF/IAY/174681)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	23-04-2015	82
2190	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-002/7822(2404069011/IF/IAY/174169)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	25-04-2015	82
2191	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-002/7807(2404069011/IF/IAY/174201)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	25-04-2015	82
2192	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-001/8413(2404069011/IF/IAY/174221)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	25-04-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2193	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-003/8356(2404069011/IF/IAY/174172)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	26-04-2015	82
2194	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-004/208(2404069011/IF/IAY/174131)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	27-04-2015	82
2195	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-004/8(2404069011/IF/IAY/174132)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	27-04-2015	82
2196	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-004/204(2404069011/IF/IAY/174174)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	27-04-2015	82
2197	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-004/26(2404069011/IF/IAY/174175)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	27-04-2015	82
2198	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-004/27(2404069011/IF/IAY/174225)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	27-04-2015	82
2199	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-004/83(2404069011/IF/IAY/174133)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	28-04-2015	82
2200	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-004/91(2404069011/IF/IAY/331370)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-07-2015	82
2201	UDALA	SRIDAMCHANDRAPUR	Iay beneficiary of Dandu Murmu at Rajabasa(2404069/IF/10095748)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-07-2015	82
2202	UDALA	SRIDAMCHANDRAPUR	Iay of Phulamani Tudu,W/O- Fagu(2404069/IF/10095758)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-07-2015	82
2203	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-001/8454(2404069011/IF/IAY/331876)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2015	82
2204	UDALA	SRIDAMCHANDRAPUR	Iay houses of Sita Singh,w/o-Tipu(2404069/IF/10104981)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-08-2015	82
2205	UDALA	SRIDAMCHANDRAPUR	Iay houses of Rangalata Mohanta,w/o-Arjun(2404069/IF/10104989)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-08-2015	82
2206	UDALA	SRIDAMCHANDRAPUR	Iay house of Srimati Mohanta,d/o-Narendra(2404069/IF/10105006)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	17-08-2015	82
2207	UDALA	SRIDAMCHANDRAPUR	Iay house of Baraju Majhi, s/o-Chatur(2404069/IF/10100478)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-08-2015	82
2208	UDALA	SRIDAMCHANDRAPUR	Iay house of Budhuram Hembram, s/o-Durga(2404069/IF/10100592)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-08-2015	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2209	UDALA	SRIDAMCHANDRAPUR	Iay houses of Chandry Hansda, s/o-Baidyanath(2404069/IF/10100596)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-08-2015	82
2210	UDALA	SRIDAMCHANDRAPUR	Iay houses of Chandra Mohan Hansda, s/o-Fagu(2404069/IF/10100597)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-08-2015	82
2211	UDALA	SRIDAMCHANDRAPUR	Iay houses of Chandramohan Hansda,s/o-Fagu(2404069/IF/10100601)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	19-08-2015	82
2212	UDALA	SRIDAMCHANDRAPUR	const of iay house of gura singh s/o trilochan(2404069/IF/10159904)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2015	82
2213	UDALA	SRIDAMCHANDRAPUR	CONST OF IAY HOUSE OF MAIMA TUDU S/O JITHU(2404069/IF/10159380)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-11-2015	82
2214	UDALA	SRIDAMCHANDRAPUR	CONST OF IAY HOUSE OF JITENDRA HANSDAH S/O FAGU(2404069/IF/10159404)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-11-2015	82
2215	UDALA	SRIDAMCHANDRAPUR	CONST OF IAY HOUSE OF KANGRESH MURMU S/O REPA(2404069/IF/10159410)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-11-2015	82
2216	UDALA	SRIDAMCHANDRAPUR	const of bpg house of subash mohanta s/o harihar(2404069/IF/10159917)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-11-2015	82
2217	UDALA	SRIDAMCHANDRAPUR	const of iay house of gura singh s/o trilochan(2404069/IF/10159930)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-11-2015	82
2218	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-003/8339(2404069011/IF/IAY/488546)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	04-08-2016	82
2219	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-003/8312(2404069011/IF/IAY/489186)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2016	82
2220	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/13383(2404069011/IF/IAY/489684)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2016	82
2221	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/18690(2404069011/IF/IAY/507497)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2016	82
2222	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/16386(2404069011/IF/IAY/507600)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2016	82
2223	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/8258(2404069011/IF/IAY/507691)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2016	82
2224	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-002/7823(2404069011/IF/IAY/507771)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2225	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-003/18724(2404069011/IF/IAY/508030)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2016	82
2226	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/7940(2404069011/IF/IAY/508225)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	04-08-2016	82
2227	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-002/2732352(2404069011/IF/IAY/489449)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
2228	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/216895(2404069011/IF/IAY/490238)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
2229	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-003/280315(2404069011/IF/IAY/491305)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
2230	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-003/18786(2404069011/IF/IAY/492475)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
2231	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/507210(2404069011/IF/IAY/492495)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
2232	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-002/258533(2404069011/IF/IAY/493248)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
2233	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-003/277541(2404069011/IF/IAY/493337)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
2234	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-002/300279(2404069011/IF/IAY/498073)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
2235	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-004/329912(2404069011/IF/IAY/507808)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
2236	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/282536(2404069011/IF/IAY/507878)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
2237	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/3644747(2404069011/IF/IAY/507882)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
2238	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/284779(2404069011/IF/IAY/507899)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
2239	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-002/300259(2404069011/IF/IAY/508174)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82
2240	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/282389(2404069011/IF/IAY/778804)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	05-08-2016	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2241	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/2185361(2404069011/IF/IAY/492729)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	19-08-2016	82
2242	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-003/280322(2404069011/IF/IAY/490112)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-10-2016	82
2243	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/2705978(2404069011/IF/IAY/491015)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-10-2016	82
2244	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-001/2438117(2404069011/IF/IAY/491151)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-10-2016	82
2245	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-001/308809(2404069011/IF/IAY/491443)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-10-2016	82
2246	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/282510(2404069011/IF/IAY/491511)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-10-2016	82
2247	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-003/280518(2404069011/IF/IAY/492690)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-10-2016	82
2248	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/2704898(2404069011/IF/IAY/492716)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-10-2016	82
2249	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-003/6577114(2404069011/IF/IAY/493303)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-10-2016	82
2250	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/329110(2404069011/IF/IAY/498053)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-10-2016	82
2251	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-003/301498(2404069011/IF/IAY/507805)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-10-2016	82
2252	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/282033(2404069011/IF/IAY/778811)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	02-10-2016	82
2253	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR2293166(2404069011/IF/IAY/425373)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-01-2017	82
2254	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR2294097(2404069011/IF/IAY/425464)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	20-01-2017	82
2255	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR2286101(2404069011/IF/IAY/424613)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	21-01-2017	82
2256	UDALA	SRIDAMCHANDRAPUR	Const. of BPG of Sunaram Singh(2404069/IF/10315377)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	21-05-2017	82

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2257	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR1182545(2404069011/IF/IAY/877008)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-09-2017	82
2258	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR1185140(2404069011/IF/IAY/877186)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-09-2017	82
2259	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR1190405(2404069011/IF/IAY/877630)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-09-2017	82
2260	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR1193745(2404069011/IF/IAY/877937)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	05-09-2017	82
2261	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR1218961(2404069011/IF/IAY/879104)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	26-10-2017	82
2262	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/12362(2404069011/IF/IAY/1167346)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2017	82
2263	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR-04-069-011-005/7714(2404069011/IF/IAY/1167362)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	01-12-2017	82
2264	UDALA	SRIDAMCHANDRAPUR	Const. of Pmay house of Mania Tudu S/o Lakhin of Musakhai(2404069/IF/10371200)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-04-2018	82
2265	UDALA	SRIDAMCHANDRAPUR	Const. of Pmay house of Kunaram Marndi(2404069/IF/10396696)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	12-10-2018	82
2266	UDALA	SRIDAMCHANDRAPUR	Const of IAY house of Benudhar Singh,S/O-Ruhya Singh(2404069/IF/10062332)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	23-03-2015	77
2267	UDALA	SRIDAMCHANDRAPUR	Const of Dhuma Singh,S/O-Sukuram Singh(2404069/IF/10062356)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	23-03-2015	77
2268	UDALA	SRIDAMCHANDRAPUR	Const of IAY house of Baraju Majhi,S/O-Chatur Majhi(2404069/IF/10062370)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	23-03-2015	77
2269	UDALA	SRIDAMCHANDRAPUR	Iay houses of Nagi Bindhani At Damusahi(2404069/IF/10104548)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	17-08-2015	77
2270	UDALA	SRIDAMCHANDRAPUR	Iay houses of Gangi Singh at Damusahi(2404069/IF/10104549)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	17-08-2015	77
2271	UDALA	SRIDAMCHANDRAPUR	Iay houses of Swarup Soren, s/o-Sukul at Chadada(2404069/IF/10104808)	Works on Individuals Land (Category IV)	BP	0.16	0	0.16	17-08-2015	77
2272	UDALA	SRIDAMCHANDRAPUR	Fencing at Balichhatra AWC(2404069011/OP/141787)	Other Works	GP	0.11	0.09	0.2	25-04-2017	53

MGNREGS WORK APPROVED BUT NOT IN PROGRESS UPTO FY 2020-21, MAYURBHANJ

S No.	Block	Panchayat	Work Name & Code	Work Category	Executing Level	Est. labour component (In Lakhs)	Est. material component (In Lakhs)	Sanction Amount(In Lakhs)	Work Start Date	Remaining Persondays Can be generated @ 207 wage rate
2273	UDALA	SRIDAMCHANDRAPUR	IHHL of Daktar Murmu S/O - Purnachandra(2404069/RS/10382351)	Rural Sanitation	BP	0.02	0.1	0.12	15-07-2018	10
2274	UDALA	SRIDAMCHANDRAPUR	IHHL of Uday Murmu S/O - Khadada(2404069/RS/10382347)	Rural Sanitation	BP	0.02	0.1	0.12	20-08-2018	10
2275	UDALA	SRIDAMCHANDRAPUR	IHHL of Shyama Sundar SinghS/O - Rasa(2404069/RS/10382349)	Rural Sanitation	BP	0.02	0.1	0.12	20-08-2018	10
2276	UDALA	SRIDAMCHANDRAPUR	Exc. of Dugwell of Prafulla Mohanta(2404069011/IF/10423825)	Works on Individuals Land (Category IV)	GP	0	0	0	05-12-2018	0
2277	UDALA	SRIDAMCHANDRAPUR	Exavation of Machenary Canal from Ambay Bilo to Saluk House(2404069011/WC/10343893)	Water Conservation and Water Harvesting	GP	0	0	0	15-01-2019	0