

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
16845	BIJATALA	BADJHARAN	CONSTRUCTION OF NEW TANK FROM POKARIA SAHI AT BAIGANKUDAR(2404049001/WH/10358515)	Renovation of traditional water bodies	GP	6.9	0.23	1.14	0	5.76	15.99%	2783
16846	BIJATALA	BADJHARAN	Impvt. to Pokharia Sub-Minor from RD 00 to tail (Bank raising, De-Silting & G/W) of PP-09 under BIP (2404049/IC/10434700)	Micro Irrigation Works	BP	5.42	3.58	1.36	0	4.06	15.11%	1961
16847	BIJATALA	BADJHARAN	CONST. OF NEW ROAD FROM GOTGHUTU TO PURTYBEDA AT BADJHARANA.(2404049001/RC/2433710)	Rural Connectivity	GP	4	1	0.37	0	3.63	7.40%	1754
16848	BIJATALA	BADJHARAN	Improvement to Right Main Distributory from RD 14000m to 15500m (PP NO.8) of Bank Bal Irrigation Pro(2404049/IC/10387749)	Micro Irrigation Works	BP	4.42	0.58	1.85	0	2.57	37.00%	1242
16849	BIJATALA	BADJHARAN	Impvt. to Ramchandrapur S/M from RD 00 to Tail (Bank Raising, De-Silting & G.W) of PP-9 under BIP(2404049/IC/10435044)	Micro Irrigation Works	BP	3.03	1.97	0.51	0	2.52	10.20%	1217
16850	BIJATALA	BADJHARAN	CONST. OF CHECK DAM AT SANTAL SAHI NALA DOWN SIDE(2404049001/WC/1381128)	Water Conservation and Water Harvesting	GP	2.5	5.35	0.16	0	2.34	2.04%	1130
16851	BIJATALA	BADJHARAN	CONNSTRUCTION OF FILED CHANNAL FROM KAUHA DHODA TO NALO AT POKHARIA(2404049001/IC/10429447)	Micro Irrigation Works	GP	2.47	4.3	0.23	0	2.24	3.40%	1082
16852	BIJATALA	BADJHARAN	CONST. OF FIELD CHANNAL FROM BADEN BILO TO PURTY BILO(2404049001/IC/10432792)	Micro Irrigation Works	GP	2	4.9	0	0	2	0.00%	966
16853	BIJATALA	BADJHARAN	Improvement to Right main disty of PP No-9 of Bankbal Irr Project for the year 2016-17(2404049/IC/10316497)	Micro Irrigation Works	BP	3.03	1.97	1.06	0	1.97	21.20%	952
16854	BIJATALA	BADJHARAN	CONST. OF FARM POND OF AMRENDRA MOHANTA AT BADJHARAN(2404049001/IF/10338613)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0	0	1.88	0.00%	908
16855	BIJATALA	BADJHARAN	CONST. OF FARM POND OF JANAK KU. SI AT BADJHARAN(2404049001/IF/10338614)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0	0	1.88	0.00%	908
16856	BIJATALA	BADJHARAN	CONST. OF FARM POND OF BASANTI AT BADKIHARAN(2404049001/IF/10338615)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0	0	1.88	0.00%	908
16857	BIJATALA	BADJHARAN	CONSTRUCTION OF NEW TANK FROM BHUTMATKOM AT SANJHARAN(2404049001/WH/10358455)	Renovation of traditional water bodies	GP	6.61	0.22	4.83	0	1.78	70.72%	860
16858	BIJATALA	BADJHARAN	CONST. OF ambadiha (2404049006/RC-Cement concrete/49062)	Micro Irrigation Works	GP	2.8	4	1.26	2.74	1.54	58.82%	744
16859	BIJATALA	BADJHARAN	GRAD METALING OF ROAD FROM AMBADIHA LAXMI MANDAP TO SANTALSAHI(2404049001/RC/3100485)	Rural Connectivity	GP	2.11	4.49	0.59	0	1.52	8.94%	734
16860	BIJATALA	BADJHARAN	COMPLETION OF WHS AND CANNAL AT JAYANTA PUR(2404049001/WC/1372359)	Water Conservation and Water Harvesting	GP	4.61	4.61	3.2	0	1.41	34.71%	681
16861	BIJATALA	BADJHARAN	CONSTRUCTION OF NEW ROAD FROM GOTGODA TO JOYANTHAPUR AT POKHARIA(2404049001/RC/10400549)	Rural Connectivity	GP	2.61	0.62	1.23	0	1.38	38.08%	667
16862	BIJATALA	BADJHARAN	CONST. OF TANK FROM GOTHANI SITAL SAHI AT BADJHARAN(2404049001/WH/10364616)	Renovation of traditional water bodies	GP	5	2.2	3.82	0	1.18	53.06%	570

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
16863	BIJATALA	BADJHARAN	CONST. OF FARM POND OF GIJANJALI MOHANTA AT BADJHARAN (2404049/IF/10352262)	Works on Individuals Land (Category IV)	BP	1.9	0.1	0.88	0	1.02	44.00%	493
16864	BIJATALA	BADJHARAN	CONSTRUCTION OF FARM POND NUACHAND MOHANTA (2404049001/IF/10464617)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.6	0	1.01	36.14%	488
16865	BIJATALA	BADJHARAN	CONST OF C C DRAIN AMBHADHIA SCHOOL(2404049001/IC/10429192)	Micro Irrigation Works	GP	1.6	5.4	0.74	0	0.86	10.57%	415
16866	BIJATALA	BADJHARAN	CONSTRUCTION OF FARM POND CHANDRABATI GIRI AT JUDIA(2404049001/IF/10461099)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.77	0	0.84	46.39%	406
16867	BIJATALA	BADJHARAN	CONSTRUCTION OF FARM POND RAMAKANTA MOHANTA(2404049001/IF/10468695)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.81	0	0.8	48.80%	386
16868	BIJATALA	BADJHARAN	Const of farmpond prafulla mohanta(2404049001/IF/10468814)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.81	0	0.8	48.80%	386
16869	BIJATALA	BADJHARAN	CONST. OF EARTHEN FIELD CHANNALSARBE BILO TO PARESH BILO.(2404049001/IC/942677)	Micro Irrigation Works	GP	3.15	0.35	2.37	0	0.78	67.71%	377
16870	BIJATALA	BADJHARAN	CONST. OF FARM POND OF KEDAR MARANDI AT JAYANTPUR(2404049001/IF/10338616)	Works on Individuals Land (Category IV)	GP	1.88	0.12	1.22	0	0.66	61.00%	319
16871	BIJATALA	BADJHARAN	CONST. OF FARM POND OF NANDA KISHORE AT SANJHARAN(2404049001/IF/10339455)	Works on Individuals Land (Category IV)	GP	1.88	0.12	1.24	0	0.64	62.00%	309
16872	BIJATALA	BADJHARAN	CONST. OF DUGWELL OF GUDURAM MURMU.(2404049001/IC/942902)	Works on Individuals Land (Category IV)	GP	0.8	0.8	0.21	0	0.59	13.13%	285
16873	BIJATALA	BADJHARAN	CONSTRUCTION PROTECTIONWALL FROM RAMHARI HOUSE TO TIRILSAHI AT BAIGANKUDAR(2404049001/RC/10399506)	Rural Connectivity	GP	0.45	1.46	0	0	0.45	0.00%	217
16874	BIJATALA	BADJHARAN	CONST. OF FIELD CHANNAL DURYADHAN BILO TO BARAGACHA AT JUDIA(2404049001/IC/10380859)	Micro Irrigation Works	GP	2	5.1	1.55	5.1	0.45	93.66%	217
16875	BIJATALA	BADJHARAN	CONSTRUCTION PROTECTION WALL FROM PRATAP POND TO NALO AT POKARIA(2404049001/RC/10400765)	Rural Connectivity	GP	0.44	1.44	0	0	0.44	0.00%	213
16876	BIJATALA	BADJHARAN	CONSTRUCTION OF PROTECTION WALL FROM DOMGODA POND TO JAMUGACHHA AT POKHARIA(2404049001/RC/10400768)	Rural Connectivity	GP	0.44	1.45	0	0	0.44	0.00%	213
16877	BIJATALA	BADJHARAN	CONST OF FIELD CHENNEL FROM CHITAN BILLO TO LAXMAN BILLO AT JAYANTPUR(2404049001/IC/10316018)	Micro Irrigation Works	GP	2.1	4.9	1.74	4.66	0.36	91.43%	174
16878	BIJATALA	BADJHARAN	CONST OF NEW EARTHEN FIELD CHANEL FROM AMBODIHA SANTALSAHI TO TUSU GHAT(2404049001/IC/10316001)	Micro Irrigation Works	GP	1.43	3.57	1.09	2.99	0.34	81.60%	164
16879	BIJATALA	BADJHARAN	CONST. OF FARM POND OF DEBENDRA NATH MOHANTA AT BADJHARANA(2404049001/IF/10339447)	Works on Individuals Land (Category IV)	GP	1.88	0.12	1.54	0	0.34	77.00%	164
16880	BIJATALA	BADJHARAN	CONST OF PROTECTIONWALL FROM CHECK DAM TO SUDAR BILLO AT JAYANTPUR(2404049001/WH/3087336)	Renovation of traditional water bodies	GP	2.2	4.7	1.93	0	0.27	27.97%	130

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
16881	BIJATALA	BADJHARAN	CONST OF CC DRAIN AT BHULASAHU AMBHADIHA(2404049001/IC/10316002)	Micro Irrigation Works	GP	1.57	5.63	1.34	4.49	0.23	80.97%	111
16882	BIJATALA	BADJHARAN	CONST. OF C.C DRAIN FROM KHADIASAHU AT JUDIA(2404049001/IC/942675)	Micro Irrigation Works	GP	1.47	5.33	1.28	4.74	0.19	88.53%	92
16883	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360448(2404049001/IF/IAV/1907562)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16884	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227604(2404049001/IF/IAV/1916884)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16885	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227625(2404049001/IF/IAV/1916885)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16886	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231167(2404049001/IF/IAV/1916905)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16887	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232505(2404049001/IF/IAV/1916916)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16888	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1287543(2404049001/IF/IAV/1917252)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16889	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344576(2404049001/IF/IAV/1917550)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16890	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298670(2404049001/IF/IAV/1917288)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16891	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247877(2404049001/IF/IAV/1906385)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16892	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312549(2404049001/IF/IAV/1906643)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16893	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245091(2404049001/IF/IAV/1906381)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16894	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310814(2404049001/IF/IAV/1906638)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16895	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351392(2404049001/IF/IAV/1906850)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16896	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243753(2404049001/IF/IAV/1906372)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16897	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322770(2404049001/IF/IAV/1906689)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16898	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244551(2404049001/IF/IAV/1906379)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
16899	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244979(2404049001/IF/IAV/1906380)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16900	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1246879(2404049001/IF/IAV/1906383)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16901	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309239(2404049001/IF/IAV/1906633)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16902	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313425(2404049001/IF/IAV/1906646)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16903	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232432(2404049001/IF/IAV/1906334)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16904	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309571(2404049001/IF/IAV/1906634)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16905	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291195(2404049001/IF/IAV/1917264)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16906	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328131(2404049001/IF/IAV/1918796)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16907	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244070(2404049001/IF/IAV/1906375)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16908	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258579(2404049001/IF/IAV/1906429)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16909	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298494(2404049001/IF/IAV/1906595)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16910	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304751(2404049001/IF/IAV/1906617)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16911	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309194(2404049001/IF/IAV/1917366)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16912	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393300(2404049001/IF/IAV/1907023)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16913	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363949(2404049001/IF/IAV/1906952)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16914	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230255(2404049001/IF/IAV/1906316)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16915	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234626(2404049001/IF/IAV/1906349)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16916	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292553(2404049001/IF/IAV/1906562)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
16917	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322796(2404049001/IF/IAY/1906690)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16918	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330288(2404049001/IF/IAY/1906741)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16919	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331650(2404049001/IF/IAY/1917477)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16920	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331655(2404049001/IF/IAY/1917478)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16921	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227550(2404049001/IF/IAY/1906309)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16922	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236806(2404049001/IF/IAY/1906353)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16923	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259026(2404049001/IF/IAY/1906433)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16924	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232383(2404049001/IF/IAY/1916915)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16925	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259022(2404049001/IF/IAY/1906432)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16926	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232290(2404049001/IF/IAY/1916913)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16927	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299836(2404049001/IF/IAY/1906600)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16928	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1279468(2404049001/IF/IAY/1906524)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16929	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298496(2404049001/IF/IAY/1906596)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16930	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298477(2404049001/IF/IAY/1917286)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16931	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231650(2404049001/IF/IAY/1906323)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16932	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389034(2404049001/IF/IAY/1917754)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16933	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2309001(2404049001/IF/IAY/1907484)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16934	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232429(2404049001/IF/IAY/1906333)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
16935	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247895(2404049001/IF/IAV/1906386)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16936	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322758(2404049001/IF/IAV/1906688)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16937	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348950(2404049001/IF/IAV/1906836)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16938	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299458(2404049001/IF/IAV/1917294)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16939	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302324(2404049001/IF/IAV/1917319)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16940	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299473(2404049001/IF/IAV/1906599)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16941	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393303(2404049001/IF/IAV/1907024)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16942	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360330(2404049001/IF/IAV/1918847)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16943	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352539(2404049001/IF/IAV/2005888)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16944	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367869(2404049001/IF/IAV/1907587)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16945	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390989(2404049001/IF/IAV/1917763)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16946	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255064(2404049001/IF/IAV/1917073)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16947	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380337(2404049001/IF/IAV/1917714)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16948	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380451(2404049001/IF/IAV/1917716)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16949	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366405(2404049001/IF/IAV/1917638)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16950	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366572(2404049001/IF/IAV/1917641)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16951	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367608(2404049001/IF/IAV/1917650)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16952	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368769(2404049001/IF/IAV/1917658)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
16953	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352758(2404049001/IF/IAY/1917571)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16954	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257591(2404049001/IF/IAY/1917091)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16955	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365088(2404049001/IF/IAY/1917634)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16956	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354948(2404049001/IF/IAY/1971909)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16957	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382611(2404049001/IF/IAY/1972099)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16958	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253233(2404049001/IF/IAY/1956469)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16959	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253234(2404049001/IF/IAY/1956470)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16960	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251310(2404049001/IF/IAY/1971325)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16961	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251314(2404049001/IF/IAY/1971326)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16962	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286313(2404049001/IF/IAY/1971471)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16963	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302540(2404049001/IF/IAY/1971577)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16964	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366403(2404049001/IF/IAY/1971977)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16965	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322676(2404049001/IF/IAY/2002873)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16966	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323292(2404049001/IF/IAY/1973209)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16967	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393249(2404049001/IF/IAY/2028621)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16968	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393253(2404049001/IF/IAY/2028622)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16969	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258014(2404049001/IF/IAY/2028540)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16970	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1246040(2404049001/IF/IAY/2039143)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
16971	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316325(2404049001/IF/IAY/2040225)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16972	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329297(2404049001/IF/IAY/2040505)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16973	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371479(2404049001/IF/IAY/2041838)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16974	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2302390(2404049001/IF/IAY/2043675)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16975	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2309515(2404049001/IF/IAY/2043713)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16976	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314264(2404049001/IF/IAY/2043745)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16977	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335408(2404049001/IF/IAY/2043876)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16978	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348943(2404049001/IF/IAY/2041070)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16979	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2304602(2404049001/IF/IAY/2043695)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16980	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263586(2404049001/IF/IAY/2067701)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16981	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328431(2404049001/IF/IAY/2070394)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16982	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2309558(2404049001/IF/IAY/2070397)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16983	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334223(2404049001/IF/IAY/2070437)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16984	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337582(2404049001/IF/IAY/2070461)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16985	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350002(2404049001/IF/IAY/2070565)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16986	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350526(2404049001/IF/IAY/2070571)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16987	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366193(2404049001/IF/IAY/2070920)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16988	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352672(2404049001/IF/IAY/2070696)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
16989	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244231(2404049001/IF/IAY/2067602)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16990	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253187(2404049001/IF/IAY/2067653)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16991	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254158(2404049001/IF/IAY/2067657)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16992	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251311(2404049001/IF/IAY/2067792)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16993	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299887(2404049001/IF/IAY/2068109)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16994	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313660(2404049001/IF/IAY/2068273)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16995	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328105(2404049001/IF/IAY/2068406)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16996	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329158(2404049001/IF/IAY/2068416)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16997	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369282(2404049001/IF/IAY/2069136)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16998	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372630(2404049001/IF/IAY/2069198)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
16999	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375334(2404049001/IF/IAY/2069259)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17000	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387574(2404049001/IF/IAY/2069458)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17001	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2247792(2404049001/IF/IAY/2070173)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17002	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330148(2404049001/IF/IAY/2070404)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17003	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334536(2404049001/IF/IAY/2070439)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17004	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358753(2404049001/IF/IAY/2070625)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17005	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367993(2404049001/IF/IAY/2070928)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17006	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271074(2404049001/IF/IAY/2067738)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17007	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249729(2404049001/IF/IAY/2067793)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17008	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1280780(2404049001/IF/IAY/2067928)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17009	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390983(2404049001/IF/IAY/2069505)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17010	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2250824(2404049001/IF/IAY/2070177)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17011	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355209(2404049001/IF/IAY/1918833)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17012	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349888(2404049001/IF/IAY/1906842)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17013	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313421(2404049001/IF/IAY/1971655)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17014	BIJATALA	BADJHARAN	CONST. OF IAY HOUSE OF JUGU MAJHI OF MADANSILA(2404049/IF/10119572)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
17015	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369270(2404049001/IF/IAY/2041777)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17016	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381734(2404049001/IF/IAY/2042226)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17017	BIJATALA	BADJHARAN	Construction of IAY House -IAY REG. NO. OR2329729(2404049001/IF/IAY/1280039)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
17018	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331339(2404049001/IF/IAY/1404922)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
17019	BIJATALA	BADJHARAN	CONST. OF ROAD FROM BHILU MAJHI HOUSE TO BARAGCHA WITH GUARDWALL AT JUDIA(2404049001/RC/2426756)	Rural Connectivity	GP	1.1	2	0.94	1.95	0.16	93.23%	77
17020	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354674(2404049001/IF/IAY/2041295)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
17021	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387514(2404049001/IF/IAY/2042463)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
17022	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311836(2404049001/IF/IAY/1906641)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17023	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313438(2404049001/IF/IAY/1906647)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17024	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248647(2404049001/IF/IAY/1906389)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17025	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232051(2404049001/IF/IAY/1916911)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17026	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234622(2404049001/IF/IAY/1906348)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17027	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243275(2404049001/IF/IAY/1906370)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17028	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300366(2404049001/IF/IAY/1906606)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17029	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393257(2404049001/IF/IAY/1907020)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17030	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230260(2404049001/IF/IAY/1980285)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17031	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253892(2404049001/IF/IAY/2038160)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17032	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266009(2404049001/IF/IAY/2039388)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17033	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266150(2404049001/IF/IAY/2039393)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17034	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392889(2404049001/IF/IAY/2042713)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17035	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331687(2404049001/IF/IAY/2043861)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17036	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349479(2404049001/IF/IAY/2041081)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17037	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372625(2404049001/IF/IAY/2041876)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17038	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2311895(2404049001/IF/IAY/2043723)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17039	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1284838(2404049001/IF/IAY/2067950)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17040	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354264(2404049001/IF/IAY/2075982)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17041	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233699(2404049001/IF/IAY/1906341)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17042	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308766(2404049001/IF/IAY/1906629)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17043	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248419(2404049001/IF/IAY/1917037)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17044	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232286(2404049001/IF/IAY/1906330)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17045	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323301(2404049001/IF/IAY/1917432)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17046	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380694(2404049001/IF/IAY/1972083)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17047	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265580(2404049001/IF/IAY/2038051)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17048	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315411(2404049001/IF/IAY/2038110)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17049	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318379(2404049001/IF/IAY/2040264)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17050	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371384(2404049001/IF/IAY/2041834)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17051	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351862(2404049001/IF/IAY/2041190)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17052	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392931(2404049001/IF/IAY/2042717)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17053	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302596(2404049001/IF/IAY/1917321)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17054	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330628(2404049001/IF/IAY/1906743)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17055	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234140(2404049001/IF/IAY/1906347)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17056	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382595(2404049001/IF/IAY/1972098)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17057	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382613(2404049001/IF/IAY/1972100)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17058	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2306919(2404049001/IF/IAY/2003724)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17059	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314266(2404049001/IF/IAY/2028795)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17060	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298495(2404049001/IF/IAY/2033707)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17061	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230951(2404049001/IF/IAY/2033758)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17062	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263961(2404049001/IF/IAY/2037564)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17063	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264659(2404049001/IF/IAY/2037567)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17064	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264662(2404049001/IF/IAY/2037568)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17065	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291942(2404049001/IF/IAY/2037580)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17066	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233664(2404049001/IF/IAY/2037640)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17067	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233632(2404049001/IF/IAY/2037641)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17068	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390956(2404049001/IF/IAY/2037746)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17069	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367980(2404049001/IF/IAY/2037800)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17070	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388798(2404049001/IF/IAY/2042524)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17071	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256403(2404049001/IF/IAY/2077159)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17072	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312041(2404049001/IF/IAY/2077239)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17073	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253186(2404049001/IF/IAY/2077327)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17074	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314577(2404049001/IF/IAY/2077706)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17075	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360331(2404049001/IF/IAY/2077742)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17076	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381739(2404049001/IF/IAY/2079220)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17077	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245086(2404049001/IF/IAY/2028537)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
17078	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2312723(2404049001/IF/IAY/2075914)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17079	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2309005(2404049001/IF/IAY/2075912)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
17080	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2309541(2404049001/IF/IAY/2075913)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
17081	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2343448(2404049001/IF/IAY/2075960)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
17082	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232284(2404049001/IF/IAY/1906329)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17083	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302043(2404049001/IF/IAY/1906608)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17084	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231856(2404049001/IF/IAY/1906326)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17085	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367138(2404049001/IF/IAY/1917645)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17086	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369840(2404049001/IF/IAY/1972003)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17087	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266139(2404049001/IF/IAY/2028544)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17088	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263957(2404049001/IF/IAY/2037563)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17089	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265719(2404049001/IF/IAY/2037576)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17090	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392945(2404049001/IF/IAY/2037741)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17091	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391093(2404049001/IF/IAY/2037747)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17092	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265226(2404049001/IF/IAY/2077139)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17093	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265703(2404049001/IF/IAY/2077149)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17094	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266136(2404049001/IF/IAY/2077153)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17095	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286527(2404049001/IF/IAY/2077203)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17096	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310923(2404049001/IF/IAY/2077217)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17097	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331658(2404049001/IF/IAY/2077246)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17098	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329465(2404049001/IF/IAY/2077261)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17099	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377149(2404049001/IF/IAY/2077507)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17100	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388301(2404049001/IF/IAY/2077572)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17101	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314574(2404049001/IF/IAY/2077705)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17102	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314583(2404049001/IF/IAY/2077707)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17103	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2316334(2404049001/IF/IAY/2077713)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17104	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2316196(2404049001/IF/IAY/2077716)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17105	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344784(2404049001/IF/IAY/2077743)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17106	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367497(2404049001/IF/IAY/2077745)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17107	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344876(2404049001/IF/IAY/2077757)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17108	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367268(2404049001/IF/IAY/2077770)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17109	BIJATALA	BADJHARAN	CONST. OF ROAD FROM BURUDI JAHIRA TO LAXMIPANI AT JUDIA.(2404049010/RC/2393693)	Rural Connectivity	GP	1.2	2.1	1.09	2.05	0.11	95.15%	53
17110	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297414(2404049001/IF/IAY/1917280)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
17111	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233877(2404049001/IF/IAY/1906344)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
17112	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330263(2404049001/IF/IAY/1906740)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
17113	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355195(2404049001/IF/IAY/1907551)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
17114	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265704(2404049001/IF/IAY/2037575)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17115	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263930(2404049001/IF/IAY/2039356)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
17116	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297625(2404049001/IF/IAY/2039819)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
17117	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367698(2404049001/IF/IAY/2044067)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
17118	BIJATALA	BADJHARAN	CONST. OF IAY HOUSE OF GINGI NAIK(2404049001/IF/10210423)	Works on Individuals Land (Category IV)	GP	0.17	0	0.08	0	0.09	47.06%	43
17119	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227582(2404049001/IF/IAY/1906310)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
17120	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310830(2404049001/IF/IAY/1906640)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
17121	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258009(2404049001/IF/IAY/1906425)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
17122	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231168(2404049001/IF/IAY/1916906)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
17123	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2315234(2404049001/IF/IAY/2038469)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
17124	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227600(2404049001/IF/IAY/1916883)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
17125	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2249437(2404049001/IF/IAY/2043512)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
17126	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362914(2404049001/IF/IAY/1906895)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17127	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2306918(2404049001/IF/IAY/1907483)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17128	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230950(2404049001/IF/IAY/2038986)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17129	BIJATALA	BADJHARAN	CONST. OF ROAD FROM BADJHARAN SITA SAHI TO BHANGABEDA(2404049001/RC/3104155)	Rural Connectivity	GP	2.11	2.89	2.05	2.7	0.06	95.00%	29
17130	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351409(2404049001/IF/IAY/1906851)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17131	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2343004(2404049001/IF/IAY/1907529)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17132	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1246589(2404049001/IF/IAY/1906382)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17133	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367838(2404049001/IF/IAY/1918866)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17134	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331752(2404049001/IF/IAY/1907513)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17135	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363987(2404049001/IF/IAY/1906951)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17136	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365997(2404049001/IF/IAY/1917637)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17137	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244081(2404049001/IF/IAY/1917000)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17138	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315305(2404049001/IF/IAY/2040209)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17139	BIJATALA	BADJHARAN	CONST OF GUARDWALL FROM PIMPLI HOUSE TO BALI BILLO MIP AT JUDIA(2404049001/WH/3099200)	Renovation of traditional water bodies	GP	0.43	1.57	0.38	1.56	0.05	97.00%	24
17140	BIJATALA	BADJHARAN	Construction of IAY House -IAY REG. NO. OR1243790(2404049001/IF/IAY/1278375)	Works on Individuals Land (Category IV)	GP	0.17	0	0.13	0	0.04	76.47%	19
17141	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312546(2404049001/IF/IAY/1906642)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17142	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265332(2404049001/IF/IAY/1917118)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17143	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248661(2404049001/IF/IAY/1956459)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17144	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233697(2404049001/IF/IAY/2033772)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17145	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338165(2404049001/IF/IAY/2043898)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17146	BIJATALA	BADJHARAN	CONST. OF GR-1 METALING OF ROAD FROM BAIGANKUDAR SCHOOL SAHI TO KHADIA SAHI(2404049001/RC/3102781)	Rural Connectivity	GP	1.3	5.2	1.27	2.71	0.03	61.23%	14
17147	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393258(2404049001/IF/IAY/1907021)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
17148	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266042(2404049001/IF/IAY/2038062)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
17149	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259033(2404049001/IF/IAY/1906434)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17150	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311901(2404049001/IF/IAY/1917379)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17151	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391052(2404049001/IF/IAY/1907006)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17152	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349212(2404049001/IF/IAY/1983055)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17153	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253891(2404049001/IF/IAY/2038161)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17154	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381351(2404049001/IF/IAY/2042217)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17155	BIJATALA	BADJHARAN	CONST OF GUARDWALL FROM TUSUGHAT TO JAMUGAJAL AT AMBHADIHA(2404049001/WH/10358071)	Renovation of traditional water bodies	GP	0.44	1.45	0.43	1.43	0.01	98.41%	5
17156	BIJATALA	BADJHARAN	CONST OF PROTECTIONWALL FROM BRAHMAN BILLO TO SURENDRA BILLO AT BHALUJODI(2404049001/WH/10356851)	Renovation of traditional water bodies	GP	0.44	1.43	0.43	1.4	0.01	97.86%	5
17157	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233880(2404049001/IF/IAY/1906345)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17158	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367868(2404049001/IF/IAY/1918867)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17159	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298321(2404049001/IF/IAY/1906592)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17160	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231873(2404049001/IF/IAY/1916909)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17161	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364365(2404049001/IF/IAY/1906950)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17162	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349787(2404049001/IF/IAY/1983088)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17163	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369267(2404049001/IF/IAY/2037705)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17164	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324636(2404049001/IF/IAY/2037788)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17165	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389225(2404049001/IF/IAY/2042547)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17166	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354270(2404049001/IF/IAY/2043982)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17167	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388842(2404049001/IF/IAY/2042527)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17168	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380660(2404049001/IF/IAY/2042191)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17169	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2346445(2404049001/IF/IAY/2043944)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17170	BIJATALA	BADJHARAN	Construction of IAY House -IAY REG. NO. OR2367702(2404049001/IF/IAY/1280252)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	0	0	100.00%	0
17171	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369880(2404049001/IF/IAY/1917664)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17172	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369878(2404049001/IF/IAY/2003102)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17173	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330466(2404049001/IF/IAY/2037790)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17174	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383121(2404049001/IF/IAY/2042281)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17175	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2305020(2404049001/IF/IAY/2043698)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17176	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344695(2404049001/IF/IAY/2043933)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17177	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364800(2404049001/IF/IAY/2041664)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17178	BIJATALA	BADJHARAN	Construction of IAY House -IAY REG. NO. OR1265398(2404049001/IF/IAY/1278497)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	0	0	100.00%	0
17179	BIJATALA	BADJHARAN	CONST OF PROTECTION WALL FROM BAIGANKUDAR SCHOOL SAHI TO SANKAR HOUSE TO BAIGANKUDAR.(2404049001/IC/10390963)	Micro Irrigation Works	GP	0.44	1.45	0.45	1.44	-0.01	100.00%	-5
17180	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358541(2404049001/IF/IAY/1983147)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17181	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389808(2404049001/IF/IAY/2042569)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17182	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233199(2404049001/IF/IAY/1916922)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
17183	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351358(2404049001/IF/IAY/1906849)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
17184	BIJATALA	BADJHARAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355233(2404049001/IF/IAY/1971902)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
17185	BIJATALA	BADJHARAN	CONST. OF FARM POND OF KANAKALATA GIRI(2404049009/IF/10095092)	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.96	0	-0.06	98.00%	-29
17186	BIJATALA	BADJHARAN	CONST OF FIELD CHEENEL FROM MAHENDRA HOUSE TO KASINATH POND AT JUDIA(2404049001/WC/1355534)	Micro Irrigation Works	GP	1.86	5.04	1.93	4.51	-0.07	93.33%	-34

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17187	BIJATALA	BADJHARAN	CONST OIELD CHEENEL FROM GUNDI HOUSE TO SAMAI HOUSE AT JUDIA BURUDI(2404049001/WC/1357946)	Micro Irrigation Works	GP	1.86	5.04	1.93	4.67	-0.07	95.65%	-34
17188	BIJATALA	BADJHARAN	CONST OF FIELD CHENEL FROM SUKANTO BILLO TO BISHWAMITRO BILLO JUDIA BURUDI(2404049001/IC/10316573)	Micro Irrigation Works	GP	1.56	5.64	1.71	4.73	-0.15	89.44%	-72
17189	BIJATALA	BADJHARAN	CONST. OF ROAD FROM BHALUJODI MADANSAHI TO AMBADIHA(2404049001/RC/2433283)	Rural Connectivity	GP	3	2	3.18	0.56	-0.18	74.80%	-87
17190	BIJATALA	BADJHARAN	CONST. O FARM POND OF BINAPANI GIRI W/O NARENDRA AT BADJHARAN(2404049001/IF/10339379)	Works on Individuals Land (Category IV)	GP	1.8	0.2	1.99	0	-0.19	99.50%	-92
17191	BIJATALA	BADJHARAN	CONST. OF DRAIN FROM BHALUJODI AWC (2404049001/IC/10392011)	Micro Irrigation Works	GP	1.72	4.86	2	4.86	-0.28	104.26%	-135
17192	BIJATALA	BADJHARAN	CONST. OF FIELD CHANNAL RADHA BILO TO NARENDRA BILO AT BADJHARAN(2404049001/IC/10430120)	Micro Irrigation Works	GP	1	6.1	1.44	0	-0.44	20.28%	-213
17193	BIJATALA	BADJHARAN	CONST. OF NEW ROAD FROM POKHORIA DUNGRI SAHI TO RALO(2404049001/RC/3102200)	Rural Connectivity	GP	2.7	2.6	3.54	0	-0.84	66.79%	-406
17194	BIJATALA	BADJHARAN	CONST. OF ROAD FROM BADJHARAN POOJA MANDAP TO SITASAHI TANK(2404049001/RC/3104154)	Rural Connectivity	GP	1.72	3.13	2.61	2.19	-0.89	98.97%	-430
17195	BIJATALA	BANKATI	CONST. OF PLAY FIELD GOLMUNDA(2404049004/LD/1071527)	Land Development	GP	4.5	1.8	0.58	0	3.92	9.21%	1894
17196	BIJATALA	BANKATI	NEW TANK AT ASANSIKAD(2404049002/WH/10358956)	Renovation of traditional water bodies	GP	4.74	0.2	0.97	0	3.77	19.64%	1821
17197	BIJATALA	BANKATI	DEV OF PLAY FIELD AT TALDHIA(2404049002/LD/10414364)	Land Development	GP	3.5	2	0	0	3.5	0.00%	1691
17198	BIJATALA	BANKATI	CONST. OF NEW ROAD FROM JAUNTI KUNU HOUSE TO NADI.(2404049002/RC/10371087)	Rural Connectivity	GP	3.5	2.4	0.44	0	3.06	7.46%	1478
17199	BIJATALA	BANKATI	RENO. OF TANK GOLMUNDA PANCHU BANDHA.(2404049002/WH/10296690)	Renovation of traditional water bodies	GP	3	2	0.37	1.98	2.63	47.00%	1271
17200	BIJATALA	BANKATI	DEVELOPMENT OF RAKHASAHI PLAY FIELD AT KHANDADEULI(2404049002/PG/1114613)	Play Ground	GP	3.2	0.8	0.6	0	2.6	15.00%	1256
17201	BIJATALA	BANKATI	CONNECTION ROAD FROM MURMU SAHI TO KEROD SAHI MURUM WITH GUARDWALL AT KARKACHIA (2404049002/RC/10401467)	Rural Connectivity	GP	2.49	1.37	0	0	2.49	0.00%	1203
17202	BIJATALA	BANKATI	RENO. OF TANK AT GALMUNDA GADASAHI(2404049002/WH/10295687)	Renovation of traditional water bodies	GP	3.6	6	1.58	5.09	2.02	69.48%	976
17203	BIJATALA	BANKATI	CONST. OF FIELD CHANNAL AT TALDIHA FROM LATHIN RAKHA TO BALIKOTHA ROAD.(2404049010/IF/10048691)	Micro Irrigation Works	BP	2	4	0	0	2	0.00%	966
17204	BIJATALA	BANKATI	CONST. OF PROTECTION WALL AT BARAJIANI MANKA TANK(2404049010/WC/1373076)	Water Conservation and Water Harvesting	GP	2	4	0	0	2	0.00%	966

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17205	BIJATALA	BANKATI	CONST. OF PROTECTION WALL AT KHANDEDEULI COMMUNITY TANK(2404049002/WH/10294596)	Renovation of traditional water bodies	GP	3	3.1	1.01	3.08	1.99	67.05%	961
17206	BIJATALA	BANKATI	CONST. OF NEW ROAD FROM BALIADHIPA MAHANTA SAHI TO JAUNTI(2404049002/RC/3102701)	Rural Connectivity	GP	3.93	2.17	2.07	0	1.86	33.93%	899
17207	BIJATALA	BANKATI	CONST. OF FARM POND OF PRABIN KU. MOHANTA AT CAHNPAL(2404049002/IF/10500209)	Works on Individuals Land (Category IV)	GP	1.8	0.2	0	0	1.8	0.00%	870
17208	BIJATALA	BANKATI	CONST. OF FARM POND OF CHANDRA MOHAN MOHANTA(2404049002/IF/10500214)	Works on Individuals Land (Category IV)	GP	1.8	0.2	0	0	1.8	0.00%	870
17209	BIJATALA	BANKATI	CONST. OF TANK AT BATHING GHAT WITH GUARDWALL AT BALIKATHA.(2404049003/WC/1353945)	Water Conservation and Water Harvesting	GP	2	3.2	0.23	1.16	1.77	26.73%	855
17210	BIJATALA	BANKATI	CONST. OF PROTECTION WALL AT KHANDEDEULI DHIPASAHU TANK.(2404049002/WC/1357799)	Water Conservation and Water Harvesting	GP	2.2	4	0.45	0	1.75	7.26%	845
17211	BIJATALA	BANKATI	CONST. OF FIELD CHANAL FROM KANDANALI TO DHUMAHARI AT CHANPAL(2404049002/IC/10430447)	Micro Irrigation Works	GP	1.7	4.3	0	0	1.7	0.00%	821
17212	BIJATALA	BANKATI	CONST. OF NEW PLAY FIELD AT UDALIKUDAR(2404049002/LD/10120869)	Land Development	GP	4.35	0.65	2.68	0	1.67	53.60%	807
17213	BIJATALA	BANKATI	CONST. OF NEW ROAD FROM KHANDEDEULI JADUSAHU TO ASANSIKAD(2404049002/RC/10371076)	Rural Connectivity	GP	3	3.1	1.37	2.99	1.63	71.48%	787
17214	BIJATALA	BANKATI	CONSTRUCTION OF FARM POND SALURAM SOREN(2404049002/IF/10469262)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0	0	1.61	0.00%	778
17215	BIJATALA	BANKATI	CONST. OF CHECK DAM AT TAYAN DARHA AT BALIADHIPA(2404049002/WC/1372584)	Water Conservation and Water Harvesting	GP	2.19	6.76	0.6	5.31	1.59	66.03%	768
17216	BIJATALA	BANKATI	CONST. OF PROTECTION WALL AT KHANDEDEULI DHIPASAHU TANK.(2404049002/WC/1373962)	Water Conservation and Water Harvesting	BP	2	4.2	0.43	0	1.57	6.94%	758
17217	BIJATALA	BANKATI	CONST. OF NEW ROAD FROM GOLMUNDA RD ROAD TO VIA CHATANI TO BALIADHIPA.(2404049002/RC/10341514)	Rural Connectivity	GP	2.41	3.69	0.88	3.1	1.53	65.25%	739
17218	BIJATALA	BANKATI	CONST OF SURPLUS WITH DRAIN AT GALMUNDA GODASAHU BANDHA(2404049002/WH/3099201)	Renovation of traditional water bodies	GP	1.48	5.52	0	0	1.48	0.00%	715
17219	BIJATALA	BANKATI	CONNECTING OF NEW ROAD FROM PRADHAN SAHI TO BALIADHIPA.(2404049002/RC/2435702)	Rural Connectivity	GP	3.12	1.88	1.65	1.28	1.47	58.60%	710
17220	BIJATALA	BANKATI	CONST. OF FIELD CHANNAL AT BALIADHIPA RIVER ROAD (2404049002/IC/10432541)	Micro Irrigation Works	GP	1.7	5	0.23	0	1.47	3.43%	710
17221	BIJATALA	BANKATI	CONST OF PROTECTIONWALL AT ASANSIKAD BANDHA(2404049002/WC/1351374)	Water Conservation and Water Harvesting	GP	1.46	4.64	0	0	1.46	0.00%	705
17222	BIJATALA	BANKATI	CONST. OF NEW ROAD FROM JAUNTI CHANDU TO NALA.(2404049002/RC/10340747)	Rural Connectivity	GP	1.83	4.27	0.38	1.69	1.45	33.93%	700

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17223	BIJATALA	BANKATI	IMP. OF ROAD FROM PARDHANSAHI TO MURMU SAHI VIA JAHIRA (GS-LALAMOCHAN HANSDAH)(2404049002/RC/2401926)	Rural Connectivity	GP	3.94	2.11	2.5	1.27	1.44	62.31%	696
17224	BIJATALA	BANKATI	CONSTRUCTION OF FARM POND ANIPA SOREN (2404049002/IF/10461056)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.29	0	1.32	17.47%	638
17225	BIJATALA	BANKATI	IMPROVEMENT OF ROAD FROM BARAJANI RD ROAD TO MANKAGODA (P.2)(2404049002/RC/2416405)	Rural Connectivity	GP	3.31	1.69	2.03	1.28	1.28	66.20%	618
17226	BIJATALA	BANKATI	LANDLEVELING IN GOLMUNDA PRY SCHOOL FIELD(2404049002/LD/2423023)	Land Development	GP	2.4	0.6	1.12	0	1.28	37.33%	618
17227	BIJATALA	BANKATI	CONST. OF NEW FIELD CHENNAL LAXMAN BANDHA TO RAJABANDHA.(2404049002/IC/10316165)	Micro Irrigation Works	GP	2.08	1.42	0.88	1.37	1.2	64.29%	580
17228	BIJATALA	BANKATI	CONST. OF FIELD CHANNAL BHADU BANDHA TO MAJHI BILO AT BT SAHI.(2404049009/IF/10047097)	Micro Irrigation Works	GP	1.9	4.4	0.71	2.59	1.19	52.38%	575
17229	BIJATALA	BANKATI	CONSTRUCTION OF FARM POND SATYA NATH MOHANTA(2404049002/IF/10468633)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.47	0	1.14	28.31%	551
17230	BIJATALA	BANKATI	CONST. OF ROAD FROM ACHARYA SAHI RIVER END TAT. CHHANPAL(2404049002/RC/2377515)	Rural Connectivity	GP	2	1.6	0.92	1.59	1.08	69.72%	522
17231	BIJATALA	BANKATI	CONST. OF ROAD FROM BALIAIDHIPA MIP TO GOLMUNDA(2404049002/RC/2408807)	Rural Connectivity	GP	3.5	1.5	2.43	0	1.07	48.60%	517
17232	BIJATALA	BANKATI	IMP. OF ROAD CHHANPAL KADUANI TO NADI(2404049002/RC/2377514)	Rural Connectivity	GP	2.2	1.7	1.14	1.17	1.06	59.23%	512
17233	BIJATALA	BANKATI	CONSTRUCTION OF FARM POND LALMOHAN MURMU(2404049002/IF/10464074)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.57	0	1.04	34.34%	502
17234	BIJATALA	BANKATI	CONST. OF NEW ROAD FROM DHURBA DUNGRI TO PITKHOLA AT TALDIHA(2404049002/RC/10403572)	Rural Connectivity	GP	2.36	1.12	1.33	0	1.03	38.22%	498
17235	BIJATALA	BANKATI	CONST. OF FIELD CHANAL BALIKOTHA NUASAH TO PURUNASAH AT BALIKOTHA(2404049002/WC/1375742)	Micro Irrigation Works	GP	2	4.2	0.99	3.51	1.01	72.58%	488
17236	BIJATALA	BANKATI	RENO. OF TANK CHATANIBANDHA AT GOLMUNDA.(2404049002/WH/10296256)	Renovation of traditional water bodies	GP	1.5	3.5	0.52	3.17	0.98	73.80%	473
17237	BIJATALA	BANKATI	CONST. OF FARM POND SALMAN MURMU(2404049002/IF/10465286)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.67	0	0.94	40.36%	454
17238	BIJATALA	BANKATI	CONST. OF NEW ROAD FROM KARKACHIA CANNAL TO TANGISAH.(2404049002/RC/2432342)	Rural Connectivity	GP	3.18	1.12	2.27	0.6	0.91	66.74%	440
17239	BIJATALA	BANKATI	CONST. OF NEW TANK AT KHANDADERA(2404049002/WC/10339302)	Water Conservation and Water Harvesting	GP	1.5	3.5	0.63	3.36	0.87	79.80%	420
17240	BIJATALA	BANKATI	CONST. OF ROAD FROM KERLASAH TO KARKACHIA AT KARKACHIA(2404049009/RC/2392679)	Rural Connectivity	GP	2.52	1.08	1.68	0	0.84	46.67%	406

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17241	BIJATALA	BANKATI	CONST. OF FIELD CHANNAL KIRTAN TO ARJU HOUSE AT CHANPAL(2404049009/WC/1357776)	Water Conservation and Water Harvesting	GP	2	4	1.16	2.66	0.84	63.67%	406
17242	BIJATALA	BANKATI	CONST. OF FIELD CHANNAL AT TALDIHA FROM LATHIA RAKHA TO BALIKOTHA ROAD(2404049002/IC/10433186)	Micro Irrigation Works	GP	1.22	4.78	0.41	1.44	0.81	30.83%	391
17243	BIJATALA	BANKATI	CONST. OF FIELD CHENAL RD ROAD TO MAREDI AT KARKACHIA.(2404049002/IC/10388472)	Micro Irrigation Works	GP	1.33	5.07	0.53	4.77	0.8	82.81%	386
17244	BIJATALA	BANKATI	CONST. OF FIELD CHANAL BADIA HOUSE TO FULA PATRA HOUSE AT BALIKATHA(2404049009/WC/1368380)	Water Conservation and Water Harvesting	GP	1.5	4.4	0.7	2.4	0.8	52.54%	386
17245	BIJATALA	BANKATI	CONST OF FIELD CHENNEL PLAY FIELD TO RIVER AT JAUNTI(2404049002/IF/10105314)	Micro Irrigation Works	GP	1.3	4.5	0.51	3.11	0.79	62.41%	382
17246	BIJATALA	BANKATI	CONST. OF FIELD CHANNAL ANA BANDHA RD ROAD TO SAMU BILLO AT KARKACHIA.(2404049002/IC/10388471)	Micro Irrigation Works	GP	1.3	5.2	0.59	4.8	0.71	82.92%	343
17247	BIJATALA	BANKATI	CONST. OF FIELD CHANNAL JAUNTI TO AUNGNI BILO(2404049002/IC/10388530)	Micro Irrigation Works	GP	1.26	4.74	0.56	4.07	0.7	77.17%	338
17248	BIJATALA	BANKATI	CONSTRUCTION OF PROTECTIONWALL DHIRI BANDI CHECK DAM AT KARKACHIA (2404049002/WH/10359052)	Renovation of traditional water bodies	GP	0.68	2.18	0	0	0.68	0.00%	329
17249	BIJATALA	BANKATI	CONST. OF FARM POND MOHENDRA NATH MOHANTA AT CHANPAL(2404049002/IF/10466153)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.94	0	0.67	56.63%	324
17250	BIJATALA	BANKATI	CONST. OF FIELD CHANNAL BARAJIANI MAREDI(2404049002/IC/10388529)	Micro Irrigation Works	GP	1.26	4.64	0.62	4.26	0.64	82.71%	309
17251	BIJATALA	BANKATI	CONST. OF AWC BUILDING AT BARAJIANI II(2404049002/AV/10379100)	Anganwadi/Other Rural Infrastructure	GP	1	4	0.38	2.97	0.62	67.00%	300
17252	BIJATALA	BANKATI	CONST. OF DUGWELL OF HARIPADA MOHANTA AT KHANDADERA.(2404049002/IC/3088676)	Micro Irrigation Works	GP	0.8	0.8	0.2	0	0.6	12.50%	290
17253	BIJATALA	BANKATI	CONSTRUCTION OF FIELD CHANNAL NUASAH TO DUNGURI BILLO AT GOLMUNDA(2404049002/IC/10429375)	Micro Irrigation Works	GP	1.39	3.89	0.79	0	0.6	14.96%	290
17254	BIJATALA	BANKATI	CONST. OF PROTECTIONWALL AT GOLMUNDA RAKHAGODA TANK(2404049002/WH/3076108)	Renovation of traditional water bodies	GP	1.36	4.54	0.78	0	0.58	13.22%	280
17255	BIJATALA	BANKATI	CONST OF FARM POND OF TULASI SING BANKATI(2404049002/IF/10344238)	Works on Individuals Land (Category IV)	GP	1.88	0.12	1.3	0	0.58	65.00%	280
17256	BIJATALA	BANKATI	CONST. OF ROAD GANESWAR HOUSE PURNA SAHI AT BANKATI(2404049001/RC/2391977)	Rural Connectivity	GP	2.4	1.6	1.82	1.38	0.58	80.00%	280
17257	BIJATALA	BANKATI	CONSTRUCTION OF FARM POND KUNJABIHARI PATRA(2404049002/IF/10468636)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.05	0	0.56	63.25%	271
17258	BIJATALA	BANKATI	CONST. OF PROTECTION WALL AT KHANDADEULI TO CHANDIDA(2404049009/IF/10047096)	Micro Irrigation Works	GP	0.8	1.2	0.26	0	0.54	13.00%	261

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17259	BIJATALA	BANKATI	CONNECTIVITY OF ROAD AND CULVERT FROM KARKACHIA TO SANBELPAHADI(2404049002/RC/2409358)	Rural Connectivity	GP	4.47	2.03	3.93	0.68	0.54	70.92%	261
17260	BIJATALA	BANKATI	CONSTRUCTION OF FARM POND PURENDRA SI (2404049002/IF/10466084)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.08	0	0.53	65.06%	256
17261	BIJATALA	BANKATI	CONST. OF PLAY FIELD AT BALIADHIPA (2404049008/LD/1071601)	Land Development	GP	3	2	2.47	0	0.53	49.40%	256
17262	BIJATALA	BANKATI	CONST. OF CHECK DAM ATDHIRIBANDI KARKACHIA.(2404049002/WC/10328917)	Water Conservation and Water Harvesting	GP	1.4	5.6	0.89	0	0.51	12.71%	246
17263	BIJATALA	BANKATI	CONST. OF ROAD FROM SOSO BILLO TO MUNDAKATI AT GOLMUNDA(2404049002/RC/10401719)	Rural Connectivity	GP	1.95	1.33	1.46	0	0.49	44.51%	237
17264	BIJATALA	BANKATI	IMP. OF ROAD FROM TANGISAH CHHACK TO KHADIASOL AT KARKACHIA.(2404049002/RC/2434325)	Rural Connectivity	GP	2.94	1.21	2.48	0.7	0.46	76.63%	222
17265	BIJATALA	BANKATI	CONST. OF EARTHEN FIELD CHANNAL AT BALIADHIPA CANNAL TOPARAW SAHI.(2404049002/IC/10380861)	Micro Irrigation Works	GP	1	2.5	0.58	0	0.42	16.57%	203
17266	BIJATALA	BANKATI	CONST OF NEW ROAD LUTISAH TO RENTAKACHA AT KARKACHIA(2404049006/RC/2391476)	Rural Connectivity	GP	2.59	1.11	2.19	0	0.4	59.19%	193
17267	BIJATALA	BANKATI	CONSTRUCTION OF FARM POND MADANMOHAN HANSDAH(2404049002/IF/10465752)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.22	0	0.39	73.49%	188
17268	BIJATALA	BANKATI	CONST. OF NEW EARTHEN FIELD CHANNAL AT KARKACHIA SCHOOL TO VIA JAHIRA TO CANAL.(2404049002/IC/10380860)	Micro Irrigation Works	GP	1	2.5	0.63	0	0.37	18.00%	179
17269	BIJATALA	BANKATI	CONNECTING OF NEW ROAD FROM RD ROAD TO TULASIBANI VIA LUTISAH AT KARKACHIA(2404049/RC/2434905)	Rural Connectivity	BP	4	1	3.65	0	0.35	73.00%	169
17270	BIJATALA	BANKATI	CONST. OF FIELD CHANNAL AT KHANDEJULL DHIPUSAHI.(2404049002/IC/10431028)	Micro Irrigation Works	GP	1.6	4.8	1.26	2.35	0.34	56.41%	164
17271	BIJATALA	BANKATI	CONSTRUCTION OF CC DARIN MADHA HOUSE TO BAIDHARA HOUSE GOLMUNDA GODASAH(2404049002/IC/10429373)	Micro Irrigation Works	GP	1.55	4.13	1.28	0	0.27	22.54%	130
17272	BIJATALA	BANKATI	CONSTRUCTION OF PROTECTIONWALL AT MAREDI CANNAL SAID AT KARKACHIA(2404049002/WH/10358812)	Renovation of traditional water bodies	GP	0.6	1.96	0.35	0	0.25	13.67%	121
17273	BIJATALA	BANKATI	CONST. OF BOULDER STOP DAM AT KARKACHIA RANKINI KAHNALLA(2404049002/WC/1380489)	Water Conservation and Water Harvesting	GP	0.35	0.15	0.11	0	0.24	22.00%	116
17274	BIJATALA	BANKATI	CONSTRUCTION OF FARM POND RAGHUNATH MARANDI(2404049002/IF/10465749)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.38	0	0.23	83.13%	111
17275	BIJATALA	BANKATI	CONSTRUCTION OF FARM POND RAMCHANDAR SOREN (2404049002/IF/10465287)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.41	0	0.2	84.94%	97
17276	BIJATALA	BANKATI	CONSTRUCTION OF PROTECTION WALL BALIKOTHA RIVER SAID AT BALIKOTHA (2404049002/WH/10359058)	Renovation of traditional water bodies	GP	0.58	1.88	0.39	0	0.19	15.85%	92

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17277	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1284998(2404049002/IF/IAY/1489309)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17278	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239554(2404049002/IF/IAY/1932335)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17279	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2361997(2404049002/IF/IAY/1934491)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17280	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243154(2404049002/IF/IAY/1948202)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17281	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265452(2404049002/IF/IAY/1948209)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17282	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268894(2404049002/IF/IAY/1948216)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17283	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2321419(2404049002/IF/IAY/1948352)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17284	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391281(2404049002/IF/IAY/1917766)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17285	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361403(2404049002/IF/IAY/1917617)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17286	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234378(2404049002/IF/IAY/1932306)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17287	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268874(2404049002/IF/IAY/1948218)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17288	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237031(2404049002/IF/IAY/1916959)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17289	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348116(2404049002/IF/IAY/1917558)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17290	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348155(2404049002/IF/IAY/1917559)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17291	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355488(2404049002/IF/IAY/1917581)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17292	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356869(2404049002/IF/IAY/1917589)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17293	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369604(2404049002/IF/IAY/1917663)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17294	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335500(2404049002/IF/IAY/1948362)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17295	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240849(2404049002/IF/IAY/1948199)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17296	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240851(2404049002/IF/IAY/1948200)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
17297	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355875(2404049002/IF/IAY/1917583)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17298	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335923(2404049002/IF/IAY/1918808)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17299	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355871(2404049002/IF/IAY/1917582)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17300	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378906(2404049002/IF/IAY/1932948)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17301	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226530(2404049002/IF/IAY/1916875)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17302	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365091(2404049002/IF/IAY/1918857)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17303	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233351(2404049002/IF/IAY/1916925)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17304	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233467(2404049002/IF/IAY/1916926)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17305	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233468(2404049002/IF/IAY/1916927)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17306	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233482(2404049002/IF/IAY/1916929)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17307	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230207(2404049002/IF/IAY/1948188)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17308	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237639(2404049002/IF/IAY/1916960)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17309	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245750(2404049002/IF/IAY/1917007)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17310	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245753(2404049002/IF/IAY/1917008)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17311	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358893(2404049002/IF/IAY/1973315)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17312	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226534(2404049002/IF/IAY/1916876)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17313	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358922(2404049002/IF/IAV/1918844)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17314	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360985(2404049002/IF/IAV/1934493)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17315	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2359255(2404049002/IF/IAV/1934499)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17316	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233328(2404049002/IF/IAV/1916923)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17317	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236232(2404049002/IF/IAV/1916951)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17318	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245844(2404049002/IF/IAV/1917012)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17319	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256826(2404049002/IF/IAV/1917084)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17320	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319811(2404049002/IF/IAV/1917412)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17321	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333796(2404049002/IF/IAV/2051720)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17322	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232328(2404049002/IF/IAV/1916914)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17323	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249545(2404049002/IF/IAV/1971311)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17324	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261225(2404049002/IF/IAV/1971385)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17325	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362723(2404049002/IF/IAV/1918851)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17326	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249498(2404049002/IF/IAV/1917043)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17327	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261333(2404049002/IF/IAV/1917103)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17328	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367091(2404049002/IF/IAV/1918864)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17329	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251782(2404049002/IF/IAV/1932390)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17330	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293480(2404049002/IF/IAV/1932565)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17331	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1294767(2404049002/IF/IAV/1932577)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17332	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251478(2404049002/IF/IAV/1971331)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17333	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260784(2404049002/IF/IAV/1932423)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17334	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261224(2404049002/IF/IAV/1932427)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17335	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236523(2404049002/IF/IAV/1932318)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17336	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360272(2404049002/IF/IAV/1934495)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17337	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298613(2404049002/IF/IAV/1932602)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17338	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299387(2404049002/IF/IAV/1932610)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17339	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299642(2404049002/IF/IAV/1932612)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17340	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321747(2404049002/IF/IAV/1932727)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17341	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329018(2404049002/IF/IAV/1932778)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17342	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381671(2404049002/IF/IAV/1932960)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17343	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362728(2404049002/IF/IAV/1934484)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17344	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330677(2404049002/IF/IAV/1934561)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17345	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251777(2404049002/IF/IAV/1932389)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17346	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299151(2404049002/IF/IAV/1932607)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17347	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227055(2404049002/IF/IAV/1932283)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17348	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249253(2404049002/IF/IAV/1932374)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17349	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249254(2404049002/IF/IAV/1932375)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17350	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249502(2404049002/IF/IAV/1932378)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17351	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322985(2404049002/IF/IAV/1932734)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17352	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249526(2404049002/IF/IAV/1932380)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17353	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293033(2404049002/IF/IAV/1932559)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17354	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381676(2404049002/IF/IAV/1932961)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17355	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381821(2404049002/IF/IAV/1932963)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17356	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237371(2404049002/IF/IAV/1932329)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17357	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248769(2404049002/IF/IAV/1932373)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17358	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2361072(2404049002/IF/IAV/1934492)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17359	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228712(2404049002/IF/IAV/1932289)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17360	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230177(2404049002/IF/IAV/1932293)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17361	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340732(2404049002/IF/IAV/1934528)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17362	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338797(2404049002/IF/IAV/1934540)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17363	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338618(2404049002/IF/IAV/1934542)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17364	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337290(2404049002/IF/IAV/1934547)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17365	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2336696(2404049002/IF/IAV/1934551)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17366	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2336542(2404049002/IF/IAV/1934552)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17367	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335413(2404049002/IF/IAY/1934555)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17368	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241550(2404049002/IF/IAY/1932349)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17369	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241737(2404049002/IF/IAY/1932351)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17370	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266019(2404049002/IF/IAY/1932451)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17371	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339433(2404049002/IF/IAY/1934536)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17372	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2303842(2404049002/IF/IAY/1934579)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17373	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278461(2404049002/IF/IAY/1982655)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17374	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248753(2404049002/IF/IAY/1971304)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17375	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267862(2404049002/IF/IAY/1971425)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17376	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1281444(2404049002/IF/IAY/1971454)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17377	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293032(2404049002/IF/IAY/1971503)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17378	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293042(2404049002/IF/IAY/1971509)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17379	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293383(2404049002/IF/IAY/1971511)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17380	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293388(2404049002/IF/IAY/1971512)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17381	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296801(2404049002/IF/IAY/1971533)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17382	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226052(2404049002/IF/IAY/1948180)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17383	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267558(2404049002/IF/IAY/1948210)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17384	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351480(2404049002/IF/IAY/1973282)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17385	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266882(2404049002/IF/IAY/1948212)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17386	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268747(2404049002/IF/IAY/1948217)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17387	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299143(2404049002/IF/IAY/1948240)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17388	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321736(2404049002/IF/IAY/1971711)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17389	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1341751(2404049002/IF/IAY/1971811)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17390	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355913(2404049002/IF/IAY/1971906)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17391	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1277807(2404049002/IF/IAY/1948221)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17392	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298293(2404049002/IF/IAY/1948236)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17393	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298963(2404049002/IF/IAY/1948237)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17394	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299126(2404049002/IF/IAY/1948239)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17395	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299153(2404049002/IF/IAY/1948241)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17396	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357949(2404049002/IF/IAY/1948369)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17397	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241553(2404049002/IF/IAY/1971262)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17398	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316053(2404049002/IF/IAY/1971668)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17399	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337070(2404049002/IF/IAY/1948360)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17400	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304186(2404049002/IF/IAY/1971592)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17401	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304208(2404049002/IF/IAY/1971593)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17402	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1345470(2404049002/IF/IAY/1971839)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17403	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1345889(2404049002/IF/IAY/1971843)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17404	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349165(2404049002/IF/IAY/1971860)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17405	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349166(2404049002/IF/IAY/1971861)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17406	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350397(2404049002/IF/IAY/1971878)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17407	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350431(2404049002/IF/IAY/1971879)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17408	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360952(2404049002/IF/IAY/1973291)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17409	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360960(2404049002/IF/IAY/1973292)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17410	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260772(2404049002/IF/IAY/1971395)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17411	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290066(2404049002/IF/IAY/1971490)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17412	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233532(2404049002/IF/IAY/1971218)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17413	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327338(2404049002/IF/IAY/1971751)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17414	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297169(2404049002/IF/IAY/1971528)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17415	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331450(2404049002/IF/IAY/1971798)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17416	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348633(2404049002/IF/IAY/1971867)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17417	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230571(2404049002/IF/IAY/1971200)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17418	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2336702(2404049002/IF/IAY/1973240)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17419	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352084(2404049002/IF/IAY/1971895)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17420	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322767(2404049002/IF/IAY/1973206)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17421	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342355(2404049002/IF/IAY/2033712)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17422	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233515(2404049002/IF/IAY/2033755)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17423	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232841(2404049002/IF/IAY/2033756)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17424	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260393(2404049002/IF/IAY/2038151)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17425	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374712(2404049002/IF/IAY/2038313)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17426	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317069(2404049002/IF/IAY/2038105)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17427	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342368(2404049002/IF/IAY/2040856)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17428	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342373(2404049002/IF/IAY/2040858)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17429	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350477(2404049002/IF/IAY/2041121)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17430	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392203(2404049002/IF/IAY/2042678)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17431	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258977(2404049002/IF/IAY/2053110)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17432	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1246952(2404049002/IF/IAY/2053111)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17433	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239633(2404049002/IF/IAY/2053118)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17434	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324074(2404049002/IF/IAY/2053220)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17435	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358991(2404049002/IF/IAY/2053345)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17436	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328482(2404049002/IF/IAY/2054107)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17437	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328480(2404049002/IF/IAY/2054111)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17438	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339885(2404049002/IF/IAY/2054126)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17439	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263318(2404049002/IF/IAY/2039351)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17440	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225657(2404049002/IF/IAY/2067528)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17441	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1341515(2404049002/IF/IAY/2068641)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17442	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1341754(2404049002/IF/IAY/2068643)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17443	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342336(2404049002/IF/IAY/2068655)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17444	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342660(2404049002/IF/IAY/2068656)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17445	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346051(2404049002/IF/IAY/2068733)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17446	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346972(2404049002/IF/IAY/2068740)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17447	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347739(2404049002/IF/IAY/2068755)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17448	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357348(2404049002/IF/IAY/2068918)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17449	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357395(2404049002/IF/IAY/2068920)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17450	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377115(2404049002/IF/IAY/2069276)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17451	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378855(2404049002/IF/IAY/2069298)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17452	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378863(2404049002/IF/IAY/2069299)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17453	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378880(2404049002/IF/IAY/2069300)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17454	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378950(2404049002/IF/IAY/2069302)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17455	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386910(2404049002/IF/IAY/2069441)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17456	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390746(2404049002/IF/IAY/2069501)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17457	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390749(2404049002/IF/IA/2069502)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17458	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391546(2404049002/IF/IA/2069511)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17459	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392054(2404049002/IF/IA/2069518)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17460	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392081(2404049002/IF/IA/2069519)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17461	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392095(2404049002/IF/IA/2069520)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17462	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392210(2404049002/IF/IA/2069522)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17463	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392230(2404049002/IF/IA/2069524)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17464	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392232(2404049002/IF/IA/2069525)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17465	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392679(2404049002/IF/IA/2069535)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17466	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392708(2404049002/IF/IA/2069537)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17467	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392711(2404049002/IF/IA/2069538)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17468	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392717(2404049002/IF/IA/2069539)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17469	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393142(2404049002/IF/IA/2069546)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17470	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393144(2404049002/IF/IA/2069547)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17471	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2305460(2404049002/IF/IA/2070357)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17472	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335254(2404049002/IF/IA/2070514)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17473	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225708(2404049002/IF/IA/2067529)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17474	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226036(2404049002/IF/IA/2067530)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17475	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267193(2404049002/IF/IAY/2067721)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17476	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267198(2404049002/IF/IAY/2067722)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17477	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286889(2404049002/IF/IAY/2067985)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17478	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296182(2404049002/IF/IAY/2068064)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17479	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388631(2404049002/IF/IAY/2069476)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17480	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2304950(2404049002/IF/IAY/2070355)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17481	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365062(2404049002/IF/IAY/2070906)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17482	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260782(2404049002/IF/IAY/2067688)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17483	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261235(2404049002/IF/IAY/2067689)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17484	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265818(2404049002/IF/IAY/2074762)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17485	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237324(2404049002/IF/IAY/2074942)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17486	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245773(2404049002/IF/IAY/2074940)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17487	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355937(2404049002/IF/IAY/2075372)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17488	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2345851(2404049002/IF/IAY/2075967)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17489	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249518(2404049002/IF/IAY/2074748)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17490	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262960(2404049002/IF/IAY/2074749)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17491	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268684(2404049002/IF/IAY/2074772)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17492	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268692(2404049002/IF/IAY/2074773)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17493	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268811(2404049002/IF/IAY/2074774)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17494	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263106(2404049002/IF/IAY/2074776)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17495	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342641(2404049002/IF/IAY/2075226)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17496	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384403(2404049002/IF/IAY/2075542)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17497	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2346881(2404049002/IF/IAY/2075968)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17498	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356334(2404049002/IF/IAY/2075984)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17499	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360269(2404049002/IF/IAY/2075991)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17500	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365049(2404049002/IF/IAY/2075994)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17501	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334652(2404049002/IF/IAY/2076013)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17502	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358797(2404049002/IF/IAY/2076028)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17503	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302329(2404049002/IF/IAY/2077305)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17504	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331587(2404049002/IF/IAY/2075942)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17505	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236488(2404049002/IF/IAY/2074943)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17506	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2301563(2404049002/IF/IAY/2075941)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17507	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365077(2404049002/IF/IAY/2076022)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17508	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225661(2404049002/IF/IAY/2074928)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17509	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296796(2404049002/IF/IAY/2077222)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17510	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296804(2404049002/IF/IAY/2077223)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17511	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296830(2404049002/IF/IAY/2077306)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17512	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350623(2404049002/IF/IAY/2077493)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17513	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392769(2404049002/IF/IAY/2077568)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17514	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392770(2404049002/IF/IAY/2077569)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17515	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392778(2404049002/IF/IAY/2077570)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17516	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393439(2404049002/IF/IAY/2077573)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17517	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392725(2404049002/IF/IAY/2077580)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17518	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393573(2404049002/IF/IAY/2077583)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17519	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323409(2404049002/IF/IAY/2077728)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17520	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356422(2404049002/IF/IAY/2077751)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17521	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392680(2404049002/IF/IAY/2077579)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17522	BIJATALA	BANKATI	Construction of IAY House -IAY REG. NO. OR2357991(2404049002/IF/IAY/840964)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
17523	BIJATALA	BANKATI	Construction of IAY House -IAY REG. NO. OR2355819(2404049002/IF/IAY/910928)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
17524	BIJATALA	BANKATI	Construction of IAY House -IAY REG. NO. OR1285005(2404049002/IF/IAY/1273749)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
17525	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278459(2404049002/IF/IAY/1379927)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
17526	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245304(2404049002/IF/IAY/1917004)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17527	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245858(2404049002/IF/IAY/1917016)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17528	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339443(2404049002/IF/IAY/1934535)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17529	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263315(2404049002/IF/IAY/2033700)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17530	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230933(2404049002/IF/IAY/2033759)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17531	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237042(2404049002/IF/IAY/2033760)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17532	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252048(2404049002/IF/IAY/2038164)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17533	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225705(2404049002/IF/IAY/2038933)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17534	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350579(2404049002/IF/IAY/2041125)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17535	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351295(2404049002/IF/IAY/2041153)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17536	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374831(2404049002/IF/IAY/2041957)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17537	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374852(2404049002/IF/IAY/2041962)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17538	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382429(2404049002/IF/IAY/2042262)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17539	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388583(2404049002/IF/IAY/2042513)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17540	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392082(2404049002/IF/IAY/2042665)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17541	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392200(2404049002/IF/IAY/2042677)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17542	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263330(2404049002/IF/IAY/2039352)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17543	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265063(2404049002/IF/IAY/2039368)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17544	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268819(2404049002/IF/IAY/2039428)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17545	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268884(2404049002/IF/IAY/2039430)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17546	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392681(2404049002/IF/IAY/2069536)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17547	BIJATALA	BANKATI	Construction of IAY House -IAY REG. NO. OR1236518(2404049002/IF/IAY/1273487)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
17548	BIJATALA	BANKATI	Construction of IAY House -IAY REG. NO. OR2362885(2404049002/IF/IAY/1275437)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
17549	BIJATALA	BANKATI	Construction of IAY House -IAY REG. NO. OR2363711(2404049002/IF/IAY/1275446)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
17550	BIJATALA	BANKATI	Construction of IAY House -IAY REG. NO. OR1231224(2404049002/IF/IAY/1273447)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
17551	BIJATALA	BANKATI	Construction of IAY House -IAY REG. NO. OR2365346(2404049002/IF/IAY/1275458)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
17552	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358990(2404049002/IF/IAY/1917599)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
17553	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346121(2404049002/IF/IAY/2040970)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
17554	BIJATALA	BANKATI	CONST. OF PMAY HOUSE OF PUNTA MARANDI.(2404049002/IF/10389928)	Works on Individuals Land (Category IV)	GP	0.16	0	0	0	0.16	0.00%	77
17555	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362080(2404049002/IF/IAY/1934487)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17556	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362071(2404049002/IF/IAY/1934488)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17557	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245776(2404049002/IF/IAY/1917011)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17558	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245849(2404049002/IF/IAY/1917013)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17559	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263326(2404049002/IF/IAY/2033698)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17560	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355939(2404049002/IF/IAY/2033716)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17561	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2253071(2404049002/IF/IAY/2034073)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17562	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340656(2404049002/IF/IAY/2034082)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17563	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2336595(2404049002/IF/IAY/2034083)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17564	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339907(2404049002/IF/IAY/2034084)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17565	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252738(2404049002/IF/IAY/2033699)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17566	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325554(2404049002/IF/IAY/2038119)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17567	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259925(2404049002/IF/IAY/2039301)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17568	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317582(2404049002/IF/IAY/2038111)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17569	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249262(2404049002/IF/IAY/2038159)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17570	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251707(2404049002/IF/IAY/2038165)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17571	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374702(2404049002/IF/IAY/2038312)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17572	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259855(2404049002/IF/IAY/2039300)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17573	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225700(2404049002/IF/IAY/2038932)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17574	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261347(2404049002/IF/IAY/2039319)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17575	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297190(2404049002/IF/IAY/2039809)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17576	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316046(2404049002/IF/IAY/2040219)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17577	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317822(2404049002/IF/IAY/2040253)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17578	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343447(2404049002/IF/IAY/2040890)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17579	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349851(2404049002/IF/IAY/2041093)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17580	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350480(2404049002/IF/IAY/2041122)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17581	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351274(2404049002/IF/IAY/2041151)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17582	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374635(2404049002/IF/IAY/2041947)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17583	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374830(2404049002/IF/IAY/2041956)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17584	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379320(2404049002/IF/IAY/2042129)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17585	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379392(2404049002/IF/IAY/2042135)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17586	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392012(2404049002/IF/IAY/2042656)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17587	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260380(2404049002/IF/IAY/2039307)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17588	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245884(2404049002/IF/IAY/2039141)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17589	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262058(2404049002/IF/IAY/2039337)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17590	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265065(2404049002/IF/IAY/2039369)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17591	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265309(2404049002/IF/IAY/2039377)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17592	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268793(2404049002/IF/IAY/2039426)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17593	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245749(2404049002/IF/IAY/1917006)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17594	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226513(2404049002/IF/IAY/1916874)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17595	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245850(2404049002/IF/IAY/1917014)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17596	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362049(2404049002/IF/IAY/1918849)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17597	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335712(2404049002/IF/IAY/1973251)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17598	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261720(2404049002/IF/IAY/1971399)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17599	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251700(2404049002/IF/IAY/2033751)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
17600	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351302(2404049002/IF/IAY/2041154)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17601	BIJATALA	BANKATI	CONST OF FIELD CHEENEL NEAR MASANI GHAT KHANDADERA(2404049002/IF/10140950)	Micro Irrigation Works	GP	1.1	4.9	0.97	4.39	0.13	89.33%	63
17602	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341298(2404049002/IF/IAY/1934526)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17603	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245851(2404049002/IF/IAY/1917015)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17604	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302625(2404049002/IF/IAY/1948243)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17605	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355915(2404049002/IF/IAY/2034087)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17606	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260365(2404049002/IF/IAY/2038154)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17607	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259939(2404049002/IF/IAY/2038156)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17608	BIJATALA	BANKATI	CONST OF FIELD CHEENEL FROM PARAugODA TO KHIRAD BILLO AT KHANDADERA(2404049002/RC/3097630)	Micro Irrigation Works	GP	1.33	4.57	1.21	4.3	0.12	93.39%	58
17609	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2353614(2404049002/IF/IAY/1476856)	Works on Individuals Land (Category IV)	GP	0.17	0	0.05	0	0.12	29.41%	58
17610	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243230(2404049002/IF/IAY/1932361)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
17611	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259950(2404049002/IF/IAY/2038155)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
17612	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233485(2404049002/IF/IAY/1916930)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17613	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233335(2404049002/IF/IAY/1916924)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17614	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335414(2404049002/IF/IAY/1934554)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17615	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357507(2404049002/IF/IAY/1973283)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17616	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261244(2404049002/IF/IAY/2039318)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17617	BIJATALA	BANKATI	RENO. OF TANK AT GALMUNDA BADA BANDHA(2404049002/WH/10295686)	Renovation of traditional water bodies	GP	3.6	6	3.49	0	0.11	36.35%	53
17618	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328406(2404049002/IF/IAY/1917466)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17619	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2243075(2404049002/IF/IAY/1934401)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
17620	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1294746(2404049002/IF/IAY/1971516)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
17621	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386936(2404049002/IF/IAY/2042431)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
17622	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265008(2404049002/IF/IAY/2039367)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
17623	BIJATALA	BANKATI	CONST. BAMBOFENISING AT KARKACHIA PRY.SCHOOL.(2404049002/OP/140469)	Other Works	GP	0.09	0.11	0	0	0.09	0.00%	43
17624	BIJATALA	BANKATI	CONSTRUCTION OF BPGY HOUSE JHADESWAR BEHERA AT CHHANPAL(2404049002/IF/10476043)	Works on Individuals Land (Category IV)	GP	0.17	0	0.09	0	0.08	52.94%	39
17625	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314152(2404049002/IF/IAY/1971662)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
17626	BIJATALA	BANKATI	CONSTRUCTION OF CC DRAIN AT GOLMUNDA NUASAH(2404049002/IC/10429374)	Micro Irrigation Works	GP	1.53	4.01	1.46	3.72	0.07	93.50%	34
17627	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265622(2404049002/IF/IAY/1917119)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17628	BIJATALA	BANKATI	Construction of IAY House -IAY REG. NO. OR2308232(2404049002/IF/IAY/907684)	Works on Individuals Land (Category IV)	GP	0.17	0	0.11	0	0.06	64.71%	29
17629	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2353028(2404049002/IF/IAY/1934505)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17630	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290061(2404049002/IF/IAY/1917261)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17631	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2346879(2404049002/IF/IAY/1934513)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17632	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256605(2404049002/IF/IAY/1948206)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17633	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251754(2404049002/IF/IAY/1971324)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17634	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259861(2404049002/IF/IAY/2038158)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17635	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265455(2404049002/IF/IAY/1932449)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17636	BIJATALA	BANKATI	CONST. OF BAMBOFENISING AT KHANDADERA PS(2404049002/OP/141382)	Other Works	GP	0.05	0.11	0	0	0.05	0.00%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17637	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362002(2404049002/IF/IAV/1934490)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17638	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391275(2404049002/IF/IAV/1917765)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17639	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327168(2404049002/IF/IAV/1934567)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17640	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365095(2404049002/IF/IAV/1918858)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17641	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315196(2404049002/IF/IAV/1932688)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17642	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382065(2404049002/IF/IAV/1932964)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17643	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355308(2404049002/IF/IAV/1971903)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17644	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260625(2404049002/IF/IAV/1971392)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17645	BIJATALA	BANKATI	CONST. OF BOULDER STOP DAM AT BALIKATHA, KHEBLAGHATY(2404049002/WC/1380487)	Water Conservation and Water Harvesting	GP	0.15	0.35	0.1	0	0.05	20.00%	24
17646	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251496(2404049002/IF/IAV/2033701)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17647	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318044(2404049002/IF/IAV/2040258)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17648	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385301(2404049002/IF/IAV/2042350)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17649	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357574(2404049002/IF/IAV/2076014)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17650	BIJATALA	BANKATI	CONST OF FIELD CHENNEL AT PATRA BILLO TO BABUL BILLO AT GODASAHU GOLMUNDA(2404049002/IC/10430950)	Micro Irrigation Works	GP	1.46	4.64	1.42	4.5	0.04	97.05%	19
17651	BIJATALA	BANKATI	CONSTRUCTION OF BPGY HOUSE LAXMAN ACHARYA AT CHHANPAL (2404049002/IF/10476427)	Works on Individuals Land (Category IV)	GP	0.17	0	0.13	0	0.04	76.47%	19
17652	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243250(2404049002/IF/IAV/1932362)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17653	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362066(2404049002/IF/IAV/1934489)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17654	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327679(2404049002/IF/IAV/1934564)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17655	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237995(2404049002/IF/IAY/1916964)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17656	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306581(2404049002/IF/IAY/1917347)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17657	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237360(2404049002/IF/IAY/1948197)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17658	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327660(2404049002/IF/IAY/1934565)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17659	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334497(2404049002/IF/IAY/1934556)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17660	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326621(2404049002/IF/IAY/1917445)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17661	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240717(2404049002/IF/IAY/1932345)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17662	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328421(2404049002/IF/IAY/1934562)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17663	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292789(2404049002/IF/IAY/1948225)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17664	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335842(2404049002/IF/IAY/1973246)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17665	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331647(2404049002/IF/IAY/1981121)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17666	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351434(2404049002/IF/IAY/2041160)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17667	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268685(2404049002/IF/IAY/2039424)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17668	BIJATALA	BANKATI	CONST OF PROTECTIONWALL AT GODASAHIBANDHA AT GOLMUNDA(2404049002/WC/1351288)	Water Conservation and Water Harvesting	GP	0.52	1.98	0.49	0	0.03	19.60%	14
17669	BIJATALA	BANKATI	CONST OF PLAY FIELD WITH GUARDWALL AT NUASAH AT GOLMUNDA(2404049002/IF/10057391)	Micro Irrigation Works	GP	1.24	4.16	1.21	1.77	0.03	55.19%	14
17670	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2353060(2404049002/IF/IAY/1934504)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
17671	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307590(2404049002/IF/IAY/1917356)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
17672	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260785(2404049002/IF/IAY/1932424)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17673	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252727(2404049002/IF/IAY/1971339)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
17674	BIJATALA	BANKATI	CONST.OF BOULDER STOP DAM AT BANKATI DHARUABANDHA NALLA(2404049002/WC/1380491)	Water Conservation and Water Harvesting	GP	0.15	0.35	0.12	0	0.03	24.00%	14
17675	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2249521(2404049002/IF/IAY/2034076)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
17676	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262029(2404049002/IF/IAY/1932435)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
17677	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264923(2404049002/IF/IAY/2039366)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
17678	BIJATALA	BANKATI	CONSTRUCTION OF PROTECTIONWALL AT KARKACHIA NARAN BUNAL NALO AT KARKACHIA(2404049002/WH/10358813)	Renovation of traditional water bodies	GP	0.59	1.88	0.57	0	0.02	23.08%	10
17679	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265439(2404049002/IF/IAY/1932447)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17680	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318008(2404049002/IF/IAY/1934576)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17681	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264947(2404049002/IF/IAY/1856174)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17682	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237358(2404049002/IF/IAY/1948196)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17683	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265139(2404049002/IF/IAY/1856175)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17684	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1282640(2404049002/IF/IAY/1948222)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17685	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360278(2404049002/IF/IAY/1917611)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17686	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349536(2404049002/IF/IAY/1934510)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17687	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286515(2404049002/IF/IAY/1856177)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17688	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359774(2404049002/IF/IAY/1917608)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17689	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341602(2404049002/IF/IAY/1934525)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17690	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327595(2404049002/IF/IAY/1934566)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17691	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330614(2404049002/IF/IAV/1948247)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17692	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322127(2404049002/IF/IAV/1948353)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17693	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320048(2404049002/IF/IAV/1917413)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17694	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363712(2404049002/IF/IAV/1918852)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17695	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233528(2404049002/IF/IAV/1916934)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17696	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383809(2404049002/IF/IAV/1932971)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17697	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358537(2404049002/IF/IAV/1934501)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17698	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330037(2404049002/IF/IAV/1918800)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17699	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299132(2404049002/IF/IAV/1932605)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17700	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251991(2404049002/IF/IAV/1932392)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17701	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324273(2404049002/IF/IAV/1934570)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17702	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320896(2404049002/IF/IAV/1932721)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17703	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230650(2404049002/IF/IAV/1948186)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17704	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357945(2404049002/IF/IAV/1973295)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17705	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252743(2404049002/IF/IAV/1971342)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17706	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358786(2404049002/IF/IAV/1973300)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17707	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278125(2404049002/IF/IAV/1971440)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17708	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363630(2404049002/IF/IAV/1973311)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17709	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377102(2404049002/IF/IAY/1980452)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17710	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360965(2404049002/IF/IAY/1973293)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17711	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260390(2404049002/IF/IAY/2038152)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17712	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260374(2404049002/IF/IAY/2038153)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17713	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383487(2404049002/IF/IAY/2042295)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
17714	BIJATALA	BANKATI	CONST OF PROTECTIONWALL SULEIPAT ROAD RIVER BANK AT KHANDADERA(2404049002/WC/1351286)	Water Conservation and Water Harvesting	GP	0.57	2.13	0.55	1.75	0.02	85.19%	10
17715	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256126(2404049002/IF/IAY/1932413)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17716	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337620(2404049002/IF/IAY/1934546)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17717	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234358(2404049002/IF/IAY/1971227)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17718	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338629(2404049002/IF/IAY/1934541)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17719	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2342381(2404049002/IF/IAY/1934521)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17720	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249261(2404049002/IF/IAY/1932376)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17721	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335487(2404049002/IF/IAY/1948361)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17722	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237342(2404049002/IF/IAY/1948195)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17723	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327780(2404049002/IF/IAY/1934563)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17724	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240854(2404049002/IF/IAY/1948201)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17725	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265813(2404049002/IF/IAY/1948208)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17726	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244353(2404049002/IF/IAY/1856226)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17727	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369939(2404049002/IF/IAV/1934474)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17728	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233494(2404049002/IF/IAV/1916932)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17729	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249975(2404049002/IF/IAV/1932416)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17730	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245307(2404049002/IF/IAV/1917005)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17731	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245768(2404049002/IF/IAV/1917010)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17732	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333790(2404049002/IF/IAV/1934558)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17733	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249510(2404049002/IF/IAV/1932379)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17734	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226081(2404049002/IF/IAV/1932278)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17735	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260781(2404049002/IF/IAV/1932422)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17736	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362792(2404049002/IF/IAV/1934483)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17737	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256514(2404049002/IF/IAV/1932414)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17738	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338798(2404049002/IF/IAV/1934539)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17739	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321441(2404049002/IF/IAV/1932726)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17740	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260237(2404049002/IF/IAV/1932421)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17741	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233389(2404049002/IF/IAV/1948193)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17742	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303016(2404049002/IF/IAV/1971578)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17743	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258983(2404049002/IF/IAV/1971368)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17744	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335711(2404049002/IF/IAV/1973250)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17745	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252741(2404049002/IF/IAV/1971341)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17746	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338743(2404049002/IF/IAV/1973259)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17747	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245840(2404049002/IF/IAV/1971295)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17748	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262015(2404049002/IF/IAV/1971405)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17749	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251787(2404049002/IF/IAV/2033753)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17750	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259918(2404049002/IF/IAV/2038157)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17751	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265308(2404049002/IF/IAV/2039376)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17752	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263311(2404049002/IF/IAV/2039350)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
17753	BIJATALA	BANKATI	CONST OF PROTECTIONWALL AT PATRA MASANIGHAT AT KHANDADERA(2404049005/WH/10295811)	Renovation of traditional water bodies	GP	0.52	1.98	0.52	1.7	0	88.80%	0
17754	BIJATALA	BANKATI	Construction of IAY House -IAY REG. NO. OR2367145(2404049002/IF/IAV/1275470)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	0	0	100.00%	0
17755	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1277681(2404049002/IF/IAV/1948220)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17756	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322837(2404049002/IF/IAV/1934572)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17757	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233487(2404049002/IF/IAV/1916931)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17758	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261721(2404049002/IF/IAV/1932430)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17759	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299142(2404049002/IF/IAV/1932606)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17760	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249544(2404049002/IF/IAV/1932381)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17761	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262075(2404049002/IF/IAV/1932437)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17762	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340661(2404049002/IF/IAV/1934529)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17763	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361417(2404049002/IF/IAY/1932881)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17764	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291420(2404049002/IF/IAY/1971492)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17765	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259637(2404049002/IF/IAY/1971387)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17766	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265057(2404049002/IF/IAY/1971420)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17767	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265056(2404049002/IF/IAY/2033702)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17768	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262061(2404049002/IF/IAY/2039338)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17769	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265288(2404049002/IF/IAY/2039375)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17770	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268697(2404049002/IF/IAY/2039425)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
17771	BIJATALA	BANKATI	CONST OF FIELD CHEENEL REETU BILLO TO MADHU BILLO AT BANKATI(2404049002/IF/10057381)	Micro Irrigation Works	GP	1.3	4.5	1.3	2.22	0	60.69%	0
17772	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1283800(2404049002/IF/IAY/1948223)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17773	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362376(2404049002/IF/IAY/1934486)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17774	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339596(2404049002/IF/IAY/1948366)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17775	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362379(2404049002/IF/IAY/1934485)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17776	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239819(2404049002/IF/IAY/1932338)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17777	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242351(2404049002/IF/IAY/1932356)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17778	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233476(2404049002/IF/IAY/1916928)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17779	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261267(2404049002/IF/IAY/1917102)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17780	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245756(2404049002/IF/IAY/1917009)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17781	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239814(2404049002/IF/IAV/1932337)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17782	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262063(2404049002/IF/IAV/1932436)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17783	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357446(2404049002/IF/IAV/1934502)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17784	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338806(2404049002/IF/IAV/1934538)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17785	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226055(2404049002/IF/IAV/1948181)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17786	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304221(2404049002/IF/IAV/1971594)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17787	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261234(2404049002/IF/IAV/2039317)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17788	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262697(2404049002/IF/IAV/2053031)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17789	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358563(2404049002/IF/IAV/2077741)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
17790	BIJATALA	BANKATI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2247401(2404049002/IF/IAV/1973156)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
17791	BIJATALA	BANKATI	CONST OF FIELD CHENEL AT PLAY FIELD KHANDADERA (2404049002/RC/2398187)	Micro Irrigation Works	GP	1.41	4.69	1.45	4.3	-0.04	94.26%	-19
17792	BIJATALA	BANKATI	CONSTRUCTION PROTECTION WALL REVER SAID AT JAUNTI(2404049002/WH/10359059)	Renovation of traditional water bodies	GP	0.65	2.11	0.72	0	-0.07	26.09%	-34
17793	BIJATALA	BANKATI	CONST OF PROTECTIONWALL AT RAKHAGBANDHA UPPERSAHI AT GOLMUNDAODA (2404049002/IF/10057373)	Water Conservation and Water Harvesting	GP	0.67	2.23	0.76	1.53	-0.09	78.97%	-43
17794	BIJATALA	BANKATI	CONST. OF ACHARYA SAHI GUARDWALL NEAR KUNA BILO RIVER SIDE.(2404049010/RC/2393694)	Rural Connectivity	GP	1.5	2.4	1.61	2.13	-0.11	95.90%	-53
17795	BIJATALA	BANKATI	CONSTRUCTION OF PROTECTION WALL AT NUASAH BANDHA (2404049002/WH/10359195)	Renovation of traditional water bodies	GP	0.61	2.01	0.74	0	-0.13	28.24%	-63
17796	BIJATALA	BANKATI	CONSTRUCTION OF PROTECTION WALL DHIPUSAHI KUBHAR BANDHA(2404049002/WH/10359489)	Renovation of traditional water bodies	GP	0.7	2.21	0.83	2.08	-0.13	100.00%	-63
17797	BIJATALA	BANKATI	CONST. OF BATHINGGHAT GOLMUNDA CHOTTA BONDHA (2404049002/WC/10400135)	Water Conservation and Water Harvesting	GP	0.44	1.56	0.58	0	-0.14	29.00%	-68
17798	BIJATALA	BANKATI	CONST. OF AWC BUILDING AT TENTULISAHI BANKATI(2404049002/AV/142104)	Anganwadi/Other Rural Infrastructure	GP	0.65	4.35	0.8	3.97	-0.15	95.40%	-72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17799	BIJATALA	BANKATI	CONST. OF TANK AND BATHING GHAT AT BARAJIANI(2404049006/IF/10093174)	Works on Individuals Land (Category IV)	GP	2.43	2.87	2.65	0	-0.22	50.00%	-106
17800	BIJATALA	BANKATI	CONST. OF NEW ROAD FROM KHANDADERA COLONYSAHI TO REVER(2404049002/RC/10371075)	Rural Connectivity	GP	1	4.9	1.26	1.66	-0.26	49.49%	-126
17801	BIJATALA	BANKATI	CONST. OF TANK GUARDWALL AND BATHING GHAT AT JAUNTI(2404049009/WC/1357777)	Water Conservation and Water Harvesting	GP	1.2	4	1.5	2.56	-0.3	78.08%	-145
17802	BIJATALA	BIJATALA	CONST. OF ROAD FROM BSLESAHI TO JHINKSAHI AT KHODIASOL(2404049003/RC/10412751)	Rural Connectivity	GP	3.4	2	0	0	3.4	0.00%	1643
17803	BIJATALA	BIJATALA	CONST. OF NEW ROAD FROM BANKADUNGRI TO BHALKI CHUA AT BANKADUNGRI(2404049003/RC/3099543)	Rural Connectivity	GP	3.36	3.14	0	3.51	3.36	54.00%	1623
17804	BIJATALA	BIJATALA	CONST. OF NEW ROAD FROM SIDA HOUSE TO MASANI AT BHALKICHUA(2404049003/RC/10412760)	Rural Connectivity	GP	3	2.9	0.2	0	2.8	3.39%	1353
17805	BIJATALA	BIJATALA	IMP. OF ROAD FROM SCHOOL TO PADAKACHA AT BHALKICHUA(2404049001/RC/2397065)	Rural Connectivity	GP	3.15	1.85	0.39	0	2.76	7.80%	1333
17806	BIJATALA	BIJATALA	CONST. OF NEW TANK OF NAGGADA AT BAGHIATANAR(2404049003/WH/10293172)	Renovation of traditional water bodies	GP	2.7	2.3	0	2.19	2.7	43.80%	1304
17807	BIJATALA	BIJATALA	CONST. OF NEW EARTHEN FIELD CHEENEL CHANEJ BILO TO BHAGAN GHUTU AT BHALKICHUA.(2404049003/IC/3088783)	Micro Irrigation Works	GP	3	2	0.33	2.78	2.67	62.20%	1290
17808	BIJATALA	BIJATALA	CONST. OF ROAD FROM TUNA HOUSE TO MASANI AT BIJATALA(2404049002/RC/2393467)	Rural Connectivity	GP	3	2.7	0.37	2.7	2.63	53.86%	1271
17809	BIJATALA	BIJATALA	CONST. OF NEW ROAD FROM PURUGADI TO BAHDUBEDA AT ASNA(2404049009/RC/2397597)	Rural Connectivity	GP	3	1.9	0.49	0	2.51	10.00%	1213
17810	BIJATALA	BIJATALA	IMP. OF ROAD FROM BIJATALA JAHIRA CHHAKA TO RUGUDA SAHI AT BIJATALA(2404049003/RC/10413111)	Rural Connectivity	GP	2.5	1.7	0	0	2.5	0.00%	1208
17811	BIJATALA	BIJATALA	CONST. OF NEW ROAD FROM PLAY FIELD TO DUSHRA PAHAL AT KHADIASOL(2404049004/RC/2406765)	Rural Connectivity	GP	3.4	2.4	1.01	2.4	2.39	58.79%	1155
17812	BIJATALA	BIJATALA	Const of road from baghia akhala to nalla at baghiatanger(2404049003/RC/10409854)	Rural Connectivity	GP	3	1.8	0.64	0	2.36	13.33%	1140
17813	BIJATALA	BIJATALA	CONST. OF NEW RD ROAD TO CANNAL WITH GUARDWALL AT BANKADUNGRI(2404049003/RC/2393686)	Rural Connectivity	GP	3.24	2.16	0.99	0	2.25	18.33%	1087
17814	BIJATALA	BIJATALA	CONST. OF FIELD CHANAL NEAR BALAI BILO AT BHALKICHUA(2404049003/IC/10433750)	Micro Irrigation Works	GP	2	3.2	0	0	2	0.00%	966
17815	BIJATALA	BIJATALA	CONST. OF DRAIN DIBI HOUSE TO PARSUBANDHA AT JODAPOKHARI(2404049003/IC/10433556)	Micro Irrigation Works	GP	2	3.3	0	0	2	0.00%	966
17816	BIJATALA	BIJATALA	Avenue Bijatala to Tulsibani 8rkm 2nd Year (2404049/DP/3131861)	Drought Proofing	BP	2.2	0.88	0.27	0	1.93	8.77%	932

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17817	BIJATALA	BIJATALA	Mango Plantation (ND) of Pagan Baskey & 7 others(2404049/DP/10352565)	Drought Proofing	BP	7.13	3.81	5.26	0.99	1.87	57.13%	903
17818	BIJATALA	BIJATALA	CONST. OF KALAYANI MANDAP AT BIJATALA.(2404049003/AV/10370186)	Anganwadi/Other Rural Infrastructure	GP	3.75	11.25	1.9	6.18	1.85	53.87%	894
17819	BIJATALA	BIJATALA	CONSTRUCTION OF PLAY FILED GOVT HIGH SCHOOL BIJATALA(2404049003/RC/10399478)	Rural Connectivity	GP	3.27	0.78	1.5	0.78	1.77	56.30%	855
17820	BIJATALA	BIJATALA	RENO. OF TANK OF SARKARI BANDHA NEAR SAMU BILO AT BIJATALA(2404049003/WH/10294474)	Renovation of traditional water bodies	GP	2.74	1.26	1.03	1.14	1.71	54.25%	826
17821	BIJATALA	BIJATALA	DEVLOPMENT OF SCHOOL PLAY GRAOUND(2404049010/LD/1071961)	Land Development	GP	2	2.2	0.31	2.15	1.69	58.57%	816
17822	BIJATALA	BIJATALA	RENOVATION OF JAGAL JHARANA CROSS BANDHA NEAR PODAKACHA(2404049003/WH/10366067)	Renovation of traditional water bodies	GP	2	3.9	0.39	0	1.61	6.61%	778
17823	BIJATALA	BIJATALA	CONST OF FARM POND OF MANGAL TUDU S/O-SANKHO AT- BHALKICHUA(2404049003/IF/10469119)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0	0	1.61	0.00%	778
17824	BIJATALA	BIJATALA	CONSTRUCTION OF FARM POND JASHMI MAJHI(2404049003/IF/10468682)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0	0	1.61	0.00%	778
17825	BIJATALA	BIJATALA	CONST. OF ROAD FROM GALU BANDHA AT BHALKICHUA(2404049006/RC/2389257)	Rural Connectivity	GP	3.06	2.04	1.45	0	1.61	28.43%	778
17826	BIJATALA	BIJATALA	CONST OF GUARDWALL RAMO BANTHA TO PRAJAL BANDHA AT BAGHIATANGAR(2404049003/RC/10403217)	Rural Connectivity	GP	2	2.3	0.54	2.26	1.46	65.12%	705
17827	BIJATALA	BIJATALA	2nd Year Mango Plantation (ND) of Pagan Baskey & 7 others(2404049/DP/10376963)	Drought Proofing	BP	2.5	1.18	1.05	0.15	1.45	32.61%	700
17828	BIJATALA	BIJATALA	CONST OF NEW DRAIN FROM BAGHIATANGER KUNA HOUSE TO ANIL HOUSE AT BAGHIATANGER(2404049003/IC/941621)	Micro Irrigation Works	GP	1.6	4.3	0.23	0	1.37	3.90%	662
17829	BIJATALA	BIJATALA	CONST. OF ROAD FROM KHADIASOL TO TANGISAH AT KHADIASOL (2404049001/RC/2410392)	Rural Connectivity	GP	2	1.5	0.76	1.5	1.24	64.57%	599
17830	BIJATALA	BIJATALA	CONSTRUCTION OF FARM POND BAIDHAR MOHANTA AT BAGHIATANGAR(2404049003/IF/10466180)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.39	0	1.22	23.49%	589
17831	BIJATALA	BIJATALA	CONST. OF PLAY FIELD AT KHADIASOL(2404049004/LD/1071460)	Land Development	GP	2	2	0.78	2	1.22	69.50%	589
17832	BIJATALA	BIJATALA	EXCAVATION OF NEW TANK AT JADAPAKHARI KHIKUDI SAHI AT JADAPAKHARI(2404049003/WH/10292813)	Renovation of traditional water bodies	GP	4.73	0.27	3.53	0	1.2	70.60%	580
17833	BIJATALA	BIJATALA	CONST. OF CC DRAIN SIBA HOUSE TO RAJARAM HOUSE AT BAGHIATANGAR(2404049010/IF/10048694)	Micro Irrigation Works	GP	2	3.8	0.84	1.6	1.16	42.07%	560
17834	BIJATALA	BIJATALA	CONST. OF FARM POND OF PARESWAR MURMU AT BAGHIATANGAR(2404049003/IF/10340154)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.78	0	1.1	39.00%	531

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17835	BIJATALA	BIJATALA	CONST. OF FARM POND OF DILLIP HEMBRAM S/O-CHUNURAM AT- BHALKICHHUA(2404049003/IF/10469110)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.55	0	1.06	33.13%	512
17836	BIJATALA	BIJATALA	CONST. OF FARM POND OF MANARANJAN MOHANTA AT BAGHIATANGAR(2404049003/IF/10340167)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.84	0	1.04	42.00%	502
17837	BIJATALA	BIJATALA	CONST. OF NEW PLAY FIELD AT BHALKICHHUA SCHOOL(2404049003/LD/10121297)	Land Development	GP	3.96	1.04	2.92	0	1.04	58.40%	502
17838	BIJATALA	BIJATALA	CONST. OF FARM POND OF SUNARAM HANSDAH(2404049003/IF/10356485)	Works on Individuals Land (Category IV)	GP	1.92	0.08	0.91	0	1.01	45.50%	488
17839	BIJATALA	BIJATALA	const. of protection of guardwall ladeya bilo to chatani at baghiatangar(2404049003/WH/10366382)	Renovation of traditional water bodies	GP	1	1	0	0	1	0.00%	483
17840	BIJATALA	BIJATALA	3rd Year Mango Plantation (ND) of Supai Tudu & 6 others(2404049/DP/10376968)	Drought Proofing	BP	1.41	0.34	0.43	0.1	0.98	30.29%	473
17841	BIJATALA	BIJATALA	CONST. OF NEW ROAD FROM JADAPOKHRI TO BANKADUNGRI AT JADAPOKHRI(2404049003/RC/3102363)	Rural Connectivity	GP	2.52	3.98	1.55	1.49	0.97	46.77%	469
17842	BIJATALA	BIJATALA	IMP OF ROAD FROM BIJATALA UPERSAHI TO DHIRIDA AT BIJATALA(2404049003/RC/2419278)	Rural Connectivity	GP	1.88	2.22	0.93	2.16	0.95	75.37%	459
17843	BIJATALA	BIJATALA	CONSTRUCTION OF FARM POND BISWANATH BASKEY (2404049003/IF/10470952)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.71	0	0.9	42.77%	435
17844	BIJATALA	BIJATALA	CONST. OF NEW PLAY FIELD AT BANKADUNGRI(2404049003/LD/10325879)	Land Development	GP	4.03	0.97	3.24	0	0.79	64.80%	382
17845	BIJATALA	BIJATALA	Constantly of field channel lababu bilo to near pancha house at bijatala (2404049001/IF/10048264)	Micro Irrigation Works	GP	1.7	4.2	0.92	4.12	0.78	85.42%	377
17846	BIJATALA	BIJATALA	CONST. OF PROTECTION WALL NEAR LIBIJ BANDHA(2404049003/WC/10409077)	Water Conservation and Water Harvesting	GP	1.5	2.6	0.74	2.55	0.76	80.24%	367
17847	BIJATALA	BIJATALA	CONST. OF EATHEN FIELD CHANNEL FROM RAKHAGODA TO MASANI AT BHALKICHHUA.(2404049003/IC/944158)	Micro Irrigation Works	GP	1.3	2.2	0.54	2.11	0.76	75.71%	367
17848	BIJATALA	BIJATALA	CONSTRUCTION OF ROAD FROM SANKHA BANDHA TO DUSHARA HILL AT BHALKICHHUA(2404049003/RC/10401104)	Rural Connectivity	GP	3.48	2.43	2.8	0	0.68	47.38%	329
17849	BIJATALA	BIJATALA	Exavation of New Tank Bankadunguri at - Bankadunguri(2404049003/WH/10361629)	Renovation of traditional water bodies	GP	1	4	0.32	2.5	0.68	56.40%	329
17850	BIJATALA	BIJATALA	CONST. OF CC DRAIN BULAIPAL HUTUB BANDHA AT BAGHIATANGAR.(2404049006/WC/1352857)	Water Conservation and Water Harvesting	GP	2	3.7	1.34	3.59	0.66	86.49%	319
17851	BIJATALA	BIJATALA	CONSTRUCTION OF IMP OF PLAY FILED KONYA ASHRAM AT BIJATALA(2404049003/LD/10385240)	Land Development	GP	3.02	0.83	2.39	0.79	0.63	82.60%	304
17852	BIJATALA	BIJATALA	CONST. OF FIELD CHENAL MASANI TO BANGA HUTUB BHALKICHHUA.(2404049003/IF/10048930)	Micro Irrigation Works	GP	1.2	4	0.58	3.99	0.62	87.88%	300

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17853	BIJATALA	BIJATALA	CONST. OF AWC BUILDING TO SUNARAM HOUSE (2404049001/IF/10048263)	Micro Irrigation Works	GP	1	4	0.39	3.96	0.61	87.00%	295
17854	BIJATALA	BIJATALA	CONST. OF FIELD CHANNAL JAHIRA BANDHA TO KISUN BILO AT BAGHITANGAR(2404049009/IF/10047105)	Micro Irrigation Works	GP	1.5	3.8	0.9	3.66	0.6	86.04%	290
17855	BIJATALA	BIJATALA	CONST. OF DUGWELL OF PARTHA MAJHI AT BAGHIATANAGAR.(2404049003/IC/942914)	Works on Individuals Land (Category IV)	GP	0.8	0.8	0.21	0	0.59	13.13%	285
17856	BIJATALA	BIJATALA	CONSTRUCTION OF FILED CHANDAN BILO TO BURJUBILO AT JODAPOKHARI(2404049003/IC/10429909)	Micro Irrigation Works	GP	1.34	4.08	0.78	0	0.56	14.39%	271
17857	BIJATALA	BIJATALA	CONST. OF FIELD CHANNAL BOLO HOUSE TO NADI AT ASNA(2404049006/WC/1353568)	Water Conservation and Water Harvesting	GP	1.14	4.56	0.62	0	0.52	10.88%	251
17858	BIJATALA	BIJATALA	CONST. OF DRAIN ROGLA SAHI TO SUGUDA HOUSE(2404049009/IF/10047099)	Micro Irrigation Works	GP	1.4	4	0.91	3.92	0.49	89.44%	237
17859	BIJATALA	BIJATALA	CONST. OF CC DRAIN MONO HOUSE TO CHARAN HOUSE AT BAGHIATANGAR(2404049003/IC/10429435)	Micro Irrigation Works	GP	2.15	3.55	1.69	2.52	0.46	73.86%	222
17860	BIJATALA	BIJATALA	CONST. OF PROTECTION WALL CHECK DAM TO POKHARI AT BAGHIATANGAR(2404049003/IC/10429438)	Micro Irrigation Works	GP	1	3	0.55	2.94	0.45	87.25%	217
17861	BIJATALA	BIJATALA	CONST OF FIELD CHANNEL FROM BALARAM HOUSE TO AKHADA AT BIJATALA(2404049003/IF/10048929)	Micro Irrigation Works	GP	1.4	3.7	0.96	2.26	0.44	63.14%	213
17862	BIJATALA	BIJATALA	CONST. OF CC DRAIN UPERSAHI AT BANKADUNGRI(2404049003/WC/1356165)	Water Conservation and Water Harvesting	GP	1.16	4.64	0.74	0	0.42	12.76%	203
17863	BIJATALA	BIJATALA	CONST OF PROTECTIONWALL KUSHA HOUSE TO CHANDRA BILO AT BHALKICHUA(2404049008/LD/1071888)	Land Development	GP	0.4	1.6	0	0	0.4	0.00%	193
17864	BIJATALA	BIJATALA	CONST. OF DUGWELL OF BHUGLU MARANDI AT DAMBEDA.(2404049003/IC/942821)	Works on Individuals Land (Category IV)	GP	0.8	0.8	0.42	0	0.38	26.25%	184
17865	BIJATALA	BIJATALA	CONST OF C C DRAIN LACHU HOUSE TO LACHU BILO AT BAGHIATANGER(2404049001/IF/10349579)	Micro Irrigation Works	GP	1.4	4	1.05	2.16	0.35	59.44%	169
17866	BIJATALA	BIJATALA	CONST. OF DRAIN KARIA HOUSE TO CHAITAN HOUSE AT BAGHIATANGAR(2404049005/IF/10047775)	Micro Irrigation Works	GP	1	4	0.67	3.71	0.33	87.60%	159
17867	BIJATALA	BIJATALA	CONST OF DRAIN DAKHIN HOUSE TO BHUA HOUSE AT BAGHIATANGER(2404049003/IF/10075640)	Micro Irrigation Works	GP	0.5	4.6	0.19	4.6	0.31	93.92%	150
17868	BIJATALA	BIJATALA	CONST. OF DRAIN ASANA VILLAGE TO MAIN CANAL AT ASANA(2404049003/IC/10429437)	Micro Irrigation Works	GP	1.2	4.7	0.89	4.61	0.31	93.22%	150
17869	BIJATALA	BIJATALA	CONST. OF CC DRAIN AKHADA TO DINABANDHU HOUSE(2404049001/IF/10053537)	Micro Irrigation Works	GP	2	3.9	1.73	3.49	0.27	88.47%	130
17870	BIJATALA	BIJATALA	2nd Year Mango Plantation (ND) of Supai Tudu & 6 others(2404049/DP/10357105)	Drought Proofing	BP	1.67	0.9	1.41	0.27	0.26	65.37%	126

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17871	BIJATALA	BIJATALA	CONST. OF DRAIN BIRIYA HOUSE TO CHANDU HOUSE AT KHADIASOL.(2404049001/IF/10048076)	Micro Irrigation Works	GP	2	4.2	1.74	4.13	0.26	94.68%	126
17872	BIJATALA	BIJATALA	CONST. OF CC DRAIN RAGLASAHI TO BIRAM HOUSE AT BAGHIATANGAR(2404049006/WC/1352741)	Water Conservation and Water Harvesting	GP	1.06	4.24	0.82	2.84	0.24	69.06%	116
17873	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244517(2404049003/IF/IA/1637074)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17874	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291551(2404049003/IF/IA/1637071)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17875	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241821(2404049003/IF/IA/1890230)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17876	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388593(2404049003/IF/IA/1893202)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17877	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386773(2404049003/IF/IA/2037727)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17878	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388594(2404049003/IF/IA/2037733)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
17879	BIJATALA	BIJATALA	CONST. OF PROTECTION WALL KHADIASOL TO MAIN CANAL JHINK SAHI AT KHADIASOL(2404049003/WC/10406029)	Water Conservation and Water Harvesting	GP	0.5	1.5	0.33	1.46	0.17	89.50%	82
17880	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324060(2404049003/IF/IA/1637084)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
17881	BIJATALA	BIJATALA	Const of checkdam chunsahinalh barubeda baghiatanger(2404049003/WC/10401207)	Water Conservation and Water Harvesting	GP	0.5	7	0.33	5.5	0.17	77.73%	82
17882	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304453(2404049003/IF/IA/1891427)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
17883	BIJATALA	BIJATALA	RENO OF TANK AT LAMBHAGODA DAMUDIGODA(2404049003/WH/10294720)	Renovation of traditional water bodies	GP	1.54	3.46	1.39	2.21	0.15	72.00%	72
17884	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386972(2404049003/IF/IA/1893186)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17885	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298099(2404049003/IF/IA/1891317)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17886	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343559(2404049003/IF/IA/1892037)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17887	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303192(2404049003/IF/IA/2037586)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17888	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343541(2404049003/IF/IA/2037661)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17889	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344084(2404049003/IF/IAY/2037622)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17890	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343273(2404049003/IF/IAY/2037656)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17891	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362147(2404049003/IF/IAY/2037693)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17892	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356706(2404049003/IF/IAY/2037674)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17893	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358582(2404049003/IF/IAY/2037689)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
17894	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237624(2404049003/IF/IAY/1890162)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
17895	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2346019(2404049003/IF/IAY/1894148)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17896	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313369(2404049003/IF/IAY/1891579)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17897	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292681(2404049003/IF/IAY/2037581)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
17898	BIJATALA	BIJATALA	CONST. OF CC DRAIN OF SURDHAN HOUSE TO NALO AT BAGHIATANGAR(2404049006/LD/1070191)	Land Development	GP	1.14	4.56	1.01	4.19	0.13	91.23%	63
17899	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343267(2404049003/IF/IAY/2037655)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
17900	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308456(2404049003/IF/IAY/1891483)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17901	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323449(2404049003/IF/IAY/1894410)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17902	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2308195(2404049003/IF/IAY/1637080)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17903	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292714(2404049003/IF/IAY/1891241)	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
17904	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242086(2404049003/IF/IAY/1890632)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
17905	BIJATALA	BIJATALA	REPAIRING OF DRAIN AKHADA TO JAHIRA AT KHADIASAL(2404049001/IF/10048489)	Micro Irrigation Works	GP	1.04	4.16	0.93	4	0.11	94.81%	53
17906	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302457(2404049003/IF/IAY/1891394)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17907	BIJATALA	BIJATALA	CONST. OF GOAT SHELTER SITAMANI HANSDAH(2404049008/IF/10053560)	Works on Individuals Land (Category IV)	GP	0.1	0.34	0	0	0.1	0.00%	48
17908	BIJATALA	BIJATALA	CONST. OF GOAT SHELTER RAIMAT MAJHI(2404049008/IF/10097663)	Works on Individuals Land (Category IV)	GP	0.1	0.34	0	0	0.1	0.00%	48
17909	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328308(2404049003/IF/IAV/1637078)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
17910	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335472(2404049003/IF/IAV/1894058)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
17911	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295186(2404049003/IF/IAV/1891781)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
17912	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227478(2404049003/IF/IAV/1890839)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
17913	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360988(2404049003/IF/IAV/1892748)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
17914	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367940(2404049003/IF/IAV/2037715)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
17915	BIJATALA	BIJATALA	CONST. OF PROTECTION WALL ROAD SIDE MAJHIA BILO TO GANSA BILO AT BALKICHUA(2404049008/LD/1071889)	Land Development	GP	0.4	1.6	0.33	0	0.07	16.50%	34
17916	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292611(2404049003/IF/IAV/1637075)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17917	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363693(2404049003/IF/IAV/1894260)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17918	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241331(2404049003/IF/IAV/1890664)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17919	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304833(2404049003/IF/IAV/1891735)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17920	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335648(2404049003/IF/IAV/1894060)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17921	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337773(2404049003/IF/IAV/1894077)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17922	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237316(2404049003/IF/IAV/1890705)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17923	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360987(2404049003/IF/IAV/1892747)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17924	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357936(2404049003/IF/IAV/2037687)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17925	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337857(2404049003/IF/IAV/2064535)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17926	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304630(2404049003/IF/IAV/2068162)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17927	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298119(2404049003/IF/IAV/2074830)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17928	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298132(2404049003/IF/IAV/2074831)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17929	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358576(2404049003/IF/IAV/2075318)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
17930	BIJATALA	BIJATALA	CONST. OF FIELD CHANNEL RENJA BILO TO BIRAM BILO AT BHALKICHUA(2404049003/WC/1358187)	Water Conservation and Water Harvesting	GP	1.18	4.72	1.11	4.09	0.07	88.14%	34
17931	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309433(2404049003/IF/IAV/1891642)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17932	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309403(2404049003/IF/IAV/1932662)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17933	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343049(2404049003/IF/IAV/1892029)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17934	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245335(2404049003/IF/IAV/1890273)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17935	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227184(2404049003/IF/IAV/1890848)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17936	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237078(2404049003/IF/IAV/1890154)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17937	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305289(2404049003/IF/IAV/1891441)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17938	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302947(2404049003/IF/IAV/1891401)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17939	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2306544(2404049003/IF/IAV/1893918)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17940	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329912(2404049003/IF/IAV/1894010)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17941	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386952(2404049003/IF/IAV/2037729)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
17942	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242054(2404049003/IF/IAV/1890637)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17943	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247636(2404049003/IF/IAY/1890574)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17944	BIJATALA	BIJATALA	CONST. OF GUARD WALL KASU DUNGRI TO RIVER AT BIJATALA(2404049003/RC/10402370)	Rural Connectivity	GP	0.44	1.45	0.39	1.42	0.05	95.77%	24
17945	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302802(2404049003/IF/IAY/1891399)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17946	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2306862(2404049003/IF/IAY/1893919)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17947	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386970(2404049003/IF/IAY/1893185)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17948	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243977(2404049003/IF/IAY/1890251)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17949	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308986(2404049003/IF/IAY/1891488)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17950	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237249(2404049003/IF/IAY/1890156)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17951	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388580(2404049003/IF/IAY/1893201)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17952	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344169(2404049003/IF/IAY/2037623)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17953	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356696(2404049003/IF/IAY/2037673)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17954	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243469(2404049003/IF/IAY/2061567)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
17955	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237000(2404049003/IF/IAY/1637072)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17956	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310108(2404049003/IF/IAY/1891507)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17957	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309431(2404049003/IF/IAY/1891645)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17958	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227358(2404049003/IF/IAY/2037639)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17959	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242066(2404049003/IF/IAY/1658076)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17960	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244603(2404049003/IF/IAY/1658081)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17961	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239045(2404049003/IF/IAY/1890185)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17962	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278080(2404049003/IF/IAY/1891101)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17963	BIJATALA	BIJATALA	CONST OF GUARDWALL BUDHURAM HOUSE TO RIVER AT BIJATALA TIRILSAHI (2404049003/RC/10402054)	Rural Connectivity	GP	0.44	1.45	0.4	0	0.04	21.16%	19
17964	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227464(2404049003/IF/IAY/1890840)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17965	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227425(2404049003/IF/IAY/1890843)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17966	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232015(2404049003/IF/IAY/1890752)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17967	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324062(2404049003/IF/IAY/1637083)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17968	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304492(2404049003/IF/IAY/1891428)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17969	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344839(2404049003/IF/IAY/1894345)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17970	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309000(2404049003/IF/IAY/1891489)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17971	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323450(2404049003/IF/IAY/1894409)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17972	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278004(2404049003/IF/IAY/1891098)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17973	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244601(2404049003/IF/IAY/1890601)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17974	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292925(2404049003/IF/IAY/1891852)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17975	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242998(2404049003/IF/IAY/1890608)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17976	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240702(2404049003/IF/IAY/1890679)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17977	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306514(2404049003/IF/IAY/1891457)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17978	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344405(2404049003/IF/IAY/1892540)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17979	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326719(2404049003/IF/IAY/1892461)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17980	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361560(2404049003/IF/IAY/1892760)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17981	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293228(2404049003/IF/IAY/1891257)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17982	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1281590(2404049003/IF/IAY/1891140)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17983	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385751(2404049003/IF/IAY/2028617)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17984	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358565(2404049003/IF/IAY/2028603)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17985	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356608(2404049003/IF/IAY/2037671)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17986	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358603(2404049003/IF/IAY/2037690)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17987	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1341966(2404049003/IF/IAY/2037628)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17988	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343515(2404049003/IF/IAY/2037657)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17989	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358753(2404049003/IF/IAY/2037680)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17990	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357871(2404049003/IF/IAY/2037685)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17991	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357873(2404049003/IF/IAY/2037686)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17992	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364726(2404049003/IF/IAY/2037701)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17993	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368431(2404049003/IF/IAY/2063106)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17994	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358040(2404049003/IF/IAY/2062849)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17995	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237011(2404049003/IF/IAY/2067570)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17996	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304504(2404049003/IF/IAY/2068159)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
17997	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328173(2404049003/IF/IAY/2068408)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17998	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358568(2404049003/IF/IAY/2068951)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
17999	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307490(2404049003/IF/IAY/2068196)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18000	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1279307(2404049003/IF/IAY/2067918)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18001	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292742(2404049003/IF/IAY/2068027)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18002	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292768(2404049003/IF/IAY/2068028)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18003	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292769(2404049003/IF/IAY/2068029)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18004	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244595(2404049003/IF/IAY/2067604)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18005	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227486(2404049003/IF/IAY/2067536)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18006	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297079(2404049003/IF/IAY/2068075)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18007	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239063(2404049003/IF/IAY/2074920)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18008	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349251(2404049003/IF/IAY/2075269)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18009	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349764(2404049003/IF/IAY/2075320)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18010	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363606(2404049003/IF/IAY/2075342)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18011	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364728(2404049003/IF/IAY/2075351)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18012	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329963(2404049003/IF/IAY/2075935)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18013	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239263(2404049003/IF/IAY/2074903)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18014	BIJATALA	BIJATALA	Cont of checkdam baghiatanger chatani(2404049003/WC/10401208)	Water Conservation and Water Harvesting	GP	0.5	6	0.46	5	0.04	84.00%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18015	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241157(2404049003/IF/IAY/1890668)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18016	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328164(2404049003/IF/IAY/1891843)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18017	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342770(2404049003/IF/IAY/1892021)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18018	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244473(2404049003/IF/IAY/1890261)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18019	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239254(2404049003/IF/IAY/1890690)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18020	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297850(2404049003/IF/IAY/1891313)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18021	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337769(2404049003/IF/IAY/1894076)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18022	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237688(2404049003/IF/IAY/1890164)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18023	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291553(2404049003/IF/IAY/1891224)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18024	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291740(2404049003/IF/IAY/1891881)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18025	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292695(2404049003/IF/IAY/1891238)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18026	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292710(2404049003/IF/IAY/1891240)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18027	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293310(2404049003/IF/IAY/1891260)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18028	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344391(2404049003/IF/IAY/1892538)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18029	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359689(2404049003/IF/IAY/1892727)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18030	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361508(2404049003/IF/IAY/1892758)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18031	BIJATALA	BIJATALA	CONST OF FARM POND OF PIRU MAJHI S/O-MANGAL AT-BHALKICHUA(2404049003/IF/10469120)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.59	0	0.02	95.78%	10
18032	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2308932(2404049003/IF/IAY/1489297)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18033	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243646(2404049003/IF/IAY/1890243)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18034	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241679(2404049003/IF/IAY/1890642)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18035	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241502(2404049003/IF/IAY/1890649)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18036	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227487(2404049003/IF/IAY/1890838)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18037	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325926(2404049003/IF/IAY/1892451)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18038	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323168(2404049003/IF/IAY/1894414)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18039	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322888(2404049003/IF/IAY/1894418)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18040	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308547(2404049003/IF/IAY/1891485)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18041	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242084(2404049003/IF/IAY/1658077)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18042	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298117(2404049003/IF/IAY/1891318)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18043	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344386(2404049003/IF/IAY/1892537)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18044	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244469(2404049003/IF/IAY/1890260)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18045	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239252(2404049003/IF/IAY/1890691)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18046	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302468(2404049003/IF/IAY/1891396)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18047	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243114(2404049003/IF/IAY/1890238)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18048	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2342089(2404049003/IF/IAY/1894356)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18049	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292706(2404049003/IF/IAY/1891239)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18050	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302876(2404049003/IF/IAY/1891744)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18051	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344396(2404049003/IF/IAY/1892539)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18052	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242075(2404049003/IF/IAY/1890634)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18053	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292763(2404049003/IF/IAY/1891857)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18054	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303206(2404049003/IF/IAY/1891742)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18055	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1345788(2404049003/IF/IAY/1892564)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18056	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358268(2404049003/IF/IAY/1892698)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18057	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292935(2404049003/IF/IAY/1891851)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18058	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302933(2404049003/IF/IAY/1891743)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18059	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357659(2404049003/IF/IAY/1892688)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18060	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358176(2404049003/IF/IAY/1892697)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18061	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355553(2404049003/IF/IAY/1892254)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18062	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388657(2404049003/IF/IAY/1893204)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18063	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363321(2404049003/IF/IAY/1658083)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
18064	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349759(2404049003/IF/IAY/2028597)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18065	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386942(2404049003/IF/IAY/2028623)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18066	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364738(2404049003/IF/IAY/2028605)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18067	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245337(2404049003/IF/IAY/2028538)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18068	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349695(2404049003/IF/IAY/2037667)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18069	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368434(2404049003/IF/IAY/2037716)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18070	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305387(2404049003/IF/IAY/2037592)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18071	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344171(2404049003/IF/IAY/2037624)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18072	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342251(2404049003/IF/IAY/2037626)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18073	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357848(2404049003/IF/IAY/2037684)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18074	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366718(2404049003/IF/IAY/2037703)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18075	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369792(2404049003/IF/IAY/2037713)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18076	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344076(2404049003/IF/IAY/2037621)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18077	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356622(2404049003/IF/IAY/2037672)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18078	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359754(2404049003/IF/IAY/2037682)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18079	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364710(2404049003/IF/IAY/2037700)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18080	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1288837(2404049003/IF/IAY/2061835)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18081	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306244(2404049003/IF/IAY/2062060)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18082	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337712(2404049003/IF/IAY/2064533)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18083	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225590(2404049003/IF/IAY/2067527)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18084	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1288841(2404049003/IF/IAY/2067999)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18085	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312938(2404049003/IF/IAY/2068265)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18086	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325893(2404049003/IF/IAY/2068384)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18087	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358269(2404049003/IF/IA/Y/2068938)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18088	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385760(2404049003/IF/IA/Y/2069420)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18089	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337713(2404049003/IF/IA/Y/2070632)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18090	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2346013(2404049003/IF/IA/Y/2070653)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18091	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361729(2404049003/IF/IA/Y/2069003)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18092	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293235(2404049003/IF/IA/Y/2068033)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18093	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2248206(2404049003/IF/IA/Y/2070174)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18094	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340974(2404049003/IF/IA/Y/2070499)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18095	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304902(2404049003/IF/IA/Y/2068164)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18096	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304507(2404049003/IF/IA/Y/2068160)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18097	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349708(2404049003/IF/IA/Y/2068783)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18098	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363946(2404049003/IF/IA/Y/2069048)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18099	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364169(2404049003/IF/IA/Y/2069054)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18100	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337571(2404049003/IF/IA/Y/2070626)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18101	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358137(2404049003/IF/IA/Y/2075313)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18102	BIJATALA	BIJATALA	CONST. OF CC DRAIN DAMBEDA TO BIJATALA AT DAMBEDA(2404049005/IF/10047787)	Micro Irrigation Works	GP	1.5	3.6	1.49	3.1	0.01	90.00%	5
18103	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1288838(2404049003/IF/IA/Y/1891921)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18104	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227493(2404049003/IF/IA/Y/1890837)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18105	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1283385(2404049003/IF/IAY/1892090)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18106	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261831(2404049003/IF/IAY/1890547)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18107	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329890(2404049003/IF/IAY/1894008)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18108	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338566(2404049003/IF/IAY/1894367)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18109	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1270480(2404049003/IF/IAY/1891031)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18110	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337722(2404049003/IF/IAY/1973245)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18111	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302464(2404049003/IF/IAY/1891395)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18112	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330865(2404049003/IF/IAY/1894020)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18113	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305161(2404049003/IF/IAY/1891438)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18114	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293233(2404049003/IF/IAY/1891258)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18115	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388654(2404049003/IF/IAY/1893203)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18116	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361196(2404049003/IF/IAY/1987476)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18117	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302814(2404049003/IF/IAY/2028562)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18118	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303181(2404049003/IF/IAY/2028563)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18119	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386951(2404049003/IF/IAY/2037728)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18120	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339642(2404049003/IF/IAY/2037793)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18121	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356205(2404049003/IF/IAY/2037676)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18122	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357661(2404049003/IF/IAY/2037678)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18123	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238589(2404049003/IF/IAY/1890695)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18124	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292517(2404049003/IF/IAY/1891878)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18125	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228751(2404049003/IF/IAY/1890817)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18126	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2343360(2404049003/IF/IAY/1894124)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18127	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227460(2404049003/IF/IAY/1890841)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18128	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338555(2404049003/IF/IAY/1894368)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18129	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226446(2404049003/IF/IAY/1890053)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18130	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2308062(2404049003/IF/IAY/1893930)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18131	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322872(2404049003/IF/IAY/1894419)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18132	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342778(2404049003/IF/IAY/1892022)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18133	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303205(2404049003/IF/IAY/2037585)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18134	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328364(2404049003/IF/IAY/2037602)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18135	BIJATALA	BIJATALA	CONST. OF FARM POND OF KARU MURMU AT JODAPOKHARI(2404049003/IF/10421421)	Works on Individuals Land (Category IV)	GP	1.47	0.2	1.47	0	0	88.02%	0
18136	BIJATALA	BIJATALA	CONST OF PROTECTIONWALL LADEYA BILLO CHATANI AT BAGHIATANGER(2404049009/WC/1367367)	Water Conservation and Water Harvesting	GP	0.22	1.78	0.22	0.18	0	20.00%	0
18137	BIJATALA	BIJATALA	RENOVATION OF DRAIN DINU HOUSE TO BIRAM HOUAE AT BHALKICHUA(2404049006/WC/1352836)	Water Conservation and Water Harvesting	GP	1.16	4.64	1.17	4.3	-0.01	94.31%	-5
18138	BIJATALA	BIJATALA	CONST OF CHECKDAM MUCHIRAMBILLO AT BAGHIATANGER (2404049008/WC/1373074)	Water Conservation and Water Harvesting	GP	0.6	8.1	0.61	6.1	-0.01	77.13%	-5
18139	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293584(2404049003/IF/IAY/1891266)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18140	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324497(2404049003/IF/IAY/1893973)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18141	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341486(2404049003/IF/IAY/1894113)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18142	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309406(2404049003/IF/IAY/1891646)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18143	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238599(2404049003/IF/IAY/1890170)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18144	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344376(2404049003/IF/IAY/1892536)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18145	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338073(2404049003/IF/IAY/1894078)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18146	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243181(2404049003/IF/IAY/1890240)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18147	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324073(2404049003/IF/IAY/1894404)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18148	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328178(2404049003/IF/IAY/1891844)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18149	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303676(2404049003/IF/IAY/1891414)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18150	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329873(2404049003/IF/IAY/1894007)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18151	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1281668(2404049003/IF/IAY/1892106)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18152	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324049(2404049003/IF/IAY/1893970)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18153	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324477(2404049003/IF/IAY/1893972)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18154	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307404(2404049003/IF/IAY/1891470)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18155	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359480(2404049003/IF/IAY/1892721)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18156	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292882(2404049003/IF/IAY/1891247)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18157	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293312(2404049003/IF/IAY/1891261)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18158	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357674(2404049003/IF/IAY/1892689)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18159	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358846(2404049003/IF/IAY/1892709)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18160	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388369(2404049003/IF/IAY/1893284)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18161	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341499(2404049003/IF/IAY/2028797)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18162	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343153(2404049003/IF/IAY/2037629)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18163	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343526(2404049003/IF/IAY/2037659)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18164	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356077(2404049003/IF/IAY/2037675)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18165	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362160(2404049003/IF/IAY/2037694)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18166	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363948(2404049003/IF/IAY/2037711)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18167	BIJATALA	BIJATALA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2304122(2404049003/IF/IAY/1893907)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
18168	BIJATALA	BIJATALA	CONST OF DRAIN DAKTA KACHA TO CHHATNA KACHA AT DAMBEDA(2404049003/IF/10048704)	Micro Irrigation Works	GP	1.6	4	1.64	3.89	-0.04	98.75%	-19
18169	BIJATALA	BIJATALA	CONST. OF FARM POND OF BARIAL TUDU AT JODAPOKHARI(2404049003/IF/10421422)	Works on Individuals Land (Category IV)	GP	1.47	0.2	1.51	0	-0.04	90.42%	-19
18170	BIJATALA	BIJATALA	CONST. OF FIELD CHENNAL GOPAL HOUSE TO BHIMA HOUSE AT DAMBEDA(2404049008/IF/10053590)	Works on Individuals Land (Category IV)	GP	1.14	4.56	1.19	4.26	-0.05	95.61%	-24
18171	BIJATALA	BIJATALA	CONSTRUCTION OF GOAT SHELTER BISU MAJHI(2404049003/IF/10470951)	Works on Individuals Land (Category IV)	GP	0.07	0.3	0.13	0	-0.06	35.14%	-29
18172	BIJATALA	BIJATALA	CONST. OF PROTECTION WALL BALAI BANDHA AT KHADIASOLE(2404049006/WH/3089057)	Renovation of traditional water bodies	GP	1	3.2	1.06	3.07	-0.06	98.33%	-29
18173	BIJATALA	BIJATALA	CONST. OF DRAIN RAGLA SAHI CHATANI TO CHHOKA AT BAGHIATANGAR(2404049003/IC/10429523)	Micro Irrigation Works	GP	0.2	1.8	0.27	1.52	-0.07	89.50%	-34
18174	BIJATALA	BIJATALA	CONST OF C.C DRAIN KUNA HOUSE TO DULI HOUSE AT-BAGHIATANGAR(2404049003/IC/10430035)	Micro Irrigation Works	GP	1.23	3.6	1.32	3.03	-0.09	90.06%	-43
18175	BIJATALA	BIJATALA	REPAIRING OF DRAIN KUNA PATRA HOUSE TO RAMA HOUSE AT BAGHIATANGAR(2404049006/WC/1352837)	Water Conservation and Water Harvesting	GP	1.08	4.32	1.18	3.74	-0.1	91.11%	-48
18176	BIJATALA	BIJATALA	CONST. OF FIELD CHANNEL BAHAJHARANA TO SANKHA BANDHA BHALKICHU(2404049003/WC/1356484)	Water Conservation and Water Harvesting	GP	1.02	4.08	1.27	3.36	-0.25	90.78%	-121

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18177	BIJATALA	BIJATALA	CONST. OF CC DRAIN DAKHIN HOUSE TO SHIBA MANDIR(2404049006/WC/1352742)	Water Conservation and Water Harvesting	GP	1.2	4.8	1.49	4.03	-0.29	92.00%	-140
18178	BIJATALA	BIJATALA	CONST. OF FIELD CHANNAL WITH CULVERT TALASAHI AKHADA TO PANDA HOUSE(2404049001/WC/1356144)	Water Conservation and Water Harvesting	GP	1.18	4.72	1.5	4.34	-0.32	98.98%	-155
18179	BIJATALA	BIJATALA	CONST. OF CC DRAIN DIBRA HOUSE TO JUNU BANDHA AT JODAPOKHARI(2404049006/WC/1352839)	Water Conservation and Water Harvesting	GP	1.02	4.08	1.35	3.26	-0.33	90.39%	-159
18180	BIJATALA	BIJATALA	CONST. OF FIELD CHANNEL NAIKA HOUSE TO PURNO HOUSE AT BAGHIATANGER(2404049008/IC/10317047)	Micro Irrigation Works	GP	1.3	4	1.72	3.21	-0.42	93.02%	-203
18181	BIJATALA	BIJATALA	CONSTRUCTION OF FILED CHANNAL REPARING HATAPODIA TO AKHADA AT BIJATALA(2404049003/IC/10429483)	Micro Irrigation Works	GP	1.17	3.52	2.07	0	-0.9	44.14%	-435
18182	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM SCHOOL CHHAK TO BATAMKACHA AT BHIMKHANDA(2404049004/RC/3102954)	Rural Connectivity	GP	4.2	1.8	0	0	4.2	0.00%	2029
18183	BIJATALA	CHADHEIPAHADI	Mango Plantation (ND) of Gaiendra Munda & 4 others(2404049/DP/10372039)	Drought Proofing	BP	5.94	2.15	2.15	0.7	3.79	35.23%	1831
18184	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM KANASARI TO MANSANG DAM AT BUDAMARA(2404049004/RC/3104087)	Rural Connectivity	GP	4.27	1.63	0.92	0.69	3.35	27.29%	1618
18185	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM GRAM CHHACK TO SCHOOL AT GOBINDPUR(2404049004/RC/3105347)	Rural Connectivity	GP	4.21	1.79	0.92	1.08	3.29	33.33%	1589
18186	BIJATALA	CHADHEIPAHADI	CONST. OF CONNECTIVITY ROAD FROM PAHADPUR TO BURUGODA ROAD.(2404049003/RC/2390010)	Rural Connectivity	GP	3	1.9	0	0	3	0.00%	1449
18187	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM TULASIBANI GANGAMUNDI TO BHIMKHANDA(2404049004/RC/3103891)	Rural Connectivity	GP	4.13	1.77	1.22	0	2.91	20.68%	1406
18188	BIJATALA	CHADHEIPAHADI	CONST. OF ROAD FROM JAGAI HOUSE TO RD ROAD (2404049001/RC/2389879)	Rural Connectivity	GP	2.87	1.23	0	0	2.87	0.00%	1386
18189	BIJATALA	CHADHEIPAHADI	RENO. OF PANCHAYAT TANK AT TULASIBANI(2404049004/WH/3094426)	Renovation of traditional water bodies	GP	3.5	1.5	0.72	0	2.78	14.40%	1343
18190	BIJATALA	CHADHEIPAHADI	RENOVATION OF DHANTANGAR VILLAGE POND(2404049004/WH/10363989)	Renovation of traditional water bodies	GP	3	2.9	0.48	1.62	2.52	35.59%	1217
18191	BIJATALA	CHADHEIPAHADI	CONST. OF ROAD OF FAGU HOUSE TO JUGUNIBATIA(2404049004/RC/10415207)	Rural Connectivity	GP	2.5	1.7	0	0	2.5	0.00%	1208
18192	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM DHANTANGER TO DHANTANGAR HILL(2404049004/RC/3104084)	Rural Connectivity	GP	3.2	3.2	0.97	2.66	2.23	56.72%	1077
18193	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM LAXMANCHHATAR TO RANGAMATIA(2404049004/RC/3099245)	Rural Connectivity	GP	3.85	1.65	1.77	1.55	2.08	60.36%	1005
18194	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM CHIRU SAHI TO DOBATIA.(2404049004/RC/3104225)	Rural Connectivity	GP	3.85	1.65	1.81	0.46	2.04	41.27%	986

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18195	BIJATALA	CHADHEIPAHADI	IMP. OF ROAD FROM SEEMA SAHI TO TIRILDHIH(2404049004/RC/3103199)	Rural Connectivity	GP	3.64	0.92	1.64	0	2	35.96%	966
18196	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM BANAM SAHI TO CHECK DAM AT DUMURIKUDAR(2404049004/RC/3103960)	Rural Connectivity	GP	2.28	3.42	0.36	3.42	1.92	66.32%	928
18197	BIJATALA	CHADHEIPAHADI	CONST. OF CONECTIVITY ROAD FROM SEEMA SAHI TO SUNAI HOUSE AT DUMRIKUDAR.(2404049004/RC/10407798)	Rural Connectivity	GP	2.4	1.6	0.53	0	1.87	13.25%	903
18198	BIJATALA	CHADHEIPAHADI	CONST. OF ROAD OF KHEJURJHARAN VILLAGE(2404049001/RC/2392680)	Rural Connectivity	GP	2.82	1.88	0.96	0	1.86	20.43%	899
18199	BIJATALA	CHADHEIPAHADI	REN. OF TANK BHIMKHANDA.(2404049004/WH/3089327)	Renovation of traditional water bodies	GP	4.65	2.55	2.83	2.02	1.82	67.36%	879
18200	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM GRAMYA ROAD TO JAHIRA(2404049004/RC/3103801)	Rural Connectivity	GP	2.48	3.72	0.7	4.03	1.78	76.29%	860
18201	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM RAMCHANDRA HOUSE TO BANDHMUNDA.(2404049004/RC/3104218)	Rural Connectivity	GP	2.29	3.41	0.57	3.19	1.72	65.96%	831
18202	BIJATALA	CHADHEIPAHADI	CONST OF DRAIN FROM SORO HOUSE TO SAMAL HOUSE AT BHIMKHANDA(2404049009/WC/1353171)	Micro Irrigation Works	GP	1.9	4.6	0.18	2.31	1.72	38.31%	831
18203	BIJATALA	CHADHEIPAHADI	REPARING OF CHANNAL FROM JHARANA TO SADHU NAIK FIED(2404049010/IF/10048695)	Micro Irrigation Works	GP	1.7	4	0	0	1.7	0.00%	821
18204	BIJATALA	CHADHEIPAHADI	CONST. OF FIEL CHANNAL FROM BALARAMPUR TO BHUJINI(2404049004/IC/938788)	Micro Irrigation Works	GP	2.91	0.48	1.29	0	1.62	38.05%	783
18205	BIJATALA	CHADHEIPAHADI	CONST OF FARMPOND jagu Soren rengalbeda(2404049004/IF/10472113)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0	0	1.61	0.00%	778
18206	BIJATALA	CHADHEIPAHADI	CONST. OF CHANNAL FROM GAT GHUTU TO DHANTANGAR AT DHANTANGAR(2404049001/IF/10048494)	Micro Irrigation Works	GP	2	4	0.52	0	1.48	8.67%	715
18207	BIJATALA	CHADHEIPAHADI	CONST. OF FIELD CHANNAL TIAKATI AT CHADHEIPAHADI(2404049001/IF/10054028)	Micro Irrigation Works	GP	2	3.8	0.61	0	1.39	10.52%	671
18208	BIJATALA	CHADHEIPAHADI	DEV OF PLAY GROUND AT JAMPANI(2404049009/LD/1117829)	Land Development	GP	2.4	1.7	1.03	1.69	1.37	66.34%	662
18209	BIJATALA	CHADHEIPAHADI	CONST. OF CHENNAL AT CHADHEIPAHADI(2404049004/WH/3090256)	Renovation of traditional water bodies	GP	1.5	3.5	0.15	3.47	1.35	72.40%	652
18210	BIJATALA	CHADHEIPAHADI	CONST OF FARMPOND chitra hansdah budamora(2404049004/IF/10472120)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.35	0	1.26	21.08%	609
18211	BIJATALA	CHADHEIPAHADI	CONST OF FARMPOND swana hansdah(2404049004/IF/10472131)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.35	0	1.26	21.08%	609
18212	BIJATALA	CHADHEIPAHADI	CONS. OF NEW ROAD FROM RANGAMATIA TO DHATNAGAR HILL(2404049004/RC/3099090)	Rural Connectivity	GP	4.14	1.76	2.97	0.91	1.17	65.76%	565

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18213	BIJATALA	CHADHEIPAHADI	CONST. OF CHANNAL FROM MASANG DAM TO DHUIDIDA AT BUDAMARA(2404049004/IC/10388381)	Micro Irrigation Works	GP	1.16	4.64	0	0	1.16	0.00%	560
18214	BIJATALA	CHADHEIPAHADI	REPAIRING OF CHANNAL FROM RANDAGODA TO KIAGODA AT KHEJURJHARAN(2404049001/WC/1357933)	Water Conservation and Water Harvesting	GP	1.1	4.4	0	0	1.1	0.00%	531
18215	BIJATALA	CHADHEIPAHADI	COSNT. OF CHANNAL AT DHANTANGAR(2404049001/IF/10048490)	Micro Irrigation Works	GP	2	3.4	0.92	3.37	1.08	79.44%	522
18216	BIJATALA	CHADHEIPAHADI	2nd Year Mango Plantation (ND) of Ratan Munda & 3 others(2404049/DP/3154397)	Drought Proofing	BP	3.52	1.84	2.45	0.99	1.07	64.18%	517
18217	BIJATALA	CHADHEIPAHADI	CONST OF CHANNEL KENAL CHHAKA TO SANGE TIRIL AT JAMPANI(2404049004/IF/10075704)	Micro Irrigation Works	GP	1.9	3.8	0.85	0	1.05	14.91%	507
18218	BIJATALA	CHADHEIPAHADI	CONST. OF CROSS BAND AT JAHER KACHA DHANTANGAR(2404049001/IF/10048492)	Micro Irrigation Works	GP	1.5	3.5	0.47	3.49	1.03	79.20%	498
18219	BIJATALA	CHADHEIPAHADI	CONST. OF ROAD FROM RENGALBEDA TO DUMIRIKUDAR(2404049001/RC/2391976)	Rural Connectivity	GP	2.64	1.76	1.63	0	1.01	37.05%	488
18220	BIJATALA	CHADHEIPAHADI	Constroction of farm pond kanhu Hansdah at kasipani(2404049004/IF/10472118)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.61	0	1	36.75%	483
18221	BIJATALA	CHADHEIPAHADI	REPAIRING OF CHANNAL FROM LADEYA KUSUM TO JAHIRA AT RENGALBEDA.(2404049004/RC/3097625)	Micro Irrigation Works	GP	1.4	4.4	0.41	4.08	0.99	77.41%	478
18222	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM BIRBOTH TO RANGAMATIA(2404049004/RC/3103958)	Rural Connectivity	GP	2.44	3.66	1.49	0	0.95	24.43%	459
18223	BIJATALA	CHADHEIPAHADI	CONST OF ROAD FROM CHIRUSAHI TO KATRA NADI ROAD(2404049004/RC/10391157)	Rural Connectivity	GP	2.3	2	1.38	0	0.92	32.09%	444
18224	BIJATALA	CHADHEIPAHADI	CONST OF FARM POND krushna ch munda rengalbeda(2404049004/IF/10472129)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.7	0	0.91	42.17%	440
18225	BIJATALA	CHADHEIPAHADI	CONST. OF CONNECTIVITY ROAD FROM RD ROAD TO AKHALATALA AT TULASIBANI(2404049004/RC/10405690)	Rural Connectivity	GP	3.4	1.4	2.58	0	0.82	53.75%	396
18226	BIJATALA	CHADHEIPAHADI	CONST. OF DRAIN AT KANKADABEDA(2404049004/WH/3090258)	Renovation of traditional water bodies	GP	1.4	4.5	0.6	1.94	0.8	43.05%	386
18227	BIJATALA	CHADHEIPAHADI	CONST. OF NEW EARTHEN FIELD CHANNAL FROM MAREDI TO GHUTUGODA AT KHEJURJHARAN(2404049004/IC/10433622)	Micro Irrigation Works	GP	3	3.1	2.25	0	0.75	36.89%	362
18228	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM GOTHANI TO CANAL CHHAK AT JAMPANI(2404049004/RC/3103714)	Rural Connectivity	GP	3	3	2.32	1.79	0.68	68.50%	329
18229	BIJATALA	CHADHEIPAHADI	REPAIRING OF CHENAL JANTAL DUNGRI TO PURNA JAHIRA AT CHADHEIPAHADI(2404049004/WH/3090257)	Renovation of traditional water bodies	GP	1.3	4.3	0.62	4.18	0.68	85.71%	329
18230	BIJATALA	CHADHEIPAHADI	CONST. OF DIVERSION WEAR BALGHAT AT CHADHEIPAHADI(2404049001/WH/3077729)	Renovation of traditional water bodies	GP	2	3.7	1.36	3.66	0.64	88.07%	309

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18231	BIJATALA	CHADHEIPAHADI	CONST. OF CHENNAL FROM GHAGRA TO LUKUISAKRA AT LAXMANCHHATAR(2404049008/LD/1071890)	Land Development	GP	1.77	4.13	1.14	4.1	0.63	88.81%	304
18232	BIJATALA	CHADHEIPAHADI	CONST OF DIVERSTION WEAR KHANDANALA AT BHIMKHANDA(2404049004/IF/10048022)	Micro Irrigation Works	GP	1.58	3.72	0.95	3.65	0.63	86.79%	304
18233	BIJATALA	CHADHEIPAHADI	3rd Year Mango Plantation (ND) of Ratan Munda & 3 others(2404049/DP/10357303)	Drought Proofing	BP	2.16	0.91	1.58	0.15	0.58	56.35%	280
18234	BIJATALA	CHADHEIPAHADI	REPARING OF CHANNAL FROM UTTAR KACHA TO GITILDIH AT CHADHEIPAHADI.(2404049010/IF/10048692)	Micro Irrigation Works	GP	1.5	4.3	0.92	4.14	0.58	87.24%	280
18235	BIJATALA	CHADHEIPAHADI	CONST OF CONNECTING ROAD FROM TALOGODA RD ROAD TO HIKIM HOUSE AT DUMURIKUDAR(2404049004/IF/10048020)	Rural Connectivity	GP	0.9	3.6	0.34	3.56	0.56	86.67%	271
18236	BIJATALA	CHADHEIPAHADI	CONST. OF DRAIN AT PAHADPUR GRAMYA DANDA(2404049009/IF/10047100)	Micro Irrigation Works	GP	1.8	4.2	1.24	0	0.56	20.67%	271
18237	BIJATALA	CHADHEIPAHADI	CONST. OF LAND LEVELING OF ANANTA KU SING AT JAMPANI.(2404049004/LD/10324577)	Land Development	GP	0.54	0.06	0	0	0.54	0.00%	261
18238	BIJATALA	CHADHEIPAHADI	IMP. OF ROAD FROM PANDUPANI TO DOBATIA.(2404049004/RC/2436038)	Rural Connectivity	GP	3.65	0.91	3.11	0	0.54	68.20%	261
18239	BIJATALA	CHADHEIPAHADI	COMPLETION OF FIELD CHANNAL FROM DAMRUGHUTU AT GOBINDPUR(2404049009/WC/1353172)	Water Conservation and Water Harvesting	GP	1.8	4.1	1.26	3.31	0.54	77.46%	261
18240	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM UPERSAHI TO DEHURI AT BUDAMARA(2404049004/RC/3104083)	Rural Connectivity	GP	1.7	4.4	1.18	3.81	0.52	81.80%	251
18241	BIJATALA	CHADHEIPAHADI	CONST. OF FIELD CHANNALSUPAI ASED TO SANATAN BILO AT BUDAMORA(2404049004/IC/10388393)	Micro Irrigation Works	GP	1.2	4.8	0.72	3.26	0.48	66.33%	232
18242	BIJATALA	CHADHEIPAHADI	COMP. OF FIELD CHANNEL FROM RAMACHANDRA BILO TO DUMURA GHUTU(2404049004/IC/10316629)	Micro Irrigation Works	GP	1.4	5.6	0.94	5.42	0.46	90.86%	222
18243	BIJATALA	CHADHEIPAHADI	CONST OF DIVERSITION WEAR PAHADTALA AT DUMIRIKUDAR(2404049004/IF/10076768)	Micro Irrigation Works	GP	0.66	5.14	0.29	5	0.37	91.21%	179
18244	BIJATALA	CHADHEIPAHADI	CONST. OF FIELD CHEENEL SUNARAM BARGACHHA AT-RANGAMATIA(2404049004/IC/10330146)	Micro Irrigation Works	GP	1.96	2.94	1.6	0	0.36	32.65%	174
18245	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM BALAMPUR TO KITABEDA DAKTAKACHA.(2404049004/RC/3104219)	Rural Connectivity	GP	2.45	3.65	2.11	1.57	0.34	60.33%	164
18246	BIJATALA	CHADHEIPAHADI	CONST OF DRAIN AT DUMURIKUDAR BADAHII(2404049004/IF/10167579)	Micro Irrigation Works	GP	0.66	5.14	0.33	4.99	0.33	91.72%	159
18247	BIJATALA	CHADHEIPAHADI	CONST. OF ROAD FROM BALE SAHI NAREN HOUSE TO MOSO HOUSE AT DUMRIKUDAR(2404049007/RC/2384763)	Rural Connectivity	GP	0.58	3.62	0.32	3.58	0.26	92.86%	126
18248	BIJATALA	CHADHEIPAHADI	CONST OF DRAIN FROM NANDA LAND TO SARO LAND AT BHIMKANDA(2404049004/IF/10048023)	Micro Irrigation Works	GP	1.24	4.96	0.99	4.96	0.25	95.97%	121

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18249	BIJATALA	CHADHEIPAHADI	REPPAIRING OF CHENNAL FROM DINAMUNDU TO BADEKACHA AT LAXMANCHHATAR(2404049006/WC/1352740)	Water Conservation and Water Harvesting	GP	1.14	4.56	0.91	0	0.23	15.96%	111
18250	BIJATALA	CHADHEIPAHADI	CONST. OF PROTECTION WALL CHADHEIPAHADI MIP AT CHADHEIPAHADI.(2404049004/WH/10300568)	Renovation of traditional water bodies	GP	1.2	3.9	1.01	3.7	0.19	92.35%	92
18251	BIJATALA	CHADHEIPAHADI	CONST. OF DUGWELL OF BIRDHAN MUNDA AT GOBINDPUR.(2404049004/IF/10340352)	Works on Individuals Land (Category IV)	GP	0.8	0.8	0.62	0.2	0.18	51.25%	87
18252	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252069(2404049004/IF/IAY/1856272)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18253	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353266(2404049004/IF/IAY/1856143)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18254	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285166(2404049004/IF/IAY/1856176)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
18255	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249634(2404049004/IF/IAY/1890554)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18256	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263777(2404049004/IF/IAY/1856183)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18257	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2310588(2404049004/IF/IAY/1856236)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
18258	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322630(2404049004/IF/IAY/1856165)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18259	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243899(2404049004/IF/IAY/1856204)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18260	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363570(2404049004/IF/IAY/1894258)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18261	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314358(2404049004/IF/IAY/1892330)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18262	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295342(2404049004/IF/IAY/1856167)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18263	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304646(2404049004/IF/IAY/1971601)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18264	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242593(2404049004/IF/IAY/1971265)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18265	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315623(2404049004/IF/IAY/1971660)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18266	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313535(2404049004/IF/IAY/1973193)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18267	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380247(2404049004/IF/IAY/2042173)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18268	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316123(2404049004/IF/IAY/2040221)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18269	BIJATALA	CHADHEIPAHADI	Construction of IAY House -IAY REG. NO. OR1270109(2404049004/IF/IAY/1273682)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
18270	BIJATALA	CHADHEIPAHADI	Construction of IAY House -IAY REG. NO. OR1320559(2404049004/IF/IAY/1273867)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
18271	BIJATALA	CHADHEIPAHADI	Construction of IAY House -IAY REG. NO. OR2364407(2404049004/IF/IAY/1275509)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
18272	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236689(2404049004/IF/IAY/1384792)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
18273	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260252(2404049004/IF/IAY/1856265)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18274	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362249(2404049004/IF/IAY/1856230)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18275	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308724(2404049004/IF/IAY/1856255)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18276	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286886(2404049004/IF/IAY/1856251)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18277	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285794(2404049004/IF/IAY/1856261)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18278	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255770(2404049004/IF/IAY/1890409)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18279	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304625(2404049004/IF/IAY/1971600)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18280	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327060(2404049004/IF/IAY/1971761)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18281	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250697(2404049004/IF/IAY/1971320)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18282	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315772(2404049004/IF/IAY/1971666)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18283	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370706(2404049004/IF/IAY/1972006)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18284	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378786(2404049004/IF/IAY/2042106)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18285	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248496(2404049004/IF/IAY/2039160)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18286	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374478(2404049004/IF/IAY/2074493)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18287	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358979(2404049004/IF/IAY/2078831)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18288	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235349(2404049004/IF/IAY/1856216)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18289	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349045(2404049004/IF/IAY/1856152)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18290	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2251324(2404049004/IF/IAY/1856235)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18291	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289022(2404049004/IF/IAY/1856178)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18292	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314361(2404049004/IF/IAY/1892329)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18293	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355230(2404049004/IF/IAY/2041317)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18294	BIJATALA	CHADHEIPAHADI	RENO OF DUMURIKUDAR VILLAGE POND AT DUMURIKUDAR(2404049004/IF/10047046)	Water Conservation and Water Harvesting	GP	0.66	5.34	0.51	5.19	0.15	95.00%	72
18295	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333802(2404049004/IF/IAY/1894388)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
18296	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371852(2404049004/IF/IAY/2074486)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
18297	BIJATALA	CHADHEIPAHADI	CONST. OF CONNECTIVITY ROAD FROM DHANTANGAR TO MAHALDERA ROAD (2404049004/RC/10409057)	Rural Connectivity	GP	1	3.8	0.87	1.79	0.13	55.42%	63
18298	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315318(2404049004/IF/IAY/1856164)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18299	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326468(2404049004/IF/IAY/1892458)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18300	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1341842(2404049004/IF/IAY/1856150)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18301	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314403(2404049004/IF/IAY/1971661)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18302	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370345(2404049004/IF/IAY/1972004)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18303	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360318(2404049004/IF/IAY/2041507)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18304	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2317311(2404049004/IF/IAY/2078825)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18305	BIJATALA	CHADHEIPAHADI	CONST. OF IAY HOUSE SAM SOREN AT GOBINDPUR(2404049/IF/10183291)	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
18306	BIJATALA	CHADHEIPAHADI	CONST. OF CONNECTIVITY ROAD FROM DHANTANGAR TO DHANTANGAR HILL(2404049004/RC/10409055)	Rural Connectivity	GP	0.9	3.4	0.78	1.29	0.12	48.14%	58
18307	BIJATALA	CHADHEIPAHADI	CONST. OF GUARD WALL AT KASIPANI TO RENGALBEDA VILLAGE ROAD(2404049010/RC/2393692)	Rural Connectivity	GP	0.5	1.6	0.38	1.6	0.12	94.29%	58
18308	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1270495(2404049004/IF/IAY/1891032)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18309	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314484(2404049004/IF/IAY/1856237)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18310	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325039(2404049004/IF/IAY/1891780)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18311	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255761(2404049004/IF/IAY/1856194)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18312	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327416(2404049004/IF/IAY/1856159)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18313	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346759(2404049004/IF/IAY/1856151)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18314	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351414(2404049004/IF/IAY/1973274)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18315	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327292(2404049004/IF/IAY/1971748)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18316	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327041(2404049004/IF/IAY/1971759)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18317	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371062(2404049004/IF/IAY/1972010)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18318	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1282557(2404049004/IF/IAY/1971463)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18319	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2317971(2404049004/IF/IAY/1973187)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18320	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377805(2404049004/IF/IAY/1972053)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18321	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327061(2404049004/IF/IAY/2040461)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18322	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365728(2404049004/IF/IAY/2041691)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18323	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373460(2404049004/IF/IAY/2041892)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18324	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386267(2404049004/IF/IAY/2042397)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18325	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387391(2404049004/IF/IAY/2042452)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18326	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314565(2404049004/IF/IAY/2074410)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18327	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325777(2404049004/IF/IAY/2078696)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18328	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387548(2404049004/IF/IAY/2078746)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18329	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339385(2404049004/IF/IAY/1856228)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
18330	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248748(2404049004/IF/IAY/1890315)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
18331	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325058(2404049004/IF/IAY/1892445)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
18332	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327368(2404049004/IF/IAY/1856157)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
18333	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335136(2404049004/IF/IAY/1894055)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
18334	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327401(2404049004/IF/IAY/1856158)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
18335	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314285(2404049004/IF/IAY/1971659)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
18336	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371075(2404049004/IF/IAY/1972011)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
18337	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363572(2404049004/IF/IAY/1973318)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
18338	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387501(2404049004/IF/IAY/1972123)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18339	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261020(2404049004/IF/IAY/1890524)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18340	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260239(2404049004/IF/IAY/1856264)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18341	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333816(2404049004/IF/IAY/1894387)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18342	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326471(2404049004/IF/IAY/1856155)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18343	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321411(2404049004/IF/IAY/1856247)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18344	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262287(2404049004/IF/IAY/1856185)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18345	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326167(2404049004/IF/IAY/1971740)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18346	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325321(2404049004/IF/IAY/1971736)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18347	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356071(2404049004/IF/IAY/1971910)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18348	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314123(2404049004/IF/IAY/1971658)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18349	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326172(2404049004/IF/IAY/2040439)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18350	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385076(2404049004/IF/IAY/2042338)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18351	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313354(2404049004/IF/IAY/2043735)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18352	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302512(2404049004/IF/IAY/1856172)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18353	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362242(2404049004/IF/IAY/1856229)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18354	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354392(2404049004/IF/IAY/1856144)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18355	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299771(2404049004/IF/IAY/1856170)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18356	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320757(2404049004/IF/IAY/1971708)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18357	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362843(2404049004/IF/IAV/1973323)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18358	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362266(2404049004/IF/IAV/1973308)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18359	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262810(2404049004/IF/IAV/1856188)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18360	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328796(2404049004/IF/IAV/1891854)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18361	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325053(2404049004/IF/IAV/1892444)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18362	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365654(2404049004/IF/IAV/1856241)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18363	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260960(2404049004/IF/IAV/1971386)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18364	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370722(2404049004/IF/IAV/1972007)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18365	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370707(2404049004/IF/IAV/2041811)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18366	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380448(2404049004/IF/IAV/2042179)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18367	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363565(2404049004/IF/IAV/2044042)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18368	BIJATALA	CHADHEIPAHADI	CONST. OF CHENNAL FROM BHUNDA BILO TO LANGA BILO AT CHADEIPAHADI(2404049001/IF/10078436)	Works on Individuals Land (Category IV)	GP	1.04	4.16	0.98	2.93	0.06	75.19%	29
18369	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325117(2404049004/IF/IAV/1856249)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18370	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261315(2404049004/IF/IAV/1856266)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18371	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321334(2404049004/IF/IAV/1856245)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18372	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363560(2404049004/IF/IAV/1894257)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18373	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262303(2404049004/IF/IAV/1856187)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18374	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367181(2404049004/IF/IAV/1856128)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18375	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367197(2404049004/IF/IAY/1856129)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18376	BIJATALA	CHADHEIPAHADI	2nd Year Pomegranate Plantation of Masang Hembram(2404049/DP/10376967)	Drought Proofing	BP	0.38	0.14	0.32	0.03	0.06	67.31%	29
18377	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286577(2404049004/IF/IAY/1971481)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18378	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327052(2404049004/IF/IAY/1971760)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18379	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371905(2404049004/IF/IAY/1972015)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18380	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384602(2404049004/IF/IAY/1972107)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18381	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260214(2404049004/IF/IAY/1971380)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18382	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263371(2404049004/IF/IAY/1971409)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18383	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2309326(2404049004/IF/IAY/1973190)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18384	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357532(2404049004/IF/IAY/1973287)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18385	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313595(2404049004/IF/IAY/2043738)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18386	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363091(2404049004/IF/IAY/2044037)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18387	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386232(2404049004/IF/IAY/2042395)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18388	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358103(2404049004/IF/IAY/2074447)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18389	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297719(2404049004/IF/IAY/1856168)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18390	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328620(2404049004/IF/IAY/1892471)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18391	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337343(2404049004/IF/IAY/1856135)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18392	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355889(2404049004/IF/IAY/1971912)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18393	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330317(2404049004/IF/IAY/1971781)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18394	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362658(2404049004/IF/IAY/1971956)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18395	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314953(2404049004/IF/IAY/2040205)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18396	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371036(2404049004/IF/IAY/2041823)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18397	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356926(2404049004/IF/IAY/2074578)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18398	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297733(2404049004/IF/IAY/1856169)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18399	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363559(2404049004/IF/IAY/1856231)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18400	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249650(2404049004/IF/IAY/1890519)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18401	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286585(2404049004/IF/IAY/1856250)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18402	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242580(2404049004/IF/IAY/1890621)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18403	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314387(2404049004/IF/IAY/1856244)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18404	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349052(2404049004/IF/IAY/1894330)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18405	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229354(2404049004/IF/IAY/1856125)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18406	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325033(2404049004/IF/IAY/1971727)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18407	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326701(2404049004/IF/IAY/1971743)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18408	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357585(2404049004/IF/IAY/1973290)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18409	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358080(2404049004/IF/IAY/1971920)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18410	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320755(2404049004/IF/IAY/1980396)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18411	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380430(2404049004/IF/IAY/2042178)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18412	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261953(2404049004/IF/IAY/2039327)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18413	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314735(2404049004/IF/IAY/2074552)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18414	BIJATALA	CHADHEIPAHADI	CONST. OF CROSS BAND AT TIKADAH I PANDUPANI(2404049004/IC/10317212)	Micro Irrigation Works	GP	1.21	4.39	1.18	0	0.03	21.07%	14
18415	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300954(2404049004/IF/IAY/1856171)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18416	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355910(2404049004/IF/IAY/1971905)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18417	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2361755(2404049004/IF/IAY/1973320)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18418	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314110(2404049004/IF/IAY/1971657)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18419	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386266(2404049004/IF/IAY/2078741)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18420	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249371(2404049004/IF/IAY/1489307)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18421	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262214(2404049004/IF/IAY/1856256)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18422	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327418(2404049004/IF/IAY/1891833)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18423	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321427(2404049004/IF/IAY/1856248)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18424	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357360(2404049004/IF/IAY/1856127)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18425	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262293(2404049004/IF/IAY/1856186)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18426	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325435(2404049004/IF/IAY/1971741)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18427	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326686(2404049004/IF/IAY/1971746)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18428	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362261(2404049004/IF/IAY/1973307)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18429	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325458(2404049004/IF/IAY/1971731)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18430	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349587(2404049004/IF/IAY/1973267)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18431	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355077(2404049004/IF/IAY/2041312)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18432	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370363(2404049004/IF/IAY/2041802)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18433	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313399(2404049004/IF/IAY/2074551)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18434	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358953(2404049004/IF/IAY/2074582)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18435	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2246772(2404049004/IF/IAY/207673)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18436	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367200(2404049004/IF/IAY/2078833)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18437	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387547(2404049004/IF/IAY/2078745)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18438	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349093(2404049004/IF/IAY/1856153)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18439	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326591(2404049004/IF/IAY/1893988)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18440	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2250308(2404049004/IF/IAY/1973161)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18441	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365660(2404049004/IF/IAY/1971965)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18442	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385957(2404049004/IF/IAY/1972118)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18443	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362240(2404049004/IF/IAY/1987917)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18444	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262217(2404049004/IF/IAY/1971407)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18445	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1282839(2404049004/IF/IAY/2074393)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18446	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327393(2404049004/IF/IAY/2078692)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18447	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325794(2404049004/IF/IAY/2078695)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18448	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358049(2404049004/IF/IAY/2075394)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18449	BIJATALA	CHADHEIPAHADI	CONST. OF CHANNAL FROM TUYUGHUTU TO BALE KEDAR AT RENGALBEDA(2404049004/IC/10388394)	Micro Irrigation Works	GP	0.8	5.1	0.8	3.6	0	74.58%	0
18450	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387387(2404049004/IF/IAY/2042451)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18451	BIJATALA	CHADHEIPAHADI	REPAIRING CHANNAL FROM BUDHANSIMLI TO SUNARAM KENDU AT RANGAMATIA(2404049004/IC/10388395)	Micro Irrigation Works	GP	1.18	4.72	1.18	4.37	0	94.07%	0
18452	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385763(2404049004/IF/IAY/2069421)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18453	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264480(2404049004/IF/IAY/2067710)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18454	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2242433(2404049004/IF/IAY/2075815)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18455	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285499(2404049004/IF/IAY/2074394)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18456	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364542(2404049004/IF/IAY/2075350)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18457	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2316032(2404049004/IF/IAY/2074553)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18458	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325795(2404049004/IF/IAY/2078694)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18459	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289705(2404049004/IF/IAY/2078703)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18460	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386396(2404049004/IF/IAY/2078742)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18461	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386402(2404049004/IF/IAY/2078743)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18462	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363463(2404049004/IF/IAY/2078832)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18463	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248800(2404049004/IF/IAY/1856271)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18464	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243907(2404049004/IF/IAY/1856205)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18465	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356928(2404049004/IF/IAY/1856136)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18466	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357348(2404049004/IF/IAY/1894209)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18467	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371930(2404049004/IF/IAY/2074487)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18468	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386230(2404049004/IF/IAY/2074517)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18469	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318390(2404049004/IF/IAY/2070353)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18470	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261847(2404049004/IF/IAY/2074385)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18471	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1270885(2404049004/IF/IAY/2074389)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18472	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309368(2404049004/IF/IAY/2074406)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18473	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325061(2404049004/IF/IAY/2074416)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18474	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354816(2404049004/IF/IAY/2074439)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18475	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355201(2404049004/IF/IAY/2074443)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18476	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326210(2404049004/IF/IAY/2078687)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18477	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314572(2404049004/IF/IAY/2078688)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18478	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326480(2404049004/IF/IAY/2078693)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18479	BIJATALA	CHADHEIPAHADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386229(2404049004/IF/IAY/2078740)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18480	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM KASIPANI TO LUKUIPOS(2404049004/RC/3103959)	Rural Connectivity	GP	2.28	3.42	2.3	0.77	-0.02	53.86%	-10
18481	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM PAHADPUR TO BURUGADA(2404049004/RC/3104229)	Rural Connectivity	GP	2.44	3.66	2.5	2.33	-0.06	79.18%	-29
18482	BIJATALA	CHADHEIPAHADI	CONST. OF LAND LEVELING OF SAMRA HANSDAH AT GOBINDPUR.(2404049004/LD/10120105)	Land Development	GP	0.57	0.03	0.76	0	-0.19	126.67%	-92

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18483	BIJATALA	CHADHEIPAHADI	DEVELOPMENT OF PLAY FIELD AT JAMPANI.(2404049004/PG/1113993)	Play Ground	GP	3	2	3.2	0	-0.2	64.00%	-97
18484	BIJATALA	CHADHEIPAHADI	CONST. OF NEW ROAD FROM BIRBAD TO RANGAMATIA.(2404049004/RC/10340427)	Rural Connectivity	GP	3.06	3.04	3.66	0	-0.6	60.00%	-290
18485	BIJATALA	CHADHEIPAHADI	CONST. OF NEW EARTHEN FIELD CHENAL SINJKACHA TO KASIPANI VILLAGE END(2404049004/IC/10316974)	Micro Irrigation Works	GP	1.05	2.45	1.93	0	-0.88	55.14%	-425
18486	BIJATALA	KHANTA	CONST. OF ROAD FROM SOSODHIPA TO SALBISAL OF TIKARPADA(2404049005/RC/10394236)	Rural Connectivity	GP	3.72	1.26	0	0	3.72	0.00%	1797
18487	BIJATALA	KHANTA	CONST. OF ROAD FROM HATA TO CHANGUASAHI.(2404049007/RC/2390406)	Rural Connectivity	GP	3.7	2	0.38	0	3.32	6.67%	1604
18488	BIJATALA	KHANTA	RENO. OF NEW TANK RC PUR TO COLONY SAHI.(2404049005/WH/10292982)	Renovation of traditional water bodies	GP	4.2	1.8	0.94	0.08	3.26	17.00%	1575
18489	BIJATALA	KHANTA	CONST. TANK AT FIRE STATION AT KHANTA(2404049001/WH/3079153)	Renovation of traditional water bodies	GP	3.7	1.5	0.64	1.5	3.06	41.15%	1478
18490	BIJATALA	KHANTA	RENO. OF TANK BHARANDIA COLONY SAHI.(2404049005/WH/10293059)	Renovation of traditional water bodies	GP	4.38	1.62	1.74	0	2.64	29.00%	1275
18491	BIJATALA	KHANTA	CONST. OF TANK AT PITHAKUTUNI OLD TANK.(2404049005/WH/10294112)	Renovation of traditional water bodies	GP	4.42	1.78	1.88	0	2.54	30.32%	1227
18492	BIJATALA	KHANTA	CONST. OF NEW TANK AT KUTAM BEDA TO BIRKHAM.(2404049005/WH/10292979)	Renovation of traditional water bodies	GP	4.2	1.8	1.67	0.07	2.53	29.00%	1222
18493	BIJATALA	KHANTA	CONST. OF ROAD FROM MASANI PADA TO PMGSY ROAD AT KHANTA.(2404049002/RC/2393466)	Rural Connectivity	GP	3.5	2.4	1.08	0	2.42	18.31%	1169
18494	BIJATALA	KHANTA	LAND LEVELING OF FIRE STATION AT KHANTA.(2404049004/LD/1071515)	Land Development	GP	2.8	1.2	0.46	0	2.34	11.50%	1130
18495	BIJATALA	KHANTA	Improvement to Khanta Sub-Minor from RD 00m to Tail (P.P. No-09) for the year 2016-17 (2404049/IC/10316675)	Micro Irrigation Works	BP	3	2	0.83	0	2.17	16.60%	1048
18496	BIJATALA	KHANTA	CONST. OF ROAD FROM CHANGUA SAHI TO RAMCHANDRAPURI(2404049008/RC/3104450)	Rural Connectivity	GP	3	2.5	0.93	0	2.07	16.91%	1000
18497	BIJATALA	KHANTA	CONST. OF ROAD FROM PMGSY ROAD TO CLUB HOUSE(2404049005/RC/10391196)	Rural Connectivity	GP	3.48	2.32	1.47	0.42	2.01	32.59%	971
18498	BIJATALA	KHANTA	CONST. OF TANK AT JODAMAHUL KHOLA SAHI(2404049005/WH/10358934)	Renovation of traditional water bodies	GP	3.6	2	1.64	0	1.96	29.29%	947
18499	BIJATALA	KHANTA	RENO. OF TANK JODAMAHUL MAHALI SAHI(2404049005/WH/10294590)	Renovation of traditional water bodies	GP	3.2	3.1	1.24	2.79	1.96	63.97%	947
18500	BIJATALA	KHANTA	COSNT. OF FARMPOOND OF JATIA MOHANTA OF JODAMAUL(2404049005/IF/10361016)	Works on Individuals Land (Category IV)	GP	1.9	0.1	0	0	1.9	0.00%	918

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18501	BIJATALA	KHANTA	CONST. OF FARM POND OF BHAGIRATHI MOAHANTA OF JODAMA HUL(2404049005/IF/10361018)	Works on Individuals Land (Category IV)	GP	1.9	0.1	0	0	1.9	0.00%	918
18502	BIJATALA	KHANTA	CONST. OF FARM POND OF DOMAN SOREN.(2404049005/IF/10361759)	Works on Individuals Land (Category IV)	GP	1.9	0.1	0	0	1.9	0.00%	918
18503	BIJATALA	KHANTA	CONST. OF FARM POND OF BALABHADRA MAJHI(2404049005/IF/10359756)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0	0	1.88	0.00%	908
18504	BIJATALA	KHANTA	DEVELOPMENT OF PLY FIELD AT ASANBANI VILLAGE(2404049005/LD/10369343)	Land Development	GP	2.88	1.92	1.01	1.58	1.87	53.96%	903
18505	BIJATALA	KHANTA	CONST. OF NEW ROAD FROM KHANTA VILLAGE TO RAMMANDIR AT KHANTA(2404049003/RC/2393684)	Rural Connectivity	GP	3	2.4	1.21	2.34	1.79	65.74%	865
18506	BIJATALA	KHANTA	CONST. OF FARM POND OF ASHOK KU MOHANTA(2404049005/IF/10467047)	Works on Individuals Land (Category IV)	GP	1.61	0.06	0	0	1.61	0.00%	778
18507	BIJATALA	KHANTA	CONST. OF FARM POND OF NINIBABU PATBANDHA(2404049/IF/10356343)	Works on Individuals Land (Category IV)	BP	1.88	0.12	0.28	0	1.6	14.00%	773
18508	BIJATALA	KHANTA	CONST. OF ROAD FROM CHANGUASAH TO DAMGODA KHANTA.(2404049005/RC/3099871)	Rural Connectivity	GP	2	2.8	0.45	2.61	1.55	63.75%	749
18509	BIJATALA	KHANTA	CONST. OF FIELD CHENAL FROM PWD ROAD TO NALA AT JODAMO HUL(2404049005/WH/10300536)	Renovation of traditional water bodies	GP	1.5	4.6	0	0	1.5	0.00%	725
18510	BIJATALA	KHANTA	CONST. OF FARM POND OF JITENDRA NATH TUNG.(2404049005/IF/10359159)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.39	0	1.49	19.50%	720
18511	BIJATALA	KHANTA	CONST OF FARM POND OF PITABASA TUNG AT BADAMTALIA(2404049/IF/10352246)	Works on Individuals Land (Category IV)	BP	1.9	0.1	0.46	0	1.44	23.00%	696
18512	BIJATALA	KHANTA	CONST. OF FORM POND OF MAHADEV TUNG AT KHANTA.(2404049005/IF/10340432)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.47	0	1.41	23.50%	681
18513	BIJATALA	KHANTA	CONST. OF ROAD KHANTA SAHI TO SOSODHIPA OF JADAMA HUL(2404049006/RC/3102339)	Rural Connectivity	GP	3	2.2	1.64	2.17	1.36	73.27%	657
18514	BIJATALA	KHANTA	CONST. OF FARM POND OF HARISH NAIK AT TIKARPADA.(2404049005/IF/10353363)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.55	0	1.33	27.50%	643
18515	BIJATALA	KHANTA	CONST. OF FARM POND OF LABANI PATRA AT KHANATA(2404049005/IF/10359160)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.57	0	1.31	28.50%	633
18516	BIJATALA	KHANTA	CONST. OF FARM POND OF SITARAM MAHALI AT PITHAKUTUNI.(2404049005/IF/10353303)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.57	0	1.31	28.50%	633
18517	BIJATALA	KHANTA	CONST. OF LAND LEVELING AT BADAMTALIA SIBO MANDIR GROUND(2404049005/LD/10324869)	Land Development	GP	2	3	0.71	1.68	1.29	47.80%	623
18518	BIJATALA	KHANTA	CONST. OF ROAD KHANTA HAT PODIA TO CHAMPUA SAHI(2404049009/RC/2432168)	Rural Connectivity	GP	3	2.2	1.72	2.18	1.28	75.00%	618

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18519	BIJATALA	KHANTA	CONST. OF FARM POND OF CHAKRADHAR MOHANTA AT BUDHIKUDAR(2404049/IF/10352256)	Works on Individuals Land (Category IV)	BP	1.9	0.1	0.66	0	1.24	33.00%	599
18520	BIJATALA	KHANTA	CONST. OF FARM POND OF MAHA MAJHI AT TIKARPADA.(2404049005/IF/10353361)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.64	0	1.24	32.00%	599
18521	BIJATALA	KHANTA	CONS. OF FARM POND OF SHIBNATH SIRKA(2404049005/IF/10345489)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.7	0	1.18	35.00%	570
18522	BIJATALA	KHANTA	DEVELOPMENT OF PLAY FIELD BADAMTALIA HIGH SCHOOL AT KHANTA(2404049008/LD/1071457)	Land Development	GP	2.5	2.6	1.34	2.6	1.16	77.25%	560
18523	BIJATALA	KHANTA	CONST. OF WATER HARVESTING STRUCTURE MAJHISAHI DUNGRI TOLA(2404049002/WC/1355892)	Water Conservation and Water Harvesting	GP	2.5	5.5	1.38	5.31	1.12	83.63%	541
18524	BIJATALA	KHANTA	CONST. OF FARM POND OF GOPABANDHU RAJ(2404049003/IF/10165673)	Works on Individuals Land (Category IV)	GP	1.9	0.1	0.78	0	1.12	39.00%	541
18525	BIJATALA	KHANTA	CONST. OF FARM POND OF AGNI SI AT KHANTA.(2404049005/IF/10340428)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.82	0	1.06	41.00%	512
18526	BIJATALA	KHANTA	CONST. OF PROTECTION WALL NEAR BIRKHAM NALA AT BIRKHAM(2404049009/LD/1071956)	Land Development	GP	1	2	0	0	1	0.00%	483
18527	BIJATALA	KHANTA	CONST. OF FARM POND JAGANNATH MAHALI AT PITHAKUTUNI(2404049005/IF/10420858)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.88	0	1	44.00%	483
18528	BIJATALA	KHANTA	CONST. OF FIELD CHENEL SHIB TEMPLE TO MASANI AT BADAMTALIA VILLAGE(2404049005/PG/1114025)	Micro Irrigation Works	GP	2	4	1.01	0	0.99	16.83%	478
18529	BIJATALA	KHANTA	IMP. OF ROAD FROM BIRKHAM TO KUTAMBEDA G.S.-Belalsen Raj(2404049005/RC/2389730)	Rural Connectivity	GP	2.78	1.22	1.83	0.7	0.95	63.25%	459
18530	BIJATALA	KHANTA	CONST. OF FARM POND OF RANJAN KU. GIRI AT BADAMTALIA(2404049/IF/10346542)	Works on Individuals Land (Category IV)	BP	1.9	0.1	0.97	0	0.93	48.50%	449
18531	BIJATALA	KHANTA	CONST. OF FARM POND OF JADUNATH DHIR AT KHANTA(2404049005/IF/10405719)	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.01	0	0.89	50.50%	430
18532	BIJATALA	KHANTA	NEW TANK AT ASANBANI JAHIRASAH(2404049005/WH/10295500)	Renovation of traditional water bodies	GP	1.25	4.95	0.38	4.53	0.87	79.19%	420
18533	BIJATALA	KHANTA	CONST. OF FARM POND OF LEMBHA MAJHI (2404049/IF/10345683)	Works on Individuals Land (Category IV)	BP	1.9	0.1	1.03	0	0.87	51.50%	420
18534	BIJATALA	KHANTA	CONST OF FARM POND OF RATIKANTA BAIHA AT KHANTA AT(2404049005/IF/10472669)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.76	0	0.85	45.78%	411
18535	BIJATALA	KHANTA	CONST. OF ROAD FROM CLUB CHHAKA TO HALLAR AT TIKARPADA(2404049010/RC/2397348)	Rural Connectivity	GP	1.67	4.03	0.88	3.09	0.79	69.65%	382
18536	BIJATALA	KHANTA	CONST. OF FIELD CHANNAL FROM HATOPADIA TO UTTAR GANGA AT KHANTA(2404049001/IF/10048517)	Micro Irrigation Works	GP	2	3.6	1.22	2.82	0.78	72.14%	377

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18537	BIJATALA	KHANTA	CONST. OF NEW ROAD FROM GANGMUNDU TO MASANI AT BHARANDIA(2404049005/RC/3104820)	Rural Connectivity	GP	4.64	1.16	3.86	0	0.78	66.55%	377
18538	BIJATALA	KHANTA	CONST. OF CROSS BANDHA CARBIDE FACTORY AT JODAMAHUL(2404049008/WC/1373073)	Water Conservation and Water Harvesting	GP	1	2.5	0.26	2.46	0.74	77.71%	357
18539	BIJATALA	KHANTA	CONST. OF FARM POND DILLIP KU. MADLI(2404049005/IF/10465252)	Works on Individuals Land (Category IV)	GP	1.61	0.06	0.93	0	0.68	55.69%	329
18540	BIJATALA	KHANTA	CONST. OF DIVERSON WEAR AT ASANBANI(2404049005/WC/10404866)	Water Conservation and Water Harvesting	GP	1	2.1	0.35	2.09	0.65	78.71%	314
18541	BIJATALA	KHANTA	CONST. OF DIVERSION WEAR OF NAGEN BEDA KHANTA(2404049003/OP/106654)	Micro Irrigation Works	GP	1	2.4	0.38	2.2	0.62	75.88%	300
18542	BIJATALA	KHANTA	CONST. OF FARM POND OFSINGHRAY MARANDI AT PITHAKUTUNI.(2404049005/IF/10343397)	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.36	0	0.54	68.00%	261
18543	BIJATALA	KHANTA	CONST. OF FARM POND OF BARIAL MURMU AT TIKARPADA.(2404049005/IF/10344815)	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.43	0	0.47	71.50%	227
18544	BIJATALA	KHANTA	CONST. OF PROTECTION WALL NEAR AMBATOTA AT JODAMAHUL(2404049005/WC/10408254)	Water Conservation and Water Harvesting	GP	0.8	1.2	0.34	0	0.46	17.00%	222
18545	BIJATALA	KHANTA	CONST. OF FARM POND JANKI MADLI(2404049005/IF/10465250)	Works on Individuals Land (Category IV)	GP	1.61	0.06	1.19	0	0.42	71.26%	203
18546	BIJATALA	KHANTA	CONST. OF DIVERSON WALL AT DOLOGABINDA BAGAN OF JODAMAHUL(2404049005/WH/10358935)	Renovation of traditional water bodies	GP	0.8	2.6	0.38	2.36	0.42	80.59%	203
18547	BIJATALA	KHANTA	CONST. OF CROSS BANDHA OF RINGIN TANDY AT JODAMAHUL(2404049005/WH/10362955)	Renovation of traditional water bodies	GP	1	2.4	0.59	2.34	0.41	86.18%	198
18548	BIJATALA	KHANTA	CONST. OF PROTECTION WALL NEAR MOHANTA MOSANI AT JODAMAHUL(2404049007/WC/1353176)	Water Conservation and Water Harvesting	GP	0.4	1.6	0	0	0.4	0.00%	193
18549	BIJATALA	KHANTA	CONST. OF PROTECTION WALL BADAMTALIA GIRISAH TO BANKBAL RIVER AT BHARANDIA(2404049002/WC/1355894)	Water Conservation and Water Harvesting	GP	1	2	0.63	1.99	0.37	87.33%	179
18550	BIJATALA	KHANTA	RENOVATION OF TANK AT COLONYSAHI TALASAH BUDHIAKUDAR(2404049005/WH/10296027)	Renovation of traditional water bodies	GP	3.12	3.08	2.79	0	0.33	45.00%	159
18551	BIJATALA	KHANTA	CONST. OF PROTECTION WALL AT BALINALO HATO AT BADAMTALIA VILLAGE.(2404049005/WH/10300595)	Renovation of traditional water bodies	GP	1.4	4.9	1.13	4.77	0.27	93.65%	130
18552	BIJATALA	KHANTA	CONST OF ROAD FROM JADAMOHUL TO BIRKHAM(2404049004/IF/10059533)	Rural Connectivity	GP	1.5	3.6	1.26	2.29	0.24	69.61%	116
18553	BIJATALA	KHANTA	CONST. OF FARM POND SUNITA MADLI(2404049005/IF/10465251)	Works on Individuals Land (Category IV)	GP	1.61	0.06	1.42	0	0.19	85.03%	92
18554	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236096(2404049005/IF/IA/1890709)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18555	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346544(2404049005/IF/IAY/1892572)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18556	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320317(2404049005/IF/IAY/1892400)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18557	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389027(2404049005/IF/IAY/1893281)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18558	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320280(2404049005/IF/IAY/1892397)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18559	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293006(2404049005/IF/IAY/1891249)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18560	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371638(2404049005/IF/IAY/1892948)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18561	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354204(2404049005/IF/IAY/1892672)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18562	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354206(2404049005/IF/IAY/1892674)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18563	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346553(2404049005/IF/IAY/1956723)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18564	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333760(2404049005/IF/IAY/1984706)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18565	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333787(2404049005/IF/IAY/1987895)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18566	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2304359(2404049005/IF/IAY/2075943)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18567	BIJATALA	KHANTA	Construction of IAY House -IAY REG. NO. OR2337719(2404049005/IF/IAY/1280102)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
18568	BIJATALA	KHANTA	Construction of IAY House -IAY REG. NO. OR2339569(2404049005/IF/IAY/1280113)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
18569	BIJATALA	KHANTA	Construction of IAY House -IAY REG. NO. OR2369510(2404049005/IF/IAY/1280257)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
18570	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264243(2404049005/IF/IAY/1890989)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
18571	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242727(2404049005/IF/IAY/1956449)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
18572	BIJATALA	KHANTA	CONST. OF IAY HOUSE OF HARISH CHANDRA NAIK.(2404049005/IF/10196129)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18573	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302229(2404049005/IF/IAY/2039942)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
18574	BIJATALA	KHANTA	Construction of IAY House -IAY REG. NO. OR1251474(2404049005/IF/IAY/1278425)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
18575	BIJATALA	KHANTA	Construction of IAY House -IAY REG. NO. OR2333779(2404049005/IF/IAY/1280074)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
18576	BIJATALA	KHANTA	Construction of IAY House -IAY REG. NO. OR2341049(2404049005/IF/IAY/1280119)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
18577	BIJATALA	KHANTA	CONST. OF GUARDWALL OF CHAMPUA JHADESWAR TO RAMCHANDRAPUR.(2404049002/RC/2392751)	Rural Connectivity	GP	0.4	1.6	0.23	1.53	0.17	88.00%	82
18578	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242714(2404049005/IF/IAY/1971274)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18579	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242734(2404049005/IF/IAY/1956450)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18580	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263429(2404049005/IF/IAY/2037566)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18581	BIJATALA	KHANTA	CONST. OF PMGY HOUSE OFJUDHISTHIR BARIK(2404049005/IF/10415222)	Works on Individuals Land (Category IV)	GP	0.16	0	0	0	0.16	0.00%	77
18582	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278035(2404049005/IF/IAY/2039525)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18583	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241345(2404049005/IF/IAY/2039110)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18584	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264118(2404049005/IF/IAY/1890985)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18585	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306883(2404049005/IF/IAY/2040060)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18586	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383265(2404049005/IF/IAY/2042285)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18587	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297155(2404049005/IF/IAY/2039808)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18588	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2303720(2404049005/IF/IAY/2043687)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18589	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332506(2404049005/IF/IAY/2043865)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18590	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333770(2404049005/IF/IAY/2043869)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18591	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371490(2404049005/IF/IAV/2044092)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
18592	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278021(2404049005/IF/IAV/1489288)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18593	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383689(2404049005/IF/IAV/1893302)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18594	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321347(2404049005/IF/IAV/1892411)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18595	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292771(2404049005/IF/IAV/1891853)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18596	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293124(2404049005/IF/IAV/1956588)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18597	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243817(2404049005/IF/IAV/1956454)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18598	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306228(2404049005/IF/IAV/1956622)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18599	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2303838(2404049005/IF/IAV/1984646)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18600	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255607(2404049005/IF/IAV/2037562)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18601	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340561(2404049005/IF/IAV/2037799)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18602	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241337(2404049005/IF/IAV/1890662)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18603	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349155(2404049005/IF/IAV/1892602)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18604	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297165(2404049005/IF/IAV/1982735)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18605	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302442(2404049005/IF/IAV/1982777)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18606	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242725(2404049005/IF/IAV/1956448)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18607	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332504(2404049005/IF/IAV/1973227)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18608	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301200(2404049005/IF/IAV/1971571)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18609	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326193(2404049005/IF/IAY/1984683)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18610	BIJATALA	KHANTA	CONST. OF GUARDWALL OF DHABANIGADIA OF KHANTA(2404049002/RC/2392278)	Rural Connectivity	GP	0.4	1.6	0.3	1.53	0.1	91.50%	48
18611	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334452(2404049005/IF/IAY/1894048)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
18612	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390738(2404049005/IF/IAY/1893227)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
18613	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278533(2404049005/IF/IAY/1891108)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18614	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324629(2404049005/IF/IAY/1891773)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18615	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2301623(2404049005/IF/IAY/1984644)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18616	BIJATALA	KHANTA	CONST. OF NEW EARTHEN FIELN CHENAL SHIV SAUKAL MAHANTA TO TALASAHJI(2404049005/IC/10317320)	Micro Irrigation Works	GP	0.7	2.8	0.61	0	0.09	17.43%	43
18617	BIJATALA	KHANTA	CONST. OF FIELD CHANNAL PRIMARY SCHOOL TO SANBANDHA AT TIKARPADA .(2404049009/IF/10047095)	Micro Irrigation Works	GP	1.8	4.3	1.72	0	0.08	28.20%	39
18618	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390744(2404049005/IF/IAY/1893228)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18619	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380557(2404049005/IF/IAY/1893100)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18620	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381760(2404049005/IF/IAY/1983295)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18621	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389675(2404049005/IF/IAY/1983342)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18622	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296709(2404049005/IF/IAY/1956599)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18623	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324738(2404049005/IF/IAY/1982882)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18624	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323582(2404049005/IF/IAY/1971722)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18625	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383148(2404049005/IF/IAY/1983307)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18626	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322522(2404049005/IF/IAY/2043789)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18627	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343688(2404049005/IF/IAY/1892044)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18628	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390735(2404049005/IF/IAY/1893226)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18629	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368903(2404049005/IF/IAY/1894448)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18630	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380634(2404049005/IF/IAY/1893102)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18631	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264115(2404049005/IF/IAY/1890984)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18632	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333392(2404049005/IF/IAY/1894034)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18633	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354205(2404049005/IF/IAY/1892673)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18634	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354207(2404049005/IF/IAY/1892675)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18635	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241389(2404049005/IF/IAY/1971260)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18636	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235686(2404049005/IF/IAY/2039049)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18637	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2248028(2404049005/IF/IAY/2043509)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18638	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226896(2404049005/IF/IAY/1890852)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18639	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383675(2404049005/IF/IAY/1893303)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18640	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328770(2404049005/IF/IAY/2006657)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18641	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324322(2404049005/IF/IAY/1971725)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18642	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370760(2404049005/IF/IAY/1972008)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18643	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377506(2404049005/IF/IAY/1983265)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18644	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381748(2404049005/IF/IAY/1983293)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18645	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381749(2404049005/IF/IAY/1983294)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18646	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241369(2404049005/IF/IAY/1987081)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18647	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235684(2404049005/IF/IAY/2039048)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18648	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2301622(2404049005/IF/IAY/2043669)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18649	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2305164(2404049005/IF/IAY/2043699)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18650	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297143(2404049005/IF/IAY/1891298)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18651	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320276(2404049005/IF/IAY/1892396)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18652	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301583(2404049005/IF/IAY/1891381)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18653	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301962(2404049005/IF/IAY/1891749)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18654	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351933(2404049005/IF/IAY/1892203)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18655	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321276(2404049005/IF/IAY/1892410)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18656	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332369(2404049005/IF/IAY/1894391)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18657	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1345975(2404049005/IF/IAY/1892565)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18658	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328832(2404049005/IF/IAY/1893999)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18659	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356560(2404049005/IF/IAY/1894300)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18660	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328730(2404049005/IF/IAY/1892472)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18661	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356555(2404049005/IF/IAY/1894301)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18662	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356486(2404049005/IF/IAY/1894304)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18663	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371307(2404049005/IF/IAV/1894471)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18664	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344305(2404049005/IF/IAV/2043931)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18665	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348391(2404049005/IF/IAV/1892126)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18666	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348392(2404049005/IF/IAV/1892127)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18667	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228993(2404049005/IF/IAV/1956420)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18668	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389676(2404049005/IF/IAV/1956849)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18669	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389127(2404049005/IF/IAV/1956853)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18670	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260197(2404049005/IF/IAV/1971379)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18671	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300185(2404049005/IF/IAV/1971555)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18672	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226797(2404049005/IF/IAV/1971180)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18673	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393835(2404049005/IF/IAV/2042763)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18674	BIJATALA	KHANTA	CONST. OF VERMI COMPOST OF SINGRAY MARANDI AT PITHAKUTUNI.(2404049005/IF/10356143)	Works on Individuals Land (Category IV)	GP	0.04	0.15	0	0	0.04	0.00%	19
18675	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233215(2404049005/IF/IAV/1890119)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18676	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240383(2404049005/IF/IAV/1890687)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18677	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346546(2404049005/IF/IAV/1892573)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18678	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361937(2404049005/IF/IAV/1892762)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18679	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347266(2404049005/IF/IAV/1892585)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18680	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241339(2404049005/IF/IAV/1890661)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18681	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360238(2404049005/IF/IAY/1894229)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18682	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259071(2404049005/IF/IAY/1890470)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18683	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381741(2404049005/IF/IAY/1956822)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18684	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377812(2404049005/IF/IAY/1972054)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18685	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242697(2404049005/IF/IAY/1971272)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18686	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1280359(2404049005/IF/IAY/2039550)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18687	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308352(2404049005/IF/IAY/2040101)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18688	BIJATALA	KHANTA	Construction of IAY House -IAY REG. NO. OR1289801(2404049005/IF/IAY/1278618)	Works on Individuals Land (Category IV)	GP	0.17	0	0.14	0	0.03	82.35%	14
18689	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393775(2404049005/IF/IAY/1893267)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18690	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241336(2404049005/IF/IAY/1890663)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18691	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264133(2404049005/IF/IAY/1890986)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18692	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370361(2404049005/IF/IAY/1892922)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18693	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348371(2404049005/IF/IAY/1892594)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18694	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259014(2404049005/IF/IAY/1890468)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18695	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260194(2404049005/IF/IAY/1890513)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18696	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329180(2404049005/IF/IAY/1891866)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18697	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241873(2404049005/IF/IAY/1890641)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18698	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242694(2404049005/IF/IAY/1982460)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18699	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344310(2404049005/IF/IAY/1984723)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18700	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390548(2404049005/IF/IAY/1972143)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18701	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258898(2404049005/IF/IAY/1987122)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18702	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299620(2404049005/IF/IAY/2039864)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18703	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237914(2404049005/IF/IAY/1890167)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18704	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334893(2404049005/IF/IAY/1894052)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18705	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230904(2404049005/IF/IAY/1890095)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18706	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390724(2404049005/IF/IAY/1893225)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18707	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240405(2404049005/IF/IAY/2005577)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18708	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241368(2404049005/IF/IAY/1890655)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18709	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241364(2404049005/IF/IAY/1890656)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18710	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230891(2404049005/IF/IAY/1890771)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18711	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371988(2404049005/IF/IAY/1892954)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18712	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315802(2404049005/IF/IAY/1891591)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18713	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329490(2404049005/IF/IAY/1894004)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18714	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329377(2404049005/IF/IAY/1891872)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18715	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348641(2404049005/IF/IAY/1892595)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18716	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228987(2404049005/IF/IAY/1890807)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18717	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352312(2404049005/IF/IAY/1983114)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18718	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359925(2404049005/IF/IAY/1956757)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18719	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243830(2404049005/IF/IAY/1956455)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18720	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323086(2404049005/IF/IAY/1984670)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18721	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2306624(2404049005/IF/IAY/1984660)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18722	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344311(2404049005/IF/IAY/1987907)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18723	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347255(2404049005/IF/IAY/1983044)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18724	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259021(2404049005/IF/IAY/1890469)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18725	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264111(2404049005/IF/IAY/2037565)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18726	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244974(2404049005/IF/IAY/2039133)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18727	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2304377(2404049005/IF/IAY/2043693)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18728	BIJATALA	KHANTA	Construction of IAY House -IAY REG. NO. OR2332616(2404049005/IF/IAY/1280060)	Works on Individuals Land (Category IV)	GP	0.17	0	0.16	0	0.01	94.12%	5
18729	BIJATALA	KHANTA	CONST. OF PROTECTION WALL NEAR DOLO GOBINDA AT JODAMAHUL(2404049009/IF/10047102)	Micro Irrigation Works	GP	0.4	1.6	0.39	1.48	0.01	93.50%	5
18730	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293122(2404049005/IF/IAY/1891253)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18731	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228056(2404049005/IF/IAY/1890832)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18732	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347274(2404049005/IF/IAY/1892586)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18733	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329895(2404049005/IF/IAY/1891880)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18734	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389844(2404049005/IF/IAY/1893213)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18735	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344206(2404049005/IF/IAY/1894346)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18736	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344849(2404049005/IF/IAY/1894344)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18737	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2343245(2404049005/IF/IAY/1894122)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18738	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357340(2404049005/IF/IAY/1894208)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18739	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332368(2404049005/IF/IAY/1973234)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18740	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376310(2404049005/IF/IAY/1893035)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18741	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348651(2404049005/IF/IAY/1892596)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18742	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331356(2404049005/IF/IAY/1894023)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18743	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349696(2404049005/IF/IAY/1973268)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18744	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359589(2404049005/IF/IAY/1956754)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18745	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242705(2404049005/IF/IAY/1971273)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18746	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302776(2404049005/IF/IAY/1982785)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18747	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2343811(2404049005/IF/IAY/1984729)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18748	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352066(2404049005/IF/IAY/2037792)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
18749	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237707(2404049005/IF/IAY/1890165)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18750	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240117(2404049005/IF/IAY/1890211)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18751	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240423(2404049005/IF/IAY/1890217)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18752	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240425(2404049005/IF/IAY/1890218)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18753	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249229(2404049005/IF/IAV/1890559)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18754	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241362(2404049005/IF/IAV/1890657)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18755	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241347(2404049005/IF/IAV/1890659)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18756	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241342(2404049005/IF/IAV/1890660)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18757	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230893(2404049005/IF/IAV/1890770)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18758	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278541(2404049005/IF/IAV/1891109)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18759	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260195(2404049005/IF/IAV/1890514)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18760	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243821(2404049005/IF/IAV/1890246)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18761	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376303(2404049005/IF/IAV/1972042)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
18762	BIJATALA	KHANTA	Construction of IAY House -IAY REG. NO. OR1250520(2404049005/IF/IAV/1278420)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	0	0	100.00%	0
18763	BIJATALA	KHANTA	CONST. OF PROTECTION WALL NEAR BALIKHOLA AT KHANTA(2404049002/WC/1355893)	Water Conservation and Water Harvesting	GP	0.4	1.6	0.41	1.55	-0.01	98.00%	-5
18764	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346534(2404049005/IF/IAV/1892571)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18765	BIJATALA	KHANTA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244227(2404049005/IF/IAV/1956457)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
18766	BIJATALA	KHANTA	CONST. OF GOAT SHELTER GUNDU MOHANTA AT JODAMAHUL(2404049009/IF/10096037)	Works on Individuals Land (Category IV)	GP	0.05	0.39	0.08	0	-0.03	18.18%	-14
18767	BIJATALA	KHANTA	CONST. OF DIVERSION WEAR AT PITHAKUTNI MAHALIBEDA(2404049005/IC/10388539)	Micro Irrigation Works	GP	0.6	2.4	0.65	0	-0.05	21.67%	-24
18768	BIJATALA	KHANTA	CONST. OF GOAT SHELTER BHAGRATHI MOHANTA AT JODAMAHUL(2404049009/IF/10076515)	Works on Individuals Land (Category IV)	GP	0.05	0.39	0.12	0	-0.07	27.27%	-34
18769	BIJATALA	KHANTA	CONST. OF ROAD FROM KUMBHIRDA TO CHANPAL GHAT (2404049003/RC/2383736)	Rural Connectivity	GP	1.2	3.8	1.45	3.15	-0.25	92.00%	-121
18770	BIJATALA	LUHASILA	CONSTRUCTION OF ROAD FROM BADASAHI TO CHATANI CHACK AT KAKUDIRUMA(2404049006/RC/10399464)	Rural Connectivity	GP	3.51	1.39	0	0	3.51	0.00%	1696

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18771	BIJATALA	LUHASILA	CONST OF NEW ROAD FROM BALRAMPUR TO MASANI(2404049006/RC/3099099)	Rural Connectivity	GP	3.5	1.5	0	0	3.5	0.00%	1691
18772	BIJATALA	LUHASILA	CONSTRUCTION OF NEW ROAD FROM SCHOOL TO SUNIL HOUSE AT BETJHARAN(2404049006/RC/10399501)	Rural Connectivity	GP	2.95	0.83	0	0	2.95	0.00%	1425
18773	BIJATALA	LUHASILA	Imp . of Road from Patpur t Akhda to Hutub goda.(2404049006/RC/2416050)	Rural Connectivity	GP	3.8	2.2	0.89	1.78	2.91	44.50%	1406
18774	BIJATALA	LUHASILA	Improvement to Right Main Distributory from RD 6000m to 8000m (PP No. 7) of Bankbal Irrigation Proje(2404049/IC/10387747)	Micro Irrigation Works	BP	3.24	1.76	0.34	0	2.9	6.80%	1401
18775	BIJATALA	LUHASILA	CONST OF NEW ROAD FROM RABANS TO SMALL TANK AT DALKI(2404049006/RC/3099105)	Rural Connectivity	GP	3.5	1.5	0.85	0	2.65	17.00%	1280
18776	BIJATALA	LUHASILA	Rural conectivity road from Hutubgoda to Dehury Sahi.(2404049006/RC/2416054)	Rural Connectivity	GP	4.8	2.2	2.55	0	2.25	36.43%	1087
18777	BIJATALA	LUHASILA	Improvement to Patpur minor & Jamda Sub-Minor from RD 70m to Tail (P.P. No-07) for the year 2016-1(2404049/IC/10315806)	Micro Irrigation Works	BP	3	2	1.03	0	1.97	20.60%	952
18778	BIJATALA	LUHASILA	CONST OF NEW ROAD FROM KACHANKACHA TO KUAJHARI(2404049006/RC/3099101)	Rural Connectivity	GP	3.5	1.5	1.62	0	1.88	32.40%	908
18779	BIJATALA	LUHASILA	CONST. OF ROAD FROM SANKHAR HOUSE TO JHURISAH (GS-GOARDHAN MANDAL)(2404049006/RC/2397664)	Rural Connectivity	GP	2	3	0.38	2.81	1.62	63.80%	783
18780	BIJATALA	LUHASILA	CONSTRUCTION OF FRAMPONDA BHADAW TUDU AT BETJHARAN(2404049006/IF/10464560)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0	0	1.61	0.00%	778
18781	BIJATALA	LUHASILA	CONSTRUCTION OF FARM POND SAKILA MURMU AT PATPUR(2404049006/IF/10467954)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0	0	1.61	0.00%	778
18782	BIJATALA	LUHASILA	CONSTRUCTION OF FARM POND SINGHRAY HEMBRAM AT JAMDA(2404049006/IF/10468571)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0	0	1.61	0.00%	778
18783	BIJATALA	LUHASILA	CONSTRUCTION OF FILED CHANNEL GAJENDRA BILO TO HARI HOUSE AT KALAJHARI(2404049006/IC/10429910)	Micro Irrigation Works	GP	3.99	2.51	2.42	0	1.57	37.23%	758
18784	BIJATALA	LUHASILA	CONST. OF FIELD CHANNAL FROM KALAJHARI POND TO RIVER AT KALAJHARI(2404049006/IC/10388091)	Micro Irrigation Works	GP	1.45	5.25	0	0	1.45	0.00%	700
18785	BIJATALA	LUHASILA	Const of farmpond kison Soren betjhran(2404049006/IF/10468801)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.21	0	1.4	12.65%	676
18786	BIJATALA	LUHASILA	IMP. OF ROAD FROM POST OFFICE TO LUHASILA.(2404049006/RC/2436240)	Rural Connectivity	GP	2.65	2.1	1.28	1.99	1.37	68.84%	662
18787	BIJATALA	LUHASILA	CONST. OF FIELD CHHANAL PATRA SAHI POND TO RIVER AT BALARAMPUR(2404049001/IF/10048261)	Micro Irrigation Works	GP	1.36	5.44	0	0	1.36	0.00%	657
18788	BIJATALA	LUHASILA	CONNECTIVITY OF ROAD FROM BALARAMPUR RD ROAD TO KHEJURI MASANI.(2404049006/RC/2433967)	Rural Connectivity	GP	2.65	2	1.39	1.7	1.26	66.45%	609

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18789	BIJATALA	LUHASILA	Const of farmpond Rajaram mandala at jamda(2404049006/IF/10468787)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.36	0	1.25	21.69%	604
18790	BIJATALA	LUHASILA	2nd Year Mango Plantation (ND) of Badalita Tudu & 12 others(2404049/DP/3154398)	Drought Proofing	BP	4.04	2.3	2.82	0.56	1.22	53.31%	589
18791	BIJATALA	LUHASILA	CONST. OF NEW ROAD FROM DHANU HOUSE TO DEHURI SAHI AT KAKUDIRUMA.(2404049006/RC/10391219)	Rural Connectivity	GP	1.2	1.8	0	0	1.2	0.00%	580
18792	BIJATALA	LUHASILA	Const of farmpond Rukmani murmu luhasila(2404049006/IF/10468807)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.43	0	1.18	25.90%	570
18793	BIJATALA	LUHASILA	CONST. OF FIELD CHANAL AT LUHASILA MIP.(2404049006/WH/3088601)	Renovation of traditional water bodies	GP	1.5	6	0.33	5.87	1.17	82.67%	565
18794	BIJATALA	LUHASILA	CONST. OF FARM POND OF DASMAT MURMU.(2404049006/IF/10349372)	Works on Individuals Land (Category IV)	GP	1.9	0.1	0.76	0	1.14	38.00%	551
18795	BIJATALA	LUHASILA	CONST. OF PLAY GROUND AT BALARAMPUR WITH GUARDWALL(2404049008/LD/1071461)	Land Development	GP	2.04	1.36	0.91	1.33	1.13	65.88%	546
18796	BIJATALA	LUHASILA	CONST. OF EARTHEN FIELD CHANNAL AT LUHASILA POST OFFICE TO AMBABAGAN(2404049006/IC/10316117)	Micro Irrigation Works	GP	2	3	0.91	2.14	1.09	61.00%	527
18797	BIJATALA	LUHASILA	CONST. OF NEW FIELD CHANNAL PAGARDHARA AT LUHASILA(2404049006/IC/10316115)	Micro Irrigation Works	GP	4	1	3.01	0	0.99	60.20%	478
18798	BIJATALA	LUHASILA	CONST. OF NEW FIELD CHENNAL R.D. ROAD TO CANNAL AT LUHASILA(2404049006/IC/10316118)	Micro Irrigation Works	GP	1	4	0.06	3.95	0.94	80.20%	454
18799	BIJATALA	LUHASILA	CONSTRUCTION OF FARM POND SUNIL KUMAR MURMU (2404049006/IF/10470613)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.69	0	0.92	41.57%	444
18800	BIJATALA	LUHASILA	IMP OF ROAD DALKI ATU BAHAR TO VIDHI KOCHA(2404049006/RC/3103213)	Rural Connectivity	GP	1.45	3.2	0.57	3.03	0.88	77.42%	425
18801	BIJATALA	LUHASILA	CHACK DAM AT TUYU GAJAL (GS- GABARDHAN MANDAL)(2404049006/WC/1353376)	Water Conservation and Water Harvesting	GP	2.78	4.02	1.9	0.31	0.88	32.50%	425
18802	BIJATALA	LUHASILA	CONSTRUCTION OF NEW ROAD FROM SURJA HOUSE TO TUYU GAJAL AT JAMDA(2404049006/RC/10401472)	Rural Connectivity	GP	3.11	0.87	2.25	0	0.86	56.53%	415
18803	BIJATALA	LUHASILA	CONST. OF FIELD CHANNAL FROM GP OFFICE TO PRIMARY SCHOOL AT LUHASILA.(2404049006/IC/10388277)	Micro Irrigation Works	GP	1.5	5.5	0.65	5.48	0.85	87.57%	411
18804	BIJATALA	LUHASILA	CONST. OF NEW RAD FROM BALRAMPUR BIRSAHI CHHAK TO AKHADA(2404049006/RC/3099538)	Rural Connectivity	GP	1.7	3.3	0.86	3.05	0.84	78.20%	406
18805	BIJATALA	LUHASILA	CONST. OF NEW ROAD FROM DAM CANAL TO MASANI AT LUHASILA(2404049006/RC/3099528)	Rural Connectivity	GP	5.04	2.16	4.3	2.63	0.74	96.25%	357
18806	BIJATALA	LUHASILA	CONSTRUCTION OF FARM POND RAJANIKANTA MURMU(2404049006/IF/10465721)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.88	0	0.73	53.01%	353

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18807	BIJATALA	LUHASILA	IMP. OF ROAD FROM R.D. ROAD TO BANKIDARHA AT LUHASILA(2404049006/RC/3099536)	Rural Connectivity	GP	3.1	3.8	2.43	3.41	0.67	84.64%	324
18808	BIJATALA	LUHASILA	CONST. OF NEW ROAD FROM R.D. ROAD TO JAMDA VILLAGE(2404049006/RC/3101769)	Rural Connectivity	GP	3.5	1.5	2.88	1.26	0.62	82.80%	300
18809	BIJATALA	LUHASILA	CONST. OF NEW ROAD FROM DALKI TO NUAGAON TANK.(2404049006/RC/3099084)	Rural Connectivity	GP	1	4	0.39	2.77	0.61	63.20%	295
18810	BIJATALA	LUHASILA	IMP. OF ROAD FROM ILAM DHODA TO DEHURI SAHI.(2404049006/RC/2433964)	Rural Connectivity	GP	1.56	3	0.97	2.63	0.59	78.95%	285
18811	BIJATALA	LUHASILA	IMP. OF ROAD FROM BETJHARAN BADASAH TO SCHOOL SAHI.(2404049006/RC/2419699)	Rural Connectivity	GP	2	3	1.41	2.39	0.59	76.00%	285
18812	BIJATALA	LUHASILA	IMP. OF ROAD FROM BETJHARAN TO PATPUR.(2404049006/RC/2433968)	Rural Connectivity	GP	1.3	3.5	0.72	3.03	0.58	78.13%	280
18813	BIJATALA	LUHASILA	CONST. OF GR-1 METALING KAKUDIRUMA TO BADSAHI(2404049006/RC/3102380)	Rural Connectivity	GP	1.2	4.8	0.62	0	0.58	10.33%	280
18814	BIJATALA	LUHASILA	IMP. OF ROAD FROM RD ROAD TO COLONY SAHI(2404049006/RC/3104165)	Rural Connectivity	GP	1.36	3.2	0.79	3	0.57	83.11%	275
18815	BIJATALA	LUHASILA	RENO. OF JAHIRA TANK AT BETJHARAN(2404049006/WH/10300565)	Renovation of traditional water bodies	GP	1.29	6.91	0.74	6.71	0.55	90.85%	266
18816	BIJATALA	LUHASILA	CONST. OF FIELD CHANNAL FROM BADSAHI TO DEHURI SAHI(2404049006/RC/3093934)	Micro Irrigation Works	GP	1.38	5.52	0.83	3.99	0.55	69.86%	266
18817	BIJATALA	LUHASILA	CONSTRUCTION OF NEW ROAD FROM MOHESH HOUSE TO MATAL HOUSE AT KALAJHARI(2404049006/RC/10402473)	Rural Connectivity	GP	2.82	0.85	2.29	0	0.53	62.40%	256
18818	BIJATALA	LUHASILA	CONST. OF FIELD CHANNAL AT KAKUDIRUMA(2404049009/IF/10047101)	Micro Irrigation Works	GP	1.2	4.8	0.7	2.57	0.5	54.50%	242
18819	BIJATALA	LUHASILA	CONSTRUCTION OF ROAD AKHDA TO NEW JAHIRA AT PATPUR(2404049006/RC/10400769)	Rural Connectivity	GP	3.04	1.04	2.6	0	0.44	63.73%	213
18820	BIJATALA	LUHASILA	CONST. OF FIELD CHANNAL AT DEHURI SAHI(2404049006/RC/3097621)	Rural Connectivity	GP	1.4	5.4	1.05	4.99	0.35	88.82%	169
18821	BIJATALA	LUHASILA	CONST OF FIELD CHENNEL FROM ARJUN BILLO TO NATHO BILLO AT KALAJHARI(2404049009/IF/10047104)	Micro Irrigation Works	GP	1.9	5	1.57	0	0.33	22.75%	159
18822	BIJATALA	LUHASILA	CONST. OF FIELD CHANNAL BASUGODA TO CHIRUGODA AT DALKI(2404049006/IC/10388054)	Micro Irrigation Works	GP	1.45	5.25	1.14	4.88	0.31	89.85%	150
18823	BIJATALA	LUHASILA	CONST. OF DRAIN FROM BALARAMPUR AKHADA TO SCHOOL(2404049006/IC/10388322)	Micro Irrigation Works	GP	0.8	5.9	0.56	5.09	0.24	84.33%	116
18824	BIJATALA	LUHASILA	COMPLETION OF ROAD FROM KALAJHARI TO KUAJHARI.(2404049006/RC/3096141)	Rural Connectivity	GP	3.48	0.87	3.27	0	0.21	75.17%	101

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18825	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254365(2404049006/IF/IAY/1890389)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18826	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299408(2404049006/IF/IAY/1891340)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18827	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319768(2404049006/IF/IAY/1891683)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18828	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322583(2404049006/IF/IAY/1891737)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18829	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2342562(2404049006/IF/IAY/1894353)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18830	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235862(2404049006/IF/IAY/1890715)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18831	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254772(2404049006/IF/IAY/1890866)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18832	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308448(2404049006/IF/IAY/1891482)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18833	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329799(2404049006/IF/IAY/1894005)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18834	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231625(2404049006/IF/IAY/1890760)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18835	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1246995(2404049006/IF/IAY/1890588)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18836	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299623(2404049006/IF/IAY/1891345)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18837	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2361502(2404049006/IF/IAY/1894243)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18838	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2306360(2404049006/IF/IAY/1893917)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
18839	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1279007(2404049006/IF/IAY/1891119)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18840	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239796(2404049006/IF/IAY/1890204)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18841	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247027(2404049006/IF/IAY/1890302)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18842	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256979(2404049006/IF/IAY/1890438)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18843	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1281578(2404049006/IF/IAY/1891139)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18844	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303852(2404049006/IF/IAY/1891421)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18845	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315469(2404049006/IF/IAY/1892313)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18846	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2241022(2404049006/IF/IAY/1893773)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18847	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2308264(2404049006/IF/IAY/1893931)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18848	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329303(2404049006/IF/IAY/1894002)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18849	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331662(2404049006/IF/IAY/1894027)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18850	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339351(2404049006/IF/IAY/1894091)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18851	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339790(2404049006/IF/IAY/1894364)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18852	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378161(2404049006/IF/IAY/1893340)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18853	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359136(2404049006/IF/IAY/1892716)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18854	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360041(2404049006/IF/IAY/1894227)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18855	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232058(2404049006/IF/IAY/1890749)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18856	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235881(2404049006/IF/IAY/1890137)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18857	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366096(2404049006/IF/IAY/1892844)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18858	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329300(2404049006/IF/IAY/1894001)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18859	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299634(2404049006/IF/IAY/1891346)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18860	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299802(2404049006/IF/IAY/1891352)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18861	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339815(2404049006/IF/IAY/1894363)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18862	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299777(2404049006/IF/IAY/1891350)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18863	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343043(2404049006/IF/IAY/1892028)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18864	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366304(2404049006/IF/IAY/1892849)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18865	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367961(2404049006/IF/IAY/1892889)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18866	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2343623(2404049006/IF/IAY/1894348)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18867	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260124(2404049006/IF/IAY/1890508)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18868	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295107(2404049006/IF/IAY/1891788)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18869	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2304293(2404049006/IF/IAY/1893908)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18870	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2310872(2404049006/IF/IAY/1893937)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18871	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228669(2404049006/IF/IAY/1982412)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18872	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293671(2404049006/IF/IAY/2028559)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18873	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2241303(2404049006/IF/IAY/1893772)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18874	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334002(2404049006/IF/IAY/1894038)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18875	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253816(2404049006/IF/IAY/1890870)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18876	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311012(2404049006/IF/IAY/1891521)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18877	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319905(2404049006/IF/IAY/1891687)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18878	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2303266(2404049006/IF/IAY/1893903)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18879	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357820(2404049006/IF/IAY/1948256)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18880	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324591(2404049006/IF/IAY/1973215)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18881	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299765(2404049006/IF/IAY/1971565)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18882	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301353(2404049006/IF/IAY/1971567)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18883	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306944(2404049006/IF/IAY/1971616)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18884	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325343(2404049006/IF/IAY/1971737)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18885	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2317926(2404049006/IF/IAY/1973196)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18886	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333837(2404049006/IF/IAY/1973224)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18887	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2304230(2404049006/IF/IAY/1973177)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18888	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331226(2404049006/IF/IAY/1973222)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18889	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331423(2404049006/IF/IAY/1973223)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18890	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334104(2404049006/IF/IAY/1973231)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18891	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297506(2404049006/IF/IAY/2039816)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18892	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254835(2404049006/IF/IAY/1971359)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18893	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344570(2404049006/IF/IAY/1971835)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18894	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367970(2404049006/IF/IAY/1971989)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18895	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339331(2404049006/IF/IAY/1973252)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18896	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339294(2404049006/IF/IAY/1973255)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18897	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227414(2404049006/IF/IAY/1971184)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18898	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367697(2404049006/IF/IAY/1980438)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18899	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265845(2404049006/IF/IAY/1971417)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18900	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2308847(2404049006/IF/IAY/1973180)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18901	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2305416(2404049006/IF/IAY/1973184)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18902	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338982(2404049006/IF/IAY/1973248)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18903	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2347140(2404049006/IF/IAY/1973270)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18904	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359139(2404049006/IF/IAY/1980433)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18905	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339782(2404049006/IF/IAY/1981123)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18906	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238024(2404049006/IF/IAY/1971242)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18907	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297383(2404049006/IF/IAY/1971546)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18908	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333069(2404049006/IF/IAY/1973230)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18909	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241168(2404049006/IF/IAY/2039107)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18910	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348433(2404049006/IF/IAY/2041057)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18911	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323177(2404049006/IF/IAY/2043792)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18912	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329029(2404049006/IF/IAY/2043840)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18913	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329585(2404049006/IF/IAY/2043845)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18914	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331222(2404049006/IF/IAY/2043854)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18915	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346239(2404049006/IF/IAY/2040973)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18916	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347592(2404049006/IF/IAY/2041028)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18917	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2317164(2404049006/IF/IAY/2043761)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18918	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328596(2404049006/IF/IAY/2043829)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18919	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329049(2404049006/IF/IAY/2043841)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18920	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355860(2404049006/IF/IAY/2047397)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18921	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339302(2404049006/IF/IAY/2043901)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18922	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233985(2404049006/IF/IAY/2039029)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18923	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234375(2404049006/IF/IAY/2039034)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18924	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359684(2404049006/IF/IAY/2068968)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18925	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300601(2404049006/IF/IAY/2068112)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18926	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300644(2404049006/IF/IAY/2068113)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18927	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240659(2404049006/IF/IAY/2067590)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18928	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343041(2404049006/IF/IAY/2068661)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18929	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360186(2404049006/IF/IAY/2068973)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18930	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335671(2404049006/IF/IAY/2070450)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18931	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260100(2404049006/IF/IAY/2067683)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18932	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364231(2404049006/IF/IAY/2069056)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18933	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227889(2404049006/IF/IAY/2067537)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18934	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339349(2404049006/IF/IAY/207726)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
18935	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378168(2404049006/IF/IAY/1893339)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
18936	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313219(2404049006/IF/IAY/1893944)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
18937	BIJATALA	LUHASILA	Construction of IAY House -IAY REG. NO. OR2361498(2404049006/IF/IAY/1285787)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
18938	BIJATALA	LUHASILA	Construction of IAY House -IAY REG. NO. OR2360793(2404049006/IF/IAY/1285793)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
18939	BIJATALA	LUHASILA	Construction of IAY House -IAY REG. NO. OR1307006(2404049006/IF/IAY/1285830)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
18940	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260121(2404049006/IF/IAY/1971378)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18941	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360989(2404049006/IF/IAY/2044028)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18942	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382078(2404049006/IF/IAY/2069357)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18943	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2248743(2404049006/IF/IAY/2070175)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18944	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252816(2404049006/IF/IAY/2067651)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18945	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324590(2404049006/IF/IAY/2070367)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18946	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326483(2404049006/IF/IAY/2070383)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18947	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328981(2404049006/IF/IAY/2070401)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18948	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331239(2404049006/IF/IAY/2070412)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18949	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247794(2404049006/IF/IAY/2067631)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18950	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259591(2404049006/IF/IAY/2067678)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18951	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361032(2404049006/IF/IAY/2068988)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18952	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368469(2404049006/IF/IAY/2069120)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18953	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265847(2404049006/IF/IAY/2077140)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18954	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247369(2404049006/IF/IAY/2077325)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18955	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356926(2404049006/IF/IAY/2077468)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18956	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2309356(2404049006/IF/IAY/207715)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
18957	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254765(2404049006/IF/IAY/1890867)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
18958	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332095(2404049006/IF/IAY/2077736)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
18959	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2306741(2404049006/IF/IAY/2077724)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
18960	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333115(2404049006/IF/IAY/2077738)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
18961	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311150(2404049006/IF/IAY/2078565)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
18962	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1279391(2404049006/IF/IAY/1892136)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18963	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339336(2404049006/IF/IAY/2070561)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18964	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2359286(2404049006/IF/IAY/2070633)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18965	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254116(2404049006/IF/IAY/2074905)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18966	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350416(2404049006/IF/IAY/2075975)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18967	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357359(2404049006/IF/IAY/2070609)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18968	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2343750(2404049006/IF/IAY/2075962)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18969	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2305302(2404049006/IF/IAY/2075908)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18970	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325916(2404049006/IF/IAY/2075929)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
18971	BIJATALA	LUHASILA	Construction of IAY House -IAY REG. NO. OR1231282(2404049006/IF/IAY/1285855)	Works on Individuals Land (Category IV)	GP	0.17	0	0.06	0	0.11	35.29%	53
18972	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313546(2404049006/IF/IAY/2043737)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
18973	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360198(2404049006/IF/IAY/1948257)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
18974	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1280280(2404049006/IF/IAY/1891129)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18975	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245393(2404049006/IF/IAY/1971287)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
18976	BIJATALA	LUHASILA	Construction of IAY House -IAY REG. NO. OR2347963(2404049006/IF/IAY/1285795)	Works on Individuals Land (Category IV)	GP	0.17	0	0.1	0	0.07	58.82%	34
18977	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307283(2404049006/IF/IAY/1891466)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
18978	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2342574(2404049006/IF/IAY/1894352)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
18979	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2342139(2404049006/IF/IAY/1894355)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
18980	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376730(2404049006/IF/IAY/1893045)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
18981	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231972(2404049006/IF/IAY/1890754)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18982	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305954(2404049006/IF/IAY/1891449)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18983	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2305534(2404049006/IF/IAY/1893915)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18984	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2305323(2404049006/IF/IAY/1893913)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18985	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233373(2404049006/IF/IAY/2039023)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
18986	BIJATALA	LUHASILA	CONST. OF GR-1 METTALING BETJHARAN TO KAKUDIRUMA(2404049006/RC/3101898)	Rural Connectivity	GP	1.4	5.6	1.35	2.42	0.05	53.86%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
18987	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259588(2404049006/IF/IAY/1890489)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18988	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331901(2404049006/IF/IAY/1973232)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18989	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347571(2404049006/IF/IAY/1971856)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
18990	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235875(2404049006/IF/IAY/1890136)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18991	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297807(2404049006/IF/IAY/1891310)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18992	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234181(2404049006/IF/IAY/1890732)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18993	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241202(2404049006/IF/IAY/2005580)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18994	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2249204(2404049006/IF/IAY/1893729)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
18995	BIJATALA	LUHASILA	CONST. OF PROTECTION WALL NEAR MIP AT BETJHARAN.(2404049009/IF/10047106)	Micro Irrigation Works	GP	0.92	3.08	0.9	0	0.02	22.50%	10
18996	BIJATALA	LUHASILA	CONST. OF NEW ROAD FROM JHAURI SAHI TO MANDAL MASANI(2404049006/RC/3099530)	Rural Connectivity	GP	3.92	1.68	3.9	0	0.02	69.64%	10
18997	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235860(2404049006/IF/IAY/1890716)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18998	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325955(2404049006/IF/IAY/1894398)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
18999	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254363(2404049006/IF/IAY/1890388)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19000	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258922(2404049006/IF/IAY/1971375)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19001	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341708(2404049006/IF/IAY/1973262)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19002	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346279(2404049006/IF/IAY/1971846)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19003	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373383(2404049006/IF/IAY/2041889)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19004	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331233(2404049006/IF/IAY/2043855)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19005	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297857(2404049006/IF/IAY/1891314)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19006	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227570(2404049006/IF/IAY/1890835)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19007	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308244(2404049006/IF/IAY/1891675)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19008	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367705(2404049006/IF/IAY/1892884)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19009	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324223(2404049006/IF/IAY/1894402)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19010	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230042(2404049006/IF/IAY/1890784)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19011	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231457(2404049006/IF/IAY/1890763)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19012	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366104(2404049006/IF/IAY/1892845)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19013	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301574(2404049006/IF/IAY/1971574)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19014	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1282685(2404049006/IF/IAY/1971452)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19015	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333054(2404049006/IF/IAY/1973229)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19016	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1279409(2404049006/IF/IAY/2067919)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19017	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2361500(2404049006/IF/IAY/1894242)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19018	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2302723(2404049006/IF/IAY/1893900)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19019	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327435(2404049006/IF/IAY/1973216)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19020	BIJATALA	LUHASILA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351561(2404049006/IF/IAY/1983105)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19021	BIJATALA	LUHASILA	CONST. OF FIELD CHANNAL FROM RATNAKAR HOUSE TO MANGLA BILO.(2404049006/IC/10387973)	Micro Irrigation Works	GP	1.56	5.34	1.58	3.11	-0.02	67.97%	-10
19022	BIJATALA	LUHASILA	CONST. OF FIELD CHANNAL BUDHU BILO TO LENOPATA AT DALKI(2404049006/IC/10430267)	Micro Irrigation Works	GP	1.5	5.3	1.52	4.82	-0.02	93.24%	-10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19023	BIJATALA	LUHASILA	CONST. OF NEW EARTHEN FIELD CHENNAL AT KALAJHARI TO KUAIHARI(2404049006/IC/10316269)	Micro Irrigation Works	GP	2	3	2.22	1.44	-0.22	73.20%	-106
19024	BIJATALA	LUHASILA	DEVELOPMENT OF INDRA COLONY PLAY FIELD AT LUHASILA(2404049006/RC/2430684)	Land Development	GP	0.64	2.56	0.9	0	-0.26	28.13%	-126
19025	BIJATALA	LUHASILA	CONST. OF EARTHEN FIELD CHANNAL MARANG SANGRAM TO JAHIRA(2404049002/WC/1351285)	Water Conservation and Water Harvesting	GP	3	3.8	3.74	1.65	-0.74	79.26%	-357
19026	BIJATALA	MADHEIKOCHA	CONST. OF EARTHEN CANNAL KHEJURI CHHACK TO JUNGAL(2404049007/IC/942674)	Micro Irrigation Works	GP	315000	35000	2.16	0	314997.84	0.00%	152172870
19027	BIJATALA	MADHEIKOCHA	IMP. OF ROAD FROM KHEJURI KAWBEDA TO MIRUDIHI WITH PROTECTION WALL(2404049008/RC/2398585)	Rural Connectivity	GP	2.94	1.26	0	0	2.94	0.00%	1420
19028	BIJATALA	MADHEIKOCHA	CONST. OF NEW ROAD FROM UMGODA TO MADHA HOUSE(2404049007/RC/10401367)	Rural Connectivity	GP	2.88	0.87	0	0	2.88	0.00%	1391
19029	BIJATALA	MADHEIKOCHA	CONST. OF NEW TANK AT TANDIPANI WITH GUARDWALL(2404049006/WC/1353373)	Water Conservation and Water Harvesting	GP	4.02	2.68	1.7	0	2.32	25.37%	1121
19030	BIJATALA	MADHEIKOCHA	CONST. OF NEW ROAD FROM KADUANI BAD SAHI TO KUMBHARDUBI(2404049007/RC/3102957)	Rural Connectivity	GP	3.5	1.5	1.55	1.38	1.95	58.60%	942
19031	BIJATALA	MADHEIKOCHA	IMP. OF ROAD FROM MERUDIHI UPPER SAHI TO PACHERI SAHI(2404049007/IF/10349560)	Micro Irrigation Works	GP	2.5	1.6	0.61	1.5	1.89	51.46%	913
19032	BIJATALA	MADHEIKOCHA	CONST OF D/W AT KUALI NALO(2404049007/IC/10432150)	Micro Irrigation Works	GP	2.1	3.5	0.57	0	1.53	10.18%	739
19033	BIJATALA	MADHEIKOCHA	CONST. OF GR-1 METALING KUMBHARDUBI SARGISAH TO LUPUNSAHI(2404049007/RC/3102241)	Rural Connectivity	GP	1.5	6	0	0	1.5	0.00%	725
19034	BIJATALA	MADHEIKOCHA	CONST. OF CROSS BANDHA AT MERUDIHI UPPER SAHI(2404049001/WH/3076184)	Renovation of traditional water bodies	GP	1.5	4.2	0.25	0	1.25	4.39%	604
19035	BIJATALA	MADHEIKOCHA	CONST. OF CROSS BANDHA AT MADHEIKACHA(2404049001/WH/3079155)	Renovation of traditional water bodies	GP	1.5	4.1	0.25	4.08	1.25	77.32%	604
19036	BIJATALA	MADHEIKOCHA	CONST. OF NEW ROAD FROM PATRASAH TO JHARANA(2404049007/RC/3102223)	Rural Connectivity	GP	3.5	1.5	2.35	1.06	1.15	68.20%	556
19037	BIJATALA	MADHEIKOCHA	IMP OF ROAD FROM KUALI TO KADUANI AT KUALI(2404049007/IF/10219865)	Rural Connectivity	GP	1	3	0	0	1	0.00%	483
19038	BIJATALA	MADHEIKOCHA	CONST. OF NEW ROAD FROM BADBIL TO KATUPIT(2404049007/RC/3100606)	Rural Connectivity	GP	3.56	1.14	2.56	1.14	1	78.72%	483
19039	BIJATALA	MADHEIKOCHA	CONST OF TANK AT MADHEIKOCHA (2404049007/IF/10349562)	Water Conservation and Water Harvesting	GP	1.7	4.8	0.73	0	0.97	11.23%	469
19040	BIJATALA	MADHEIKOCHA	CONST. OF NEW ROAD FROM KHEJURI POKHRI TO PUTRASAH(2404049007/RC/3102222)	Rural Connectivity	GP	3.5	1.5	2.58	1.03	0.92	72.20%	444

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19041	BIJATALA	MADHEIKOCHA	CONST OF D/W AT MERUDHI NALO(2404049007/IF/10196735)	Micro Irrigation Works	GP	1.3	4.4	0.39	4.4	0.91	84.04%	440
19042	BIJATALA	MADHEIKOCHA	IMP. OF ROAD FROM MERUDIHI UPPER SAHI TO ULLDALANG.(2404049001/RC/2397274)	Rural Connectivity	GP	2	1.9	1.11	1.9	0.89	77.18%	430
19043	BIJATALA	MADHEIKOCHA	IMP. OF ROAD FROM RD ROAD TO MADHEIKOCHA WITH PROTECTIONWALL (2404049007/RC/10411485)	Rural Connectivity	GP	1.3	3	0.55	0	0.75	12.79%	362
19044	BIJATALA	MADHEIKOCHA	IMP. OF ROAD FROM RD ROAD TO KUMBHARDUBI LUPUNSAHI(2404049007/RC/2433450)	Rural Connectivity	GP	3.9	1.1	3.15	0.56	0.75	74.20%	362
19045	BIJATALA	MADHEIKOCHA	CONST. OF CROSS BANDHA AR MERUDIHI TALASAH(2404049002/IF/10047854)	Micro Irrigation Works	GP	1	4.8	0.26	4.12	0.74	75.52%	357
19046	BIJATALA	MADHEIKOCHA	IMP. OF ROAD FROM BHADUPANI TO BHIMKHANDA.(2404049007/RC/3088119)	Rural Connectivity	GP	1	4	0.3	3.83	0.7	82.60%	338
19047	BIJATALA	MADHEIKOCHA	CONST. OF GRADE 1 METALING KUMBHARDUBI SARGI SAHI TO LUPUNG SAHI.(2404049007/RC/10340990)	Rural Connectivity	GP	1.82	5.68	1.17	5.36	0.65	87.07%	314
19048	BIJATALA	MADHEIKOCHA	IMP OF ROAD FROM ARJUNPANI TO SCHOOL WITH PROTECTIONWALL AT ARJUNPANI(2404049007/IF/10093170)	Rural Connectivity	GP	1	3.3	0.37	3.26	0.63	84.42%	304
19049	BIJATALA	MADHEIKOCHA	IMP OF ROAD FROM MADHEIKOCHA TO DEHURI SAHI AT MADHEIKOCHA(2404049007/IF/10047343)	Rural Connectivity	GP	1	3.2	0.37	3.16	0.63	84.05%	304
19050	BIJATALA	MADHEIKOCHA	CONST. OF NEW ROAD FROM KAHUBEDA TO JHARANSARI ROAD AT KHEJURI(2404049007/RC/3103938)	Rural Connectivity	GP	1.5	3.5	0.87	3.38	0.63	85.00%	304
19051	BIJATALA	MADHEIKOCHA	CONST OF D/W AT KADUANI NALO(2404049007/IF/10380252)	Micro Irrigation Works	GP	1	4.4	0.39	4.39	0.61	88.52%	295
19052	BIJATALA	MADHEIKOCHA	IMP. OF ROAD FROM KHEJURI NADISARI TO DEHURISARI WITH PROTECTION WALL(2404049007/RC/10391182)	Rural Connectivity	GP	0.82	3.28	0.26	2.54	0.56	68.29%	271
19053	BIJATALA	MADHEIKOCHA	RENOVATION OF CHECK DAM AT KUMBHARDUBI SINGDUBA MIP(2404049007/WC/1361373)	Water Conservation and Water Harvesting	GP	3.84	2.56	3.32	2.54	0.52	91.56%	251
19054	BIJATALA	MADHEIKOCHA	CONSTRUCTION OF FARM POND CHHUTU MUNDA AT BHADUPANI(2404049007/IF/10461381)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.1	0	0.51	66.27%	246
19055	BIJATALA	MADHEIKOCHA	IMP. OF ROAD FROM KUALI TO MAJHISARI MASANI AT KUALI.(2404049007/RC/3097567)	Rural Connectivity	GP	1.5	4.5	1	0	0.5	16.67%	242
19056	BIJATALA	MADHEIKOCHA	CONST. OF NEW TANK AT BHADUPANI(2404049007/WC/10343877)	Water Conservation and Water Harvesting	GP	2.56	3.84	2.19	0	0.37	34.22%	179
19057	BIJATALA	MADHEIKOCHA	IMP OF ROAD FROM MERUDIHI RD ROAD TO JAHIRA(2404049007/RC/10399593)	Rural Connectivity	GP	1.3	3	0.93	3	0.37	91.40%	179
19058	BIJATALA	MADHEIKOCHA	CONST. OF NEW EARTHEN FIELD CHANAL AT SAKHIJHARAN TO MERUDIHI UPPERSARI(2404049007/IC/10316944)	Micro Irrigation Works	GP	1	4	0.64	3.71	0.36	87.00%	174

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19059	BIJATALA	MADHEIKOCHA	CONST. OF NEW TANK AT MERUDIHI TALASAH(I(2404049007/WH/10300593)	Renovation of traditional water bodies	GP	1.32	5.28	1.03	5.2	0.29	94.39%	140
19060	BIJATALA	MADHEIKOCHA	CONST. OF NEW PLAY FIELD AT MERUDIHI JANTAL GODA(2404049007/PG/1113538)	Land Development	GP	2.8	3.2	2.59	2.39	0.21	83.00%	101
19061	BIJATALA	MADHEIKOCHA	IMP. OF ROAD FROM ARJUNPANI TO SCHOOL WITH PROTECTION WALL(2404049007/RC/3097619)	Rural Connectivity	GP	1	3.5	0.8	1.59	0.2	53.11%	97
19062	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328079(2404049007/IF/IAY/1894393)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19063	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295705(2404049007/IF/IAY/1971535)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19064	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356746(2404049007/IF/IAY/1973277)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19065	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352669(2404049007/IF/IAY/2031896)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19066	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352418(2404049007/IF/IAY/2031899)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19067	BIJATALA	MADHEIKOCHA	CONST. OF ROAD FROM TILI HOUSE(2404049007/RC/3093933)	Rural Connectivity	GP	1	4	0.83	0	0.17	16.60%	82
19068	BIJATALA	MADHEIKOCHA	IMP OF ROAD FROM KHEJURI NADI SAHI TO DAHARSAHI WITH PROTECTIONWALL(2404049007/IF/10078433)	Rural Connectivity	GP	0.91	3.29	0.74	0	0.17	17.62%	82
19069	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2311348(2404049007/IF/IAY/1479851)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
19070	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313479(2404049007/IF/IAY/1893946)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
19071	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302259(2404049007/IF/IAY/1891390)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
19072	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1280649(2404049007/IF/IAY/1971449)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
19073	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326403(2404049007/IF/IAY/2031886)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
19074	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268993(2404049007/IF/IAY/2039432)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
19075	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239161(2404049007/IF/IAY/2039086)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
19076	BIJATALA	MADHEIKOCHA	CONST. OF PMAY HOUSE OF KARNA SOREN AT KUALI(2404049/IF/10398505)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19077	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241437(2404049007/IF/IAV/1971261)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19078	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390407(2404049007/IF/IAV/1972139)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19079	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2336471(2404049007/IF/IAV/2031893)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19080	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238328(2404049007/IF/IAV/1890701)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19081	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384824(2404049007/IF/IAV/1893157)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19082	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238267(2404049007/IF/IAV/1971246)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19083	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2307354(2404049007/IF/IAV/1973181)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19084	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2315352(2404049007/IF/IAV/2031882)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19085	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326168(2404049007/IF/IAV/1893985)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19086	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392499(2404049007/IF/IAV/1972157)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19087	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355470(2404049007/IF/IAV/1971915)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19088	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2315105(2404049007/IF/IAV/2043750)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19089	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390426(2404049007/IF/IAV/1972142)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19090	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238276(2404049007/IF/IAV/2031382)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19091	BIJATALA	MADHEIKOCHA	IMP OF ROAD FROM KHEJURI KAHUBEDA TO MERUDIHI WITH PROTECTION WALL AT KHEJURI(2404049007/IF/10093173)	Rural Connectivity	BP	1	3.1	0.88	2.36	0.12	79.02%	58
19092	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382560(2404049007/IF/IAV/1972097)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19093	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366656(2404049007/IF/IAV/1973317)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19094	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244774(2404049007/IF/IAV/1971281)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19095	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331334(2404049007/IF/IAY/1971784)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
19096	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2249963(2404049007/IF/IAY/1973158)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
19097	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2361915(2404049007/IF/IAY/1973303)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
19098	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333262(2404049007/IF/IAY/2031447)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
19099	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314053(2404049007/IF/IAY/2043743)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
19100	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351042(2404049007/IF/IAY/1971893)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19101	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293201(2404049007/IF/IAY/1971507)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19102	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2316997(2404049007/IF/IAY/1973195)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19103	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244788(2404049007/IF/IAY/1982463)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19104	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349905(2404049007/IF/IAY/2031894)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19105	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248538(2404049007/IF/IAY/2039161)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19106	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2343892(2404049007/IF/IAY/2043930)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19107	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263386(2404049007/IF/IAY/1890976)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19108	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317876(2404049007/IF/IAY/1892362)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19109	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329215(2404049007/IF/IAY/1892477)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19110	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2305924(2404049007/IF/IAY/1987885)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19111	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333260(2404049007/IF/IAY/1971792)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19112	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333285(2404049007/IF/IAY/1971793)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19113	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340324(2404049007/IF/IAY/1973261)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19114	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2302192(2404049007/IF/IAY/1973176)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19115	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366559(2404049007/IF/IAY/1973316)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19116	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2321455(2404049007/IF/IAY/1973202)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19117	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313152(2404049007/IF/IAY/2031883)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19118	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314080(2404049007/IF/IAY/2043744)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19119	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338008(2404049007/IF/IAY/2043893)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19120	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244320(2404049007/IF/IAY/1971279)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
19121	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390597(2404049007/IF/IAY/1972148)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
19122	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361002(2404049007/IF/IAY/1971937)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
19123	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278917(2404049007/IF/IAY/1982657)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
19124	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2249668(2404049007/IF/IAY/2043514)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
19125	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331533(2404049007/IF/IAY/1973225)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19126	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332945(2404049007/IF/IAY/2031888)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19127	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2251375(2404049007/IF/IAY/2043518)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19128	BIJATALA	MADHEIKOCHA	Construction of IAY House -IAY REG. NO. OR1244272(2404049007/IF/IAY/1306986)	Works on Individuals Land (Category IV)	GP	0.17	0	0.11	0	0.06	64.71%	29
19129	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259748(2404049007/IF/IAY/1890498)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
19130	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293096(2404049007/IF/IAY/1891250)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19131	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300743(2404049007/IF/IAY/1971569)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
19132	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2359744(2404049007/IF/IAY/1981133)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
19133	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328655(2404049007/IF/IAY/2040495)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
19134	BIJATALA	MADHEIKOCHA	Construction of IAY House -IAY REG. NO. OR2359685(2404049007/IF/IAY/1285673)	Works on Individuals Land (Category IV)	GP	0.17	0	0.12	0	0.05	70.59%	24
19135	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358404(2404049007/IF/IAY/1971932)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
19136	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331557(2404049007/IF/IAY/2031890)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
19137	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2348694(2404049007/IF/IAY/2043948)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
19138	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329439(2404049007/IF/IAY/1894003)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19139	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266736(2404049007/IF/IAY/1892221)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19140	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374715(2404049007/IF/IAY/1893014)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19141	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2252189(2404049007/IF/IAY/1893733)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19142	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318364(2404049007/IF/IAY/1893958)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19143	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2317776(2404049007/IF/IAY/1893954)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19144	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325523(2404049007/IF/IAY/1893978)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19145	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318353(2404049007/IF/IAY/1893956)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19146	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2359731(2404049007/IF/IAY/1973302)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19147	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290810(2404049007/IF/IAY/1971504)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19148	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365670(2404049007/IF/IAY/1973321)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19149	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263788(2404049007/IF/IAV/1971412)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19150	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2248953(2404049007/IF/IAV/1973157)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19151	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2307608(2404049007/IF/IAV/1973182)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19152	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349952(2404049007/IF/IAV/2031897)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19153	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2304024(2404049007/IF/IAV/2043692)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19154	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2311384(2404049007/IF/IAV/2043720)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19155	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313481(2404049007/IF/IAV/2064390)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19156	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292142(2404049007/IF/IAV/2074835)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19157	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344559(2404049007/IF/IAV/2075965)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19158	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265026(2404049007/IF/IAV/1892286)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
19159	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265013(2404049007/IF/IAV/1892287)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
19160	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1288961(2404049007/IF/IAV/1891916)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
19161	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358397(2404049007/IF/IAV/1892704)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
19162	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2361923(2404049007/IF/IAV/1973304)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
19163	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290812(2404049007/IF/IAV/1971505)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
19164	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244770(2404049007/IF/IAV/1971280)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
19165	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357308(2404049007/IF/IAV/1971929)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
19166	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354993(2404049007/IF/IAV/2043994)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19167	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356871(2404049007/IF/IAY/2068913)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
19168	BIJATALA	MADHEIKOCHA	CONST OF TANK AT KADUANI(2404049007/IF/10093172)	Water Conservation and Water Harvesting	GP	1.7	4.7	1.68	4.51	0.02	96.72%	10
19169	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322842(2404049007/IF/IAY/1894420)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19170	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293106(2404049007/IF/IAY/1891251)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19171	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259790(2404049007/IF/IAY/1890940)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19172	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292017(2404049007/IF/IAY/1891229)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19173	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252014(2404049007/IF/IAY/1890329)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19174	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330224(2404049007/IF/IAY/1892486)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19175	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384806(2404049007/IF/IAY/1893154)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19176	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328062(2404049007/IF/IAY/1894394)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19177	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240272(2404049007/IF/IAY/1890214)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19178	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318358(2404049007/IF/IAY/1893957)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19179	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329413(2404049007/IF/IAY/1971777)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19180	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331013(2404049007/IF/IAY/1971796)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19181	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326170(2404049007/IF/IAY/1973214)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19182	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268954(2404049007/IF/IAY/1891021)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19183	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248497(2404049007/IF/IAY/2031335)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19184	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323987(2404049007/IF/IAY/2031892)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19185	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334796(2404049007/IF/IAY/2031895)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19186	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2312970(2404049007/IF/IAY/2043730)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19187	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2311869(2404049007/IF/IAY/2064386)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19188	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2249489(2404049007/IF/IAY/2043513)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19189	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2336401(2404049007/IF/IAY/2043882)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19190	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2359674(2404049007/IF/IAY/2075989)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19191	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2311767(2404049007/IF/IAY/2070390)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19192	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2317987(2404049007/IF/IAY/2070442)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19193	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366700(2404049007/IF/IAY/2070705)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19194	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325340(2404049007/IF/IAY/2070369)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19195	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339541(2404049007/IF/IAY/2070485)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19196	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327123(2404049007/IF/IAY/2075930)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19197	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2343876(2404049007/IF/IAY/2075963)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19198	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292023(2404049007/IF/IAY/2074813)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19199	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295721(2404049007/IF/IAY/2074824)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19200	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384816(2404049007/IF/IAY/1893156)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19201	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342824(2404049007/IF/IAY/1892023)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19202	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292136(2404049007/IF/IAY/1891232)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19203	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292310(2404049007/IF/IAY/1891235)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19204	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351174(2404049007/IF/IAY/1892647)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19205	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351177(2404049007/IF/IAY/1892648)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19206	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351194(2404049007/IF/IAY/1892649)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19207	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR12933771(2404049007/IF/IAY/1894191)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19208	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1294720(2404049007/IF/IAY/1982723)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19209	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353519(2404049007/IF/IAY/1971908)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19210	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290073(2404049007/IF/IAY/1971489)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19211	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293197(2404049007/IF/IAY/1971506)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19212	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2306698(2404049007/IF/IAY/1973179)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19213	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390621(2404049007/IF/IAY/1972149)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19214	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326159(2404049007/IF/IAY/1973213)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19215	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2336521(2404049007/IF/IAY/1973244)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19216	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313141(2404049007/IF/IAY/1973192)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19217	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329409(2404049007/IF/IAY/2031439)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19218	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351007(2404049007/IF/IAY/2031534)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19219	BIJATALA	MADHEIKOCHA	Construction of IAY House -IAY REG. NO. OR1264261(2404049007/IF/IAY/1306988)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	0	0	100.00%	0
19220	BIJATALA	MADHEIKOCHA	Construction of IAY House -IAY REG. NO. OR2359716(2404049007/IF/IAY/1285663)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19221	BIJATALA	MADHEIKOCHA	Construction of IAY House -IAY REG. NO. OR1261745(2404049007/IF/IAY/1285695)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	0	0	100.00%	0
19222	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347689(2404049007/IF/IAY/1892120)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19223	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2308603(2404049007/IF/IAY/1973178)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19224	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333271(2404049007/IF/IAY/2031448)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19225	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2320759(2404049007/IF/IAY/2070831)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19226	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292019(2404049007/IF/IAY/2068020)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19227	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314041(2404049007/IF/IAY/2070426)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19228	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303612(2404049007/IF/IAY/2075067)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19229	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292127(2404049007/IF/IAY/2074828)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19230	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244783(2404049007/IF/IAY/2074917)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19231	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267203(2404049007/IF/IAY/1891004)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
19232	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1270235(2404049007/IF/IAY/1891030)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
19233	BIJATALA	MADHEIKOCHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366890(2404049007/IF/IAY/1973324)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
19234	BIJATALA	MADHEIKOCHA	CONST. OF NEW TANK AT KHEJURI(2404049007/WH/10300592)	Renovation of traditional water bodies	GP	1.22	4.88	1.26	0	-0.04	20.66%	-19
19235	BIJATALA	MADHEIKOCHA	IMP OF ROAD FROM KHAHUBEDA TO JHARANSAHI AT KHEJURI(2404049007/IF/10093915)	Rural Connectivity	GP	1	3.3	1.04	3.22	-0.04	99.07%	-19
19236	BIJATALA	MADHEIKOCHA	CONST OF FIELD CHHENEL AT MERUDHI UPPERSAHI(2404049007/IF/10097083)	Micro Irrigation Works	GP	0.7	3.3	0.74	3.07	-0.04	95.25%	-19
19237	BIJATALA	MADHEIKOCHA	CONST OF TANK AT ARJUNPANI PANCHAYAT TANK(2404049007/IF/10212237)	Water Conservation and Water Harvesting	GP	1.6	4.5	1.71	0	-0.11	28.03%	-53
19238	BIJATALA	MADHEIKOCHA	IMPROMENT OF ROAD FROM KUMBHARDUBI LUPUNG SAHI TO DEHURI SAHI(2404049007/RC/10399843)	Rural Connectivity	GP	2.44	1.81	2.64	0	-0.2	62.12%	-97

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19239	BIJATALA	MADHEIKOCHA	DEV. OF PLAY FIELD AT MERUDIHI JANTALGODA(2404049007/LD/10376525)	Land Development	GP	1.1	4.4	1.34	3.74	-0.24	92.36%	-116
19240	BIJATALA	MADHEIKOCHA	CONST. OF NEW TANK AT MERUDIHI UPPER SAHI(2404049007/WC/10343875)	Water Conservation and Water Harvesting	GP	1.24	4.96	1.49	0	-0.25	24.03%	-121
19241	BIJATALA	MADHEIKOCHA	CONSTRUCTION OF NEW ROAD FROM TANDIPANI KACHASAH TO MOTUKACHA(2404049007/RC/10399847)	Rural Connectivity	GP	2.24	1.8	2.7	0	-0.46	66.83%	-222
19242	BIJATALA	MADHEIKOCHA	DEVELOPMENT OF PLAY FIELD AT MERUDIHI(2404049007/LD/10376714)	Land Development	GP	1.04	4.16	1.63	2.57	-0.59	80.77%	-285
19243	BIJATALA	MADHEIKOCHA	DEV. OF PLAY FIELD AT KUMBHARDUBI(2404049009/LD/1071738)	Land Development	GP	3	2.4	3.86	0	-0.86	71.48%	-415
19244	BIJATALA	MANIKPUR	CONST OF TANK AT AMDABEDA VILLAGE NEAR SCHOOL(2404049008/WH/10370043)	Renovation of traditional water bodies	GP	5.5	2	0	0	5.5	0.00%	2657
19245	BIJATALA	MANIKPUR	CONST OF GAJ AHAR TANK AT KUNJAKOCHA(2404049008/WH/3083275)	Renovation of traditional water bodies	GP	4	2	0.29	0	3.71	4.83%	1792
19246	BIJATALA	MANIKPUR	K-Lime Plantation of Jagabandhu Murmu & 5 others(2404049/DP/10352572)	Drought Proofing	BP	6.55	4.32	2.94	1.09	3.61	37.07%	1744
19247	BIJATALA	MANIKPUR	CONST. OF TANK AT KUNJAKACHA GAJAHAR AT KUNJAKACHA(2404049008/WC/1358901)	Water Conservation and Water Harvesting	GP	3	4.4	0.43	0	2.57	5.81%	1242
19248	BIJATALA	MANIKPUR	2nd Year K-Lime Plantation of Jagabandhu Murmu & 5 others(2404049/DP/10376964)	Drought Proofing	BP	2.73	1.23	0.55	0.29	2.18	21.21%	1053
19249	BIJATALA	MANIKPUR	DEVELOPMENT OF PLAY FIELD NEAR SCHOOL AT NUAGAN(2404049008/PG/1046593)	Play Ground	GP	3.2	0.8	1.29	0	1.91	32.25%	923
19250	BIJATALA	MANIKPUR	CONST. OF NEW ROAD FROM MANIKPUR PMGSY ROAD TO PLAYFIELD(2404049008/RC/3103498)	Rural Connectivity	GP	2.5	4.2	0.72	4.09	1.78	71.79%	860
19251	BIJATALA	MANIKPUR	CONST. OF FARM POND OF FATU MURMU(2404049008/IF/10467101)	Works on Individuals Land (Category IV)	GP	1.61	0.06	0	0	1.61	0.00%	778
19252	BIJATALA	MANIKPUR	CONST. OPF FARM POND OF RAJENDRA NATH(2404049008/IF/10467102)	Works on Individuals Land (Category IV)	GP	1.61	0.06	0	0	1.61	0.00%	778
19253	BIJATALA	MANIKPUR	CONNECTIVITY OF ROAD FROM BANTALIGODA DEHURI SAHI TO GARGADI AT BANTALIGADA(2404049008/RC/10409307)	Rural Connectivity	GP	1.6	0.6	0	0	1.6	0.00%	773
19254	BIJATALA	MANIKPUR	CONST. OF NEW ROAD FROM KANDA HOUSE TO UP SCHOOL WITH CULVIRT AT MANIKPUR(2404049008/RC/3103509)	Rural Connectivity	GP	3.14	3.56	1.59	2.95	1.55	67.76%	749
19255	BIJATALA	MANIKPUR	IMP. OF ROAD FROM BANTALIGODA TO HANDUA CHATANI AT BANTALIGODA(2404049008/RC/10409305)	Rural Connectivity	GP	1.8	0.8	0.36	0	1.44	13.85%	696
19256	BIJATALA	MANIKPUR	CONST. OF FIELD CHANNAL FROM BANTALIGODA CHECK DAM TO VILLAGE END AT BANTALIGODA(2404049008/IC/939078)	Micro Irrigation Works	GP	2.4	5	0.97	4.99	1.43	80.54%	691

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19257	BIJATALA	MANIKPUR	GR-1 METALING OF MALATI HOUSE TO JAHIRA SAHI WITH GUARDWALL AT PAUNZIA(2404049008/RC/3104080)	Rural Connectivity	GP	2.67	4.13	1.38	3.91	1.29	77.79%	623
19258	BIJATALA	MANIKPUR	CONST OF NEW ROAD FROM KUNJAKACHA VILLAGE END TO TANK WITH CULVERT(2404049008/RC/3103490)	Rural Connectivity	GP	2	1.8	0.74	1.77	1.26	66.05%	609
19259	BIJATALA	MANIKPUR	CONST. OF NEW ROAD FROM NUAGAN SCHOOL TO KENDUA(2404049008/RC/3099310)	Rural Connectivity	GP	4.45	1.65	3.28	1.4	1.17	76.72%	565
19260	BIJATALA	MANIKPUR	CONST. OF FIELD CHANNAL FROM MAHADEV TO GITILGODA AT NUAGAN(2404049003/WC/1355543)	Water Conservation and Water Harvesting	GP	1.5	6	0.33	0	1.17	4.40%	565
19261	BIJATALA	MANIKPUR	CONST. OF NEW ROAD FROM AMDABEDA AWC CENTRE TO CHHATNAKACHA(2404049008/RC/2416466)	Rural Connectivity	GP	3.58	1.92	2.41	0	1.17	43.82%	565
19262	BIJATALA	MANIKPUR	CONST OF PLAY FIELD AT BANTALIGODA(2404049008/IF/10076303)	Land Development	GP	1.5	1.5	0.34	1.49	1.16	61.00%	560
19263	BIJATALA	MANIKPUR	CONST. OF IRRIGATION CANNAL FROM AMDABEDA PODAKACHA TO BUDHANGHUTU(2404049008/IC/939077)	Micro Irrigation Works	GP	2	0.5	0.85	0	1.15	34.00%	556
19264	BIJATALA	MANIKPUR	CONNECTIVITY OF ROAD FROM MANIKPUR HUTUB SAHI TO BANDIA JOJO.(2404049008/RC/2434518)	Rural Connectivity	GP	2.64	2.21	1.56	2	1.08	73.40%	522
19265	BIJATALA	MANIKPUR	CONST. OF NEW ROAD FROM KUNJAKANCHA TO PAUNZIA ROAD(2404049008/RC/3099897)	Rural Connectivity	GP	2.5	3.6	1.45	2.6	1.05	66.39%	507
19266	BIJATALA	MANIKPUR	CONST. OF NEW ROAD FROM KUNJAKACHA SCHOOL TO DEHURI SAHI(2404049008/RC/3103527)	Rural Connectivity	GP	2.1	4	1.24	3.87	0.86	83.77%	415
19267	BIJATALA	MANIKPUR	CONST. OF NEW FIELD CHANNAL FROM JANTAL KACHA TO MAJHIGHUTU(2404049008/IC/10315768)	Micro Irrigation Works	GP	1.11	3.89	0.28	3.48	0.83	75.20%	401
19268	BIJATALA	MANIKPUR	CONST. OF NEW ROAD FROM BANTALIGODA AKHADA TO KUNJAKACHA(2404049008/RC/3103511)	Rural Connectivity	GP	1.5	4.6	0.71	4.45	0.79	84.59%	382
19269	BIJATALA	MANIKPUR	CONST OF FIELD CHANNEL BANTALIGODA TO END BANTALIGODA(2404049008/IC/939079)	Micro Irrigation Works	GP	1	2.6	0.28	0	0.72	7.78%	348
19270	BIJATALA	MANIKPUR	Raising of ANR 2nd year plantation Manikpur 2015-16(2404049/DP/3103941)	Drought Proofing	BP	0.8	0.06	0.29	0.06	0.51	40.70%	246
19271	BIJATALA	MANIKPUR	CONST OF PLAY FIELD AT KUNJAKOCHA(2404049008/IF/10076302)	Land Development	GP	1.9	1.5	1.41	1.46	0.49	84.41%	237
19272	BIJATALA	MANIKPUR	GR-1 METALING FROM PAUNZIA TO KUNJAKACHA(2404049008/RC/3104078)	Rural Connectivity	GP	2	6	1.54	5.17	0.46	83.88%	222
19273	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253420(2404049008/IF/IAY/1890364)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19274	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1283473(2404049008/IF/IAY/1891161)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19275	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362555(2404049008/IF/IAY/1894284)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19276	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231163(2404049008/IF/IAY/1971203)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19277	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267478(2404049008/IF/IAY/1971424)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19278	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391972(2404049008/IF/IAY/1972153)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19279	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225336(2404049008/IF/IAY/1971177)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19280	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241061(2404049008/IF/IAY/2037560)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19281	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2253125(2404049008/IF/IAY/2043522)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19282	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340486(2404049008/IF/IAY/2043908)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19283	BIJATALA	MANIKPUR	CONST. OF NEW ROAD FROM BUDHURAM HOUSE TO DUNGRISAH! AT NUAGAN (2404049002/RC/3105357)	Rural Connectivity	GP	1.54	0.66	1.36	0	0.18	61.82%	87
19284	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376505(2404049008/IF/IAY/1893040)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
19285	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351890(2404049008/IF/IAY/1971889)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
19286	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363713(2404049008/IF/IAY/1971960)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
19287	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303573(2404049008/IF/IAY/1971589)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
19288	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362308(2404049008/IF/IAY/1971947)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
19289	BIJATALA	MANIKPUR	GR-1 METALING OF ROAD FROM PAUNSLA KALA HOUSE TO BANTALIGODA(2404049008/RC/3104077)	Rural Connectivity	GP	2.03	4.77	1.86	2.22	0.17	60.00%	82
19290	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2342904(2404049008/IF/IAY/1894349)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19291	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2370462(2404049008/IF/IAY/1894460)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19292	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225900(2404049008/IF/IAY/1987050)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19293	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308784(2404049008/IF/IAY/1971622)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19294	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2321964(2404049008/IF/IAY/1973200)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19295	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243600(2404049008/IF/IAY/2037559)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19296	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323940(2404049008/IF/IAY/2037787)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19297	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2252337(2404049008/IF/IAY/2043521)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19298	BIJATALA	MANIKPUR	CONST. OF NEW EARTHEN FIELD CHANEL FROM KENDUA DEHURI SAHI TO MAJHISAH BILO(2404049008/IC/10316963)	Micro Irrigation Works	GP	0.75	3.75	0.6	3.3	0.15	86.67%	72
19299	BIJATALA	MANIKPUR	CONST. OF NEW EARTHEN FIELD CHANNAL FROM AMDABEDA CHHATNAKACHA TO PARESH BILO(2404049008/IC/10316955)	Micro Irrigation Works	GP	0.86	4.14	0.71	0	0.15	14.20%	72
19300	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226779(2404049008/IF/IAY/1890064)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19301	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242182(2404049008/IF/IAY/1890629)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19302	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310396(2404049008/IF/IAY/1891508)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19303	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262980(2404049008/IF/IAY/1971402)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19304	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391950(2404049008/IF/IAY/1972151)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19305	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310416(2404049008/IF/IAY/1971628)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19306	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261327(2404049008/IF/IAY/1890526)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19307	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387191(2404049008/IF/IAY/1893189)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19308	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372394(2404049008/IF/IAY/1892963)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19309	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234095(2404049008/IF/IAY/1971212)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19310	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241252(2404049008/IF/IAY/1982457)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19311	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360918(2404049008/IF/IAV/1971939)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19312	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362386(2404049008/IF/IAV/1987478)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19313	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350466(2404049008/IF/IAV/2037791)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19314	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2307165(2404049008/IF/IAV/2037789)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19315	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384555(2404049008/IF/IAV/1893150)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19316	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310411(2404049008/IF/IAV/1891640)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19317	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335929(2404049008/IF/IAV/1894064)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19318	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391961(2404049008/IF/IAV/1972152)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19319	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365021(2404049008/IF/IAV/1973305)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19320	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387244(2404049008/IF/IAV/1987547)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19321	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251079(2404049008/IF/IAV/2037561)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19322	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360638(2404049008/IF/IAV/2037692)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19323	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363561(2404049008/IF/IAV/2037708)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19324	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341415(2404049008/IF/IAV/2037796)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19325	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326963(2404049008/IF/IAV/1892464)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
19326	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1281554(2404049008/IF/IAV/1971451)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
19327	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308822(2404049008/IF/IAV/1987281)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
19328	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261165(2404049008/IF/IAV/2039316)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19329	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392328(2404049008/IF/IAY/2042685)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
19330	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2320379(2404049008/IF/IAY/2043780)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
19331	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226757(2404049008/IF/IAY/1890063)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19332	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341352(2404049008/IF/IAY/1894112)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19333	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351878(2404049008/IF/IAY/1971888)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19334	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226013(2404049008/IF/IAY/1987051)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19335	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340474(2404049008/IF/IAY/1973253)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19336	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261138(2404049008/IF/IAY/2039314)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19337	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261154(2404049008/IF/IAY/2039315)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19338	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242669(2404049008/IF/IAY/1890235)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19339	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259572(2404049008/IF/IAY/1890488)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19340	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267466(2404049008/IF/IAY/1971423)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19341	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359763(2404049008/IF/IAY/1971933)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19342	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360392(2404049008/IF/IAY/1971940)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19343	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261170(2404049008/IF/IAY/1971383)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19344	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1283100(2404049008/IF/IAY/1971459)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19345	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363386(2404049008/IF/IAY/2041623)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19346	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232862(2404049008/IF/IAY/1890117)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19347	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256972(2404049008/IF/IAY/1890437)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
19348	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240985(2404049008/IF/IAY/1971257)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
19349	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347438(2404049008/IF/IAY/2037666)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
19350	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226807(2404049008/IF/IAY/2038944)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
19351	BIJATALA	MANIKPUR	CONST. OF FIELD CHANNAL FROM MADHUBILO TO AWC AT NUAGAN(2404049006/WC/1352739)	Water Conservation and Water Harvesting	GP	1.46	5.84	1.39	0	0.07	19.04%	34
19352	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2336350(2404049008/IF/IAY/1894380)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19353	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240277(2404049008/IF/IAY/1890215)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19354	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249938(2404049008/IF/IAY/1890457)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19355	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262990(2404049008/IF/IAY/1971403)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19356	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362529(2404049008/IF/IAY/2044032)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19357	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362563(2404049008/IF/IAY/2044033)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19358	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364665(2404049008/IF/IAY/2044048)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19359	BIJATALA	MANIKPUR	CONST. OF NEW FIELD CHANNEL FROM PAUNSLIA BURUTOLA TO VILLAGE(2404049008/IC/10316938)	Micro Irrigation Works	GP	0.83	4.17	0.76	2.13	0.07	57.80%	34
19360	BIJATALA	MANIKPUR	Construction of IAY House -IAY REG. NO. OR1369300(2404049008/IF/IAY/1285888)	Works on Individuals Land (Category IV)	GP	0.17	0	0.11	0	0.06	64.71%	29
19361	BIJATALA	MANIKPUR	Construction of IAY House -IAY REG. NO. OR1387033(2404049008/IF/IAY/1285890)	Works on Individuals Land (Category IV)	GP	0.17	0	0.11	0	0.06	64.71%	29
19362	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331835(2404049008/IF/IAY/1971794)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
19363	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253055(2404049008/IF/IAY/1890352)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
19364	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225308(2404049008/IF/IAY/1890853)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19365	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322170(2404049008/IF/IAV/1894425)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
19366	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343892(2404049008/IF/IAV/1892533)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
19367	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322194(2404049008/IF/IAV/1894424)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19368	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299877(2404049008/IF/IAV/1987253)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19369	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363042(2404049008/IF/IAV/1971957)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19370	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362547(2404049008/IF/IAV/1973319)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19371	BIJATALA	MANIKPUR	Construction of IAY House -IAY REG. NO. OR1243858(2404049008/IF/IAV/1285894)	Works on Individuals Land (Category IV)	GP	0.17	0	0.14	0	0.03	82.35%	14
19372	BIJATALA	MANIKPUR	Construction of IAY House -IAY REG. NO. OR1387035(2404049008/IF/IAV/1285891)	Works on Individuals Land (Category IV)	GP	0.17	0	0.14	0	0.03	82.35%	14
19373	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384177(2404049008/IF/IAV/1972113)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
19374	BIJATALA	MANIKPUR	CONST. OF NEW FIELD CHANEL FROM JAHIRA CHAK TO JAGRAN MURMU LAND AT PAUNSIJA(2404049008/IC/10316936)	Micro Irrigation Works	GP	0.83	4.17	0.8	1.86	0.03	53.20%	14
19375	BIJATALA	MANIKPUR	CONSTRUCTION OF PLAY FILED KENDUA(2404049008/LD/10387672)	Land Development	GP	2.12	0.91	2.1	0	0.02	69.31%	10
19376	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252915(2404049008/IF/IAV/1890877)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19377	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250026(2404049008/IF/IAV/1890918)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19378	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232332(2404049008/IF/IAV/2039013)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19379	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364676(2404049008/IF/IAV/1894271)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19380	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362346(2404049008/IF/IAV/1971949)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19381	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225887(2404049008/IF/IAV/1987049)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19382	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225328(2404049008/IF/IAV/1971175)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19383	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242817(2404049008/IF/IAV/1971266)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19384	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240250(2404049008/IF/IAV/2039097)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19385	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252608(2404049008/IF/IAV/2039206)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19386	BIJATALA	MANIKPUR	CONST. OF NEW EARTHEN FIELD CHANEL FROM GABINDA HOUSE TO JAHIRA(2404049008/IC/10316958)	Micro Irrigation Works	GP	0.75	3.75	0.75	3.67	0	98.22%	0
19387	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261917(2404049008/IF/IAV/1890551)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19388	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248478(2404049008/IF/IAV/1890571)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19389	BIJATALA	MANIKPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356544(2404049008/IF/IAV/1971926)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19390	BIJATALA	MANIKPUR	Construction of IAY House -IAY REG. NO. OR1363553(2404049008/IF/IAV/1285899)	Works on Individuals Land (Category IV)	GP	0.17	0	0.18	0	-0.01	105.88%	-5
19391	BIJATALA	MANIKPUR	CONST. OF NEW FIELD CHANNAL FROM NUAGAN GAJABEDA TO TALABADI(2404049008/IC/10315761)	Micro Irrigation Works	GP	1.11	3.89	1.12	3.72	-0.01	96.80%	-5
19392	BIJATALA	MANIKPUR	CONST. OF NEW ROAD FROM NUAGAN RICE MILL TO HUTUB SAHI(2404049008/RC/3103506)	Rural Connectivity	GP	2.83	3.17	2.95	2.16	-0.12	85.17%	-58
19393	BIJATALA	MANIKPUR	CONST. OF NEW ROAD FROM BANDAGAON NALA TO JAHIRA WITH CULVIRT(2404049008/RC/3103494)	Rural Connectivity	GP	3.06	3.44	3.32	3.01	-0.26	97.38%	-126
19394	BIJATALA	MANIKPUR	CONST. OF PROTECTION WALL SCHOOL ROAD BOTH SIDE AT PAUNSA.(2404049008/WH/10292248)	Renovation of traditional water bodies	GP	1.02	3.98	1.28	2.29	-0.26	71.40%	-126
19395	BIJATALA	MANIKPUR	CONST. OF NEW ROAD FROM PMGSY TO NUAGAN HUTUB SAHI(2404049008/RC/3103508)	Rural Connectivity	GP	3.15	3.55	3.44	2.04	-0.29	81.79%	-140
19396	BIJATALA	MANIKPUR	CONST. OF NEW ROAD FROM MANIKPUR PATRA SAHI TO HUTUB SAHI VIA SCHOOL(2404049008/RC/3103501)	Rural Connectivity	GP	2.5	4.2	3.01	2.1	-0.51	76.27%	-246
19397	BIJATALA	Mundathakura	CONST. OF ROAD HUPUTOLA CANNAL TO MASANI AT DAMUDIGODA(2404049003/RC/2433255)	Rural Connectivity	GP	364000	91000	1.44	0	363998.56	0.00%	175844715
19398	BIJATALA	Mundathakura	CONST. OF FIELD CHANNAL FROM BEHERA HOUSE TO BHALA HOUSE AT EKTAL(2404049003/RC/3097627)	Rural Connectivity	GP	4	2.3	0	0	4	0.00%	1932
19399	BIJATALA	Mundathakura	IMP. OF ROAD FROM PWD ROAD DAMUDIGODA TO CHHALAGODA.(2404049003/RC/2424025)	Rural Connectivity	GP	3.88	1.4	1.67	1.3	2.21	56.25%	1068
19400	BIJATALA	Mundathakura	CONST. OF ROAD FROM MANI BUDI HOUSE TO TULU HOUSE AT MUNDATHAKURA COLONY SAHI.(2404049009/RC/2390182)	Rural Connectivity	GP	3	1.5	1.12	1.23	1.88	52.22%	908

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19401	BIJATALA	Mundathakura	CONST. OF PWD ROAD TO MASANI AT MUNDATHAKURA(2404049009/RC/2390177)	Rural Connectivity	GP	2.4	1.8	0.58	1.8	1.82	56.67%	879
19402	BIJATALA	Mundathakura	RENO. OF TANK CHAPRA GODIA AT JHINKSAHI.(2404049003/WH/3091694)	Renovation of traditional water bodies	GP	3.5	1.5	1.73	0	1.77	34.60%	855
19403	BIJATALA	Mundathakura	CONST. OF FIELD CHEENAL MUNDALET RAGHU HOUSE TO SCHEME.(2404049003/WH/3089103)	Renovation of traditional water bodies	GP	2	3.9	0.36	2.37	1.64	46.27%	792
19404	BIJATALA	Mundathakura	CONST OF FARM POND OF SUNARAM SOREN ATBANTALIGODA(2404049011/IF/10344206)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.27	0	1.61	13.50%	778
19405	BIJATALA	Mundathakura	CONST OF FARM POND OF BIJU BINDHANI AT BANTALIGODA(2404049011/IF/10344207)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.42	0	1.46	21.00%	705
19406	BIJATALA	Mundathakura	CONST. OF ROAD PMGSY ROAD TO SALKHU BILO AT MUNDATHAKURA(2404049003/RC/2397345)	Rural Connectivity	GP	2.4	1.7	0.95	1.69	1.45	64.39%	700
19407	BIJATALA	Mundathakura	CONST OF FARM POND OF ARJUN SOREN(2404049011/IF/10344208)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.45	0	1.43	22.50%	691
19408	BIJATALA	Mundathakura	CONST. OF ROAD MUNI BUDI BANDO TO DULA HOUSE AT BANTALI(2404049009/RC/2388925)	Rural Connectivity	GP	2.5	1.5	1.09	1.49	1.41	64.50%	681
19409	BIJATALA	Mundathakura	CONST. OF ROAD FROM FAGHU HOUSE TO LUTI BANDHA AT MUNDHAKATI(2404049003/RC/2397717)	Rural Connectivity	GP	2	2.2	0.61	0	1.39	14.52%	671
19410	BIJATALA	Mundathakura	CONST. OF ROAD SUREN GATI TO CHUNU GATI AT BANTALI.(2404049009/RC/2390180)	Rural Connectivity	GP	2.2	2	0.86	2	1.34	68.10%	647
19411	BIJATALA	Mundathakura	Construction of Check Dam near River.(Pallisabha S(2404049003/WC/1352360)	Water Conservation and Water Harvesting	GP	1.34	5.36	0	1.71	1.34	25.52%	647
19412	BIJATALA	Mundathakura	CONST OF ROAD FROM RAMO HOUSE TO HUPU DUNGURI AT CHADRIPAHADI(2404049003/RC/2421880)	Rural Connectivity	GP	2.2	2.2	0.87	2.19	1.33	69.55%	643
19413	BIJATALA	Mundathakura	CONST. OF FIELD CHANNAL FROM BIJU HOUSE TO KUNU HOUSE(2404049011/IC/10431404)	Micro Irrigation Works	GP	2	3	0.71	2.99	1.29	74.00%	623
19414	BIJATALA	Mundathakura	CONST. OF FIELD CHANNAL AT EKDALI JHINKSAHI.(2404049011/IC/10388560)	Micro Irrigation Works	GP	1.69	3.91	0.43	3.48	1.26	69.82%	609
19415	BIJATALA	Mundathakura	CONST. OF FARM POND BANMALI BEHERA AT MUNDATHAKURA(2404049008/IF/10076304)	Works on Individuals Land (Category IV)	GP	1.8	0.2	0.58	0	1.22	29.00%	589
19416	BIJATALA	Mundathakura	CONST. OF ROAD FROM MASHANI TO KALIKAPUR(2404049011/RC/10408325)	Rural Connectivity	GP	2.6	2	1.39	0	1.21	30.22%	585
19417	BIJATALA	Mundathakura	CONST. OF GP OFFICE CUM RESIDANCE OF PEO AT MUNDATHAKURA(2404049010/AV/138369)	Anganwadi/Other Rural Infrastructure	GP	2	18	0.81	7.97	1.19	43.90%	575
19418	BIJATALA	Mundathakura	CONST. OF FIELD CHEENEL FROM BISU HOUSE TO NITA HOUSE AT BANTALI(2404049003/WC/1370297)	Micro Irrigation Works	GP	2.26	3.44	1.12	3.21	1.14	75.96%	551

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19419	BIJATALA	Mundathakura	CONSTRUCTION OF ROAD FROM AKLA TO FOOTBALL AT MUNDHAKATI(2404049011/RC/10401103)	Rural Connectivity	GP	2.54	1.9	1.44	1.82	1.1	73.42%	531
19420	BIJATALA	Mundathakura	CONST. OF ROAD FROM BUTNA HOUSE TO BUKAT HOUSE AT MUNDATHAKURA(2404049010/RC/3097611)	Rural Connectivity	GP	2.5	1.5	1.41	1.49	1.09	72.50%	527
19421	BIJATALA	Mundathakura	DEVELOPMENT OF PLAY FIELD AT CHADRIPHADI(2404049010/LD/1071966)	Land Development	GP	2	2	0.92	0	1.08	23.00%	522
19422	BIJATALA	Mundathakura	CONST. OF ROAD FROM BIRDHAN HOUSE TO RIVERS AT BANTALI(2404049003/RC/2397344)	Rural Connectivity	GP	2.1	2	1.12	2	0.98	76.10%	473
19423	BIJATALA	Mundathakura	CONST. OF FARM POND OF SUBASH CHANDRA MAHANTA AT DAMUDIGODA(2404049004/IF/10048213)	Works on Individuals Land (Category IV)	GP	1.5	0.17	0.52	0	0.98	31.14%	473
19424	BIJATALA	Mundathakura	CONST OF FIELD CHEENEL FROM SUDAN HOUSE TO SURI BILLO AT-EKTALI(2404049003/WC/1353593)	Micro Irrigation Works	GP	1.9	4.1	0.92	3.14	0.98	67.67%	473
19425	BIJATALA	Mundathakura	CONST. OF ROAD FROM JAHIRA TO BHALUGAJAL AT DAMUDIGODA.(2404049007/RC/2391477)	Rural Connectivity	GP	2.2	2	1.28	1.04	0.92	55.24%	444
19426	BIJATALA	Mundathakura	CONSTRUCTION OF FARM POND SUSANTA PARIDA (2404049011/IF/10471995)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.7	0	0.91	42.17%	440
19427	BIJATALA	Mundathakura	CONST. OF FIELD CHANNAL RAGHU HOUSE TO KOLA BILO AT MUNDHAKATI(2404049003/IF/10048734)	Micro Irrigation Works	GP	2	4.1	1.13	3.97	0.87	83.61%	420
19428	BIJATALA	Mundathakura	FIELD CHANAL WITH DRAIN BHAGAN HOUSE TO MUNDHAKATIPAL.(2404049003/IC/941817)	Micro Irrigation Works	GP	1	4	0.23	2.85	0.77	61.60%	372
19429	BIJATALA	Mundathakura	CONST. OF FARM POND OF KRUSHNA CHANDRA MAHANTA AT DAMUDIGODA(2404049004/IF/10048212)	Works on Individuals Land (Category IV)	GP	1.5	0.17	0.78	0	0.72	46.71%	348
19430	BIJATALA	Mundathakura	CONST. OF NEW ROAD FROM MAHENDRA BINDHANI HOUSE TO CHUDIN AT RAKHASAHI(2404049011/RC/3102362)	Rural Connectivity	GP	3.44	2.26	2.73	1.06	0.71	66.49%	343
19431	BIJATALA	Mundathakura	CONST. OF PROTECTION WALL JAYDEVPOAL CHECK DAM.(2404049011/WH/10298370)	Renovation of traditional water bodies	BP	1.24	4.96	0.56	4.55	0.68	82.42%	329
19432	BIJATALA	Mundathakura	EXAVATION OF FARM POND OF UPENDRA NATH MOHANTA AT DAMUDIGODA(2404049011/IF/10469255)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.01	0	0.6	60.84%	290
19433	BIJATALA	Mundathakura	CONST OF ROAD FROM MAIN CANAL TO MADGU HOUSE AT EKTALI(2404049008/RC/3104459)	Rural Connectivity	GP	1.2	3.7	0.66	2.95	0.54	73.67%	261
19434	BIJATALA	Mundathakura	CONSTRUCTION OF FARM POND ASTIK MOHANTA AT DAMUDIGODA(2404049011/IF/10464613)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.19	0	0.42	71.69%	203
19435	BIJATALA	Mundathakura	CONST. OF PWD ROAD TO DILGA HOUSE AT BANTALI(2404049001/RC/2430658)	Rural Connectivity	GP	2.2	2.2	1.79	1.27	0.41	69.55%	198
19436	BIJATALA	Mundathakura	EXAVATION OF FARM POND OF SORAJ KUMAR MOHANTA AT DAMUDIGODA(2404049011/IF/10469253)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.25	0	0.36	75.30%	174

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19437	BIJATALA	Mundathakura	CONST. OF CHECK DAM AT JHINKSAHI NALO(2404049003/WC/1361657)	Water Conservation and Water Harvesting	GP	1.8	7.2	1.47	4.93	0.33	71.11%	159
19438	BIJATALA	Mundathakura	CONST. OF DUGWELL FAGU CHARAN BASKEY AT MUNDAKATI(2404049/IC/942850)	Micro Irrigation Works	BP	0.7	0.9	0.45	0.4	0.25	53.13%	121
19439	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358329(2404049011/IF/IAY/1892701)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19440	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2301180(2404049011/IF/IAY/1893895)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19441	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354874(2404049011/IF/IAY/1894196)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19442	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354889(2404049011/IF/IAY/1894197)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19443	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327297(2404049011/IF/IAY/1893991)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19444	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319103(2404049011/IF/IAY/1892386)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19445	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253497(2404049011/IF/IAY/1890366)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19446	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238572(2404049011/IF/IAY/1890168)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19447	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238647(2404049011/IF/IAY/1890171)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19448	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2348033(2404049011/IF/IAY/1894333)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19449	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2361131(2404049011/IF/IAY/1894238)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19450	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244565(2404049011/IF/IAY/1890264)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19451	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2246465(2404049011/IF/IAY/1893727)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19452	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236939(2404049011/IF/IAY/1890148)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19453	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2250088(2404049011/IF/IAY/1893732)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19454	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253829(2404049011/IF/IAY/1971343)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19455	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354480(2404049011/IF/IAY/1973288)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19456	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229635(2404049011/IF/IAY/1987059)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19457	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228353(2404049011/IF/IAY/1971190)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19458	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245219(2404049011/IF/IAY/1971292)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19459	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318919(2404049011/IF/IAY/1971685)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19460	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327782(2404049011/IF/IAY/1971749)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19461	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318925(2404049011/IF/IAY/2033743)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19462	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319010(2404049011/IF/IAY/2033739)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19463	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317956(2404049011/IF/IAY/2033744)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19464	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241695(2404049011/IF/IAY/2039113)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19465	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247960(2404049011/IF/IAY/2039156)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19466	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248001(2404049011/IF/IAY/2039158)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19467	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249123(2404049011/IF/IAY/2039168)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19468	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250839(2404049011/IF/IAY/2039187)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19469	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327858(2404049011/IF/IAY/2040482)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19470	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375512(2404049011/IF/IAY/2041985)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19471	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375611(2404049011/IF/IAY/2041987)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19472	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358331(2404049011/IF/IAY/2068943)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19473	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369989(2404049011/IF/IAY/2074485)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19474	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340062(2404049011/IF/IAY/2075954)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19475	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393215(2404049011/IF/IAY/2075561)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19476	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304951(2404049011/IF/IAY/2068166)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19477	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305699(2404049011/IF/IAY/2068181)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19478	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245154(2404049011/IF/IAY/2067609)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19479	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245220(2404049011/IF/IAY/2067610)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19480	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245221(2404049011/IF/IAY/2067611)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19481	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253195(2404049011/IF/IAY/2067790)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19482	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285919(2404049011/IF/IAY/2067955)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19483	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259828(2404049011/IF/IAY/2067775)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19484	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259804(2404049011/IF/IAY/2067776)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19485	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286084(2404049011/IF/IAY/2067978)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19486	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301776(2404049011/IF/IAY/2068120)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19487	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301783(2404049011/IF/IAY/2068121)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19488	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307264(2404049011/IF/IAY/2068193)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19489	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307715(2404049011/IF/IAY/2068199)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19490	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307719(2404049011/IF/IAY/2068200)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19491	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308004(2404049011/IF/IAY/2068202)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19492	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241766(2404049011/IF/IAY/2067594)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19493	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242377(2404049011/IF/IAY/2067596)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19494	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259792(2404049011/IF/IAY/2067679)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19495	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259827(2404049011/IF/IAY/2067681)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19496	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264832(2404049011/IF/IAY/2067711)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19497	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259829(2404049011/IF/IAY/2067774)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19498	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253923(2404049011/IF/IAY/2067788)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19499	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259815(2404049011/IF/IAY/2067680)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
19500	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2345028(2404049011/IF/IAY/1894143)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19501	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239061(2404049011/IF/IAY/1890186)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19502	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351875(2404049011/IF/IAY/1894321)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19503	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241233(2404049011/IF/IAY/1971259)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19504	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376062(2404049011/IF/IAY/2042005)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19505	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351878(2404049011/IF/IAY/2070576)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19506	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365675(2404049011/IF/IAY/2069082)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19507	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310795(2404049011/IF/IAY/2068234)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19508	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358295(2404049011/IF/IAY/2068940)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19509	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358324(2404049011/IF/IAY/2068942)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19510	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360885(2404049011/IF/IAY/2068986)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19511	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365611(2404049011/IF/IAY/2069079)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19512	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314701(2404049011/IF/IAY/2068282)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19513	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318905(2404049011/IF/IAY/2068315)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19514	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324271(2404049011/IF/IAY/2068361)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19515	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324462(2404049011/IF/IAY/2068362)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19516	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314785(2404049011/IF/IAY/2068284)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19517	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314787(2404049011/IF/IAY/2068285)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19518	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314839(2404049011/IF/IAY/2068286)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19519	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328773(2404049011/IF/IAY/2068413)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19520	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328782(2404049011/IF/IAY/2068414)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19521	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347996(2404049011/IF/IAY/2068759)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19522	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352923(2404049011/IF/IAY/2068831)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19523	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353321(2404049011/IF/IAY/2068835)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19524	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354220(2404049011/IF/IAY/2068854)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19525	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354242(2404049011/IF/IAY/2068855)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19526	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354243(2404049011/IF/IAY/2068856)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19527	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354316(2404049011/IF/IAY/2068859)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19528	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357747(2404049011/IF/IAY/2068928)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19529	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358296(2404049011/IF/IAY/2068941)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19530	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361035(2404049011/IF/IAY/2068989)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19531	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371571(2404049011/IF/IAY/2069182)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19532	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371589(2404049011/IF/IAY/2069183)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19533	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372501(2404049011/IF/IAY/2069195)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19534	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373558(2404049011/IF/IAY/2069223)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19535	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375906(2404049011/IF/IAY/2069268)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19536	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392535(2404049011/IF/IAY/2069532)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19537	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355029(2404049011/IF/IAY/2070592)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19538	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2345021(2404049011/IF/IAY/2070648)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19539	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365483(2404049011/IF/IAY/2070908)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19540	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354295(2404049011/IF/IAY/2068858)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19541	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357733(2404049011/IF/IAY/2068927)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19542	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361910(2404049011/IF/IAY/2069011)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19543	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267411(2404049011/IF/IAY/2074387)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19544	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362208(2404049011/IF/IAY/2074450)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19545	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373554(2404049011/IF/IAY/2074492)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19546	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382690(2404049011/IF/IAY/2074508)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19547	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382692(2404049011/IF/IAY/2074509)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19548	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382696(2404049011/IF/IAY/2074510)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19549	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382721(2404049011/IF/IAY/2074511)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19550	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382731(2404049011/IF/IAY/2074512)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19551	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382746(2404049011/IF/IAY/2074513)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19552	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354296(2404049011/IF/IAY/2074438)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19553	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2342181(2404049011/IF/IAY/2074569)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19554	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247999(2404049011/IF/IAY/2074381)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19555	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352922(2404049011/IF/IAY/2074432)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19556	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380413(2404049011/IF/IAY/2074500)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19557	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307268(2404049011/IF/IAY/2074867)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19558	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242121(2404049011/IF/IAY/2074941)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19559	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358319(2404049011/IF/IAY/2075315)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19560	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361042(2404049011/IF/IAY/2075327)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19561	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362207(2404049011/IF/IAY/2075336)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19562	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341054(2404049011/IF/IAY/2075988)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19563	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328783(2404049011/IF/IAY/2074418)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19564	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352924(2404049011/IF/IAY/2074433)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19565	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375633(2404049011/IF/IAY/2074496)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19566	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375958(2404049011/IF/IAY/2074497)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19567	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392927(2404049011/IF/IAY/2074528)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19568	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259817(2404049011/IF/IAY/2074752)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19569	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1283049(2404049011/IF/IAY/2074798)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19570	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253485(2404049011/IF/IAY/2074907)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19571	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251108(2404049011/IF/IAY/2074912)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19572	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247944(2404049011/IF/IAY/2074934)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19573	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373557(2404049011/IF/IAY/2075400)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19574	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373564(2404049011/IF/IAY/2075401)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19575	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366846(2404049011/IF/IAY/2076019)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19576	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366849(2404049011/IF/IAY/2076020)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19577	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379803(2404049011/IF/IAY/2075511)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19578	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389815(2404049011/IF/IAY/2075549)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19579	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375510(2404049011/IF/IAY/2041984)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19580	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375955(2404049011/IF/IAY/2042000)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19581	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249249(2404049011/IF/IAY/2049817)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19582	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241113(2404049011/IF/IAY/2067592)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19583	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349413(2404049011/IF/IAY/1894161)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19584	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337302(2404049011/IF/IAY/1894071)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19585	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339838(2404049011/IF/IAY/1894362)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19586	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341635(2404049011/IF/IAY/1894114)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19587	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253991(2404049011/IF/IAY/1890378)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19588	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245132(2404049011/IF/IAY/1890597)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19589	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263708(2404049011/IF/IAY/1892304)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19590	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297744(2404049011/IF/IAY/1891308)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19591	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253821(2404049011/IF/IAY/1890375)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19592	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253817(2404049011/IF/IAY/1890869)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19593	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329339(2404049011/IF/IAY/1971770)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19594	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242952(2404049011/IF/IAY/1971275)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19595	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242988(2404049011/IF/IAY/1971277)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19596	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244207(2404049011/IF/IAY/1971288)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19597	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245214(2404049011/IF/IAY/1971290)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19598	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245217(2404049011/IF/IAY/1971291)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19599	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253990(2404049011/IF/IAY/1971346)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19600	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253921(2404049011/IF/IAY/1971352)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19601	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286146(2404049011/IF/IAY/1971477)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19602	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318937(2404049011/IF/IAY/1971687)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19603	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230800(2404049011/IF/IAY/1971205)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19604	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236148(2404049011/IF/IAY/1971232)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19605	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239080(2404049011/IF/IAY/1971247)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19606	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300514(2404049011/IF/IAY/1971563)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19607	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388475(2404049011/IF/IAY/2033734)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19608	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387696(2404049011/IF/IAY/2033736)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19609	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319102(2404049011/IF/IAY/2033738)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19610	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249131(2404049011/IF/IAY/2039169)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19611	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376007(2404049011/IF/IAY/2042003)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19612	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392022(2404049011/IF/IAY/2042658)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19613	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352736(2404049011/IF/IAY/2041217)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
19614	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226561(2404049011/IF/IAY/1890059)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19615	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264826(2404049011/IF/IAY/1892291)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19616	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318544(2404049011/IF/IAY/2033741)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19617	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244350(2404049011/IF/IAY/2039131)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19618	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249140(2404049011/IF/IAY/2039171)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19619	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249248(2404049011/IF/IAY/2039172)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19620	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253192(2404049011/IF/IAY/2039213)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
19621	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244102(2404049011/IF/IAY/1971286)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19622	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2304587(2404049011/IF/IAY/2079345)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
19623	BIJATALA	Mundathakura	DEVELOPMENT OF PLAY FIELD OF DAMUDUGODA.(2404049003/OP/136442)	Other Works	GP	3	2	2.92	1.15	0.08	81.40%	39
19624	BIJATALA	Mundathakura	EXVATION OF FARM POND OF MADHA HEMBRAM AT MUNDATHAKURA(2404049011/IF/10422751)	Works on Individuals Land (Category IV)	GP	1.5	0.17	1.42	0	0.08	85.03%	39
19625	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349390(2404049011/IF/IAY/1894160)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19626	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244038(2404049011/IF/IAY/1971285)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19627	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329006(2404049011/IF/IAY/1973219)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19628	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253361(2404049011/IF/IAY/2077320)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19629	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355002(2404049011/IF/IAY/2079393)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
19630	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264751(2404049011/IF/IAY/1892292)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
19631	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340900(2404049011/IF/IAY/1894105)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
19632	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354475(2404049011/IF/IAY/1973286)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
19633	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239082(2404049011/IF/IAY/1971248)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
19634	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241231(2404049011/IF/IAY/1971258)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19635	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253389(2404049011/IF/IAY/1890360)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
19636	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356994(2404049011/IF/IAY/1973278)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
19637	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1287738(2404049011/IF/IAY/2074808)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
19638	BIJATALA	Mundathakura	CONST. OF NEW ROAD FROM BANTALI BADSAHI MUCHIRAM SRIKA HOUSE TO CHULIN(2404049011/RC/3103489)	Rural Connectivity	GP	1.98	3.62	1.94	1.51	0.04	61.61%	19
19639	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355031(2404049011/IF/IAY/1894199)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19640	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1277958(2404049011/IF/IAY/1892143)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19641	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297749(2404049011/IF/IAY/1891309)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19642	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318917(2404049011/IF/IAY/1892380)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19643	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321122(2404049011/IF/IAY/1892407)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19644	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376005(2404049011/IF/IAY/2042002)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19645	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369936(2404049011/IF/IAY/2069152)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19646	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301771(2404049011/IF/IAY/2077202)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19647	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310790(2404049011/IF/IAY/2077237)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19648	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357735(2404049011/IF/IAY/2077471)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19649	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369994(2404049011/IF/IAY/2077513)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19650	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337884(2404049011/IF/IAY/2077725)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19651	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341040(2404049011/IF/IAY/2077750)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
19652	BIJATALA	Mundathakura	EXCAVATION OF FARM POND OF BIKRAM KISKU AT MUNDATHAKUREA(2404049011/IF/10420195)	Works on Individuals Land (Category IV)	GP	1.57	0.1	1.54	0	0.03	92.22%	14

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19653	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253915(2404049011/IF/IAY/1890377)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
19654	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327315(2404049011/IF/IAY/1893994)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
19655	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354474(2404049011/IF/IAY/1973285)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
19656	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392526(2404049011/IF/IAY/2042698)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
19657	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382968(2404049011/IF/IAY/1893133)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19658	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324134(2404049011/IF/IAY/1894403)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19659	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238654(2404049011/IF/IAY/1890172)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19660	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1277779(2404049011/IF/IAY/1892149)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19661	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344599(2404049011/IF/IAY/1894142)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19662	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321087(2404049011/IF/IAY/1892406)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19663	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264741(2404049011/IF/IAY/1892293)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19664	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318642(2404049011/IF/IAY/1971684)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19665	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228671(2404049011/IF/IAY/1971187)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19666	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230809(2404049011/IF/IAY/1971206)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19667	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328769(2404049011/IF/IAY/1971767)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
19668	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295558(2404049011/IF/IAY/1489305)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19669	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382972(2404049011/IF/IAY/1893134)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19670	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253388(2404049011/IF/IAY/1890359)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19671	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2303796(2404049011/IF/IAY/1893905)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19672	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253483(2404049011/IF/IAY/1890365)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19673	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229950(2404049011/IF/IAY/1890086)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19674	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238657(2404049011/IF/IAY/1890173)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19675	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326922(2404049011/IF/IAY/1894396)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19676	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327301(2404049011/IF/IAY/1893992)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19677	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340921(2404049011/IF/IAY/1894106)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19678	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253360(2404049011/IF/IAY/1890357)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19679	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392538(2404049011/IF/IAY/1893245)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19680	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263654(2404049011/IF/IAY/1995101)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19681	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264739(2404049011/IF/IAY/1892294)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19682	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342424(2404049011/IF/IAY/1892015)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19683	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326957(2404049011/IF/IAY/1893989)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19684	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366652(2404049011/IF/IAY/1894432)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19685	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1279308(2404049011/IF/IAY/1892137)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19686	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366653(2404049011/IF/IAY/1894433)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19687	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239073(2404049011/IF/IAY/1890187)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19688	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344036(2404049011/IF/IAY/1894128)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19689	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350994(2404049011/IF/IAY/1894174)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19690	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341989(2404049011/IF/IAY/1894358)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19691	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2248843(2404049011/IF/IAY/1893728)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19692	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318940(2404049011/IF/IAY/2002852)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19693	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318623(2404049011/IF/IAY/1971682)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19694	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348648(2404049011/IF/IAY/1971868)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19695	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253926(2404049011/IF/IAY/1971353)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19696	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253977(2404049011/IF/IAY/1971345)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19697	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388395(2404049011/IF/IAY/1972131)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19698	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318656(2404049011/IF/IAY/2033740)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19699	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253394(2404049011/IF/IAY/1890362)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
19700	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2305130(2404049011/IF/IAY/1893912)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19701	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263656(2404049011/IF/IAY/1892305)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19702	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264702(2404049011/IF/IAY/1892295)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19703	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328767(2404049011/IF/IAY/1971766)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19704	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230812(2404049011/IF/IAY/1971207)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19705	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375617(2404049011/IF/IAY/2041989)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
19706	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236138(2404049011/IF/IAY/1971230)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19707	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236145(2404049011/IF/IAV/1971231)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
19708	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388464(2404049011/IF/IAV/2033735)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
19709	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318944(2404049011/IF/IAV/2033742)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
19710	BIJATALA	Mundathakura	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250841(2404049011/IF/IAV/2039188)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
19711	BIJATALA	Mundathakura	CONST. OF ROAD FROM PWD ROAD TO CHOLAGODA AT DAMUDIGODA.(2404049011/RC/10407793)	Rural Connectivity	GP	1.5	2.9	1.61	1.9	-0.11	79.77%	-53
19712	BIJATALA	Mundathakura	CONST OF ROAD FROM MAIN CANAL TO ASNA AT DAMUDIGODA(2404049008/RC/3104452)	Rural Connectivity	GP	2.4	1.6	2.69	1.02	-0.29	92.75%	-140
19713	BIJATALA	Nusadihi	EXCAVATION OF NEW TANK AT GOPINATHPUR NAWA POKHARI(2404049012/WH/10365578)	Renovation of traditional water bodies	GP	4.5	0.5	0	0	4.5	0.00%	2174
19714	BIJATALA	Nusadihi	CONST. OF NEW ROAD FROM GOPINATHPUR GADIA GADA TO MASANI.(2404049012/RC/3099162)	Rural Connectivity	GP	4.27	1.73	0	0	4.27	0.00%	2063
19715	BIJATALA	Nusadihi	CONST. OF NEW ROAD FROM RAGHUSAHI TO JUNGAL AT BELPAHADI(2404049012/RC/10371078)	Rural Connectivity	GP	4	4	0	0	4	0.00%	1932
19716	BIJATALA	Nusadihi	CONST. OF ROAD FROM TALA SAHI TO PLAY FIELD AT BADBELPAHADI.(2404049012/RC/3101990)	Rural Connectivity	GP	5.28	1.72	1.76	0	3.52	25.14%	1700
19717	BIJATALA	Nusadihi	CONST. OF NEW ROAD FROM BELPAHADI CANAL BRIDGE TO BANAGAJAL BRIDGE(2404049012/RC/10409208)	Rural Connectivity	GP	3.1	2	0	0	3.1	0.00%	1498
19718	BIJATALA	Nusadihi	Impvt. to Padmapur S/M from RD 00 to Tail (Bankraising, De-Silting & G/W) of PP-15 under BIP(2404049/IC/10434054)	Micro Irrigation Works	BP	3.03	1.97	0	0	3.03	0.00%	1464
19719	BIJATALA	Nusadihi	Impvt. to Champauda S/M from RD 00 to tail (Bank Raising, De-Silting & G/W) of PP -15 under BIP(2404049/IC/10434057)	Micro Irrigation Works	BP	3.03	1.97	0	0	3.03	0.00%	1464
19720	BIJATALA	Nusadihi	Impvt. to Thakuranibeda S/M from RD 00 to Tail (Bank Raising, De-Silting & G/W) of PP-15 under BIP(2404049/IC/10434049)	Micro Irrigation Works	BP	3.02	1.98	0	0	3.02	0.00%	1459
19721	BIJATALA	Nusadihi	CONST. OF NEW ROAD FROM BELPAHADI CANNAL TO RAGHUSAHI(2404049012/RC/3102773)	Rural Connectivity	GP	4.4	2.1	1.91	0.77	2.49	41.23%	1203
19722	BIJATALA	Nusadihi	CONST. OF NEW ROAD FROM KELU SAHI TO LASER SAHI AT BELPAHADI(2404049012/RC/3102338)	Rural Connectivity	GP	5.17	1.63	2.91	0	2.26	42.79%	1092
19723	BIJATALA	Nusadihi	CONST. OF DRAIN RAMRAI HOUSE TO BRAJA HOUSE AT NUSADIHI(2404049001/IF/10054029)	Micro Irrigation Works	GP	2.5	4	0.37	0	2.13	5.69%	1029
19724	BIJATALA	Nusadihi	CONST. OF ROAD FROM BANASAH TO ACHARYA HOUSE AT CHAMPAUDA.(2404049001/RC/2392513)	Rural Connectivity	GP	2	1.5	0	0	2	0.00%	966

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19725	BIJATALA	Nusadihi	CONST. OF FIELD CHANNAL PMGSY ROAD TO BANDADHIPA BANDHA(2404049012/RC/3093819)	Micro Irrigation Works	GP	2	4	0	0	2	0.00%	966
19726	BIJATALA	Nusadihi	CONST. OF NEW ROAD FROM PATRA SAHI TO KHELOPADIA.(2404049012/RC/10387534)	Rural Connectivity	GP	2.64	3.86	0.67	3.81	1.97	68.92%	952
19727	BIJATALA	Nusadihi	GR-1 METALING OF ROAD FROM BALABHADRA PUR MASANI TO MAREDI(2404049012/RC/3103104)	Rural Connectivity	GP	2.03	4.47	0.3	4.1	1.73	67.69%	836
19728	BIJATALA	Nusadihi	CONST. OF FIELD CHANNAL LITU HOUSE TO NARAN HOUSE AT CHAMPAUDA(2404049004/LD/1071514)	Land Development	GP	2	4	0.3	0	1.7	5.00%	821
19729	BIJATALA	Nusadihi	CONST. OF GP OFFICE CUM RESIDANCE OF PEO AT NUSADIHI(2404049001/RC/2410389)	Anganwadi/Other Rural Infrastructure	BP	4	16	2.36	3.93	1.64	31.45%	792
19730	BIJATALA	Nusadihi	CONST OF FARM POND LADHIA SOREN AT BADBELPAHADI(2404049012/IF/10457470)	Works on Individuals Land (Category IV)	GP	1.61	0.04	0	0	1.61	0.00%	778
19731	BIJATALA	Nusadihi	CONST. OF FIELD CHANNAL MARANG GODA CHATANI TO RATNEE CHATANI(2404049012/IC/10391669)	Micro Irrigation Works	GP	1.57	4.75	0	0	1.57	0.00%	758
19732	BIJATALA	Nusadihi	CONST. OF FIELD CHANNAL BALABHADRAPUR TO MASANI(2404049005/RC/2395574)	Micro Irrigation Works	GP	2	4.4	0.47	0	1.53	7.34%	739
19733	BIJATALA	Nusadihi	CONST. OF ROAD FROM PWD ROAD TO MASANI AT MASANI (2404049012/RC/10400943)	Rural Connectivity	GP	2.04	1.22	0.57	0	1.47	17.48%	710
19734	BIJATALA	Nusadihi	CONST. OF FARM POND OF SURESH KUAMR MOHANTA.(2404049012/IF/10347983)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.54	0	1.34	27.00%	647
19735	BIJATALA	Nusadihi	const. of protection wall padmapur tank(2404049003/OP/106656)	Micro Irrigation Works	BP	2	4.2	0.67	0	1.33	10.81%	643
19736	BIJATALA	Nusadihi	CONST. OF GR-1 METALING OF ROAD FROM BALABHADRAPUR MAJANI TO MAREDI(2404049012/RC/10340355)	Rural Connectivity	GP	1.3	5.2	0	0	1.3	0.00%	628
19737	BIJATALA	Nusadihi	CONST. OF NEW ROAD FROM BELPAHADI MAJHI SAHI TO JAHIRA(2404049012/RC/3101007)	Rural Connectivity	GP	4.9	1.6	3.62	0.99	1.28	70.92%	618
19738	BIJATALA	Nusadihi	RENOVATION OF TANK AT GOPINATHPUR BAGDUBA(2404049012/WH/10293758)	Renovation of traditional water bodies	GP	3.3	1.7	2.16	0	1.14	43.20%	551
19739	BIJATALA	Nusadihi	CONS. OF FARM POND MAHESWAR RAJ(2404049012/IF/10345493)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.75	0	1.13	37.50%	546
19740	BIJATALA	Nusadihi	CONST. OF FIELD CHNAL MOHANTA SAHI CHHAKA TO ARUN HOUSE AT BADCHAMPAUDA.(2404049012/IC/10390933)	Micro Irrigation Works	GP	1.4	4.3	0.32	0	1.08	5.61%	522
19741	BIJATALA	Nusadihi	CONST. OF NEW ROAD FROM CHAMPAUDA AWC TO BHAGATBANDHA(2404049005/RC/2432189)	Rural Connectivity	GP	2	4.5	0.95	4.41	1.05	82.46%	507
19742	BIJATALA	Nusadihi	CONST. OF FARM POND SUSIL SOREN(2404049012/IF/10468666)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.65	0	0.96	39.16%	464

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19743	BIJATALA	Nusadihi	IMP. OF ROAD FROM PMGSY ROAD TO BADABANDHA AT GOPINATHPUR.(2404049001/RC/2414107)	Rural Connectivity	GP	3	2.06	2.12	0	0.88	41.90%	425
19744	BIJATALA	Nusadihi	DEV. OF PLAY FIELD AT BALABHADRAPUR VILLAGE(2404049005/LD/10121182)	Land Development	GP	1.14	3.86	0.27	1.99	0.87	45.20%	420
19745	BIJATALA	Nusadihi	CONST. OF ROAD KALAMBA TOLA TO GADIAGODA AT GOBINDPUR(2404049012/RC/10409205)	Rural Connectivity	GP	2	1.1	1.24	0	0.76	40.00%	367
19746	BIJATALA	Nusadihi	RENOVATION OF TANK AT GOPINATHPUR DURGA BANDHA(2404049012/WH/10293755)	Renovation of traditional water bodies	GP	2.31	1.69	1.71	1.42	0.6	78.25%	290
19747	BIJATALA	Nusadihi	EXCAVATION OF NEW TANK AT BELPAHADI GHASIAGHUTU(2404049012/WC/10330279)	Water Conservation and Water Harvesting	GP	2.79	2.21	2.22	1.64	0.57	77.20%	275
19748	BIJATALA	Nusadihi	CONST. OF FARPOND OF SUNARAM MAHALI OF PADMAPUR(2404049012/IF/10363198)	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.34	0	0.56	67.00%	271
19749	BIJATALA	Nusadihi	Gr-1 METALING OF ROAD FROM CHAMPAUDA MAHANTASAHU TO KALIA HOUSE (2404049012/RC/10370959)	Rural Connectivity	GP	1.88	6.12	1.35	0	0.53	16.88%	256
19750	BIJATALA	Nusadihi	CONST. OF CONNECTING ROAD AWC TO KATADA AT GOPINATHPUR(2404049003/RC/2393555)	Rural Connectivity	GP	2.38	1.02	2	0	0.38	58.82%	184
19751	BIJATALA	Nusadihi	CONST. OF NEW ROAD FROM AWC BALABHADRAPUR TO KAMAR HOUSE(2404049012/RC/10400682)	Rural Connectivity	GP	2.33	1.03	1.98	0	0.35	58.93%	169
19752	BIJATALA	Nusadihi	CONST. OF NEW ROAD FROM DILLIP HOUSE TO JAGANATH HOUSE.(2404049012/RC/10370349)	Rural Connectivity	GP	1.3	5.2	1	4.9	0.3	90.77%	145
19753	BIJATALA	Nusadihi	CONST. OF NEW PLAY AT NUSADIHI(2404049012/LD/10121124)	Land Development	GP	1.1	3.9	0.82	3.76	0.28	91.60%	135
19754	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236246(2404049012/IF/IAY/1906352)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19755	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236817(2404049012/IF/IAY/1906354)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19756	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349377(2404049012/IF/IAY/1907540)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19757	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362385(2404049012/IF/IAY/1907571)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19758	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362382(2404049012/IF/IAY/1907570)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19759	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308216(2404049012/IF/IAY/1906627)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19760	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318485(2404049012/IF/IAY/1906674)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19761	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362347(2404049012/IF/IAY/1907568)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19762	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355882(2404049012/IF/IAY/1907552)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19763	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356130(2404049012/IF/IAY/1907553)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19764	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258280(2404049012/IF/IAY/1906427)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19765	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258857(2404049012/IF/IAY/1906431)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19766	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322983(2404049012/IF/IAY/1906693)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19767	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323248(2404049012/IF/IAY/1906694)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19768	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355478(2404049012/IF/IAY/1906868)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19769	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341766(2404049012/IF/IAY/1907526)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19770	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360189(2404049012/IF/IAY/1907560)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19771	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366828(2404049012/IF/IAY/1907582)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19772	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2343066(2404049012/IF/IAY/1907530)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19773	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362445(2404049012/IF/IAY/1907572)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19774	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363637(2404049012/IF/IAY/1907575)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19775	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253534(2404049012/IF/IAY/1906399)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19776	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253777(2404049012/IF/IAY/1906401)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19777	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244149(2404049012/IF/IAY/1906377)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19778	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252936(2404049012/IF/IAY/1906397)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19779	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260043(2404049012/IF/IAY/1906437)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19780	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316542(2404049012/IF/IAY/1906662)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19781	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374111(2404049012/IF/IAY/1906925)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19782	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322962(2404049012/IF/IAY/1907499)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19783	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323383(2404049012/IF/IAY/1907501)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19784	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2342711(2404049012/IF/IAY/1907528)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19785	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344099(2404049012/IF/IAY/1907532)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19786	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2353873(2404049012/IF/IAY/1907550)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19787	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362170(2404049012/IF/IAY/1907566)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19788	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362458(2404049012/IF/IAY/1907573)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19789	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1280083(2404049012/IF/IAY/1906527)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19790	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225586(2404049012/IF/IAY/1906306)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19791	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234019(2404049012/IF/IAY/1906346)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19792	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263202(2404049012/IF/IAY/1906445)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19793	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263600(2404049012/IF/IAY/1906448)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19794	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263713(2404049012/IF/IAY/1906449)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19795	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266260(2404049012/IF/IAY/1906462)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19796	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266266(2404049012/IF/IAY/1906463)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19797	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316713(2404049012/IF/IAV/1906664)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19798	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330073(2404049012/IF/IAV/1906737)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19799	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236554(2404049012/IF/IAV/2005716)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19800	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226458(2404049012/IF/IAV/1906308)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19801	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267173(2404049012/IF/IAV/1906466)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19802	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260041(2404049012/IF/IAV/1906436)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19803	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321682(2404049012/IF/IAV/1906683)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19804	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346097(2404049012/IF/IAV/1906825)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19805	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250344(2404049012/IF/IAV/1956468)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19806	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2343998(2404049012/IF/IAV/1957905)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19807	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354001(2404049012/IF/IAV/1957915)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19808	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355902(2404049012/IF/IAV/1957917)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19809	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356938(2404049012/IF/IAV/1957923)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19810	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365526(2404049012/IF/IAV/1957952)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19811	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250339(2404049012/IF/IAV/1956467)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19812	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364912(2404049012/IF/IAV/1957929)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19813	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364942(2404049012/IF/IAV/1957930)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19814	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363639(2404049012/IF/IAV/1957933)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19815	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363904(2404049012/IF/IAY/1957934)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19816	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262633(2404049012/IF/IAY/1956492)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19817	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325566(2404049012/IF/IAY/1956666)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19818	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252955(2404049012/IF/IAY/1982499)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19819	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268651(2404049012/IF/IAY/1956522)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19820	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268624(2404049012/IF/IAY/1956525)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19821	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268638(2404049012/IF/IAY/1956526)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19822	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290512(2404049012/IF/IAY/1956581)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19823	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364955(2404049012/IF/IAY/1957941)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19824	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364969(2404049012/IF/IAY/1957942)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19825	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366180(2404049012/IF/IAY/1957946)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19826	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365520(2404049012/IF/IAY/1957950)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19827	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365525(2404049012/IF/IAY/1957951)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19828	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362126(2404049012/IF/IAY/1957928)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19829	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227048(2404049012/IF/IAY/1956421)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19830	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236283(2404049012/IF/IAY/1956440)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19831	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259279(2404049012/IF/IAY/1956484)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19832	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263156(2404049012/IF/IAY/1956494)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19833	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262606(2404049012/IF/IAV/1956497)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19834	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262607(2404049012/IF/IAV/1956498)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19835	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267481(2404049012/IF/IAV/1956518)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19836	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1280835(2404049012/IF/IAV/1956537)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19837	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330342(2404049012/IF/IAV/1956678)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19838	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2310532(2404049012/IF/IAV/1957879)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19839	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322338(2404049012/IF/IAV/1957885)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19840	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350446(2404049012/IF/IAV/1957913)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19841	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354568(2404049012/IF/IAV/1957916)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19842	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360421(2404049012/IF/IAV/1957925)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19843	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230451(2404049012/IF/IAV/1982415)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19844	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328737(2404049012/IF/IAV/1982907)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19845	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364983(2404049012/IF/IAV/1957943)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19846	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225541(2404049012/IF/IAV/1956417)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19847	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365427(2404049012/IF/IAV/1957949)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19848	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2361411(2404049012/IF/IAV/1957924)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19849	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317373(2404049012/IF/IAV/1982850)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19850	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324754(2404049012/IF/IAV/2028575)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19851	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368408(2404049012/IF/IAY/2028800)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19852	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292604(2404049012/IF/IAY/2028556)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19853	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293158(2404049012/IF/IAY/2028557)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19854	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318478(2404049012/IF/IAY/2028582)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19855	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329131(2404049012/IF/IAY/2028590)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19856	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260378(2404049012/IF/IAY/2028652)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19857	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251871(2404049012/IF/IAY/2028653)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19858	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2348824(2404049012/IF/IAY/2028796)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19859	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313614(2404049012/IF/IAY/2028793)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19860	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366703(2404049012/IF/IAY/2037797)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19861	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260363(2404049012/IF/IAY/2028541)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19862	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253269(2404049012/IF/IAY/2028542)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19863	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324750(2404049012/IF/IAY/2028574)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19864	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263169(2404049012/IF/IAY/2038048)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19865	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1277842(2404049012/IF/IAY/2038071)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19866	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291745(2404049012/IF/IAY/2038077)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19867	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293241(2404049012/IF/IAY/2038078)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19868	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332817(2404049012/IF/IAY/2038138)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19869	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332847(2404049012/IF/IAY/2038139)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19870	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333005(2404049012/IF/IAY/2038140)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19871	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253278(2404049012/IF/IAY/2038162)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19872	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342245(2404049012/IF/IAY/2038216)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19873	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342272(2404049012/IF/IAY/2038217)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19874	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343132(2404049012/IF/IAY/2038225)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19875	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332579(2404049012/IF/IAY/2038473)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19876	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352171(2404049012/IF/IAY/2038476)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19877	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264316(2404049012/IF/IAY/2039358)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19878	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355475(2404049012/IF/IAY/2041331)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19879	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259737(2404049012/IF/IAY/2039298)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19880	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260835(2404049012/IF/IAY/2039310)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19881	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261883(2404049012/IF/IAY/2039324)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19882	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264477(2404049012/IF/IAY/2039362)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19883	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266270(2404049012/IF/IAY/2039397)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19884	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266271(2404049012/IF/IAY/2039398)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19885	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289665(2404049012/IF/IAY/2039656)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19886	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308215(2404049012/IF/IAY/2040096)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19887	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317419(2404049012/IF/IAY/2040243)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19888	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320139(2404049012/IF/IAY/2040307)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19889	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320170(2404049012/IF/IAY/2040309)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19890	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320187(2404049012/IF/IAY/2040310)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19891	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322982(2404049012/IF/IAY/2040375)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19892	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323925(2404049012/IF/IAY/2040395)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19893	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327019(2404049012/IF/IAY/2040460)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19894	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343920(2404049012/IF/IAY/2040906)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19895	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344445(2404049012/IF/IAY/2040918)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19896	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355474(2404049012/IF/IAY/2041330)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19897	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382069(2404049012/IF/IAY/2042243)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19898	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382073(2404049012/IF/IAY/2042244)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19899	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391981(2404049012/IF/IAY/2042655)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19900	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2316281(2404049012/IF/IAY/2043758)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19901	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366735(2404049012/IF/IAY/2044060)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19902	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261014(2404049012/IF/IAY/2039311)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19903	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261036(2404049012/IF/IAY/2039313)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19904	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263675(2404049012/IF/IAY/2039355)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19905	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266214(2404049012/IF/IAY/2039395)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19906	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353544(2404049012/IF/IAY/2068840)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19907	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388312(2404049012/IF/IAY/2075533)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19908	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314329(2404049012/IF/IAY/2075053)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19909	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383740(2404049012/IF/IAY/2075530)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
19910	BIJATALA	Nusadihi	Construction of IAY House -IAY REG. NO. OR2371972(2404049012/IF/IAY/1275502)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
19911	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375791(2404049012/IF/IAY/1906938)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
19912	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319997(2404049012/IF/IAY/2040304)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
19913	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263136(2404049012/IF/IAY/2039349)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
19914	BIJATALA	Nusadihi	RENOVATION OF TANK AT BELPHADI DHARUAGADIA(2404049012/WH/10293756)	Renovation of traditional water bodies	GP	2.31	1.69	2.14	0	0.17	53.50%	82
19915	BIJATALA	Nusadihi	CONST. OF FIELD CHENAL SAMBRA MAHALI HOUSE TO ANANTA BILO(2404049012/IC/10387955)	Micro Irrigation Works	GP	1.22	4.68	1.05	3.86	0.17	83.22%	82
19916	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342825(2404049012/IF/IAY/1906809)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19917	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243835(2404049012/IF/IAY/1906373)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19918	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251636(2404049012/IF/IAY/1906394)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19919	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292210(2404049012/IF/IAY/1906560)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19920	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368068(2404049012/IF/IAY/2037801)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19921	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323257(2404049012/IF/IAY/2040380)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19922	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374143(2404049012/IF/IAY/2069234)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19923	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385299(2404049012/IF/IAY/2069409)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19924	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387098(2404049012/IF/IAY/2069445)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19925	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1287133(2404049012/IF/IAY/2067986)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19926	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289657(2404049012/IF/IAY/2068007)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19927	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296402(2404049012/IF/IAY/2068068)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19928	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316570(2404049012/IF/IAY/2068298)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19929	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320216(2404049012/IF/IAY/2068322)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19930	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323218(2404049012/IF/IAY/2068345)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19931	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323259(2404049012/IF/IAY/2068346)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19932	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324752(2404049012/IF/IAY/2068366)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19933	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327000(2404049012/IF/IAY/2068397)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19934	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354813(2404049012/IF/IAY/2068866)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19935	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355829(2404049012/IF/IAY/2068895)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19936	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369605(2404049012/IF/IAY/2069144)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19937	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373004(2404049012/IF/IAY/2069201)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19938	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374188(2404049012/IF/IAY/2069235)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19939	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374888(2404049012/IF/IAY/2069246)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19940	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374893(2404049012/IF/IAY/2069247)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19941	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374911(2404049012/IF/IAY/2069248)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19942	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375425(2404049012/IF/IAY/2069260)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19943	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375430(2404049012/IF/IAY/2069261)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19944	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379081(2404049012/IF/IAY/2069304)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19945	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381544(2404049012/IF/IAY/2069335)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19946	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381564(2404049012/IF/IAY/2069336)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19947	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381590(2404049012/IF/IAY/2069339)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19948	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382448(2404049012/IF/IAY/2069363)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19949	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387120(2404049012/IF/IAY/2069447)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19950	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388209(2404049012/IF/IAY/2069465)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19951	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388809(2404049012/IF/IAY/2069477)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19952	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389078(2404049012/IF/IAY/2069480)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19953	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389928(2404049012/IF/IAY/2069492)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19954	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393191(2404049012/IF/IAY/2069549)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19955	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393216(2404049012/IF/IAY/2069550)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19956	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393389(2404049012/IF/IAY/2069558)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19957	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393414(2404049012/IF/IAY/2069559)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19958	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2321709(2404049012/IF/IAY/2070360)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19959	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2316276(2404049012/IF/IAY/2070443)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19960	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302039(2404049012/IF/IAY/2068123)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19961	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305071(2404049012/IF/IAY/2068170)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19962	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308229(2404049012/IF/IAY/2068206)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19963	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308316(2404049012/IF/IAY/2068208)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19964	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322407(2404049012/IF/IAY/2068338)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19965	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323444(2404049012/IF/IAY/2068351)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19966	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373014(2404049012/IF/IAY/2069204)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19967	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289542(2404049012/IF/IAY/2075062)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19968	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325209(2404049012/IF/IAY/2075141)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19969	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383838(2404049012/IF/IAY/2075501)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19970	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325132(2404049012/IF/IAY/2075140)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19971	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371459(2404049012/IF/IAY/2075391)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19972	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376331(2404049012/IF/IAY/2075442)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19973	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386706(2404049012/IF/IAY/2075519)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
19974	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362363(2404049012/IF/IAY/1907569)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19975	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254470(2404049012/IF/IAY/1906405)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19976	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323385(2404049012/IF/IAY/1907502)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19977	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352260(2404049012/IF/IAY/1906856)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19978	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352305(2404049012/IF/IAY/1906857)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19979	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364902(2404049012/IF/IAY/1957939)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19980	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264354(2404049012/IF/IAY/2038050)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19981	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384180(2404049012/IF/IAY/2069383)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
19982	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360524(2404049012/IF/IAY/1907563)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19983	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352472(2404049012/IF/IAY/1957914)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19984	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326745(2404049012/IF/IAY/1956668)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19985	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349494(2404049012/IF/IAY/1984735)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19986	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299857(2404049012/IF/IAY/2028565)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19987	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322987(2404049012/IF/IAY/2040376)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19988	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386718(2404049012/IF/IAY/2075521)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19989	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386722(2404049012/IF/IAY/2075522)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19990	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360162(2404049012/IF/IAY/2075990)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
19991	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362986(2404049012/IF/IAY/1907574)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19992	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302315(2404049012/IF/IAY/2039947)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19993	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317835(2404049012/IF/IAY/2040254)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19994	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382058(2404049012/IF/IAY/2042242)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
19995	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235754(2404049012/IF/IAY/2067562)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19996	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323940(2404049012/IF/IAY/2068358)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
19997	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263685(2404049012/IF/IAY/1956506)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
19998	BIJATALA	Nusadihi	CONST. OF NEW ROAD FROM RD ROAD BALABHADRAPUR NIDIABOSA AT BALABHADRAPUR(2404049012/RC/10401343)	Rural Connectivity	GP	1.95	1.05	1.84	0	0.11	61.33%	53
19999	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349386(2404049012/IF/IAY/1957910)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20000	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250210(2404049012/IF/IAY/1956466)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20001	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355484(2404049012/IF/IAY/2041332)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20002	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258283(2404049012/IF/IAY/1906428)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20003	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253593(2404049012/IF/IAY/1906400)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20004	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302285(2404049012/IF/IAY/2039944)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20005	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352127(2404049012/IF/IAY/2043967)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20006	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302294(2404049012/IF/IAY/2039945)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20007	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254545(2404049012/IF/IAY/1906408)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
20008	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267503(2404049012/IF/IAY/1906467)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
20009	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374118(2404049012/IF/IAY/2069233)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
20010	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300217(2404049012/IF/IAY/1906604)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20011	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1287982(2404049012/IF/IAY/1906540)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20012	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322991(2404049012/IF/IAY/1956661)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20013	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363908(2404049012/IF/IAY/1957935)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20014	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316525(2404049012/IF/IAY/1956641)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20015	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363888(2404049012/IF/IAY/1907577)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20016	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304237(2404049012/IF/IAY/1906616)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20017	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368440(2404049012/IF/IAY/1907590)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20018	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2246826(2404049012/IF/IAY/1907423)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20019	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244143(2404049012/IF/IAY/1906376)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20020	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226478(2404049012/IF/IAY/1956419)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20021	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266297(2404049012/IF/IAY/2067718)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20022	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254462(2404049012/IF/IAY/1906404)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20023	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254475(2404049012/IF/IAY/1906406)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20024	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316568(2404049012/IF/IAY/1906663)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20025	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318824(2404049012/IF/IAY/1906677)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20026	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251127(2404049012/IF/IAY/1906392)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20027	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332966(2404049012/IF/IAY/2040593)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20028	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368446(2404049012/IF/IAY/1907591)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20029	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373012(2404049012/IF/IAY/2069203)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20030	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330058(2404049012/IF/IAY/2075170)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20031	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2359392(2404049012/IF/IAY/1907559)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20032	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254501(2404049012/IF/IAY/1906407)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20033	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260019(2404049012/IF/IAY/1906435)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20034	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1287135(2404049012/IF/IAY/1956561)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20035	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1287215(2404049012/IF/IAY/1956563)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20036	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363946(2404049012/IF/IAY/2044044)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20037	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2361392(2404049012/IF/IAY/1907564)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20038	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357719(2404049012/IF/IAY/1907556)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20039	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263614(2404049012/IF/IAY/1956503)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20040	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1287105(2404049012/IF/IAY/1956560)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20041	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293237(2404049012/IF/IAY/2028558)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20042	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319338(2404049012/IF/IAY/2040280)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20043	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355480(2404049012/IF/IAY/1906869)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20044	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254452(2404049012/IF/IAY/1906403)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20045	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260444(2404049012/IF/IAY/1906439)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20046	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356141(2404049012/IF/IAY/1907554)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20047	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360445(2404049012/IF/IAY/1907561)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20048	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324055(2404049012/IF/IAY/1907505)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20049	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235578(2404049012/IF/IAY/1906351)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20050	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324728(2404049012/IF/IAY/2028573)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20051	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387099(2404049012/IF/IAY/2069446)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20052	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328685(2404049012/IF/IAY/2075165)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20053	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330055(2404049012/IF/IAY/2075169)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20054	BIJATALA	Nusadihi	Construction of IAY House -IAY REG. NO. OR2316264(2404049012/IF/IAY/917571)	Works on Individuals Land (Category IV)	GP	0.17	0	0.16	0	0.01	94.12%	5
20055	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334794(2404049012/IF/IAY/1907519)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20056	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334517(2404049012/IF/IAY/1907517)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20057	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323308(2404049012/IF/IAY/1907500)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20058	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324485(2404049012/IF/IAY/1907508)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20059	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334840(2404049012/IF/IAY/1907520)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20060	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249216(2404049012/IF/IAY/1956462)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20061	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1281251(2404049012/IF/IAY/1956538)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20062	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2247606(2404049012/IF/IAY/2043508)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20063	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343932(2404049012/IF/IAY/2040907)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20064	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266292(2404049012/IF/IAY/2067717)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20065	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2343716(2404049012/IF/IAY/1907531)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20066	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344151(2404049012/IF/IAY/1907533)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20067	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1294699(2404049012/IF/IAV/1906569)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20068	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317420(2404049012/IF/IAV/1906668)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20069	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330059(2404049012/IF/IAV/1906736)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20070	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324056(2404049012/IF/IAV/1907506)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20071	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2310521(2404049012/IF/IAV/1957878)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20072	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242826(2404049012/IF/IAV/1956451)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20073	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333709(2404049012/IF/IAV/1957895)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20074	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1345776(2404049012/IF/IAV/1983027)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20075	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1283848(2404049012/IF/IAV/1956546)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20076	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322248(2404049012/IF/IAV/2028791)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20077	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322255(2404049012/IF/IAV/2028792)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20078	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330069(2404049012/IF/IAV/2028586)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20079	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293600(2404049012/IF/IAV/2039720)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20080	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2310066(2404049012/IF/IAV/1907485)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20081	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365426(2404049012/IF/IAV/1957948)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20082	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292308(2404049012/IF/IAV/1956580)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20083	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302129(2404049012/IF/IAV/2039941)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20084	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343524(2404049012/IF/IAV/2040893)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20085	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2309382(2404049012/IF/IAV/2070393)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20086	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354579(2404049012/IF/IAV/2068861)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20087	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266254(2404049012/IF/IAV/1906461)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
20088	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328727(2404049012/IF/IAV/2040498)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
20089	BIJATALA	Nusadihi	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344324(2404049012/IF/IAV/2040914)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
20090	BIJATALA	Nusadihi	CONST. OF FIELD CHANNAL BANSAHI TO SALSHED AT BADCHAMPAUDA(2404049012/IC/10387404)	Micro Irrigation Works	GP	1.36	5.04	1.43	2.57	-0.07	62.50%	-34
20091	BIJATALA	Nusadihi	CONST. OF FIELD CHANNAL JAKTA HOUSE TO KINBAD AT GOPINATH PUR(2404049001/WH/3074350)	Renovation of traditional water bodies	GP	1.24	4.96	1.39	2.44	-0.15	61.77%	-72
20092	BIJATALA	Nusadihi	CONST. OF NEW TANK AT CHAMPAUDA MAHULSAHI.(2404049005/IF/10047766)	Water Conservation and Water Harvesting	GP	1.76	4.84	2.15	3.31	-0.39	82.73%	-188
20093	BIJATALA	RAIHARI	Oil Palm Plantation of Sudarsan Giri & 25 others(2404049/DP/3112288)	Drought Proofing	BP	18.7	9.99	4	2.48	14.7	22.59%	7101
20094	BIJATALA	RAIHARI	2nd Year Oilpalm Plantation of Rasik Naik & 12 others(2404049/DP/3127101)	Drought Proofing	BP	13.25	7.23	2.28	3.84	10.97	29.88%	5300
20095	BIJATALA	RAIHARI	3rd Year Oil-Palm Plantation of Rasika Naik & 9 others(2404049/DP/3154486)	Drought Proofing	BP	7.77	4.3	1.03	0.31	6.74	11.10%	3256
20096	BIJATALA	RAIHARI	Cashew Plantation of Hindulal Soren & 8 others(2404049/DP/10370945)	Drought Proofing	BP	9.53	3.62	2.86	0.97	6.67	29.13%	3222
20097	BIJATALA	RAIHARI	1st Yr. Maint. of Cashew at Palasbani(2404049/DP/3126630)	Drought Proofing	BP	7.38	4.4	1.16	2.19	6.22	28.44%	3005
20098	BIJATALA	RAIHARI	Cashew Plantation at Palashbani(2404049/OP/125498)	Drought Proofing	BP	7.84	4.71	2.24	2.38	5.6	36.81%	2705
20099	BIJATALA	RAIHARI	Cashew Plantation of Satyanath Munda & 12 others(2404049/DP/10353554)	Drought Proofing	BP	7.64	4.12	3.36	0.88	4.28	36.05%	2068
20100	BIJATALA	RAIHARI	2nd Year Oil-Palm Plantation of Sudarsan Giri & 9 others(2404049/DP/3154481)	Drought Proofing	BP	7.36	4	3.18	0.38	4.18	31.34%	2019
20101	BIJATALA	RAIHARI	Cashew Plantation of Janakiram Giri & 8 others(2404049/DP/10353553)	Drought Proofing	BP	6.55	3.53	2.77	0.8	3.78	35.42%	1826
20102	BIJATALA	RAIHARI	3rd Year Oil-Palm Plantation of Kuldeep Behera & 9 others(2404049/DP/3154487)	Drought Proofing	BP	4.3	2.39	0.82	0.02	3.48	12.56%	1681

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20103	BIJATALA	RAIHARI	CONST. OF NEW ROAD FROM BHADUBEDA TO TINTI DUMA ROAD AT BHADUBEDA(2404049009/RC/3102243)	Rural Connectivity	GP	3.8	2.2	0.43	1.11	3.37	25.67%	1628
20104	BIJATALA	RAIHARI	IMP OF ROAD FROM JHINK SAHI TO SCHOOL(2404049009/RC/10415406)	Rural Connectivity	GP	3	2	0	0	3	0.00%	1449
20105	BIJATALA	RAIHARI	DEVELOPMENT OF PLAY FIELD AT-JALDHIA(2404049009/PG/1113816)	Play Ground	GP	3	2	0.44	0	2.56	8.80%	1237
20106	BIJATALA	RAIHARI	2nd Year Oilpalm Plantation of Mathuram Banara & 2 others(2404049/DP/3127111)	Drought Proofing	BP	3.6	1.99	1.11	1.35	2.49	44.01%	1203
20107	BIJATALA	RAIHARI	2nd Year Oilpalm Plantation of Kuladip Behera & others(2404049/DP/3127108)	Drought Proofing	BP	4.3	2.37	2.29	1.23	2.01	52.77%	971
20108	BIJATALA	RAIHARI	CONST. OF ROAD FROM JAMUDALI DUGWELL TO NALO(2404049009/RC/3105569)	Rural Connectivity	GP	2.91	1.94	1.08	1.72	1.83	57.73%	884
20109	BIJATALA	RAIHARI	IMP. OF ROAD SHYAM HOUSE CHHAKA TO RABI BANDHA AT EKDALI(2404049009/RC/10393777)	Rural Connectivity	GP	2.59	1.2	0.89	0	1.7	23.48%	821
20110	BIJATALA	RAIHARI	CONST. OF FIELD CHANAL MAKALKENDA PMGSY BRIDGE TO AGRICULTURAL LAND AT TULASIBANI(2404049009/IC/3088296)	Micro Irrigation Works	GP	2	3.6	0.35	3.27	1.65	64.64%	797
20111	BIJATALA	RAIHARI	CONST. OF CHECK DAM AT TULASIBANI NALO.(2404049009/WC/1374009)	Water Conservation and Water Harvesting	GP	2.5	6.35	0.86	0	1.64	9.72%	792
20112	BIJATALA	RAIHARI	MULTIPURPOSE FARM POND GHASIRAM ORAM AT DUMADIHI(2404049009/IF/10470489)	Works on Individuals Land (Category IV)	GP	1.61	0.04	0	0	1.61	0.00%	778
20113	BIJATALA	RAIHARI	CONST. OF FARM BIBHANI SANKAR BEHERA AT RAIHARI(2404049009/IF/10470492)	Works on Individuals Land (Category IV)	GP	1.61	0.04	0	0	1.61	0.00%	778
20114	BIJATALA	RAIHARI	CONST. OF FARM POND OF RATIKANTA NANDA(2404049009/IF/10464636)	Works on Individuals Land (Category IV)	GP	1.61	0.06	0	0	1.61	0.00%	778
20115	BIJATALA	RAIHARI	MULTIPURPOSE FARM POND BALAKRAM GIRI AT DUMADIHI(2404049009/IF/10470487)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0	0	1.61	0.00%	778
20116	BIJATALA	RAIHARI	CONST. OF CC DRAIN HOUSE TO BARIAL HOUSE AT TELTANGIA(2404049009/IC/10433573)	Micro Irrigation Works	GP	2	3.7	0.51	0	1.49	8.95%	720
20117	BIJATALA	RAIHARI	2nd Year Cashew Plantation of Madhusudan Giri & 9 others(2404049/DP/3154479)	Drought Proofing	BP	3.44	2.03	1.95	0.68	1.49	48.08%	720
20118	BIJATALA	RAIHARI	IMPROMENT ROAD FROM BAGDEGA CHOPA HOUSE TO NUND BEDA AT BAGDEGA(2404049009/RC/10399191)	Rural Connectivity	GP	2.86	1.31	1.39	0	1.47	33.33%	710
20119	BIJATALA	RAIHARI	CONST. OF FIELD CHHANAL TULASIBANI BINDHANI SAHI TO KARKACHIA AT TULASIBANI.(2404049009/WH/3083923)	Renovation of traditional water bodies	GP	2	4.1	0.59	0	1.41	9.67%	681
20120	BIJATALA	RAIHARI	CONST. OF TANK AT DUMADIHI RADHABANDHA WITH BATHINGGHAT.(2404049009/WH/3093461)	Renovation of traditional water bodies	GP	3.29	2.42	1.9	0	1.39	33.27%	671

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20121	BIJATALA	RAIHARI	CONST OF FARM POND OF HINDULAL SOREN AT BHADUBEDA(2404049009/IF/10472663)	Works on Individuals Land (Category IV)	GP	1.61	0.04	0.29	0	1.32	17.58%	638
20122	BIJATALA	RAIHARI	MULTIPURPOSE FARM POND NARAHARI JANKA HATNABEDA(2404049009/IF/10470483)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.33	0	1.28	19.88%	618
20123	BIJATALA	RAIHARI	CONST OF FARM POND OF MAHENDRA BEHERA AT EKDALI(2404049009/IF/10472660)	Works on Individuals Land (Category IV)	GP	1.61	0.04	0.36	0	1.25	21.82%	604
20124	BIJATALA	RAIHARI	IMP. OF ROAD FROM MARKET COMPLEX TO GP OFFICE AT RAIHARI(2404049009/RC/10399767)	Rural Connectivity	GP	2.14	0.86	0.92	0	1.22	30.67%	589
20125	BIJATALA	RAIHARI	CONST. OF ROAD FROM CLUB HOUSE TO DAMBEDA AT PALASBANI(2404049009/RC/2437167)	Rural Connectivity	GP	3.46	1.22	2.25	0.69	1.21	62.82%	585
20126	BIJATALA	RAIHARI	2nd Year Cashew Plantation of Satyanath Munda & 12 others(2404049/DP/10376966)	Drought Proofing	BP	2.21	0.89	1.04	0.22	1.17	40.65%	565
20127	BIJATALA	RAIHARI	3rd Year Cashew Plantation of Chaitnya Munda & 6 others(2404049/DP/10376969)	Drought Proofing	BP	1.98	1.1	0.82	0.23	1.16	34.09%	560
20128	BIJATALA	RAIHARI	CONST OF FARM POND OF SUNIL BEHERA AT EKDALI(2404049009/IF/10472658)	Works on Individuals Land (Category IV)	GP	1.63	0.04	0.47	0	1.16	28.14%	560
20129	BIJATALA	RAIHARI	IMP. ROAD FROM PAGAN BEDA TO TULASIBANI AT BAGDEGA(2404049009/RC/10394387)	Rural Connectivity	GP	2.41	1.51	1.43	0	0.98	36.48%	473
20130	BIJATALA	RAIHARI	CONST. OF ROAD FROM PALASBANI SCHOOL CHHAK TO RIVER AT RAIHARI(2404049009/RC/3103050)	Rural Connectivity	GP	3	2	2.03	1.56	0.97	71.80%	469
20131	BIJATALA	RAIHARI	CONST. OF CC DRAIN BATDUMA BADBANDHA TO LAXMAN AGRICULTURAL AT BATDUMA(2404049009/IC/10390999)	Micro Irrigation Works	GP	1.31	4.04	0.37	0	0.94	6.92%	454
20132	BIJATALA	RAIHARI	CONST. OF FIELD LEVELING AWC AT JAMUDALI.(2404049009/LD/10324655)	Land Development	GP	2.4	0.6	1.52	0.6	0.88	70.67%	425
20133	BIJATALA	RAIHARI	2nd Year Cashew Plantation of Janakiram Giri & 7 others(2404049/DP/10376965)	Drought Proofing	BP	1.89	0.77	1.11	0.19	0.78	48.87%	377
20134	BIJATALA	RAIHARI	2nd Year Cashew Plantation of Chaitanya Munda & 6 others(2404049/DP/10357106)	Drought Proofing	BP	2.51	1.63	1.73	0.51	0.78	54.11%	377
20135	BIJATALA	RAIHARI	CONST OF PROTECTIONWALL AT CHAITAN NALO CHECKDAM AT PALASBONI(2404049009/WC/1353223)	Water Conservation and Water Harvesting	GP	0.68	2.42	0	0	0.68	0.00%	329
20136	BIJATALA	RAIHARI	CONST OF FIELD CHEENEL PALASBONI SHIBO TEMPLE TO GOPAL HOUSE AT PALASBONI(2404049009/IC/936988)	Micro Irrigation Works	BP	1.32	5.28	0.64	0	0.68	9.70%	329
20137	BIJATALA	RAIHARI	Const. of MIP at Surai Majhi Bilo near Nalo at Dumadihi.(2404049009/WC/3157730)	Water Conservation and Water Harvesting	GP	1.87	7.08	1.52	0	0.35	16.98%	169
20138	BIJATALA	RAIHARI	CONST. OF DUGWELL OF SRIKANTA NANDA(2404049004/IF/10047053)	Works on Individuals Land (Category IV)	BP	0.8	0.8	0.45	0	0.35	28.13%	169

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20139	BIJATALA	RAIHARI	CONST. OF PROTECTIONWALL AT BAD GHAGORA CHECKDAM SIDE AT PALASBONI(2404049009/WC/10329022)	Water Conservation and Water Harvesting	GP	1.32	3.88	1.03	3.85	0.29	93.85%	140
20140	BIJATALA	RAIHARI	CONST. OF PROTECTION WALL BAGDEGA BANDHA TO BALAI LAND AT BAGDEGA(2404049009/WH/10357043)	Renovation of traditional water bodies	GP	0.73	2.62	0.46	1.6	0.27	61.49%	130
20141	BIJATALA	RAIHARI	CONST OF PROTECTION WALL SOUTH NALO CHECK DAM SIDE AT PALASBANI(2404049009/WC/1357811)	Water Conservation and Water Harvesting	GP	1.3	3.9	1.04	3.87	0.26	94.42%	126
20142	BIJATALA	RAIHARI	CONST. OF CC DRAIN AT BALEDHAH TO GALU LAND AT BATDUMA(2404049009/IC/10430025)	Micro Irrigation Works	GP	1.43	4.84	1.22	3.66	0.21	77.83%	101
20143	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354517(2404049009/IF/IAY/2093980)	Works on Individuals Land (Category IV)	GP	0.2	0	0	0	0.2	0.00%	97
20144	BIJATALA	RAIHARI	CONST. OF FIELD CHHANAL DHANAI CHHACK TO PURTHU BEDA AT JAMUDALI(2404049001/WC/1357956)	Water Conservation and Water Harvesting	GP	1.3	5	1.11	4.57	0.19	90.16%	92
20145	BIJATALA	RAIHARI	CONST. OF NEW ROAD FROM TULASIBANI TO KARKACHIA AT TULASIBANI(2404049009/RC/10393736)	Rural Connectivity	GP	3.24	1.68	3.06	0	0.18	62.20%	87
20146	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301288(2404049009/IF/IAY/1489306)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20147	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227944(2404049009/IF/IAY/1916887)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20148	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227953(2404049009/IF/IAY/1916888)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20149	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237149(2404049009/IF/IAY/1971245)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20150	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229002(2404049009/IF/IAY/1906315)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20151	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233758(2404049009/IF/IAY/1906342)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20152	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255907(2404049009/IF/IAY/1917076)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20153	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237800(2404049009/IF/IAY/1906361)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20154	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268921(2404049009/IF/IAY/1906476)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20155	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302653(2404049009/IF/IAY/1906611)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20156	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241560(2404049009/IF/IAY/1916991)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20157	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369476(2404049009/IF/IAV/1918869)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20158	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226606(2404049009/IF/IAV/1916877)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20159	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235136(2404049009/IF/IAV/1916941)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20160	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343367(2404049009/IF/IAV/1971814)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20161	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343332(2404049009/IF/IAV/1971823)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20162	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298206(2404049009/IF/IAV/1932600)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20163	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232994(2404049009/IF/IAV/1948191)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20164	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349916(2404049009/IF/IAV/1948253)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20165	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353732(2404049009/IF/IAV/1948255)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20166	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375570(2404049009/IF/IAV/1948260)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20167	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381603(2404049009/IF/IAV/1948261)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20168	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330260(2404049009/IF/IAV/1948357)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20169	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331413(2404049009/IF/IAV/1948359)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20170	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2353333(2404049009/IF/IAV/1948367)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20171	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363845(2404049009/IF/IAV/1973312)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20172	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1345074(2404049009/IF/IAV/1971831)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20173	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325204(2404049009/IF/IAV/1973211)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20174	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231143(2404049009/IF/IAV/1948190)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20175	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235110(2404049009/IF/IAY/1971225)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20176	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341885(2404049009/IF/IAY/2031898)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20177	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355617(2404049009/IF/IAY/1971907)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20178	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351430(2404049009/IF/IAY/1971885)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20179	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375654(2404049009/IF/IAY/1972033)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20180	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330803(2404049009/IF/IAY/1973217)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20181	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303813(2404049009/IF/IAY/2031402)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20182	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303820(2404049009/IF/IAY/2031403)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20183	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229888(2404049009/IF/IAY/1971192)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20184	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229938(2404049009/IF/IAY/1971195)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20185	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255006(2404049009/IF/IAY/2005609)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20186	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252353(2404049009/IF/IAY/2039201)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20187	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235134(2404049009/IF/IAY/1971226)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20188	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357796(2404049009/IF/IAY/2037677)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20189	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333293(2404049009/IF/IAY/1973233)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20190	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330735(2404049009/IF/IAY/2031450)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20191	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301662(2404049009/IF/IAY/1971575)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20192	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385379(2404049009/IF/IAY/1987543)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20193	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237535(2404049009/IF/IAY/1971237)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20194	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355367(2404049009/IF/IAY/1971914)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20195	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351206(2404049009/IF/IAY/1973272)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20196	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326472(2404049009/IF/IAY/1987353)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20197	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233759(2404049009/IF/IAY/1971211)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20198	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234750(2404049009/IF/IAY/2039037)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20199	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356287(2404049009/IF/IAY/2031570)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20200	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385386(2404049009/IF/IAY/2031681)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20201	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392015(2404049009/IF/IAY/2031688)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20202	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390612(2404049009/IF/IAY/2031692)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20203	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392128(2404049009/IF/IAY/2031699)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20204	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231851(2404049009/IF/IAY/2038996)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20205	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231937(2404049009/IF/IAY/2039002)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20206	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265835(2404049009/IF/IAY/2039384)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20207	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364379(2404049009/IF/IAY/2041657)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20208	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364389(2404049009/IF/IAY/2041658)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20209	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233529(2404049009/IF/IAY/2039024)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20210	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344277(2404049009/IF/IAY/2040912)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20211	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233628(2404049009/IF/IAY/2039027)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20212	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227090(2404049009/IF/IAY/2038945)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20213	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235275(2404049009/IF/IAY/2039044)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20214	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236125(2404049009/IF/IAY/2039054)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20215	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300814(2404049009/IF/IAY/2039900)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20216	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346392(2404049009/IF/IAY/2040980)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20217	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353166(2404049009/IF/IAY/2041234)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20218	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354714(2404049009/IF/IAY/2041296)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20219	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354716(2404049009/IF/IAY/2041297)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20220	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368893(2404049009/IF/IAY/2041769)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20221	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235117(2404049009/IF/IAY/2039041)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20222	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235266(2404049009/IF/IAY/2039042)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20223	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256104(2404049009/IF/IAY/2039243)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20224	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381213(2404049009/IF/IAY/2042210)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20225	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376766(2404049009/IF/IAY/2042033)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20226	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228978(2404049009/IF/IAY/2038966)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20227	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239929(2404049009/IF/IAY/2039093)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20228	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240634(2404049009/IF/IAY/2039101)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20229	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278659(2404049009/IF/IAY/2067913)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20230	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2302758(2404049009/IF/IAY/2070343)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20231	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2336457(2404049009/IF/IAY/2070455)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20232	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233772(2404049009/IF/IAY/2067555)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20233	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241507(2404049009/IF/IAY/2067593)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20234	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242381(2404049009/IF/IAY/2067597)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20235	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344153(2404049009/IF/IAY/2068677)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20236	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380904(2404049009/IF/IAY/2069322)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20237	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328436(2404049009/IF/IAY/2070395)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20238	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322983(2404049009/IF/IAY/2070488)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20239	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260352(2404049009/IF/IAY/2067684)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20240	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1288451(2404049009/IF/IAY/2067994)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20241	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301665(2404049009/IF/IAY/2074399)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20242	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309278(2404049009/IF/IAY/2074405)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20243	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376760(2404049009/IF/IAY/2074498)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20244	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381180(2404049009/IF/IAY/2075471)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20245	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293427(2404049009/IF/IAY/2075079)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20246	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332629(2404049009/IF/IAY/2077720)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20247	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256103(2404049009/IF/IAV/1906411)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20248	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237816(2404049009/IF/IAV/1916962)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20249	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229935(2404049009/IF/IAV/1971194)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20250	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376768(2404049009/IF/IAV/1932934)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20251	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255472(2404049009/IF/IAV/1971355)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20252	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231852(2404049009/IF/IAV/2038997)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20253	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231855(2404049009/IF/IAV/2038998)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20254	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238451(2404049009/IF/IAV/2039078)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20255	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254299(2404049009/IF/IAV/2039224)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20256	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300418(2404049009/IF/IAV/2039892)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20257	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322221(2404049009/IF/IAV/2040357)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20258	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257458(2404049009/IF/IAV/2039266)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20259	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300872(2404049009/IF/IAV/2039902)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20260	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2247471(2404049009/IF/IAV/2043507)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20261	BIJATALA	RAIHARI	Construction of IAY House -IAY REG. NO. OR2332918(2404049009/IF/IAV/1280064)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
20262	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243717(2404049009/IF/IAV/1387346)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
20263	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317955(2404049009/IF/IAV/1917407)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20264	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233552(2404049009/IF/IAV/1916935)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20265	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236551(2404049009/IF/IAY/1932322)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20266	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300789(2404049009/IF/IAY/1948242)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20267	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237796(2404049009/IF/IAY/1971239)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20268	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228074(2404049009/IF/IAY/1971196)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20269	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226604(2404049009/IF/IAY/2038940)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20270	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237536(2404049009/IF/IAY/1971238)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20271	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231933(2404049009/IF/IAY/2039000)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20272	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231990(2404049009/IF/IAY/2039005)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20273	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232441(2404049009/IF/IAY/2039014)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20274	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233543(2404049009/IF/IAY/2039025)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20275	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231936(2404049009/IF/IAY/2039001)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20276	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236579(2404049009/IF/IAY/2039059)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20277	BIJATALA	RAIHARI	CONST. OF DUGWELL BHARAT BEHERA AT EKDALI.(2404049009/IF/10346905)	Works on Individuals Land (Category IV)	GP	0.35	1.25	0.19	0	0.16	11.88%	77
20278	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240044(2404049009/IF/IAY/1916982)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20279	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230848(2404049009/IF/IAY/1916903)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20280	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252360(2404049009/IF/IAY/1971336)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20281	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227105(2404049009/IF/IAY/1916881)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20282	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255906(2404049009/IF/IAY/1932409)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20283	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255913(2404049009/IF/IAY/1932411)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20284	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229916(2404049009/IF/IAY/1971193)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20285	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237809(2404049009/IF/IAY/1971241)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20286	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376381(2404049009/IF/IAY/2037723)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20287	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380880(2404049009/IF/IAY/2031679)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20288	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227102(2404049009/IF/IAY/2038946)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20289	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377637(2404049009/IF/IAY/2042068)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20290	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382167(2404049009/IF/IAY/2042249)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20291	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300825(2404049009/IF/IAY/2039901)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20292	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300880(2404049009/IF/IAY/2039903)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20293	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237876(2404049009/IF/IAY/2039074)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20294	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259499(2404049009/IF/IAY/2039293)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20295	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320825(2404049009/IF/IAY/2040325)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20296	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267610(2404049009/IF/IAY/1906471)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
20297	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258224(2404049009/IF/IAY/2017127)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
20298	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255911(2404049009/IF/IAY/1932410)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
20299	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303340(2404049009/IF/IAY/1971579)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
20300	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332601(2404049009/IF/IAY/1973226)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20301	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235291(2404049009/IF/IAY/2039045)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
20302	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355347(2404049009/IF/IAY/2041323)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
20303	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380036(2404049009/IF/IAY/2042164)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
20304	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232538(2404049009/IF/IAY/1916917)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20305	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227643(2404049009/IF/IAY/1948184)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20306	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232542(2404049009/IF/IAY/1971209)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20307	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256513(2404049009/IF/IAY/1987119)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20308	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232421(2404049009/IF/IAY/2031386)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20309	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259064(2404049009/IF/IAY/2031336)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20310	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260333(2404049009/IF/IAY/2031338)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20311	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235270(2404049009/IF/IAY/2039043)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20312	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260347(2404049009/IF/IAY/2039306)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20313	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372294(2404049009/IF/IAY/2075451)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20314	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266582(2404049009/IF/IAY/2077147)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20315	BIJATALA	RAIHARI	CONST OF GR-1 METALING ROAD TUNIA HOUSE TO SCHOOL SAHI AT JAMUDALI(2404049009/RC/2390181)	Rural Connectivity	GP	1.5	6	1.37	5.34	0.13	89.47%	63
20316	BIJATALA	RAIHARI	CONST. OF CROSS BANDHA MIP JHARANA MADHEIKOCHA AT HATNABEDA(2404049009/WC/10365856)	Water Conservation and Water Harvesting	GP	1.17	3.94	1.04	0	0.13	20.35%	63
20317	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301193(2404049009/IF/IAY/2039914)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
20318	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265666(2404049009/IF/IAY/2067713)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20319	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311033(2404049009/IF/IAY/2074881)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20320	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353185(2404049009/IF/IAY/2075281)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20321	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346361(2404049009/IF/IAY/2075303)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20322	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364387(2404049009/IF/IAY/2075410)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20323	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368896(2404049009/IF/IAY/2075428)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20324	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360532(2404049009/IF/IAY/2076015)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20325	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257734(2404049009/IF/IAY/2074760)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20326	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2305419(2404049009/IF/IAY/2075909)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20327	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330058(2404049009/IF/IAY/2075936)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20328	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333487(2404049009/IF/IAY/2075946)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20329	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381627(2404049009/IF/IAY/2075478)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20330	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330802(2404049009/IF/IAY/2075939)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20331	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330810(2404049009/IF/IAY/2075940)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20332	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267832(2404049009/IF/IAY/2077146)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20333	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307106(2404049009/IF/IAY/2077211)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20334	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300818(2404049009/IF/IAY/2077212)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20335	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326400(2404049009/IF/IAY/2077264)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20336	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259035(2404049009/IF/IAY/2077322)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20337	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242380(2404049009/IF/IAV/2077329)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20338	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236576(2404049009/IF/IAV/2077332)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20339	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342391(2404049009/IF/IAV/2077430)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20340	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235258(2404049009/IF/IAV/1971229)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20341	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393437(2404049009/IF/IAV/1948264)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20342	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353165(2404049009/IF/IAV/2041233)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20343	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363847(2404049009/IF/IAV/2041643)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20344	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364220(2404049009/IF/IAV/2070672)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20345	BIJATALA	RAIHARI	CONST OF PROTECTIONWALL BAD GHAGARA CHECKDAM AT PALASBANI(2404049009/WC/1368379)	Water Conservation and Water Harvesting	GP	0.7	2.5	0.61	2.49	0.09	96.88%	43
20346	BIJATALA	RAIHARI	CONST. OF FILED CHANEL MADHEIKOCHA JHARANA TO NARAHARI SAHI AT HATNABEDA(2404049009/IC/10390850)	Micro Irrigation Works	GP	1.2	4.01	1.11	4	0.09	98.08%	43
20347	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304483(2404049009/IF/IAV/2031419)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
20348	BIJATALA	RAIHARI	CONST. OF NEW ROAD FROM PATRA SAHI TO MASAN GHATA AT DUMADIHI.(2404049009/RC/10341438)	Rural Connectivity	GP	2.37	3.33	2.3	1.61	0.07	68.60%	34
20349	BIJATALA	RAIHARI	CONST. OF PROTECTION WALL BATDUMA BAD BANDHA TO SIMAL HOUSE AT BATDUMA(2404049009/WH/10356746)	Renovation of traditional water bodies	GP	0.4	1.48	0.33	0	0.07	17.55%	34
20350	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233761(2404049009/IF/IAV/1906343)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20351	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230499(2404049009/IF/IAV/1916900)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20352	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332542(2404049009/IF/IAV/1973228)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20353	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298201(2404049009/IF/IAV/1633457)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
20354	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265714(2404049009/IF/IAV/2039380)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20355	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241518(2404049009/IF/IAV/2031333)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20356	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393493(2404049009/IF/IAV/2031702)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20357	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344353(2404049009/IF/IAV/2040915)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20358	BIJATALA	RAIHARI	CONST. OF PROTECTION WALL TURKUD CANAL AT BATDUMA(2404049009/WH/10356747)	Renovation of traditional water bodies	GP	0.66	2.39	0.61	0	0.05	20.00%	24
20359	BIJATALA	RAIHARI	CONST OF FIELD CHEENEL TUAR PAHAD NEAR ROAD TO SALAI BANDHA AT JODACHUA(2404049009/IC/936991)	Micro Irrigation Works	GP	1.08	4.32	1.03	0	0.05	19.07%	24
20360	BIJATALA	RAIHARI	CONST. OF PROTECTION WALL DUMADIHI NALO AT DUMADIHI(2404049002/WC/1355895)	Water Conservation and Water Harvesting	GP	1	2.3	0.95	0	0.05	28.79%	24
20361	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324946(2404049009/IF/IAV/1932751)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20362	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245343(2404049009/IF/IAV/1971294)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20363	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354885(2404049009/IF/IAV/2031548)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20364	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260338(2404049009/IF/IAV/2031339)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20365	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232100(2404049009/IF/IAV/2039008)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20366	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257447(2404049009/IF/IAV/2039265)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20367	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257769(2404049009/IF/IAV/2039270)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20368	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369000(2404049009/IF/IAV/2070720)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20369	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240981(2404049009/IF/IAV/1916990)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20370	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234759(2404049009/IF/IAV/1906350)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20371	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236541(2404049009/IF/IAV/1932320)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20372	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243401(2404049009/IF/IAV/1971271)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20373	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256620(2404049009/IF/IAY/1971364)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20374	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332603(2404049009/IF/IAY/2031887)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20375	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233540(2404049009/IF/IAY/2031384)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20376	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354137(2404049009/IF/IAY/2041276)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20377	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302243(2404049009/IF/IAY/2039943)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20378	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1282424(2404049009/IF/IAY/1917219)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20379	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354498(2404049009/IF/IAY/1932854)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20380	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227629(2404049009/IF/IAY/1948183)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20381	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233756(2404049009/IF/IAY/1971221)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20382	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231858(2404049009/IF/IAY/2038999)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20383	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231939(2404049009/IF/IAY/2039003)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20384	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237892(2404049009/IF/IAY/2067577)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20385	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292850(2404049009/IF/IAY/1971510)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20386	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381610(2404049009/IF/IAY/1917720)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20387	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343357(2404049009/IF/IAY/1971813)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20388	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239973(2404049009/IF/IAY/1932340)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20389	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228969(2404049009/IF/IAY/2031387)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20390	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252286(2404049009/IF/IAY/1948205)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20391	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369085(2404049009/IF/IAY/1948371)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20392	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307396(2404049009/IF/IAY/1971614)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20393	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232112(2404049009/IF/IAY/2039009)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20394	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349446(2404049009/IF/IAY/2041080)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20395	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382171(2404049009/IF/IAY/2042251)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20396	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356695(2404049009/IF/IAY/2068908)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20397	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354621(2404049009/IF/IAY/2075289)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20398	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2336436(2404049009/IF/IAY/1907523)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20399	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266578(2404049009/IF/IAY/1917121)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20400	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230949(2404049009/IF/IAY/1906321)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20401	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1282527(2404049009/IF/IAY/1917220)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20402	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230937(2404049009/IF/IAY/1906319)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20403	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347085(2404049009/IF/IAY/2037654)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20404	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240633(2404049009/IF/IAY/1932343)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20405	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241491(2404049009/IF/IAY/1932348)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20406	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259504(2404049009/IF/IAY/1932419)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20407	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240313(2404049009/IF/IAY/1971253)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20408	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317963(2404049009/IF/IAY/1971683)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20409	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233755(2404049009/IF/IAY/1971220)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20410	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266326(2404049009/IF/IAY/1987137)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20411	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391745(2404049009/IF/IAY/1987559)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20412	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241499(2404049009/IF/IAY/2031332)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20413	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305572(2404049009/IF/IAY/2031408)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20414	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330259(2404049009/IF/IAY/2031889)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20415	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331380(2404049009/IF/IAY/2043857)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20416	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230853(2404049009/IF/IAY/2038984)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20417	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367277(2404049009/IF/IAY/2041731)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20418	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2251663(2404049009/IF/IAY/2043519)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20419	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299382(2404049009/IF/IAY/2068100)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20420	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392174(2404049009/IF/IAY/2075563)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20421	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353167(2404049009/IF/IAY/2077489)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20422	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320463(2404049009/IF/IAY/1971694)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20423	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231442(2404049009/IF/IAY/2067545)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20424	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235678(2404049009/IF/IAY/2079136)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20425	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257770(2404049009/IF/IAY/2074899)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20426	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333573(2404049009/IF/IAY/2077721)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20427	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230935(2404049009/IF/IAV/1906318)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20428	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236538(2404049009/IF/IAV/1932319)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20429	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236570(2404049009/IF/IAV/1932323)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20430	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233766(2404049009/IF/IAV/1987068)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20431	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257728(2404049009/IF/IAV/2031337)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20432	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296954(2404049009/IF/IAV/2039805)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20433	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259423(2404049009/IF/IAV/2039292)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20434	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301697(2404049009/IF/IAV/2039932)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20435	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355335(2404049009/IF/IAV/2068878)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20436	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355985(2404049009/IF/IAV/2068897)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20437	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230945(2404049009/IF/IAV/2074948)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20438	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368220(2404049009/IF/IAV/2075426)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20439	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334687(2404049009/IF/IAV/2075948)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20440	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383357(2404049009/IF/IAV/2075490)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20441	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262164(2404049009/IF/IAV/2077314)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20442	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241621(2404049009/IF/IAV/2077330)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20443	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344374(2404049009/IF/IAV/2077434)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20444	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230931(2404049009/IF/IAV/1906317)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20445	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230946(2404049009/IF/IAV/1906320)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
20446	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267670(2404049009/IF/IAV/2074898)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
20447	BIJATALA	RAIHARI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363811(2404049009/IF/IAV/2077756)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
20448	BIJATALA	RAIHARI	2nd Year Pomegranate Plantation of Sumanta Sethi(2404049/DP/10372272)	Drought Proofing	BP	0.38	0.14	0.41	0.03	-0.03	84.62%	-14
20449	BIJATALA	RAIHARI	CONSTRUCTION OF GOATSHELTER SUNIA HANSDAH (2404049009/IF/10465285)	Works on Individuals Land (Category IV)	GP	0.09	0.27	0.13	0	-0.04	36.11%	-19
20450	BIJATALA	RAIHARI	CONSTRUCTION OF GOATSHELTER DURGA NAIK(2404049009/IF/10467580)	Works on Individuals Land (Category IV)	GP	0.09	0.27	0.13	0	-0.04	36.11%	-19
20451	BIJATALA	RAIHARI	CONST. OF GR-1 METALING ROAD JAMUDALI HIGH SCHOOL TO MATKAM SAHI AT JAMUDALI(2404049009/RC/2392365)	Rural Connectivity	GP	1.5	6	1.57	4.94	-0.07	86.80%	-34
20452	BIJATALA	RAIHARI	CONST OF FIELD CHEENEL SANBELPAHADI BANDHA TALA ROAD TO DHIPIA BILLO AT SANBELPAHADI(2404049009/IC/936987)	Micro Irrigation Works	GP	1.1	4.4	1.18	4.31	-0.08	99.82%	-39
20453	BIJATALA	RAIHARI	CONSTRUCTION OF PROTECTION WALL BAIDHARA BARIK BANDHA ROAD SAID AT RAIHARI(2404049009/RC/10399192)	Rural Connectivity	GP	0.39	1.51	0.5	0	-0.11	26.32%	-53
20454	BIJATALA	RAIHARI	CONST OF PROTECTION WALL SAHIBAGADA TO JHABALA LAND AT BAGDEGA(2404049009/IC/10390961)	Micro Irrigation Works	GP	0.39	1.5	0.53	1.47	-0.14	105.82%	-68
20455	BIJATALA	RAIHARI	CONST. OF CHECK DAM AT RAIHARI KHALA SOUTH SIDE.(2404049009/WC/3155462)	Water Conservation and Water Harvesting	GP	1.7	6.9	1.85	6.21	-0.15	93.72%	-72
20456	BIJATALA	RAIHARI	CNST. OF CC DRAINREPAIRINGBAGDEGA AKHDA CHHACK TO TALASAH I AT BAGDEGA(2404049009/WH/3089889)	Renovation of traditional water bodies	GP	1.18	4.72	2.71	0	-1.53	45.93%	-739
20457	BIJATALA	SARGODA	RENO. OF TANK VIJIDIHI NEAR THAKURANIPITHA AT VIJIDIHI(2404049010/WH/3089710)	Renovation of traditional water bodies	GP	451500	193500	2.93	0	451497.07	0.00%	218114527
20458	BIJATALA	SARGODA	EXCAVATION OF TANK AT TANGAR SCHOOL SAHI(2404049010/WH/3088478)	Renovation of traditional water bodies	GP	4	1	1.08	0	2.92	21.60%	1411
20459	BIJATALA	SARGODA	CONSTRUCTION OF ROAD RD ROAD TO BINGDHARA(2404049010/RC/10402711)	Rural Connectivity	GP	2.64	2	0	0	2.64	0.00%	1275
20460	BIJATALA	SARGODA	CONST. OF NEW ROAD FROM RD ROAD TO CHATANI SAHI AT SARGADA.(2404049010/RC/3104224)	Rural Connectivity	GP	4.21	1.79	2.06	1.19	2.15	54.17%	1039
20461	BIJATALA	SARGODA	COMPL. OF ROAD FROM SAPGHERA TO KUNJAKACHA AT SAPGHERA.(2404049010/RC/2432408)	Rural Connectivity	GP	3.88	0.97	1.91	0.79	1.97	55.67%	952
20462	BIJATALA	SARGODA	RENO. OF GOVT. POND AT SANBANTHA(2404049010/WH/10295331)	Renovation of traditional water bodies	GP	2.41	3.59	0.56	3.31	1.85	64.50%	894

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20463	BIJATALA	SARGODA	CONST. OF NEW TANK AT BAHADAH BADUAKACHA AT SARGODA(2404049010/WH/10294473)	Renovation of traditional water bodies	GP	2.25	2.25	0.54	1.6	1.71	47.56%	826
20464	BIJATALA	SARGODA	CONST. OF NEW EARTHEN FIELD CHANNAL BAGHABEDA TO KHEJURIGODIA.(2404049010/IC/10330285)	Micro Irrigation Works	GP	2.02	1.98	0.32	1.98	1.7	57.50%	821
20465	BIJATALA	SARGODA	CONST. OF NEW ROAD RUGDISAHI TO BALIAM(2404049010/RC/10389239)	Rural Connectivity	GP	2.48	3.52	0.82	0	1.66	13.67%	802
20466	BIJATALA	SARGODA	CONST. OF FIELD CHANNAL MAJHI OKHALA TO DANDU BILO AT KALATAMAK(2404049010/IC/10432959)	Micro Irrigation Works	GP	2	4.2	0.39	2.16	1.61	41.13%	778
20467	BIJATALA	SARGODA	CONST OF FARM POND OF FAGURAM MURMU AT BHEJIDIHI(2404049010/IF/10469181)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0	0	1.61	0.00%	778
20468	BIJATALA	SARGODA	CONST.OF FARM POND OF RAMCHANDRA MURMU AT-TANGRA(2404049010/IF/10469964)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0	0	1.61	0.00%	778
20469	BIJATALA	SARGODA	CONST.OF FARM POND OF PRATAP MARNDI AT-TANGRA(2404049010/IF/10469966)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0	0	1.61	0.00%	778
20470	BIJATALA	SARGODA	CONST.OF FARM POND OF KISUN BESHRA AT-TANGRA(2404049010/IF/10469967)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0	0	1.61	0.00%	778
20471	BIJATALA	SARGODA	CONST. OF FARM POND OF RAGHUNATH MAJHI AT-HATICHHAD(2404049010/IF/10470376)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0	0	1.61	0.00%	778
20472	BIJATALA	SARGODA	CONST. OF FIELD CHANNAL CHHATISH BEDA TO SAHADEV BEDA AT HESELGADA.(2404049010/IC/10388232)	Micro Irrigation Works	GP	1.56	4.64	0.08	4.47	1.48	73.39%	715
20473	BIJATALA	SARGODA	CONST. OF FARM POND OF SHYAM CH. MARNDI AT-JHUMKAPAHADI(2404049010/IF/10470372)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.14	0	1.47	8.43%	710
20474	BIJATALA	SARGODA	CONST. OF CC DRAIN SAGRAM GODA HOUSE AT KALATAMAK.(2404049003/OP/106652)	Micro Irrigation Works	GP	2	4.3	0.53	4.29	1.47	76.51%	710
20475	BIJATALA	SARGODA	RENO. OF TANK OF SUKULAGADA SARGODA VILLAGE(2404049010/WH/3089885)	Renovation of traditional water bodies	GP	4.2	1.8	2.78	1.59	1.42	72.83%	686
20476	BIJATALA	SARGODA	CONST OF FIELD CHANNEL JAGANATH BEDA TO BHANGOBEDA AT HELSELGODA(2404049010/IF/10314906)	Micro Irrigation Works	GP	1.6	4.5	0.18	4.46	1.42	76.07%	686
20477	BIJATALA	SARGODA	RENO OF DRAIN TANGRA BADAHI AT TANGER(2404049010/IC/3087957)	Micro Irrigation Works	GP	1.9	3.9	0.5	3.89	1.4	75.69%	676
20478	BIJATALA	SARGODA	CONST. OF FIELD CHAANAL MANDIR TO PURTHU HOUSE AT SARGADA(2404049010/WH/3096040)	Renovation of traditional water bodies	GP	2.6	3	1.21	1.83	1.39	54.29%	671
20479	BIJATALA	SARGODA	CONST. OF NEW ROAD FROM BADAHI TO JURA SAHI AT TANGAR(2404049010/RC/2397887)	Rural Connectivity	GP	4	2	2.62	1.99	1.38	76.83%	667
20480	BIJATALA	SARGODA	CONST. OF GR-1METALING BALIAM SCHOOL TO BALIAM VILLAGE(2404049010/RC/3099250)	Rural Connectivity	GP	1.36	5.44	0	4.89	1.36	71.91%	657

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20481	BIJATALA	SARGODA	CONST. OF FARM POND OF CHHATISH CHANDRA DAS AT- SARGODA(2404049010/IF/10469968)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.26	0	1.35	15.66%	652
20482	BIJATALA	SARGODA	DEVELOPMENT OF PLAY FIELD AT BADUAKACHA.(2404049010/PG/1114390)	Play Ground	GP	3	2	1.66	1.6	1.34	65.20%	647
20483	BIJATALA	SARGODA	DEVELOPMENT OF PLAY FIELD AT BALIAM PS(2404049010/PG/1113686)	Play Ground	GP	3	2	1.66	1.04	1.34	54.00%	647
20484	BIJATALA	SARGODA	CONST. OF NEW PLAY FIELD AT BADUAKOCHA(2404049010/LD/10324422)	Land Development	GP	2	3	0.66	2.82	1.34	69.60%	647
20485	BIJATALA	SARGODA	CONST. OF NEW TANK AT HATICHOD VILLAGE AT SARGODA(2404049010/WH/10294469)	Renovation of traditional water bodies	GP	2.25	2.25	0.97	1.6	1.28	57.11%	618
20486	BIJATALA	SARGODA	CONST. O NEW ROAD FROM BADBANTHA TO SANBANTHA AT BADBANTHA(2404049001/RC/2389454)	Rural Connectivity	GP	2.8	1.2	1.54	0	1.26	38.50%	609
20487	BIJATALA	SARGODA	CONST. OF NEW ROAD FROM KALATAMAK RUGULI SAHI TO TANGAR(2404049010/RC/10388916)	Rural Connectivity	GP	2.6	3.9	1.36	2.92	1.24	65.85%	599
20488	BIJATALA	SARGODA	CONST. OF FARM POND OF DULU SARDAR AT- DALEIDIHI(2404049010/IF/10470363)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.43	0	1.18	25.90%	570
20489	BIJATALA	SARGODA	CONST. OF NEW EARTHEN FIELD CHANNAL BADA SAHI PURNA KUA TO RALA SAHI CHAPALSAHIKORAMBEDA.(2404049010/IC/10430971)	Micro Irrigation Works	GP	2.5	1.5	1.35	0	1.15	33.75%	556
20490	BIJATALA	SARGODA	CONST. OF NEW FIELD CHANNAL BALIAM SCHOOL TO BALIAM.(2404049010/IC/10388231)	Micro Irrigation Works	GP	1.18	4.72	0.12	4.53	1.06	78.81%	512
20491	BIJATALA	SARGODA	IMP. OF ROAD FROM HESELGODA TO LADO.(2404049010/RC/2422452)	Rural Connectivity	GP	3.65	2.35	2.65	1.12	1	62.83%	483
20492	BIJATALA	SARGODA	CONST OF FARM POND OF RABINDRA NATH MAJHI AT JHUMKAPAHADI(2404049010/IF/10469177)	Works on Individuals Land (Category IV)	GP	1.61	0.05	0.67	0	0.94	40.36%	454
20493	BIJATALA	SARGODA	CONST. OF NEW ROAD FROM PMGSY ROAD TO ADELASAHI AT SARANDA(2404049010/RC/3102702)	Rural Connectivity	GP	4.49	1.91	3.59	1.68	0.9	82.34%	435
20494	BIJATALA	SARGODA	CONST. OF FARM POND NOSBALI MUNDA(2404049008/IF/10053556)	Works on Individuals Land (Category IV)	GP	1.8	0.2	1.06	0	0.74	53.00%	357
20495	BIJATALA	SARGODA	CONST. OF DRAIN BUDHIA HOUSE TO SARGODA BANK AT SARGODA(2404049003/IC/942919)	Micro Irrigation Works	GP	1.2	4.8	0.48	0	0.72	8.00%	348
20496	BIJATALA	SARGODA	CONST. OF PROTECTION WALL FROM BADUAKACHA TANK TO BADUAKACHA CHECKDAM.(2404049010/OP/142062)	Other Works	GP	1.5	5.5	0.83	5.37	0.67	88.57%	324
20497	BIJATALA	SARGODA	CONST. OF DUGWELL LAXCHHAMAN MAJHI AT BADBANTHA(2404049/IC/942916)	Works on Individuals Land (Category IV)	BP	0.8	0.8	0.2	0	0.6	12.50%	290
20498	BIJATALA	SARGODA	CONST. OF NEW EARTHEN FIELD CHANAL SARGODA DHUDA CHETA TO PADUNBEDA.(2404049010/IC/10316987)	Micro Irrigation Works	GP	1.8	1.2	1.22	1.19	0.58	80.33%	280

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20499	BIJATALA	SARGODA	CONST OF ROAD SANBANTHA SCHOOL TO BAYA HOUSE AT SANBANTHA(2404049010/RC/10409269)	Rural Connectivity	GP	2.8	1.9	2.23	0	0.57	47.45%	275
20500	BIJATALA	SARGODA	Construction of Road from Sapghera to Kuniakocho(2404049010/RC/2365328)	Rural Connectivity	GP	4.43	1.57	3.88	0	0.55	64.67%	266
20501	BIJATALA	SARGODA	CONST. OF DUGWELL OF PARESH CH. MOHANTA.(2404049010/IF/10347053)	Works on Individuals Land (Category IV)	GP	0.8	0.8	0.28	0	0.52	17.50%	251
20502	BIJATALA	SARGODA	CONT. OF FARM POND OF NINAI MAJHI(2404049010/IF/10345501)	Works on Individuals Land (Category IV)	GP	1.88	0.12	1.39	0	0.49	69.50%	237
20503	BIJATALA	SARGODA	CONSTRUCTION OF ROAD SAPGHERA TO NALAKACHACHA DEHURISAHU AT SAPGHERA(2404049010/RC/10402471)	Rural Connectivity	GP	2.29	2.1	1.81	0	0.48	41.23%	232
20504	BIJATALA	SARGODA	CONST. OF DUGWELL OF HIMANSU SEKHAR DAS AT SARGADA.(2404049010/IF/10347050)	Works on Individuals Land (Category IV)	GP	0.8	0.8	0.33	0	0.47	20.63%	227
20505	BIJATALA	SARGODA	CONST. OF DUGWELL OF LAXCHHMAN MAJHI AT BADBANTHA.(2404049010/IC/3088703)	Micro Irrigation Works	GP	0.8	0.8	0.34	0.93	0.46	79.38%	222
20506	BIJATALA	SARGODA	CONST. OF FARM POND OF BIKRAM SOREN AT BADHANTHA(2404049010/IF/10343173)	Works on Individuals Land (Category IV)	GP	1.88	0.12	1.43	0	0.45	71.50%	217
20507	BIJATALA	SARGODA	CONST OF FARM POND OF RAMAY MAJHI AT JHUMKAPAHADI(2404049010/IF/10469178)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.22	0	0.39	73.49%	188
20508	BIJATALA	SARGODA	CONST. OF DUGWEL OF DASARATH MAHALI AT SANBANTHA(2404049/IC/943152)	Works on Individuals Land (Category IV)	GP	0.71	0.89	0.36	0	0.35	22.50%	169
20509	BIJATALA	SARGODA	CONST. OF FIELD CHANNAL BADUAKACHA CHECK DAM TO SARANDA(2404049010/IF/10048696)	Micro Irrigation Works	GP	1.9	4	1.58	3.58	0.32	87.46%	155
20510	BIJATALA	SARGODA	CONST. OF DUGWELL BIKRAM MAJHI AT BADBANTHA(2404049/IC/942917)	Works on Individuals Land (Category IV)	BP	0.8	0.8	0.52	0	0.28	32.50%	135
20511	BIJATALA	SARGODA	CONST. OF ROAD HATICHAD TO KALATAMAK AT HATICHAD(2404049009/RC/2390184)	Rural Connectivity	GP	0.82	3.68	0.59	3.41	0.23	88.89%	111
20512	BIJATALA	SARGODA	CONST. OF ROAD & PROTECTION WALL DEHURI SAHI TO PRASANA SAHI(2404049003/RC/2397239)	Rural Connectivity	GP	1	3.9	0.79	3.72	0.21	92.04%	101
20513	BIJATALA	SARGODA	CONST. OF FARM POND OF SAMAY MAJHI AT HATICHHAD(2404049010/IF/10470375)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.42	0	0.19	85.54%	92
20514	BIJATALA	SARGODA	CONST OF FARM POND OF RAIDAS MUNDARI AT BHEJIDIHI(2404049010/IF/10469180)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.42	0	0.19	85.54%	92
20515	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239988(2404049010/IF/IAY/1856211)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20516	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2241298(2404049010/IF/IAY/1984579)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20517	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313695(2404049010/IF/IAY/2037596)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20518	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357965(2404049010/IF/IAY/2037798)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20519	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250837(2404049010/IF/IAY/2039186)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20520	BIJATALA	SARGODA	CONST. OF PROTECTION WALL OF DURASAHU PITO NEW TANK(2404049007/WC/1353174)	Water Conservation and Water Harvesting	GP	1.3	3	1.13	2.64	0.17	87.67%	82
20521	BIJATALA	SARGODA	Construction of IAY House -IAY REG. NO. OR2365684(2404049010/IF/IAY/1285722)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
20522	BIJATALA	SARGODA	Contruction of PMAY-G House for individual-PMAY-G REG.NO.OR2370741(2404049010/IF/10501044)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
20523	BIJATALA	SARGODA	Construction of IAY House -IAY REG. NO. OR2348411(2404049010/IF/IAY/1285727)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
20524	BIJATALA	SARGODA	Construction of IAY House -IAY REG. NO. OR2323697(2404049010/IF/IAY/1285742)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
20525	BIJATALA	SARGODA	Construction of IAY House -IAY REG. NO. OR1237246(2404049010/IF/IAY/1285770)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
20526	BIJATALA	SARGODA	CONST. OF EARTHEN FIELD CHENAL KADAMKACHA TO PUDUDIHI AT VIJIDIHI(2404049010/IC/10429439)	Micro Irrigation Works	GP	1.78	4.12	1.61	2.85	0.17	75.59%	82
20527	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248201(2404049010/IF/IAY/1856198)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20528	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391946(2404049010/IF/IAY/2037750)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20529	BIJATALA	SARGODA	CONST. OF FIELD CHHANAL DAMA BILO TO BHANGABEDA AT HESELGADA.(2404049010/WC/1367934)	Water Conservation and Water Harvesting	GP	2	3.7	1.84	3.33	0.16	90.70%	77
20530	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236155(2404049010/IF/IAY/1856217)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20531	BIJATALA	SARGODA	CCONST. OF FARM POND OF KANDRA MUNDA (2404049005/IF/10051125)	Works on Individuals Land (Category IV)	GP	1.8	0.2	1.67	0	0.13	83.50%	63
20532	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237017(2404049010/IF/IAY/1890153)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20533	BIJATALA	SARGODA	CONST. OF FIELD CHANNAL JAGANNATH BEDA TO BHANGA BEDA AT HESELGASDA(2404049010/IC/10388657)	Micro Irrigation Works	GP	1.84	4.26	1.72	4.26	0.12	98.03%	58
20534	BIJATALA	SARGODA	CONST OF NEW FIELD CHANNEL BADBANTHA TO RD ROAD AT BADBANTHA(2404049008/IC/943189)	Micro Irrigation Works	GP	1.6	4	1.48	3.99	0.12	97.68%	58

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20535	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369906(2404049010/IF/IAY/2041788)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
20536	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1294317(2404049010/IF/IAY/2039746)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
20537	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229768(2404049010/IF/IAY/1856215)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20538	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256051(2404049010/IF/IAY/1856195)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20539	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264289(2404049010/IF/IAY/1856258)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20540	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265275(2404049010/IF/IAY/1932445)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20541	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264375(2404049010/IF/IAY/1971414)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20542	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252100(2404049010/IF/IAY/2039200)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20543	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239982(2404049010/IF/IAY/1856210)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20544	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256615(2404049010/IF/IAY/1856263)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20545	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225042(2404049010/IF/IAY/1856121)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20546	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263735(2404049010/IF/IAY/1856180)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20547	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236515(2404049010/IF/IAY/1932317)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20548	BIJATALA	SARGODA	CONST. OF FARM POND OF SANKHA MAJHI AT- HATICHHADI(2404049010/IF/10470377)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.52	0	0.09	91.57%	43
20549	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261402(2404049010/IF/IAY/1856196)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20550	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228472(2404049010/IF/IAY/1856123)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20551	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313156(2404049010/IF/IAY/1856163)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20552	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255230(2404049010/IF/IAY/1856262)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20553	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2315952(2404049010/IF/IAY/2070433)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20554	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386250(2404049010/IF/IAY/1893179)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
20555	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248138(2404049010/IF/IAY/1856197)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20556	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236146(2404049010/IF/IAY/1890708)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20557	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368234(2404049010/IF/IAY/1856242)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20558	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1224913(2404049010/IF/IAY/2038924)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20559	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2303737(2404049010/IF/IAY/2070347)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20560	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2306935(2404049010/IF/IAY/2070368)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20561	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325378(2404049010/IF/IAY/2070374)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20562	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332427(2404049010/IF/IAY/1856141)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20563	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226716(2404049010/IF/IAY/1856122)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20564	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368112(2404049010/IF/IAY/1856137)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20565	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322793(2404049010/IF/IAY/1856166)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20566	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248325(2404049010/IF/IAY/1856199)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20567	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353315(2404049010/IF/IAY/1932848)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20568	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334643(2404049010/IF/IAY/2043874)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20569	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318703(2404049010/IF/IAY/2043769)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20570	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225627(2404049010/IF/IAY/2038931)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20571	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236964(2404049010/IF/IAY/2039065)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20572	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390235(2404049010/IF/IAY/2042584)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20573	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355311(2404049010/IF/IAY/2041321)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20574	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2240217(2404049010/IF/IAY/2043496)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20575	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263727(2404049010/IF/IAY/1856190)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20576	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350013(2404049010/IF/IAY/1892625)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20577	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240151(2404049010/IF/IAY/1856220)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20578	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334764(2404049010/IF/IAY/1856133)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20579	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263725(2404049010/IF/IAY/1856189)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20580	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241626(2404049010/IF/IAY/1856224)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20581	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373571(2404049010/IF/IAY/1856233)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20582	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241407(2404049010/IF/IAY/1856213)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20583	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264478(2404049010/IF/IAY/1856259)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20584	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302628(2404049010/IF/IAY/1995103)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20585	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317724(2404049010/IF/IAY/1982854)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
20586	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264358(2404049010/IF/IAY/1856173)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20587	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229456(2404049010/IF/IAY/1856222)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20588	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356144(2404049010/IF/IAY/1856147)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20589	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252081(2404049010/IF/IAY/1856202)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20590	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333684(2404049010/IF/IAY/1856132)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20591	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2336373(2404049010/IF/IAY/1856134)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20592	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318683(2404049010/IF/IAY/1856139)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20593	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263387(2404049010/IF/IAY/1856257)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20594	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263741(2404049010/IF/IAY/1856182)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20595	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327318(2404049010/IF/IAY/1856156)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20596	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226729(2404049010/IF/IAY/1856221)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20597	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256042(2404049010/IF/IAY/1890424)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20598	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262528(2404049010/IF/IAY/1890959)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20599	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334590(2404049010/IF/IAY/1856131)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20600	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225074(2404049010/IF/IAY/1932274)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20601	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244696(2404049010/IF/IAY/1971289)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20602	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387024(2404049010/IF/IAY/2042435)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20603	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289239(2404049010/IF/IAY/2039651)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20604	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253801(2404049010/IF/IAY/2039222)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20605	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2240287(2404049010/IF/IAY/2070165)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
20606	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2303770(2404049010/IF/IAY/2070349)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20607	BIJATALA	SARGODA	CONST. OF DUGWELL OF BESESWAR NAYAK.(2404049010/IF/10347966)	Works on Individuals Land (Category IV)	GP	0.54	0.79	0.51	0	0.03	38.35%	14
20608	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356043(2404049010/IF/IAV/1856240)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20609	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237775(2404049010/IF/IAV/1856223)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20610	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228798(2404049010/IF/IAV/1890814)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20611	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363914(2404049010/IF/IAV/1971962)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20612	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387119(2404049010/IF/IAV/2042440)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20613	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318707(2404049010/IF/IAV/2043770)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20614	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2308879(2404049010/IF/IAV/2043711)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20615	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325711(2404049010/IF/IAV/2043806)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20616	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2347930(2404049010/IF/IAV/2043946)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20617	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367852(2404049010/IF/IAV/2044068)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
20618	BIJATALA	SARGODA	CONSTRUCTION OF GOATSHELTER SABITA MOHANTA WODUSMANTA (2404049010/IF/10464545)	Works on Individuals Land (Category IV)	GP	0.07	0.3	0.05	0	0.02	13.51%	10
20619	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366998(2404049010/IF/IAV/1856130)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20620	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252126(2404049010/IF/IAV/1856273)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20621	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244635(2404049010/IF/IAV/1856206)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20622	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263732(2404049010/IF/IAV/1856179)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20623	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332426(2404049010/IF/IAV/1856140)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20624	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228817(2404049010/IF/IAV/1890812)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20625	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387450(2404049010/IF/IAV/1856234)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20626	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323602(2404049010/IF/IAV/1856227)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20627	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228815(2404049010/IF/IAV/1890813)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20628	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255698(2404049010/IF/IAV/1856193)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20629	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241348(2404049010/IF/IAV/1856225)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20630	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236636(2404049010/IF/IAV/2039062)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20631	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226672(2404049010/IF/IAV/1982406)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20632	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264468(2404049010/IF/IAV/2039361)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20633	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326976(2404049010/IF/IAV/2040458)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20634	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258841(2404049010/IF/IAV/2039286)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20635	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367873(2404049010/IF/IAV/2044070)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
20636	BIJATALA	SARGODA	CONST. OF BURJALE FIELD CHANEL AT KALTAMAK(2404049010/IC/10429436)	Micro Irrigation Works	GP	1.3	5.1	1.29	4.98	0.01	97.97%	5
20637	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313142(2404049010/IF/IAV/1856162)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20638	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263716(2404049010/IF/IAV/1892303)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20639	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1246781(2404049010/IF/IAV/1856270)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20640	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374964(2404049010/IF/IAV/1893019)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20641	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371602(2404049010/IF/IAV/1892947)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20642	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331861(2404049010/IF/IAV/1934559)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20643	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225071(2404049010/IF/IAV/1932273)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20644	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248350(2404049010/IF/IAV/1971300)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20645	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292898(2404049010/IF/IAV/1971513)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20646	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381920(2404049010/IF/IAV/1972092)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20647	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394101(2404049010/IF/IAV/1972158)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20648	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326018(2404049010/IF/IAV/1973212)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20649	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2348625(2404049010/IF/IAV/1973266)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20650	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327322(2404049010/IF/IAV/1971756)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20651	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248360(2404049010/IF/IAV/1971301)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20652	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330852(2404049010/IF/IAV/1984688)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20653	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323685(2404049010/IF/IAV/1984673)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
20654	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353375(2404049010/IF/IAV/1892228)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20655	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245640(2404049010/IF/IAV/1856269)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20656	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368235(2404049010/IF/IAV/1856243)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20657	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1246440(2404049010/IF/IAV/1932369)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20658	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252154(2404049010/IF/IAV/1932396)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20659	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237799(2404049010/IF/IAV/1971240)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20660	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268979(2404049010/IF/IAV/2039431)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20661	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2240988(2404049010/IF/IAY/1984577)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
20662	BIJATALA	SARGODA	CONST. OF NEW ROAD FROM HATICHAD VILLAGE KARAMBEDA(2404049009/RC/2390183)	Rural Connectivity	GP	1	3.9	1	3.68	0	95.51%	0
20663	BIJATALA	SARGODA	Construction of IAY House -IAY REG. NO. OR2319557(2404049010/IF/IAY/1142534)	Works on Individuals Land (Category IV)	GP	0.17	0	0.18	0	-0.01	105.88%	-5
20664	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241405(2404049010/IF/IAY/1856212)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20665	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261974(2404049010/IF/IAY/1856267)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20666	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263736(2404049010/IF/IAY/1856181)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20667	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263939(2404049010/IF/IAY/1856184)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20668	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1246835(2404049010/IF/IAY/1856208)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20669	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324534(2404049010/IF/IAY/1971726)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20670	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342811(2404049010/IF/IAY/1971816)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20671	BIJATALA	SARGODA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334171(2404049010/IF/IAY/1973235)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
20672	BIJATALA	SARGODA	CONST OF FARM POND OF SURUBALI MURMU AT BHEJIDIHI (2404049010/IF/10469179)	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.63	0	-0.02	98.19%	-10
20673	BIJATALA	SARGODA	CONSTRUCTION OF FARM POND SALEIDRA KUMAR MOHANTA(2404049010/IF/10468621)	Works on Individuals Land (Category IV)	GP	1.61	0.06	1.64	0	-0.03	98.20%	-14
20674	BIJATALA	SARGODA	CONST. OF DUGWELL OF DURGA CHARAN SOREN.(2404049010/IF/10347961)	Works on Individuals Land (Category IV)	GP	0.54	0.79	0.58	0.22	-0.04	60.15%	-19
20675	BIJATALA	SARGODA	CONST. OF CULVERT HATICHAD KARAM BEDA(2404049010/RC/10406005)	Rural Connectivity	GP	0.22	1.98	0.36	0	-0.14	16.36%	-68
20676	BIJATALA	SARGODA	CONST. OF NEW ROAD FOM BADBANTHA MATAL SAHI(2404049010/RC/10388695)	Rural Connectivity	GP	2.48	3.72	2.65	0	-0.17	42.74%	-82
20677	BIJATALA	SARGODA	CONST. OF FIELD ANTO GAADA TO KARANGHUTU AT JHUMKAPAHADI(2404049010/IC/10429440)	Micro Irrigation Works	GP	1.6	4.2	1.88	2.97	-0.28	83.62%	-135
20678	BIJATALA	SARGODA	CONST. OF NEW TANK VIJIDIHI TALA SAHI AT VIJIDIHI(2404049010/WC/10405397)	Water Conservation and Water Harvesting	GP	3.4	2	3.83	0	-0.43	70.93%	-208

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20679	BIJATALA	SARGODA	CONST.OF FARM POND OF KALABATI DAS AT-SARAGODA(2404049010/IF/10469969)	Works on Individuals Land (Category IV)	GP	1.61	0.05	2.23	0	-0.62	134.34%	-300
20680	BIJATALA	SARGODA	IMP. AND RENOVATION OF CHECK DAM AT NALAKACHA AT SAPGHERA.(2404049010/WC/1374022)	Water Conservation and Water Harvesting	GP	2.94	4.41	3.85	0	-0.91	52.38%	-440
20681	BIJATALA	SARGODA	IMP. OF ROAD FROM LADO BADASAH TO CHAPAL SAHI WITH CULVERT(2404049010/RC/2406773)	Rural Connectivity	GP	3.3	2.2	4.59	0	-1.29	83.45%	-623