

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20682	BISOI	ASANA	<a href="#">Lemon Grass Plantation of Narayan Tudu &amp; Others(2404050/DP/10377270)</a>	Drought Proofing	BP	10.44	9.09	3.24	6.02	7.2	47.41%	3478
20683	BISOI	ASANA	<a href="#">New Cashew at Palagoda(2404050/DP/10371077)</a>	Drought Proofing	BP	7.74	4.36	2.59	2.69	5.15	43.64%	2488
20684	BISOI	ASANA	<a href="#">Const. of Road from Palagoda School to Bastam Dunguri(2404050001/RC/10388085)</a>	Rural Connectivity	GP	4.08	1.77	0	0	4.08	0.00%	1971
20685	BISOI	ASANA	<a href="#">2nd year mant. Mango plantation at Asana(2404050/DP/3127410)</a>	Drought Proofing	BP	4.58	2.88	0.99	1.89	3.59	38.61%	1734
20686	BISOI	ASANA	<a href="#">IMP.OF ROAD AT ASANA FROM GOURI HOUSE TO NIMDIDI SAHI WITH GUARD WALL AND CULVERT.(2404050001/RC/10388167)</a>	Rural Connectivity	GP	4.2	2.8	2.18	1.79	2.02	56.71%	976
20687	BISOI	ASANA	<a href="#">FARMPOND OF BAIDHAR NAIK OF PALAGODA VILLAGE(2404050001/IF/10362239)</a>	Works on Individuals Land (Category IV)	GP	1.9	0.1	0.33	0	1.57	16.50%	758
20688	BISOI	ASANA	<a href="#">CONST. OF ROAD AT KHODIASOLE FROM KHUDIRAM BIRUA HOUSE TO END OF THE ROAD WITH BOTH SIDE CONCRET WAL(2404050001/RC/3098087)</a>	Rural Connectivity	GP	3	1	2.04	0.91	0.96	73.75%	464
20689	BISOI	ASANA	<a href="#">Asan/Ariun plantation maintenance of 4th year of 10 hect at Ariunbilla(2404050/DP/10371097)</a>	Drought Proofing	BP	2.59	1.71	1.67	1.62	0.92	76.51%	444
20690	BISOI	ASANA	<a href="#">Const of CC Canal System at Arjunbilla Matiali Sahi Baliguda Canal (2404050001/IC/10430783)</a>	Micro Irrigation Works	GP	1.26	4.07	0.55	0	0.71	10.32%	343
20691	BISOI	ASANA	<a href="#">Farm Pond of Surendra Giri S/O Bhaja Gobinda of Bankidihi village(2404050001/IF/10491907)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	1.04	0	0.48	62.28%	232
20692	BISOI	ASANA	<a href="#">Const. of CC Canal with culvert from Rameswar Patra house to Ananta house(2404050/IC/10431900)</a>	Micro Irrigation Works	BP	1.59	5.73	1.14	0.02	0.45	15.85%	217
20693	BISOI	ASANA	<a href="#">Const of Cattel Shead of Balabhadra Giri S/o- Gulekh(2404050001/IF/10500925)</a>	Works on Individuals Land (Category IV)	GP	0.23	0.74	0	0	0.23	0.00%	111
20694	BISOI	ASANA	<a href="#">CONST.OF BPG HOUSE OF GURUBARI NAIK,W/O-SAMRA NAIK OF BHATACHHATRA VILLAGE.(2404050/IF/10231710)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20695	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329367(2404050001/IF/IAY/1658640)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20696	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2319603(2404050001/IF/IAY/1658454)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20697	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368585(2404050001/IF/IAY/1819307)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20698	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333853(2404050001/IF/IAY/1819334)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20699	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317504(2404050001/IF/IAY/1819397)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20700	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322193(2404050001/IF/IAV/1819315)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20701	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265394(2404050001/IF/IAV/1819323)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20702	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329237(2404050001/IF/IAV/1819340)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20703	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2353099(2404050001/IF/IAV/1819363)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20704	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374663(2404050001/IF/IAV/1819298)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20705	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318443(2404050001/IF/IAV/1819374)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20706	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286346(2404050001/IF/IAV/1819285)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20707	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373609(2404050001/IF/IAV/1906923)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20708	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233843(2404050001/IF/IAV/1980291)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20709	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369784(2404050001/IF/IAV/1980439)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20710	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233836(2404050001/IF/IAV/2027530)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20711	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362494(2404050001/IF/IAV/1981137)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
20712	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236181(2404050001/IF/IAV/2039056)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20713	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299839(2404050001/IF/IAV/2039874)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20714	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352532(2404050001/IF/IAV/2074431)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20715	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353679(2404050001/IF/IAV/2074437)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20716	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369463(2404050001/IF/IAV/2076016)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
20717	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR1316137(2404050001/IF/IAV/414976)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20718	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2313503(2404050001/IF/IAY/427459)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
20719	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2251434(2404050001/IF/IAY/952916)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
20720	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2342130(2404050001/IF/IAY/1310228)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
20721	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317548(2404050001/IF/IAY/1328218)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
20722	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334211(2404050001/IF/IAY/1374624)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
20723	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR1235118(2404050001/IF/IAY/1310077)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
20724	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2354124(2404050001/IF/IAY/1310264)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
20725	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2354329(2404050001/IF/IAY/1310268)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
20726	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2367530(2404050001/IF/IAY/1310292)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
20727	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229731(2404050001/IF/IAY/1328199)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
20728	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232420(2404050001/IF/IAY/1379933)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
20729	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250692(2404050001/IF/IAY/1379935)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
20730	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2242457(2404050001/IF/IAY/1457293)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
20731	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311045(2404050001/IF/IAY/1711347)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
20732	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2250909(2404050001/IF/IAY/1819419)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
20733	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291151(2404050001/IF/IAY/1819404)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
20734	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2321569(2404050001/IF/IAY/1819365)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
20735	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355382(2404050001/IF/IAY/1819364)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20736	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316973(2404050001/IF/IAY/1980385)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
20737	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350734(2404050001/IF/IAY/1906845)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
20738	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334049(2404050001/IF/IAY/1962559)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
20739	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326350(2404050001/IF/IAY/1980401)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
20740	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372411(2404050001/IF/IAY/1965060)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
20741	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350785(2404050001/IF/IAY/1997033)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
20742	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375187(2404050001/IF/IAY/2041977)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20743	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375399(2404050001/IF/IAY/2041982)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20744	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389016(2404050001/IF/IAY/2042540)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20745	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348542(2404050001/IF/IAY/2074427)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20746	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330244(2404050001/IF/IAY/2074559)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20747	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367460(2404050001/IF/IAY/2076037)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20748	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2319151(2404050001/IF/IAY/2075997)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
20749	BISOI	ASANA	<a href="#">CONST.OF BPG HOUSE OF PHULESWARI DEHURI,W/O-PARICHITA DEHURI OF RAIKODKOCHA HILL VILLAGE.(2404050/IF/10229989)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20750	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR1370768(2404050001/IF/IAY/952921)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20751	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2317220(2404050001/IF/IAY/952977)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20752	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2350990(2404050001/IF/IAY/953058)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20753	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2364626(2404050001/IF/IAY/953112)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20754	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2313769(2404050001/IF/IAY/952945)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20755	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2319146(2404050001/IF/IAY/1066550)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20756	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2349789(2404050001/IF/IAY/1067451)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20757	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2329130(2404050001/IF/IAY/1218092)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20758	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2351037(2404050001/IF/IAY/1067514)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20759	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2351758(2404050001/IF/IAY/1310254)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20760	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2364616(2404050001/IF/IAY/1310289)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20761	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2330658(2404050001/IF/IAY/1310095)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20762	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2351036(2404050001/IF/IAY/1310236)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20763	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2344170(2404050001/IF/IAY/1310240)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20764	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR1225079(2404050001/IF/IAY/1310079)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20765	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2334212(2404050001/IF/IAY/1310088)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20766	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2349632(2404050001/IF/IAY/1310246)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20767	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354303(2404050001/IF/IAY/1463513)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20768	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2351069(2404050001/IF/IAY/1310237)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20769	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2351082(2404050001/IF/IAY/1310238)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20770	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315493(2404050001/IF/IAY/1457772)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20771	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315488(2404050001/IF/IAY/1457773)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20772	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371610(2404050001/IF/IAY/1457279)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.01	0	0.16	5.88%	77
20773	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233185(2404050001/IF/IAY/1473964)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20774	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367486(2404050001/IF/IAY/1463514)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20775	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363658(2404050001/IF/IAY/1463863)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20776	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368558(2404050001/IF/IAY/1463865)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
20777	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323761(2404050001/IF/IAY/1658581)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
20778	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252585(2404050001/IF/IAY/1819409)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
20779	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229284(2404050001/IF/IAY/1819299)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
20780	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350786(2404050001/IF/IAY/1819289)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
20781	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2302132(2404050001/IF/IAY/1893897)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
20782	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392334(2404050001/IF/IAY/2003206)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
20783	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371854(2404050001/IF/IAY/2041848)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
20784	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2354315(2404050001/IF/IAY/467906)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.02	0	0.15	11.76%	72
20785	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2250032(2404050001/IF/IAY/952910)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
20786	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2304815(2404050001/IF/IAY/1066212)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
20787	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2351137(2404050001/IF/IAY/1310239)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
20788	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1284886(2404050001/IF/IAY/1658254)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
20789	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233216(2404050001/IF/IAY/1658598)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20790	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266442(2404050001/IF/IAY/1754680)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
20791	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235701(2404050001/IF/IAY/1819328)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
20792	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235723(2404050001/IF/IAY/1819329)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
20793	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351252(2404050001/IF/IAY/1819393)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
20794	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333851(2404050001/IF/IAY/1754683)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
20795	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389042(2404050001/IF/IAY/1819308)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
20796	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2353642(2404050001/IF/IAY/1819337)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
20797	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329718(2404050001/IF/IAY/2053241)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20798	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334408(2404050001/IF/IAY/1819362)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
20799	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326340(2404050001/IF/IAY/1906711)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
20800	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266534(2404050001/IF/IAY/1964311)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
20801	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317344(2404050001/IF/IAY/1964683)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
20802	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289347(2404050001/IF/IAY/2039654)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20803	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375402(2404050001/IF/IAY/2041983)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20804	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330610(2404050001/IF/IAY/2043848)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20805	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366043(2404050001/IF/IAY/2041696)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20806	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367019(2404050001/IF/IAY/2041726)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20807	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370772(2404050001/IF/IAY/2041815)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20808	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389021(2404050001/IF/IAY/2042541)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20809	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289339(2404050001/IF/IAY/2039653)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20810	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299673(2404050001/IF/IAY/2039867)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20811	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326353(2404050001/IF/IAY/2040444)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20812	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310391(2404050001/IF/IAY/2053191)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20813	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348547(2404050001/IF/IAY/2074428)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20814	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353674(2404050001/IF/IAY/2074436)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20815	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375088(2404050001/IF/IAY/2074495)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20816	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315637(2404050001/IF/IAY/2075058)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20817	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373335(2404050001/IF/IAY/2075399)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
20818	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR1370238(2404050001/IF/IAY/952905)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
20819	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2251203(2404050001/IF/IAY/1658431)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20820	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316268(2404050001/IF/IAY/1658303)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20821	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285401(2404050001/IF/IAY/1658411)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20822	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348450(2404050001/IF/IAY/1711281)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20823	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266458(2404050001/IF/IAY/1928309)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20824	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327964(2404050001/IF/IAY/1819316)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20825	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351237(2404050001/IF/IAY/1819335)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20826	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369692(2404050001/IF/IAY/1768862)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20827	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354331(2404050001/IF/IAY/1819305)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20828	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251106(2404050001/IF/IAY/1819321)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20829	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350787(2404050001/IF/IAY/1819290)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20830	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334406(2404050001/IF/IAY/1819370)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20831	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388884(2404050001/IF/IAY/1906991)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20832	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344764(2404050001/IF/IAY/1906816)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20833	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235909(2404050001/IF/IAY/1945658)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20834	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374300(2404050001/IF/IAY/1961646)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20835	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2251067(2404050001/IF/IAY/1981103)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
20836	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317299(2404050001/IF/IAY/2040240)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
20837	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286090(2404050001/IF/IAY/2074395)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
20838	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324859(2404050001/IF/IAY/2075927)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
20839	BISOI	ASANA	<a href="#">FARMPOND OF SATYABRATA GIRI OF ASANA VILLAGE(2404050001/IF/10361621)</a>	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.76	0	0.14	88.00%	68
20840	BISOI	ASANA	<a href="#">CONST.OF CATTLE SHED OF RAHIT KU.GIRI S/O-BANAMALI GIRI OF BANKIDIHI VILLAGE.(2404050001/IF/10347294)</a>	Works on Individuals Land (Category IV)	GP	0.32	0.68	0.19	0.68	0.13	87.00%	63
20841	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2301305(2404050001/IF/IAY/1711159)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
20842	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291136(2404050001/IF/IAY/1711239)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
20843	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249477(2404050001/IF/IAY/1819350)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20844	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334412(2404050001/IF/IAV/1754684)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
20845	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285704(2404050001/IF/IAV/1819345)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
20846	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347209(2404050001/IF/IAV/1980418)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
20847	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285142(2404050001/IF/IAV/1819411)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
20848	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315659(2404050001/IF/IAV/1819286)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
20849	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349944(2404050001/IF/IAV/2027500)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
20850	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2353638(2404050001/IF/IAV/1997038)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
20851	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355045(2404050001/IF/IAV/2041310)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20852	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285702(2404050001/IF/IAV/2039606)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20853	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392305(2404050001/IF/IAV/2042682)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20854	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317352(2404050001/IF/IAV/2040242)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20855	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340434(2404050001/IF/IAV/2043907)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20856	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353609(2404050001/IF/IAV/2074434)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20857	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371971(2404050001/IF/IAV/2074488)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
20858	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233835(2404050001/IF/IAV/1658315)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20859	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2319175(2404050001/IF/IAV/1711140)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20860	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231271(2404050001/IF/IAV/1711353)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20861	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244806(2404050001/IF/IAV/1961196)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20862	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245590(2404050001/IF/IAV/1711308)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20863	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289345(2404050001/IF/IAV/1819324)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20864	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285163(2404050001/IF/IAV/1819381)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20865	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351589(2404050001/IF/IAV/1819336)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20866	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374997(2404050001/IF/IAV/1906930)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20867	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297856(2404050001/IF/IAV/1911229)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20868	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266423(2404050001/IF/IAV/1945692)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20869	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286280(2404050001/IF/IAV/1964438)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20870	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236168(2404050001/IF/IAV/1961223)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20871	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2251719(2404050001/IF/IAV/1981107)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20872	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351087(2404050001/IF/IAV/2027725)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20873	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314456(2404050001/IF/IAV/2002825)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
20874	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352113(2404050001/IF/IAV/2043966)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
20875	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298731(2404050001/IF/IAV/2039844)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
20876	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349952(2404050001/IF/IAV/2041098)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
20877	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366042(2404050001/IF/IAV/2041695)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
20878	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366058(2404050001/IF/IAV/2041697)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
20879	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2311151(2404050001/IF/IAV/2043719)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20880	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329822(2404050001/IF/IAV/2047110)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
20881	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318247(2404050001/IF/IAV/2040262)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
20882	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1270538(2404050001/IF/IAV/2039447)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
20883	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316700(2404050001/IF/IAV/2068300)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
20884	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362483(2404050001/IF/IAV/2076006)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
20885	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261711(2404050001/IF/IAV/2074764)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
20886	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR1224897(2404050001/IF/IAV/1310078)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.06	0	0.11	35.29%	53
20887	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229997(2404050001/IF/IAV/1658392)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
20888	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233841(2404050001/IF/IAV/1658654)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
20889	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261712(2404050001/IF/IAV/1658282)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
20890	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232608(2404050001/IF/IAV/1711377)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
20891	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366805(2404050001/IF/IAV/1711343)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
20892	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250621(2404050001/IF/IAV/1819303)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
20893	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249311(2404050001/IF/IAV/1819331)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
20894	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362489(2404050001/IF/IAV/1981136)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
20895	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353635(2404050001/IF/IAV/1906861)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
20896	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344776(2404050001/IF/IAV/1961534)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
20897	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285813(2404050001/IF/IAV/1964434)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20898	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318249(2404050001/IF/IAV/1964700)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
20899	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358606(2404050001/IF/IAV/1981135)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
20900	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289332(2404050001/IF/IAV/2039652)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20901	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334421(2404050001/IF/IAV/2043870)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20902	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2246511(2404050001/IF/IAV/2070168)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20903	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331076(2404050001/IF/IAV/2074419)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20904	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349784(2404050001/IF/IAV/2075973)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
20905	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2318433(2404050001/IF/IAV/1218087)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
20906	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317585(2404050001/IF/IAV/1328219)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
20907	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2352522(2404050001/IF/IAV/1310255)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
20908	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2302023(2404050001/IF/IAV/1474006)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.07	0	0.1	41.18%	48
20909	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1270598(2404050001/IF/IAV/1457947)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.07	0	0.1	41.18%	48
20910	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330968(2404050001/IF/IAV/1658456)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20911	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328617(2404050001/IF/IAV/1658663)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20912	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331181(2404050001/IF/IAV/1658545)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20913	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250731(2404050001/IF/IAV/1658129)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20914	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261725(2404050001/IF/IAV/1658283)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20915	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2312402(2404050001/IF/IAV/1658179)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20916	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262049(2404050001/IF/IAY/1658189)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20917	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2317495(2404050001/IF/IAY/1658347)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20918	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351061(2404050001/IF/IAY/1658426)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20919	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363344(2404050001/IF/IAY/1658429)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20920	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298816(2404050001/IF/IAY/1658437)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20921	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316528(2404050001/IF/IAY/1658645)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20922	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250681(2404050001/IF/IAY/1658415)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20923	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351129(2404050001/IF/IAY/1711334)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20924	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251107(2404050001/IF/IAY/2055246)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20925	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379944(2404050001/IF/IAY/1711345)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20926	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236135(2404050001/IF/IAY/2027529)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20927	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229273(2404050001/IF/IAY/1819326)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20928	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1288317(2404050001/IF/IAY/1819347)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20929	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315693(2404050001/IF/IAY/1819349)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20930	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267780(2404050001/IF/IAY/1819410)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20931	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251619(2404050001/IF/IAY/1810604)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20932	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250705(2404050001/IF/IAY/1819361)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20933	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286351(2404050001/IF/IAY/1819346)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20934	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349791(2404050001/IF/IAV/1819288)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20935	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375393(2404050001/IF/IAV/1819343)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20936	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324812(2404050001/IF/IAV/1819368)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20937	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373032(2404050001/IF/IAV/1906919)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20938	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232423(2404050001/IF/IAV/1910729)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
20939	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266422(2404050001/IF/IAV/2039400)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20940	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266443(2404050001/IF/IAV/2039401)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20941	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349956(2404050001/IF/IAV/2041099)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20942	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322178(2404050001/IF/IAV/2040356)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20943	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329710(2404050001/IF/IAV/2040518)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20944	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366803(2404050001/IF/IAV/2041722)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20945	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392335(2404050001/IF/IAV/2042686)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20946	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374353(2404050001/IF/IAV/2041935)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
20947	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2313025(2404050001/IF/IAV/427402)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.08	0	0.09	47.06%	43
20948	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR1299053(2404050001/IF/IAV/414881)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.08	0	0.09	47.06%	43
20949	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2362500(2404050001/IF/IAV/953070)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
20950	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2304817(2404050001/IF/IAV/1066214)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
20951	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2332909(2404050001/IF/IAV/1310093)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20952	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371956(2404050001/IF/IAV/1658542)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
20953	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314331(2404050001/IF/IAV/1711208)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
20954	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362497(2404050001/IF/IAV/1819306)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
20955	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334374(2404050001/IF/IAV/1929718)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
20956	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374671(2404050001/IF/IAV/1819389)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
20957	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351059(2404050001/IF/IAV/1962579)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
20958	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323614(2404050001/IF/IAV/1819367)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
20959	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2247578(2404050001/IF/IAV/1819311)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
20960	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351763(2404050001/IF/IAV/1819394)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
20961	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327156(2404050001/IF/IAV/1906718)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
20962	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298827(2404050001/IF/IAV/1906598)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
20963	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251230(2404050001/IF/IAV/1980297)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
20964	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289351(2404050001/IF/IAV/2039655)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20965	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308832(2404050001/IF/IAV/2040109)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20966	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391057(2404050001/IF/IAV/2042628)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20967	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329805(2404050001/IF/IAV/2047109)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
20968	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2334419(2404050001/IF/IAV/1310089)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
20969	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326478(2404050001/IF/IAV/1328212)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20970	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227298(2404050001/IF/IAV/1658448)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
20971	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265429(2404050001/IF/IAV/1819354)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
20972	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330946(2404050001/IF/IAV/1819392)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
20973	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229745(2404050001/IF/IAV/1884904)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
20974	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388943(2404050001/IF/IAV/1906992)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
20975	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317800(2404050001/IF/IAV/1995934)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
20976	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311286(2404050001/IF/IAV/2002805)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
20977	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259255(2404050001/IF/IAV/2039291)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
20978	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2312377(2404050001/IF/IAV/952950)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
20979	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233350(2404050001/IF/IAV/1658136)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
20980	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348287(2404050001/IF/IAV/1658237)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
20981	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225755(2404050001/IF/IAV/1937520)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
20982	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2353279(2404050001/IF/IAV/1907549)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
20983	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375028(2404050001/IF/IAV/1906931)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
20984	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373313(2404050001/IF/IAV/1965065)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
20985	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352476(2404050001/IF/IAV/1981131)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
20986	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234581(2404050001/IF/IAV/2039035)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20987	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236029(2404050001/IF/IAV/2039053)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
20988	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2315269(2404050001/IF/IAY/2043751)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20989	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229998(2404050001/IF/IAY/2038975)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20990	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1341544(2404050001/IF/IAY/2040838)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20991	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2312964(2404050001/IF/IAY/2043729)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20992	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353654(2404050001/IF/IAY/2041255)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
20993	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2352526(2404050001/IF/IAY/1310256)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
20994	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327381(2404050001/IF/IAY/1658514)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
20995	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252399(2404050001/IF/IAY/2039203)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
20996	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348536(2404050001/IF/IAY/1906835)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
20997	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326632(2404050001/IF/IAY/1912618)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
20998	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326383(2404050001/IF/IAY/1980402)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
20999	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317577(2404050001/IF/IAY/2040250)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
21000	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326354(2404050001/IF/IAY/2040445)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
21001	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329308(2404050001/IF/IAY/2040507)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
21002	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329810(2404050001/IF/IAY/2040521)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
21003	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330969(2404050001/IF/IAY/1658457)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21004	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266436(2404050001/IF/IAY/1768858)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21005	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314882(2404050001/IF/IAY/1819371)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21006	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264806(2404050001/IF/IAV/1819386)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21007	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372701(2404050001/IF/IAV/1980445)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21008	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250830(2404050001/IF/IAV/1819304)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21009	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229749(2404050001/IF/IAV/1980287)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21010	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316975(2404050001/IF/IAV/1819338)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21011	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278086(2404050001/IF/IAV/1819344)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21012	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343400(2404050001/IF/IAV/1996018)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21013	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343395(2404050001/IF/IAV/1996021)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21014	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349403(2404050001/IF/IAV/2041079)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21015	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334428(2404050001/IF/IAV/2043871)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21016	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347149(2404050001/IF/IAV/2041009)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21017	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329162(2404050001/IF/IAV/2040504)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21018	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292978(2404050001/IF/IAV/2039703)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21019	BISOI	ASANA	<a href="#">CONST.OF BPG HOUSE OF SAIBANI DEHURI,W/O-BHATAL DEHURI OF KENDUMARA VILLAGE.(2404050/IF/10229582)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
21020	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334975(2404050001/IF/IAV/1473925)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
21021	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR1230758(2404050001/IF/IAV/1310076)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
21022	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2353106(2404050001/IF/IAV/1310259)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
21023	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235703(2404050001/IF/IAV/1472881)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.13	0	0.04	76.47%	19

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21024	BISOI	ASANA	<a href="#">LAND DEVELOPMENT OF SRI MARKANDA NAIK S/O- DURGA OF VILLAGE KHADIASOLE (2404050001/IF/10473184)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0.18	0	0.04	72.00%	19
21025	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229990(2404050001/IF/IAV/1937522)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21026	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244871(2404050001/IF/IAV/1961197)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21027	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319328(2404050001/IF/IAV/1819398)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21028	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329288(2404050001/IF/IAV/1768860)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21029	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371915(2404050001/IF/IAV/1906914)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21030	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293000(2404050001/IF/IAV/1911179)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21031	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236134(2404050001/IF/IAV/1961224)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21032	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302411(2404050001/IF/IAV/2039949)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
21033	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2328524(2404050001/IF/IAV/1207115)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
21034	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2319594(2404050001/IF/IAV/1066568)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
21035	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2349602(2404050001/IF/IAV/1310245)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
21036	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352932(2404050001/IF/IAV/1328209)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
21037	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324302(2404050001/IF/IAV/1658605)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21038	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323474(2404050001/IF/IAV/1658433)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21039	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267782(2404050001/IF/IAV/1819402)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21040	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265421(2404050001/IF/IAV/1819353)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21041	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289291(2404050001/IF/IAV/1884964)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21042	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325452(2404050001/IF/IAY/2040426)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
21043	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2344176(2404050001/IF/IAY/1310241)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
21044	BISOI	ASANA	<a href="#">CONST. OF IHHL OF SADASIVA GIRI S/O- BIDYADHAR GIRI OF BANKIDIHI VILLAGE.(2404050/RS/10435256)</a>	Rural Sanitation	BP	0.02	0.09	0	0	0.02	0.00%	10
21045	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230794(2404050001/IF/IAY/1658257)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21046	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230795(2404050001/IF/IAY/1658292)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21047	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330964(2404050001/IF/IAY/1711160)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21048	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334414(2404050001/IF/IAY/2027724)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21049	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244814(2404050001/IF/IAY/1711108)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21050	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263532(2404050001/IF/IAY/1819322)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21051	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374354(2404050001/IF/IAY/1810638)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21052	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347181(2404050001/IF/IAY/1980417)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21053	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265945(2404050001/IF/IAY/1819355)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21054	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334427(2404050001/IF/IAY/1907516)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21055	BISOI	ASANA	<a href="#">Construction of IAY House -IAY REG. NO. OR2367512(2404050001/IF/IAY/1310287)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
21056	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244848(2404050001/IF/IAY/1673788)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21057	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230773(2404050001/IF/IAY/1658537)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21058	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375306(2404050001/IF/IAY/1658354)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21059	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253262(2404050001/IF/IAY/1910872)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21060	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316522(2404050001/IF/IAV/1819414)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21061	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368554(2404050001/IF/IAV/1768861)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21062	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236666(2404050001/IF/IAV/1754679)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21063	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318259(2404050001/IF/IAV/1768859)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21064	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311284(2404050001/IF/IAV/1891529)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21065	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297862(2404050001/IF/IAV/1906586)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21066	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297809(2404050001/IF/IAV/1911228)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21067	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315633(2404050001/IF/IAV/2040213)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
21068	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315758(2404050001/IF/IAV/2040215)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
21069	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242771(2404050001/IF/IAV/2039122)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
21070	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231724(2404050001/IF/IAV/2038993)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
21071	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322222(2404050001/IF/IAV/1457771)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
21072	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242837(2404050001/IF/IAV/1618309)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21073	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233342(2404050001/IF/IAV/1658363)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21074	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226876(2404050001/IF/IAV/1658197)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21075	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1224900(2404050001/IF/IAV/1658256)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21076	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225081(2404050001/IF/IAV/1658566)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21077	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251229(2404050001/IF/IAV/1658423)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21078	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344017(2404050001/IF/IAY/1658611)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21079	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370775(2404050001/IF/IAY/1712120)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21080	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2319171(2404050001/IF/IAY/171319)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21081	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253075(2404050001/IF/IAY/1980305)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21082	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267772(2404050001/IF/IAY/1819283)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21083	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229742(2404050001/IF/IAY/1819327)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21084	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265944(2404050001/IF/IAY/1819282)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21085	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311283(2404050001/IF/IAY/2008608)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21086	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367493(2404050001/IF/IAY/1912762)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21087	BISOI	ASANA	<a href="#">LAND DEVELOPMENT OF SRI SIDHESWAR SAMAD S/O- GURUCHARAN OF VILLAGE RAIKADKACHA(2404050001/IF/10473187)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0.22	0	0	88.00%	0
21088	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265396(2404050001/IF/IAY/1964312)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21089	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358603(2404050001/IF/IAY/1981134)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21090	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315673(2404050001/IF/IAY/1995928)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21091	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300311(2404050001/IF/IAY/2039883)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
21092	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315644(2404050001/IF/IAY/2040214)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
21093	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389046(2404050001/IF/IAY/2042542)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
21094	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322834(2404050001/IF/IAY/2043790)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
21095	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330951(2404050001/IF/IAY/2043853)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21096	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353611(2404050001/IF/IAV/2041254)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
21097	BISOI	ASANA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311276(2404050001/IF/IAV/1711231)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
21098	BISOI	ASANA	<a href="#">IMP. OF ROAD AT BAD JAMBILLA ODIA SAHI FROM DUDGSA HOUSE TO RAMDU HOUSE.(2404050001/RC/10370787)</a>	Rural Connectivity	GP	3	2	3.11	1.03	-0.11	82.80%	-53
21099	BISOI	BADMANADA	<a href="#">Imp.of Road from Kesham Giri sahi to Baliaguda sahi(2404050002/RC/10405233)</a>	Rural Connectivity	GP	3.59	1.3	0	0	3.59	0.00%	1734
21100	BISOI	BADMANADA	<a href="#">4th Year Rubber Plantation maintenance at village Rengalbeda of Badmanda G.P. in BisoI Block(2404050/LD/10369547)</a>	Land Development	BP	3.32	2.22	0.43	0	2.89	7.76%	1396
21101	BISOI	BADMANADA	<a href="#">COMPLETION OF PLAY FIELD AT BUDAMARA(2404050002/LD/10373686)</a>	Land Development	GP	3.1	1.71	0.56	0	2.54	11.64%	1227
21102	BISOI	BADMANADA	<a href="#">NEW ROAD FROM CHIRU SAHI KAMALA HOUSE TO RAUTU PURTY HOUSE.(2404050002/RC/3105417)</a>	Rural Connectivity	GP	3	2	0.62	0.01	2.38	12.60%	1150
21103	BISOI	BADMANADA	<a href="#">CONST. OF ROAD FROM ZEDERSAHI TO NADIGHAT AT BUDAMARA(2404050002/RC/10387760)</a>	Rural Connectivity	GP	3.21	1.67	1.09	0	2.12	22.34%	1024
21104	BISOI	BADMANADA	<a href="#">CONST. OF FARM POND OF SITARAM HEMBRAM S/O- ANPA HEMBRAM OF ANDHARIHARI VILLAGE(2404050002/IF/10473111)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
21105	BISOI	BADMANADA	<a href="#">CONST. OF FARM POND OF MUCHIRAM MURMU S/O- DAKHIN OF ALHAPANI VILLAGE(2404050002/IF/10473123)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
21106	BISOI	BADMANADA	<a href="#">CONST.OF FARM POND OF HARERAM DAGARA S/O- SISHIKESON DAGARA OF MANADA VILLAGE(2404050002/IF/10473165)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.26	0	1.26	15.57%	609
21107	BISOI	BADMANADA	<a href="#">CONST.OF FARM POND OF GABINDA MURMU OF BUDHIKHAMARI VILLAGE.(2404050002/IF/10363305)</a>	Works on Individuals Land (Category IV)	GP	1.6	0.4	0.44	0	1.16	22.00%	560
21108	BISOI	BADMANADA	<a href="#">CONST. OF FARM POND OF JAYRAM NAIK S/O-SUNARAM NAIK OF KESAM VILLAGE(2404050002/IF/10458035)</a>	Works on Individuals Land (Category IV)	GP	1.59	0.05	0.49	0	1.1	29.88%	531
21109	BISOI	BADMANADA	<a href="#">CONST. OF KALYANMANDAP AT BADMANDA,BAD MANDA GP.(2404050002/AV/10375534)</a>	Anganwadi/Other Rural Infrastructure	GP	1.27	12.38	0.19	0	1.08	1.39%	522
21110	BISOI	BADMANADA	<a href="#">Const. of main canal Budamara Gobinda sahi to School(2404050/IC/10430787)</a>	Micro Irrigation Works	BP	1.07	3.52	0	0	1.07	0.00%	517
21111	BISOI	BADMANADA	<a href="#">2nd Year Rubber Plantation maintenance at village Rengalbeda of Badmanda G.P. in BisoI Block(2404050/LD/10369549)</a>	Land Development	BP	1.96	1.31	0.99	0	0.97	30.28%	469
21112	BISOI	BADMANADA	<a href="#">FARM POND OF LADO HANSDAH S/O-THAKURDAS HANSDAH OF RALIABINDHA VILLAGE.(2404050002/IF/10424520)</a>	Works on Individuals Land (Category IV)	GP	1.59	0.04	0.88	0	0.71	53.99%	343
21113	BISOI	BADMANADA	<a href="#">IMP.OF NEW ROAD FROM ALLHAPANI PMGSY ROAD TO DEHURI SAHI.(2404050002/RC/3098983)</a>	Rural Connectivity	GP	4.82	0.18	4.21	0.09	0.61	86.00%	295



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21114	BISOI	BADMANADA	<a href="#">CONST. OF FARM POND OF ANANTA TUDU OF ANDHARJHARI VILLAGE.(2404050002/IF/10362184)</a>	Works on Individuals Land (Category IV)	GP	1.6	0.4	1.04	0	0.56	52.00%	271
21115	BISOI	BADMANADA	<a href="#">FARM POND OF SURENDRA NATH BARDIA OF RADHANAGAR VILLAGE.(2404050002/IF/10348999)</a>	Works on Individuals Land (Category IV)	GP	1.6	0.4	1.05	0	0.55	52.50%	266
21116	BISOI	BADMANADA	<a href="#">Const. of Dug Well of Shyam sundar Patra(2404050002/IF/10292055)</a>	Works on Individuals Land (Category IV)	GP	0.7	0.9	0.24	0	0.46	15.00%	222
21117	BISOI	BADMANADA	<a href="#">IMP. OF ROAD FROM NH-49 TO MAJHI SAHI RATIA BANDHA(2404050/RC/2433738)</a>	Rural Connectivity	BP	3	2	2.57	0.88	0.43	69.00%	208
21118	BISOI	BADMANADA	<a href="#">CONST. OF DUG WELL OF SIDA MURMU OF ANDHARJHARI VILLAGE.(2404050002/IF/10364497)</a>	Works on Individuals Land (Category IV)	GP	0.6	1	0.37	0	0.23	23.13%	111
21119	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301073(2404050002/IF/IAY/1618312)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21120	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264271(2404050002/IF/IAY/1618330)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21121	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340404(2404050002/IF/IAY/1618458)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21122	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332154(2404050002/IF/IAY/1618343)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21123	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351143(2404050002/IF/IAY/2008656)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21124	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332996(2404050002/IF/IAY/1937711)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21125	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332012(2404050002/IF/IAY/2017046)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21126	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377239(2404050002/IF/IAY/2042046)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21127	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386381(2404050002/IF/IAY/2042400)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21128	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386537(2404050002/IF/IAY/2042404)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21129	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351794(2404050002/IF/IAY/2041186)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21130	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353508(2404050002/IF/IAY/2041243)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21131	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353511(2404050002/IF/IAY/2041244)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21132	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353516(2404050002/IF/IAY/2041245)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21133	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363862(2404050002/IF/IAY/2041644)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21134	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382849(2404050002/IF/IAY/2042272)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21135	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384672(2404050002/IF/IAY/2042318)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21136	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388726(2404050002/IF/IAY/2042517)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21137	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392960(2404050002/IF/IAY/2042718)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21138	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393103(2404050002/IF/IAY/2042722)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21139	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393374(2404050002/IF/IAY/2042733)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21140	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365983(2404050002/IF/IAY/2044056)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21141	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324758(2404050002/IF/IAY/2040412)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21142	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361178(2404050002/IF/IAY/2041526)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21143	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394269(2404050002/IF/IAY/2042782)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21144	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2320911(2404050002/IF/IAY/2043782)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21145	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393644(2404050002/IF/IAY/2042751)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21146	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302494(2404050002/IF/IAY/2039956)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21147	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363162(2404050002/IF/IAY/2041612)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21148	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363177(2404050002/IF/IAY/2041614)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21149	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322447(2404050002/IF/IAY/2043788)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21150	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264270(2404050002/IF/IAY/2039357)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21151	BISOI	BADMANADA	<a href="#">CONST.OF IAY HOUSE OF SAMBARI BIRUA OF RADHANAGAR VILLAGE.(2404050/IF/10117601)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
21152	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2302480(2404050002/IF/IAY/426204)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
21153	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2308322(2404050002/IF/IAY/426901)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
21154	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2318661(2404050002/IF/IAY/428116)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
21155	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2354183(2404050002/IF/IAY/431089)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
21156	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1306577(2404050002/IF/IAY/125494)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
21157	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1261156(2404050002/IF/IAY/1255398)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
21158	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1265997(2404050002/IF/IAY/1255421)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
21159	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332010(2404050002/IF/IAY/1618398)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21160	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361693(2404050002/IF/IAY/1618468)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21161	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259920(2404050002/IF/IAY/1618328)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21162	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259923(2404050002/IF/IAY/1618357)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21163	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328849(2404050002/IF/IAY/1618473)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21164	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302741(2404050002/IF/IAY/1618390)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21165	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342219(2404050002/IF/IAY/1618475)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21166	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328167(2404050002/IF/IAY/1618410)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21167	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343557(2404050002/IF/IAY/1906813)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21168	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351765(2404050002/IF/IAY/1906855)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21169	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360428(2404050002/IF/IAY/1906883)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21170	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375095(2404050002/IF/IAY/1906933)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21171	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386596(2404050002/IF/IAY/1906986)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21172	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2308325(2404050002/IF/IAY/1912579)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21173	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387676(2404050002/IF/IAY/1924216)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21174	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340290(2404050002/IF/IAY/1925664)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21175	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301154(2404050002/IF/IAY/2008531)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21176	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351723(2404050002/IF/IAY/2008653)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21177	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386582(2404050002/IF/IAY/2008702)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21178	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351732(2404050002/IF/IAY/1937752)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21179	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383023(2404050002/IF/IAY/1937828)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21180	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324710(2404050002/IF/IAY/1937689)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21181	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306231(2404050002/IF/IAY/1945750)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21182	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290516(2404050002/IF/IAY/2016967)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21183	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366175(2404050002/IF/IAY/2044057)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21184	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241148(2404050002/IF/IAY/2039106)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21185	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241301(2404050002/IF/IAY/2039109)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21186	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351800(2404050002/IF/IAY/2041187)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21187	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353506(2404050002/IF/IAY/2041242)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21188	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355010(2404050002/IF/IAY/2041308)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21189	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360194(2404050002/IF/IAY/2041503)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21190	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382843(2404050002/IF/IAY/2042271)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21191	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382858(2404050002/IF/IAY/2042273)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21192	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383235(2404050002/IF/IAY/2042283)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21193	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386572(2404050002/IF/IAY/2042406)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21194	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388728(2404050002/IF/IAY/2042518)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21195	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388738(2404050002/IF/IAY/2042520)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21196	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388779(2404050002/IF/IAY/2042523)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21197	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393385(2404050002/IF/IAY/2042734)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21198	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361139(2404050002/IF/IAY/2041525)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21199	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289803(2404050002/IF/IAY/2039657)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21200	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358598(2404050002/IF/IAY/2041451)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21201	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385692(2404050002/IF/IAY/2042367)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21202	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332771(2404050002/IF/IAY/2040585)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21203	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360463(2404050002/IF/IAY/2041510)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21204	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304422(2404050002/IF/IAY/2039994)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21205	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307514(2404050002/IF/IAY/2040075)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21206	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348400(2404050002/IF/IAY/2041055)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21207	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354894(2404050002/IF/IAY/2041305)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21208	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310234(2404050002/IF/IAY/2040131)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21209	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2358777(2404050002/IF/IAY/431322)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.01	0	0.16	5.88%	77
21210	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1225016(2404050002/IF/IAY/1021285)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21211	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1260386(2404050002/IF/IAY/1021713)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21212	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2340806(2404050002/IF/IAY/1067156)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21213	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1231247(2404050002/IF/IAY/1021342)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21214	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1244695(2404050002/IF/IAY/1021478)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21215	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1257539(2404050002/IF/IAY/1021701)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21216	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1259921(2404050002/IF/IAY/1021711)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21217	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2339816(2404050002/IF/IAY/1067127)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21218	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2340726(2404050002/IF/IAY/1067153)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21219	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1228780(2404050002/IF/IAY/1021323)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21220	BISOI	BADMANADA	<a href="#">CONST. OF BPG HOUSE OF HIRA TUDU W/O-LALMOHAN TUDU OF TAMBAJHARI VILLAGE.(2404050/IF/10440013)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
21221	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2363169(2404050002/IF/IAY/1256400)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21222	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1361980(2404050002/IF/IAY/1255520)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21223	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1240547(2404050002/IF/IAY/1255361)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21224	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1241309(2404050002/IF/IAY/1255364)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21225	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1227140(2404050002/IF/IAY/1255748)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21226	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2340276(2404050002/IF/IAY/1256376)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21227	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1232311(2404050002/IF/IAY/1255343)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21228	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1264309(2404050002/IF/IAY/1255405)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21229	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2366166(2404050002/IF/IAY/1256451)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21230	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1226370(2404050002/IF/IAY/1255321)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21231	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1226507(2404050002/IF/IAY/1255325)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21232	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1226511(2404050002/IF/IAY/1255326)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21233	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290613(2404050002/IF/IAY/2002625)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
21234	BISOI	BADMANADA	<a href="#">CONST. OF BPG HOUSE OF KAILASH CH.MAJHI S/O-KUANR MAJHI OF BUDAMARA VILLAGE.(2404050/IF/10440000)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21235	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329076(2404050002/IF/IAY/1618444)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21236	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251109(2404050002/IF/IAY/1618341)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21237	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332150(2404050002/IF/IAY/1618374)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21238	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340738(2404050002/IF/IAY/1618402)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21239	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299124(2404050002/IF/IAY/1618470)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21240	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316900(2404050002/IF/IAV/1618352)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21241	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251133(2404050002/IF/IAV/1618370)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21242	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1283141(2404050002/IF/IAV/1618428)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21243	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339169(2404050002/IF/IAV/1618455)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21244	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356403(2404050002/IF/IAV/1618396)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21245	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328418(2404050002/IF/IAV/1618387)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21246	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322327(2404050002/IF/IAV/1618346)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21247	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380098(2404050002/IF/IAV/1618389)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21248	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351216(2404050002/IF/IAV/1906847)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21249	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361179(2404050002/IF/IAV/1906889)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21250	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302304(2404050002/IF/IAV/1911257)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21251	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305887(2404050002/IF/IAV/1937658)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21252	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304424(2404050002/IF/IAV/1937650)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21253	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332991(2404050002/IF/IAV/1937710)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21254	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324353(2404050002/IF/IAV/2017031)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21255	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365625(2404050002/IF/IAV/2041686)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21256	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265118(2404050002/IF/IAV/2039372)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21257	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1282585(2404050002/IF/IAV/2039585)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21258	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264318(2404050002/IF/IAY/2039359)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21259	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351787(2404050002/IF/IAY/2041185)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21260	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373503(2404050002/IF/IAY/2041895)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21261	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385808(2404050002/IF/IAY/2042376)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21262	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390886(2404050002/IF/IAY/2042618)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21263	BISOI	BADMANADA	<a href="#">COMP. OF ROAD OF RADHANAGAR MURUD SAHLI.(2404050002/RC/3099111)</a>	Rural Connectivity	GP	3	2	2.85	2	0.15	97.00%	72
21264	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1270183(2404050002/IF/IAY/1618360)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21265	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268661(2404050002/IF/IAY/1618345)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21266	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322999(2404050002/IF/IAY/1618423)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21267	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264034(2404050002/IF/IAY/1618403)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21268	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325541(2404050002/IF/IAY/1923990)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21269	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290386(2404050002/IF/IAY/1923695)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21270	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390878(2404050002/IF/IAY/1928872)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21271	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1282976(2404050002/IF/IAY/1937603)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21272	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304981(2404050002/IF/IAY/1937652)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21273	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388720(2404050002/IF/IAY/2042516)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
21274	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265099(2404050002/IF/IAY/2039371)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
21275	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360096(2404050002/IF/IAY/2041498)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21276	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363170(2404050002/IF/IAY/2041613)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
21277	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390919(2404050002/IF/IAY/2042622)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
21278	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390922(2404050002/IF/IAY/2042623)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
21279	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2303124(2404050002/IF/IAY/2043683)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
21280	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349951(2404050002/IF/IAY/2041097)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
21281	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2333697(2404050002/IF/IAY/1256357)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
21282	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264313(2404050002/IF/IAY/1618344)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21283	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342238(2404050002/IF/IAY/1618394)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21284	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314857(2404050002/IF/IAY/1618391)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21285	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306378(2404050002/IF/IAY/1618406)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21286	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387931(2404050002/IF/IAY/1618334)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21287	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1282238(2404050002/IF/IAY/1618383)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21288	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264422(2404050002/IF/IAY/1906456)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21289	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1287907(2404050002/IF/IAY/1923678)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21290	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1282123(2404050002/IF/IAY/1937602)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21291	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298267(2404050002/IF/IAY/1937638)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21292	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310669(2404050002/IF/IAY/1945760)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21293	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359708(2404050002/IF/IAY/2041489)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21294	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374069(2404050002/IF/IAY/2041925)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
21295	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324759(2404050002/IF/IAY/2040413)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
21296	BISOI	BADMANADA	<a href="#">IMP.OF ROAD FROM RENGALBEDA TALA SAHI TO NALA.(2404050002/RC/3103085)</a>	Rural Connectivity	GP	3	2	2.87	1.99	0.13	97.20%	63
21297	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2342586(2404050002/IF/IAY/1618397)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21298	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327323(2404050002/IF/IAY/1618338)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21299	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332788(2404050002/IF/IAY/1618445)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21300	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235846(2404050002/IF/IAY/1618426)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21301	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314861(2404050002/IF/IAY/1618367)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21302	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303052(2404050002/IF/IAY/1618421)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21303	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390859(2404050002/IF/IAY/1907004)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21304	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350738(2404050002/IF/IAY/2041131)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21305	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386373(2404050002/IF/IAY/2042399)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21306	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392197(2404050002/IF/IAY/2042676)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21307	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393368(2404050002/IF/IAY/2042732)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21308	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244983(2404050002/IF/IAY/2039134)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21309	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330597(2404050002/IF/IAY/2043847)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21310	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2364123(2404050002/IF/IAY/857113)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.06	0	0.11	35.29%	53
21311	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261580(2404050002/IF/IAY/1618381)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21312	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377913(2404050002/IF/IAY/1618364)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21313	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264458(2404050002/IF/IAY/1618435)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21314	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240772(2404050002/IF/IAY/1618392)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21315	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232086(2404050002/IF/IAY/1618447)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21316	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309432(2404050002/IF/IAY/1618466)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21317	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356412(2404050002/IF/IAY/1618420)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21318	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257006(2404050002/IF/IAY/1618358)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21319	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225033(2404050002/IF/IAY/1618424)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21320	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235840(2404050002/IF/IAY/1618476)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21321	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361936(2404050002/IF/IAY/1906890)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21322	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390856(2404050002/IF/IAY/1907003)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21323	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392978(2404050002/IF/IAY/1928881)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21324	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363863(2404050002/IF/IAY/1945913)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21325	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363870(2404050002/IF/IAY/2041645)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
21326	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302501(2404050002/IF/IAY/2039957)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
21327	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310635(2404050002/IF/IAY/2040140)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
21328	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304986(2404050002/IF/IAY/2040015)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
21329	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330144(2404050002/IF/IAY/1618385)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21330	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330150(2404050002/IF/IAV/1618442)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21331	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2320810(2404050002/IF/IAV/1618449)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21332	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266086(2404050002/IF/IAV/1618342)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21333	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328162(2404050002/IF/IAV/1618463)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21334	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332984(2404050002/IF/IAV/1618438)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21335	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268505(2404050002/IF/IAV/1618337)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21336	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244987(2404050002/IF/IAV/1618384)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21337	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278105(2404050002/IF/IAV/1618429)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21338	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261204(2404050002/IF/IAV/1618375)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21339	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361983(2404050002/IF/IAV/1618368)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21340	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295060(2404050002/IF/IAV/1906573)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21341	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235553(2404050002/IF/IAV/1937527)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21342	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374090(2404050002/IF/IAV/2041926)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21343	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387947(2404050002/IF/IAV/2042483)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21344	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227252(2404050002/IF/IAV/2038947)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21345	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252678(2404050002/IF/IAV/1618461)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21346	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329032(2404050002/IF/IAV/1618418)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21347	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231248(2404050002/IF/IAV/1618332)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21348	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240359(2404050002/IF/IAY/1618366)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21349	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328843(2404050002/IF/IAY/1618431)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21350	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317234(2404050002/IF/IAY/1618432)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21351	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238786(2404050002/IF/IAY/1618462)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21352	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1277866(2404050002/IF/IAY/1618363)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21353	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1280667(2404050002/IF/IAY/1618386)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21354	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1282130(2404050002/IF/IAY/1618399)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21355	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240299(2404050002/IF/IAY/1618404)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21356	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343314(2404050002/IF/IAY/1618416)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21357	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363456(2404050002/IF/IAY/1645217)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21358	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385475(2404050002/IF/IAY/1911787)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21359	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331371(2404050002/IF/IAY/1937701)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21360	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391541(2404050002/IF/IAY/1946043)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21361	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338832(2404050002/IF/IAY/2043899)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
21362	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264402(2404050002/IF/IAY/2039360)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
21363	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332829(2404050002/IF/IAY/2040586)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
21364	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351764(2404050002/IF/IAY/2041183)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
21365	BISOI	BADMANADA	<a href="#">CONST. OF BPG HOUSE OF MASARI SEI W/O-BIRAE SAE OF RADHANAGAR VILLAGE.(2404050/IF/10277680)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21366	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330929(2404050002/IF/IAY/1618439)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21367	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292881(2404050002/IF/IAY/1618347)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21368	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332048(2404050002/IF/IAY/1618355)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21369	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331483(2404050002/IF/IAY/1618379)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21370	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342226(2404050002/IF/IAY/1618451)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21371	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2344182(2404050002/IF/IAY/1618382)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21372	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300327(2404050002/IF/IAY/1906605)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21373	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266069(2404050002/IF/IAY/2008495)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21374	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388206(2404050002/IF/IAY/2042495)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
21375	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1226501(2404050002/IF/IAY/1255324)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
21376	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387996(2404050002/IF/IAY/1618440)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21377	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332151(2404050002/IF/IAY/1618349)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21378	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290228(2404050002/IF/IAY/1618359)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21379	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241819(2404050002/IF/IAY/1618376)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21380	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365988(2404050002/IF/IAY/1618393)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21381	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391452(2404050002/IF/IAY/1618365)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21382	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328439(2404050002/IF/IAY/1618333)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21383	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262945(2404050002/IF/IAY/1645218)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21384	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360018(2404050002/IF/IAY/1906882)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21385	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362709(2404050002/IF/IAY/1906893)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21386	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389391(2404050002/IF/IAY/1906995)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21387	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308236(2404050002/IF/IAY/1911299)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21388	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332074(2404050002/IF/IAY/1937705)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21389	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351213(2404050002/IF/IAY/2041148)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
21390	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1281340(2404050002/IF/IAY/2039566)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
21391	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2332172(2404050002/IF/IAY/1066958)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
21392	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266252(2404050002/IF/IAY/1618437)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21393	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332041(2404050002/IF/IAY/1618377)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21394	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1270125(2404050002/IF/IAY/1618450)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21395	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1277996(2404050002/IF/IAY/1618474)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21396	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243252(2404050002/IF/IAY/1618433)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21397	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265126(2404050002/IF/IAY/1645200)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21398	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382801(2404050002/IF/IAY/1924205)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21399	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328156(2404050002/IF/IAY/2008621)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21400	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332839(2404050002/IF/IAY/1937709)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21401	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326191(2404050002/IF/IAY/1937692)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21402	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380586(2404050002/IF/IAV/1945981)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21403	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392980(2404050002/IF/IAV/1946057)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21404	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324749(2404050002/IF/IAV/2040411)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
21405	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388191(2404050002/IF/IAV/2042493)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
21406	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310265(2404050002/IF/IAV/2040132)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
21407	BISOI	BADMANADA	<a href="#">CONST.OF DUG WELL OF LADA BARDA OF RADHANAGAR VILLAGE. (2404050002/IF/10349604)</a>	Works on Individuals Land (Category IV)	GP	0.6	1	0.54	0.15	0.06	43.13%	29
21408	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289597(2404050002/IF/IAV/1618430)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21409	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328428(2404050002/IF/IAV/1618419)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21410	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392262(2404050002/IF/IAV/1618326)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21411	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238827(2404050002/IF/IAV/1618408)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21412	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322270(2404050002/IF/IAV/1618331)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21413	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344354(2404050002/IF/IAV/1618329)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21414	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376589(2404050002/IF/IAV/1906942)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21415	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386693(2404050002/IF/IAV/1906987)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21416	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359698(2404050002/IF/IAV/2041488)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21417	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359773(2404050002/IF/IAV/2041491)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21418	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2320963(2404050002/IF/IAV/1256323)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
21419	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2309058(2404050002/IF/IAV/1256316)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21420	BISOI	BADMANADA	<a href="#">CONST. OF PMAY HOUSE OF BUDJU TUDU W/O-DIBAKAR TUDU OF ALLHAPANI VILLAGE.(2404050/IF/10459650)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21421	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300343(2404050002/IF/IAY/1618373)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21422	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350177(2404050002/IF/IAY/1618436)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21423	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1288676(2404050002/IF/IAY/1618372)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21424	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306917(2404050002/IF/IAY/1618434)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21425	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328709(2404050002/IF/IAY/1618453)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21426	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384643(2404050002/IF/IAY/1618407)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21427	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268936(2404050002/IF/IAY/1618336)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21428	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318332(2404050002/IF/IAY/1906673)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21429	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301118(2404050002/IF/IAY/2039912)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
21430	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302736(2404050002/IF/IAY/2039963)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
21431	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333284(2404050002/IF/IAY/1618400)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21432	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330512(2404050002/IF/IAY/1618414)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21433	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388045(2404050002/IF/IAY/1618378)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21434	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324345(2404050002/IF/IAY/1618417)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21435	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325935(2404050002/IF/IAY/1618477)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21436	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265284(2404050002/IF/IAY/1618459)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21437	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390354(2404050002/IF/IAY/1618464)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21438	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329062(2404050002/IF/IAY/1618441)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21439	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227070(2404050002/IF/IAY/1618356)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21440	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269863(2404050002/IF/IAY/1618371)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21441	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1288241(2404050002/IF/IAY/1618350)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21442	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391533(2404050002/IF/IAY/1907011)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21443	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328465(2404050002/IF/IAY/2040494)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
21444	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391457(2404050002/IF/IAY/2042638)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
21445	BISOI	BADMANADA	<a href="#">CONST.OF BPG HOUSE OF SABITRI DEHURI W/O-BHIMA DEHURI OF CHADRIPAHADI VILLAGE.(2404050/IF/10277648)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
21446	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR1262949(2404050002/IF/IAY/1255402)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
21447	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2339010(2404050002/IF/IAY/1256372)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
21448	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369982(2404050002/IF/IAY/1618361)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21449	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262252(2404050002/IF/IAY/1618380)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21450	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230790(2404050002/IF/IAY/1618325)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21451	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268610(2404050002/IF/IAY/1618405)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21452	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262947(2404050002/IF/IAY/1618411)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21453	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236493(2404050002/IF/IAY/1618427)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21454	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241438(2404050002/IF/IAY/1618456)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21455	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267738(2404050002/IF/IAY/1618401)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21456	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377246(2404050002/IF/IAV/1906953)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21457	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351786(2404050002/IF/IAV/2041184)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
21458	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391453(2404050002/IF/IAV/2042637)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
21459	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385473(2404050002/IF/IAV/1618415)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21460	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329050(2404050002/IF/IAV/1618422)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21461	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328098(2404050002/IF/IAV/1618465)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21462	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296786(2404050002/IF/IAV/1618446)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21463	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330185(2404050002/IF/IAV/1618472)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21464	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371794(2404050002/IF/IAV/1618348)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21465	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322354(2404050002/IF/IAV/1906685)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21466	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360636(2404050002/IF/IAV/1906885)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21467	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370917(2404050002/IF/IAV/1906910)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21468	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389749(2404050002/IF/IAV/1906996)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21469	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386542(2404050002/IF/IAV/1911793)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21470	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361854(2404050002/IF/IAV/1924881)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21471	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332762(2404050002/IF/IAV/1937707)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21472	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296768(2404050002/IF/IAV/1937633)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21473	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361863(2404050002/IF/IAV/2041549)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21474	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2319611(2404050002/IF/IAY/2043778)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
21475	BISOI	BADMANADA	<a href="#">COMP. OF ROAD FROM ANDHARJHARI PRY.SCHOOL TO BUDHIKHAMARI.(2404050002/RC/3099114)</a>	Rural Connectivity	GP	3	2	2.99	1.93	0.01	98.40%	5
21476	BISOI	BADMANADA	<a href="#">VERMI COMPOST OF BHANDAL NAIK OF BUDAMARA VILLAGE.(2404050002/IF/10348989)</a>	Works on Individuals Land (Category IV)	GP	0.02	0.18	0.02	0.12	0	70.00%	0
21477	BISOI	BADMANADA	<a href="#">VERMI COMPOST OF KALI CHARAN NAIK OF BUDAMARA VILLAGE.(2404050002/IF/10348991)</a>	Works on Individuals Land (Category IV)	GP	0.02	0.18	0.02	0.12	0	70.00%	0
21478	BISOI	BADMANADA	<a href="#">CONST. OF VERMI COMPOST OF SALKHAN MAJHI OF BUDAMARA VILLAGE (2404050002/IF/10408886)</a>	Works on Individuals Land (Category IV)	GP	0.02	0.18	0.02	0.12	0	70.00%	0
21479	BISOI	BADMANADA	<a href="#">CONST. OF VERMI COMPOST OF TUNIA NAIK OF BUDMARA VILLAGE(2404050002/IF/10408893)</a>	Works on Individuals Land (Category IV)	GP	0.02	0.18	0.02	0.12	0	70.00%	0
21480	BISOI	BADMANADA	<a href="#">CONST.OF VERMI COMPOST OF BISHNU NAIK OF KESAM VILLAGE.(2404050002/IF/10384944)</a>	Works on Individuals Land (Category IV)	GP	0.02	0.18	0.02	0.12	0	70.00%	0
21481	BISOI	BADMANADA	<a href="#">CONST.OF VERMI COMPOST OF DANGU NAIK OF KESAM VILLAGE.(2404050002/IF/10384942)</a>	Works on Individuals Land (Category IV)	GP	0.02	0.18	0.02	0.08	0	50.00%	0
21482	BISOI	BADMANADA	<a href="#">Construction of IAY House -IAY REG. NO. OR2332535(2404050002/IF/IAY/1256356)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
21483	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330400(2404050002/IF/IAY/1618448)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21484	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333194(2404050002/IF/IAY/1618467)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21485	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327406(2404050002/IF/IAY/1618412)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21486	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233092(2404050002/IF/IAY/1618340)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21487	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332164(2404050002/IF/IAY/1618369)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21488	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332148(2404050002/IF/IAY/1618409)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21489	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298934(2404050002/IF/IAY/1618457)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21490	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297204(2404050002/IF/IAY/1618471)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21491	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366789(2404050002/IF/IAY/1618313)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21492	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332994(2404050002/IF/IAV/1618354)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21493	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354005(2404050002/IF/IAV/1906863)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21494	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390860(2404050002/IF/IAV/1907005)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21495	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1280790(2404050002/IF/IAV/2039558)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
21496	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332166(2404050002/IF/IAV/1618460)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
21497	BISOI	BADMANADA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309397(2404050002/IF/IAV/1618454)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
21498	BISOI	BADMANADA	<a href="#">NEW ROAD FROM BUDAMARA CHATANI SAHI TO NADIGHAT.(2404050002/RC/3104720)</a>	Rural Connectivity	GP	3	2	3.08	1.72	-0.08	96.00%	-39
21499	BISOI	BADMANADA	<a href="#">CONST.OF DUG WELL OF BALAKRAM JAMUDA OF RADHANAGAR VILLAGE.(2404050002/IF/10349599)</a>	Works on Individuals Land (Category IV)	GP	0.6	1	0.72	0	-0.12	45.00%	-58
21500	BISOI	BADMANADA	<a href="#">CONST. OF GUARD WALL AT CHADIPAHADI CANAL(2404050002/IC/10329782)</a>	Micro Irrigation Works	GP	1	4	1.22	3.73	-0.22	99.00%	-106
21501	BISOI	BADMANADA	<a href="#">CONST.OF NEW ROAD AT KESHAM DUNGRI SAHI TO BANA SAHI.(2404050002/RC/3104584)</a>	Rural Connectivity	GP	3	2	3.25	0.06	-0.25	66.20%	-121
21502	BISOI	BADMANADA	<a href="#">CONST.OF DUG WELL OF RAUTU NAIK S/O-RAM CH. NAIK OF SAN MANDA VILLAGE. (2404050002/WC/10328884)</a>	Water Conservation and Water Harvesting	GP	0.6	1	0.87	0	-0.27	54.38%	-130
21503	BISOI	BANEIKALA	<a href="#">3rd yr. Maintn. of Mango Plantation at Gunduria(2404050/DP/10353459)</a>	Drought Proofing	BP	8.74	5.18	0.92	2.07	7.82	21.48%	3778
21504	BISOI	BANEIKALA	<a href="#">3rd yr. maintn. of Mango Plantation at Patharkata(2404050/DP/10353496)</a>	Drought Proofing	BP	6.12	3.63	1.16	1.47	4.96	26.97%	2396
21505	BISOI	BANEIKALA	<a href="#">mp.of road from Jamujhari chahala sahi to Baneikala Kalha sahi(2404050003/RC/10407863)</a>	Rural Connectivity	GP	4.19	0.76	0.67	0	3.52	13.54%	1700
21506	BISOI	BANEIKALA	<a href="#">IMP. OF ROAD FROM BANEIKALA RD TO KOCHHI SAHI(2404050003/RC/10407696)</a>	Rural Connectivity	GP	4.19	0.76	0.68	0	3.51	13.74%	1696
21507	BISOI	BANEIKALA	<a href="#">CONST. OF GUARDWALL &amp; 3 Nons OF CULVERT AT ARJUN BANDH ROAD TO SCHOOL(2404050003/RC/3097320)</a>	Rural Connectivity	GP	2.07	2.71	0.6	0	1.47	12.55%	710
21508	BISOI	BANEIKALA	<a href="#">2nd Year Mango Plantation (ND) of Anpa Majhi &amp; 6 others(2404050/DP/10376765)</a>	Drought Proofing	BP	2.5	1.18	1.04	0.37	1.46	38.32%	705
21509	BISOI	BANEIKALA	<a href="#">IMP.OF TANK AT BANEIKALA MOHANTA SAHI.(2404050003/WC/1379296)</a>	Water Conservation and Water Harvesting	GP	3.6	1.4	2.58	0.21	1.02	55.80%	493

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21510	BISOI	BANEIKALA	<a href="#">INRM WORK LAND LEVELING &amp; BUNDING AT BANEIKALA VILLAGE UNDER BANEIKALA GP.(2404050003/LD/1119440)</a>	Land Development	GP	8.5	0	7.76	0.44	0.74	96.47%	357
21511	BISOI	BANEIKALA	<a href="#">IMP. OF ROAD FROM BANEIKALA TO JAMUJHARI(2404050003/RC/2407696)</a>	Rural Connectivity	GP	1.8	1.2	1.14	1.06	0.66	73.33%	319
21512	BISOI	BANEIKALA	<a href="#">CONST.OF GUARD WALL WITH STONE PATCHING SIDE OF ITI SCHOOL OF BANEIKALA GP.(2404050003/WC/10329066)</a>	Water Conservation and Water Harvesting	GP	1.45	3.2	1.04	2.57	0.41	77.63%	198
21513	BISOI	BANEIKALA	<a href="#">IMP.OF ROAD FROM JAMUJHARI TO GUNDURIA NALLA(2404050003/RC/3099203)</a>	Rural Connectivity	GP	3.51	1.49	3.24	0.44	0.27	73.60%	130
21514	BISOI	BANEIKALA	<a href="#">CONST.OF CHECK DAM AT PATIJHARI BURUSAHI.(2404050003/WC/1377118)</a>	Water Conservation and Water Harvesting	GP	1	4	0.76	4	0.24	95.20%	116
21515	BISOI	BANEIKALA	<a href="#">Imp of 15.7 Hect. Degraded upland into 50*50 size plots (INRM) at Patijhari village under Baneikala (2404050003/LD/1119970)</a>	Land Development	GP	4.64	3.96	4.44	0.17	0.2	53.60%	97
21516	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261805(2404050003/IF/IAY/2039323)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21517	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333287(2404050003/IF/IAY/1885072)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21518	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289408(2404050003/IF/IAY/1884965)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21519	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333175(2404050003/IF/IAY/1885071)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21520	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269403(2404050003/IF/IAY/1884938)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21521	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379777(2404050003/IF/IAY/1924860)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21522	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1281244(2404050003/IF/IAY/1923651)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21523	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333038(2404050003/IF/IAY/1945831)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21524	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330174(2404050003/IF/IAY/1964787)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21525	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316984(2404050003/IF/IAY/2002813)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21526	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324929(2404050003/IF/IAY/2017033)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21527	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390174(2404050003/IF/IAY/2042579)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21528	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372158(2404050003/IF/IAY/2041858)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21529	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357658(2404050003/IF/IAY/2041405)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21530	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374823(2404050003/IF/IAY/2041955)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21531	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383598(2404050003/IF/IAY/2042297)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21532	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386783(2404050003/IF/IAY/2042416)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21533	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388566(2404050003/IF/IAY/2042512)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21534	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248987(2404050003/IF/IAY/2067637)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21535	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257247(2404050003/IF/IAY/2067852)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21536	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374737(2404050003/IF/IAY/2069242)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21537	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251845(2404050003/IF/IAY/2067848)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21538	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2312786(2404050003/IF/IAY/2070409)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21539	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR1268981(2404050003/IF/IAY/1266850)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
21540	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352527(2404050003/IF/IAY/1469841)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
21541	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2352864(2404050003/IF/IAY/1268217)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
21542	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2348966(2404050003/IF/IAY/1404934)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
21543	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261628(2404050003/IF/IAY/1457413)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
21544	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269227(2404050003/IF/IAY/1618323)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21545	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269223(2404050003/IF/IAY/1645161)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21546	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245766(2404050003/IF/IAY/1645187)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21547	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252883(2404050003/IF/IAY/1645226)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21548	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269404(2404050003/IF/IAY/1810560)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21549	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310879(2404050003/IF/IAY/1928519)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21550	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394186(2404050003/IF/IAY/2042777)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21551	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390924(2404050003/IF/IAY/2042624)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21552	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317213(2404050003/IF/IAY/2040239)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21553	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386792(2404050003/IF/IAY/2042419)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21554	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319210(2404050003/IF/IAY/2047041)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21555	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373284(2404050003/IF/IAY/2047490)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21556	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374810(2404050003/IF/IAY/2047496)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21557	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379767(2404050003/IF/IAY/2042152)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21558	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374593(2404050003/IF/IAY/2041946)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21559	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383606(2404050003/IF/IAY/2042298)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21560	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385337(2404050003/IF/IAY/2042352)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21561	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385317(2404050003/IF/IAY/2042351)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21562	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374776(2404050003/IF/IAY/2069243)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21563	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368136(2404050003/IF/IAY/2070714)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21564	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358304(2404050003/IF/IAV/2070622)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21565	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367888(2404050003/IF/IAV/2074585)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
21566	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2242951(2404050003/IF/IAV/420421)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.01	0	0.16	5.88%	77
21567	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2368048(2404050003/IF/IAV/857148)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21568	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2253261(2404050003/IF/IAV/857031)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21569	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2358448(2404050003/IF/IAV/857104)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21570	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2350717(2404050003/IF/IAV/857108)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21571	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2367824(2404050003/IF/IAV/857133)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21572	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2317472(2404050003/IF/IAV/1066497)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21573	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2340951(2404050003/IF/IAV/1218093)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21574	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2371813(2404050003/IF/IAV/1218097)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21575	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2371816(2404050003/IF/IAV/1218098)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21576	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2336895(2404050003/IF/IAV/1469706)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21577	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278469(2404050003/IF/IAV/1470561)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21578	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2336954(2404050003/IF/IAV/1472144)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21579	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263299(2404050003/IF/IAV/1472857)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21580	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR1265280(2404050003/IF/IAV/1266843)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21581	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2371897(2404050003/IF/IAV/1268349)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21582	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR1262094(2404050003/IF/IAY/1266832)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21583	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1282498(2404050003/IF/IAY/1470560)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21584	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363258(2404050003/IF/IAY/1328177)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21585	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269033(2404050003/IF/IAY/1477947)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21586	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352303(2404050003/IF/IAY/1379941)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21587	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330334(2404050003/IF/IAY/1387359)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21588	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334929(2404050003/IF/IAY/1457220)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21589	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255975(2404050003/IF/IAY/1477431)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21590	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2242461(2404050003/IF/IAY/2043499)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
21591	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394277(2404050003/IF/IAY/2042783)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
21592	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374812(2404050003/IF/IAY/2041954)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
21593	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387688(2404050003/IF/IAY/2042467)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
21594	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349139(2404050003/IF/IAY/2070687)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
21595	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374805(2404050003/IF/IAY/2069245)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
21596	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257249(2404050003/IF/IAY/2039263)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21597	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250420(2404050003/IF/IAY/1819360)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21598	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269402(2404050003/IF/IAY/1884937)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21599	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269405(2404050003/IF/IAY/1928324)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21600	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307663(2404050003/IF/IAY/1964608)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21601	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317924(2404050003/IF/IAY/2017018)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21602	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386804(2404050003/IF/IAY/2042423)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21603	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317010(2404050003/IF/IAY/2047053)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21604	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349170(2404050003/IF/IAY/1374625)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
21605	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265505(2404050003/IF/IAY/1645239)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21606	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2242959(2404050003/IF/IAY/1645176)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21607	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263307(2404050003/IF/IAY/1645256)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21608	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278478(2404050003/IF/IAY/1645243)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21609	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269221(2404050003/IF/IAY/2039436)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
21610	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257130(2404050003/IF/IAY/1810548)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21611	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317912(2404050003/IF/IAY/1885018)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21612	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339573(2404050003/IF/IAY/1966078)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21613	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326433(2404050003/IF/IAY/1964760)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21614	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317896(2404050003/IF/IAY/2040255)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
21615	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330313(2404050003/IF/IAY/2040531)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
21616	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390936(2404050003/IF/IAY/2042625)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
21617	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391330(2404050003/IF/IAY/2042636)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21618	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374794(2404050003/IF/IAY/2041953)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
21619	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330327(2404050003/IF/IAY/1645270)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21620	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354299(2404050003/IF/IAY/1645191)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21621	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257193(2404050003/IF/IAY/2039262)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
21622	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250405(2404050003/IF/IAY/1810629)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21623	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316989(2404050003/IF/IAY/1964690)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21624	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358317(2404050003/IF/IAY/2070623)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
21625	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244564(2404050003/IF/IAY/1645156)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21626	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2321916(2404050003/IF/IAY/2043784)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21627	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1287099(2404050003/IF/IAY/1810619)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21628	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241095(2404050003/IF/IAY/2024241)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21629	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390893(2404050003/IF/IAY/2042619)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21630	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1341740(2404050003/IF/IAY/2047224)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21631	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306118(2404050003/IF/IAY/2068219)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21632	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344905(2404050003/IF/IAY/2068719)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21633	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360849(2404050003/IF/IAY/2068983)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21634	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2368475(2404050003/IF/IAY/1068307)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.06	0	0.11	35.29%	53
21635	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238594(2404050003/IF/IAY/1645186)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21636	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2336878(2404050003/IF/IAY/1645197)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21637	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322701(2404050003/IF/IAY/1645251)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21638	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330322(2404050003/IF/IAY/1645269)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21639	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249629(2404050003/IF/IAY/1645158)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21640	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251872(2404050003/IF/IAY/1645189)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21641	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251392(2404050003/IF/IAY/1645166)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21642	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2301749(2404050003/IF/IAY/1645177)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21643	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389591(2404050003/IF/IAY/1810595)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21644	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236822(2404050003/IF/IAY/1645266)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21645	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302495(2404050003/IF/IAY/1923852)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21646	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304080(2404050003/IF/IAY/1923857)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21647	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292602(2404050003/IF/IAY/1945727)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21648	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325628(2404050003/IF/IAY/2003750)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21649	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375155(2404050003/IF/IAY/2041975)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
21650	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376428(2404050003/IF/IAY/2042021)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
21651	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2368047(2404050003/IF/IAY/857142)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
21652	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266347(2404050003/IF/IAY/1645240)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21653	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225171(2404050003/IF/IAY/1645143)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21654	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251606(2404050003/IF/IAY/2046882)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21655	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265525(2404050003/IF/IAY/1810608)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21656	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317917(2404050003/IF/IAY/1810612)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21657	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290395(2404050003/IF/IAY/1884966)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21658	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384794(2404050003/IF/IAY/1819390)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21659	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269359(2404050003/IF/IAY/1884936)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21660	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303304(2404050003/IF/IAY/1923854)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21661	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242049(2404050003/IF/IAY/2024240)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21662	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315224(2404050003/IF/IAY/2040207)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21663	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386814(2404050003/IF/IAY/2042425)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21664	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265293(2404050003/IF/IAY/2074462)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21665	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR1242038(2404050003/IF/IAY/1266712)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
21666	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2321424(2404050003/IF/IAY/857095)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
21667	BISOI	BANEIKALA	<a href="#">Construction of IAY House -IAY REG. NO. OR2350542(2404050003/IF/IAY/1268202)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
21668	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327743(2404050003/IF/IAY/1645193)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21669	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307676(2404050003/IF/IAY/1711126)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21670	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269351(2404050003/IF/IAY/1810578)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21671	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321991(2404050003/IF/IAY/1923967)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21672	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330195(2404050003/IF/IAY/1964788)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21673	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291397(2404050003/IF/IAY/2039677)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
21674	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320854(2404050003/IF/IAY/2040326)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
21675	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375152(2404050003/IF/IAY/2047497)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
21676	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227731(2404050003/IF/IAY/1645244)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21677	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329187(2404050003/IF/IAY/1810613)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21678	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343246(2404050003/IF/IAY/2040886)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
21679	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303477(2404050003/IF/IAY/2074851)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
21680	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265261(2404050003/IF/IAY/1645160)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21681	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260572(2404050003/IF/IAY/1645209)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21682	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339568(2404050003/IF/IAY/1645190)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21683	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334921(2404050003/IF/IAY/1645237)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21684	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326057(2404050003/IF/IAY/1819399)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21685	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302475(2404050003/IF/IAY/2039954)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
21686	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343175(2404050003/IF/IAY/2040883)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
21687	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365683(2404050003/IF/IAY/1645210)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21688	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286376(2404050003/IF/IAY/1645258)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21689	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249006(2404050003/IF/IAY/1645274)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21690	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251495(2404050003/IF/IAY/1645275)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21691	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260568(2404050003/IF/IAY/1645276)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21692	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285358(2404050003/IF/IAY/1645192)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21693	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290396(2404050003/IF/IAY/1819325)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21694	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315228(2404050003/IF/IAY/2002824)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21695	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314533(2404050003/IF/IAY/2040203)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21696	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379768(2404050003/IF/IAY/2042153)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21697	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225174(2404050003/IF/IAY/1645261)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21698	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229615(2404050003/IF/IAY/1645263)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21699	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355709(2404050003/IF/IAY/2047385)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
21700	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225159(2404050003/IF/IAY/1645142)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21701	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237990(2404050003/IF/IAY/1645146)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21702	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324440(2404050003/IF/IAY/1645196)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21703	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229599(2404050003/IF/IAY/1645162)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21704	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265615(2404050003/IF/IAY/1810559)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
21705	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355699(2404050003/IF/IAY/2047384)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
21706	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262386(2404050003/IF/IAY/1645255)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
21707	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330129(2404050003/IF/IAY/1645152)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21708	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247723(2404050003/IF/IAV/1645273)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21709	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256008(2404050003/IF/IAV/1645208)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21710	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256029(2404050003/IF/IAV/1810547)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
21711	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238608(2404050003/IF/IAV/1645147)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21712	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324407(2404050003/IF/IAV/1645252)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21713	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2335912(2404050003/IF/IAV/1645253)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21714	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236807(2404050003/IF/IAV/1645265)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21715	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225782(2404050003/IF/IAV/1645204)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
21716	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265252(2404050003/IF/IAV/2039374)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
21717	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285404(2404050003/IF/IAV/1819382)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
21718	BISOI	BANEIKALA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302432(2404050003/IF/IAV/2039952)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
21719	BISOI	BANEIKALA	<a href="#">COMPLETION OF R.C.C SLAB BRIDGE AND GUARD WALL FROM KULIPOSI TO SANJAMBILLA.(2404050003/RC/10393002)</a>	Rural Connectivity	GP	0.61	2.11	0.73	1.01	-0.12	63.97%	-58
21720	BISOI	BANEIKALA	<a href="#">CONST.OF IRRIGATION CANNEL AT JAMUJHARI KHADIASAHI(2404050003/IC/3089044)</a>	Micro Irrigation Works	GP	0.58	4.06	0.71	0.07	-0.13	16.81%	-63
21721	BISOI	BANEIKALA	<a href="#">CONST.OF IRRIGATION CANNELAT JAMUJHARI MAJHISAHI TO PALAMANDAPI(2404050003/IC/3089163)</a>	Micro Irrigation Works	GP	0.62	4.05	0.89	0	-0.27	19.06%	-130
21722	BISOI	BAUTIBEDA	<a href="#">3rd yr. Maintn. of Cashew Plantation at Nuadihi(2404050/DP/10353491)</a>	Drought Proofing	BP	7.92	4.51	1.48	0.96	6.44	19.63%	3111
21723	BISOI	BAUTIBEDA	<a href="#">Exc. of new tank near ghagra (2404050004/WC/1355968)</a>	Water Conservation and Water Harvesting	GP	7.2	1.8	1	0.06	6.2	11.78%	2995
21724	BISOI	BAUTIBEDA	<a href="#">2nd Year Rubber Plantation maintenance at village Mangalpur of Bautibeda G.P. in BisoI Block(2404050/LD/10369543)</a>	Land Development	BP	12.01	8.01	6.51	0	5.5	32.52%	2657
21725	BISOI	BAUTIBEDA	<a href="#">RENO.OF KHENDRI BANDHA AT NUADIHI.(2404050004/WH/10292923)</a>	Renovation of traditional water bodies	GP	5.2	1.3	1.64	0.06	3.56	26.15%	1720

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21726	BISOI	BAUTIBEDA	<a href="#">RENO.OF BAUTIBEDA RAKHA SAHI NALA(2404050004/WH/10295946)</a>	Renovation of traditional water bodies	GP	4.2	1.8	1.46	0.02	2.74	24.67%	1324
21727	BISOI	BAUTIBEDA	<a href="#">IMP. OF ROAD FROM LENGA HOUSE TO DEHURI SAHI AT BAD BALICHUA.(2404050004/RC/10397572)</a>	Rural Connectivity	GP	3.01	1.88	0.56	0	2.45	11.45%	1184
21728	BISOI	BAUTIBEDA	<a href="#">RESTORATION OF CANAL FROM SUKHILA BANDHA TO JAL DUNGURI OF BAUTIBEDA GP(2404050004/IC/937992)</a>	Micro Irrigation Works	GP	3.18	0.82	1.3	0.01	1.88	32.75%	908
21729	BISOI	BAUTIBEDA	<a href="#">Farm Pond of Sanat Ku Nanda S/O Lalmohan of Hizili village(2404050004/IF/10473817)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
21730	BISOI	BAUTIBEDA	<a href="#">Farm Pond of Harekrushna Nanda S/O Narahari of Hizili village(2404050004/IF/10473819)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
21731	BISOI	BAUTIBEDA	<a href="#">Farm Pond of Dhanu Soren S/O Girish of Bautibeda village(2404050004/IF/10473822)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
21732	BISOI	BAUTIBEDA	<a href="#">Farm Pond of Laxman Murmu S/O Tunia of Thulkuchatani village(2404050004/IF/10473825)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
21733	BISOI	BAUTIBEDA	<a href="#">Farm Pond of Jagannath Hembram S/O Mangal of Thulkuchatani village(2404050004/IF/10473827)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
21734	BISOI	BAUTIBEDA	<a href="#">Farm Pond of Jayram Patra S/O Paresh of Mahubhandar village(2404050004/IF/10473828)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
21735	BISOI	BAUTIBEDA	<a href="#">CONST. OF GAYAN MANDIR SCHOOL ROAD AT MANGALPUR.(2404050004/RC/10397571)</a>	Rural Connectivity	GP	3.41	1.42	2.5	0	0.91	51.76%	440
21736	BISOI	BAUTIBEDA	<a href="#">FARM POND OF SRI NARENDRA BEHERA OF VILLAGE MOHUBHANDAR(2404050004/IF/10458099)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.62	0	0.9	37.13%	435
21737	BISOI	BAUTIBEDA	<a href="#">IMP.OF ROAD FROM SCHOOL TO NALA .(2404050004/RC/3104728)</a>	Rural Connectivity	GP	3	2	2.44	1.57	0.56	80.20%	271
21738	BISOI	BAUTIBEDA	<a href="#">IMP.OF ROAD FROM BAUTIBEDA TO PADIA BEDA.(2404050004/RC/2436955)</a>	Rural Connectivity	GP	3.8	1.1	3.34	0.07	0.46	69.59%	222
21739	BISOI	BAUTIBEDA	<a href="#">CONST. OF R.C.C. CANAL FROM KHENDRI BANDHA TO BILLA(2404050/IC/10430532)</a>	Micro Irrigation Works	BP	0.98	7.35	0.67	0	0.31	8.04%	150
21740	BISOI	BAUTIBEDA	<a href="#">IMP. OF ROAD FROM SUKULA SAHI TO DEHURI SAHI(2404050004/RC/2413696)</a>	Rural Connectivity	GP	3	1.8	2.78	0.02	0.22	58.33%	106
21741	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383347(2404050004/IF/IAV/1645195)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21742	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260210(2404050004/IF/IAV/1658473)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21743	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341488(2404050004/IF/IAV/1658300)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21744	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286385(2404050004/IF/IAY/1711382)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21745	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344752(2404050004/IF/IAY/1711249)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21746	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350363(2404050004/IF/IAY/1711341)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21747	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2316938(2404050004/IF/IAY/1711206)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21748	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322791(2404050004/IF/IAY/1711294)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21749	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351704(2404050004/IF/IAY/1711141)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21750	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226804(2404050004/IF/IAY/1810624)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21751	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237671(2404050004/IF/IAY/1810627)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21752	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254965(2404050004/IF/IAY/1810639)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21753	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362886(2404050004/IF/IAY/1810590)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21754	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333105(2404050004/IF/IAY/1810556)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21755	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363502(2404050004/IF/IAY/1810631)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21756	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302414(2404050004/IF/IAY/1810634)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21757	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2348808(2404050004/IF/IAY/1810589)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21758	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368462(2404050004/IF/IAY/1810632)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21759	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2303980(2404050004/IF/IAY/1810651)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21760	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325422(2404050004/IF/IAY/1810652)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21761	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342809(2404050004/IF/IAY/1819295)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21762	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229864(2404050004/IF/IAV/1819300)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21763	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231186(2404050004/IF/IAV/1819301)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21764	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2321727(2404050004/IF/IAV/1819366)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21765	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328540(2404050004/IF/IAV/1819369)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21766	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271066(2404050004/IF/IAV/1884940)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21767	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268801(2404050004/IF/IAV/1884934)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21768	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2304163(2404050004/IF/IAV/1925676)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21769	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264559(2404050004/IF/IAV/1928300)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21770	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333106(2404050004/IF/IAV/1928634)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21771	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235755(2404050004/IF/IAV/1945657)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21772	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332462(2404050004/IF/IAV/1961469)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21773	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260452(2404050004/IF/IAV/1995755)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21774	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236654(2404050004/IF/IAV/1995701)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21775	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344126(2404050004/IF/IAV/1996025)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21776	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349744(2404050004/IF/IAV/1997032)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21777	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295813(2404050004/IF/IAV/2002659)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
21778	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252486(2404050004/IF/IAV/2039204)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21779	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262021(2404050004/IF/IAV/2039331)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21780	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262034(2404050004/IF/IAY/2039333)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21781	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265567(2404050004/IF/IAY/2039378)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21782	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265766(2404050004/IF/IAY/2039381)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21783	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265925(2404050004/IF/IAY/2039386)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21784	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322913(2404050004/IF/IAY/2040372)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21785	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351118(2404050004/IF/IAY/2041143)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21786	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351460(2404050004/IF/IAY/2041164)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21787	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355890(2404050004/IF/IAY/2041341)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21788	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370006(2404050004/IF/IAY/2041791)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21789	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373933(2404050004/IF/IAY/2041915)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21790	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383451(2404050004/IF/IAY/2042293)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21791	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389807(2404050004/IF/IAY/2042568)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21792	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267589(2404050004/IF/IAY/2046754)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21793	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354495(2404050004/IF/IAY/2050509)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21794	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331317(2404050004/IF/IAY/2040545)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21795	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343052(2404050004/IF/IAY/2040880)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21796	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267686(2404050004/IF/IAY/2039413)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21797	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375513(2404050004/IF/IAY/2041986)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21798	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384822(2404050004/IF/IAY/2042323)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21799	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386591(2404050004/IF/IAY/2042407)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21800	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387143(2404050004/IF/IAY/2042443)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21801	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351782(2404050004/IF/IAY/2068807)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21802	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385633(2404050004/IF/IAY/2069418)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21803	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387150(2404050004/IF/IAY/2069448)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21804	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230565(2404050004/IF/IAY/2067544)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21805	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251205(2404050004/IF/IAY/2067841)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21806	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264283(2404050004/IF/IAY/2067705)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21807	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251198(2404050004/IF/IAY/2074758)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21808	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278306(2404050004/IF/IAY/2074806)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21809	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298271(2404050004/IF/IAY/2074832)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21810	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331884(2404050004/IF/IAY/2075146)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21811	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380487(2404050004/IF/IAY/2075473)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21812	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391164(2404050004/IF/IAY/2075552)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21813	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393872(2404050004/IF/IAY/2075569)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21814	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393874(2404050004/IF/IAY/2075570)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
21815	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328510(2404050004/IF/IAY/2075933)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21816	BISOI	BAUTIBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2301784(2404050004/IF/IAY/952937)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
21817	BISOI	BAUTIBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2329351(2404050004/IF/IAY/952997)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
21818	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369495(2404050004/IF/IAY/1658487)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21819	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329179(2404050004/IF/IAY/1658434)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21820	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329178(2404050004/IF/IAY/1658515)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21821	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2353295(2404050004/IF/IAY/1658633)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21822	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356144(2404050004/IF/IAY/1658263)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21823	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1279258(2404050004/IF/IAY/1658192)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21824	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323182(2404050004/IF/IAY/1711254)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21825	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351692(2404050004/IF/IAY/1711267)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21826	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2321659(2404050004/IF/IAY/1711321)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21827	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349970(2404050004/IF/IAY/1996055)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
21828	BISOI	BAUTIBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2363453(2404050004/IF/IAY/953089)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21829	BISOI	BAUTIBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2361813(2404050004/IF/IAY/1067974)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21830	BISOI	BAUTIBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2303227(2404050004/IF/IAY/1066155)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21831	BISOI	BAUTIBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2334965(2404050004/IF/IAY/1310054)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21832	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293380(2404050004/IF/IAY/1328188)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21833	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249054(2404050004/IF/IAY/1328144)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21834	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248742(2404050004/IF/IAV/1328204)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21835	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232458(2404050004/IF/IAV/1328231)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
21836	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323000(2404050004/IF/IAV/1658181)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
21837	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360188(2404050004/IF/IAV/1658576)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
21838	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324891(2404050004/IF/IAV/1810572)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
21839	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251180(2404050004/IF/IAV/1810647)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
21840	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264560(2404050004/IF/IAV/1928301)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
21841	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264889(2404050004/IF/IAV/1928302)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
21842	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2342474(2404050004/IF/IAV/2003777)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
21843	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377278(2404050004/IF/IAV/2037720)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
21844	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386414(2404050004/IF/IAV/2042401)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
21845	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248727(2404050004/IF/IAV/2039165)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
21846	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350218(2404050004/IF/IAV/2041108)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
21847	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376794(2404050004/IF/IAV/1810609)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21848	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252497(2404050004/IF/IAV/1810649)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21849	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348815(2404050004/IF/IAV/1819417)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
21850	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330432(2404050004/IF/IAV/2040533)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21851	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347178(2404050004/IF/IAV/2068744)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21852	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364331(2404050004/IF/IAY/2069060)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21853	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264603(2404050004/IF/IAY/2074902)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21854	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232792(2404050004/IF/IAY/2074944)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21855	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382322(2404050004/IF/IAY/2075481)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21856	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257015(2404050004/IF/IAY/2074918)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
21857	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248688(2404050004/IF/IAY/1328201)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
21858	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351699(2404050004/IF/IAY/1711314)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21859	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2251310(2404050004/IF/IAY/1819332)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
21860	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334901(2404050004/IF/IAY/1658171)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21861	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362617(2404050004/IF/IAY/1645170)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21862	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2248679(2404050004/IF/IAY/1711274)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21863	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349818(2404050004/IF/IAY/1810592)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21864	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265738(2404050004/IF/IAY/1810618)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21865	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296583(2404050004/IF/IAY/1906580)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21866	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295810(2404050004/IF/IAY/1995856)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
21867	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391075(2404050004/IF/IAY/2042629)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
21868	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266452(2404050004/IF/IAY/2039402)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
21869	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331889(2404050004/IF/IAY/2040560)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21870	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267587(2404050004/IF/IAY/2049802)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
21871	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375498(2404050004/IF/IAY/2069262)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
21872	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356575(2404050004/IF/IAY/2068907)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
21873	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323180(2404050004/IF/IAY/2075924)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
21874	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393909(2404050004/IF/IAY/2075593)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
21875	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258108(2404050004/IF/IAY/1328225)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
21876	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390405(2404050004/IF/IAY/1711290)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21877	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391783(2404050004/IF/IAY/1711291)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21878	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308068(2404050004/IF/IAY/181052)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21879	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332184(2404050004/IF/IAY/1819312)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21880	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349978(2404050004/IF/IAY/1819318)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21881	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385302(2404050004/IF/IAY/1924852)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
21882	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348518(2404050004/IF/IAY/2041060)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21883	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1345247(2404050004/IF/IAY/2040944)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21884	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350415(2404050004/IF/IAY/2041117)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21885	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353604(2404050004/IF/IAY/2075284)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
21886	BISOI	BAUTIBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2367641(2404050004/IF/IAY/953133)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.06	0	0.11	35.29%	53
21887	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255540(2404050004/IF/IAY/1658220)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21888	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364836(2404050004/IF/IAY/1645272)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21889	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362898(2404050004/IF/IAY/1810551)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21890	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254759(2404050004/IF/IAY/1819377)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
21891	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362570(2404050004/IF/IAY/2041588)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
21892	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327395(2404050004/IF/IAY/2040471)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
21893	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356468(2404050004/IF/IAY/2041361)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
21894	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377971(2404050004/IF/IAY/2042080)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
21895	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383422(2404050004/IF/IAY/2042290)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
21896	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330926(2404050004/IF/IAY/1658440)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21897	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296971(2404050004/IF/IAY/1658616)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21898	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299064(2404050004/IF/IAY/1658217)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21899	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298594(2404050004/IF/IAY/1810621)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21900	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299990(2404050004/IF/IAY/1928462)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21901	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1294475(2404050004/IF/IAY/1945735)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
21902	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329328(2404050004/IF/IAY/2040508)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21903	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389768(2404050004/IF/IAY/2042565)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21904	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389770(2404050004/IF/IAY/2042566)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21905	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390269(2404050004/IF/IAY/2042587)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21906	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392659(2404050004/IF/IAY/2042704)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21907	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327110(2404050004/IF/IAY/2040465)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21908	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256882(2404050004/IF/IAY/2067668)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21909	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388999(2404050004/IF/IAY/2069479)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21910	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372548(2404050004/IF/IAY/2075398)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21911	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391253(2404050004/IF/IAY/2075553)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
21912	BISOI	BAUTIBEDA	<a href="#">CONST. OF AWC BUILDING AT MAHUBHANDRA GADA SAHL.(2404050/AV/10377720)</a>	Anganwadi/Other Rural Infrastructure	BP	0.5	4.5	0.41	4.27	0.09	93.60%	43
21913	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319689(2404050004/IF/IAY/1658587)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21914	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319893(2404050004/IF/IAY/1658588)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21915	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383068(2404050004/IF/IAY/1658095)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21916	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319704(2404050004/IF/IAY/1658349)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21917	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323778(2404050004/IF/IAY/1711361)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21918	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301226(2404050004/IF/IAY/1995879)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21919	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348810(2404050004/IF/IAY/1996046)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21920	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350366(2404050004/IF/IAY/1996052)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
21921	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379492(2404050004/IF/IAY/2042138)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
21922	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291228(2404050004/IF/IAY/2039671)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
21923	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325061(2404050004/IF/IAY/1328152)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21924	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375854(2404050004/IF/IAY/1658464)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21925	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330856(2404050004/IF/IAY/1711184)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21926	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249720(2404050004/IF/IAY/1711285)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21927	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234227(2404050004/IF/IAY/1810565)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21928	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374850(2404050004/IF/IAY/1906929)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21929	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265524(2404050004/IF/IAY/1928304)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21930	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314520(2404050004/IF/IAY/1997004)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21931	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318041(2404050004/IF/IAY/1997009)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
21932	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266032(2404050004/IF/IAY/2039389)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
21933	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344420(2404050004/IF/IAY/2040917)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
21934	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387210(2404050004/IF/IAY/2042445)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
21935	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350426(2404050004/IF/IAY/2041118)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
21936	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383070(2404050004/IF/IAY/1658289)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21937	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2348807(2404050004/IF/IAY/1658546)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21938	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303603(2404050004/IF/IAY/1658184)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21939	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299812(2404050004/IF/IAY/1645267)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21940	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293382(2404050004/IF/IAY/1711189)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21941	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367655(2404050004/IF/IAY/1810653)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21942	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261422(2404050004/IF/IAY/1945689)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
21943	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331542(2404050004/IF/IAY/2040550)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
21944	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348186(2404050004/IF/IAY/2041049)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
21945	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364298(2404050004/IF/IAY/2041656)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
21946	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386426(2404050004/IF/IAY/2042402)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
21947	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392657(2404050004/IF/IAY/2042703)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
21948	BISOI	BAUTIBEDA	<a href="#">CONST.OF PMAY HOUSE OF DURYADHAN GOCHHAYAT S/O-SHRIHARI GOCHHAYAT OF THULKUCHATANJ VILLAGE.(2404050004/IF/10344763)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.11	0	0.06	64.71%	29
21949	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254760(2404050004/IF/IAY/1658647)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21950	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268189(2404050004/IF/IAY/1645242)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21951	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290096(2404050004/IF/IAY/2008514)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21952	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349936(2404050004/IF/IAY/1906843)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21953	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263562(2404050004/IF/IAY/1928294)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21954	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331642(2404050004/IF/IAY/2002945)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21955	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350413(2404050004/IF/IAY/2003034)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21956	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349958(2404050004/IF/IAY/2003007)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21957	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349965(2404050004/IF/IAY/2003009)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
21958	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353600(2404050004/IF/IAY/2041251)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
21959	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377285(2404050004/IF/IAY/2042048)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21960	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232488(2404050004/IF/IAV/1374618)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
21961	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392438(2404050004/IF/IAV/1658144)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21962	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290743(2404050004/IF/IAV/1658495)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21963	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333881(2404050004/IF/IAV/1645155)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21964	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249097(2404050004/IF/IAV/1658619)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21965	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329797(2404050004/IF/IAV/1711370)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21966	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251200(2404050004/IF/IAV/1711176)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21967	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323795(2404050004/IF/IAV/1711338)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21968	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1280449(2404050004/IF/IAV/1995790)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
21969	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355288(2404050004/IF/IAV/2041320)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21970	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356438(2404050004/IF/IAV/2041359)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21971	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356474(2404050004/IF/IAV/2041362)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21972	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372562(2404050004/IF/IAV/2041874)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21973	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374851(2404050004/IF/IAV/2041961)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21974	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292411(2404050004/IF/IAV/2039690)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21975	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248747(2404050004/IF/IAV/2067636)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
21976	BISOI	BAUTIBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2355720(2404050004/IF/IAV/1067730)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
21977	BISOI	BAUTIBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2328529(2404050004/IF/IAV/1310042)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21978	BISOI	BAUTIBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR1260683(2404050004/IF/IAY/1310061)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
21979	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235830(2404050004/IF/IAY/1328170)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
21980	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262807(2404050004/IF/IAY/1328167)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
21981	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339940(2404050004/IF/IAY/1404928)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
21982	BISOI	BAUTIBEDA	<a href="#">CONST. OF BPG HOUSE OF AHALYA NANDA W/O-JAGAMOHAN NANDA OF NUADIHI VILLAGE.(2404050/IF/10439977)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21983	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252545(2404050004/IF/IAY/1658561)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21984	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243744(2404050004/IF/IAY/1658560)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21985	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269944(2404050004/IF/IAY/1711333)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21986	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256887(2404050004/IF/IAY/1711178)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21987	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257000(2404050004/IF/IAY/1711224)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21988	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2304890(2404050004/IF/IAY/1711221)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21989	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252498(2404050004/IF/IAY/1810650)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21990	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252495(2404050004/IF/IAY/1810648)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21991	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364835(2404050004/IF/IAY/1885102)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21992	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260180(2404050004/IF/IAY/1923609)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21993	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226381(2404050004/IF/IAY/1928179)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21994	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261826(2404050004/IF/IAY/1928286)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
21995	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386675(2404050004/IF/IAY/2042412)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
21996	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387206(2404050004/IF/IAY/2042444)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
21997	BISOI	BAUTIBEDA	<a href="#">CONST.OF CANAL AT HIJILI FROM JAHIRA TO BAD BILLA.(2404050004/IC/10316661)</a>	Micro Irrigation Works	GP	1.3	5.2	1.27	5.12	0.03	98.31%	14
21998	BISOI	BAUTIBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2351703(2404050004/IF/IAY/1010743)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.14	0	0.03	82.35%	14
21999	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260420(2404050004/IF/IAY/1658622)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22000	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303145(2404050004/IF/IAY/1658207)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22001	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232793(2404050004/IF/IAY/1658198)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22002	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368926(2404050004/IF/IAY/1658236)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22003	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268186(2404050004/IF/IAY/1658373)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22004	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344125(2404050004/IF/IAY/1711185)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22005	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249738(2404050004/IF/IAY/1711310)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22006	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252117(2404050004/IF/IAY/1711329)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22007	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261412(2404050004/IF/IAY/1810569)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22008	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1270997(2404050004/IF/IAY/1810562)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22009	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243077(2404050004/IF/IAY/1810546)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22010	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265064(2404050004/IF/IAY/1819352)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22011	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261346(2404050004/IF/IAY/1906441)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22012	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242499(2404050004/IF/IAY/1928221)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22013	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1277857(2404050004/IF/IAY/1928343)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22014	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261426(2404050004/IF/IAV/1945685)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22015	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254749(2404050004/IF/IAV/1995740)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22016	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301518(2404050004/IF/IAV/2002720)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22017	BISOI	BAUTIBEDA	<a href="#">CONST.OF AWC BUILDING AT ASANBANI.(2404050/AV/10373190)</a>	Anganwadi/Other Rural Infrastructure	BP	0.5	0	0.48	0	0.02	96.00%	10
22018	BISOI	BAUTIBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2351916(2404050004/IF/IAV/953043)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
22019	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319773(2404050004/IF/IAV/2008419)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22020	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324468(2404050004/IF/IAV/1658203)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22021	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232681(2404050004/IF/IAV/1658538)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22022	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252111(2404050004/IF/IAV/1645167)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22023	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303126(2404050004/IF/IAV/1658402)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22024	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264686(2404050004/IF/IAV/1658510)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22025	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251202(2404050004/IF/IAV/1711263)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22026	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257962(2404050004/IF/IAV/1810605)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22027	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263526(2404050004/IF/IAV/1810607)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22028	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235474(2404050004/IF/IAV/1810646)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22029	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324914(2404050004/IF/IAV/1945793)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22030	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268182(2404050004/IF/IAV/2002522)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22031	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293398(2404050004/IF/IAV/2039717)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22032	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262011(2404050004/IF/IAY/2074765)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22033	BISOI	BAUTIBEDA	<a href="#">CONST.OF PMAY HOUSE OF HAJAM BSKEY S/O-SURYA BASKEY OF MAHUBHANDAR VILLAGE.(2404050004/IF/10344769)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.16	0	0.01	94.12%	5
22034	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260647(2404050004/IF/IAY/1618311)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22035	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234356(2404050004/IF/IAY/1658655)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22036	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242468(2404050004/IF/IAY/1658316)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22037	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296137(2404050004/IF/IAY/1658643)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22038	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233174(2404050004/IF/IAY/1645163)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22039	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242407(2404050004/IF/IAY/1711355)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22040	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234070(2404050004/IF/IAY/1810544)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22041	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234063(2404050004/IF/IAY/1810583)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22042	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266840(2404050004/IF/IAY/1819401)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22043	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298465(2404050004/IF/IAY/1906593)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22044	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266831(2404050004/IF/IAY/1945697)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22045	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261985(2404050004/IF/IAY/2039328)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22046	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266125(2404050004/IF/IAY/2039392)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22047	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353610(2404050004/IF/IAY/2041253)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22048	BISOI	BAUTIBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2368453(2404050004/IF/IAY/953160)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
22049	BISOI	BAUTIBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2351825(2404050004/IF/IAY/1310053)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22050	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2342960(2404050004/IF/IAY/1328207)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
22051	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369834(2404050004/IF/IAY/1328237)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
22052	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231554(2404050004/IF/IAY/1457942)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
22053	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325420(2404050004/IF/IAY/1463867)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
22054	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263525(2404050004/IF/IAY/1658284)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22055	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260895(2404050004/IF/IAY/1658131)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22056	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260422(2404050004/IF/IAY/1658130)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22057	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225105(2404050004/IF/IAY/1658595)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22058	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258188(2404050004/IF/IAY/1645199)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22059	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258190(2404050004/IF/IAY/1658505)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22060	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260985(2404050004/IF/IAY/1658474)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22061	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261336(2404050004/IF/IAY/1658475)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22062	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300206(2404050004/IF/IAY/1658534)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22063	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261104(2404050004/IF/IAY/1658623)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22064	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227189(2404050004/IF/IAY/1658108)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22065	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292280(2404050004/IF/IAY/1645221)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22066	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258158(2404050004/IF/IAY/1658141)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22067	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1235615(2404050004/IF/IAY/1658364)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22068	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260719(2404050004/IF/IAV/1658222)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22069	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268187(2404050004/IF/IAV/1658276)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22070	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237564(2404050004/IF/IAV/1658395)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22071	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226210(2404050004/IF/IAV/1645262)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22072	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236198(2404050004/IF/IAV/1645246)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22073	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266626(2404050004/IF/IAV/1658154)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22074	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268184(2404050004/IF/IAV/1645201)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22075	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229851(2404050004/IF/IAV/1658653)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22076	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225385(2404050004/IF/IAV/1711241)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22077	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258241(2404050004/IF/IAV/1711131)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22078	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265069(2404050004/IF/IAV/1711196)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22079	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260443(2404050004/IF/IAV/1711213)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22080	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260892(2404050004/IF/IAV/1711379)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22081	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248323(2404050004/IF/IAV/1711174)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22082	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268537(2404050004/IF/IAV/1711122)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22083	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225011(2404050004/IF/IAV/1711128)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22084	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252116(2404050004/IF/IAV/1711311)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22085	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243067(2404050004/IF/IAV/1810603)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22086	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318488(2404050004/IF/IAY/1810610)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22087	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237522(2404050004/IF/IAY/1810626)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22088	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260928(2404050004/IF/IAY/1810549)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22089	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258162(2404050004/IF/IAY/1810641)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22090	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237363(2404050004/IF/IAY/1810567)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22091	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298620(2404050004/IF/IAY/1810622)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22092	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234226(2404050004/IF/IAY/1810545)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22093	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264589(2404050004/IF/IAY/1810558)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22094	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231284(2404050004/IF/IAY/1810645)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22095	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225009(2404050004/IF/IAY/1819357)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22096	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229867(2404050004/IF/IAY/1819358)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22097	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266839(2404050004/IF/IAY/1819388)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22098	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263145(2404050004/IF/IAY/1884920)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22099	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268931(2404050004/IF/IAY/1884935)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22100	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261830(2404050004/IF/IAY/1928287)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22101	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264553(2404050004/IF/IAY/1928299)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22102	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261980(2404050004/IF/IAY/1945687)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22103	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261413(2404050004/IF/IAY/1945688)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22104	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261437(2404050004/IF/IAY/1945686)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22105	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261982(2404050004/IF/IAY/1995760)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22106	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266810(2404050004/IF/IAY/1995770)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22107	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261438(2404050004/IF/IAY/1995756)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22108	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268943(2404050004/IF/IAY/1995782)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22109	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265299(2404050004/IF/IAY/2002516)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22110	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256848(2404050004/IF/IAY/2039258)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22111	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262008(2404050004/IF/IAY/2039330)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22112	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262026(2404050004/IF/IAY/2039332)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22113	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262043(2404050004/IF/IAY/2039334)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22114	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263572(2404050004/IF/IAY/2039354)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22115	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265082(2404050004/IF/IAY/2039370)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22116	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267599(2404050004/IF/IAY/2039412)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22117	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262045(2404050004/IF/IAY/2039335)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22118	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290938(2404050004/IF/IAY/2039666)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22119	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266613(2404050004/IF/IAY/1658191)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22120	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260423(2404050004/IF/IAY/1618316)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22121	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227197(2404050004/IF/IAY/1658290)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22122	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249084(2404050004/IF/IAV/1645247)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22123	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296556(2404050004/IF/IAV/1810633)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22124	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264592(2404050004/IF/IAV/1810586)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22125	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298253(2404050004/IF/IAV/1819395)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22126	BISOI	BAUTIBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242470(2404050004/IF/IAV/1928219)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22127	BISOI	Bhhatchhatar	<a href="#">CONST. OF NEW ROAD FROM PMGSY TO NEW GRAM PANCHAYAT OFFICE(2404050011/RC/10406941)</a>	Rural Connectivity	GP	4.13	1.74	0.25	0	3.88	4.26%	1874
22128	BISOI	Bhhatchhatar	<a href="#">Const. of Gread -1 metalling road from surai Sahi to Dalki Sahi (2404050011/RC/10387768)</a>	Rural Connectivity	GP	2.85	6.09	0	0	2.85	0.00%	1377
22129	BISOI	Bhhatchhatar	<a href="#">Const. of New Road from Taba Sahi to Bad sahi (2404050011/RC/10387763)</a>	Rural Connectivity	GP	4.91	2.86	2.6	0	2.31	33.46%	1116
22130	BISOI	Bhhatchhatar	<a href="#">Const. of new road from club pokhari to river (2404050011/RC/10387771)</a>	Rural Connectivity	GP	2.03	0.88	0.24	0	1.79	8.25%	865
22131	BISOI	Bhhatchhatar	<a href="#">CONST. OF FARM POND OF BALABHADRA NANDA OF VILLAGE MAJHIGAN (2404050011/IF/10411721)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
22132	BISOI	Bhhatchhatar	<a href="#">CONST. OF FARM POND OF SRI BRAHAMANANDA NANDA OF VILLAGE BHATACHHATRA (2404050011/IF/10411734)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
22133	BISOI	Bhhatchhatar	<a href="#">FARM POND OF SONTOSH KU. GIRI S/O GOPINATH MAJHIGAN VILLAGE(2404050011/IF/10341903)</a>	Works on Individuals Land (Category IV)	GP	1.9	0.1	0.5	0	1.4	25.00%	676
22134	BISOI	Bhhatchhatar	<a href="#">IMP. OF PLYFIELD GREEN FENCING AT KENDUMARA AWC(2404050011/LD/3163389)</a>	Land Development	GP	4	1	2.89	0.08	1.11	59.40%	536
22135	BISOI	Bhhatchhatar	<a href="#">FARM POND OF CHHATRAY MARNDI OF MAJHIGAN VILLAGE(2404050011/IF/10347809)</a>	Works on Individuals Land (Category IV)	GP	1.9	0.1	0.99	0	0.91	49.50%	440
22136	BISOI	Bhhatchhatar	<a href="#">CONST. OF FODDER CULTIVATION OF SRI SADANANDA TUDU S/O- KARIA TUDU OF BOBEIJODA VILLAGE(2404050011/IF/10347034)</a>	Works on Individuals Land (Category IV)	GP	0.6	0.47	0.06	0	0.54	5.61%	261
22137	BISOI	Bhhatchhatar	<a href="#">CONST. OF FODDER CULTIVATION OF SRI SUNDAR MOHAN BESHRA S/O- RAJMAL BESHRA OF BOBEIJODA VILLAGE(2404050011/IF/10347050)</a>	Works on Individuals Land (Category IV)	GP	0.6	0.47	0.06	0	0.54	5.61%	261
22138	BISOI	Bhhatchhatar	<a href="#">CONST. OF FODDER CULTIVATION OF KARTIK CH. HANSDAH S/O- GHAULA HANSDAH OF BOBEIJODA VILLAGE.(2404050011/IF/10347028)</a>	Works on Individuals Land (Category IV)	GP	0.46	0.26	0.06	0	0.4	8.33%	193
22139	BISOI	Bhhatchhatar	<a href="#">Farmpond of Laxman Hembram(2404050/IF/10495116)</a>	Works on Individuals Land (Category IV)	BP	0.39	0.16	0	0	0.39	0.00%	188

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22140	BISOI	Bhhatchhatar	<a href="#">CONST. OF NEW CONNECTING ROAD FROM NUASAH TO MURGA SAHI(2404050011/RC/3098151)</a>	Rural Connectivity	GP	3	2	2.74	1.74	0.26	89.60%	126
22141	BISOI	Bhhatchhatar	<a href="#">2nd Year Pomegranate Plantation of Katrtik Hansdah(2404050/DP/10376770)</a>	Drought Proofing	BP	0.38	0.14	0.13	0.03	0.25	30.77%	121
22142	BISOI	Bhhatchhatar	<a href="#">FARMPOND OF PANCHANAN MURMU _S/O-CHAITAN MURMU,TALAKBADI VILLAGE(2404050011/IF/10354716)</a>	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.7	0	0.2	85.00%	97
22143	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332513(2404050011/IF/IAY/1658441)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
22144	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314625(2404050011/IF/IAY/1658244)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
22145	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2248614(2404050011/IF/IAY/1658201)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
22146	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308592(2404050011/IF/IAY/1658468)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
22147	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375651(2404050011/IF/IAY/1810593)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
22148	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366417(2404050011/IF/IAY/1810637)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
22149	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1293357(2404050011/IF/IAY/1810644)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
22150	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1294875(2404050011/IF/IAY/1819406)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
22151	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366448(2404050011/IF/IAY/1924876)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
22152	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391698(2404050011/IF/IAY/1965183)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
22153	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387681(2404050011/IF/IAY/2042466)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22154	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392160(2404050011/IF/IAY/2042670)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22155	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343803(2404050011/IF/IAY/2040904)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22156	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366435(2404050011/IF/IAY/2047454)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22157	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331135(2404050011/IF/IAY/2068430)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22158	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393929(2404050011/IF/IAV/2069571)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22159	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371005(2404050011/IF/IAV/2075387)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22160	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2371426(2404050001/IF/IAV/431977)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
22161	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2322423(2404050011/IF/IAV/1066682)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
22162	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1287572(2404050011/IF/IAV/1157131)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
22163	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1290944(2404050011/IF/IAV/1310185)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
22164	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1226670(2404050011/IF/IAV/1310134)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
22165	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2328169(2404050011/IF/IAV/1310208)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
22166	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1252106(2404050011/IF/IAV/1310119)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
22167	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298485(2404050011/IF/IAV/1658099)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
22168	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352849(2404050011/IF/IAV/1658547)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
22169	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318365(2404050011/IF/IAV/1819415)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
22170	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342267(2404050011/IF/IAV/1964858)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
22171	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389287(2404050011/IF/IAV/2008704)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
22172	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371006(2404050011/IF/IAV/2024389)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
22173	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393297(2404050011/IF/IAV/2042729)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
22174	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2353532(2404050011/IF/IAV/2043975)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
22175	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1292442(2404050001/IF/IAV/732211)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.01	0	0.16	5.88%	77

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22176	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1380102(2404050011/IF/IAY/1310200)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22177	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1226035(2404050011/IF/IAY/1310133)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22178	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1332016(2404050011/IF/IAY/1310194)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22179	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2345242(2404050011/IF/IAY/1310244)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22180	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289723(2404050011/IF/IAY/1396710)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22181	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1332459(2404050011/IF/IAY/1310196)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22182	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1232940(2404050011/IF/IAY/1310130)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22183	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252109(2404050011/IF/IAY/1396707)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22184	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310295(2404050011/IF/IAY/1658313)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
22185	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289720(2404050011/IF/IAY/1810599)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
22186	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351331(2404050011/IF/IAY/2041155)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
22187	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370333(2404050011/IF/IAY/2041800)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
22188	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393902(2404050011/IF/IAY/2074529)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
22189	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1342281(2404050001/IF/IAY/456330)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.02	0	0.15	11.76%	72
22190	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232934(2404050011/IF/IAY/1658362)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
22191	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232948(2404050011/IF/IAY/1810625)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
22192	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349069(2404050011/IF/IAY/1819313)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
22193	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393192(2404050011/IF/IAY/2042724)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22194	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393728(2404050011/IF/IAV/2042754)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
22195	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2250391(2404050011/IF/IAV/1063473)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
22196	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2345234(2404050011/IF/IAV/1458545)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
22197	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1345955(2404050011/IF/IAV/1906823)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
22198	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392053(2404050011/IF/IAV/2042664)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
22199	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393314(2404050011/IF/IAV/2042730)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
22200	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343792(2404050011/IF/IAV/2040902)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
22201	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369535(2404050011/IF/IAV/2064683)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
22202	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266564(2404050011/IF/IAV/2067719)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
22203	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1271118(2404050011/IF/IAV/1310177)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
22204	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327420(2404050011/IF/IAV/1658455)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
22205	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314627(2404050011/IF/IAV/1810582)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
22206	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310803(2404050011/IF/IAV/1810601)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
22207	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333040(2404050011/IF/IAV/1810615)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
22208	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333161(2404050011/IF/IAV/1810575)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
22209	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1224878(2404050011/IF/IAV/1819407)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
22210	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313735(2404050011/IF/IAV/2043740)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
22211	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392166(2404050011/IF/IAV/2042671)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22212	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392460(2404050011/IF/IAY/2075567)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
22213	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2326167(2404050001/IF/IAY/474755)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.05	0	0.12	29.41%	58
22214	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245882(2404050011/IF/IAY/1658422)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
22215	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267205(2404050011/IF/IAY/1658215)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
22216	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266871(2404050011/IF/IAY/1810577)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
22217	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330738(2404050011/IF/IAY/1810630)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
22218	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342992(2404050011/IF/IAY/2062519)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
22219	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392029(2404050011/IF/IAY/2042659)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
22220	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343088(2404050011/IF/IAY/2040882)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
22221	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343800(2404050011/IF/IAY/2040903)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
22222	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323045(2404050011/IF/IAY/2075922)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
22223	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350402(2404050011/IF/IAY/2075974)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
22224	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245317(2404050011/IF/IAY/2074916)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
22225	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332527(2404050011/IF/IAY/1658271)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
22226	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313184(2404050011/IF/IAY/1658202)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
22227	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313338(2404050011/IF/IAY/1658662)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
22228	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268712(2404050011/IF/IAY/1810597)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
22229	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248413(2404050011/IF/IAY/1819330)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22230	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346567(2404050011/IF/IAV/1980416)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
22231	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343092(2404050011/IF/IAV/1964859)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
22232	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350602(2404050011/IF/IAV/2043957)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
22233	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333157(2404050011/IF/IAV/2040598)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
22234	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2329173(2404050011/IF/IAV/1066898)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
22235	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371679(2404050011/IF/IAV/1658369)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22236	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310840(2404050011/IF/IAV/1810553)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22237	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380129(2404050011/IF/IAV/1810594)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22238	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267067(2404050011/IF/IAV/1819379)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22239	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354278(2404050011/IF/IAV/1819413)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22240	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366536(2404050011/IF/IAV/1965001)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22241	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298877(2404050011/IF/IAV/1964515)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22242	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331026(2404050011/IF/IAV/2068428)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
22243	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393288(2404050011/IF/IAV/2069554)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
22244	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253207(2404050011/IF/IAV/2074925)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
22245	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390196(2404050011/IF/IAV/2075546)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
22246	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1270966(2404050011/IF/IAV/2074768)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
22247	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266551(2404050011/IF/IAV/2074779)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22248	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393904(2404050011/IF/IAV/2075592)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
22249	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389308(2404050011/IF/IAV/2075595)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
22250	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362587(2404050011/IF/IAV/1658492)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22251	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228836(2404050011/IF/IAV/1658536)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22252	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1270990(2404050011/IF/IAV/1810561)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22253	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331033(2404050011/IF/IAV/1810573)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22254	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391359(2404050011/IF/IAV/1819309)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22255	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332533(2404050011/IF/IAV/1819317)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22256	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331142(2404050011/IF/IAV/1961453)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22257	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333104(2404050011/IF/IAV/1964808)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22258	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285574(2404050011/IF/IAV/1964428)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22259	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342996(2404050011/IF/IAV/1980409)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22260	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393275(2404050011/IF/IAV/2063533)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
22261	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365032(2404050011/IF/IAV/2041670)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
22262	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393283(2404050011/IF/IAV/2042727)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
22263	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393881(2404050011/IF/IAV/2042765)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
22264	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311059(2404050011/IF/IAV/2068237)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
22265	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393906(2404050011/IF/IAV/2069569)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22266	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323113(2404050011/IF/IAV/2075923)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
22267	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368632(2404050011/IF/IAV/2076025)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
22268	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226652(2404050011/IF/IAV/2074957)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
22269	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323249(2404050011/IF/IAV/2075925)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
22270	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1232951(2404050011/IF/IAV/1310131)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
22271	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1284800(2404050011/IF/IAV/1310188)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
22272	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1271085(2404050011/IF/IAV/1310176)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
22273	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332523(2404050011/IF/IAV/1658093)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
22274	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331050(2404050011/IF/IAV/1658368)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
22275	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329666(2404050011/IF/IAV/1658248)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
22276	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242877(2404050011/IF/IAV/1658227)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
22277	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292379(2404050011/IF/IAV/1928422)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
22278	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333025(2404050011/IF/IAV/2068444)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
22279	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393927(2404050011/IF/IAV/2069570)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
22280	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262439(2404050011/IF/IAV/2074766)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
22281	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330199(2404050011/IF/IAV/2075937)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
22282	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2329172(2404050011/IF/IAV/1066897)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
22283	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1261420(2404050011/IF/IAV/1310114)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22284	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354250(2404050011/IF/IAV/1658301)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22285	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318021(2404050011/IF/IAV/1658304)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22286	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314536(2404050011/IF/IAV/1658499)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22287	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289453(2404050011/IF/IAV/1658277)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22288	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292435(2404050011/IF/IAV/1658615)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22289	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344228(2404050011/IF/IAV/1658430)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22290	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245322(2404050011/IF/IAV/1658590)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22291	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243679(2404050011/IF/IAV/1819302)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22292	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252085(2404050011/IF/IAV/1819351)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22293	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331129(2404050011/IF/IAV/1961451)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22294	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333131(2404050011/IF/IAV/1961473)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22295	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392823(2404050011/IF/IAV/2042710)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22296	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1260900(2404050011/IF/IAV/1310109)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
22297	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2369189(2404050011/IF/IAV/1310295)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
22298	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1224828(2404050011/IF/IAV/1658104)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22299	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332514(2404050011/IF/IAV/1673793)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22300	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226165(2404050011/IF/IAV/1658166)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22301	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1224881(2404050011/IF/IAV/1658194)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22302	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365065(2404050011/IF/IAV/1658272)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22303	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313335(2404050011/IF/IAV/1673791)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22304	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256552(2404050011/IF/IAV/1810640)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22305	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292372(2404050011/IF/IAV/1810580)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22306	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264926(2404050011/IF/IAV/1819387)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22307	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329235(2404050011/IF/IAV/1819391)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22308	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369676(2404050011/IF/IAV/1885242)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22309	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346590(2404050011/IF/IAV/2017078)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22310	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245888(2404050011/IF/IAV/2039142)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
22311	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2250225(2404050011/IF/IAV/2043516)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
22312	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392653(2404050011/IF/IAV/2042702)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
22313	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245215(2404050011/IF/IAV/2039137)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
22314	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393905(2404050011/IF/IAV/2042768)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
22315	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393900(2404050011/IF/IAV/2042767)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
22316	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323825(2404050011/IF/IAV/2075926)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
22317	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2322419(2404050011/IF/IAV/1066679)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
22318	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2321408(2404050011/IF/IAV/1066615)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
22319	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1287534(2404050011/IF/IAV/1310186)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22320	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331028(2404050011/IF/IAV/1658187)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22321	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267053(2404050011/IF/IAV/1658650)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22322	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289742(2404050011/IF/IAV/1658278)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22323	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1277882(2404050011/IF/IAV/1658409)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22324	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292447(2404050011/IF/IAV/1658642)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22325	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1270758(2404050011/IF/IAV/1658511)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22326	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1283658(2404050011/IF/IAV/1810598)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22327	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292960(2404050011/IF/IAV/1810643)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22328	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332475(2404050011/IF/IAV/1810555)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22329	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1294882(2404050011/IF/IAV/1819405)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22330	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366446(2404050011/IF/IAV/1906898)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22331	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343787(2404050011/IF/IAV/1980410)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22332	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392156(2404050011/IF/IAV/2042669)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
22333	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365666(2404050011/IF/IAV/2041687)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
22334	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393279(2404050011/IF/IAV/2069553)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
22335	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2348702(2404050011/IF/IAV/1379951)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
22336	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331041(2404050011/IF/IAV/1658200)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22337	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2304932(2404050011/IF/IAV/1658241)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22338	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248575(2404050011/IF/IAV/1711175)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22339	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289447(2404050011/IF/IAV/1810579)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22340	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329680(2404050011/IF/IAV/1885063)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22341	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333130(2404050011/IF/IAV/1961472)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22342	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330381(2404050011/IF/IAV/1964783)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22343	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326077(2404050011/IF/IAV/2017599)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22344	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366543(2404050011/IF/IAV/2041712)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
22345	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392013(2404050011/IF/IAV/2042657)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
22346	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392033(2404050011/IF/IAV/2042660)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
22347	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2313289(2404050011/IF/IAV/1066419)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
22348	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315086(2404050011/IF/IAV/1658405)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22349	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332518(2404050011/IF/IAV/1810591)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22350	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292548(2404050011/IF/IAV/1810620)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22351	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321394(2404050011/IF/IAV/1819339)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22352	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355914(2404050011/IF/IAV/1961590)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22353	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346584(2404050011/IF/IAV/2017077)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22354	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228805(2404050011/IF/IAV/2017136)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22355	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370396(2404050011/IF/IAV/2041803)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22356	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2349631(2404050001/IF/IAY/430847)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
22357	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR1316881(2404050011/IF/IAY/1310180)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
22358	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267059(2404050011/IF/IAY/1658467)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22359	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325299(2404050011/IF/IAY/1658246)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22360	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325956(2404050011/IF/IAY/1906709)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22361	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230698(2404050011/IF/IAY/1658597)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22362	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371446(2404050011/IF/IAY/1658520)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22363	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310244(2404050011/IF/IAY/1658148)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22364	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266668(2404050011/IF/IAY/1810642)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22365	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291162(2404050011/IF/IAY/1819314)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22366	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253165(2404050011/IF/IAY/1819384)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22367	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317195(2404050011/IF/IAY/1819396)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22368	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1224910(2404050011/IF/IAY/1819356)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22369	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369646(2404050011/IF/IAY/1885241)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22370	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342924(2404050011/IF/IAY/2017081)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22371	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350223(2404050011/IF/IAY/2017608)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22372	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321420(2404050011/IF/IAY/2024331)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22373	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1287552(2404050011/IF/IAY/2024293)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22374	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393882(2404050011/IF/IAV/2042766)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22375	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389278(2404050011/IF/IAV/2042548)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22376	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390256(2404050011/IF/IAV/2042586)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22377	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393287(2404050011/IF/IAV/2042728)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22378	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2326097(2404050011/IF/IAV/1066800)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
22379	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267052(2404050011/IF/IAV/1658358)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22380	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261421(2404050011/IF/IAV/1658408)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22381	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290816(2404050011/IF/IAV/1658311)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22382	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328180(2404050011/IF/IAV/1658329)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22383	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2353284(2404050011/IF/IAV/1658572)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22384	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391360(2404050011/IF/IAV/1810576)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22385	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304637(2404050011/IF/IAV/1810600)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22386	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317591(2404050011/IF/IAV/1819372)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22387	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266574(2404050011/IF/IAV/1810588)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22388	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252115(2404050011/IF/IAV/1810584)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22389	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323794(2404050011/IF/IAV/1810570)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22390	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330367(2404050011/IF/IAV/1810554)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22391	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329529(2404050011/IF/IAV/1810602)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22392	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331302(2404050011/IF/IAY/1810574)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22393	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391353(2404050011/IF/IAY/1810550)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22394	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380131(2404050011/IF/IAY/181057)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22395	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249859(2404050011/IF/IAY/1819359)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22396	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318345(2404050011/IF/IAY/1819373)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22397	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383949(2404050011/IF/IAY/1819319)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22398	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371688(2404050011/IF/IAY/1819400)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22399	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1284980(2404050011/IF/IAY/1819380)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22400	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296577(2404050011/IF/IAY/1906579)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22401	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317223(2404050011/IF/IAY/1961392)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22402	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331674(2404050011/IF/IAY/1961463)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22403	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331676(2404050011/IF/IAY/1961464)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22404	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384008(2404050011/IF/IAY/1961681)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22405	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329674(2404050011/IF/IAY/1964778)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22406	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1284934(2404050011/IF/IAY/2002591)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22407	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2316119(2404050011/IF/IAY/2024680)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22408	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355941(2404050011/IF/IAY/2029524)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22409	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357877(2404050011/IF/IAY/2041420)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5



### ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22410	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350719(2404050011/IF/IAY/2041130)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22411	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389289(2404050011/IF/IAY/2042549)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22412	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390193(2404050011/IF/IAY/2042580)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22413	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365695(2404050011/IF/IAY/2047439)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22414	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261952(2404050011/IF/IAY/2039326)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22415	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390216(2404050011/IF/IAY/2042583)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22416	BISOI	Bhhatchhatar	<a href="#">CONST. OF NEW TANK AT SANRANGAMATIA NEAR JAHIRA.(2404050011/WC/10328613)</a>	Water Conservation and Water Harvesting	GP	4.8	0.2	4.8	0.15	0	99.00%	0
22417	BISOI	Bhhatchhatar	<a href="#">CONST. OF IHHL OF PUSPANJALI MOHAKUD W/O- OF CHITTARANJAN MOHAKUD OF BHATACHHATRA VILLAGE (2404050/RS/10404224)</a>	Rural Sanitation	BP	0.01	0.09	0.01	0	0	10.00%	0
22418	BISOI	Bhhatchhatar	<a href="#">Construction of IAY House -IAY REG. NO. OR2363548(2404050011/IF/IAY/1310288)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
22419	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290989(2404050011/IF/IAY/1396712)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
22420	BISOI	Bhhatchhatar	<a href="#">Const. of IHHL of Sri Samara Charan Bindhani of Bhatachhatra Village (2404050/RS/10407107)</a>	Rural Sanitation	BP	0.01	0.09	0.01	0	0	10.00%	0
22421	BISOI	Bhhatchhatar	<a href="#">CONST. OF IHHL OF SRI DASARATHI MOHAKUD OF VILLAGE BHATACHHATRA(2404050/RS/10407243)</a>	Rural Sanitation	BP	0.01	0.09	0.01	0	0	10.00%	0
22422	BISOI	Bhhatchhatar	<a href="#">CONST. OF IHHL OF SRI SUJIPAI BASKEY S/O- BIKRAM BASKEY OF VILLAGE BHATACHHATRA(2404050/RS/10416878)</a>	Rural Sanitation	BP	0.01	0.09	0.01	0	0	10.00%	0
22423	BISOI	Bhhatchhatar	<a href="#">CONST. OF IHHL OF SRI GOPINATH TUDU S/O-RAMJIT TUDU OF VILLAGE BHATACHHATRA(2404050/RS/10416879)</a>	Rural Sanitation	BP	0.01	0.09	0.01	0	0	10.00%	0
22424	BISOI	Bhhatchhatar	<a href="#">CONST. OF IHHL OF SRI ARJUN GIRI S/O- UPABASH GIRI OF VILLAGE BHATACHHATRA(2404050/RS/10416882)</a>	Rural Sanitation	BP	0.01	0.09	0.01	0	0	10.00%	0
22425	BISOI	Bhhatchhatar	<a href="#">CONST. OF IHHL OF MRS CHHITA NAIK W/O- BANKULA NAIK OF VILLAGE BHATACHHATRA(2404050/RS/10416883)</a>	Rural Sanitation	BP	0.01	0.09	0.01	0	0	10.00%	0
22426	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1224883(2404050011/IF/IAY/1658195)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22427	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1224879(2404050011/IF/IAY/1673787)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22428	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352842(2404050011/IF/IAY/1658090)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22429	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331054(2404050011/IF/IAY/1819375)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22430	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266560(2404050011/IF/IAY/1810587)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22431	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330366(2404050011/IF/IAY/1810614)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22432	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230703(2404050011/IF/IAY/1819408)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22433	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315051(2404050011/IF/IAY/1819348)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22434	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317212(2404050011/IF/IAY/1961391)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22435	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331130(2404050011/IF/IAY/1961452)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22436	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315372(2404050011/IF/IAY/2040210)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22437	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387799(2404050011/IF/IAY/2042478)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22438	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390204(2404050011/IF/IAY/2042581)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22439	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331052(2404050011/IF/IAY/1819341)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22440	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385775(2404050011/IF/IAY/1961695)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22441	BISOI	Bhhatchhatar	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245193(2404050011/IF/IAY/1457943)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.19	0	-0.02	111.76%	-10
22442	BISOI	Bhhatchhatar	<a href="#">CONST. OF NEW ROAD ROM DASMAT HOUSE TO SUREI SAHI(2404050011/RC/3098155)</a>	Rural Connectivity	GP	3	2	3.1	0.54	-0.1	72.80%	-48
22443	BISOI	BISOI	<a href="#">CONST.OF FAEM POND OF JAGANNATH NAYAK S/O-NANDA OF KUNDULIA VILLAGE.(2404050005/IF/10408398)</a>	Works on Individuals Land (Category IV)	GP	1.95	0.05	0.31	0	1.64	15.50%	792
22444	BISOI	BISOI	<a href="#">CONST.OF FARM POND OF KHELARAM TUDU S/O-BARIAL OF BISOI VILLAGE(2404050005/IF/10453419)</a>	Works on Individuals Land (Category IV)	GP	1.59	0.04	0	0	1.59	0.00%	768
22445	BISOI	BISOI	<a href="#">CONST. OF FARM POND OF DAYANIDHI BARDA S/O-MANA BARDA OF KATAS VILLAGE.(2404050005/IF/10473270)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22446	BISOI	BISOI	<a href="#">CONST. OF FARM POND OF GURUBARI TAMUDIA W/O-KABIR TAMUDIA OF KADUANI VILLAGE.(2404050005/IF/10473274)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
22447	BISOI	BISOI	<a href="#">CONST. OF FARM POND OF PRADEEP TAMUDIA S/O-JHANDA OF KADUANI VILLAGE(2404050005/IF/10473276)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
22448	BISOI	BISOI	<a href="#">CONST.FARM POND OF BARIAL TUDU S/O OF ANANTA TUDU OF BISOI VILLAGE.(2404050005/IF/10516002)</a>	Works on Individuals Land (Category IV)	GP	1.5	0.15	0	0	1.5	0.00%	725
22449	BISOI	BISOI	<a href="#">CONST. OF CANAL FROM ARJUN PANI TO MAJHI BADI, KHEJURI KATAS(2404050005/WC/10329064)</a>	Water Conservation and Water Harvesting	GP	2	3	0.6	0.05	1.4	13.00%	676
22450	BISOI	BISOI	<a href="#">IMP. OF ROAD FROM KADUANI BAD SAHI TO PARABHADI.(2404050005/RC/3098990)</a>	Rural Connectivity	GP	3	2	2.19	1.13	0.81	66.40%	391
22451	BISOI	BISOI	<a href="#">IMP. OF ROAD FROM PMGSY ROAD TO DHIPUSAHI ROAD AT DHANA.(2404050005/RC/2435400)</a>	Rural Connectivity	GP	4	1	3.24	0.13	0.76	67.40%	367
22452	BISOI	BISOI	<a href="#">COMP. OF ROAD FROM KUNDULIA TO RALA SAHI AT KUNDULIA.(2404050005/RC/3096914)</a>	Rural Connectivity	GP	3	2	2.49	0.56	0.51	61.00%	246
22453	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363716(2404050005/IF/IAY/2070664)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22454	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360912(2404050005/IF/IAY/2070639)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22455	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR2339901(2404050005/IF/IAY/1067133)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22456	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1361642(2404050005/IF/IAY/1285952)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22457	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1253080(2404050005/IF/IAY/1285915)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22458	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1285613(2404050005/IF/IAY/1285942)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22459	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1242082(2404050005/IF/IAY/1310142)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22460	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1239823(2404050005/IF/IAY/1310139)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22461	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2308624(2404050005/IF/IAY/2070388)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
22462	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1255504(2404050005/IF/IAY/1285911)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
22463	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR2329285(2404050005/IF/IAY/1285966)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22464	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1254857(2404050005/IF/IAY/1285909)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
22465	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1265422(2404050005/IF/IAY/1285949)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
22466	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR2348976(2404050005/IF/IAY/1285968)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
22467	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1240152(2404050005/IF/IAY/1285904)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
22468	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241683(2404050005/IF/IAY/1658366)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
22469	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379222(2404050005/IF/IAY/2069348)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
22470	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371382(2404050005/IF/IAY/1962600)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
22471	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2316241(2404050005/IF/IAY/2070348)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
22472	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329476(2404050005/IF/IAY/2075167)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
22473	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318489(2404050005/IF/IAY/2075920)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
22474	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380472(2404050005/IF/IAY/2042181)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
22475	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314579(2404050005/IF/IAY/1658607)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22476	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365927(2404050005/IF/IAY/1819292)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22477	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252581(2404050005/IF/IAY/2039205)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
22478	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370058(2404050005/IF/IAY/2069154)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
22479	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2247414(2404050005/IF/IAY/2070171)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
22480	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365922(2404050005/IF/IAY/2070969)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
22481	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2242448(2404050005/IF/IAY/2043498)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22482	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391132(2404050005/IF/IAV/2069508)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
22483	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2308205(2404050005/IF/IAV/2070380)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
22484	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1251042(2404050005/IF/IAV/1285913)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
22485	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241685(2404050005/IF/IAV/1658414)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
22486	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357390(2404050005/IF/IAV/1645148)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
22487	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323219(2404050005/IF/IAV/1819294)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22488	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244985(2404050005/IF/IAV/2067606)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22489	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370961(2404050005/IF/IAV/2069172)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22490	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350183(2404050005/IF/IAV/2070718)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22491	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360451(2404050005/IF/IAV/2068975)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22492	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1254539(2404050005/IF/IAV/1285908)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
22493	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR2352622(2404050005/IF/IAV/1285970)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
22494	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1240189(2404050005/IF/IAV/1285919)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
22495	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254543(2404050005/IF/IAV/1645159)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22496	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241701(2404050005/IF/IAV/1884905)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22497	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291046(2404050005/IF/IAV/2068012)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
22498	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318523(2404050005/IF/IAV/2068312)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
22499	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1323680(2404050005/IF/IAV/1285934)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22500	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258457(2404050005/IF/IAY/1489462)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22501	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340991(2404050005/IF/IAY/1754719)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22502	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229523(2404050005/IF/IAY/2038974)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
22503	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356665(2404050005/IF/IAY/2044001)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
22504	BISOI	BISOI	<a href="#">CONST. OF DUG WELL OF SATYANARAYAN BARIK S/O- SRIBATSA BARIK OF DHANA VILLAGE(2404050005/WC/10329675)</a>	Water Conservation and Water Harvesting	GP	0.6	1	0.55	0.26	0.05	50.63%	24
22505	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354705(2404050005/IF/IAY/1658486)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22506	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379928(2404050005/IF/IAY/1645222)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22507	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241686(2404050005/IF/IAY/1658482)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22508	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378141(2404050005/IF/IAY/1754716)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22509	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319387(2404050005/IF/IAY/1754725)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22510	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379509(2404050005/IF/IAY/1945970)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22511	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380484(2404050005/IF/IAY/2042183)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
22512	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240544(2404050005/IF/IAY/2039099)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
22513	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373922(2404050005/IF/IAY/2069228)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
22514	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237997(2404050005/IF/IAY/2067578)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
22515	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1332729(2404050005/IF/IAY/1285937)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
22516	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258455(2404050005/IF/IAY/1658389)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22517	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341273(2404050005/IF/IAY/1658299)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22518	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323230(2404050005/IF/IAV/1754739)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22519	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286545(2404050005/IF/IAV/1819284)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22520	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1238129(2404050005/IF/IAV/1910769)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22521	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263927(2404050005/IF/IAV/1928296)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22522	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379545(2404050005/IF/IAV/1928830)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22523	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378759(2404050005/IF/IAV/2042105)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22524	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378297(2404050005/IF/IAV/2042092)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22525	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR2308247(2404050005/IF/IAV/429590)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
22526	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR2315734(2404050005/IF/IAV/448340)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
22527	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR2341400(2404050005/IF/IAV/1067178)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
22528	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR2365912(2404050005/IF/IAV/1159755)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
22529	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR2364979(2404050005/IF/IAV/1285958)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
22530	BISOI	BISOI	<a href="#">CONST. OF PMAY HOUSE OF DIPITIRANI PATRA W/O- CHINTAMANI PATRA OF KATAS VILLAGE.(2404050/IF/10443445)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22531	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356612(2404050005/IF/IAV/1658458)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22532	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313929(2404050005/IF/IAV/1658548)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22533	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248750(2404050005/IF/IAV/1658500)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22534	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240503(2404050005/IF/IAV/1906366)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22535	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370064(2404050005/IF/IAV/1961627)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22536	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319969(2404050005/IF/IAY/1980394)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22537	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240535(2404050005/IF/IAY/2039098)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22538	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358757(2404050005/IF/IAY/2044012)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22539	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376658(2404050005/IF/IAY/2042031)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22540	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1257056(2404050005/IF/IAY/1285927)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
22541	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1251044(2404050005/IF/IAY/1285914)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
22542	BISOI	BISOI	<a href="#">Construction of IAY House -IAY REG. NO. OR1332672(2404050005/IF/IAY/1285936)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
22543	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241848(2404050005/IF/IAY/1658559)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22544	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356621(2404050005/IF/IAY/1658371)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22545	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310518(2404050005/IF/IAY/1658558)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22546	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315016(2404050005/IF/IAY/1618321)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22547	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314570(2404050005/IF/IAY/1658618)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22548	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360117(2404050005/IF/IAY/1658234)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22549	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361624(2404050005/IF/IAY/1645271)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22550	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322998(2404050005/IF/IAY/1754704)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22551	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257552(2404050005/IF/IAY/1754700)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22552	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259519(2404050005/IF/IAY/1819378)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22553	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320496(2404050005/IF/IAY/1923953)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22554	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240506(2404050005/IF/IAY/1906367)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22555	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366269(2404050005/IF/IAY/1945930)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22556	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256442(2404050005/IF/IAY/1961214)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22557	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263459(2404050005/IF/IAY/2039353)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22558	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364768(2404050005/IF/IAY/2041663)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22559	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257642(2404050005/IF/IAY/2039269)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22560	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358883(2404050005/IF/IAY/2044015)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22561	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257546(2404050005/IF/IAY/2039268)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22562	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375907(2404050005/IF/IAY/2041997)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22563	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358788(2404050005/IF/IAY/2044014)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22564	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366076(2404050005/IF/IAY/2041699)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
22565	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2359465(2404050005/IF/IAY/1658233)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22566	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254853(2404050005/IF/IAY/1645207)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22567	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240858(2404050005/IF/IAY/1658226)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22568	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2316075(2404050005/IF/IAY/1658512)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22569	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231283(2404050005/IF/IAY/1658625)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22570	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265416(2404050005/IF/IAY/1658563)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22571	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391105(2404050005/IF/IAY/1645153)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22572	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316456(2404050005/IF/IAY/1658101)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22573	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385470(2404050005/IF/IAY/1658343)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22574	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244994(2404050005/IF/IAY/1658452)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22575	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373665(2404050005/IF/IAY/1658521)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22576	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321869(2404050005/IF/IAY/1658550)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22577	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373662(2404050005/IF/IAY/1658637)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22578	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373667(2404050005/IF/IAY/1658143)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22579	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321879(2404050005/IF/IAY/1658103)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22580	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316495(2404050005/IF/IAY/1658102)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22581	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2251706(2404050005/IF/IAY/1658345)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22582	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318221(2404050005/IF/IAY/1658525)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22583	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314347(2404050005/IF/IAY/1658498)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22584	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374002(2404050005/IF/IAY/1658601)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22585	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379211(2404050005/IF/IAY/1658323)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22586	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371842(2404050005/IF/IAY/1658606)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22587	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290430(2404050005/IF/IAY/1645151)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22588	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316430(2404050005/IF/IAY/1645173)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22589	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316453(2404050005/IF/IAY/1645232)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22590	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379916(2404050005/IF/IAV/1645194)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22591	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379902(2404050005/IF/IAV/1658273)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22592	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385510(2404050005/IF/IAV/1658297)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22593	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323667(2404050005/IF/IAV/1658459)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22594	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379911(2404050005/IF/IAV/1658522)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22595	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253333(2404050005/IF/IAV/1658424)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22596	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318862(2404050005/IF/IAV/1658526)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22597	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375471(2404050005/IF/IAV/1658119)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22598	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332682(2404050005/IF/IAV/1658177)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22599	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2320851(2404050005/IF/IAV/1658325)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22600	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321928(2404050005/IF/IAV/1754737)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22601	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255210(2404050005/IF/IAV/1754708)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22602	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322120(2404050005/IF/IAV/1754738)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22603	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360127(2404050005/IF/IAV/1754696)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22604	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2319719(2404050005/IF/IAV/1754756)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22605	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253848(2404050005/IF/IAV/1754706)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22606	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355302(2404050005/IF/IAV/1754691)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22607	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346568(2404050005/IF/IAV/1754695)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22608	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363469(2404050005/IF/IAV/1754712)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22609	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2315704(2404050005/IF/IAV/1754755)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22610	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286547(2404050005/IF/IAV/1819412)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22611	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320784(2404050005/IF/IAV/1819293)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22612	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256039(2404050005/IF/IAV/1819385)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22613	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2316245(2404050005/IF/IAV/1819376)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22614	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376323(2404050005/IF/IAV/1885111)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22615	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379505(2404050005/IF/IAV/1924190)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22616	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319618(2404050005/IF/IAV/1885026)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22617	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383816(2404050005/IF/IAV/1885121)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22618	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319760(2404050005/IF/IAV/1885029)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22619	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379508(2404050005/IF/IAV/1906961)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22620	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377265(2404050005/IF/IAV/1928818)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22621	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379544(2404050005/IF/IAV/1937821)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22622	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379568(2404050005/IF/IAV/1937822)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22623	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379529(2404050005/IF/IAV/1945971)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22624	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366010(2404050005/IF/IAV/1937785)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22625	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319789(2404050005/IF/IAV/1945784)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22626	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241705(2404050005/IF/IAY/1995695)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22627	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256038(2404050005/IF/IAY/2024189)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22628	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366261(2404050005/IF/IAY/2024385)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22629	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256054(2404050005/IF/IAY/2039241)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22630	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256439(2404050005/IF/IAY/2039250)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22631	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256446(2404050005/IF/IAY/2039251)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22632	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306691(2404050005/IF/IAY/2040055)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22633	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318870(2404050005/IF/IAY/2040273)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22634	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326049(2404050005/IF/IAY/2040434)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22635	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364725(2404050005/IF/IAY/2041661)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22636	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364752(2404050005/IF/IAY/2041662)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22637	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366075(2404050005/IF/IAY/2041698)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22638	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366268(2404050005/IF/IAY/2041705)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22639	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373566(2404050005/IF/IAY/2041899)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22640	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373642(2404050005/IF/IAY/2041900)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22641	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380832(2404050005/IF/IAY/2042196)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22642	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391125(2404050005/IF/IAY/2042630)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22643	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339303(2404050005/IF/IAY/2043902)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22644	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2319725(2404050005/IF/IAY/2064416)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22645	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2359758(2404050005/IF/IAY/2044018)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22646	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365779(2404050005/IF/IAY/2044052)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22647	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257004(2404050005/IF/IAY/2039259)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22648	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360573(2404050005/IF/IAY/2044024)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22649	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376674(2404050005/IF/IAY/2042032)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22650	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339345(2404050005/IF/IAY/1658231)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22651	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328188(2404050005/IF/IAY/1937694)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22652	BISOI	BISOI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1280510(2404050005/IF/IAY/1961296)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22653	BISOI	JAGANNATHPUR	<a href="#">Const. of Canal at Bhitaramda from PMGSY road to Dhilaibad(2404050006/IC/10434791)</a>	Micro Irrigation Works	GP	6.54	0.41	0	0	6.54	0.00%	3159
22654	BISOI	JAGANNATHPUR	<a href="#">Mango Plantation (MD) of Chambru Hembram &amp; 4 others(2404050/DP/10372126)</a>	Drought Proofing	BP	9.16	4.58	3.94	1.65	5.22	40.68%	2522
22655	BISOI	JAGANNATHPUR	<a href="#">Const. of Canal from Badajodi School Chhack to Lupung. Ghutu(2404050006/IC/10434793)</a>	Micro Irrigation Works	GP	4.6	0.34	0	0	4.6	0.00%	2222
22656	BISOI	JAGANNATHPUR	<a href="#">4th Year Rubber Plantation maintenance at village Mahiskudar in Jagannathpur G.P. in Bisoi Block(2404050/LD/10369537)</a>	Land Development	BP	4.44	2.96	0.9	0	3.54	12.16%	1710
22657	BISOI	JAGANNATHPUR	<a href="#">2nd Year Rubber Plantation maintenance at village Mahiskudar in Jagannathpur G.P. in Bisoi Block(2404050/LD/10369540)</a>	Land Development	BP	2.78	1.85	0.28	0	2.5	6.05%	1208
22658	BISOI	JAGANNATHPUR	<a href="#">3rd Year Rubber Plantation maintenance at village Mahiskudar in Jagannathpur G.P. in Bisoi Block(2404050/LD/10369539)</a>	Land Development	BP	2.31	1.53	0.15	0	2.16	3.91%	1043
22659	BISOI	JAGANNATHPUR	<a href="#">DISILTING OF BHITARAMDA MIP.(2404050006/WC/10329826)</a>	Water Conservation and Water Harvesting	GP	4	1	2.13	0.61	1.87	54.80%	903
22660	BISOI	JAGANNATHPUR	<a href="#">5th Year Rubber Plantation (Maintenance) at village Mahiskudar in Jagannathpur G.P. under Bisoi (2404050/LD/10369536)</a>	Land Development	BP	1.86	1.24	0.25	0	1.61	8.06%	778
22661	BISOI	JAGANNATHPUR	<a href="#">CONST. OF FARM POND OF BHUKUL MURMU S/O- TONIYA OF BHUDURKALA VILLAGE.(2404050006/IF/10473181)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22662	BISOI	JAGANNATHPUR	<a href="#">CONST. OF FARM POND OF MEGHARAY MARNDI S/O-JAKTA OF BHUDURKALA VILLAGE.(2404050006/IF/10473185)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
22663	BISOI	JAGANNATHPUR	<a href="#">CONST. OF FARM POND OF RAMCHANDRA SOREN S/O-LUGU OF BHUDURKALA VILLAGE.(2404050006/IF/10473187)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
22664	BISOI	JAGANNATHPUR	<a href="#">IMP. OF BADPURNAPANI PLAY GROUND(2404050006/LD/3164640)</a>	Land Development	GP	4	1	2.76	0.01	1.24	55.40%	599
22665	BISOI	JAGANNATHPUR	<a href="#">CONST. OF FARM POND OF LAXMAN SOREN S/O- BHAGMAT OF BHITARAMDA VILLAGE.(2404050006/IF/10473176)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.32	0	1.2	19.16%	580
22666	BISOI	JAGANNATHPUR	<a href="#">IMP.OF ROAD FROM BHUDURKALA SCHOOL TO PRADHAN SAHI.(2404050006/RC/3101635)</a>	Rural Connectivity	GP	3.5	1.5	2.55	0.01	0.95	51.20%	459
22667	BISOI	JAGANNATHPUR	<a href="#">3rd Year Mango Plantation (ND) of Parmeswar Hembram &amp; 8 others(2404050/DP/10376771)</a>	Drought Proofing	BP	1.95	0.61	1.06	0.14	0.89	46.88%	430
22668	BISOI	JAGANNATHPUR	<a href="#">CONST OF FARM POND OF SAMBARI PATRA W/O- RAM CHANDRA OF BADAJODI VILLAGE(2404050006/IF/10473189)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.72	0	0.8	43.11%	386
22669	BISOI	JAGANNATHPUR	<a href="#">CONST. OF FARM POND OF THAKUR DAS TUDU S/O-PITHA OF BHITARAMDA VILLAGE(2404050006/IF/10473174)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.76	0	0.76	45.51%	367
22670	BISOI	JAGANNATHPUR	<a href="#">CONST. OF FARM POND OF SUNARAM MARNDI S/O-BHARAT OF BHITARAMDA VILLAGE.(2404050006/IF/10473179)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.95	0	0.57	56.89%	275
22671	BISOI	JAGANNATHPUR	<a href="#">CONST. OF DUGWELL OF PARAMESWAR MAJHI(2404050006/IF/10283213)</a>	Works on Individuals Land (Category IV)	GP	0.73	0.87	0.38	0	0.35	23.75%	169
22672	BISOI	JAGANNATHPUR	<a href="#">CONST.OF DUGWELLOF PRADHAN SOREN(2404050006/IF/10276871)</a>	Works on Individuals Land (Category IV)	GP	0.73	0.87	0.44	0	0.29	27.50%	140
22673	BISOI	JAGANNATHPUR	<a href="#">CONST. OF DUGWELL OF LAXMAN SOREN(2404050006/IF/10284619)</a>	Works on Individuals Land (Category IV)	GP	0.73	0.87	0.44	0	0.29	27.50%	140
22674	BISOI	JAGANNATHPUR	<a href="#">LAND DEVELOPMENT OF PARAN MURMU S/O- HARI MURMU OF JAGANNATHPUR VILLAGE(2404050006/IF/10473192)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0	0	0.22	0.00%	106
22675	BISOI	JAGANNATHPUR	<a href="#">CONST.OF DUG WELL OF NIMAIN HANSDAH S/O-CHHUTURAM OF BHITARAMDA VILLAGE.(2404050006/IF/10365780)</a>	Works on Individuals Land (Category IV)	GP	0.6	1	0.39	0	0.21	24.38%	101
22676	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260639(2404050006/IF/IAY/2049805)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22677	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268655(2404050006/IF/IAY/2067732)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22678	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1246947(2404050006/IF/IAY/2067626)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22679	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248072(2404050006/IF/IAY/2067633)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22680	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247820(2404050006/IF/IAY/2067632)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22681	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308028(2404050006/IF/IAY/2068203)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22682	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322803(2404050006/IF/IAY/2068343)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22683	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245411(2404050006/IF/IAY/2067613)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22684	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278809(2404050006/IF/IAY/2067916)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22685	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252872(2404050006/IF/IAY/2074759)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22686	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370580(2404050006/IF/IAY/2075382)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22687	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278572(2404050006/IF/IAY/2067910)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22688	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1283706(2404050006/IF/IAY/2067942)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22689	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2347981(2404050006/IF/IAY/2070539)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
22690	BISOI	JAGANNATHPUR	<a href="#">PMAY HOUSE OF BIJA NAIK(2404050006/IF/10323002)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
22691	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2369351(2404050006/IF/IAY/738893)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
22692	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351141(2404050006/IF/IAY/1469710)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
22693	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324918(2404050006/IF/IAY/1658127)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
22694	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368688(2404050006/IF/IAY/1658146)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
22695	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330800(2404050006/IF/IAY/1964800)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
22696	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291974(2404050006/IF/IAY/2068019)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
22697	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368620(2404050006/IF/IAY/2069124)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22698	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368629(2404050006/IF/IAY/2069210)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
22699	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2317934(2404050006/IF/IAY/2070350)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
22700	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299616(2404050006/IF/IAY/2068105)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
22701	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366575(2404050006/IF/IAY/2069090)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
22702	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367776(2404050006/IF/IAY/2069106)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
22703	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311041(2404050006/IF/IAY/2068236)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
22704	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383518(2404050006/IF/IAY/2074514)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
22705	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2248135(2404050006/IF/IAY/420735)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.01	0	0.16	5.88%	77
22706	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2318276(2404050006/IF/IAY/857051)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22707	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2247247(2404050006/IF/IAY/857037)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22708	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2321925(2404050006/IF/IAY/1066655)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22709	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2327878(2404050006/IF/IAY/1066857)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22710	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2368416(2404050006/IF/IAY/1196307)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22711	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2367202(2404050006/IF/IAY/1268339)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22712	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325118(2404050006/IF/IAY/1458540)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22713	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR1229005(2404050006/IF/IAY/1266601)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22714	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2370281(2404050006/IF/IAY/1458548)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.01	0	0.16	5.88%	77
22715	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR1230434(2404050006/IF/IAY/1266614)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22716	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2321928(2404050006/IF/IAY/1267972)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22717	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2322583(2404050006/IF/IAY/1267978)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22718	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2323475(2404050006/IF/IAY/1267986)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22719	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323469(2404050006/IF/IAY/1469274)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22720	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322216(2404050006/IF/IAY/1458539)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22721	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366614(2404050006/IF/IAY/1328179)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22722	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349967(2404050006/IF/IAY/1328146)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22723	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231891(2404050006/IF/IAY/1328141)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22724	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326797(2404050006/IF/IAY/1328183)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22725	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362198(2404050006/IF/IAY/1328210)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22726	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368684(2404050006/IF/IAY/1379944)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
22727	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330417(2404050006/IF/IAY/1964795)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
22728	BISOI	JAGANNATHPUR	<a href="#">CONST. OF FARM POND OF RAGHUNATH TUDU OF BHIARAMDA VILLAGE. (2404050006/IF/10353269)</a>	Works on Individuals Land (Category IV)	GP	1.6	0.4	1.45	0	0.15	72.50%	72
22729	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2252856(2404050006/IF/IAY/857021)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
22730	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2252591(2404050006/IF/IAY/1063501)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
22731	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266600(2404050006/IF/IAY/1658251)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
22732	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301028(2404050006/IF/IAY/1754703)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
22733	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247540(2404050006/IF/IAY/2067630)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22734	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1345364(2404050006/IF/IAY/2068726)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
22735	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2247398(2404050006/IF/IAY/857012)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
22736	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2344758(2404050006/IF/IAY/1268152)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
22737	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2331306(2404050006/IF/IAY/1268036)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
22738	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2345325(2404050006/IF/IAY/1328184)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
22739	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341765(2404050006/IF/IAY/1328206)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
22740	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368526(2404050006/IF/IAY/1645211)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
22741	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367273(2404050006/IF/IAY/1711270)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
22742	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332389(2404050006/IF/IAY/2017048)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
22743	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367203(2404050006/IF/IAY/1328149)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
22744	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249681(2404050006/IF/IAY/1658503)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
22745	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1294865(2404050006/IF/IAY/1711145)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
22746	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296289(2404050006/IF/IAY/1711170)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
22747	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254201(2404050006/IF/IAY/1754707)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
22748	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249688(2404050006/IF/IAY/1754751)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
22749	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358948(2404050006/IF/IAY/2047389)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
22750	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330678(2404050006/IF/IAY/1711297)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
22751	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385413(2404050006/IF/IAY/1924212)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22752	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319265(2404050006/IF/IAY/1961398)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
22753	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR235245(2404050006/IF/IAY/2017613)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
22754	BISOI	JAGANNATHPUR	<a href="#">IMP.OF ROAD FROM COLONY SAHI TO DANGA GHATA.(2404050006/RC/3105415)</a>	Rural Connectivity	GP	3	2	2.89	1.38	0.11	85.40%	53
22755	BISOI	JAGANNATHPUR	<a href="#">CONST. OF FARM POND OF FORMAL MARNDI S/O-DOMAN OF BHITARAMDA VILLAGE.(2404050006/IF/10473172)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	1.42	0	0.1	85.03%	48
22756	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2320699(2404050006/IF/IAY/857096)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
22757	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368686(2404050006/IF/IAY/1328236)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
22758	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2347447(2404050006/IF/IAY/1658398)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22759	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2347465(2404050006/IF/IAY/1658484)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22760	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245216(2404050006/IF/IAY/1658600)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22761	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2347397(2404050006/IF/IAY/1645168)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22762	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245405(2404050006/IF/IAY/1711200)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22763	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308111(2404050006/IF/IAY/1711323)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22764	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242487(2404050006/IF/IAY/1711129)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22765	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242484(2404050006/IF/IAY/1711242)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22766	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297530(2404050006/IF/IAY/1711125)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22767	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322213(2404050006/IF/IAY/1711258)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22768	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351330(2404050006/IF/IAY/1961565)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
22769	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1246782(2404050006/IF/IAY/2039148)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22770	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2305261(2404050006/IF/IAY/857060)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
22771	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265953(2404050006/IF/IAY/1658564)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22772	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2347457(2404050006/IF/IAY/1645215)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22773	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2347426(2404050006/IF/IAY/1658571)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22774	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260996(2404050006/IF/IAY/1711132)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22775	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252881(2404050006/IF/IAY/1711244)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22776	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267502(2404050006/IF/IAY/1711266)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22777	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265888(2404050006/IF/IAY/1754701)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22778	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261776(2404050006/IF/IAY/1754752)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22779	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245428(2404050006/IF/IAY/1884906)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22780	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370300(2404050006/IF/IAY/1961630)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22781	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383491(2404050006/IF/IAY/1961680)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
22782	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394234(2404050006/IF/IAY/2042780)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
22783	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312510(2404050006/IF/IAY/2068254)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
22784	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2348151(2404050006/IF/IAY/1711115)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
22785	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322904(2404050006/IF/IAY/1964740)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
22786	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392520(2404050006/IF/IAY/2042697)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
22787	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394235(2404050006/IF/IAY/2042781)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22788	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318272(2404050006/IF/IAY/2043768)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
22789	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366069(2404050006/IF/IAY/2048091)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
22790	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249554(2404050006/IF/IAY/1645157)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22791	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249643(2404050006/IF/IAY/1658169)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22792	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249390(2404050006/IF/IAY/1658453)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22793	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266598(2404050006/IF/IAY/1754702)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22794	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266603(2404050006/IF/IAY/1754730)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
22795	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392635(2404050006/IF/IAY/2047647)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22796	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351050(2404050006/IF/IAY/2068797)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22797	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361363(2404050006/IF/IAY/2068998)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22798	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362062(2404050006/IF/IAY/2069013)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22799	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369530(2404050006/IF/IAY/2069139)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22800	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372750(2404050006/IF/IAY/2069200)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22801	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368623(2404050006/IF/IAY/2069211)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22802	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374026(2404050006/IF/IAY/2069229)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22803	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374047(2404050006/IF/IAY/2069230)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22804	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393533(2404050006/IF/IAY/2069562)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22805	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327811(2404050006/IF/IAY/2070541)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22806	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327812(2404050006/IF/IAY/2070570)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22807	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341747(2404050006/IF/IAY/2070579)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22808	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341764(2404050006/IF/IAY/2070584)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22809	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2312759(2404050006/IF/IAY/2070603)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22810	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314779(2404050006/IF/IAY/2068283)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22811	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367855(2404050006/IF/IAY/2069110)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22812	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370637(2404050006/IF/IAY/2069167)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22813	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326115(2404050006/IF/IAY/2070379)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22814	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296383(2404050006/IF/IAY/2068066)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22815	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365938(2404050006/IF/IAY/2069085)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22816	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325532(2404050006/IF/IAY/2070375)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
22817	BISOI	JAGANNATHPUR	<a href="#">Imp. of Road from Khodia Sahi to Bhudrukala(2404050006/RC/2430924)</a>	Rural Connectivity	GP	3	2	2.93	1.71	0.07	92.80%	34
22818	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367258(2404050006/IF/IAY/1645171)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22819	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346809(2404050006/IF/IAY/1658152)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22820	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346811(2404050006/IF/IAY/1658406)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22821	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346592(2404050006/IF/IAY/1658490)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22822	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232491(2404050006/IF/IAY/1645185)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22823	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262204(2404050006/IF/IAY/1658164)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22824	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260570(2404050006/IF/IAY/1658381)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22825	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365258(2404050006/IF/IAY/1711248)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22826	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369251(2404050006/IF/IAY/1754713)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22827	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371676(2404050006/IF/IAY/1754736)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22828	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295471(2404050006/IF/IAY/1884970)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22829	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245786(2404050006/IF/IAY/1964244)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22830	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2248557(2404050006/IF/IAY/1962495)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22831	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2303269(2404050006/IF/IAY/1966020)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22832	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326084(2404050006/IF/IAY/1981120)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22833	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1279029(2404050006/IF/IAY/1964355)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
22834	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2312230(2404050006/IF/IAY/2043724)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
22835	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318263(2404050006/IF/IAY/2043767)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
22836	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393535(2404050006/IF/IAY/2042747)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
22837	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343209(2404050006/IF/IAY/2047231)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
22838	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR1231479(2404050006/IF/IAY/1266621)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
22839	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267106(2404050006/IF/IAY/1658318)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22840	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367254(2404050006/IF/IAY/1658147)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22841	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227494(2404050006/IF/IAY/1658109)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22842	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365989(2404050006/IF/IAY/1953073)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22843	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263629(2404050006/IF/IAY/1711113)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22844	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251350(2404050006/IF/IAY/1961205)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22845	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245823(2404050006/IF/IAY/1964251)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
22846	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252893(2404050006/IF/IAY/2039210)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
22847	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350078(2404050006/IF/IAY/2041103)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
22848	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352606(2404050006/IF/IAY/2041211)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
22849	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373444(2404050006/IF/IAY/2041891)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
22850	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393693(2404050006/IF/IAY/2042753)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
22851	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342680(2404050006/IF/IAY/2040870)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
22852	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362911(2404050006/IF/IAY/2044035)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
22853	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385603(2404050006/IF/IAY/2047568)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
22854	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2307423(2404050006/IF/IAY/857058)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
22855	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330601(2404050006/IF/IAY/1658632)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22856	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268563(2404050006/IF/IAY/1964326)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
22857	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385604(2404050006/IF/IAY/2042359)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
22858	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393691(2404050006/IF/IAY/2042752)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
22859	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368528(2404050006/IF/IAY/1387362)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22860	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2370294(2404050006/IF/IAY/1458550)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
22861	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1294293(2404050006/IF/IAY/1658157)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22862	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230474(2404050006/IF/IAY/1658507)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22863	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299111(2404050006/IF/IAY/1658183)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22864	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341752(2404050006/IF/IAY/1645214)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22865	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341088(2404050006/IF/IAY/1658097)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22866	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226546(2404050006/IF/IAY/1658477)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22867	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349483(2404050006/IF/IAY/1906840)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22868	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327936(2404050006/IF/IAY/1962558)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22869	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308029(2404050006/IF/IAY/1964616)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
22870	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267941(2404050006/IF/IAY/2039415)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22871	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353940(2404050006/IF/IAY/2041268)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22872	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353946(2404050006/IF/IAY/2041269)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22873	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367883(2404050006/IF/IAY/2041743)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22874	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367895(2404050006/IF/IAY/2041745)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22875	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381876(2404050006/IF/IAY/2042232)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22876	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381879(2404050006/IF/IAY/2042233)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22877	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381965(2404050006/IF/IAY/2042237)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22878	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385592(2404050006/IF/IAY/2042358)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22879	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385612(2404050006/IF/IAY/2042361)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22880	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390214(2404050006/IF/IAY/2042582)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22881	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392637(2404050006/IF/IAY/2042700)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22882	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376265(2404050006/IF/IAY/2042014)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22883	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376278(2404050006/IF/IAY/2042016)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22884	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387776(2404050006/IF/IAY/2042477)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22885	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390286(2404050006/IF/IAY/2042589)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22886	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376275(2404050006/IF/IAY/2042015)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22887	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376280(2404050006/IF/IAY/2042017)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22888	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392638(2404050006/IF/IAY/2042701)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
22889	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261002(2404050006/IF/IAY/1658162)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22890	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2302772(2404050006/IF/IAY/1645212)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22891	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339681(2404050006/IF/IAY/1658205)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22892	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249564(2404050006/IF/IAY/1645188)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22893	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249646(2404050006/IF/IAY/1645225)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22894	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249674(2404050006/IF/IAY/1658139)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22895	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247986(2404050006/IF/IAY/1711309)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22896	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299097(2404050006/IF/IAY/1711240)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22897	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260636(2404050006/IF/IAY/1711330)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22898	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2370273(2404050006/IF/IAY/1711334)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22899	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297958(2404050006/IF/IAY/1951063)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
22900	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1246800(2404050006/IF/IAY/2039149)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22901	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247220(2404050006/IF/IAY/2039151)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22902	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1247234(2404050006/IF/IAY/2039152)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22903	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329402(2404050006/IF/IAY/2040510)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22904	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332409(2404050006/IF/IAY/2040576)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22905	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332428(2404050006/IF/IAY/2040578)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22906	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332932(2404050006/IF/IAY/2040592)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22907	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342818(2404050006/IF/IAY/2040874)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22908	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343677(2404050006/IF/IAY/2040899)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22909	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350055(2404050006/IF/IAY/2041101)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22910	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350092(2404050006/IF/IAY/2041104)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22911	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351341(2404050006/IF/IAY/2041156)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22912	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352573(2404050006/IF/IAY/2041210)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22913	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353928(2404050006/IF/IAY/2041266)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22914	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353934(2404050006/IF/IAY/2041267)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22915	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2302719(2404050006/IF/IAY/2043677)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22916	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2308798(2404050006/IF/IAY/2043710)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22917	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2319203(2404050006/IF/IAY/2043772)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22918	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331287(2404050006/IF/IAY/2043856)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22919	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341497(2404050006/IF/IAY/2043913)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22920	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291972(2404050006/IF/IAY/2039685)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22921	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1341798(2404050006/IF/IAY/2040844)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22922	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342468(2404050006/IF/IAY/2040863)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22923	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342884(2404050006/IF/IAY/2040878)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22924	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329615(2404050006/IF/IAY/2040517)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22925	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342485(2404050006/IF/IAY/2040865)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
22926	BISOI	JAGANNATHPUR	<a href="#">CONST. OF CC CANAL FROM JAMUDIHI MIP TO JAHIRA.(2404050006/IC/10317100)</a>	Micro Irrigation Works	GP	0.87	4.13	0.86	4.13	0.01	99.80%	5
22927	BISOI	JAGANNATHPUR	<a href="#">Construction of IAY House -IAY REG. NO. OR2333107(2404050006/IF/IAY/1268051)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
22928	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371353(2404050006/IF/IAY/1387363)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
22929	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1246784(2404050006/IF/IAY/1658228)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22930	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278442(2404050006/IF/IAY/1754743)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22931	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299108(2404050006/IF/IAY/1961343)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22932	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385587(2404050006/IF/IAY/1965126)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
22933	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329492(2404050006/IF/IAY/1328241)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
22934	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327809(2404050006/IF/IAY/1328153)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
22935	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299924(2404050006/IF/IAY/1658159)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22936	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300911(2404050006/IF/IAY/1658279)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22937	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1280732(2404050006/IF/IAY/1658410)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22938	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2359346(2404050006/IF/IAY/1645149)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22939	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365290(2404050006/IF/IAY/1645254)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22940	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363839(2404050006/IF/IAY/1658173)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22941	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301034(2404050006/IF/IAY/1658413)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22942	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2359337(2404050006/IF/IAY/1658428)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22943	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295701(2404050006/IF/IAY/1658182)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22944	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1345898(2404050006/IF/IAY/1658489)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22945	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232898(2404050006/IF/IAY/1658393)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22946	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226225(2404050006/IF/IAY/1658107)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22947	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226059(2404050006/IF/IAY/1658196)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22948	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240556(2404050006/IF/IAY/1658334)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22949	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241913(2404050006/IF/IAY/1658335)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22950	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241889(2404050006/IF/IAY/1658384)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22951	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236861(2404050006/IF/IAY/1658479)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22952	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2352906(2404050006/IF/IAY/1658485)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22953	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323017(2404050006/IF/IAY/1658326)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22954	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232784(2404050006/IF/IAY/1658225)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22955	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232763(2404050006/IF/IAY/1658539)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22956	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322199(2404050006/IF/IAY/1645154)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22957	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2346841(2404050006/IF/IAY/1658435)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22958	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248024(2404050006/IF/IAY/1711109)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22959	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245406(2404050006/IF/IAY/1711222)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22960	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371680(2404050006/IF/IAY/1711335)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22961	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351349(2404050006/IF/IAY/1711268)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22962	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354723(2404050006/IF/IAY/1711339)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22963	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322884(2404050006/IF/IAY/1711389)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22964	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298900(2404050006/IF/IAY/1711190)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22965	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268083(2404050006/IF/IAY/1715775)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22966	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226053(2404050006/IF/IAY/1754685)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22967	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257248(2404050006/IF/IAY/1754699)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22968	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226512(2404050006/IF/IAY/1754726)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22969	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226568(2404050006/IF/IAY/1754727)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22970	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351925(2404050006/IF/IAY/1754711)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22971	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329732(2404050006/IF/IAY/1754757)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22972	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332087(2404050006/IF/IAY/1754735)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22973	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2346858(2404050006/IF/IAY/1885236)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22974	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291712(2404050006/IF/IAY/1961322)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22975	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317233(2404050006/IF/IAY/1961393)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22976	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252196(2404050006/IF/IAY/1980301)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22977	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241939(2404050006/IF/IAY/1961193)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22978	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322897(2404050006/IF/IAY/1964739)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22979	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322909(2404050006/IF/IAY/1964741)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22980	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340989(2404050006/IF/IAY/1966082)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22981	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305619(2404050006/IF/IAY/2008535)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
22982	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366540(2404050006/IF/IAY/2041711)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22983	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394300(2404050006/IF/IAY/2042785)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
22984	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226069(2404050006/IF/IAY/1658106)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22985	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239579(2404050006/IF/IAY/1658628)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5



**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
22986	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2327617(2404050006/IF/IAV/1658096)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22987	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241880(2404050006/IF/IAV/1754749)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22988	BISOI	JAGANNATHPUR	<a href="#">CONST. OF LAND DEVELOPMENT OF RAGHUNATH TUDU S/O- PITAMBAR OF BHITARAMDA VILLAGE.(2404050006/IF/10473193)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0.23	0	-0.01	92.00%	-5
22989	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285682(2404050006/IF/IAV/1961310)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
22990	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333182(2404050006/IF/IAV/2068447)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
22991	BISOI	JAGANNATHPUR	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390275(2404050006/IF/IAV/2069495)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
22992	BISOI	Jodia	<a href="#">2nd Yr. maintn. of Mango Plantation at Jamirdiha(2404050/DP/10353482)</a>	Drought Proofing	BP	8.01	4.43	1.89	1.69	6.12	28.78%	2957
22993	BISOI	Jodia	<a href="#">CONST. OF ROAD FROM SAGJODI SUNA SAHI TO BISOI NALA.(2404050013/RC/10405328)</a>	Rural Connectivity	GP	7.64	1.29	2.02	0	5.62	22.62%	2715
22994	BISOI	Jodia	<a href="#">IMP OF CANNAL FRAM JODIAKOLHO SAHI TO BILOMOJHI(2404050013/IC/10430779)</a>	Micro Irrigation Works	GP	6.62	2.06	1.19	0	5.43	13.71%	2623
22995	BISOI	Jodia	<a href="#">3rd Maintn. of Cashew plantation at Jamirdiha(2404050/DP/10353487)</a>	Drought Proofing	BP	6.07	3.65	1.31	0.76	4.76	21.30%	2300
22996	BISOI	Jodia	<a href="#">3rd Yr. Maint. of Mango at Jamirdiha(2404050/DP/10371070)</a>	Drought Proofing	BP	4.52	1.34	0.78	1.11	3.74	32.25%	1807
22997	BISOI	Jodia	<a href="#">COMP. OF ROAD FROM JODIA KOLHA SAHI TO DEHURI MAJHI SAHI WITH CULVERT.(2404050013/RC/10405212)</a>	Rural Connectivity	GP	6.57	2.31	3.44	0	3.13	38.74%	1512
22998	BISOI	Jodia	<a href="#">CONST. OF ROAD FROM JAMIRDIHA ADARSHA VIDYALAYA TO SADAK SAHI(2404050013/RC/10409688)</a>	Rural Connectivity	GP	4.19	0.74	1.06	0	3.13	21.50%	1512
22999	BISOI	Jodia	<a href="#">CONST. OF FARM POND OF GUHIA BASKEY S/O-INDA OF SAGJODI VILLAGE(2404050013/IF/10473505)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
23000	BISOI	Jodia	<a href="#">CONST. OF FARM POND OF MADAN MOHAN DHAL S/O-NANDA KISHOR OF SAGJODI VILLAGE. (2404050013/IF/10473506)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
23001	BISOI	Jodia	<a href="#">CONST. OF FARM POND OF RAMJEET MURMU S/O-JADU OF JODIA VILLAGE.(2404050013/IF/10473514)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
23002	BISOI	Jodia	<a href="#">CONST. OF FARM POND OF RAM CH.MURMU S/O-THAKURA OF JODIA VILLAGE(2404050013/IF/10473597)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
23003	BISOI	Jodia	<a href="#">CONST. OF FARM POND OF DASARATHA MURMU S/O-SHANKHA OF JODIA VILLAGE(2404050013/IF/10473599)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23004	BISOI	Jodia	<a href="#">CONST. OF NEW GP BUILDING AT JODIA , JODIA GP(2404050/AV/10370849)</a>	Anganwadi/Other Rural Infrastructure	BP	2	18	0.71	6.33	1.29	35.20%	623
23005	BISOI	Jodia	<a href="#">CONST. OF FARM POND OF KABITA DHAL D/O-UPENDRA DHAL OF JAMIRDIHA VILLAGE.(2404050013/IF/10490939)</a>	Works on Individuals Land (Category IV)	GP	1.61	0.05	1.22	0	0.39	73.49%	188
23006	BISOI	Jodia	<a href="#">CONST. OF FARM POND OF ADITYA DHAL S/O-UPENDRA DHAL OF JAMIRDIHA VILLAGE.(2404050013/IF/10490944)</a>	Works on Individuals Land (Category IV)	GP	1.48	0.11	1.27	0	0.21	79.87%	101
23007	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267182(2404050013/IF/IAV/1658252)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23008	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256316(2404050013/IF/IAV/1658657)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23009	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2316860(2404050013/IF/IAV/1946494)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23010	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322109(2404050013/IF/IAV/1946495)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23011	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2363672(2404050013/IF/IAV/1946510)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23012	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2317488(2404050013/IF/IAV/1997008)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23013	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319583(2404050013/IF/IAV/2002835)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23014	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323167(2404050013/IF/IAV/2027495)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23015	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319634(2404050013/IF/IAV/2040293)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23016	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359177(2404050013/IF/IAV/2041467)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23017	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360313(2404050013/IF/IAV/2041506)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23018	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361106(2404050013/IF/IAV/2041524)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23019	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322531(2404050013/IF/IAV/2055478)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23020	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369311(2404050013/IF/IAV/2044079)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23021	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237818(2404050013/IF/IAV/2067576)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23022	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267879(2404050013/IF/IAV/2067726)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23023	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325360(2404050013/IF/IAV/2070372)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23024	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338320(2404050013/IF/IAV/2070476)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23025	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371384(2404050013/IF/IAV/2070735)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23026	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323493(2404050013/IF/IAV/2068380)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23027	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361084(2404050013/IF/IAV/2068990)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23028	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2320757(2404050013/IF/IAV/2070358)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23029	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371398(2404050013/IF/IAV/2070978)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23030	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368211(2404050013/IF/IAV/1658341)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
23031	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360900(2404050013/IF/IAV/1658296)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
23032	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353809(2404050013/IF/IAV/1906862)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
23033	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357752(2404050013/IF/IAV/2041407)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23034	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR2314137(2404050013/IF/IAV/1066441)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23035	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR2339904(2404050013/IF/IAV/1067135)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23036	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR2339959(2404050013/IF/IAV/1067138)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23037	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR2364673(2404050013/IF/IAV/1068103)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23038	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR2339884(2404050013/IF/IAV/1067131)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23039	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR2371186(2404050013/IF/IAV/1159763)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23040	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR1257874(2404050013/IF/IAY/1259588)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23041	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331621(2404050013/IF/IAY/2017112)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
23042	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388145(2404050013/IF/IAY/2042489)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
23043	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319765(2404050013/IF/IAY/2040296)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
23044	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329108(2404050013/IF/IAY/1658170)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23045	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382349(2404050013/IF/IAY/1658178)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23046	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360894(2404050013/IF/IAY/1658265)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23047	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325253(2404050013/IF/IAY/1658513)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23048	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239090(2404050013/IF/IAY/1906363)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23049	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347118(2404050013/IF/IAY/2041006)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23050	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357756(2404050013/IF/IAY/2041408)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23051	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350707(2404050013/IF/IAY/2043958)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23052	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2367780(2404050013/IF/IAY/2070926)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23053	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328184(2404050013/IF/IAY/2070392)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23054	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2322509(2404050013/IF/IAY/2070453)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23055	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364951(2404050013/IF/IAY/2070903)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23056	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376143(2404050013/IF/IAY/2069269)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23057	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2249305(2404050013/IF/IAY/2070176)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23058	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372317(2404050013/IF/IAY/2075453)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23059	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251057(2404050013/IF/IAY/2074756)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23060	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR2369145(2404050013/IF/IAY/1068340)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
23061	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350696(2404050013/IF/IAY/1658516)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
23062	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382845(2404050013/IF/IAY/1928844)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
23063	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR1265781(2404050013/IF/IAY/1259643)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
23064	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377582(2404050013/IF/IAY/1618324)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23065	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313136(2404050013/IF/IAY/1658242)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23066	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236869(2404050013/IF/IAY/1810566)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23067	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353819(2404050013/IF/IAY/1810616)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23068	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352548(2404050013/IF/IAY/1906858)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23069	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370028(2404050013/IF/IAY/1965029)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23070	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254083(2404050013/IF/IAY/1995733)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23071	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319216(2404050013/IF/IAY/1995946)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23072	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306579(2404050013/IF/IAY/2040052)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
23073	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353066(2404050013/IF/IAY/2041231)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
23074	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359290(2404050013/IF/IAY/2041474)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
23075	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360306(2404050013/IF/IAY/2041505)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23076	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374758(2404050013/IF/IAV/2041950)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
23077	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387699(2404050013/IF/IAV/2042469)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
23078	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2315694(2404050013/IF/IAV/2043755)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
23079	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2359948(2404050013/IF/IAV/2044019)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
23080	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228007(2404050013/IF/IAV/2067538)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
23081	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267867(2404050013/IF/IAV/2067725)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
23082	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355424(2404050013/IF/IAV/2070596)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
23083	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318570(2404050013/IF/IAV/1658638)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
23084	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326638(2404050013/IF/IAV/1711390)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
23085	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353880(2404050013/IF/IAV/1810617)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
23086	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325699(2404050013/IF/IAV/1885047)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
23087	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377690(2404050013/IF/IAV/1885116)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
23088	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1280945(2404050013/IF/IAV/1995801)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
23089	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355758(2404050013/IF/IAV/2041337)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23090	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356260(2404050013/IF/IAV/2041355)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23091	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359733(2404050013/IF/IAV/2041490)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23092	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361099(2404050013/IF/IAV/2041523)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23093	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372352(2404050013/IF/IAV/2041869)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23094	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392702(2404050013/IF/IAY/2042707)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23095	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388162(2404050013/IF/IAY/2042491)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23096	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385333(2404050013/IF/IAY/1658120)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23097	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307764(2404050013/IF/IAY/2002769)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23098	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347131(2404050013/IF/IAY/2041007)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23099	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347544(2404050013/IF/IAY/2041027)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23100	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356255(2404050013/IF/IAY/2041353)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23101	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372803(2404050013/IF/IAY/2041884)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23102	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266080(2404050013/IF/IAY/2039390)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23103	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328575(2404050013/IF/IAY/1658639)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23104	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315652(2404050013/IF/IAY/1673789)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23105	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306556(2404050013/IF/IAY/1658524)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23106	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382356(2404050013/IF/IAY/1906972)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23107	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327958(2404050013/IF/IAY/1945803)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23108	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372263(2404050013/IF/IAY/1965058)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23109	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266081(2404050013/IF/IAY/1964313)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23110	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380851(2404050013/IF/IAY/1980454)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23111	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1227965(2404050013/IF/IAY/2038956)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23112	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251503(2404050013/IF/IAY/2039195)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23113	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317143(2404050013/IF/IAY/2040238)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23114	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323556(2404050013/IF/IAY/2040386)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23115	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331652(2404050013/IF/IAY/2040552)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23116	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286242(2404050013/IF/IAY/2039612)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23117	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377596(2404050013/IF/IAY/2042065)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23118	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1294109(2404050013/IF/IAY/2068039)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23119	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371385(2404050013/IF/IAY/2070954)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23120	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2306770(2404050013/IF/IAY/2070365)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23121	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237089(2404050013/IF/IAY/1658540)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
23122	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1288314(2404050013/IF/IAY/1658328)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
23123	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319686(2404050013/IF/IAY/1885028)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
23124	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327034(2404050013/IF/IAY/1945809)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
23125	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327951(2404050013/IF/IAY/1964772)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
23126	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234509(2404050013/IF/IAY/2002483)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
23127	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321934(2404050013/IF/IAY/2040349)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
23128	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347133(2404050013/IF/IAY/2041008)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
23129	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357764(2404050013/IF/IAY/2041411)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23130	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372336(2404050013/IF/IAY/2041868)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
23131	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377831(2404050013/IF/IAY/2042074)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
23132	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385484(2404050013/IF/IAY/2042354)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
23133	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388130(2404050013/IF/IAY/2042487)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
23134	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392477(2404050013/IF/IAY/2042692)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
23135	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR2370148(2404050013/IF/IAY/1261329)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
23136	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237614(2404050013/IF/IAY/1658569)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
23137	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376148(2404050013/IF/IAY/1658239)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
23138	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348150(2404050013/IF/IAY/2041048)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
23139	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385472(2404050013/IF/IAY/2042353)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
23140	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239810(2404050013/IF/IAY/1658481)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23141	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266064(2404050013/IF/IAY/1658613)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23142	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319474(2404050013/IF/IAY/1658268)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23143	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322537(2404050013/IF/IAY/1658470)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23144	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237682(2404050013/IF/IAY/1658480)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23145	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356259(2404050013/IF/IAY/2041354)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
23146	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356755(2404050013/IF/IAY/2041374)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
23147	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374759(2404050013/IF/IAY/2041951)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23148	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR1229070(2404050013/IF/IAY/1259374)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
23149	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR2355447(2404050013/IF/IAY/1261243)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
23150	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR1238690(2404050013/IF/IAY/1259438)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
23151	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231276(2404050013/IF/IAY/1658449)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23152	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228968(2404050013/IF/IAY/1658361)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23153	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254110(2404050013/IF/IAY/1658425)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23154	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315717(2404050013/IF/IAY/1810635)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23155	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267887(2404050013/IF/IAY/1884931)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23156	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326754(2404050013/IF/IAY/1885050)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23157	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324118(2404050013/IF/IAY/1928593)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23158	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356767(2404050013/IF/IAY/2041375)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
23159	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372786(2404050013/IF/IAY/2041883)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
23160	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377965(2404050013/IF/IAY/2042079)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
23161	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382980(2404050013/IF/IAY/2042277)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
23162	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382996(2404050013/IF/IAY/2042279)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
23163	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372303(2404050013/IF/IAY/2041867)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
23164	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376152(2404050013/IF/IAY/2042009)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
23165	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234271(2404050013/IF/IAY/1658332)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23166	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239408(2404050013/IF/IAV/1658541)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23167	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385330(2404050013/IF/IAV/1658523)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23168	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258524(2404050013/IF/IAV/1658355)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23169	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307320(2404050013/IF/IAV/1810581)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23170	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327426(2404050013/IF/IAV/1885057)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23171	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369909(2404050013/IF/IAV/1906905)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23172	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267186(2404050013/IF/IAV/1945695)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23173	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300895(2404050013/IF/IAV/2039905)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
23174	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319603(2404050013/IF/IAV/2040291)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
23175	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319608(2404050013/IF/IAV/2040292)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
23176	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393615(2404050013/IF/IAV/2069565)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
23177	BISOI	Jodia	<a href="#">CONST. OF BPG HOUSE OF BIKARTAN TUNG S/O-DIBAKAR TUNG OF SUNAJODIA VILLAGE.(2404050/IF/10408870)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
23178	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR1237604(2404050013/IF/IAV/1259433)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
23179	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR2337483(2404050013/IF/IAV/1261141)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
23180	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306588(2404050013/IF/IAV/1658359)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23181	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1225681(2404050013/IF/IAV/1658105)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23182	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267878(2404050013/IF/IAV/1658123)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23183	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236878(2404050013/IF/IAV/1658568)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23184	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266517(2404050013/IF/IAY/1658584)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23185	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384165(2404050013/IF/IAY/1819418)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23186	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR2370082(2404050013/IF/IAY/1261328)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
23187	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR2325243(2404050013/IF/IAY/1261057)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
23188	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343847(2404050013/IF/IAY/1658151)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23189	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257709(2404050013/IF/IAY/1658417)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23190	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314017(2404050013/IF/IAY/1658346)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23191	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303362(2404050013/IF/IAY/1884992)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23192	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1294031(2404050013/IF/IAY/1945732)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23193	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347511(2404050013/IF/IAY/1996043)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23194	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383084(2404050013/IF/IAY/2003170)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23195	BISOI	Jodia	<a href="#">Construction of IAY House -IAY REG. NO. OR1227901(2404050013/IF/IAY/1259367)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
23196	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320545(2404050013/IF/IAY/1658210)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23197	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306592(2404050013/IF/IAY/1658185)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23198	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302798(2404050013/IF/IAY/1658497)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23199	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239087(2404050013/IF/IAY/1658451)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23200	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267181(2404050013/IF/IAY/1658667)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23201	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265775(2404050013/IF/IAY/1658165)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23202	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292110(2404050013/IF/IAY/1810563)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23203	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305450(2404050013/IF/IAY/1885005)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23204	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295946(2404050013/IF/IAY/1658669)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23205	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228971(2404050013/IF/IAY/1658391)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23206	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2248400(2404050013/IF/IAY/1711317)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23207	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305443(2404050013/IF/IAY/1885004)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23208	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319650(2404050013/IF/IAY/1885027)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23209	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319547(2404050013/IF/IAY/1928569)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23210	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315998(2404050013/IF/IAY/1618310)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23211	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260512(2404050013/IF/IAY/1658379)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23212	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259066(2404050013/IF/IAY/1658443)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23213	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315643(2404050013/IF/IAY/1658549)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23214	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300012(2404050013/IF/IAY/1658644)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23215	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1239847(2404050013/IF/IAY/1658259)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23216	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237822(2404050013/IF/IAY/1658333)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23217	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1228016(2404050013/IF/IAY/1658506)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23218	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302791(2404050013/IF/IAY/1658374)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23219	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261751(2404050013/IF/IAY/1658163)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23220	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300878(2404050013/IF/IAV/1658535)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23221	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263199(2404050013/IF/IAV/1658624)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23222	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299829(2404050013/IF/IAV/1658670)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23223	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342838(2404050013/IF/IAV/2008644)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23224	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230037(2404050013/IF/IAV/1658291)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23225	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253835(2404050013/IF/IAV/1658630)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23226	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257715(2404050013/IF/IAV/1658388)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23227	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240775(2404050013/IF/IAV/1658629)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23228	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306601(2404050013/IF/IAV/1658360)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23229	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267882(2404050013/IF/IAV/1658555)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23230	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1237691(2404050013/IF/IAV/1658365)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23231	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268236(2404050013/IF/IAV/1884932)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23232	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268240(2404050013/IF/IAV/1884933)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23233	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305428(2404050013/IF/IAV/1885003)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23234	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253935(2404050013/IF/IAV/1906402)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23235	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296359(2404050013/IF/IAV/1923823)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23236	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296366(2404050013/IF/IAV/1924964)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23237	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1294575(2404050013/IF/IAV/1945730)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23238	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296906(2404050013/IF/IAV/1995863)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23239	BISOI	Jodia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296655(2404050013/IF/IAV/2002684)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23240	BISOI	Jodia	<a href="#">CONST. OF MINI AWC BUILDING AT JODA DEHURI SAHI, JODIA GP(2404050/AV/10381754)</a>	Anganwadi/Other Rural Infrastructure	BP	0.46	4.15	0.58	0	-0.12	12.58%	-58
23241	BISOI	KHADAMBEDA	<a href="#">Asan/Arjun plantation of 30 hector of 1st year at Khadambeda(2404050/DP/10368746)</a>	Drought Proofing	BP	33.67	19.94	12.72	16.03	20.95	53.63%	10121
23242	BISOI	KHADAMBEDA	<a href="#">CONST.OF NEW ROAD AT KITABEDA FROM SUKULAL HOUSE TO CANAL.(2404050007/RC/10387979)</a>	Rural Connectivity	GP	5.68	3.13	0.84	0	4.84	9.53%	2338
23243	BISOI	KHADAMBEDA	<a href="#">IMP.OF TANK AT MUSAMARI JAHIRA SAHI.(2404050007/WC/10328914)</a>	Water Conservation and Water Harvesting	GP	4.06	0.94	0	0	4.06	0.00%	1961
23244	BISOI	KHADAMBEDA	<a href="#">CONST.OF NEW ROAD FROM BADHUNIA JAHIRA TO AWC-2(2404050007/RC/3102484)</a>	Rural Connectivity	GP	3	2	0.19	0.01	2.81	4.00%	1357
23245	BISOI	KHADAMBEDA	<a href="#">CONST.OF ROAD FROM KESHARAGADIA TANK TO SALKHU HOUSE.(2404050007/RC/3103069)</a>	Rural Connectivity	GP	3	2	0.22	0.03	2.78	5.00%	1343
23246	BISOI	KHADAMBEDA	<a href="#">Asan/Arjun plantation of 1st year 10 hect at Pundida(2404050/DP/10350219)</a>	Drought Proofing	BP	10.87	6.33	8.15	4.05	2.72	70.93%	1314
23247	BISOI	KHADAMBEDA	<a href="#">CONST.OF NEW ROAD FROM PRADEEP SAHI TO RD ROAD.(2404050/RC/3103663)</a>	Rural Connectivity	BP	3	2	0.96	0.44	2.04	28.00%	986
23248	BISOI	KHADAMBEDA	<a href="#">CONST.OF ROAD FROM MANGAL HOUSE TO SAMRA TUDU HOUSE,BURUDIHI(2404050007/RC/3102079)</a>	Rural Connectivity	GP	3	2	1.06	0.03	1.94	21.80%	937
23249	BISOI	KHADAMBEDA	<a href="#">CONST. OF NEW ROAD AT KITABEDA FROM DHADA SAHI TO DHANESWAR SAHI.(2404050007/RC/10387976)</a>	Rural Connectivity	GP	4.92	3.74	3.06	0.02	1.86	35.57%	899
23250	BISOI	KHADAMBEDA	<a href="#">IMP.OF CANAL FROM DEOPATA TANK TO DEOPATA CHHAK.(2404050007/IC/10316275)</a>	Micro Irrigation Works	GP	3.9	2.6	2.18	2.16	1.72	66.77%	831
23251	BISOI	KHADAMBEDA	<a href="#">COMP. OF ROAD FROM KADAPANI PUMP HOUSE TO BISOI GOAN.(2404050007/RC/10387982)</a>	Rural Connectivity	GP	3.43	1.46	1.75	0	1.68	35.79%	812
23252	BISOI	KHADAMBEDA	<a href="#">CONST.OF NEW ROAD FROM SAN BALICHUA SIDHESWAR HOUSE TO HISIL GODA.(2404050007/RC/3103653)</a>	Rural Connectivity	GP	3	2	1.32	0.09	1.68	28.20%	812
23253	BISOI	KHADAMBEDA	<a href="#">IMP.OF ROAD FROM KHADAMBEDA BUDHIA HOUSE TO SAN BALICHUA CHHAK.(2404050007/RC/3101739)</a>	Rural Connectivity	GP	3	2	1.46	0.07	1.54	30.60%	744
23254	BISOI	KHADAMBEDA	<a href="#">CONST. OF FARM POND OF MATHA NAIK S/O- DHARAM OF KITABEDA VILLAGE.(2404050007/IF/10473127)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
23255	BISOI	KHADAMBEDA	<a href="#">CONST.OF ROAD FROM MUSAMARI JAHIRA TO KESHOREGADIA SCHOOL.(2404050/RC/2434142)</a>	Rural Connectivity	BP	1.78	3.22	0.37	0.01	1.41	7.60%	681

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23256	BISOI	KHADAMBEDA	<a href="#">CONST.OF NEW ROAD FROM KHADAMBEDA BAD SAHI TO KHANDIA JAHIRA.(2404050007/RC/3101123)</a>	Rural Connectivity	GP	3	2	1.67	1.31	1.33	59.60%	643
23257	BISOI	KHADAMBEDA	<a href="#">CONST. OF FARM POND OF CHHAKU MURMU S/O-SAN PHAGU OF DUDHAKUNDI VILLAGE.(2404050007/IF/10473121)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.49	0	1.03	29.34%	498
23258	BISOI	KHADAMBEDA	<a href="#">CONST.OF NEW ROAD FROM DASA HOUSE OF PALSIDIHI SCHOOL.(2404050/RC/2433141)</a>	Rural Connectivity	BP	3	2	2.15	0.49	0.85	52.80%	411
23259	BISOI	KHADAMBEDA	<a href="#">CONST.OF NEW ROAD FROM RATHA HOUSE TO ISWAR DAHI(2404050007/RC/3098158)</a>	Rural Connectivity	GP	3	2	2.21	1.08	0.79	65.80%	382
23260	BISOI	KHADAMBEDA	<a href="#">CONST.OF FARM POND OF SAGRAM HANSDAH S/O-FATU HANSDAH OF DUDHAKUNDI VILLAGE.(2404050007/WC/3156134)</a>	Water Conservation and Water Harvesting	GP	0.9	0.1	0.11	0	0.79	11.00%	382
23261	BISOI	KHADAMBEDA	<a href="#">CONST. OF FARM POND OF DINABANDHU KISKU S/O-SADHU OF DEOPATA VILLAGE.(2404050007/IF/10473131)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.77	0	0.75	46.11%	362
23262	BISOI	KHADAMBEDA	<a href="#">IMP.OF ROAD FROM GORA HOUSE TO MUNARAM HOUSE.(2404050007/RC/2434964)</a>	Rural Connectivity	GP	3	2	2.27	1.62	0.73	77.80%	353
23263	BISOI	KHADAMBEDA	<a href="#">CONST. OF FARM POND OF MANGALA MUNDA S/O- BUDHU OF RAJABASA VILLAGE.(2404050007/IF/10473134)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.85	0	0.67	50.90%	324
23264	BISOI	KHADAMBEDA	<a href="#">IMP. OF ROAD FROM PMGSY TO LAMBUA HOUSE AT ARGALBINDHA (2404050007/RC/10400003)</a>	Rural Connectivity	GP	3.41	1.43	2.92	0.04	0.49	61.16%	237
23265	BISOI	KHADAMBEDA	<a href="#">CONST.OF PUCCA DRAIN AT PUNDIDA LAXMI PUJA MANDAP TO GURUPRASAD HOUSE.(2404050007/IC/10330399)</a>	Micro Irrigation Works	GP	1	4	0.61	3.82	0.39	88.60%	188
23266	BISOI	KHADAMBEDA	<a href="#">CONST.OF NEW ROAD FROM MAJHI SAHI TO JAHIRA TALA AT KHADAMBEDA .(2404050007/RC/3101914)</a>	Rural Connectivity	GP	3	2	2.64	0.07	0.36	54.20%	174
23267	BISOI	KHADAMBEDA	<a href="#">CONST.OF FARM POND OF GOLAK BIHARI SINGH S/O-RAHIDAS SINGH OF PUNDIDA VILLAGE.(2404050007/IF/10363244)</a>	Works on Individuals Land (Category IV)	GP	0.9	0.1	0.59	0	0.31	59.00%	150
23268	BISOI	KHADAMBEDA	<a href="#">IMP.OF ROAD FROM GOTHA PIDI TO BHANGAT NALLA.(2404050007/RC/3101922)</a>	Rural Connectivity	GP	3	2	2.69	2	0.31	93.80%	150
23269	BISOI	KHADAMBEDA	<a href="#">CONST.OF NEW ROAD AT DEOPATA SIDHESWAR HOUSE TO DEOPATA BANDHA.(2404050007/RC/3093994)</a>	Rural Connectivity	GP	3	2	2.72	1.49	0.28	84.20%	135
23270	BISOI	KHADAMBEDA	<a href="#">CONST.OF NEW ROAD FROM TULSI HOUSE TO BADAL HOUSE .RAJABASA(2404050007/RC/3103295)</a>	Rural Connectivity	GP	3	2	2.77	1.82	0.23	91.80%	111
23271	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332295(2404050007/IF/IAY/2093133)</a>	Works on Individuals Land (Category IV)	GP	0.2	0	0.01	0	0.19	5.00%	92
23272	BISOI	KHADAMBEDA	<a href="#">Asan/Ariun plantation maintenance of 3rd yr of 20 hect at Khadambeda(2404050/DP/10369950)</a>	Drought Proofing	BP	5.49	3.62	5.31	3.62	0.18	98.02%	87
23273	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2240636(2404050007/IF/IAY/1810596)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23274	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289164(2404050007/IF/IAY/2068001)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23275	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308461(2404050007/IF/IAY/2068210)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23276	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362436(2404050007/IF/IAY/2070886)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23277	BISOI	KHADAMBEDA	<a href="#">CONST. OF FARM POND OF BASANTI MUNDA W/O-KARTIK OF RAJABASA VILLAGE.(2404050007/IF/10473125)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	1.35	0	0.17	80.84%	82
23278	BISOI	KHADAMBEDA	<a href="#">CONST. OF NEW ROAD AT DEOPATA FROM CHATA HOUSE TO JAHIRA.(2404050007/RC/10391083)</a>	Rural Connectivity	GP	3	2	2.84	0.1	0.16	58.80%	77
23279	BISOI	KHADAMBEDA	<a href="#">IMP. OF ROAD FROM KHADAMBEDA PALSIDIHI CHHAK TO KOLHA SAHI.(2404050007/RC/10371016)</a>	Rural Connectivity	GP	3	2	2.84	0.42	0.16	65.20%	77
23280	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2253008(2404050007/IF/IAY/421185)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.01	0	0.16	5.88%	77
23281	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2317454(2404050007/IF/IAY/427943)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.01	0	0.16	5.88%	77
23282	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2345264(2404050007/IF/IAY/738750)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.01	0	0.16	5.88%	77
23283	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2366867(2404050007/IF/IAY/1068243)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23284	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2367073(2404050007/IF/IAY/1068256)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23285	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2325069(2404050007/IF/IAY/952990)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23286	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257281(2404050007/IF/IAY/2067853)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23287	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371426(2404050007/IF/IAY/2041837)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23288	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393958(2404050007/IF/IAY/2042769)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23289	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326825(2404050007/IF/IAY/2068396)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23290	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248894(2404050007/IF/IAY/1658385)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23291	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2356877(2404050007/IF/IAY/431234)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.05	0	0.12	29.41%	58

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23292	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR1234216(2404050007/IF/IAY/1310128)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
23293	BISOI	KHADAMBEDA	<a href="#">RENOVATION OF KHADAMBEDA MAJHI SAHI TANK.(2404050007/WH/10295508)</a>	Renovation of traditional water bodies	GP	0.9	0.1	0.78	0.04	0.12	82.00%	58
23294	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267794(2404050007/IF/IAY/1658253)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
23295	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350598(2404050007/IF/IAY/1658114)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
23296	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320063(2404050007/IF/IAY/1980395)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
23297	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330994(2404050007/IF/IAY/2062343)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23298	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362502(2404050007/IF/IAY/2069016)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23299	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331055(2404050007/IF/IAY/2068429)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23300	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2358472(2404050007/IF/IAY/2076027)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23301	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298083(2404050007/IF/IAY/1618521)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23302	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248892(2404050007/IF/IAY/1658501)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23303	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285414(2404050007/IF/IAY/2008507)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23304	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326911(2404050007/IF/IAY/1906714)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23305	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321062(2404050007/IF/IAY/2068329)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23306	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2344742(2404050007/IF/IAY/953036)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
23307	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332070(2404050007/IF/IAY/1658518)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23308	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261937(2404050007/IF/IAY/1658476)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23309	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391648(2404050007/IF/IAY/2047632)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23310	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300344(2404050007/IF/IAV/2068111)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23311	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379202(2404050007/IF/IAV/2069349)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23312	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386987(2404050007/IF/IAV/2069444)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23313	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388101(2404050007/IF/IAV/2069462)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23314	BISOI	KHADAMBEDA	<a href="#">Asan/Arjun plantation maintenance of 2nd yr of 10 hect at Pundida(2404050/DP/10369937)</a>	Drought Proofing	BP	3.2	2.12	3.11	2.09	0.09	97.74%	43
23315	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332549(2404050007/IF/IAV/1618490)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
23316	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297282(2404050007/IF/IAV/1658412)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
23317	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268173(2404050007/IF/IAV/2008494)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
23318	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1287867(2404050007/IF/IAV/1711143)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
23319	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289093(2404050007/IF/IAV/1906546)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
23320	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357978(2404050007/IF/IAV/2064641)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
23321	BISOI	KHADAMBEDA	<a href="#">CONST.OF NEW ROAD FROM KADAPANI SCHOOL SAHI TO FOREST OFFICE.(2404050007/RC/3103174)</a>	Rural Connectivity	GP	3	2	2.92	1.98	0.08	98.00%	39
23322	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2371291(2404050007/IF/IAV/1310297)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
23323	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR1261857(2404050007/IF/IAV/1310115)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
23324	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351734(2404050007/IF/IAV/1618487)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
23325	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249795(2404050007/IF/IAV/1658218)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
23326	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2315711(2404050007/IF/IAV/2009420)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
23327	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378457(2404050007/IF/IAV/2042098)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23328	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370710(2404050007/IF/IAY/2041812)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
23329	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357040(2404050007/IF/IAY/2070710)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
23330	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351976(2404050007/IF/IAY/1618494)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23331	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249569(2404050007/IF/IAY/1658294)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23332	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349192(2404050007/IF/IAY/1658579)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23333	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390430(2404050007/IF/IAY/1885128)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23334	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326925(2404050007/IF/IAY/1906715)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23335	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371425(2404050007/IF/IAY/1996136)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23336	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383906(2404050007/IF/IAY/2011318)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23337	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300936(2404050007/IF/IAY/2039906)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
23338	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378453(2404050007/IF/IAY/2042096)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
23339	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393972(2404050007/IF/IAY/2042770)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
23340	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320025(2404050007/IF/IAY/2068320)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
23341	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349842(2404050007/IF/IAY/2070690)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
23342	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326828(2404050007/IF/IAY/1618483)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23343	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349565(2404050007/IF/IAY/1618495)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23344	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331574(2404050007/IF/IAY/1618491)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23345	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261938(2404050007/IF/IAY/1658383)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23346	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255929(2404050007/IF/IAV/1658621)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23347	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268128(2404050007/IF/IAV/2017126)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23348	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257288(2404050007/IF/IAV/2008480)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23349	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268133(2404050007/IF/IAV/2008493)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23350	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393717(2404050007/IF/IAV/1885132)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23351	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377836(2404050007/IF/IAV/1996176)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23352	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299971(2404050007/IF/IAV/2039878)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
23353	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370701(2404050007/IF/IAV/2041810)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
23354	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2325064(2404050007/IF/IAV/2043801)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
23355	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349046(2404050007/IF/IAV/2070684)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
23356	BISOI	KHADAMBEDA	<a href="#">CONST.OF BPG HOUSE OF FULESWARI SING W/O-SANATAN SING OF PUNDIDA VILLAGE.(2404050/IF/10243278)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
23357	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2329287(2404050007/IF/IAV/1310206)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
23358	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245627(2404050007/IF/IAV/1658168)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23359	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261935(2404050007/IF/IAV/1658250)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23360	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245550(2404050007/IF/IAV/1711261)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23361	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351966(2404050007/IF/IAV/171383)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23362	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320599(2404050007/IF/IAV/1885032)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23363	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391209(2404050007/IF/IAV/2042632)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23364	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR2352994(2404050007/IF/IAY/1310258)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
23365	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR1261003(2404050007/IF/IAY/1310107)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
23366	BISOI	KHADAMBEDA	<a href="#">Construction of IAY House -IAY REG. NO. OR1239444(2404050007/IF/IAY/1310125)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
23367	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299778(2404050007/IF/IAY/1618520)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23368	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349866(2404050007/IF/IAY/1658322)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23369	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250051(2404050007/IF/IAY/1658591)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23370	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249698(2404050007/IF/IAY/1658230)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23371	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249694(2404050007/IF/IAY/1658229)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23372	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249576(2404050007/IF/IAY/1658502)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23373	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356599(2404050007/IF/IAY/1658574)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23374	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261930(2404050007/IF/IAY/1711245)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23375	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264467(2404050007/IF/IAY/1711331)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23376	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264483(2404050007/IF/IAY/1711332)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23377	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1287118(2404050007/IF/IAY/1711217)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23378	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377830(2404050007/IF/IAY/1996175)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23379	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386994(2404050007/IF/IAY/2011325)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23380	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388087(2404050007/IF/IAY/2011326)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23381	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385144(2404050007/IF/IAY/2011320)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23382	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378456(2404050007/IF/IAV/2042097)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
23383	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2241384(2404050007/IF/IAV/2043497)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
23384	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350601(2404050007/IF/IAV/2043956)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
23385	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256208(2404050007/IF/IAV/1618499)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23386	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264807(2404050007/IF/IAV/1618497)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23387	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371223(2404050007/IF/IAV/1618489)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23388	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2321226(2404050007/IF/IAV/1658370)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23389	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261377(2404050007/IF/IAV/1711195)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23390	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305357(2404050007/IF/IAV/1885002)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23391	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331347(2404050007/IF/IAV/2040546)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
23392	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388134(2404050007/IF/IAV/2042488)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
23393	BISOI	KHADAMBEDA	<a href="#">CONST. OF NEW ROAD AT RAJABASA FROM SURAI HOUSE TO DAM.(2404050007/RC/3101122)</a>	Rural Connectivity	GP	3	2	2.97	1.88	0.03	97.00%	14
23394	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265211(2404050007/IF/IAV/1618502)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23395	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325712(2404050007/IF/IAV/1618496)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23396	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268049(2404050007/IF/IAV/1937589)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23397	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261944(2404050007/IF/IAV/1658223)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23398	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268194(2404050007/IF/IAV/2008489)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23399	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314664(2404050007/IF/IAV/1711232)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23400	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317226(2404050007/IF/IAV/1711162)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23401	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393723(2404050007/IF/IAV/1885133)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23402	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268329(2404050007/IF/IAV/1923714)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23403	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255129(2404050007/IF/IAV/1618322)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23404	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331279(2404050007/IF/IAV/1618482)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23405	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351726(2404050007/IF/IAV/1618509)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23406	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349570(2404050007/IF/IAV/1618515)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23407	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254895(2404050007/IF/IAV/1658295)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23408	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278356(2404050007/IF/IAV/1658125)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23409	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2338474(2404050007/IF/IAV/1658664)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23410	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250031(2404050007/IF/IAV/1658386)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23411	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268021(2404050007/IF/IAV/1658651)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23412	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264281(2404050007/IF/IAV/1711288)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23413	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327887(2404050007/IF/IAV/1711351)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23414	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379835(2404050007/IF/IAV/1711344)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23415	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383910(2404050007/IF/IAV/1711385)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23416	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265770(2404050007/IF/IAV/1906460)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23417	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317526(2404050007/IF/IAV/1906669)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23418	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325254(2404050007/IF/IAY/1995972)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23419	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328525(2404050007/IF/IAY/1995982)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23420	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371387(2404050007/IF/IAY/1996142)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23421	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385139(2404050007/IF/IAY/2011319)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23422	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388094(2404050007/IF/IAY/2003189)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23423	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299972(2404050007/IF/IAY/2039879)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
23424	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261865(2404050007/IF/IAY/2067693)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
23425	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261991(2404050007/IF/IAY/2067694)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
23426	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264461(2404050007/IF/IAY/2067709)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
23427	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268129(2404050007/IF/IAY/2067876)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
23428	BISOI	KHADAMBEDA	<a href="#">CONST.OF PUCCA DRAIN DEOPATA FROM SAKILA HOUSE TO BAIDHAR HOUSE.(2404050007/IC/10387637)</a>	Micro Irrigation Works	GP	0.65	4.03	0.65	3.97	0	98.72%	0
23429	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265187(2404050007/IF/IAY/1618513)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23430	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256212(2404050007/IF/IAY/1618506)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23431	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351979(2404050007/IF/IAY/1618503)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23432	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357036(2404050007/IF/IAY/1658338)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23433	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267497(2404050007/IF/IAY/1658156)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23434	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249589(2404050007/IF/IAY/1658138)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23435	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250024(2404050007/IF/IAY/1658219)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23436	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250020(2404050007/IF/IAY/1658336)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23437	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255142(2404050007/IF/IAY/1658620)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23438	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356871(2404050007/IF/IAY/1658634)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23439	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298723(2404050007/IF/IAY/2029425)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
23440	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2370428(2404050007/IF/IAY/1711364)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23441	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271012(2404050007/IF/IAY/1711381)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23442	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261923(2404050007/IF/IAY/1711215)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23443	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268053(2404050007/IF/IAY/1711216)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23444	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264493(2404050007/IF/IAY/2008487)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23445	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387009(2404050007/IF/IAY/1711273)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23446	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268054(2404050007/IF/IAY/1711197)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23447	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330981(2404050007/IF/IAY/1885067)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23448	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328412(2404050007/IF/IAY/1906724)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23449	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366160(2404050007/IF/IAY/2070701)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
23450	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314128(2404050007/IF/IAY/1658314)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
23451	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255137(2404050007/IF/IAY/1658085)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
23452	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2311877(2404050007/IF/IAY/1658298)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
23453	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290704(2404050007/IF/IAY/1711144)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23454	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289083(2404050007/IF/IAV/1906545)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
23455	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332396(2404050007/IF/IAV/2040575)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
23456	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369837(2404050007/IF/IAV/2041787)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
23457	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351735(2404050007/IF/IAV/2047348)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
23458	BISOI	KHADAMBEDA	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357966(2404050007/IF/IAV/2070618)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
23459	BISOI	KHADAMBEDA	<a href="#">CONST.OF DUGWELL OF DULA HEMBRAM S/O-JENA HEMBRAM OF HATICHHAD(BURUDIHI) VILLAGE.(2404050007/IC/3088174)</a>	Micro Irrigation Works	GP	0.73	0.87	0.77	0.51	-0.04	80.00%	-19
23460	BISOI	KHADAMBEDA	<a href="#">Asan/Ariun plantation maintenance of 4th year of 20 hect at Khadambeda(2404050/DP/10371095)</a>	Drought Proofing	BP	5.36	3.54	5.42	3.54	-0.06	100.67%	-29
23461	BISOI	KHADAMBEDA	<a href="#">CONST.OF NEW ROAD FROM HATICHHAD BURUDIHI JAHIRA TO SURAI HOUSE.(2404050007/RC/10389386)</a>	Rural Connectivity	GP	3	2	3.09	0.04	-0.09	62.60%	-43
23462	BISOI	KHADAMBEDA	<a href="#">EXC. OF FARM POND OF SRI DIKU SINGH S/O-GOSAI SINGH OF PUNDIDA VILLAGE.(2404050007/IF/10360638)</a>	Works on Individuals Land (Category IV)	GP	1.6	0.4	1.77	0	-0.17	88.50%	-82
23463	BISOI	KHADAMBEDA	<a href="#">CONST. OF PUCCA DRAIN AT ARGALBINDHA SCHOOL SAHI.(2404050007/IC/10316906)</a>	Micro Irrigation Works	GP	1	4	1.31	3.62	-0.31	98.60%	-150
23464	BISOI	KHADAMBEDA	<a href="#">IMP.OF ROAD FROM KUNURAM SAHI TO NARMADA HOUSE AT KADAPANI.(2404050007/RC/3103003)</a>	Rural Connectivity	GP	3	2	3.33	1.56	-0.33	97.80%	-159
23465	BISOI	KHADAMBEDA	<a href="#">CONST.OF NEW ROAD FROM BAD SAHI BUTUR HOUSE TO JAHIRA HOUSE.(2404050007/RC/3103436)</a>	Rural Connectivity	GP	3	2	3.38	1.52	-0.38	98.00%	-184
23466	BISOI	LUHAKANI	<a href="#">IMP. OF NEW ROAD FROM DUMURIA DAM CHHAK TO BANKI DUNGURI SAHI(2404050008/RC/10410747)</a>	Rural Connectivity	GP	5.94	2.89	0	0	5.94	0.00%	2870
23467	BISOI	LUHAKANI	<a href="#">DIGGING OF NEW TANK AT MANICHA DARPATA POKHARIA(2404050008/WC/10405334)</a>	Water Conservation and Water Harvesting	GP	5.82	2.02	0.12	0	5.7	1.53%	2754
23468	BISOI	LUHAKANI	<a href="#">2nd Yr. Maintn. of Cashew Plantation at Manicho(2404050/DP/10353471)</a>	Drought Proofing	BP	7.5	4.42	1.95	0.98	5.55	24.58%	2681
23469	BISOI	LUHAKANI	<a href="#">Cashew Plantation of Simal Tudu &amp; 7 others(2404050/DP/10370941)</a>	Drought Proofing	BP	6.34	2.53	2.22	0.75	4.12	33.48%	1990
23470	BISOI	LUHAKANI	<a href="#">RENO. OF KESHARI GADIA AT BANPOKHARIA VILLAGE(2404050008/WC/10330749)</a>	Water Conservation and Water Harvesting	GP	4	1	0.5	0.03	3.5	10.60%	1691
23471	BISOI	LUHAKANI	<a href="#">2nd Year Cashew Plantation of Prasad Hembram &amp; 9 others(2404050/DP/10376767)</a>	Drought Proofing	BP	3.74	1.41	0.89	0.61	2.85	29.13%	1377

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23472	BISOI	LUHAKANI	<a href="#">3rd Yr. Maint. of Cashew at Manicha(2404050/DP/10371078)</a>	Drought Proofing	BP	3.38	1.8	1.24	1.55	2.14	53.86%	1034
23473	BISOI	LUHAKANI	<a href="#">3rd Year Cashew Plantation of Suresh Marndi &amp; 21 others(2404050/DP/10376773)</a>	Drought Proofing	BP	3.27	2.74	1.17	0.38	2.1	25.79%	1014
23474	BISOI	LUHAKANI	<a href="#">CONST. OF ROAD FROM PMGSY MANTRI HOUSE TO CHETAN DUNGURI NALA.(2404050/RC/10401774)</a>	Rural Connectivity	BP	3.34	0.61	1.25	0.02	2.09	32.15%	1010
23475	BISOI	LUHAKANI	<a href="#">Lemon Grass Plantation of Narayan Marndi &amp; Suklal Marndi(2404050/DP/10376383)</a>	Drought Proofing	BP	5.15	3.45	3.19	2.15	1.96	62.09%	947
23476	BISOI	LUHAKANI	<a href="#">Cashew Plantation of Kushal Majhi &amp; 8 others(2404050/DP/10370938)</a>	Drought Proofing	BP	4.55	1.89	2.9	0.6	1.65	54.35%	797
23477	BISOI	LUHAKANI	<a href="#">CONST. OF FARM POND OF BARIAL SOREN S/O- NARAYAN SOREN OF KUNDRA VILLAGE(2404050008/IF/10473593)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
23478	BISOI	LUHAKANI	<a href="#">Lemon Grass Plantation of Jena Gagrai(2404050/DP/10376386)</a>	Drought Proofing	BP	3.48	2.34	2.17	1.6	1.31	64.78%	633
23479	BISOI	LUHAKANI	<a href="#">Improvement to Right main Distributory from RD 00 to 2000m (P.P. No-07) of Bank Bal Irrigation Pro(2404050/IC/10387652)</a>	Micro Irrigation Works	BP	4.02	0.98	2.95	0.91	1.07	77.20%	517
23480	BISOI	LUHAKANI	<a href="#">IMP OF PLAY FIELD AT KASHIPENT NPS(2404050008/LD/10117805)</a>	Land Development	GP	4	1	3	0	1	60.00%	483
23481	BISOI	LUHAKANI	<a href="#">IMP.OF ROAD AT MANICHA TO DHIPUSAHI.(2404050008/RC/2436664)</a>	Rural Connectivity	GP	3	2	2.02	1.4	0.98	68.40%	473
23482	BISOI	LUHAKANI	<a href="#">CONST. OF FARM POND OF BIMALA MOHANTA W/O- MANTRI MOHANTA OF KUNDRA VILLAGE(2404050008/IF/10473587)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.56	0	0.96	33.53%	464
23483	BISOI	LUHAKANI	<a href="#">IMP.OF ROAD FROM KUJAHARI UPPAR SAHI.(2404050/RC/2400359)</a>	Rural Connectivity	BP	3	2	2.15	1.29	0.85	68.80%	411
23484	BISOI	LUHAKANI	<a href="#">CONST OF DUG WELL OF BALIA MURMU S/o-DURGA MURMU OF KUJAHARI VILLAGE.(2404050008/WC/1378976)</a>	Water Conservation and Water Harvesting	GP	0.96	0.64	0.14	0	0.82	8.75%	396
23485	BISOI	LUHAKANI	<a href="#">2nd Year Mango Plantation (ND) of Piru Marndi &amp; 10 others(2404050/DP/10376766)</a>	Drought Proofing	BP	1.81	0.88	1.02	0.3	0.79	49.07%	382
23486	BISOI	LUHAKANI	<a href="#">DIGGING OF BHOLBEDA BUDHABAN TANK(2404050008/WC/10329715)</a>	Water Conservation and Water Harvesting	GP	4	1	3.24	0	0.76	64.80%	367
23487	BISOI	LUHAKANI	<a href="#">2nd Year K-Lime Plantation of Sidheswar Murmu &amp; 4 others(2404050/DP/10376769)</a>	Drought Proofing	BP	1.09	0.53	0.34	0.23	0.75	35.19%	362
23488	BISOI	LUHAKANI	<a href="#">IMP. OF ROAD FROM KARANJEI TO JEDERGHUTU(2404050008/RC/3103699)</a>	Rural Connectivity	GP	3	2	2.4	0.84	0.6	64.80%	290
23489	BISOI	LUHAKANI	<a href="#">IMP. OF ROAD FROM GODA SAHI TO MATIAL SAHI. MADHUPUR(2404050008/RC/3101958)</a>	Rural Connectivity	GP	3	2	2.74	1.33	0.26	81.40%	126

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23490	BISOI	LUHAKANI	<a href="#">RENO. OF FARM POND OF S.K HUSEN S/O-S.K TAFEJUL OF LUHAKANI VILLAGE.(2404050/IF/10292883)</a>	Works on Individuals Land (Category IV)	BP	0.53	0.47	0.3	0	0.23	30.00%	111
23491	BISOI	LUHAKANI	<a href="#">LAND DEVELOPMENT OF MATURAM SOREN S/O-CHANDRAI SAOREN OF VILLAGE MADHUPUR(2404050008/IF/10473534)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0	0	0.22	0.00%	106
23492	BISOI	LUHAKANI	<a href="#">LAND DEVELOPMENT OF TULASI MURMU S/O- JHALAP OF MADHUPUR VILLAGE(2404050008/IF/10473537)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0	0	0.22	0.00%	106
23493	BISOI	LUHAKANI	<a href="#">LAND DEVELOPMENT OF MAJHIA NAIK S/O- KARA NAIK OF VILLAGE BHOLBEDA(2404050008/IF/10473540)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0	0	0.22	0.00%	106
23494	BISOI	LUHAKANI	<a href="#">LAND DEVELOPMENT OF MADHAB BASKEY SATSOLE VILLAGE(2404050008/IF/10473549)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0	0	0.22	0.00%	106
23495	BISOI	LUHAKANI	<a href="#">LAND DEVELOPMENT OF SHANKAR NAIK S/O- JITENDRA NAIK OF KASHIPENT VILLAGE(2404050008/IF/10473559)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0	0	0.22	0.00%	106
23496	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365719(2404050008/IF/IAY/1658308)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23497	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250640(2404050008/IF/IAY/1658504)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23498	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328619(2404050008/IF/IAY/1711391)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23499	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1287382(2404050008/IF/IAY/1711169)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23500	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268061(2404050008/IF/IAY/1711246)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23501	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322401(2404050008/IF/IAY/1711259)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23502	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311285(2404050008/IF/IAY/1711388)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23503	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333223(2404050008/IF/IAY/1937713)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23504	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331613(2404050008/IF/IAY/1938301)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23505	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322836(2404050008/IF/IAY/1980398)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23506	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381909(2404050008/IF/IAY/1951570)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23507	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313412(2404050008/IF/IAY/1951188)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23508	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304342(2404050008/IF/IAY/1980358)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23509	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2353699(2404050008/IF/IAY/1981128)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23510	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374707(2404050008/IF/IAY/1980450)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23511	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251480(2404050008/IF/IAY/1980298)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
23512	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393618(2404050008/IF/IAY/2042748)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23513	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387469(2404050008/IF/IAY/2042459)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23514	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362110(2404050008/IF/IAY/2044031)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23515	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329863(2404050008/IF/IAY/2040523)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23516	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381917(2404050008/IF/IAY/2042234)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23517	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390374(2404050008/IF/IAY/2042594)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23518	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357370(2404050008/IF/IAY/2041395)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23519	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311376(2404050008/IF/IAY/2040156)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23520	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317517(2404050008/IF/IAY/2040247)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23521	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371073(2404050008/IF/IAY/2041825)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23522	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385672(2404050008/IF/IAY/2042366)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23523	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390575(2404050008/IF/IAY/2042602)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23524	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371534(2404050008/IF/IAY/2044093)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23525	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384766(2404050008/IF/IAY/2042321)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23526	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331692(2404050008/IF/IAY/2040555)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23527	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266279(2404050008/IF/IAY/2067716)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23528	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393468(2404050008/IF/IAY/2069561)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23529	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330760(2404050008/IF/IAY/2068427)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23530	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392325(2404050008/IF/IAY/2069528)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23531	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365810(2404050008/IF/IAY/2070915)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23532	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332188(2404050008/IF/IAY/2068436)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23533	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391414(2404050008/IF/IAY/2069510)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23534	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2326752(2404050008/IF/IAY/2070385)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23535	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329936(2404050008/IF/IAY/2075168)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23536	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2344714(2404050008/IF/IAY/430603)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
23537	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2305787(2404050008/IF/IAY/426608)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
23538	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1388827(2404050008/IF/IAY/448014)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
23539	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1345331(2404050008/IF/IAY/1022035)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
23540	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326743(2404050008/IF/IAY/1711166)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
23541	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352206(2404050008/IF/IAY/1711186)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
23542	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332800(2404050008/IF/IAY/1856276)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
23543	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366280(2404050008/IF/IAY/1928767)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23544	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325961(2404050008/IF/IAY/1964756)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
23545	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261302(2404050008/IF/IAY/1980307)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
23546	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374266(2404050008/IF/IAY/2041932)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23547	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390365(2404050008/IF/IAY/2042593)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23548	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390550(2404050008/IF/IAY/2042600)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23549	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391554(2404050008/IF/IAY/2042642)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23550	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392388(2404050008/IF/IAY/2042688)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23551	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251376(2404050008/IF/IAY/2039191)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23552	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266768(2404050008/IF/IAY/2039404)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23553	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322398(2404050008/IF/IAY/2040368)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23554	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322835(2404050008/IF/IAY/2040371)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23555	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326079(2404050008/IF/IAY/2040436)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23556	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326636(2404050008/IF/IAY/2040450)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23557	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330845(2404050008/IF/IAY/2040539)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23558	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376104(2404050008/IF/IAY/2042007)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23559	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383894(2404050008/IF/IAY/2042303)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23560	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386536(2404050008/IF/IAY/2042403)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23561	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386660(2404050008/IF/IAY/2042411)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23562	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392417(2404050008/IF/IAY/2042691)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23563	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251419(2404050008/IF/IAY/2039193)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23564	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309542(2404050008/IF/IAY/2040120)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23565	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357235(2404050008/IF/IAY/2041392)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23566	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357244(2404050008/IF/IAY/2041393)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23567	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393771(2404050008/IF/IAY/2042757)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23568	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332203(2404050008/IF/IAY/2040569)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23569	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331700(2404050008/IF/IAY/2068433)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23570	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332701(2404050008/IF/IAY/2070425)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23571	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245236(2404050008/IF/IAY/2067612)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23572	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252725(2404050008/IF/IAY/2067648)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23573	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366414(2404050008/IF/IAY/2069089)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23574	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392592(2404050008/IF/IAY/2069533)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23575	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393001(2404050008/IF/IAY/2069544)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23576	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339419(2404050008/IF/IAY/2070563)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23577	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1234857(2404050008/IF/IAY/2067669)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23578	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360483(2404050008/IF/IAY/2068976)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23579	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371120(2404050008/IF/IAY/2069173)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23580	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386379(2404050008/IF/IAY/2069430)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23581	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394208(2404050008/IF/IAY/2069576)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23582	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354412(2404050008/IF/IAY/2070586)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23583	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347856(2404050008/IF/IAY/2068756)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23584	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394274(2404050008/IF/IAY/2069584)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23585	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1288030(2404050008/IF/IAY/2067993)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23586	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310852(2404050008/IF/IAY/2068235)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23587	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342553(2404050008/IF/IAY/2068706)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23588	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352193(2404050008/IF/IAY/2068811)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23589	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353421(2404050008/IF/IAY/2068837)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23590	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365494(2404050008/IF/IAY/2070910)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23591	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229610(2404050008/IF/IAY/2067644)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23592	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362351(2404050008/IF/IAY/2075337)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23593	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320312(2404050008/IF/IAY/2075123)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23594	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316510(2404050008/IF/IAY/2075097)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23595	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365805(2404050008/IF/IAY/2076023)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23596	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2325426(2404050008/IF/IAY/428691)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.01	0	0.16	5.88%	77
23597	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2318157(2404050008/IF/IAY/428048)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.01	0	0.16	5.88%	77

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23598	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2340971(2404050008/IF/IAY/953003)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23599	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2348974(2404050008/IF/IAY/953028)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23600	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2351942(2404050008/IF/IAY/1067531)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23601	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2252756(2404050008/IF/IAY/952906)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23602	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2348752(2404050008/IF/IAY/953035)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23603	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2370431(2404050008/IF/IAY/953176)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23604	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2351029(2404050008/IF/IAY/1067513)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23605	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1263889(2404050008/IF/IAY/1263692)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23606	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1244028(2404050008/IF/IAY/1263615)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23607	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1267877(2404050008/IF/IAY/1263712)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23608	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252280(2404050008/IF/IAY/1328164)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23609	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2350167(2404050008/IF/IAY/1328175)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23610	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253279(2404050008/IF/IAY/1328224)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23611	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365079(2404050008/IF/IAY/1328235)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23612	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251908(2404050008/IF/IAY/1374620)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23613	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311271(2404050008/IF/IAY/1374630)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23614	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314355(2404050008/IF/IAY/1374632)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23615	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1345354(2404050008/IF/IAY/1374635)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23616	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260515(2404050008/IF/IAY/1658380)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23617	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245266(2404050008/IF/IAY/1658167)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23618	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250643(2404050008/IF/IAY/1711201)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23619	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257452(2404050008/IF/IAY/1711193)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23620	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328578(2404050008/IF/IAY/1711147)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23621	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357363(2404050008/IF/IAY/1937765)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23622	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331622(2404050008/IF/IAY/1966044)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23623	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357940(2404050008/IF/IAY/1951418)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23624	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317499(2404050008/IF/IAY/1980387)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23625	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374718(2404050008/IF/IAY/1980451)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23626	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2318205(2404050008/IF/IAY/1966022)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
23627	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390488(2404050008/IF/IAY/2042598)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23628	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369044(2404050008/IF/IAY/2041772)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23629	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2319461(2404050008/IF/IAY/2043776)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23630	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260740(2404050008/IF/IAY/2039308)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23631	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367894(2404050008/IF/IAY/2041744)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23632	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248571(2404050008/IF/IAY/2067635)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23633	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325932(2404050008/IF/IAY/2068386)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23634	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231192(2404050008/IF/IAY/2067827)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23635	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1243147(2404050008/IF/IAY/952883)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
23636	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1256536(2404050008/IF/IAY/1263649)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
23637	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354199(2404050008/IF/IAY/1374627)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
23638	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245305(2404050008/IF/IAY/1379934)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
23639	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362225(2404050008/IF/IAY/1658153)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
23640	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259775(2404050008/IF/IAY/1711235)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
23641	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324416(2404050008/IF/IAY/1711279)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
23642	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318063(2404050008/IF/IAY/1711163)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
23643	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268967(2404050008/IF/IAY/1928320)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
23644	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268949(2404050008/IF/IAY/1950925)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
23645	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357989(2404050008/IF/IAY/1951420)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
23646	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326072(2404050008/IF/IAY/1964757)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
23647	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390556(2404050008/IF/IAY/2042601)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23648	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390743(2404050008/IF/IAY/2042611)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23649	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390836(2404050008/IF/IAY/2042616)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23650	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252395(2404050008/IF/IAY/2039202)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23651	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367116(2404050008/IF/IAY/2041729)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23652	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387754(2404050008/IF/IAY/2042476)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23653	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388851(2404050008/IF/IAY/2042528)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23654	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389839(2404050008/IF/IAY/2042570)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23655	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2319449(2404050008/IF/IAY/2043775)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23656	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390689(2404050008/IF/IAY/2042608)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23657	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386546(2404050008/IF/IAY/2042405)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23658	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331526(2404050008/IF/IAY/2040549)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23659	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333188(2404050008/IF/IAY/2068448)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23660	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2351270(2404050008/IF/IAY/430918)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.04	0	0.13	23.53%	63
23661	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1243870(2404050008/IF/IAY/1021467)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
23662	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1254034(2404050008/IF/IAY/1263640)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
23663	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2332565(2404050008/IF/IAY/1472930)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
23664	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264788(2404050008/IF/IAY/1658285)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23665	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2337226(2404050008/IF/IAY/1658327)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23666	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328584(2404050008/IF/IAY/1658463)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23667	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2252842(2404050008/IF/IAY/1658344)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23668	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2253014(2404050008/IF/IAY/1658544)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23669	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2320606(2404050008/IF/IAY/1711320)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23670	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313542(2404050008/IF/IAV/1711275)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23671	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317488(2404050008/IF/IAV/1711324)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23672	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317479(2404050008/IF/IAV/1711365)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23673	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263506(2404050008/IF/IAV/1711236)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23674	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319875(2404050008/IF/IAV/1711305)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23675	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393883(2404050008/IF/IAV/1965191)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23676	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319121(2404050008/IF/IAV/1964704)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23677	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318536(2404050008/IF/IAV/1980390)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23678	BISOI	LUHAKANI	<a href="#">CONST. OF IAY HOUSE OF SAMBARI SINGH OF LUHAKANI VILLAGE(2404050/IF/10098220)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
23679	BISOI	LUHAKANI	<a href="#">CONST. OF IAY HOUSE OF SAUNRI NAIK OF LUHAKANI VILLAGE.(2404050/IF/10113647)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
23680	BISOI	LUHAKANI	<a href="#">CONST. OF IAY HOUSE OF NURUJAN BIBI OF LUHAKANI VILLAGE(2404050/IF/10118972)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
23681	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2252227(2404050008/IF/IAV/421118)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.05	0	0.12	29.41%	58
23682	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2369256(2404050008/IF/IAV/1068344)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
23683	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2317644(2404050008/IF/IAV/1066507)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
23684	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324316(2404050008/IF/IAV/1658460)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
23685	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312537(2404050008/IF/IAV/2040172)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23686	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394303(2404050008/IF/IAV/2042786)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23687	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322342(2404050008/IF/IAV/2040365)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23688	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266336(2404050008/IF/IAY/2039399)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23689	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341000(2404050008/IF/IAY/2043910)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23690	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382137(2404050008/IF/IAY/2042248)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23691	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387447(2404050008/IF/IAY/2042457)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23692	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371915(2404050008/IF/IAY/2070987)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23693	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329148(2404050008/IF/IAY/1658306)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23694	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328576(2404050008/IF/IAY/1658270)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23695	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2253330(2404050008/IF/IAY/1658240)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23696	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245758(2404050008/IF/IAY/1711152)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23697	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316374(2404050008/IF/IAY/1711161)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23698	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306462(2404050008/IF/IAY/1711375)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23699	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266500(2404050008/IF/IAY/1711142)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23700	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366455(2404050008/IF/IAY/1951477)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23701	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388849(2404050008/IF/IAY/1980463)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23702	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374399(2404050008/IF/IAY/1980449)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23703	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371703(2404050008/IF/IAY/1965047)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23704	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390587(2404050008/IF/IAY/2042603)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23705	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2315625(2404050008/IF/IAY/2043752)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23706	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369037(2404050008/IF/IAY/2041771)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23707	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385764(2404050008/IF/IAY/2042372)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23708	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1288867(2404050008/IF/IAY/2039646)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23709	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2310352(2404050008/IF/IAY/2043716)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23710	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253631(2404050008/IF/IAY/2039220)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23711	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381198(2404050008/IF/IAY/2042209)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23712	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357637(2404050008/IF/IAY/2041404)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23713	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384748(2404050008/IF/IAY/2069398)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
23714	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2320086(2404050008/IF/IAY/1658580)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23715	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258500(2404050008/IF/IAY/1658442)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23716	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2320648(2404050008/IF/IAY/1658396)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23717	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264701(2404050008/IF/IAY/1711265)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23718	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316511(2404050008/IF/IAY/1711116)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23719	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328749(2404050008/IF/IAY/1711362)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23720	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1244058(2404050008/IF/IAY/1711151)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23721	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333217(2404050008/IF/IAY/1937712)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23722	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328783(2404050008/IF/IAY/1953022)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23723	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313413(2404050008/IF/IAY/1980374)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23724	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381427(2404050008/IF/IAY/1980455)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
23725	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330225(2404050008/IF/IAY/2040529)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23726	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267197(2404050008/IF/IAY/2039409)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23727	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310860(2404050008/IF/IAY/2040144)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23728	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326078(2404050008/IF/IAY/2040435)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23729	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392400(2404050008/IF/IAY/2042689)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23730	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267870(2404050008/IF/IAY/2039414)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23731	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330836(2404050008/IF/IAY/2040538)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23732	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2340982(2404050008/IF/IAY/2043909)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23733	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377076(2404050008/IF/IAY/2042040)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
23734	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1318711(2404050008/IF/IAY/952912)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
23735	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2369353(2404050008/IF/IAY/1068351)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
23736	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349506(2404050008/IF/IAY/1374626)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
23737	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296576(2404050008/IF/IAY/1711374)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
23738	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268807(2404050008/IF/IAY/1980313)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
23739	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385607(2404050008/IF/IAY/2042360)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
23740	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367959(2404050008/IF/IAY/2041747)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
23741	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1328575(2404050008/IF/IAY/1263801)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23742	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2331624(2404050008/IF/IAY/1264543)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
23743	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327287(2404050008/IF/IAY/1673790)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
23744	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365936(2404050008/IF/IAY/1658340)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
23745	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260513(2404050008/IF/IAY/1658419)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
23746	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330687(2404050008/IF/IAY/1658353)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
23747	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259996(2404050008/IF/IAY/1711167)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
23748	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261601(2404050008/IF/IAY/1711168)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
23749	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320878(2404050008/IF/IAY/1711350)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
23750	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347742(2404050008/IF/IAY/1711120)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
23751	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387738(2404050008/IF/IAY/2042473)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
23752	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385868(2404050008/IF/IAY/2042377)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
23753	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375127(2404050008/IF/IAY/2069255)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
23754	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1322386(2404050008/IF/IAY/1263791)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
23755	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328463(2404050008/IF/IAY/1658211)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23756	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264800(2404050008/IF/IAY/1658562)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23757	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326793(2404050008/IF/IAY/1645233)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23758	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245234(2404050008/IF/IAY/1658589)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23759	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263467(2404050008/IF/IAY/1658213)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23760	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263537(2404050008/IF/IAV/1658465)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23761	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328587(2404050008/IF/IAV/1658247)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23762	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328603(2404050008/IF/IAV/1658635)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23763	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374838(2404050008/IF/IAV/1658661)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23764	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324348(2404050008/IF/IAV/1711117)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23765	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359772(2404050008/IF/IAV/1711359)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23766	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268813(2404050008/IF/IAV/1711123)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23767	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324347(2404050008/IF/IAV/1711183)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23768	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352237(2404050008/IF/IAV/1711384)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23769	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357533(2404050008/IF/IAV/1980428)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
23770	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388863(2404050008/IF/IAV/2042529)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
23771	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2356194(2404050008/IF/IAV/953047)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
23772	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2371844(2404050008/IF/IAV/953182)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
23773	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1257363(2404050008/IF/IAV/1263653)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
23774	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289074(2404050008/IF/IAV/1374622)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
23775	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260010(2404050008/IF/IAV/1658160)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23776	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365948(2404050008/IF/IAV/1658174)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23777	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260640(2404050008/IF/IAV/1711214)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23778	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318874(2404050008/IF/IAY/1711366)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23779	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267066(2404050008/IF/IAY/1711380)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23780	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358827(2404050008/IF/IAY/1711342)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23781	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339493(2404050008/IF/IAY/1711179)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23782	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253325(2404050008/IF/IAY/1810568)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23783	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268006(2404050008/IF/IAY/1964318)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23784	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327658(2404050008/IF/IAY/1964769)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23785	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251966(2404050008/IF/IAY/1980296)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
23786	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383883(2404050008/IF/IAY/2042302)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
23787	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1252815(2404050008/IF/IAY/732132)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.12	0	0.05	70.59%	24
23788	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1265197(2404050008/IF/IAY/1263700)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
23789	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253768(2404050008/IF/IAY/1328165)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
23790	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2247812(2404050008/IF/IAY/1328220)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
23791	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313759(2404050008/IF/IAY/1457412)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
23792	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314920(2404050008/IF/IAY/1658375)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23793	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333216(2404050008/IF/IAY/1637088)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23794	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264812(2404050008/IF/IAY/1658372)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23795	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328514(2404050008/IF/IAY/1658462)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24

### ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23796	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254531(2404050008/IF/IAV/1711110)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23797	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2320835(2404050008/IF/IAV/1711337)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23798	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362772(2404050008/IF/IAV/1711289)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23799	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368121(2404050008/IF/IAV/1928775)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23800	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386847(2404050008/IF/IAV/1965132)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
23801	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393629(2404050008/IF/IAV/2042749)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
23802	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1266519(2404050008/IF/IAV/1263706)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
23803	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1264482(2404050008/IF/IAV/1263699)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
23804	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251373(2404050008/IF/IAV/1328163)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
23805	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328550(2404050008/IF/IAV/1618478)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23806	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326033(2404050008/IF/IAV/1645268)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23807	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260056(2404050008/IF/IAV/1658309)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23808	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329943(2404050008/IF/IAV/1658439)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23809	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310788(2404050008/IF/IAV/1658403)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23810	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260057(2404050008/IF/IAV/1711357)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23811	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359802(2404050008/IF/IAV/1711282)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23812	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333192(2404050008/IF/IAV/1754682)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23813	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317245(2404050008/IF/IAV/1980386)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23814	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1281567(2404050008/IF/IAV/1964377)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
23815	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388818(2404050008/IF/IAV/2042525)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
23816	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2303788(2404050008/IF/IAV/2043688)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
23817	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2344669(2404050008/IF/IAV/1264577)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
23818	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260644(2404050008/IF/IAV/1328193)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
23819	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264979(2404050008/IF/IAV/1658274)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23820	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362759(2404050008/IF/IAV/1645234)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23821	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296179(2404050008/IF/IAV/1658216)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23822	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319990(2404050008/IF/IAV/1658377)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23823	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258507(2404050008/IF/IAV/1658281)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23824	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2320800(2404050008/IF/IAV/1711386)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23825	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330016(2404050008/IF/IAV/1696204)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23826	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355218(2404050008/IF/IAV/1711180)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23827	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306557(2404050008/IF/IAV/1711229)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23828	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330015(2404050008/IF/IAV/1711352)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23829	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358761(2404050008/IF/IAV/1810636)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23830	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374898(2404050008/IF/IAV/1951522)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
23831	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385882(2404050008/IF/IAV/1965138)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23832	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390770(2404050008/IF/IAY/2042613)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
23833	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381196(2404050008/IF/IAY/2042208)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
23834	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384753(2404050008/IF/IAY/2042320)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
23835	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362823(2404050008/IF/IAY/2044034)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
23836	BISOI	LUHAKANI	<a href="#">CONST.OF IAY HOUSE OF SUMI MARNDI OF BAN POKHORIA VILLAGE.(2404050/IF/10113214)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
23837	BISOI	LUHAKANI	<a href="#">CONST.OF BPG HOUSE OF RAMESWAR DEHURI S/O-BAIDHAR DEHURI OF BANKI VILLAGE.(2404050/IF/10258384)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
23838	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2337493(2404050008/IF/IAY/1067074)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
23839	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1231343(2404050008/IF/IAY/1263568)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
23840	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322403(2404050008/IF/IAY/1379938)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
23841	BISOI	LUHAKANI	<a href="#">CONST. OF IHHL OF BIKRAM BESHRA S/O- ALHAN OF BANKI VILLAGE(2404050/RS/10402298)</a>	Rural Sanitation	BP	0.02	0.1	0	0	0.02	0.00%	10
23842	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325332(2404050008/IF/IAY/1658578)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23843	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303818(2404050008/IF/IAY/1658208)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23844	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314972(2404050008/IF/IAY/1658488)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23845	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267111(2404050008/IF/IAY/1645220)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23846	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264831(2404050008/IF/IAY/1658288)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23847	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365708(2404050008/IF/IAY/1658287)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23848	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1248230(2404050008/IF/IAY/1658199)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23849	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358893(2404050008/IF/IAY/1658491)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23850	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260059(2404050008/IF/IAV/1711287)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23851	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327994(2404050008/IF/IAV/1711155)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23852	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325870(2404050008/IF/IAV/1711296)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23853	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362770(2404050008/IF/IAV/1711156)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23854	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357777(2404050008/IF/IAV/1711299)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23855	BISOI	LUHAKANI	<a href="#">LAND DEVELOPMENT OF DIBAKARA BEHERA OF SATSOLE VILLAGE(2404050008/IF/10473541)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0.2	0	0.02	80.00%	10
23856	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328476(2404050008/IF/IAV/1964771)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23857	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390705(2404050008/IF/IAV/1965185)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23858	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319209(2404050008/IF/IAV/1964713)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
23859	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260744(2404050008/IF/IAV/2039309)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
23860	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354834(2404050008/IF/IAV/2043989)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
23861	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378674(2404050008/IF/IAV/2042102)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
23862	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2365921(2404050008/IF/IAV/953104)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
23863	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2313536(2404050008/IF/IAV/952959)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
23864	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2252573(2404050008/IF/IAV/952901)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
23865	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2351324(2404050008/IF/IAV/1067522)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
23866	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2312894(2404050008/IF/IAV/1264513)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
23867	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1328569(2404050008/IF/IAV/1263800)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23868	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2367394(2404050008/IF/IAY/1264617)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
23869	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264481(2404050008/IF/IAY/1328194)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
23870	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366351(2404050008/IF/IAY/1404931)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
23871	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320392(2404050008/IF/IAY/1658245)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23872	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326748(2404050008/IF/IAY/1658461)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23873	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317412(2404050008/IF/IAY/1658660)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23874	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1284893(2404050008/IF/IAY/1658530)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23875	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267391(2404050008/IF/IAY/1658614)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23876	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266507(2404050008/IF/IAY/1658583)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23877	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1283692(2404050008/IF/IAY/1658126)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23878	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313873(2404050008/IF/IAY/1658186)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23879	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326081(2404050008/IF/IAY/1711209)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23880	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269042(2404050008/IF/IAY/1711372)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23881	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325056(2404050008/IF/IAY/1711368)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23882	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2249687(2404050008/IF/IAY/1711251)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23883	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373333(2404050008/IF/IAY/1711272)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23884	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319110(2404050008/IF/IAY/1711164)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23885	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312771(2404050008/IF/IAY/1711304)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23886	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326434(2404050008/IF/IAY/1819416)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23887	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268957(2404050008/IF/IAY/1856275)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23888	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295999(2404050008/IF/IAY/1891767)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23889	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355326(2404050008/IF/IAY/1929755)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23890	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260866(2404050008/IF/IAY/1950897)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23891	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304417(2404050008/IF/IAY/1980359)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
23892	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374278(2404050008/IF/IAY/2041933)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
23893	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383874(2404050008/IF/IAY/2042301)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
23894	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388465(2404050008/IF/IAY/2042510)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
23895	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2353950(2404050008/IF/IAY/1067614)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
23896	BISOI	LUHAKANI	<a href="#">LAND DEVELOPMENT OF SUKLAL MARNDI S/O- DULA VILLAGE BANPOKHARIA(2404050008/LD/10120169)</a>	Land Development	GP	0.24	0.01	0.24	0	0	96.00%	0
23897	BISOI	LUHAKANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1260934(2404050008/IF/IAY/1263674)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
23898	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268453(2404050008/IF/IAY/1328198)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
23899	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1289091(2404050008/IF/IAY/1374623)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
23900	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR04-050-008-011/69(2404050008/IF/IAY/1485160)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
23901	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269031(2404050008/IF/IAY/1645172)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23902	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296096(2404050008/IF/IAY/1658158)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23903	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320396(2404050008/IF/IAY/1658305)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23904	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325217(2404050008/IF/IAY/1658577)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23905	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315233(2404050008/IF/IAY/1658376)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23906	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264836(2404050008/IF/IAY/1658356)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23907	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264787(2404050008/IF/IAY/1658132)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23908	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260638(2404050008/IF/IAY/1658221)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23909	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329144(2404050008/IF/IAY/1658528)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23910	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265972(2404050008/IF/IAY/1658666)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23911	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328586(2404050008/IF/IAY/1658255)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23912	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326071(2404050008/IF/IAY/1658551)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23913	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264911(2404050008/IF/IAY/1658466)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23914	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264835(2404050008/IF/IAY/1637089)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23915	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264953(2404050008/IF/IAY/1658214)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23916	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296387(2404050008/IF/IAY/1658531)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23917	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330743(2404050008/IF/IAY/1658117)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23918	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242168(2404050008/IF/IAY/1645164)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23919	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271113(2404050008/IF/IAY/1658319)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23920	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332205(2404050008/IF/IAY/1658135)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23921	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331689(2404050008/IF/IAY/1658286)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23922	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260652(2404050008/IF/IAV/1711112)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23923	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260670(2404050008/IF/IAV/1711358)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23924	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322333(2404050008/IF/IAV/1711325)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23925	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325216(2404050008/IF/IAV/1711369)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23926	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353278(2404050008/IF/IAV/1711250)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23927	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241875(2404050008/IF/IAV/1711354)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23928	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264822(2404050008/IF/IAV/1696205)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23929	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310994(2404050008/IF/IAV/1711171)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23930	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310841(2404050008/IF/IAV/1711146)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23931	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371070(2404050008/IF/IAV/1810611)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23932	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2312896(2404050008/IF/IAV/2009424)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23933	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377198(2404050008/IF/IAV/1885113)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23934	BISOI	LUHAKANI	<a href="#">LAND DEVELOPMENT OF AGNU BEHERA OF SATSOLE(2404050008/IF/10473543)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0.22	0	0	88.00%	0
23935	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2372063(2404050008/IF/IAV/1981139)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23936	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357941(2404050008/IF/IAV/1951419)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23937	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330828(2404050008/IF/IAV/1964793)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23938	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347657(2404050008/IF/IAV/1951328)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23939	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330776(2404050008/IF/IAV/1980406)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23940	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385743(2404050008/IF/IAY/1980458)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23941	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319149(2404050008/IF/IAY/1964706)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23942	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2347308(2404050008/IF/IAY/1981125)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23943	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2313544(2404050008/IF/IAY/1962545)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
23944	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393761(2404050008/IF/IAY/2042755)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
23945	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385701(2404050008/IF/IAY/2042368)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
23946	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385788(2404050008/IF/IAY/2042374)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
23947	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268796(2404050008/IF/IAY/2039427)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
23948	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307453(2404050008/IF/IAY/1980362)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
23949	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252700(2404050008/IF/IAY/1980303)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
23950	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306659(2404050008/IF/IAY/1980360)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
23951	BISOI	LUHAKANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394098(2404050008/IF/IAY/2042774)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
23952	BISOI	LUHAKANI	<a href="#">CONST.OF CHECK DAM AT DUNGURISAH.(2404050/WC/1378639)</a>	Water Conservation and Water Harvesting	BP	1	4	1.04	2.88	-0.04	78.40%	-19
23953	BISOI	LUHAKANI	<a href="#">Improvement to Right Main Distributory from RD4000m to 6000m (PP No. 7) of Bank Bal Irrigation Proj (2404050/IC/10387746)</a>	Micro Irrigation Works	BP	3.24	1.76	3.29	0	-0.05	65.80%	-24
23954	BISOI	LUHAKANI	<a href="#">IMP.OF ROAD AND CULVERT FROM KUJAHARI JAHIRA SAHI TO SH.ROAD.(2404050008/RC/3099767)</a>	Rural Connectivity	GP	3	2	3.12	1.38	-0.12	90.00%	-58
23955	BISOI	LUHAKANI	<a href="#">IMP OF ROAD &amp; CULVERT FROM KUJAHARI HARIKAR HOUSE TO GODASAH, KUJAHARI(2404050008/RC/3101576)</a>	Rural Connectivity	GP	3	2	3.37	1.38	-0.37	95.00%	-179
23956	BISOI	Nangal Benta Pokharia	<a href="#">RENOVATION OFPANCHAYAT POKHORI NB POKHORIA(2404050012/WC/10317966)</a>	Water Conservation and Water Harvesting	GP	4	1	0.35	0.01	3.65	7.20%	1763
23957	BISOI	Nangal Benta Pokharia	<a href="#">CONST. OF FARM POND OF BAIDANATH SINGH S/O-NANDU OF EKTALI VILLAGE.(2404050012/IF/10473258)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23958	BISOI	Nangal Benta Pokharia	<a href="#">CONST.FARM POND OF DHANESWAR NAIK S/O-BHUNDA OF ASHANSHIKHAR VILLAGE.(2404050012/IF/10473259)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
23959	BISOI	Nangal Benta Pokharia	<a href="#">CONST. OF FARM POND OF SHIBA MOHAKUD S/O-MADAN OF KULGIDIHI VILLAGE.(2404050012/IF/10473261)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.38	0	1.14	22.75%	551
23960	BISOI	Nangal Benta Pokharia	<a href="#">IMP. OF ROAD FROM EKTALI GHASIA SAHI TO JAHIRA GHATA TO PANKHI SCHOOL.(2404050012/RC/10391773)</a>	Rural Connectivity	GP	3.01	1.88	1.88	0.04	1.13	39.26%	546
23961	BISOI	Nangal Benta Pokharia	<a href="#">IMP.OF MAKHUNA CANAL(2404050012/IC/10316548)</a>	Micro Irrigation Works	GP	3	2	1.91	0.09	1.09	40.00%	527
23962	BISOI	Nangal Benta Pokharia	<a href="#">IMP.OF ROAD FROM KULGIDIHI RANGAMATIA PMGSY ROAD TO GHODABINDHA(2404050012/RC/3098140)</a>	Rural Connectivity	GP	3	2	1.98	0.08	1.02	41.20%	493
23963	BISOI	Nangal Benta Pokharia	<a href="#">CONST.OF DUG WELL OF SAUNA MURMU S/O-SIPAL MURMU OF PANKHI VILLAGE.(2404050005/WC/1377413)</a>	Water Conservation and Water Harvesting	GP	0.78	0.82	0.44	0.26	0.34	43.75%	164
23964	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249433(2404050012/IF/IAY/2093163)</a>	Works on Individuals Land (Category IV)	GP	0.2	0	0	0	0.2	0.00%	97
23965	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2319513(2404050012/IF/IAY/2093150)</a>	Works on Individuals Land (Category IV)	GP	0.2	0	0	0	0.2	0.00%	97
23966	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2330750(2404050012/IF/IAY/2043850)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23967	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343005(2404050012/IF/IAY/2074423)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23968	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334264(2404050012/IF/IAY/2070508)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23969	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2349685(2404050012/IF/IAY/2070554)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23970	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354866(2404050012/IF/IAY/2070591)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23971	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323099(2404050012/IF/IAY/2074554)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
23972	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1262415(2404050012/IF/IAY/1310149)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
23973	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR2241031(2404050012/IF/IAY/1310204)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
23974	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326384(2404050012/IF/IAY/1463866)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
23975	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267410(2404050012/IF/IAY/1658310)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23976	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264392(2404050012/IF/IAY/2067707)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
23977	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1264108(2404050012/IF/IAY/1310164)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23978	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR2333805(2404050012/IF/IAY/1310220)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
23979	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2319124(2404050012/IF/IAY/2043771)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23980	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354868(2404050012/IF/IAY/2043993)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
23981	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348321(2404050012/IF/IAY/2041052)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23982	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2353118(2404050012/IF/IAY/2043972)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23983	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354835(2404050012/IF/IAY/2043990)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23984	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380580(2404050012/IF/IAY/2069320)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23985	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380579(2404050012/IF/IAY/2069319)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
23986	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1260631(2404050012/IF/IAY/1310169)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
23987	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251628(2404050012/IF/IAY/1489463)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23988	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267241(2404050012/IF/IAY/2008488)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
23989	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364953(2404050012/IF/IAY/2044049)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
23990	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2328659(2404050012/IF/IAY/2043835)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
23991	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322647(2404050012/IF/IAY/2075102)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
23992	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR2362614(2404050012/IF/IAY/1159746)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
23993	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257952(2404050012/IF/IAY/1658418)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
23994	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365956(2404050012/IF/IAY/2044054)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23995	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258786(2404050012/IF/IAY/2039285)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23996	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251630(2404050012/IF/IAY/2074464)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
23997	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1294774(2404050012/IF/IAY/1310182)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.06	0	0.11	35.29%	53
23998	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2370092(2404050012/IF/IAY/1658665)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
23999	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380538(2404050012/IF/IAY/2042186)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
24000	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380577(2404050012/IF/IAY/2042189)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
24001	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2370091(2404050012/IF/IAY/2044085)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
24002	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389932(2404050012/IF/IAY/2042573)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
24003	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354867(2404050012/IF/IAY/2043992)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
24004	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1260966(2404050012/IF/IAY/1310154)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
24005	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360118(2404050012/IF/IAY/1658575)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
24006	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360153(2404050012/IF/IAY/1658264)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
24007	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331493(2404050012/IF/IAY/1961454)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
24008	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348885(2404050012/IF/IAY/2062631)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
24009	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299427(2404050012/IF/IAY/2039859)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
24010	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380543(2404050012/IF/IAY/2042187)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
24011	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232942(2404050012/IF/IAY/2039016)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24012	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298345(2404050012/IF/IAV/2039837)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
24013	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260327(2404050012/IF/IAV/2039305)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
24014	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR2330727(2404050012/IF/IAV/1066932)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
24015	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354393(2404050012/IF/IAV/2041284)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
24016	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386055(2404050012/IF/IAV/2042386)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
24017	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366926(2404050012/IF/IAV/2044061)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
24018	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1258819(2404050012/IF/IAV/1310168)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
24019	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232901(2404050012/IF/IAV/1457207)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
24020	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331676(2404050012/IF/IAV/1328252)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
24021	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329216(2404050012/IF/IAV/1658204)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
24022	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331762(2404050012/IF/IAV/2040556)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
24023	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379314(2404050012/IF/IAV/2042128)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
24024	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364985(2404050012/IF/IAV/2044050)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
24025	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375780(2404050012/IF/IAV/2041994)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
24026	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354863(2404050012/IF/IAV/2043991)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
24027	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1232897(2404050012/IF/IAV/1310138)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
24028	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1262395(2404050012/IF/IAV/1310148)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
24029	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1232877(2404050012/IF/IAV/1310137)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24030	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389776(2404050012/IF/IAY/2008706)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
24031	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352725(2404050012/IF/IAY/1658612)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
24032	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389895(2404050012/IF/IAY/1928867)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
24033	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1241709(2404050012/IF/IAY/2039114)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24034	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259890(2404050012/IF/IAY/2067682)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24035	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1267211(2404050012/IF/IAY/1310170)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
24036	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR2338051(2404050012/IF/IAY/1310222)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
24037	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318787(2404050012/IF/IAY/1980391)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
24038	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267439(2404050012/IF/IAY/2039411)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
24039	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300520(2404050012/IF/IAY/2039894)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
24040	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348302(2404050012/IF/IAY/2041051)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
24041	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353603(2404050012/IF/IAY/2041252)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
24042	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385911(2404050012/IF/IAY/2042380)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
24043	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386051(2404050012/IF/IAY/2042385)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
24044	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354257(2404050012/IF/IAY/2041281)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
24045	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300516(2404050012/IF/IAY/2039893)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
24046	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232900(2404050012/IF/IAY/2039015)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
24047	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266095(2404050012/IF/IAY/2039391)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24048	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260349(2404050012/IF/IAY/1658161)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
24049	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1236120(2404050012/IF/IAY/2008550)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
24050	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264120(2404050012/IF/IAY/1754729)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
24051	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264123(2404050012/IF/IAY/1906452)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
24052	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260323(2404050012/IF/IAY/2039304)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
24053	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389954(2404050012/IF/IAY/2042574)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
24054	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1263926(2404050012/IF/IAY/1310160)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
24055	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1326320(2404050012/IF/IAY/1310191)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
24056	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369426(2404050012/IF/IAY/1658342)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
24057	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364927(2404050012/IF/IAY/1907578)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
24058	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389774(2404050012/IF/IAY/2042567)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
24059	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386056(2404050012/IF/IAY/2069424)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
24060	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326388(2404050012/IF/IAY/1658269)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
24061	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322659(2404050012/IF/IAY/1658351)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
24062	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260264(2404050012/IF/IAY/2039302)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
24063	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR2329230(2404050012/IF/IAY/1310205)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
24064	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR2247282(2404050012/IF/IAY/1310203)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
24065	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1261365(2404050012/IF/IAY/1310150)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24066	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301694(2404050012/IF/IAY/1658206)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24067	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1253765(2404050012/IF/IAY/1754688)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24068	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260351(2404050012/IF/IAY/1906438)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24069	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318070(2404050012/IF/IAY/1906704)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24070	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327812(2404050012/IF/IAY/1906721)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24071	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358774(2404050012/IF/IAY/1996079)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24072	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252610(2404050012/IF/IAY/2039207)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
24073	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1262752(2404050012/IF/IAY/1310158)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
24074	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364915(2404050012/IF/IAY/1658401)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24075	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333814(2404050012/IF/IAY/1673792)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24076	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2369698(2404050012/IF/IAY/1658091)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24077	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329300(2404050012/IF/IAY/1658330)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24078	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1226292(2404050012/IF/IAY/1658596)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24079	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259898(2404050012/IF/IAY/1658471)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24080	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389897(2404050012/IF/IAY/2008707)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24081	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256631(2404050012/IF/IAY/1658086)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24082	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259550(2404050012/IF/IAY/1658378)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24083	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2329213(2404050012/IF/IAY/1658113)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24084	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231166(2404050012/IF/IAV/1754705)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24085	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326183(2404050012/IF/IAV/1754740)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24086	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260348(2404050012/IF/IAV/1810606)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24087	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231136(2404050012/IF/IAV/1819383)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24088	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298470(2404050012/IF/IAV/1906594)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24089	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383224(2404050012/IF/IAV/1906977)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24090	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260340(2404050012/IF/IAV/1910931)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24091	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1258811(2404050012/IF/IAV/1906430)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24092	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256599(2404050012/IF/IAV/2067666)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
24093	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1258787(2404050012/IF/IAV/1310167)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
24094	BISOI	Nangal Benta Pokharia	<a href="#">Construction of IAY House -IAY REG. NO. OR1287655(2404050012/IF/IAV/1310187)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
24095	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1232893(2404050012/IF/IAV/1618315)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24096	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2364986(2404050012/IF/IAV/1658266)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24097	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1262774(2404050012/IF/IAV/1658446)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24098	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2333804(2404050012/IF/IAV/1658582)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24099	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231148(2404050012/IF/IAV/1658567)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24100	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368432(2404050012/IF/IAV/1658235)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24101	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2323121(2404050012/IF/IAV/1658432)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24102	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386326(2404050012/IF/IAY/1658602)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24103	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323880(2404050012/IF/IAY/2008625)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24104	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252359(2404050012/IF/IAY/1658416)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24105	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259932(2404050012/IF/IAY/1658472)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24106	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259416(2404050012/IF/IAY/1658444)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24107	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374253(2404050012/IF/IAY/1658493)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24108	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259544(2404050012/IF/IAY/1658509)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24109	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233863(2404050012/IF/IAY/1658627)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24110	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1252376(2404050012/IF/IAY/2008476)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24111	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298334(2404050012/IF/IAY/1658436)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24112	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264127(2404050012/IF/IAY/1906453)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24113	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1345894(2404050012/IF/IAY/1961543)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24114	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264109(2404050012/IF/IAY/1961238)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24115	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386278(2404050012/IF/IAY/1961699)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24116	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360155(2404050012/IF/IAY/1962583)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24117	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330713(2404050012/IF/IAY/2040537)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24118	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1348644(2404050012/IF/IAY/2041063)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24119	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354259(2404050012/IF/IAY/2041282)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24120	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365784(2404050012/IF/IAY/2044053)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24121	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384727(2404050012/IF/IAY/2042319)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24122	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368449(2404050012/IF/IAY/2044073)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24123	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2362943(2404050012/IF/IAY/2044036)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24124	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263542(2404050012/IF/IAY/2067873)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24125	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317487(2404050012/IF/IAY/2008615)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
24126	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384729(2404050012/IF/IAY/1961688)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
24127	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375880(2404050012/IF/IAY/2041996)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
24128	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365967(2404050012/IF/IAY/2044055)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
24129	BISOI	Nangal Benta Pokharia	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386127(2404050012/IF/IAY/2069426)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
24130	BISOI	Nangal Benta Pokharia	<a href="#">IMP.OF JALAJHARAN CANNAL AT EKTALI BAD SAHI(2404050012/IC/10315680)</a>	Micro Irrigation Works	GP	3	2	3.35	0.14	-0.35	69.80%	-169
24131	BISOI	NUAGAN	<a href="#">2nd yr. maintn. of Cashew Plantation at Sanjambilla-II(2404050/DP/10353462)</a>	Drought Proofing	BP	8.46	4.94	0.84	1.08	7.62	14.33%	3681
24132	BISOI	NUAGAN	<a href="#">Cashew Plantation of Nangi Tudu &amp; 14 others(2404050/DP/10372102)</a>	Drought Proofing	BP	9.15	3.5	2.72	0.75	6.43	27.43%	3106
24133	BISOI	NUAGAN	<a href="#">2nd yr. Maintn. of Cashew Plantation at Sanjambilla-II(2404050/DP/10353466)</a>	Drought Proofing	BP	7.06	4.18	0.87	0.88	6.19	15.57%	2990
24134	BISOI	NUAGAN	<a href="#">CONST. OF CANAL FROM BASUKI SALO TO PATBILA DHIPA SAHI(2404050009/IC/10430651)</a>	Micro Irrigation Works	GP	7.09	1.63	2.65	0.08	4.44	31.31%	2145
24135	BISOI	NUAGAN	<a href="#">2nd Year Cashew Plantation of Bhagirathi Naik &amp; 28 others(2404050/DP/10376768)</a>	Drought Proofing	BP	4.41	1.51	1.24	0.66	3.17	32.09%	1531
24136	BISOI	NUAGAN	<a href="#">K-Lime Plantation of Srikanta Naik &amp; 11 others(2404050/DP/10372122)</a>	Drought Proofing	BP	4.25	2.33	1.76	0.77	2.49	38.45%	1203
24137	BISOI	NUAGAN	<a href="#">IMP.OF ROAD AT DHALABEDA VILLAGE.(2404050009/RC/3103265)</a>	Rural Connectivity	GP	3	2	0.54	0	2.46	10.80%	1188



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24138	BISOI	NUAGAN	<a href="#">INRM work (30 Nos 5% model) at Sanjambilla village under Nuagan GP.(2404050009/LD/1119961)</a>	Land Development	GP	2.86	0.22	0.54	0	2.32	17.53%	1121
24139	BISOI	NUAGAN	<a href="#">3rd Yr. Maint. of Cashew at Sanjambilla-II(2404050/DP/10371074)</a>	Drought Proofing	BP	2.98	1.58	0.72	1.36	2.26	45.61%	1092
24140	BISOI	NUAGAN	<a href="#">3rd Yr. Maint. of Cashew at Sanjambilla-I(2404050/DP/10371072)</a>	Drought Proofing	BP	2.71	1.45	0.5	0.45	2.21	22.84%	1068
24141	BISOI	NUAGAN	<a href="#">INRM work (5 Nos of 80*60*10 ft farm pond) at Nuagan village under Nuagan GP.(2404050009/IF/10265288)</a>	Works on Individuals Land (Category IV)	GP	2.39	2.05	0.21	0	2.18	4.73%	1053
24142	BISOI	NUAGAN	<a href="#">CONST. OF C.C. CANAL AT NUAGAN BAIKAKHI SALA NEAR RATU SAHI(2404050/IC/10430616)</a>	Micro Irrigation Works	BP	4.23	2.34	2.16	0.08	2.07	34.09%	1000
24143	BISOI	NUAGAN	<a href="#">CONST. OF C.C. CANAL AT BADNALUA BUDHIMAHIRA CANAL(2404050/IC/10430531)</a>	Micro Irrigation Works	BP	3.74	2.75	1.76	0.07	1.98	28.20%	957
24144	BISOI	NUAGAN	<a href="#">CONST. OF ROAD FROM PRADHANMANTRI ROAD TO PARAU HOUSE(2404050009/RC/10397948)</a>	Rural Connectivity	GP	3.4	1.48	1.74	0.06	1.66	36.89%	802
24145	BISOI	NUAGAN	<a href="#">FARM POND OF MADHA SOREN S/O-MADHA OF TELEIGHUTU VILLAGE.(2404050009/IF/10474759)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
24146	BISOI	NUAGAN	<a href="#">FARM POND OF SALORAM TUDU S/O-DAMAN OF TELEIGHUTU VILLAGE.(2404050009/IF/10474758)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.41	0	1.11	24.55%	536
24147	BISOI	NUAGAN	<a href="#">Farmpond of Amina Nayak(15x15)(2404050/IF/10492907)</a>	Works on Individuals Land (Category IV)	BP	0.97	0.25	0	0	0.97	0.00%	469
24148	BISOI	NUAGAN	<a href="#">INRM WORK (5 No.s OF 80*60*10* ft FARM POND) AT TELEIGHUTU VILLAGE UNDER NUAGAN GP.(2404050009/IF/10256643)</a>	Works on Individuals Land (Category IV)	GP	5.55	0	4.63	0.01	0.92	83.60%	444
24149	BISOI	NUAGAN	<a href="#">RENO. OF MAYURBEKA BAD POKHARI WITH GUARD WALL AND BATHING GHAT. (2404050009/WH/10294609)</a>	Renovation of traditional water bodies	GP	3.25	1.47	2.4	1.19	0.85	76.06%	411
24150	BISOI	NUAGAN	<a href="#">Farmpond of Parameswar Naik(15x15)(2404050/IF/10492912)</a>	Works on Individuals Land (Category IV)	BP	0.97	0.25	0.12	0	0.85	9.84%	411
24151	BISOI	NUAGAN	<a href="#">RENO. OF TAMALBANDHA TANK WITH BATHING GHAT. (2404050009/WH/10294618)</a>	Renovation of traditional water bodies	GP	2.25	2.75	1.82	2.07	0.43	77.80%	208
24152	BISOI	NUAGAN	<a href="#">farmpond of Dactara Naik(10x10)(2404050/IF/10491416)</a>	Works on Individuals Land (Category IV)	BP	0.39	0.16	0	0	0.39	0.00%	188
24153	BISOI	NUAGAN	<a href="#">CONST. OF DUG WELL OF AGNISWAR NAYAK S/O-BHAGABAN NAYAK OF DUMURDIHA VILLAGE.(2404050009/IF/10348973)</a>	Works on Individuals Land (Category IV)	GP	0.6	1	0.4	0	0.2	25.00%	97
24154	BISOI	NUAGAN	<a href="#">CONST. OF DUG WALL OF DAMBURUDHAR SOREN S/O-MADAN SOREN OF MAYURBEKA VILLAGE. (2404050009/IF/10348961)</a>	Works on Individuals Land (Category IV)	GP	0.6	1	0.42	0	0.18	26.25%	87
24155	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2316120(2404050009/IF/IAY/1711276)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24156	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326720(2404050009/IF/IAY/1711280)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
24157	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267327(2404050009/IF/IAY/2039410)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24158	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390815(2404050009/IF/IAY/1885129)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
24159	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370331(2404050009/IF/IAY/1885104)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
24160	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379449(2404050009/IF/IAY/1885118)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
24161	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374517(2404050009/IF/IAY/1965068)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
24162	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259259(2404050009/IF/IAY/1964298)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
24163	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392852(2404050009/IF/IAY/2042712)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24164	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321516(2404050009/IF/IAY/2040343)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24165	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376319(2404050009/IF/IAY/2042018)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24166	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394321(2404050009/IF/IAY/2042788)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24167	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394346(2404050009/IF/IAY/2042790)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24168	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372240(2404050009/IF/IAY/2041861)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24169	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249474(2404050009/IF/IAY/2039175)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24170	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286809(2404050009/IF/IAY/2039625)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24171	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353529(2404050009/IF/IAY/2041246)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24172	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375673(2404050009/IF/IAY/2041991)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24173	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370314(2404050009/IF/IAY/2056011)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24174	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378585(2404050009/IF/IAV/2069294)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24175	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379182(2404050009/IF/IAV/2069307)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24176	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386206(2404050009/IF/IAV/2069428)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24177	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389582(2404050009/IF/IAV/2069485)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
24178	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2351441(2404050009/IF/IAV/1885238)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24179	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321086(2404050009/IF/IAV/1885035)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24180	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331068(2404050009/IF/IAV/1885068)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24181	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2319241(2404050009/IF/IAV/1885235)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24182	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329454(2404050009/IF/IAV/2040514)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
24183	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372213(2404050009/IF/IAV/2056037)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
24184	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2357703(2404050009/IF/IAV/1885240)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24185	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321316(2404050009/IF/IAV/1885037)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24186	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331907(2404050009/IF/IAV/1961465)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24187	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332099(2404050009/IF/IAV/1961467)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24188	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352693(2404050009/IF/IAV/1961568)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24189	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323725(2404050009/IF/IAV/1964744)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24190	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323028(2404050009/IF/IAV/1964753)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24191	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371014(2404050009/IF/IAV/1996133)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24192	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330243(2404050009/IF/IAY/1995994)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24193	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375655(2404050009/IF/IAY/1996163)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24194	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300148(2404050009/IF/IAY/2008518)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24195	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371027(2404050009/IF/IAY/2008681)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
24196	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390728(2404050009/IF/IAY/2042609)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
24197	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392196(2404050009/IF/IAY/2042675)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
24198	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2317778(2404050009/IF/IAY/2043766)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
24199	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360575(2404050009/IF/IAY/2044025)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
24200	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393412(2404050009/IF/IAY/2042738)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
24201	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372243(2404050009/IF/IAY/2041862)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
24202	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372267(2404050009/IF/IAY/2041863)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
24203	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372286(2404050009/IF/IAY/2041865)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
24204	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2311750(2404050009/IF/IAY/2043722)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
24205	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350276(2404050009/IF/IAY/2041113)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
24206	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379840(2404050009/IF/IAY/2042160)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
24207	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375675(2404050009/IF/IAY/2041992)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
24208	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2316444(2404050009/IF/IAY/856981)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24209	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1262743(2404050009/IF/IAY/856982)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24210	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2317962(2404050009/IF/IAY/857000)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24211	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2365970(2404050009/IF/IAY/856987)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24212	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2357000(2404050009/IF/IAY/952878)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24213	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1249380(2404050009/IF/IAY/952895)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24214	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1252601(2404050009/IF/IAY/1021673)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24215	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1230270(2404050009/IF/IAY/1021330)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24216	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1231599(2404050009/IF/IAY/125341)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24217	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1321526(2404050009/IF/IAY/125504)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24218	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2321389(2404050009/IF/IAY/1310039)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24219	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2357996(2404050009/IF/IAY/1285964)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24220	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1315078(2404050009/IF/IAY/1310032)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24221	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1372430(2404050009/IF/IAY/1310036)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24222	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390277(2404050009/IF/IAY/1328151)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24223	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243245(2404050009/IF/IAY/2039124)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
24224	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309752(2404050009/IF/IAY/1885010)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
24225	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309749(2404050009/IF/IAY/1961373)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
24226	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325976(2404050009/IF/IAY/1961429)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
24227	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381168(2404050009/IF/IAY/2042207)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24228	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1279968(2404050009/IF/IAY/2039543)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
24229	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324023(2404050009/IF/IAY/2040399)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
24230	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256250(2404050009/IF/IAY/2039247)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
24231	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329801(2404050009/IF/IAY/2040520)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
24232	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314522(2404050009/IF/IAY/2043746)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
24233	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2313417(2404050009/IF/IAY/427448)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.02	0	0.15	11.76%	72
24234	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1267333(2404050009/IF/IAY/1255424)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
24235	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330830(2404050009/IF/IAY/1618314)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24236	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326673(2404050009/IF/IAY/1711119)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24237	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302353(2404050009/IF/IAY/1711302)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24238	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2305330(2404050009/IF/IAY/1711336)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24239	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365096(2404050009/IF/IAY/1711139)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24240	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325979(2404050009/IF/IAY/1885048)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24241	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327038(2404050009/IF/IAY/1885053)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24242	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329664(2404050009/IF/IAY/1885062)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24243	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382353(2404050009/IF/IAY/1885119)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24244	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2354613(2404050009/IF/IAY/1885239)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24245	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1270951(2404050009/IF/IAY/1884939)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24246	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321400(2404050009/IF/IAY/1885038)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24247	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327051(2404050009/IF/IAY/1885054)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24248	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372224(2404050009/IF/IAY/1885106)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24249	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329862(2404050009/IF/IAY/1885065)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24250	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371022(2404050009/IF/IAY/2008680)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24251	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352686(2404050009/IF/IAY/2041212)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
24252	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390742(2404050009/IF/IAY/2042610)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
24253	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393051(2404050009/IF/IAY/2042720)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
24254	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380137(2404050009/IF/IAY/2042171)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
24255	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299966(2404050009/IF/IAY/2039877)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
24256	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387739(2404050009/IF/IAY/2042474)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
24257	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382355(2404050009/IF/IAY/2069360)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
24258	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254916(2404050009/IF/IAY/2039228)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
24259	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379052(2404050009/IF/IAY/2069303)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
24260	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1326725(2404050009/IF/IAY/1255507)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
24261	BISOI	NUAGAN	<a href="#">CONST.OF DUG WELL OF GANESWAR SOREN S/O-BADHA SOREN OF MAYURBEKA VILLAGE.(2404050009/IF/10348970)</a>	Works on Individuals Land (Category IV)	GP	0.6	1	0.46	0	0.14	28.75%	68
24262	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315978(2404050009/IF/IAY/1658609)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
24263	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355865(2404050009/IF/IAY/1711154)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24264	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254234(2404050009/IF/IAV/1711177)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
24265	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286819(2404050009/IF/IAV/1711187)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
24266	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321624(2404050009/IF/IAV/1885040)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
24267	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331070(2404050009/IF/IAV/1885069)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
24268	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324293(2404050009/IF/IAV/1885043)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
24269	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329790(2404050009/IF/IAV/1885064)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
24270	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323024(2404050009/IF/IAV/1885041)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
24271	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384722(2404050009/IF/IAV/1961687)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
24272	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330237(2404050009/IF/IAV/1995993)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
24273	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314612(2404050009/IF/IAV/1995924)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
24274	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323720(2404050009/IF/IAV/2040388)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24275	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352688(2404050009/IF/IAV/2041213)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24276	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352690(2404050009/IF/IAV/2041214)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24277	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352691(2404050009/IF/IAV/2041215)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24278	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378803(2404050009/IF/IAV/2042107)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24279	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382348(2404050009/IF/IAV/2042260)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24280	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385712(2404050009/IF/IAV/2042369)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24281	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386209(2404050009/IF/IAV/2042393)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24282	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394340(2404050009/IF/IAY/2042789)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24283	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394355(2404050009/IF/IAY/2042791)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24284	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259540(2404050009/IF/IAY/2039294)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24285	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300579(2404050009/IF/IAY/2039896)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24286	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352764(2404050009/IF/IAY/2041218)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24287	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378891(2404050009/IF/IAY/2042114)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24288	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347410(2404050009/IF/IAY/2041021)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24289	BISOI	NUAGAN	<a href="#">EXC.OF FARM POND OF GANESWAR MAJHI OF MAYURBEKA VILLAGE.(2404050009/IF/10348037)</a>	Works on Individuals Land (Category IV)	GP	1.6	0.4	1.47	0	0.13	73.50%	63
24290	BISOI	NUAGAN	<a href="#">CONST. OF R.C.C CANAL AT SANNALUA VILLAGE(2404050009/IC/10429644)</a>	Micro Irrigation Works	GP	1.07	3.34	0.94	0.04	0.13	22.22%	63
24291	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1285250(2404050009/IF/IAY/1310034)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
24292	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315983(2404050009/IF/IAY/1658100)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
24293	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1250979(2404050009/IF/IAY/1711130)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
24294	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322570(2404050009/IF/IAY/1711326)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
24295	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268509(2404050009/IF/IAY/1711371)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
24296	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315164(2404050009/IF/IAY/1711127)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
24297	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286813(2404050009/IF/IAY/1884962)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
24298	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321135(2404050009/IF/IAY/1885036)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
24299	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1279515(2404050009/IF/IAY/1884959)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24300	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321401(2404050009/IF/IAV/1885039)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
24301	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370301(2404050009/IF/IAV/1885103)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
24302	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331639(2404050009/IF/IAV/1961462)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
24303	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331583(2404050009/IF/IAV/1964799)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
24304	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1251159(2404050009/IF/IAV/1995726)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
24305	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332805(2404050009/IF/IAV/2002934)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
24306	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1287602(2404050009/IF/IAV/2039633)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
24307	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297555(2404050009/IF/IAV/2039817)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
24308	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298340(2404050009/IF/IAV/2039835)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
24309	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380951(2404050009/IF/IAV/2042198)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
24310	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1249377(2404050009/IF/IAV/2039173)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
24311	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286812(2404050009/IF/IAV/2039626)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
24312	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381254(2404050009/IF/IAV/2042211)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
24313	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387752(2404050009/IF/IAV/2074520)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
24314	BISOI	NUAGAN	<a href="#">COMP. OF ROAD FROM BAGHIATANGAR TO KESAM.(2404050009/RC/3100749)</a>	Rural Connectivity	GP	2.48	2.52	2.35	2.36	0.13	94.20%	63
24315	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2329036(2404050009/IF/IAV/1256344)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
24316	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1259912(2404050009/IF/IAV/1255395)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
24317	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2315126(2404050009/IF/IAV/1256318)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24318	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1249472(2404050009/IF/IAY/1255368)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
24319	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1265976(2404050009/IF/IAY/1255420)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
24320	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1346702(2404050009/IF/IAY/1285951)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
24321	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1249966(2404050009/IF/IAY/1310025)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
24322	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1256258(2404050009/IF/IAY/1310029)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
24323	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1314522(2404050009/IF/IAY/1310031)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
24324	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2355904(2404050009/IF/IAY/1285971)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
24325	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268457(2404050009/IF/IAY/1711255)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
24326	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1259906(2404050009/IF/IAY/1884913)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
24327	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315987(2404050009/IF/IAY/1995933)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
24328	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346701(2404050009/IF/IAY/2040992)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
24329	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392894(2404050009/IF/IAY/2042714)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
24330	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392895(2404050009/IF/IAY/2042715)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
24331	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2354630(2404050009/IF/IAY/738797)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.06	0	0.11	35.29%	53
24332	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2314176(2404050009/IF/IAY/1711212)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
24333	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285259(2404050009/IF/IAY/1711238)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
24334	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267700(2404050009/IF/IAY/1884930)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
24335	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329182(2404050009/IF/IAY/1885061)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24336	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347294(2404050009/IF/IAY/2041014)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
24337	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378804(2404050009/IF/IAY/2042108)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
24338	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1230410(2404050009/IF/IAY/2038981)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
24339	BISOI	NUAGAN	<a href="#">RENO.OF CANAL FROM RAGHUNATH HOUSE TO ASHOK MOHANTA HOUSE.(2404050009/IC/10316551)</a>	Micro Irrigation Works	GP	3.42	1.58	3.31	1.5	0.11	96.20%	53
24340	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1266065(2404050009/IF/IAY/414570)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.07	0	0.1	41.18%	48
24341	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2357419(2404050009/IF/IAY/856992)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
24342	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2311704(2404050009/IF/IAY/952958)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
24343	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2317261(2404050009/IF/IAY/1189349)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
24344	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1235017(2404050009/IF/IAY/1255353)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
24345	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1267689(2404050009/IF/IAY/1658554)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
24346	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264135(2404050009/IF/IAY/1711133)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
24347	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2249199(2404050009/IF/IAY/1711158)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
24348	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1257293(2404050009/IF/IAY/1711204)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
24349	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2316560(2404050009/IF/IAY/1711205)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
24350	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329653(2404050009/IF/IAY/1711392)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
24351	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2252610(2404050009/IF/IAY/1711292)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
24352	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330135(2404050009/IF/IAY/1885066)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
24353	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2327751(2404050009/IF/IAY/856994)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24354	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2364104(2404050009/IF/IAY/953087)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
24355	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1232617(2404050009/IF/IAY/1255346)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
24356	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1265273(2404050009/IF/IAY/1255417)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
24357	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2315982(2404050009/IF/IAY/1310040)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
24358	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1258443(2404050009/IF/IAY/1285930)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
24359	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1285260(2404050009/IF/IAY/1658193)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
24360	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331531(2404050009/IF/IAY/1711234)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
24361	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263868(2404050009/IF/IAY/1884922)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
24362	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299450(2404050009/IF/IAY/2039860)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
24363	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322331(2404050009/IF/IAY/2040364)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
24364	BISOI	NUAGAN	<a href="#">CONST.OF BPG HOUSE OF KANDAN HANSDAH S/O-SURAI HANSDAH OF TAMALBANDHA VILLAGE.(2404050/IF/10277333)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
24365	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2345844(2404050009/IF/IAY/1328145)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
24366	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389465(2404050009/IF/IAY/1711227)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
24367	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2315156(2404050009/IF/IAY/1711253)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
24368	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1246187(2404050009/IF/IAY/1711284)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
24369	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360578(2404050009/IF/IAY/1711363)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
24370	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254239(2404050009/IF/IAY/1711378)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
24371	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295583(2404050009/IF/IAY/1884971)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24372	BISOI	NUAGAN	<a href="#">CONST.OF PG HOUSE OF DHEME TUDU W/O-LEPA TUDU OF TAMALBANDHA VILLAGE.(2404050/IF/10267634)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
24373	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254224(2404050009/IF/IAV/1711223)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
24374	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321542(2404050009/IF/IAV/1711257)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
24375	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2317787(2404050009/IF/IAV/1711360)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
24376	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265978(2404050009/IF/IAV/1884928)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
24377	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295591(2404050009/IF/IAV/1884972)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
24378	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2315123(2404050009/IF/IAV/1885234)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
24379	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353719(2404050009/IF/IAV/2041263)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24380	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286317(2404050009/IF/IAV/2039615)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24381	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378345(2404050009/IF/IAV/2042094)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24382	BISOI	NUAGAN	<a href="#">CONST.OF BPG HOUSE OF BANGI MARNDI D/O-LAXMAN MARNDI OF DHANLIMUTA VILLAGE.(2404050/IF/10279805)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
24383	BISOI	NUAGAN	<a href="#">CONST.OF PMAY HOUSE OF PANDUA NAIK OF BAD NALUA VILLAGE.(2404050009/IF/10350913)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.11	0	0.06	64.71%	29
24384	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2370813(2404050009/IF/IAV/953163)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
24385	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1232521(2404050009/IF/IAV/1255345)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
24386	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1261283(2404050009/IF/IAV/1255399)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
24387	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347564(2404050009/IF/IAV/1618308)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
24388	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372214(2404050009/IF/IAV/1711327)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
24389	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379031(2404050009/IF/IAV/1885117)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24390	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300635(2404050009/IF/IAY/1884981)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
24391	BISOI	NUAGAN	<a href="#">farmpond of Alekh Nayak(10x10)(2404050/IF/10492916)</a>	Works on Individuals Land (Category IV)	BP	0.39	0.16	0.33	0	0.06	60.00%	29
24392	BISOI	NUAGAN	<a href="#">CONST.OF IAY HOUSE OF SUNIAN MAJHI OF TELEIGHUTU VILLAGE(2404050/IF/10112384)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
24393	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2320893(2404050009/IF/IAY/1658111)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
24394	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316007(2404050009/IF/IAY/1658469)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
24395	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231560(2404050009/IF/IAY/1711199)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
24396	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2317317(2404050009/IF/IAY/1711318)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
24397	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266063(2404050009/IF/IAY/1884929)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
24398	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319802(2404050009/IF/IAY/1885031)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
24399	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376960(2404050009/IF/IAY/1885112)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
24400	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302360(2404050009/IF/IAY/1961357)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
24401	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286450(2404050009/IF/IAY/2039617)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
24402	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321793(2404050009/IF/IAY/2040345)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
24403	BISOI	NUAGAN	<a href="#">CONST.OF BPG HOUSE OF PADMABATI NAIK W/O-MATA NAIK OF BAD NALUA VILLAGE.(2404050/IF/10278199)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
24404	BISOI	NUAGAN	<a href="#">CONST.OF BPG HOUSE OF RUKMANI NAYAK D/O-JALESWAR NAIK OF NUAGAN VILLAGE.(2404050/IF/10278202)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
24405	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1279008(2404050009/IF/IAY/1285941)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
24406	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1350336(2404050009/IF/IAY/1310035)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
24407	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315168(2404050009/IF/IAY/1711172)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24408	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379035(2404050009/IF/IAV/1711316)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
24409	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393709(2404050009/IF/IAV/1711335)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
24410	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1296369(2404050009/IF/IAV/1884974)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
24411	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1261584(2404050009/IF/IAV/1884918)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
24412	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233603(2404050009/IF/IAV/1961225)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
24413	BISOI	NUAGAN	<a href="#">CONST. OF IAY HOUSE OF MAINA MURMU OF TELEIGHUTU VILLAGE(2404050/IF/10111386)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
24414	BISOI	NUAGAN	<a href="#">CONST.OF BPG HOUSE OF GAURA MAJHI W/O-DUBRAJ MAJHI OF SAN NALUA VILLAGE.(2404050/IF/10267631)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
24415	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2357709(2404050009/IF/IAV/856997)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
24416	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325970(2404050009/IF/IAV/1711118)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
24417	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254244(2404050009/IF/IAV/1711153)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
24418	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265266(2404050009/IF/IAV/1884926)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
24419	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321082(2404050009/IF/IAV/1885034)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
24420	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384733(2404050009/IF/IAV/1961689)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
24421	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332774(2404050009/IF/IAV/1996006)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
24422	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372290(2404050009/IF/IAV/2047493)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
24423	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2370551(2404050009/IF/IAV/953167)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
24424	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1267701(2404050009/IF/IAV/125425)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
24425	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2359848(2404050009/IF/IAV/1256393)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10



**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24426	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1259905(2404050009/IF/IAY/1255394)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
24427	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR1262477(2404050009/IF/IAY/1285948)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
24428	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309753(2404050009/IF/IAY/1711230)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24429	BISOI	NUAGAN	<a href="#">CONST. OF IAY HOUSE OF CHHATRAY SOREN OF TELEIGHUTU VILLAGE(2404050/IF/10111338)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
24430	BISOI	NUAGAN	<a href="#">Construction of IAY House -IAY REG. NO. OR2314475(2404050009/IF/IAY/856958)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
24431	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2355520(2404050009/IF/IAY/1658232)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24432	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1263858(2404050009/IF/IAY/1884921)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24433	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320990(2404050009/IF/IAY/1885033)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24434	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295571(2404050009/IF/IAY/1961334)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24435	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295576(2404050009/IF/IAY/1961335)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24436	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1256937(2404050009/IF/IAY/1995747)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
24437	BISOI	NUAGAN	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286803(2404050009/IF/IAY/1995822)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
24438	BISOI	NUAGAN	<a href="#">IMP. OF ROAD FROM MAYURBEKA TO BANKATI.(2404050009/RC/3104351)</a>	Rural Connectivity	GP	3	2	3.17	1.31	-0.17	89.60%	-82
24439	BISOI	SANPURUNAPANI	<a href="#">Imp. of Canal from Sahu Bila to Kasai Dunguri(2404050010/IC/10429948)</a>	Micro Irrigation Works	GP	5.63	0.32	0.56	0	5.07	9.41%	2449
24440	BISOI	SANPURUNAPANI	<a href="#">Renovation with const of Mechinary canal at Koilsuta Baabandha(2404050010/WH/10360975)</a>	Renovation of traditional water bodies	GP	4.66	0.29	0.58	0	4.08	11.72%	1971
24441	BISOI	SANPURUNAPANI	<a href="#">Pomegranate Plantation of Jagannath Purty &amp; 3 others(2404050/DP/10372119)</a>	Drought Proofing	BP	4.69	2.28	0.79	0.59	3.9	19.80%	1884
24442	BISOI	SANPURUNAPANI	<a href="#">K-Lime Plantation of Ramchandra Purty &amp; 4 others(2404050/DP/10372120)</a>	Drought Proofing	BP	4.96	2.68	1.81	0.87	3.15	35.08%	1522
24443	BISOI	SANPURUNAPANI	<a href="#">2nd year mant. Mango plantation at Sanapurnapani(2404050/DP/3127189)</a>	Drought Proofing	BP	4.58	2.88	1.72	1.86	2.86	47.99%	1382

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24444	BISOI	SANPURUNAPANI	<a href="#">Imp. of Road from Jagannath House to Dam at Kaduani. (2404050010/RC/10402578)</a>	Rural Connectivity	GP	3.4	1.48	1.16	0	2.24	23.77%	1082
24445	BISOI	SANPURUNAPANI	<a href="#">3rd Year Cashew Plantation of Pitha Marndi &amp; 9 Others(2404050/DP/3127983)</a>	Drought Proofing	BP	3.67	2.28	1.49	1.9	2.18	56.97%	1053
24446	BISOI	SANPURUNAPANI	<a href="#">IMP.OF MANU BANDHA CANAL WITH GUARD WALL AT POKHARIA VILLAGE. (2404050010/IC/10315862)</a>	Micro Irrigation Works	GP	3	2	1.11	1.55	1.89	53.20%	913
24447	BISOI	SANPURUNAPANI	<a href="#">CONST. OF FARM POND OF SAIBA BASKEY S/O-LUGU OF BADRANGAMATIA VILLAGE. (2404050010/IF/10473091)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0	0	1.52	0.00%	734
24448	BISOI	SANPURUNAPANI	<a href="#">CONST. OF FARM POND OF LAXMAN HEMBRAM S/O-PARAW OF BRAHAMAN POSI VILLAGE. (2404050010/IF/10473088)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.01	0	1.51	0.60%	729
24449	BISOI	SANPURUNAPANI	<a href="#">CONST. OF FARM POND OF MEGHRAY SOREN S/O-FAGU OF BRAHAMANPOSI VILLAGE. (2404050010/IF/10473089)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.12	0	1.4	7.19%	676
24450	BISOI	SANPURUNAPANI	<a href="#">CONST. OF FARM POND OF SUKULAL SOREN S/O-LEMBHA OF DABANKI VILLAGE. (2404050010/IF/10473092)</a>	Works on Individuals Land (Category IV)	GP	1.52	0.15	0.75	0	0.77	44.91%	372
24451	BISOI	SANPURUNAPANI	<a href="#">CONST.OF DUG WELL OF HIKIM CHANDRA HANSDAH S/O-SIKHAR HANSDAH OF BAD RANGAMATIA VILLAGE.(2404050010/WC/10328601)</a>	Water Conservation and Water Harvesting	GP	0.74	0.86	0.11	0	0.63	6.88%	304
24452	BISOI	SANPURUNAPANI	<a href="#">IMP.OF ROAD FROM BADRANGAMATIA KOLBA SAHI TO KALIMATI VILLAGE. (2404050010/RC/3099328)</a>	Rural Connectivity	GP	3	2	2.59	0.58	0.41	63.40%	198
24453	BISOI	SANPURUNAPANI	<a href="#">IMP.OF ROAD FROM CHARUPANI KALHA SAHI TO KALIMATI BANA DUNGURI. (2404050010/RC/10390442)</a>	Rural Connectivity	GP	3.9	1.1	3.59	0.08	0.31	73.40%	150
24454	BISOI	SANPURUNAPANI	<a href="#">IMP.OF ROAD FROM KARANJHARAN GIRI SAI TO MAHASATA CROSS DAM WITH CULVERT.(2404050010/RC/3098178)</a>	Rural Connectivity	GP	4.8	0.2	4.58	0	0.22	91.60%	106
24455	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326856(2404050010/IF/IAY/2093132)</a>	Works on Individuals Land (Category IV)	GP	0.2	0	0.01	0	0.19	5.00%	92
24456	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387087(2404050010/IF/IAY/2093141)</a>	Works on Individuals Land (Category IV)	GP	0.2	0	0.01	0	0.19	5.00%	92
24457	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1278014(2404050010/IF/IAY/2093129)</a>	Works on Individuals Land (Category IV)	GP	0.2	0	0.01	0	0.19	5.00%	92
24458	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1255717(2404050010/IF/IAY/414463)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
24459	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2249043(2404050010/IF/IAY/420812)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
24460	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2342727(2404050010/IF/IAY/953031)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
24461	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2333941(2404050010/IF/IAY/1066993)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24462	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2339783(2404050010/IF/IAY/1067125)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
24463	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1327913(2404050010/IF/IAY/1259876)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
24464	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1229253(2404050010/IF/IAY/1304092)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
24465	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2358342(2404050010/IF/IAY/1304097)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
24466	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1267222(2404050010/IF/IAY/1021822)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24467	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2370852(2404050010/IF/IAY/1229204)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24468	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1270687(2404050010/IF/IAY/1259677)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24469	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1287060(2404050010/IF/IAY/1304098)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24470	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2321309(2404050010/IF/IAY/1304096)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
24471	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1326136(2404050010/IF/IAY/1304100)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
24472	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319818(2404050010/IF/IAY/1711181)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
24473	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295839(2404050010/IF/IAY/2075068)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
24474	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1261587(2404050010/IF/IAY/1021721)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
24475	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1253215(2404050010/IF/IAY/1259562)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
24476	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1286737(2404050010/IF/IAY/2067984)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24477	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1282147(2404050010/IF/IAY/2074805)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24478	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2365532(2404050010/IF/IAY/2075995)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
24479	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387067(2404050010/IF/IAY/2075578)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24480	BISOI	SANPURUNAPANI	<a href="#">CONST. OF BPG HOUSE OF PAKA SINGH S/O-LAXMAN SINGH OF KADUANI VILLAGE.(2404050/IF/10302324)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.06	0	0.11	35.29%	53
24481	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2321224(2404050010/IF/IAY/428447)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.06	0	0.11	35.29%	53
24482	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394109(2404050010/IF/IAY/1885134)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
24483	BISOI	SANPURUNAPANI	<a href="#">CONST. OF CANAL WORK FROM BHADUBEDA BADA BANDHA TO JHINKADARHA AT TENTIDUMA VILLAGE(2404050010/IC/943372)</a>	Micro Irrigation Works	GP	2.8	1.2	2.69	0.94	0.11	90.75%	53
24484	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2370105(2404050010/IF/IAY/738898)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.07	0	0.1	41.18%	48
24485	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1234299(2404050010/IF/IAY/1304093)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
24486	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387277(2404050010/IF/IAY/1645235)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
24487	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309012(2404050010/IF/IAY/1711277)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
24488	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1262586(2404050010/IF/IAY/732159)</a>	Works on Individuals Land (Category IV)	GP	0.17	0	0.08	0	0.09	47.06%	43
24489	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2368284(2404050010/IF/IAY/953145)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
24490	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2366949(2404050010/IF/IAY/953125)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
24491	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2326433(2404050010/IF/IAY/1066819)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
24492	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265143(2404050010/IF/IAY/1961247)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
24493	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328202(2404050010/IF/IAY/2040488)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
24494	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1266900(2404050010/IF/IAY/1259649)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
24495	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1251019(2404050010/IF/IAY/1259539)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
24496	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264206(2404050010/IF/IAY/1754721)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
24497	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387284(2404050010/IF/IAY/191798)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24498	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394112(2404050010/IF/IA/1961762)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
24499	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265320(2404050010/IF/IA/2074767)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24500	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291097(2404050010/IF/IA/2068014)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24501	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320622(2404050010/IF/IA/2068325)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24502	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326157(2404050010/IF/IA/2068388)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24503	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329897(2404050010/IF/IA/2068422)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24504	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2331522(2404050010/IF/IA/2070415)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24505	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2324214(2404050010/IF/IA/2070695)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24506	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2370853(2404050010/IF/IA/2070947)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24507	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2368807(2404050010/IF/IA/2071034)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24508	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366044(2404050010/IF/IA/2070699)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24509	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2370809(2404050010/IF/IA/2076005)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24510	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2308696(2404050010/IF/IA/2070389)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24511	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2371637(2404050010/IF/IA/2070981)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24512	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292974(2404050010/IF/IA/2074818)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24513	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297783(2404050010/IF/IA/2074829)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24514	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229228(2404050010/IF/IA/2074951)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24515	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387520(2404050010/IF/IA/2075527)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24516	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2334958(2404050010/IF/IAY/2075949)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24517	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2370945(2404050010/IF/IAY/2076007)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24518	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2370964(2404050010/IF/IAY/2076008)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24519	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356650(2404050010/IF/IAY/2076012)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24520	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2247421(2404050010/IF/IAY/2075812)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
24521	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1384559(2404050010/IF/IAY/1259953)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
24522	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328357(2404050010/IF/IAY/2040493)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
24523	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300762(2404050010/IF/IAY/1961348)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
24524	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393721(2404050010/IF/IAY/2051035)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
24525	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2366287(2404050010/IF/IAY/953115)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
24526	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1263065(2404050010/IF/IAY/1259627)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
24527	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2342756(2404050010/IF/IAY/1261185)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
24528	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2365362(2404050010/IF/IAY/1261287)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
24529	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1263060(2404050010/IF/IAY/1259626)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
24530	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265759(2404050010/IF/IAY/1961242)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
24531	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384544(2404050010/IF/IAY/1961684)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
24532	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331505(2404050010/IF/IAY/2075173)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
24533	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR2346416(2404050010/IF/IAY/953037)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24534	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1263062(2404050010/IF/IAY/1306990)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
24535	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1384549(2404050010/IF/IAY/1304102)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
24536	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325849(2404050010/IF/IAY/1754714)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
24537	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394143(2404050010/IF/IAY/2037744)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
24538	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352423(2404050010/IF/IAY/2037669)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
24539	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320346(2404050010/IF/IAY/1711182)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24540	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302181(2404050010/IF/IAY/1711191)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24541	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2356759(2404050010/IF/IAY/2044003)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
24542	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299898(2404050010/IF/IAY/1711301)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24543	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268709(2404050010/IF/IAY/1754722)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24544	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320367(2404050010/IF/IAY/1951210)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24545	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352624(2404050010/IF/IAY/1951364)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24546	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300026(2404050010/IF/IAY/1951074)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24547	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320368(2404050010/IF/IAY/1951211)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24548	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1245430(2404050010/IF/IAY/1961198)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24549	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299359(2404050010/IF/IAY/1964526)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24550	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394125(2404050010/IF/IAY/1996241)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24551	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328199(2404050010/IF/IAY/2037600)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24552	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373897(2404050010/IF/IAY/2037719)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
24553	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394130(2404050010/IF/IAY/2037735)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
24554	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394138(2404050010/IF/IAY/2037743)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
24555	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394166(2404050010/IF/IAY/2042775)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24556	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330562(2404050010/IF/IAY/2040536)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
24557	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324369(2404050010/IF/IAY/2047074)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
24558	BISOI	SANPURUNAPANI	<a href="#">CONST.OF BPG HOUSE OF JAGANNATH BINDHANI S/O- CHAKRADHAR BINDHANI OF KOILISUTA VILLAGE.(2404050/IF/10266071)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
24559	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1254054(2404050010/IF/IAY/1259564)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
24560	BISOI	SANPURUNAPANI	<a href="#">CONST. OF BPG HOUSE OF SUDARSAN BINDHANI S/O-BHAGABAT BINDHANI OF KOILISUTA VILLAGE(2404050/IF/10480035)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24561	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229937(2404050010/IF/IAY/1645145)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24562	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268274(2404050010/IF/IAY/1645182)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24563	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268362(2404050010/IF/IAY/1645183)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24564	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231867(2404050010/IF/IAY/1645224)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24565	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264428(2404050010/IF/IAY/1645181)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24566	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264236(2404050010/IF/IAY/1645219)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24567	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392223(2404050010/IF/IAY/1645236)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24568	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1288363(2404050010/IF/IAY/1645259)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24569	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243394(2404050010/IF/IAY/1711221)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5



## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24570	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1240782(2404050010/IF/IAY/2039103)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24571	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319793(2404050010/IF/IAY/1885030)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24572	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351849(2404050010/IF/IAY/1951359)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24573	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319782(2404050010/IF/IAY/1964703)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24574	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387667(2404050010/IF/IAY/1996213)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24575	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265783(2404050010/IF/IAY/2027487)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24576	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394123(2404050010/IF/IAY/2027508)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24577	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328355(2404050010/IF/IAY/2037601)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
24578	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352139(2404050010/IF/IAY/2037664)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
24579	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389912(2404050010/IF/IAY/2037737)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
24580	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265790(2404050010/IF/IAY/2039382)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24581	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351465(2404050010/IF/IAY/2041165)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
24582	BISOI	SANPURUNAPANI	<a href="#">IMP.OFROADFROMKARANJHARAN NIM SAI TOBAD SAI WITH CULVERT.(2404050010/RC/3098194)</a>	Rural Connectivity	GP	3.45	1.55	3.45	0.48	0	78.60%	0
24583	BISOI	SANPURUNAPANI	<a href="#">Construction of IAY House -IAY REG. NO. OR1264047(2404050010/IF/IAY/1259635)</a>	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
24584	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231332(2404050010/IF/IAY/1645205)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24585	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242223(2404050010/IF/IAY/1645165)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24586	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1231869(2404050010/IF/IAY/1645184)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24587	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268277(2404050010/IF/IAY/1645202)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24588	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268359(2404050010/IF/IAY/1645203)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24589	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233508(2404050010/IF/IAY/1645206)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24590	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266634(2404050010/IF/IAY/1645241)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24591	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1266639(2404050010/IF/IAY/1645257)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24592	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332639(2404050010/IF/IAY/1645174)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24593	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387088(2404050010/IF/IAY/1645175)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24594	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1260543(2404050010/IF/IAY/1645227)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24595	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264386(2404050010/IF/IAY/1645229)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24596	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2339766(2404050010/IF/IAY/1645230)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24597	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2341459(2404050010/IF/IAY/1645231)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24598	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264929(2404050010/IF/IAY/1645238)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24599	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1290801(2404050010/IF/IAY/1645278)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24600	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1254611(2404050010/IF/IAY/1711202)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24601	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1255722(2404050010/IF/IAY/1711203)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24602	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360875(2404050010/IF/IAY/1711228)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24603	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323380(2404050010/IF/IAY/1711260)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24604	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2360877(2404050010/IF/IAY/1711315)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24605	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320772(2404050010/IF/IAY/1711349)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24606	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1280104(2404050010/IF/IAY/1711237)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24607	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320355(2404050010/IF/IAY/1711348)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24608	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1243386(2404050010/IF/IAY/1711220)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24609	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1229219(2404050010/IF/IAY/2038969)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24610	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387355(2404050010/IF/IAY/2042449)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24611	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384954(2404050010/IF/IAY/1754717)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24612	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1242277(2404050010/IF/IAY/1754687)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24613	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387524(2404050010/IF/IAY/1754732)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24614	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264414(2404050010/IF/IAY/1754753)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24615	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332653(2404050010/IF/IAY/1754694)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24616	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384551(2404050010/IF/IAY/1754697)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24617	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384580(2404050010/IF/IAY/1754754)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24618	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393627(2404050010/IF/IAY/1819310)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24619	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394117(2404050010/IF/IAY/1885135)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24620	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1280344(2404050010/IF/IAY/1819403)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24621	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2304242(2404050010/IF/IAY/1819333)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24622	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387527(2404050010/IF/IAY/1885125)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24623	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388937(2404050010/IF/IAY/1885127)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

**ONGOING MGNREGA WORK UPTO FY 2020-21**

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24624	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392470(2404050010/IF/IAY/1885131)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24625	BISOI	SANPURUNAPANI	<a href="#">Const. of Land Development of Ariun Baskey S/O Rama of Sanpurunapani village(2404050010/IF/10473120)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0.22	0	0	88.00%	0
24626	BISOI	SANPURUNAPANI	<a href="#">Const. of Land Development of Rabi Perti S/O Gahiram of Charupani village(2404050010/IF/10473151)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0.22	0	0	88.00%	0
24627	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309021(2404050010/IF/IAY/1906630)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24628	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320709(2404050010/IF/IAY/1951225)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24629	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378817(2404050010/IF/IAY/1951538)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24630	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2249045(2404050010/IF/IAY/1952948)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24631	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265758(2404050010/IF/IAY/1961241)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24632	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265763(2404050010/IF/IAY/1961244)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24633	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1291611(2404050010/IF/IAY/1961321)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24634	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1292968(2404050010/IF/IAY/1961324)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24635	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306640(2404050010/IF/IAY/1961366)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24636	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1264933(2404050010/IF/IAY/1961239)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24637	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265762(2404050010/IF/IAY/1961243)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24638	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1233535(2404050010/IF/IAY/1964193)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24639	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299897(2404050010/IF/IAY/1964535)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24640	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391934(2404050010/IF/IAY/1965188)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24641	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393409(2404050010/IF/IAY/1965190)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24642	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2302339(2404050010/IF/IAV/1966019)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24643	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377964(2404050010/IF/IAV/2042078)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24644	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1344155(2404050010/IF/IAV/2011227)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24645	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265784(2404050010/IF/IAV/2027488)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24646	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377972(2404050010/IF/IAV/2027507)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24647	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329075(2404050010/IF/IAV/2037598)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24648	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1295844(2404050010/IF/IAV/2037634)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24649	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1268899(2404050010/IF/IAV/2037636)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24650	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1265786(2404050010/IF/IAV/2037637)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24651	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1345562(2404050010/IF/IAV/2037662)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24652	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1345587(2404050010/IF/IAV/2037663)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24653	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377974(2404050010/IF/IAV/2037722)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24654	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1394032(2404050010/IF/IAV/2037734)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24655	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389908(2404050010/IF/IAV/2037736)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24656	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391486(2404050010/IF/IAV/2037749)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24657	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1297789(2404050010/IF/IAV/2039821)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24658	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298337(2404050010/IF/IAV/2039834)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24659	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1298341(2404050010/IF/IAV/2039836)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

## ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24660	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307800(2404050010/IF/IAY/2040082)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24661	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343380(2404050010/IF/IAY/2040887)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24662	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343655(2404050010/IF/IAY/2040897)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24663	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346211(2404050010/IF/IAY/2040971)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24664	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349153(2404050010/IF/IAY/2041076)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24665	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1351856(2404050010/IF/IAY/2041189)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24666	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361667(2404050010/IF/IAY/2041538)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24667	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327696(2404050010/IF/IAY/2040480)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24668	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347036(2404050010/IF/IAY/2041005)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24669	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360695(2404050010/IF/IAY/2041516)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24670	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319500(2404050010/IF/IAY/2040286)</a>	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
24671	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306929(2404050010/IF/IAY/2046986)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
24672	BISOI	SANPURUNAPANI	<a href="#">Const. of Land Development of Golhai Hansdah S/O Gopinath of Badrangamatia village(2404050010/IF/10473145)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0.23	0	-0.01	92.00%	-5
24673	BISOI	SANPURUNAPANI	<a href="#">Const. of Land Development of Gajiram Murmu S/O Laxman of Sanpurunapani village(2404050010/IF/10473136)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0.23	0	-0.01	92.00%	-5
24674	BISOI	SANPURUNAPANI	<a href="#">Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2366945(2404050010/IF/IAY/2076021)</a>	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
24675	BISOI	SANPURUNAPANI	<a href="#">Const. of Land Development of Barial Marndi of Charupani village(2404050010/IF/10473150)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0.24	0	-0.02	96.00%	-10
24676	BISOI	SANPURUNAPANI	<a href="#">Const. of Land Development of Bikram Hansdah S/O Rama of Badrangamatia village(2404050010/IF/10473138)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0.24	0	-0.02	96.00%	-10
24677	BISOI	SANPURUNAPANI	<a href="#">Const. of Land Development of Laxman Hansdah S/O Shyam of Badrangamatia village(2404050010/IF/10473141)</a>	Works on Individuals Land (Category IV)	GP	0.22	0.03	0.24	0	-0.02	96.00%	-10

### ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
24678	BISOI	SANPURUNAPANI	<a href="#">IMP.OF ROAD FROM KADUANI RUGULI SAHI TO BAD JAMBILLA.(2404050010/RC/3101256)</a>	Rural Connectivity	GP	3.2	1.8	3.49	0.6	-0.29	81.80%	-140