

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78626	UDALA	BADKHAMAN	4th year maint. of ND mango plantation of Chandra Tudu & 24 others(2404069/DP/3154672)	Drought Proofing	BP	13.85	8.02	2.08	0.6	11.77	12.25%	5686
78627	UDALA	BADKHAMAN	4th year maint. of ND Mango plantation of Swarup Tudu & 21 others(2404069/DP/3154662)	Drought Proofing	BP	11.98	6.59	1.8	0.53	10.18	12.55%	4918
78628	UDALA	BADKHAMAN	2nd year maint. of Cashew plantation of Daman Hembram & 14 others(2404069/DP/3154597)	Drought Proofing	BP	9.75	5.68	2.25	0.34	7.5	16.79%	3623
78629	UDALA	BADKHAMAN	3rd year maint. of Cashew Plantation of Daman Hembram and 14 others(2404069/DP/10356937)	Drought Proofing	BP	4.2	2.13	0.79	0.04	3.41	13.11%	1647
78630	UDALA	BADKHAMAN	Excavation of Canal from Meghrai House to Bangalidahi(2404069001/WC/10403936)	Water Conservation and Water Harvesting	GP	3.01	5.83	0	0	3.01	0.00%	1454
78631	UDALA	BADKHAMAN	Const. of Check Dam at Dahinalo near Guman(2404069001/WC/1363089)	Water Conservation and Water Harvesting	GP	2.5	2.5	0.4	0	2.1	8.00%	1014
78632	UDALA	BADKHAMAN	NEW EARTHEN ROAD BAKHAMN MANDIRI CHHACK TO BALU GHAR(2404069001/RC/3098118)	Rural Connectivity	GP	3.5	1.5	1.42	1.49	2.08	58.20%	1005
78633	UDALA	BADKHAMAN	Const. of New Earthen Road Manikpur RD Chhaka To Tala Tola(2404069001/RC/2415732)	Rural Connectivity	GP	2	3	0	0	2	0.00%	966
78634	UDALA	BADKHAMAN	Construction of Massonery Canal from Bhagibadi Bilo to Dama House at Jharanasahi(2404069001/WC/10332402)	Water Conservation and Water Harvesting	GP	2	2	0	0	2	0.00%	966
78635	UDALA	BADKHAMAN	Site Development of Nuasahi AWC(2404069001/LD/10385740)	Land Development	GP	1.89	0.11	0	0	1.89	0.00%	913
78636	UDALA	BADKHAMAN	Site Development of Bandhasahi AWC(2404069001/LD/10385739)	Land Development	GP	1.87	0.1	0	0	1.87	0.00%	903
78637	UDALA	BADKHAMAN	Imp. of Road from Gota Tolla Chhaka to Sarabasawith Guardwall(2404069001/RC/3099431)	Rural Connectivity	GP	2	2	0.38	0	1.62	9.50%	783
78638	UDALA	BADKHAMAN	Excavation of Canal from Paria nala Canal To Panasa gachha(2404069001/WC/10339703)	Water Conservation and Water Harvesting	GP	2	2	0.47	0	1.53	11.75%	739
78639	UDALA	BADKHAMAN	Renovation of Mangal Tank with Ghat(2404069/WH/10295939)	Renovation of traditional water bodies	BP	1.5	2.5	0	0	1.5	0.00%	725
78640	UDALA	BADKHAMAN	Excavation of Canal from Badkhaman Khuntabila to Rale Singh Bilo(2404069001/WC/1359266)	Water Conservation and Water Harvesting	GP	2	2	0.72	0	1.28	18.00%	618
78641	UDALA	BADKHAMAN	Excavation of Canal from Bhunda Bilo to Satua Bilo(2404069001/WC/10404257)	Water Conservation and Water Harvesting	GP	1.12	3.58	0	0	1.12	0.00%	541
78642	UDALA	BADKHAMAN	CHECK DAM ATDAHINALA NEARGUMANBILA(2404069001/WC/1368561)	Water Conservation and Water Harvesting	GP	1.5	3.5	0.48	3.04	1.02	70.40%	493
78643	UDALA	BADKHAMAN	Imp. of Road From Bhunda Sahin to Anantapur Pokhari with Guardwall(2404069001/RC/3098421)	Rural Connectivity	GP	2.8	1.2	1.84	0.8	0.96	66.00%	464

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78644	UDALA	BADKHAMAN	Const. of Massonary Canal From Bhagi Badi bilo to Dama house at Jharanasahi(2404069001/WC/10331326)	Water Conservation and Water Harvesting	GP	2	2	1.12	0.68	0.88	45.00%	425
78645	UDALA	BADKHAMAN	Repear of canal from jogendra bila canal to makunda patra bila canal at bariupada(2404069001/WC/1377124)	Water Conservation and Water Harvesting	GP	1.5	0.5	0.68	0	0.82	34.00%	396
78646	UDALA	BADKHAMAN	Fencing of Kali Charan Marndi & 19 Others (Moong field) of Kutting (SI No. 15 To 34) (2404069/OP/139254)	Other Works	BP	1.3	1.2	0.53	0.49	0.77	40.80%	372
78647	UDALA	BADKHAMAN	Site developement ofbariupada a.w.c(2404069001/LD/2422275)	Land Development	GP	0.93	0.07	0.21	0	0.72	21.00%	348
78648	UDALA	BADKHAMAN	New Earthen Road With Gurdwall Badkhaman RD Roadf to Mangulu Sahi(2404069001/RC/3100891)	Rural Connectivity	GP	3	2	2.3	1.98	0.7	85.60%	338
78649	UDALA	BADKHAMAN	Exavation of Farm Pond of Bijay Dakua of Kutting(2404069001/IF/10418095)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.01	0	0.64	60.48%	309
78650	UDALA	BADKHAMAN	Excavation of canal from Bariupada Dahi bilo to Bharat Jamudia bilo(2404069001/WC/1359264)	Water Conservation and Water Harvesting	GP	2	2	1.45	0	0.55	36.25%	266
78651	UDALA	BADKHAMAN	Renov of Bnadha Sahi tank at Kutting(2404069001/WC/10342881)	Water Conservation and Water Harvesting	GP	2.75	1.25	2.24	1.24	0.51	87.00%	246
78652	UDALA	BADKHAMAN	Exavation of Dugwell of Dula Kisku S/O - Pittha(2404069001/IF/10350587)	Works on Individuals Land (Category IV)	GP	0.61	0.59	0.24	0	0.37	20.00%	179
78653	UDALA	BADKHAMAN	EXCAVEATION OF DUGWELL OF RAMACHANDRA HEMBRAM S/OKANDA OF BADA KHAMAN(2404069001/IF/10289040)	Works on Individuals Land (Category IV)	GP	0.36	0.84	0.13	0	0.23	10.83%	111
78654	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216085(2404069001/IF/IAV/1533060)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78655	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216094(2404069001/IF/IAV/1533061)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78656	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276294(2404069001/IF/IAV/1641158)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78657	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366868(2404069001/IF/IAV/1641184)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78658	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312775(2404069001/IF/IAV/1641207)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78659	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218878(2404069001/IF/IAV/1641231)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78660	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217937(2404069001/IF/IAV/1641295)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78661	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339162(2404069001/IF/IAV/1641159)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78662	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275061(2404069001/IF/IAY/1641214)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78663	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339063(2404069001/IF/IAY/1641301)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78664	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337779(2404069001/IF/IAY/1641306)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78665	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216380(2404069001/IF/IAY/1916765)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78666	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324720(2404069001/IF/IAY/1641162)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78667	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326115(2404069001/IF/IAY/1641164)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78668	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326116(2404069001/IF/IAY/1641165)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78669	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323189(2404069001/IF/IAY/1641173)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78670	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313429(2404069001/IF/IAY/1641197)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78671	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338284(2404069001/IF/IAY/1641221)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78672	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2288002(2404069001/IF/IAY/1641223)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78673	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218867(2404069001/IF/IAY/1641230)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78674	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218892(2404069001/IF/IAY/1641233)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78675	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337173(2404069001/IF/IAY/1641187)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78676	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215306(2404069001/IF/IAY/1641218)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78677	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338116(2404069001/IF/IAY/1641307)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78678	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315059(2404069001/IF/IAY/1641200)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78679	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218241(2404069001/IF/IAY/1641209)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78680	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315178(2404069001/IF/IAY/1641201)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78681	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366285(2404069001/IF/IAY/1641302)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78682	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338737(2404069001/IF/IAY/1641308)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78683	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317426(2404069001/IF/IAY/1641314)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78684	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375179(2404069001/IF/IAY/1661092)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78685	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218879(2404069001/IF/IAY/1641232)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78686	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275429(2404069001/IF/IAY/1641229)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78687	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366762(2404069001/IF/IAY/1900765)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78688	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366784(2404069001/IF/IAY/1900766)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78689	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316776(2404069001/IF/IAY/1900435)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78690	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337778(2404069001/IF/IAY/1900602)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78691	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336504(2404069001/IF/IAY/1900595)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78692	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311400(2404069001/IF/IAY/1900411)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78693	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338304(2404069001/IF/IAY/1900611)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78694	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338322(2404069001/IF/IAY/1900612)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78695	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274724(2404069001/IF/IAY/1900215)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78696	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366777(2404069001/IF/IAY/1937790)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78697	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338323(2404069001/IF/IAY/1937723)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78698	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220937(2404069001/IF/IAY/1964160)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78699	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321463(2404069001/IF/IAY/1964726)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78700	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339608(2404069001/IF/IAY/2005853)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78701	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311464(2404069001/IF/IAY/1964632)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78702	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314529(2404069001/IF/IAY/1964656)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78703	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337050(2404069001/IF/IAY/1964836)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78704	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366872(2404069001/IF/IAY/2005978)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78705	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220940(2404069001/IF/IAY/2005562)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78706	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336500(2404069001/IF/IAY/2050260)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78707	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366293(2404069001/IF/IAY/2015704)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78708	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373629(2404069001/IF/IAY/2006020)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78709	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221047(2404069001/IF/IAY/2005565)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78710	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338883(2404069001/IF/IAY/2005852)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78711	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373879(2404069001/IF/IAY/2006006)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
78712	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1214676(2404069001/IF/IAY/2005732)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78713	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370343(2404069001/IF/IAY/2015731)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78714	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324231(2404069001/IF/IAY/2029418)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78715	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340504(2404069001/IF/IAY/2029507)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78716	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220460(2404069001/IF/IAY/2029352)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78717	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323568(2404069001/IF/IAY/2029472)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78718	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218722(2404069001/IF/IAY/2029346)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78719	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326004(2404069001/IF/IAY/2029470)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78720	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363209(2404069001/IF/IAY/2029530)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78721	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371583(2404069001/IF/IAY/2050819)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78722	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191702(2404069001/IF/IAY/2052979)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78723	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378676(2404069001/IF/IAY/2050895)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78724	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269463(2404069001/IF/IAY/2053027)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78725	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220679(2404069001/IF/IAY/2057824)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78726	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363077(2404069001/IF/IAY/2058715)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78727	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371581(2404069001/IF/IAY/2058818)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78728	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371028(2404069001/IF/IAY/2058975)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78729	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1187399(2404069001/IF/IAY/2057777)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78730	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369098(2404069001/IF/IAY/2058793)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78731	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373883(2404069001/IF/IAY/2058845)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78732	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374865(2404069001/IF/IAY/2058875)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78733	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380429(2404069001/IF/IAY/2058915)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78734	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381050(2404069001/IF/IAY/2058923)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78735	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377311(2404069001/IF/IAY/2059032)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78736	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382681(2404069001/IF/IAY/2059070)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78737	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384195(2404069001/IF/IAY/2059111)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78738	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221378(2404069001/IF/IAY/2061461)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
78739	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1195708(2404069001/IF/IAY/833685)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
78740	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1193008(2404069001/IF/IAY/823039)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
78741	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1215806(2404069001/IF/IAY/1269744)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
78742	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1220002(2404069001/IF/IAY/1269787)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
78743	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1216110(2404069001/IF/IAY/1293331)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
78744	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217315(2404069001/IF/IAY/1347105)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
78745	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1184278(2404069001/IF/IAY/1401110)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
78746	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220463(2404069001/IF/IAY/1401117)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
78747	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221017(2404069001/IF/IAY/1401118)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
78748	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2279705(2404069001/IF/IAY/2059605)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
78749	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR2245726(2404069001/IF/IAY/420578)	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
78750	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1185425(2404069001/IF/IAY/525058)	Works on Individuals Land (Category IV)	GP	0.17	0	0.01	0	0.16	5.88%	77
78751	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1185782(2404069001/IF/IAY/565705)	Works on Individuals Land (Category IV)	GP	0.17	0	0.01	0	0.16	5.88%	77

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78752	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275014(2404069001/IF/IAY/1641157)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
78753	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216100(2404069001/IF/IAY/1641220)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
78754	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313435(2404069001/IF/IAY/1533194)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
78755	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218345(2404069001/IF/IAY/1641238)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
78756	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363200(2404069001/IF/IAY/1641183)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
78757	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274254(2404069001/IF/IAY/1641228)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
78758	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337415(2404069001/IF/IAY/2050272)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
78759	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215289(2404069001/IF/IAY/1641217)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
78760	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338640(2404069001/IF/IAY/2005851)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
78761	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373301(2404069001/IF/IAY/2006012)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
78762	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363071(2404069001/IF/IAY/2050666)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
78763	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378814(2404069001/IF/IAY/2053441)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
78764	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378936(2404069001/IF/IAY/2058894)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
78765	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338646(2404069001/IF/IAY/2058467)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
78766	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338221(2404069001/IF/IAY/2058471)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
78767	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338918(2404069001/IF/IAY/2058490)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
78768	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369095(2404069001/IF/IAY/2058792)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
78769	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378415(2404069001/IF/IAY/2058889)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78770	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380432(2404069001/IF/IAV/2058916)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
78771	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382700(2404069001/IF/IAV/2058956)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
78772	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339039(2404069001/IF/IAV/2058457)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
78773	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371481(2404069001/IF/IAV/2058951)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
78774	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382761(2404069001/IF/IAV/2063373)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
78775	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1198509(2404069001/IF/IAV/413594)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
78776	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1220149(2404069001/IF/IAV/1259340)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
78777	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1186108(2404069001/IF/IAV/1269671)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
78778	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1186457(2404069001/IF/IAV/1273081)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
78779	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1215814(2404069001/IF/IAV/1273301)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
78780	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1185776(2404069001/IF/IAV/1273073)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
78781	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1185769(2404069001/IF/IAV/1293329)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
78782	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1189712(2404069001/IF/IAV/1347088)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
78783	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220371(2404069001/IF/IAV/1457876)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
78784	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314082(2404069001/IF/IAV/1533195)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
78785	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315367(2404069001/IF/IAV/1641171)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
78786	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220061(2404069001/IF/IAV/1641212)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
78787	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336468(2404069001/IF/IAV/1641193)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78788	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316370(2404069001/IF/IAY/1641313)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
78789	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315057(2404069001/IF/IAY/1641199)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
78790	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318464(2404069001/IF/IAY/1641191)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
78791	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336499(2404069001/IF/IAY/1641195)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
78792	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218852(2404069001/IF/IAY/1641298)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
78793	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338123(2404069001/IF/IAY/1641167)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
78794	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310438(2404069001/IF/IAY/1641204)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
78795	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309561(2404069001/IF/IAY/1937663)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
78796	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374907(2404069001/IF/IAY/1965079)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
78797	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338317(2404069001/IF/IAY/2005850)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
78798	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276292(2404069001/IF/IAY/2029372)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
78799	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323196(2404069001/IF/IAY/2029471)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
78800	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367209(2404069001/IF/IAY/2058764)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
78801	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385913(2404069001/IF/IAY/2059112)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
78802	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366756(2404069001/IF/IAY/2063055)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
78803	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366512(2404069001/IF/IAY/2058757)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
78804	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR2292269(2404069001/IF/IAY/830549)	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
78805	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1189429(2404069001/IF/IAY/835875)	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78806	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221175(2404069001/IF/IAY/1641155)	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
78807	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336501(2404069001/IF/IAY/1641304)	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
78808	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323578(2404069001/IF/IAY/2050135)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
78809	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315716(2404069001/IF/IAY/1641202)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
78810	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339040(2404069001/IF/IAY/2015627)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
78811	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2288672(2404069001/IF/IAY/2030130)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
78812	UDALA	BADKHAMAN	Const. of New Road with Guardwall from Baidakhuli AWC Building to Girish House(2404069/RC/3105849)	Rural Connectivity	BP	1.5	3.5	1.36	0	0.14	27.20%	68
78813	UDALA	BADKHAMAN	Imp. of Road from Kutling Dahi Chhaka to Salamunduli with Guardwall(2404069001/RC/3099435)	Rural Connectivity	GP	1.6	2.4	1.47	0	0.13	36.75%	63
78814	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1195254(2404069001/IF/IAY/525065)	Works on Individuals Land (Category IV)	GP	0.17	0	0.04	0	0.13	23.53%	63
78815	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR2292758(2404069001/IF/IAY/906706)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
78816	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1196867(2404069001/IF/IAY/831238)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
78817	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219544(2404069001/IF/IAY/1401116)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
78818	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217896(2404069001/IF/IAY/1477330)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
78819	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1223077(2404069001/IF/IAY/1401121)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
78820	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275896(2404069001/IF/IAY/1641319)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78821	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218496(2404069001/IF/IAY/1641224)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78822	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336535(2404069001/IF/IAY/1641185)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78823	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2240418(2404069001/IF/IAY/1535155)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78824	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217922(2404069001/IF/IAY/1641177)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78825	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217339(2404069001/IF/IAY/1641210)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78826	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217297(2404069001/IF/IAY/1641176)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78827	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221602(2404069001/IF/IAY/1641227)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78828	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373298(2404069001/IF/IAY/1965064)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78829	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274631(2404069001/IF/IAY/2005654)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78830	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362971(2404069001/IF/IAY/2005944)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78831	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367265(2404069001/IF/IAY/2005974)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78832	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366292(2404069001/IF/IAY/2005969)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78833	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367259(2404069001/IF/IAY/2005973)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78834	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274136(2404069001/IF/IAY/2005653)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78835	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216454(2404069001/IF/IAY/2005731)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78836	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362966(2404069001/IF/IAY/2005943)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78837	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370048(2404069001/IF/IAY/2005988)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
78838	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339111(2404069001/IF/IAY/2015628)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
78839	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338872(2404069001/IF/IAY/2029492)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
78840	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365081(2404069001/IF/IAY/2058746)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
78841	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372688(2404069001/IF/IAY/2058839)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78842	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276057(2404069001/IF/IAY/2061758)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
78843	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336528(2404069001/IF/IAY/1641196)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
78844	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219996(2404069001/IF/IAY/1641300)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
78845	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336523(2404069001/IF/IAY/1641305)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
78846	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336470(2404069001/IF/IAY/1641194)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
78847	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276378(2404069001/IF/IAY/1641168)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
78848	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221529(2404069001/IF/IAY/1641315)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
78849	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220807(2404069001/IF/IAY/1641154)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
78850	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274128(2404069001/IF/IAY/1641213)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
78851	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215016(2404069001/IF/IAY/1641216)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
78852	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336538(2404069001/IF/IAY/1900596)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
78853	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218476(2404069001/IF/IAY/1899934)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
78854	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364114(2404069001/IF/IAY/1900758)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
78855	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369562(2404069001/IF/IAY/2005984)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
78856	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371182(2404069001/IF/IAY/2005992)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
78857	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2258766(2404069001/IF/IAY/2006625)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
78858	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220918(2404069001/IF/IAY/2029355)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
78859	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371483(2404069001/IF/IAY/2058945)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78860	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310319(2404069001/IF/IAY/2058062)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
78861	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218898(2404069001/IF/IAY/2057813)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
78862	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1197095(2404069001/IF/IAY/2061352)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
78863	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1196080(2404069001/IF/IAY/823047)	Works on Individuals Land (Category IV)	BP	0.17	0	0.06	0	0.11	35.29%	53
78864	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218429(2404069001/IF/IAY/1641234)	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
78865	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275095(2404069001/IF/IAY/2049673)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
78866	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378798(2404069001/IF/IAY/2058891)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
78867	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2284683(2404069001/IF/IAY/2059618)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
78868	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1189610(2404069001/IF/IAY/877561)	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
78869	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220462(2404069001/IF/IAY/1457877)	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
78870	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191168(2404069001/IF/IAY/1641215)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
78871	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219538(2404069001/IF/IAY/1641153)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
78872	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218847(2404069001/IF/IAY/1641239)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
78873	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312778(2404069001/IF/IAY/1641208)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
78874	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275881(2404069001/IF/IAY/1641203)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
78875	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219581(2404069001/IF/IAY/1641211)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
78876	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217693(2404069001/IF/IAY/2005559)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
78877	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371582(2404069001/IF/IAY/2050818)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78878	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1190659(2404069001/IF/IAY/2057781)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
78879	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1214659(2404069001/IF/IAY/2057794)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
78880	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381170(2404069001/IF/IAY/2058929)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
78881	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191664(2404069001/IF/IAY/2057780)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
78882	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365918(2404069001/IF/IAY/2058752)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
78883	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216972(2404069001/IF/IAY/2061437)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
78884	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275904(2404069001/IF/IAY/2057970)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
78885	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1193180(2404069001/IF/IAY/823040)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
78886	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1191077(2404069001/IF/IAY/835880)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
78887	UDALA	BADKHAMAN	SCHOOL PLANTATION AT KUTLING PUP SCHOOL(2404069/DP/3124381)	Drought Proofing	BP	0.15	0.23	0.06	0.22	0.09	73.68%	43
78888	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317074(2404069001/IF/IAY/2015552)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
78889	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215299(2404069001/IF/IAY/2029342)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
78890	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370340(2404069001/IF/IAY/2058804)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
78891	UDALA	BADKHAMAN	Site Development Play Field at Pathuria(2404069001/LD/1070119)	Land Development	GP	1	1	0.91	0	0.09	45.50%	43
78892	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1215808(2404069001/IF/IAY/1259330)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
78893	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1220137(2404069001/IF/IAY/1273374)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
78894	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215092(2404069001/IF/IAY/1401113)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
78895	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215403(2404069001/IF/IAY/1347103)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78896	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216099(2404069001/IF/IAV/1641219)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
78897	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374909(2404069001/IF/IAV/1641222)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
78898	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218177(2404069001/IF/IAV/1641179)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
78899	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338878(2404069001/IF/IAV/1641190)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
78900	UDALA	BADKHAMAN	Const. of PMAY of Baidhar Tudu of OR 1196585(2404069/IF/10315426)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
78901	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1189588(2404069001/IF/IAV/1401111)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
78902	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221377(2404069001/IF/IAV/1641226)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
78903	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218492(2404069001/IF/IAV/1641299)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
78904	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324222(2404069001/IF/IAV/1937686)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
78905	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318465(2404069001/IF/IAV/1964701)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
78906	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366790(2404069001/IF/IAV/1965004)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
78907	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218893(2404069001/IF/IAV/2057806)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
78908	UDALA	BADKHAMAN	Const. of New Earthen Road from Maina Soren House to Bandhasahi Pokhari(2404069001/RC/3099432)	Rural Connectivity	GP	2.5	2.5	2.44	2.47	0.06	98.20%	29
78909	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1191170(2404069001/IF/IAV/413351)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
78910	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1191648(2404069001/IF/IAV/1269659)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
78911	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275094(2404069001/IF/IAV/1533159)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
78912	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312768(2404069001/IF/IAV/1540973)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
78913	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315893(2404069001/IF/IAV/1641172)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78914	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371324(2404069001/IF/IAV/190782)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
78915	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369059(2404069001/IF/IAV/2005985)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
78916	UDALA	BADKHAMAN	DEVELOPMENT OF PLAY FIELD AT BARJUPADA UP SCHOOL(2404069001/PG/3157823)	Play Ground	GP	1.2	0.3	1.15	0.3	0.05	96.67%	24
78917	UDALA	BADKHAMAN	Excavation of canal from Durgabilo to Bisu bilo(2404069001/WC/1365835)	Water Conservation and Water Harvesting	GP	1	3	0.95	2.99	0.05	98.50%	24
78918	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR2292145(2404069001/IF/IAV/596101)	Works on Individuals Land (Category IV)	GP	0.17	0	0.12	0	0.05	70.59%	24
78919	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1215813(2404069001/IF/IAV/1273300)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
78920	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218851(2404069001/IF/IAV/1641240)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
78921	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337172(2404069001/IF/IAV/1641186)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
78922	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315896(2404069001/IF/IAV/1641312)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
78923	UDALA	BADKHAMAN	Const. of New Earthen Road Pathuria Play Field to Ghanasai(2404069001/RC/3100890)	Rural Connectivity	GP	1.8	3.2	1.76	3.18	0.04	98.80%	19
78924	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1186632(2404069001/IF/IAV/1273083)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
78925	UDALA	BADKHAMAN	Fencing at mugapadhi NPS(2404069001/OP/139684)	Other Works	GP	0.11	0.09	0.07	0	0.04	35.00%	19
78926	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337333(2404069001/IF/IAV/1641188)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
78927	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326644(2404069001/IF/IAV/2029476)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
78928	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220328(2404069001/IF/IAV/2029351)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
78929	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1190292(2404069001/IF/IAV/877622)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
78930	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275161(2404069001/IF/IAV/1641316)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
78931	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324721(2404069001/IF/IAV/1641163)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78932	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336466(2404069001/IF/IAY/1641192)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
78933	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1187373(2404069001/IF/IAY/1540977)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
78934	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324223(2404069001/IF/IAY/1937687)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
78935	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339032(2404069001/IF/IAY/1964850)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
78936	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375177(2404069001/IF/IAY/2006016)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
78937	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365910(2404069001/IF/IAY/2058751)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
78938	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1184262(2404069001/IF/IAY/413143)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
78939	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1378672(2404069001/IF/IAY/415204)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
78940	UDALA	BADKHAMAN	Iay of bideshi patra(2404069/IF/10297332)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
78941	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1190152(2404069001/IF/IAY/1020714)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
78942	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1215087(2404069001/IF/IAY/1293362)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
78943	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1215818(2404069001/IF/IAY/1273302)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
78944	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1214501(2404069001/IF/IAY/1273285)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
78945	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315364(2404069001/IF/IAY/1641169)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
78946	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220787(2404069001/IF/IAY/1641225)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
78947	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218020(2404069001/IF/IAY/1641296)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
78948	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216405(2404069001/IF/IAY/1641236)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
78949	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337335(2404069001/IF/IAY/1641189)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78950	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218866(2404069001/IF/IAY/1641241)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
78951	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315187(2404069001/IF/IAY/1641310)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
78952	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338886(2404069001/IF/IAY/1641180)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
78953	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312129(2404069001/IF/IAY/1641206)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
78954	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312125(2404069001/IF/IAY/1641205)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
78955	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372223(2404069001/IF/IAY/1641160)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
78956	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1187396(2404069001/IF/IAY/1641174)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
78957	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336472(2404069001/IF/IAY/1533226)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
78958	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373398(2404069001/IF/IAY/2058842)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
78959	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374412(2404069001/IF/IAY/2063240)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
78960	UDALA	BADKHAMAN	Fencing of Sunflower Field of Gurbha Singh & 2 Others of Manikpur(2404069/OP/139185)	Other Works	BP	0.22	0.22	0.21	0.22	0.01	97.73%	5
78961	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1183481(2404069001/IF/IAY/1365898)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
78962	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1215657(2404069001/IF/IAY/1293364)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
78963	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2286597(2404069001/IF/IAY/1347093)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
78964	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221595(2404069001/IF/IAY/1401120)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
78965	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275239(2404069001/IF/IAY/1641317)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
78966	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314402(2404069001/IF/IAY/1641198)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
78967	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219988(2404069001/IF/IAY/2049867)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78968	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312774(2404069001/IF/IAV/1641320)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
78969	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313308(2404069001/IF/IAV/1641309)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
78970	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218491(2404069001/IF/IAV/1641235)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
78971	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365745(2404069001/IF/IAV/2005965)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
78972	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1184311(2404069001/IF/IAV/2029439)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
78973	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375154(2404069001/IF/IAV/2058855)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
78974	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218243(2404069001/IF/IAV/2057796)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
78975	UDALA	BADKHAMAN	Excavation of canal from Sadhu bilo to Jharanasahi(2404069001/WC/1359267)	Water Conservation and Water Harvesting	GP	1.83	2.17	1.83	1.02	0	71.25%	0
78976	UDALA	BADKHAMAN	Compost Pit of Kandan Murmu of Antapur(2404069001/IF/10339606)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	0	0	100.00%	0
78977	UDALA	BADKHAMAN	Compost Pit of Mangal Murmu(2404069001/IF/10357566)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	0	0	100.00%	0
78978	UDALA	BADKHAMAN	Compost Pit of Hemendra Hembram(2404069001/IF/10357585)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	0	0	100.00%	0
78979	UDALA	BADKHAMAN	Compost Pit of Gura Singh(2404069001/IF/10357587)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	0	0	100.00%	0
78980	UDALA	BADKHAMAN	Compost Pit of Sunaram Murmu(2404069001/IF/10357592)	Works on Individuals Land (Category IV)	GP	0.01	0	0.01	0	0	100.00%	0
78981	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1186697(2404069001/IF/IAV/1269643)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
78982	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1214842(2404069001/IF/IAV/1269740)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
78983	UDALA	BADKHAMAN	Construction of IAY House -IAY REG. NO. OR1220144(2404069001/IF/IAV/1269788)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
78984	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215397(2404069001/IF/IAV/1347102)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
78985	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275832(2404069001/IF/IAV/1641318)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
78986	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339035(2404069001/IF/IAY/1641181)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
78987	UDALA	BADKHAMAN	Renovation of Fuljhari Tank(2404069001/WC/10339454)	Water Conservation and Water Harvesting	GP	1.75	3.25	1.76	0	-0.01	35.20%	-5
78988	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217948(2404069001/IF/IAY/1857205)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
78989	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315635(2404069001/IF/IAY/1641311)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
78990	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271641(2404069001/IF/IAY/2029358)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
78991	UDALA	BADKHAMAN	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373392(2404069001/IF/IAY/2058841)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
78992	UDALA	BADKHAMAN	Const. of Check Dam at Gandanala at Talasareii(2404069001/WC/10343308)	Water Conservation and Water Harvesting	GP	1	4	1.02	3.91	-0.02	98.60%	-10
78993	UDALA	BADKHAMAN	Ren of Sukura Behera Tank with with Ghat(2404069001/WH/3073252)	Renovation of traditional water bodies	GP	2	2	2.03	0	-0.03	50.75%	-14
78994	UDALA	BADKHAMAN	Construction of new earthen Road with Culvert Khandachira Paran House to Bindhani Chhaka(2404069001/RC/3097986)	Rural Connectivity	GP	2	3	2.03	0	-0.03	40.60%	-14
78995	UDALA	BADKHAMAN	Const. of Check Dam Sukura Behera Bilo nala at kutling(2404069001/WC/10343572)	Water Conservation and Water Harvesting	GP	1.6	6.4	1.65	6.27	-0.05	99.00%	-24
78996	UDALA	BADKHAMAN	Const. of Massonary Canal System From Baka Ho House to Sarabasa Nala(2404069001/WC/10317702)	Water Conservation and Water Harvesting	GP	1	1	1.06	0	-0.06	53.00%	-29
78997	UDALA	BADKHAMAN	Exzvtion of Canal from Satua House to Bindu House(2404069001/WC/10342902)	Water Conservation and Water Harvesting	GP	1.2	2.8	1.26	2.55	-0.06	95.25%	-29
78998	UDALA	BADKHAMAN	Repair Maintenance of Rajabandh M.I.P(2404069/IC-Distributory Canals/27922)	Micro Irrigation Works	BP	1.9	1.1	1.98	0.89	-0.08	95.67%	-39
78999	UDALA	BADKHAMAN	Excavation of dugwell of bisu hansda son of hapana at anantapur(2404069001/IF/10289835)	Works on Individuals Land (Category IV)	GP	0.48	0.72	0.56	0	-0.08	46.67%	-39
79000	UDALA	BADKHAMAN	Development of Play Field at Jharanasahi U.P School(2404069001/LD/3165020)	Land Development	GP	1.2	0.3	1.37	0	-0.17	91.33%	-82
79001	UDALA	BADKHAMAN	Imp of road from Girish sahi to chapei house(sln-100)(2404069001/RC/2389473)	Rural Connectivity	GP	3	2	3.39	0	-0.39	67.80%	-188
79002	UDALA	BADKHAMAN	Canal Repairing With Guardwall from Thakura Bilo to Mathu Bilo(2404069001/WC/10342659)	Water Conservation and Water Harvesting	GP	1.2	0.8	1.76	0.2	-0.56	98.00%	-271
79003	UDALA	BAD-SINGARIA	AVENUE PLANTATION FROM DUGDHA-SRIDAMCHANDRAPUR(2404069/DP/3120844)	Drought Proofing	BP	6.07	4	0.44	0	5.63	4.37%	2720

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79004	UDALA	BAD-SINGARIA	Renov. of Kadalibadia Tank(2404069002/WH/10360879)	Renovation of traditional water bodies	GP	3.54	1.28	0.42	0	3.12	8.71%	1507
79005	UDALA	BAD-SINGARIA	Const. of Road from Sialia U.P School to RD Road at Sialia(2404069002/RC/2432768)	Rural Connectivity	GP	5.4	3.6	3.31	0	2.09	36.78%	1010
79006	UDALA	BAD-SINGARIA	Excavation of MPFP of of Bhagirathi Kalia of Kuanpal(2404069002/IF/10271151)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0	0	1.98	0.00%	957
79007	UDALA	BAD-SINGARIA	Excavation of Farm Pond of Niranan Badhei at Adapal(2404069002/IF/10345724)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0	0	1.98	0.00%	957
79008	UDALA	BAD-SINGARIA	Excavation of Farmpond of Surendra Naik of Adapal(2404069002/IF/10347071)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0	0	1.98	0.00%	957
79009	UDALA	BAD-SINGARIA	Farm Pond of Girish Hembram S/O - Mangal(2404069002/IF/10485762)	Works on Individuals Land (Category IV)	GP	1.62	0.05	0	0	1.62	0.00%	783
79010	UDALA	BAD-SINGARIA	Excavation of Farm Pond of Gurva Soren S/O - Bhanja(2404069002/IF/10417489)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0.51	0	1.47	25.50%	710
79011	UDALA	BAD-SINGARIA	Renov. of Badsingaria VillageTank(2404069002/WH/10292770)	Renovation of traditional water bodies	GP	3	2	2.03	1.15	0.97	63.60%	469
79012	UDALA	BAD-SINGARIA	Excavation of canal from Badasingaria to Pagadadhar Bridge(2404069002/WC/10339473)	Water Conservation and Water Harvesting	GP	2.4	1.6	1.48	0	0.92	37.00%	444
79013	UDALA	BAD-SINGARIA	Excavation of dugwell of Jitandra Murmu of Bamgad Adapal(2404069002/IF/10345474)	Works on Individuals Land (Category IV)	GP	0.85	0.81	0	0	0.85	0.00%	411
79014	UDALA	BAD-SINGARIA	Excavation of Dugwell of Kadma Hansda of Babangarh Adapal(2404069002/IF/10345484)	Works on Individuals Land (Category IV)	GP	0.85	0.81	0	0	0.85	0.00%	411
79015	UDALA	BAD-SINGARIA	Farm Pond of Suguda Soren (2404069002/IF/10343440)	Works on Individuals Land (Category IV)	GP	1.88	0.12	1.07	0	0.81	53.50%	391
79016	UDALA	BAD-SINGARIA	Completion of Road with Guardwall from Kailash ghat to Kadali Badia (2404069002/RC/3097252)	Rural Connectivity	GP	3.6	2.4	2.93	0	0.67	48.83%	324
79017	UDALA	BAD-SINGARIA	Excavation of Farm Pond of Prafulla Badhei at Adapal(2404069002/IF/10345727)	Works on Individuals Land (Category IV)	GP	1.98	0.02	1.35	0	0.63	67.50%	304
79018	UDALA	BAD-SINGARIA	Excavation of Canal from Narayan Bilo to Bajun. Bilo(2404069002/WC/10401822)	Water Conservation and Water Harvesting	GP	1.37	0.53	0.81	0	0.56	42.63%	271
79019	UDALA	BAD-SINGARIA	Excavation of Farm Pond of Sundar Mohan Marndi S/O - Nanda(2404069002/IF/10355792)	Works on Individuals Land (Category IV)	GP	1.88	0.12	1.37	0	0.51	68.50%	246
79020	UDALA	BAD-SINGARIA	renv. of Kunarachhaka tank(2404069002/WH/10300018)	Renovation of traditional water bodies	BP	3	2	2.5	0	0.5	50.00%	242
79021	UDALA	BAD-SINGARIA	Imp. of Cannel from Tilika Bandha to Dhndalasaahi Jadu. Bila(2404069002/WC/10339457)	Water Conservation and Water Harvesting	GP	2.4	1.6	1.91	0	0.49	47.75%	237

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79022	UDALA	BAD-SINGARIA	Farm Pond of Arjun Murmu S/O - Damadar(2404069002/IF/10485786)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.22	0	0.4	73.05%	193
79023	UDALA	BAD-SINGARIA	Farm Pond of manika Soren(2404069002/IF/10477668)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.29	0	0.33	77.25%	159
79024	UDALA	BAD-SINGARIA	Excavation of dugwell of Jital Hembram of Badsingaria(2404069002/IF/10345485)	Works on Individuals Land (Category IV)	GP	0.85	0.81	0.55	0.29	0.3	50.60%	145
79025	UDALA	BAD-SINGARIA	LD OF DIBAKAR BARIK(2404069002/IF/10495492)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0	0	0.29	0.00%	140
79026	UDALA	BAD-SINGARIA	LD OF RAJENDRA MOHANTA(2404069002/IF/10491933)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0	0	0.29	0.00%	140
79027	UDALA	BAD-SINGARIA	LD OF SRIDHAR BARIK(2404069002/IF/10491935)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0	0	0.29	0.00%	140
79028	UDALA	BAD-SINGARIA	LD OF SURENDRA NATH MOHANTA(2404069002/IF/10491938)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0	0	0.29	0.00%	140
79029	UDALA	BAD-SINGARIA	LD OF DUARI MOHANTA(2404069002/IF/10491939)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0	0	0.29	0.00%	140
79030	UDALA	BAD-SINGARIA	LD OF TARACHAND MOHANTA(2404069002/IF/10491940)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0	0	0.29	0.00%	140
79031	UDALA	BAD-SINGARIA	LD OF SAKTIFHAR BARIK(2404069002/IF/10491943)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0	0	0.29	0.00%	140
79032	UDALA	BAD-SINGARIA	LD OF NETRANANDA MOHANTA(2404069002/IF/10491907)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0	0	0.29	0.00%	140
79033	UDALA	BAD-SINGARIA	Farm Pond of Suryamani Bindhani(2404069002/IF/10477669)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.43	0	0.19	85.63%	92
79034	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338394(2404069002/IF/IAY/1850159)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79035	UDALA	BAD-SINGARIA	Const. of PMAY of Banamali Tudu S/O - Leskam(2404069/IF/10514751)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79036	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384257(2404069002/IF/IAY/2003175)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79037	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386781(2404069002/IF/IAY/2031687)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79038	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220237(2404069002/IF/IAY/2052981)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79039	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-008/6747(2404069002/IF/IAY/336085)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79040	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1179015(2404069002/IF/IAY/1296284)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
79041	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1212126(2404069002/IF/IAY/1273255)	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
79042	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1211927(2404069002/IF/IAY/1296353)	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
79043	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1275456(2404069002/IF/IAY/1296475)	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
79044	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1217378(2404069002/IF/IAY/1296380)	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
79045	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1192109(2404069002/IF/IAY/1342086)	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
79046	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1181445(2404069002/IF/IAY/1020381)	Works on Individuals Land (Category IV)	GP	0.17	0	0.02	0	0.15	11.76%	72
79047	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1181580(2404069002/IF/IAY/1020389)	Works on Individuals Land (Category IV)	GP	0.17	0	0.02	0	0.15	11.76%	72
79048	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1182349(2404069002/IF/IAY/1020432)	Works on Individuals Land (Category IV)	GP	0.17	0	0.02	0	0.15	11.76%	72
79049	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1196804(2404069002/IF/IAY/1296328)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
79050	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216308(2404069002/IF/IAY/2029340)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79051	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1195268(2404069002/IF/IAY/1296325)	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
79052	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1200562(2404069002/IF/IAY/1273207)	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
79053	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1212169(2404069002/IF/IAY/1273256)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
79054	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1212336(2404069002/IF/IAY/1273258)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
79055	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1199377(2404069002/IF/IAY/1296340)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
79056	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1339143(2404069002/IF/IAY/1296562)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
79057	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2262460(2404069002/IF/IAY/2030126)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79058	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356275(2404069002/IF/IAY/2031569)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79059	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219027(2404069002/IF/IAY/1850148)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
79060	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304532(2404069002/IF/IAY/2029393)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
79061	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1186213(2404069002/IF/IAY/2015445)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
79062	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325689(2404069002/IF/IAY/2050167)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
79063	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339362(2404069002/IF/IAY/1850199)	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
79064	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375582(2404069002/IF/IAY/2003118)	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
79065	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385948(2404069002/IF/IAY/2031686)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
79066	UDALA	BAD-SINGARIA	Renov. of Nalajahi Tank at Kuanrpal(2404069002/WH/3098135)	Renovation of traditional water bodies	GP	3	2	2.9	1.93	0.1	96.60%	48
79067	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1191790(2404069002/IF/IAY/1020767)	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
79068	UDALA	BAD-SINGARIA	Const. of BPGY of Sambari Soren W/O - Parao(2404069/IF/10276852)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
79069	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220319(2404069002/IF/IAY/1850191)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
79070	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2261652(2404069002/IF/IAY/2030125)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
79071	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216057(2404069002/IF/IAY/2049874)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
79072	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373239(2404069002/IF/IAY/2003116)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
79073	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336269(2404069002/IF/IAY/2050258)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
79074	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/7107(2404069002/IF/IAY/334467)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
79075	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/7054(2404069002/IF/IAY/334502)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79076	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/7349(2404069002/IF/IAY/488793)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
79077	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1181696(2404069002/IF/IAY/1020398)	Works on Individuals Land (Category IV)	GP	0.17	0	0.09	0	0.08	52.94%	39
79078	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275442(2404069002/IF/IAY/1850187)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79079	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326837(2404069002/IF/IAY/1850182)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79080	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385984(2404069002/IF/IAY/2047567)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
79081	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327473(2404069002/IF/IAY/2020665)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
79082	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368272(2404069002/IF/IAY/2031621)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
79083	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR2275949(2404069002/IF/IAY/546142)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
79084	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1211930(2404069002/IF/IAY/1342082)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
79085	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375761(2404069002/IF/IAY/1850232)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79086	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191786(2404069002/IF/IAY/1850223)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
79087	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196582(2404069002/IF/IAY/2029332)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79088	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275938(2404069002/IF/IAY/2029370)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79089	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191631(2404069002/IF/IAY/2029437)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79090	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1213870(2404069002/IF/IAY/2049870)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79091	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325558(2404069002/IF/IAY/2058365)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79092	UDALA	BAD-SINGARIA	Renov. of Badsingaria Tank at Kadali badia(2404069002/WH/10292577)	Renovation of traditional water bodies	GP	3	2	2.93	1.37	0.07	86.00%	34
79093	UDALA	BAD-SINGARIA	BPGY OF BHAGABAT PATRA(2404069/IF/10317302)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79094	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1182206(2404069002/IF/IAY/1020428)	Works on Individuals Land (Category IV)	GP	0.17	0	0.11	0	0.06	64.71%	29
79095	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1184259(2404069002/IF/IAY/1020493)	Works on Individuals Land (Category IV)	GP	0.17	0	0.11	0	0.06	64.71%	29
79096	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1192117(2404069002/IF/IAY/1020898)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
79097	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1199860(2404069002/IF/IAY/1296342)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
79098	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222440(2404069002/IF/IAY/2049577)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
79099	UDALA	BAD-SINGARIA	Const. of BPGY of Nishamani Badhei W/O - Ramachandra(2404069/IF/10276175)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
79100	UDALA	BAD-SINGARIA	BPGY OF SURAMANI MADHEI(2404069/IF/10317318)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
79101	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1212699(2404069002/IF/IAY/1850171)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79102	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317790(2404069002/IF/IAY/1850179)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79103	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367071(2404069002/IF/IAY/2015711)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
79104	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367820(2404069002/IF/IAY/2017184)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
79105	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368273(2404069002/IF/IAY/2015716)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
79106	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317909(2404069002/IF/IAY/1850180)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79107	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220583(2404069002/IF/IAY/1533090)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79108	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317791(2404069002/IF/IAY/1850156)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79109	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221486(2404069002/IF/IAY/1850185)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79110	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339249(2404069002/IF/IAY/1850209)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79111	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304418(2404069002/IF/IAY/1917338)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79112	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271530(2404069002/IF/IAY/1850163)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79113	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1181967(2404069002/IF/IAY/2017149)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
79114	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385312(2404069002/IF/IAY/2003179)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79115	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-007/6717(2404069002/IF/IAY/331879)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
79116	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR-04-069-002-001/234308(2404069002/IF/IAY/488686)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
79117	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1213889(2404069002/IF/IAY/1296356)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
79118	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1221113(2404069002/IF/IAY/1296393)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
79119	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1219357(2404069002/IF/IAY/1301134)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
79120	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1220753(2404069002/IF/IAY/1296391)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
79121	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1185942(2404069002/IF/IAY/1850222)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79122	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221628(2404069002/IF/IAY/1850193)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
79123	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337204(2404069002/IF/IAY/2029501)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79124	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380365(2404069002/IF/IAY/2015763)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79125	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375507(2404069002/IF/IAY/2031668)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79126	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191985(2404069002/IF/IAY/2049888)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79127	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326973(2404069002/IF/IAY/2075147)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79128	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338389(2404069002/IF/IAY/2050279)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79129	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361773(2404069002/IF/IAY/2050640)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79130	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1182194(2404069002/IF/IAY/1020426)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
79131	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1195437(2404069002/IF/IAY/1020867)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
79132	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318299(2404069002/IF/IAY/1533204)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79133	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338396(2404069002/IF/IAY/1850215)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79134	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304534(2404069002/IF/IAY/1850210)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79135	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275913(2404069002/IF/IAY/1850189)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79136	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375556(2404069002/IF/IAY/1850201)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79137	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337264(2404069002/IF/IAY/2015616)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79138	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2291201(2404069002/IF/IAY/2031881)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79139	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373218(2404069002/IF/IAY/2031646)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79140	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1214131(2404069002/IF/IAY/1296363)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
79141	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1276097(2404069002/IF/IAY/1296479)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
79142	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR2288515(2404069002/IF/IAY/1297945)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
79143	UDALA	BAD-SINGARIA	Imp. of Road from Babangad to Bankapal(2404069002/RC/3107393)	Rural Connectivity	GP	0.01	1.22	0	1.2	0.01	97.56%	5
79144	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274982(2404069002/IF/IAY/1874713)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79145	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220094(2404069002/IF/IAY/1850184)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79146	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216622(2404069002/IF/IAY/1850172)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79147	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2290693(2404069002/IF/IAY/1850196)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79148	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221479(2404069002/IF/IAY/189967)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79149	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221471(2404069002/IF/IAY/1916821)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79150	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339043(2404069002/IF/IAY/1850207)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79151	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1303698(2404069002/IF/IAY/2015530)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79152	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276490(2404069002/IF/IAY/2046634)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79153	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215863(2404069002/IF/IAY/2002282)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79154	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357626(2404069002/IF/IAY/2003061)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79155	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374321(2404069002/IF/IAY/2003141)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79156	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380173(2404069002/IF/IAY/2003159)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79157	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371669(2404069002/IF/IAY/2029545)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79158	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384347(2404069002/IF/IAY/2050950)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79159	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385983(2404069002/IF/IAY/2050963)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79160	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386128(2404069002/IF/IAY/2050967)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79161	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2295483(2404069002/IF/IAY/2054084)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79162	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361376(2404069002/IF/IAY/2058695)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79163	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194855(2404069002/IF/IAY/2052977)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79164	UDALA	BAD-SINGARIA	LD OF LEMBUDHARA MOHANTA(2404069002/IF/10495490)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.28	0	0.01	93.33%	5
79165	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1214122(2404069002/IF/IAY/1296360)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79166	UDALA	BAD-SINGARIA	Const. of IHHL of Salay Hansda(2404069/RS/10383428)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
79167	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222121(2404069002/IF/IA/Y/1749731)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79168	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221518(2404069002/IF/IA/Y/1850192)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79169	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339294(2404069002/IF/IA/Y/1850198)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79170	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1212362(2404069002/IF/IA/Y/1874704)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79171	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276115(2404069002/IF/IA/Y/1850165)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79172	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276281(2404069002/IF/IA/Y/1850166)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79173	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384171(2404069002/IF/IA/Y/1850154)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
79174	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275471(2404069002/IF/IA/Y/1850216)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79175	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318183(2404069002/IF/IA/Y/1850181)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79176	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275484(2404069002/IF/IA/Y/1850226)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79177	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375548(2404069002/IF/IA/Y/1850231)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79178	UDALA	BAD-SINGARIA	LD OF SARASWATI BARIK(2404069002/IF/10495489)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.29	0	0	96.67%	0
79179	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322608(2404069002/IF/IA/Y/2029475)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
79180	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367818(2404069002/IF/IA/Y/2003094)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79181	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367072(2404069002/IF/IA/Y/2029547)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
79182	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356569(2404069002/IF/IA/Y/2015673)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
79183	UDALA	BAD-SINGARIA	L.D OF UPENDRA MOHANTA(2404069002/IF/10491909)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.29	0	0	96.67%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79184	UDALA	BAD-SINGARIA	LD OF SANJAY BARIK(2404069002/IF/10491910)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.29	0	0	96.67%	0
79185	UDALA	BAD-SINGARIA	LD OF JITENDRA MOHANTA(2404069002/IF/10491934)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.29	0	0	96.67%	0
79186	UDALA	BAD-SINGARIA	LD OF SIBAPRASAD BARIK(2404069002/IF/10491937)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.29	0	0	96.67%	0
79187	UDALA	BAD-SINGARIA	LD OF BIJAY MOHANTA(2404069002/IF/10491941)	Works on Individuals Land (Category IV)	GP	0.29	0.01	0.29	0	0	96.67%	0
79188	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275939(2404069002/IF/IAY/2053039)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
79189	UDALA	BAD-SINGARIA	Impv. of Navarangamatia M.I.P(2404069/IC-Distributory Canals/31911)	Micro Irrigation Works	BP	4.42	2.58	4.43	0.14	-0.01	65.29%	-5
79190	UDALA	BAD-SINGARIA	Construction of IAY House -IAY REG. NO. OR1218739(2404069002/IF/IAY/1296386)	Works on Individuals Land (Category IV)	BP	0.17	0	0.18	0	-0.01	105.88%	-5
79191	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338416(2404069002/IF/IAY/2050286)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
79192	UDALA	BAD-SINGARIA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1186170(2404069002/IF/IAY/2015446)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
79193	UDALA	BAD-SINGARIA	Imp. of Road from Pagadadar to Masanipada(2404069002/RC/3099457)	Rural Connectivity	GP	2	1	2.1	0	-0.1	70.00%	-48
79194	UDALA	BAD-SINGARIA	Excavation of canal from kadalibadia to Athapada(2404069002/WC/10399830)	Water Conservation and Water Harvesting	GP	2.53	2.15	2.68	0	-0.15	57.26%	-72
79195	UDALA	BAHUBANDH	2nd year maint. of MD Mango plantation of Rupai Hansdah & 41 others (2404069/DP/3154600)	Drought Proofing	BP	13.22	8.07	2.53	0.47	10.69	14.09%	5164
79196	UDALA	BAHUBANDH	3rd year maint. of Cashew plantation of Nilamani Khandei & 22others(2404069/DP/3154611)	Drought Proofing	BP	10.84	6.61	0.3	0.33	10.54	3.61%	5092
79197	UDALA	BAHUBANDH	Kanyan Mandap at Bahubandh(2404069004/AV/143473)	Anganwadi/Other Rural Infrastructure	GP	10	4	0.05	0	9.95	0.36%	4807
79198	UDALA	BAHUBANDH	3rd year maint. of Mango (MD) Plantation of Rupai Hansdah and 41 others(2404069/DP/10356917)	Drought Proofing	BP	8.04	3.24	0.74	0.09	7.3	7.36%	3527
79199	UDALA	BAHUBANDH	4th year maint. of ND mango plantation of Budhia Murmu & 9 others(2404069/DP/3154660)	Drought Proofing	BP	6.4	3.84	0.58	0.4	5.82	9.57%	2812
79200	UDALA	BAHUBANDH	4th year maint. of ND Mango plantation of Kandra Murmu & 10 others(2404069/DP/3154657)	Drought Proofing	BP	5.63	3.35	0.27	0.37	5.36	7.13%	2589
79201	UDALA	BAHUBANDH	Exavation of Canal from Salamunduli badha House to Gayadhar Sahu Bilo(2404069003/WC/10342658)	Water Conservation and Water Harvesting	GP	3.2	0.8	1.15	0	2.05	28.75%	990

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79202	UDALA	BAHUBANDH	Const. of Canal from Fokira Billo to Nityananda Billo(2404069003/WC/10396817)	Water Conservation and Water Harvesting	GP	1.19	3.36	0	0	1.19	0.00%	575
79203	UDALA	BAHUBANDH	Const. of Canal from Ugreswar house to Khageswar House(2404069003/WC/10404412)	Water Conservation and Water Harvesting	GP	1.11	2.49	0	0	1.11	0.00%	536
79204	UDALA	BAHUBANDH	Excavation of Dugwell of Somanath Kuanr of Bahubandh(2404069003/IF/10353965)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.14	0	0.67	8.43%	324
79205	UDALA	BAHUBANDH	Farm Pond of Ratha Murmu (15m x 15m)(2404069/IF/10490588)	Works on Individuals Land (Category IV)	BP	0.97	0.25	0.32	0	0.65	26.23%	314
79206	UDALA	BAHUBANDH	DRAINAGE SYSTEM FROM HATA CHHACK TO BANDHA JAMUNAGARH(2404069003/WC/10316677)	Water Conservation and Water Harvesting	GP	1.5	1.5	0.86	1.5	0.64	78.67%	309
79207	UDALA	BAHUBANDH	New Earthen Road Bhutasahi to Maihia Sahi(2404069/RC/3105854)	Rural Connectivity	BP	1.5	3.5	0.97	0	0.53	19.40%	256
79208	UDALA	BAHUBANDH	Const. of Road from Nini Behera House to Upendra House Nadighat (2404069003/RC/10389180)	Rural Connectivity	GP	2	3	1.47	2.54	0.53	80.20%	256
79209	UDALA	BAHUBANDH	Excavation of Dugwell of Kuanr Hansda of Bahubandh(2404069003/IF/10351432)	Works on Individuals Land (Category IV)	GP	0.61	0.59	0.1	0	0.51	8.33%	246
79210	UDALA	BAHUBANDH	Excavation of Dugwell of Jadunath Singh of Godhimara(2404069/IF/10275495)	Works on Individuals Land (Category IV)	BP	0.65	0.65	0.17	0	0.48	13.08%	232
79211	UDALA	BAHUBANDH	Dugwell of Chhatish Miridia s/o-Sunia(2404069003/IF/10349394)	Works on Individuals Land (Category IV)	GP	0.48	0.72	0.07	0	0.41	5.83%	198
79212	UDALA	BAHUBANDH	Farm Pond of Chandra Singh (15m x 15m)(2404069/IF/10490585)	Works on Individuals Land (Category IV)	BP	0.97	0.25	0.63	0	0.34	51.64%	164
79213	UDALA	BAHUBANDH	Fencing of Sunflower of Mohan Murmu of Salmunduli(2404069/OP/139238)	Other Works	BP	0.33	0	0.06	0	0.27	18.18%	130
79214	UDALA	BAHUBANDH	Imp of road from club chhaka to Ramakanta khatua land(2404069003/RC/2386575)	Rural Connectivity	GP	2	3	1.75	2.34	0.25	81.80%	121
79215	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275528(2404069003/IF/IAY/1917170)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79216	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219151(2404069003/IF/IAY/1899942)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79217	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276342(2404069003/IF/IAY/1661195)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79218	UDALA	BAHUBANDH	BPGY of Manoj Das at Nabra(2404069/IF/10505884)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79219	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1180563(2404069003/IF/IAY/1301153)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79220	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1306484(2404069003/IF/IAY/732222)	Works on Individuals Land (Category IV)	GP	0.17	0	0.02	0	0.15	11.76%	72
79221	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1189732(2404069003/IF/IAY/823036)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
79222	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1190185(2404069003/IF/IAY/1273124)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
79223	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1199308(2404069003/IF/IAY/1347176)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
79224	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1378771(2404069003/IF/IAY/1293420)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
79225	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1195567(2404069003/IF/IAY/1416966)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
79226	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378956(2404069003/IF/IAY/1347177)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
79227	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1199463(2404069003/IF/IAY/1273199)	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
79228	UDALA	BAHUBANDH	Exavation of Canal from Biseswar Land to Papu Land at Bahubandh(2404069003/WC/10395882)	Water Conservation and Water Harvesting	GP	1.03	2.68	0.89	0	0.14	23.99%	68
79229	UDALA	BAHUBANDH	SCHOOL PLANTATION AT KANAKPADA P. SCHOOL(2404069/DP/3124369)	Drought Proofing	BP	0.15	0.23	0.02	0.22	0.13	63.16%	63
79230	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1180080(2404069003/IF/IAY/1273031)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
79231	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1203272(2404069003/IF/IAY/1301148)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
79232	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1194128(2404069003/IF/IAY/1293441)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
79233	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273772(2404069003/IF/IAY/1466256)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
79234	UDALA	BAHUBANDH	Farm Pond of Samay Soren (10m x 10m)(2404069/IF/10490587)	Works on Individuals Land (Category IV)	BP	0.39	0.16	0.27	0	0.12	49.09%	58
79235	UDALA	BAHUBANDH	Fencing of Sunflower field of Sunaram Soren of Salmunduli(2404069/OP/139239)	Other Works	BP	0.17	0.16	0.06	0	0.11	18.18%	53
79236	UDALA	BAHUBANDH	Fencing of Sunflower Field of Gurbha Hembram of Salmunduli(2404069/OP/139243)	Other Works	BP	0.17	0.16	0.06	0	0.11	18.18%	53
79237	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1201355(2404069003/IF/IAY/1273211)	Works on Individuals Land (Category IV)	BP	0.17	0	0.06	0	0.11	35.29%	53

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79238	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1272847(2404069003/IF/IAY/1645543)	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
79239	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323688(2404069003/IF/IAY/1964743)	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
79240	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1201334(2404069003/IF/IAY/1293435)	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
79241	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1202789(2404069003/IF/IAY/1857123)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79242	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273486(2404069003/IF/IAY/1857126)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79243	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306397(2404069003/IF/IAY/1857120)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79244	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220691(2404069003/IF/IAY/1533091)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79245	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1180476(2404069003/IF/IAY/1661172)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79246	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1201377(2404069003/IF/IAY/1857115)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79247	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276840(2404069003/IF/IAY/1900239)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79248	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1179498(2404069003/IF/IAY/1857151)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79249	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324898(2404069003/IF/IAY/1645528)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79250	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274201(2404069003/IF/IAY/1900214)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79251	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276383(2404069003/IF/IAY/1945705)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79252	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1199900(2404069003/IF/IAY/1937482)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79253	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387047(2404069003/IF/IAY/1942406)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79254	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1210628(2404069003/IF/IAY/2002493)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79255	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273704(2404069003/IF/IAY/1964334)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79256	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376071(2404069003/IF/IAY/2017192)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79257	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1316259(2404069003/IF/IAY/2029415)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79258	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305994(2404069003/IF/IAY/2029399)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79259	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362124(2404069003/IF/IAY/2029534)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79260	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218793(2404069003/IF/IAY/2031326)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79261	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376042(2404069003/IF/IAY/2028613)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79262	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338442(2404069003/IF/IAY/2028596)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79263	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338441(2404069003/IF/IAY/2031508)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79264	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382285(2404069003/IF/IAY/2050941)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79265	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1305410(2404069003/IF/IAY/2058044)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79266	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1177822(2404069003/IF/IAY/2058295)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79267	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375987(2404069003/IF/IAY/2058944)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79268	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1178383(2404069003/IF/IAY/2058294)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79269	UDALA	BAHUBANDH	Imp. of Road from Sitaram House to Badha Murmu House(2404069003/RC/3106034)	Rural Connectivity	GP	1.8	1.2	1.71	1.2	0.09	97.00%	43
79270	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276808(2404069003/IF/IAY/190238)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
79271	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273580(2404069003/IF/IAY/1661206)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
79272	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387288(2404069003/IF/IAY/1941749)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
79273	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365525(2404069003/IF/IAY/1937783)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79274	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376001(2404069003/IF/IAV/1945960)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
79275	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222567(2404069003/IF/IAV/2057828)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
79276	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1180237(2404069003/IF/IAV/1273033)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
79277	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1189225(2404069003/IF/IAV/1273103)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
79278	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275450(2404069003/IF/IAV/1661200)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79279	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194263(2404069003/IF/IAV/1941826)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
79280	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276303(2404069003/IF/IAV/1941378)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
79281	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365396(2404069003/IF/IAV/1942285)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
79282	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1210634(2404069003/IF/IAV/1964144)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79283	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338514(2404069003/IF/IAV/2002963)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79284	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387048(2404069003/IF/IAV/2003184)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79285	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387140(2404069003/IF/IAV/2003185)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79286	UDALA	BAHUBANDH	Fencing of Sunflower Field of Namita Soren of Salmundulii(2404069/OP/139240)	Other Works	BP	0.13	0.12	0.06	0	0.07	24.00%	34
79287	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1214814(2404069003/IF/IAV/2057788)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79288	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273881(2404069003/IF/IAV/1857127)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
79289	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306482(2404069003/IF/IAV/1553178)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
79290	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317951(2404069003/IF/IAV/2058350)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79291	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338450(2404069003/IF/IAV/2029505)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79292	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304251(2404069003/IF/IAY/2029392)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79293	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307643(2404069003/IF/IAY/2029403)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79294	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR2297540(2404069003/IF/IAY/462970)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
79295	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1174723(2404069003/IF/IAY/540465)	Works on Individuals Land (Category IV)	GP	0.17	0	0.11	0	0.06	64.71%	29
79296	UDALA	BAHUBANDH	Const. of PMAY house of Jadu Soren of Urmal(2404069/IF/10312552)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
79297	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR2277320(2404069003/IF/IAY/828315)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
79298	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1182290(2404069003/IF/IAY/864291)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
79299	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1223073(2404069003/IF/IAY/1273399)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
79300	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222826(2404069003/IF/IAY/1553055)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
79301	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365160(2404069003/IF/IAY/1941603)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
79302	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318998(2404069003/IF/IAY/1964708)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
79303	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1182276(2404069003/IF/IAY/861717)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
79304	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193781(2404069003/IF/IAY/1857111)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79305	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271545(2404069003/IF/IAY/1857125)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79306	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222020(2404069003/IF/IAY/1533101)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79307	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275595(2404069003/IF/IAY/1661192)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79308	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221933(2404069003/IF/IAY/1899974)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79309	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337213(2404069003/IF/IAY/1755549)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79310	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1179506(2404069003/IF/IAV/1857152)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
79311	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1304719(2404069003/IF/IAV/1661186)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79312	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194229(2404069003/IF/IAV/1857112)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79313	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337364(2404069003/IF/IAV/1942156)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
79314	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276417(2404069003/IF/IAV/1941368)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79315	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338511(2404069003/IF/IAV/1964839)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79316	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221992(2404069003/IF/IAV/2015389)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
79317	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324345(2404069003/IF/IAV/2029419)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
79318	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2286538(2404069003/IF/IAV/2059632)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
79319	UDALA	BAHUBANDH	Farm Pond of Durga Soren (10m x 10m)(2404069/IF/10490586)	Works on Individuals Land (Category IV)	BP	0.39	0.16	0.35	0	0.04	63.64%	19
79320	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR2295235(2404069003/IF/IAV/837907)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
79321	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1179533(2404069003/IF/IAV/1273030)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
79322	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1180561(2404069003/IF/IAV/1273036)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
79323	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR2277128(2404069003/IF/IAV/1293422)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
79324	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273647(2404069003/IF/IAV/1661196)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79325	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273637(2404069003/IF/IAV/1661207)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79326	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275577(2404069003/IF/IAV/1917172)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79327	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194226(2404069003/IF/IAV/1755609)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79328	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379154(2404069003/IF/IAY/1937819)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
79329	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196458(2404069003/IF/IAY/1941789)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
79330	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2276840(2404069003/IF/IAY/1946483)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
79331	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276250(2404069003/IF/IAY/2029371)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
79332	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324215(2404069003/IF/IAY/2029417)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
79333	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1180577(2404069003/IF/IAY/1301154)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
79334	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1192681(2404069003/IF/IAY/1301146)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
79335	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221974(2404069003/IF/IAY/1465375)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
79336	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275531(2404069003/IF/IAY/1661191)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
79337	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222139(2404069003/IF/IAY/1661204)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
79338	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350216(2404069003/IF/IAY/1964889)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
79339	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219637(2404069003/IF/IAY/2002292)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
79340	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323687(2404069003/IF/IAY/1964742)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
79341	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275627(2404069003/IF/IAY/2016955)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79342	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1183637(2404069003/IF/IAY/2058292)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79343	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1337214(2404069003/IF/IAY/786728)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
79344	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR2287326(2404069003/IF/IAY/859948)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
79345	UDALA	BAHUBANDH	Const. of BPGY of Kabita Behera of Urmal(2404069/IF/10360230)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79346	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1178924(2404069003/IF/IAY/1273025)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
79347	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196214(2404069003/IF/IAY/1466237)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
79348	UDALA	BAHUBANDH	CONST. OF CANAL OF DANAL MUNI MADHEI LAND TO GULIA MURMU HOUSE AT NABARA COLONY(2404069003/WC/10400443)	Water Conservation and Water Harvesting	GP	1.15	3.53	1.13	0	0.02	24.15%	10
79349	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275877(2404069003/IF/IAY/1857119)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79350	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321563(2404069003/IF/IAY/1857121)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79351	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222134(2404069003/IF/IAY/1916833)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79352	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218181(2404069003/IF/IAY/1645533)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79353	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340108(2404069003/IF/IAY/1553234)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79354	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336632(2404069003/IF/IAY/1553223)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79355	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274341(2404069003/IF/IAY/1857128)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79356	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1223016(2404069003/IF/IAY/1899986)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79357	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325022(2404069003/IF/IAY/1645529)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79358	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276280(2404069003/IF/IAY/2002546)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79359	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324586(2404069003/IF/IAY/2029478)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79360	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306492(2404069003/IF/IAY/2029394)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79361	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362436(2404069003/IF/IAY/2029535)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79362	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1192696(2404069003/IF/IAY/953498)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
79363	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1189256(2404069003/IF/IAY/1273104)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79364	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1179986(2404069003/IF/IAY/1293414)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
79365	UDALA	BAHUBANDH	Const. of Canal from Makara Manika land to Lasa Maiee Land at N colony(2404069003/WC/10400450)	Water Conservation and Water Harvesting	GP	1.07	3.51	1.06	0	0.01	23.14%	5
79366	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222217(2404069003/IF/IAY/1857153)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79367	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338461(2404069003/IF/IAY/1937725)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79368	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340106(2404069003/IF/IAY/1945836)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79369	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1181896(2404069003/IF/IAY/865580)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79370	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1188694(2404069003/IF/IAY/1273099)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79371	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1192345(2404069003/IF/IAY/1273148)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79372	UDALA	BAHUBANDH	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1189797(2404069003/IF/IAY/1347174)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79373	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1201354(2404069003/IF/IAY/1301147)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79374	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1200048(2404069003/IF/IAY/1293446)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79375	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1192666(2404069003/IF/IAY/1293415)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79376	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1192290(2404069003/IF/IAY/1301141)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79377	UDALA	BAHUBANDH	Const. of IHHL of Dulia Kuanra(2404069/RS/10386970)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
79378	UDALA	BAHUBANDH	Const. of IHHL of Manga Ho S/O - Sundara(2404069/RS/10385954)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
79379	UDALA	BAHUBANDH	Const. of IHHL of Manika Ho S/O - Guman(2404069/RS/10385955)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
79380	UDALA	BAHUBANDH	Const. of IHHL of Guman Ho S/O - Chamara(2404069/RS/10385952)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
79381	UDALA	BAHUBANDH	Const. of IHHL of Pau Ho S/O - Budhu(2404069/RS/10385953)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79382	UDALA	BAHUBANDH	Const. ogf Canal School Padia to Narayan land(2404069003/WC/10339878)	Water Conservation and Water Harvesting	GP	1.5	2.5	1.5	0	0	37.50%	0
79383	UDALA	BAHUBANDH	Const. of IHHL of Sabita Barik D/O - Davanidhi(2404069/RS/10402702)	Rural Sanitation	BP	0.02	0.08	0.02	0.08	0	100.00%	0
79384	UDALA	BAHUBANDH	Const. of IHHL of Sekh Samad S/O - Sekh Ahmad(2404069/RS/10402718)	Rural Sanitation	BP	0.02	0.08	0.02	0.08	0	100.00%	0
79385	UDALA	BAHUBANDH	Const. of PMAY of Uttaramani Patra(2404069/IF/10420550)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79386	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1180165(2404069003/IF/IAY/1273032)	Works on Individuals Land (Category IV)	BP	0.17	0	0.18	0	-0.01	105.88%	-5
79387	UDALA	BAHUBANDH	Construction of IAY House -IAY REG. NO. OR1213362(2404069003/IF/IAY/1273266)	Works on Individuals Land (Category IV)	BP	0.17	0	0.19	0	-0.02	111.76%	-10
79388	UDALA	BAHUBANDH	Imp. to Bhimtali minor from RD 00 to 715m of Kalo Irrn Project (PP - 05)(2404069/IC/10388743)	Micro Irrigation Works	BP	1.93	1.07	2.02	0	-0.09	67.33%	-43
79389	UDALA	BAHUBANDH	CONSTRUCTION OF MASONARY CANAL FROM BINOD DALEI HOUSE TO MOHABOLI TAKHURANI(2404069003/WC/10316668)	Water Conservation and Water Harvesting	GP	0.5	2.5	0.6	1.72	-0.1	77.33%	-48
79390	UDALA	BAHUBANDH	Exavation of Canal from Arom Dungi to Birabar Das Land. (2404069003/WC/10343574)	Water Conservation and Water Harvesting	GP	0.8	3.2	0.9	0	-0.1	22.50%	-48
79391	UDALA	BAHUBANDH	Canal repairing Burta Land to PWD road at Bahubandh(2404069003/WC/10339885)	Water Conservation and Water Harvesting	GP	0.8	3.2	1	2.98	-0.2	99.50%	-97
79392	UDALA	BAHUBANDH	Const. of Canal from Delong Sahi to Kukurdima Bandha at Delong sahi(2404069003/WC/10399903)	Water Conservation and Water Harvesting	GP	1.15	3.53	1.39	0	-0.24	29.70%	-116
79393	UDALA	BAHUBANDH	Const. of Road at Kanakpada School(2404069003/RC/2422943)	Rural Connectivity	GP	1.6	2.4	1.97	0	-0.37	49.25%	-179
79394	UDALA	BHIMTALI	Imp. road with Guard wall from RD road to Behera sahi. (2404069004/RC/10390117)	Rural Connectivity	GP	4.8	3.2	0.9	0	3.9	11.25%	1884
79395	UDALA	BHIMTALI	Imp. Road from Ramesh Ch. Mallik House to Kaintha Chhak(2404069004/RC/3096664)	Rural Connectivity	GP	4.8	3.2	1.16	0	3.64	14.50%	1758
79396	UDALA	BHIMTALI	Imp. of road from Jalada chatury ghat chhaka to sushanta mukhi house with Guard wall(2404069004/RC/10391031)	Rural Connectivity	GP	4.8	3.2	1.84	0	2.96	23.00%	1430
79397	UDALA	BHIMTALI	Imp. of Road from Girish house ti Jalda Chatarighat(2404069004/RC/2432917)	Rural Connectivity	GP	6	4	3.07	0	2.93	30.70%	1415
79398	UDALA	BHIMTALI	Reno. of Pradhan Sahi Tank at Purunapani(2404069004/WH/10292861)	Renovation of traditional water bodies	GP	3	2	0.33	0	2.67	6.60%	1290
79399	UDALA	BHIMTALI	New const. of road from ganga Narayan sethy house to Indira Mohan house (2404069004/RC/10391173)	Rural Connectivity	GP	3	2	0.7	0	2.3	14.00%	1111

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79400	UDALA	BHIMTALI	Imp of of road from muni samai temple to patra sahi (2404069004/RC/2418794)	Rural Connectivity	GP	3	2	1.15	0.74	1.85	37.80%	894
79401	UDALA	BHIMTALI	EXCAVATION OF FARM POND OF DINABANDHUN ROUT S/O NIR MAL(2404069004/IF/10341049)	Works on Individuals Land (Category IV)	GP	1.9	0.1	0.11	0	1.79	5.50%	865
79402	UDALA	BHIMTALI	Imp of road from Bhimitali shiv mandir to high school chhak(2404069004/RC/2421238)	Rural Connectivity	GP	3	2	1.27	0	1.73	25.40%	836
79403	UDALA	BHIMTALI	EXCAVATION OF FARM POND OF PHULAMANI MARNDI(2404069004/WC/10343626)	Water Conservation and Water Harvesting	GP	1.65	0.02	0	0	1.65	0.00%	797
79404	UDALA	BHIMTALI	Imp. road with Guard wall from Athanagoan Shiva Mandir to Nadighat(2404069004/RC/10391091)	Rural Connectivity	GP	2.4	1.6	0.75	0	1.65	18.75%	797
79405	UDALA	BHIMTALI	Farm Pond of Premananda Kabat(2404069004/IF/10473671)	Works on Individuals Land (Category IV)	GP	1.62	0.05	0	0	1.62	0.00%	783
79406	UDALA	BHIMTALI	Imp. of Road From Udala Kaptipada PWD Road to Urmal Via Pandasahi(2404069004/RC/3104181)	Rural Connectivity	GP	2.4	1.6	0.8	0	1.6	20.00%	773
79407	UDALA	BHIMTALI	New const. of road with Drain from Dibyasingh pur Annata Parida house to village end(2404069004/RC/10391085)	Rural Connectivity	GP	2.4	1.6	1.02	0	1.38	25.50%	667
79408	UDALA	BHIMTALI	Exavation of Farm Pond of Chandramani Behera(2404069004/IF/10363630)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0.61	0	1.37	30.50%	662
79409	UDALA	BHIMTALI	New const. of road from puruna pani pwd road to AWC(2404069004/RC/10390113)	Rural Connectivity	GP	2.4	1.6	1.08	0	1.32	27.00%	638
79410	UDALA	BHIMTALI	EXCAVATION OF FARM POND OF SUNIL KU MARNDI(2404069004/WC/10343621)	Water Conservation and Water Harvesting	GP	1.65	0.02	0.52	0	1.13	31.14%	546
79411	UDALA	BHIMTALI	Imp.of Playground at Bhurudubani U.P School(2404069004/LD/3160388)	Land Development	GP	1.95	0.06	1.18	0	0.77	58.71%	372
79412	UDALA	BHIMTALI	Devlopment of Play Field at Talakhuntapal U.P Sghool(2404069004/LD/10324722)	Land Development	GP	1	0.5	0.24	0	0.76	16.00%	367
79413	UDALA	BHIMTALI	Exavation of Farm Pond of Bhima Charan Sethy S/O - Nilakantha(2404069004/IF/10343356)	Works on Individuals Land (Category IV)	GP	1.88	0.12	1.26	0	0.62	63.00%	300
79414	UDALA	BHIMTALI	Exavation of Dugwell of Brundaban Kabat of Jalda(2404069004/IF/10349116)	Works on Individuals Land (Category IV)	GP	0.61	0.59	0.11	0	0.5	9.17%	242
79415	UDALA	BHIMTALI	Development of play field evlopment of patasahi school(2404069004/LD/3163419)	Land Development	GP	0.9	0.6	0.41	0	0.49	27.33%	237
79416	UDALA	BHIMTALI	Imp. of Road From PWD Road Kadamba Chhaka to Domuhani Nadighat at Jalda(2404069004/RC/2432918)	Rural Connectivity	GP	3.6	6.4	3.15	6.35	0.45	95.00%	217
79417	UDALA	BHIMTALI	Imp. of Road from Athangaon Ashram School to Singsahi Nadighat(2404069004/RC/3103842)	Rural Connectivity	GP	3	2	2.62	1.24	0.38	77.20%	184

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79418	UDALA	BHIMTALI	Canal System at Sub - Minor Canal to Kandan Bilo(2404069004/WC/10398490)	Water Conservation and Water Harvesting	GP	1.35	3.18	0.98	0	0.37	21.63%	179
79419	UDALA	BHIMTALI	Farm Pond of Bijay Hembram (10m x 10m)(2404069/IF/10490584)	Works on Individuals Land (Category IV)	BP	0.39	0.16	0.02	0	0.37	3.64%	179
79420	UDALA	BHIMTALI	Site Development of Bhimtal Banya Ashraya Sthali Premises(2404069004/LD/1105153)	Land Development	GP	1.4	0.1	1.07	0	0.33	71.33%	159
79421	UDALA	BHIMTALI	Imp.of Road and Culvert from Rasa House to PWD road at Madnapal(2404069004/RC/3105140)	Rural Connectivity	GP	2.5	2.5	2.18	0	0.32	43.60%	155
79422	UDALA	BHIMTALI	Land Devlopment of Rande Murmu(2404069004/LD/10393138)	Land Development	GP	0.29	0.01	0	0	0.29	0.00%	140
79423	UDALA	BHIMTALI	Const. of N5PGY of Pratima Parida W/O - Satvendra (2404069/IF/10518233)	Works on Individuals Land (Category IV)	BP	0.2	0	0	0	0.2	0.00%	97
79424	UDALA	BHIMTALI	Const.of Check Dam at Bijay Kar Bilo at Purunapani(2404069004/WC/3157697)	Water Conservation and Water Harvesting	GP	1.2	3.8	1	3.01	0.2	80.20%	97
79425	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319278(2404069004/IF/IAY/1661113)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79426	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274492(2404069004/IF/IAY/1661130)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79427	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274515(2404069004/IF/IAY/1661119)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79428	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219074(2404069004/IF/IAY/1661142)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79429	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218503(2404069004/IF/IAY/1661219)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79430	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191117(2404069004/IF/IAY/1850237)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79431	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376543(2404069004/IF/IAY/1850256)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79432	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376137(2404069004/IF/IAY/1850255)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79433	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319279(2404069004/IF/IAY/1850251)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79434	UDALA	BHIMTALI	Canal System at Main Canal to Jubula Marndi Bilo(2404069004/WC/10398491)	Water Conservation and Water Harvesting	GP	1.46	3.04	1.28	0	0.18	28.44%	87
79435	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215372(2404069004/IF/IAY/1416994)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79436	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219235(2404069004/IF/IAY/1661213)	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
79437	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368986(2404069004/IF/IAY/1661106)	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
79438	UDALA	BHIMTALI	Fencing of Maize Field of Biranchi narayan Behera of Khuntapal(2404069/OP/139252)	Other Works	BP	0.39	0.36	0.23	0.22	0.16	60.00%	77
79439	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR1192063(2404069004/IF/IAY/1293322)	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
79440	UDALA	BHIMTALI	Imp. of Road with Drain from Jalda Kuduma Chhaka to Chaturi Ghat(2404069004/RC/3090749)	Rural Connectivity	GP	1.5	3.5	1.34	0	0.16	26.80%	77
79441	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR2280274(2404069004/IF/IAY/816105)	Works on Individuals Land (Category IV)	GP	0.17	0	0.02	0	0.15	11.76%	72
79442	UDALA	BHIMTALI	NSPGY OF ASANA BEHERA AT KHUNTAPAL IN BHIMTALI G.P(2404069/IF/10500217)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
79443	UDALA	BHIMTALI	Constructino NSPGY of Rabindra Behera at- Jalda(2404069004/IF/10292101)	Works on Individuals Land (Category IV)	GP	0.17	0	0.03	0	0.14	17.65%	68
79444	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR1184453(2404069004/IF/IAY/1020497)	Works on Individuals Land (Category IV)	GP	0.17	0	0.04	0	0.13	23.53%	63
79445	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR1192458(2404069004/IF/IAY/1293315)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
79446	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR1191413(2404069004/IF/IAY/1293321)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
79447	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337276(2404069004/IF/IAY/1661108)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
79448	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191699(2404069004/IF/IAY/1661097)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
79449	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274460(2404069004/IF/IAY/1661128)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
79450	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318230(2404069004/IF/IAY/1850240)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79451	UDALA	BHIMTALI	Const. of BPgy of Haru Majhi(2404069/IF/10166273)	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
79452	UDALA	BHIMTALI	BPGY house of Jatimani Behera(2404069004/IF/10088287)	Works on Individuals Land (Category IV)	BP	0.17	0	0.06	0	0.11	35.29%	53
79453	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR2286513(2404069004/IF/IAY/595922)	Works on Individuals Land (Category IV)	BP	0.17	0	0.06	0	0.11	35.29%	53

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79454	UDALA	BHIMTALI	SCHOOL PLANTATION AT UDALA UGME SCHOOL(2404069/DP/3124400)	Drought Proofing	BP	0.15	0.23	0.04	0.22	0.11	68.42%	53
79455	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219122(2404069004/IF/IAV/1661131)	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
79456	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275534(2404069004/IF/IAV/1661123)	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
79457	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275581(2404069004/IF/IAV/1850249)	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
79458	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR2287896(2404069004/IF/IAV/467803)	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
79459	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318232(2404069004/IF/IAV/1661124)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79460	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336938(2404069004/IF/IAV/1661116)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79461	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274491(2404069004/IF/IAV/1661129)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79462	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336905(2404069004/IF/IAV/1857169)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79463	UDALA	BHIMTALI	Fencing of Moong Maize Field of Santanu Kumar Behera of Bhimtali(2404069/OP/139226)	Other Works	BP	0.13	0.12	0.04	0	0.09	16.00%	43
79464	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194201(2404069004/IF/IAV/1661217)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
79465	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336904(2404069004/IF/IAV/1661179)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
79466	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319152(2404069004/IF/IAV/1661189)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
79467	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275624(2404069004/IF/IAV/1850250)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
79468	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337220(2404069004/IF/IAV/1850252)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
79469	UDALA	BHIMTALI	Const of BPGY of Duli Marndi W/O - Karan(2404069/IF/10251508)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
79470	UDALA	BHIMTALI	Const. of NSPGY of Gogendra Naik(2404069/IF/10516539)	Works on Individuals Land (Category IV)	BP	0.2	0	0.12	0	0.08	60.00%	39
79471	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218821(2404069004/IF/IAV/1661211)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79472	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274333(2404069004/IF/IAV/1857167)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79473	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1192279(2404069004/IF/IAV/1661098)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79474	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365291(2404069004/IF/IAV/1661102)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79475	UDALA	BHIMTALI	SPL BPGY (Titli) House of Surendra Dehuri S/O - Krushna Chandra(2404069/IF/10506019)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79476	UDALA	BHIMTALI	Const. of BPGY of Chinchi Bewa S/O - Srinath(2404069/IF/10360563)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
79477	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219205(2404069004/IF/IAV/2015380)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79478	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389300(2404069004/IF/IAV/1850244)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79479	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336889(2404069004/IF/IAV/1661178)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
79480	UDALA	BHIMTALI	Const. of BPGY of Dangi Karji W/O - Dina(2404069/IF/10251510)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
79481	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR1192434(2404069004/IF/IAV/833680)	Works on Individuals Land (Category IV)	GP	0.17	0	0.11	0	0.06	64.71%	29
79482	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR1193365(2404069004/IF/IAV/1293317)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
79483	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218818(2404069004/IF/IAV/1661210)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
79484	UDALA	BHIMTALI	Const. of NSPGY of Aparti Patra S/O - Kangali(2404069/IF/10506015)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
79485	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR1185690(2404069004/IF/IAV/816120)	Works on Individuals Land (Category IV)	GP	0.17	0	0.12	0	0.05	70.59%	24
79486	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR1183965(2404069004/IF/IAV/816285)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
79487	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372081(2404069004/IF/IAV/1661182)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79488	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365077(2404069004/IF/IAV/1661181)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79489	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337280(2404069004/IF/IAV/1661109)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79490	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218624(2404069004/IF/IAV/1661208)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79491	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337019(2404069004/IF/IAV/2015612)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
79492	UDALA	BHIMTALI	Const. of BPGY of Naha Tudu W/O - Baidhar(2404069/IF/10251537)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
79493	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR-04-069-004-009/2077(2404069004/IF/IAV/1499902)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
79494	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218176(2404069004/IF/IAV/1661218)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79495	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367562(2404069004/IF/IAV/1850243)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
79496	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274344(2404069004/IF/IAV/1661127)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79497	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218869(2404069004/IF/IAV/1661139)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79498	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191641(2404069004/IF/IAV/1661216)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79499	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376548(2404069004/IF/IAV/2015752)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
79500	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1185897(2404069004/IF/IAV/1850245)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79501	UDALA	BHIMTALI	Exavation of Canal at Renta Dehuri Nalo(2404069004/WC/10342443)	Water Conservation and Water Harvesting	GP	1.2	2.8	1.17	2.76	0.03	98.25%	14
79502	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1185270(2404069004/IF/IAV/1466233)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
79503	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193352(2404069004/IF/IAV/1347005)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
79504	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218950(2404069004/IF/IAV/1661140)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
79505	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274473(2404069004/IF/IAV/1850239)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79506	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1186002(2404069004/IF/IAV/1661094)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
79507	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218910(2404069004/IF/IAV/2015375)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79508	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336970(2404069004/IF/IAV/1661118)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
79509	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337425(2404069004/IF/IAV/1661110)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
79510	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336856(2404069004/IF/IAV/1661115)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
79511	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377028(2404069004/IF/IAV/1857171)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79512	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274362(2404069004/IF/IAV/1850238)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
79513	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336862(2404069004/IF/IAV/1857168)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79514	UDALA	BHIMTALI	Renov. of Canal System Bhudrubani Anil Singh House to Brahmin Bandha (2404069004/WC/1369803)	Water Conservation and Water Harvesting	GP	1.4	2.6	1.37	2.58	0.03	98.75%	14
79515	UDALA	BHIMTALI	Const. of Road and Culvert from PWD Road to Pitambar House(2404069004/RC/3104183)	Rural Connectivity	GP	1.2	0.8	1.18	0	0.02	59.00%	10
79516	UDALA	BHIMTALI	Exavation of Dugwell of Sridhar Kabat of Jalda(2404069004/IF/10349113)	Works on Individuals Land (Category IV)	GP	0.61	0.59	0.59	0	0.02	49.17%	10
79517	UDALA	BHIMTALI	Exavation of Dugwell of Santosh Kumar Kabat of Jalda(2404069004/IF/10349115)	Works on Individuals Land (Category IV)	GP	0.61	0.59	0.59	0	0.02	49.17%	10
79518	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR1187481(2404069004/IF/IAV/1293319)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
79519	UDALA	BHIMTALI	Const. of BPGY of Ramamani Behera(2404069/IF/10383321)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
79520	UDALA	BHIMTALI	Imp. to service road of Purunapani S/M from RD 00 to 750m of Kalo Irrn Project (PP - 05)(2404069/IC/10388744)	Micro Irrigation Works	BP	1.94	1.06	1.92	0	0.02	64.00%	10
79521	UDALA	BHIMTALI	Const of SPL BPGY of Phulamani Kabat(2404069/IF/10453418)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79522	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338485(2404069004/IF/IAV/1661112)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79523	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219073(2404069004/IF/IAV/1850247)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79524	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1188995(2404069004/IF/IAV/1661176)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79525	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366034(2404069004/IF/IAV/1661103)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79526	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336946(2404069004/IF/IAY/1661180)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79527	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336968(2404069004/IF/IAY/1857170)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79528	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377851(2404069004/IF/IAY/1661100)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79529	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365687(2404069004/IF/IAY/1850254)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79530	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365294(2404069004/IF/IAY/1850253)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79531	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219313(2404069004/IF/IAY/1932255)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79532	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR-04-069-004-009/2099(2404069004/IF/IAY/1499903)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79533	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274701(2404069004/IF/IAY/1661120)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79534	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274313(2404069004/IF/IAY/1661126)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79535	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1189005(2404069004/IF/IAY/1661095)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79536	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1189744(2404069004/IF/IAY/1661096)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79537	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1188979(2404069004/IF/IAY/1661174)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79538	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1188982(2404069004/IF/IAY/1661175)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79539	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1185993(2404069004/IF/IAY/2015447)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79540	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365560(2404069004/IF/IAY/1850242)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79541	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336978(2404069004/IF/IAY/1661107)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79542	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328719(2404069004/IF/IAY/1661114)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79543	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318352(2404069004/IF/IAY/1661188)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79544	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274831(2404069004/IF/IAY/1661197)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79545	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218682(2404069004/IF/IAY/1661209)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79546	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191196(2404069004/IF/IAY/1661215)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79547	UDALA	BHIMTALI	Spl BPG (TITIL) of Sridhar Pradhan(2404069/IF/10462424)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79548	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1185908(2404069004/IF/IAY/1850246)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79549	UDALA	BHIMTALI	nspgv of nakula behera s/o- bira bhardra(2404069/IF/10502519)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79550	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR2287161(2404069004/IF/IAY/822964)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79551	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR2281761(2404069004/IF/IAY/837894)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79552	UDALA	BHIMTALI	Development of Play Field at Baunspal U.P School(2404069004/LD/10325190)	Land Development	GP	1.05	0.45	1.05	0	0	70.00%	0
79553	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2287181(2404069004/IF/IAY/1347110)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79554	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR1192488(2404069004/IF/IAY/1293316)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79555	UDALA	BHIMTALI	Construction of IAY House -IAY REG. NO. OR1190062(2404069004/IF/IAY/1293320)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79556	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1212153(2404069004/IF/IAY/1347075)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79557	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196092(2404069004/IF/IAY/1347007)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79558	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274665(2404069004/IF/IAY/1472793)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
79559	UDALA	BHIMTALI	Spl BPG Titli of Gayatri Kabat(2404069/IF/10452119)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79560	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1189284(2404069004/IF/IAY/1661177)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79561	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275435(2404069004/IF/IAY/1661121)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79562	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275533(2404069004/IF/IAV/1661122)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79563	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1190260(2404069004/IF/IAV/1857166)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79564	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337639(2404069004/IF/IAV/1661111)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79565	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275666(2404069004/IF/IAV/1661193)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79566	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336964(2404069004/IF/IAV/1661117)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79567	UDALA	BHIMTALI	Construction. Of PMAY of Mira Siala(2404069/IF/10489824)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79568	UDALA	BHIMTALI	NSPGY OF KUNI DEHURI W/O- GANGADHARA(2404069/IF/10502516)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79569	UDALA	BHIMTALI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275975(2404069004/IF/IAV/2015488)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
79570	UDALA	BHIMTALI	Construction of Checkdam near Kuna kabat bilo at Jalda(2404069004/WC/1368583)	Water Conservation and Water Harvesting	GP	1.5	3.5	1.51	2	-0.01	70.20%	-5
79571	UDALA	BHIMTALI	Const. of AWC Building at Purunapani of Bhimtali(2404069/AV/2438476)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	1.21	3.69	-0.01	98.00%	-5
79572	UDALA	BHIMTALI	Excavation of Dugwell of Birendra Senapati (2404069004/IF/10348055)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.84	0	-0.03	50.60%	-14
79573	UDALA	BHIMTALI	Const. of New AWC Building at Madanapal(2404069/AV/10370230)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	1.26	2.76	-0.06	80.40%	-29
79574	UDALA	BHIMTALI	Excavation of canal from Bijay Das house to Moheswar Biswal house(2404069004/WC/10393131)	Water Conservation and Water Harvesting	GP	1.23	3.4	1.3	0	-0.07	28.08%	-34
79575	UDALA	BHIMTALI	Imp. of road from Baunsapal PWD road to Panda house(2404069004/RC/10391200)	Rural Connectivity	GP	2.4	1.6	2.47	0	-0.07	61.75%	-34
79576	UDALA	BHIMTALI	Const. of Check Dam Near Kandan Marndi Pokhari of Purunapani(2404069004/WC/10342445)	Water Conservation and Water Harvesting	GP	1.2	3.8	1.28	1.74	-0.08	60.40%	-39
79577	UDALA	BHIMTALI	Imp. of Road Baunsapal PWD Road Canal sahi to Gopinath House(2404069004/RC/10391203)	Rural Connectivity	GP	0.8	3.2	0.89	0	-0.09	22.25%	-43
79578	UDALA	BHIMTALI	Const. of Check Dam near Kandan Marndi Bilo at Purunapani(2404069004/WC/10317390)	Water Conservation and Water Harvesting	GP	1.2	3.8	1.29	3.68	-0.09	99.40%	-43
79579	UDALA	BHIMTALI	Imp. of Road with Guardwall from A.N.M Center to Thakurani Tolo Road(2404069/RC/3105869)	Rural Connectivity	BP	1.2	2.8	1.31	0	-0.11	32.75%	-53

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79580	UDALA	BHIMTALI	Construction BPG of Pabitra Dehury s/o - Paresh at- Jalda(2404069004/IF/10286429)	Works on Individuals Land (Category IV)	GP	0	0.17	0.12	0	-0.12	70.59%	-58
79581	UDALA	BHIMTALI	Canal System at Mate Bila to Kandan Pokhari(2404069004/WC/10398493)	Water Conservation and Water Harvesting	GP	1.37	3.12	1.5	0	-0.13	33.41%	-63
79582	UDALA	BHIMTALI	Exavation of Dugwell of Rajendra Kabat S/O - Birendra(2404069004/IF/10332935)	Works on Individuals Land (Category IV)	GP	0.59	0.61	0.75	0	-0.16	62.50%	-77
79583	UDALA	BHIMTALI	Const. of New Road From Upparkhuntaal Munipadia to Nadighat(2404069004/RC/3103861)	Rural Connectivity	GP	2	2	2.32	0	-0.32	58.00%	-155
79584	UDALA	BHIMTALI	Imp. of road from Baunsapal panda house to UP school(2404069004/RC/10391168)	Rural Connectivity	GP	2.4	1.6	2.82	0	-0.42	70.50%	-203
79585	UDALA	Dugudha	New Cashew Plantation of Sarat Ch. Das & 12 others(2404069/DP/10352762)	Drought Proofing	BP	7.64	4.96	1.59	0.53	6.05	16.83%	2923
79586	UDALA	Dugudha	Imp of road from Ambadiha p.s to ME school via -nadighat at Dugudha GP(2404069/RC/10398151)	Rural Connectivity	BP	4.2	4.51	0	0	4.2	0.00%	2029
79587	UDALA	Dugudha	New Mango (ND) Plantation of Bahadula Singh & 10 others(2404069/DP/10370970)	Drought Proofing	BP	4.56	1.71	1.77	0.04	2.79	28.87%	1348
79588	UDALA	Dugudha	Eavation of kathuabeda panchayata tank(2404069012/WH/10300513)	Renovation of traditional water bodies	GP	3.5	1.5	0.73	1.43	2.77	43.20%	1338
79589	UDALA	Dugudha	Const of masonry canalsystem from manu badi bilo to santoush santara bilo at ambadhia(2404069012/WC/10342672)	Water Conservation and Water Harvesting	GP	3.2	0.8	0.64	0	2.56	16.00%	1237
79590	UDALA	Dugudha	Const. of Road from Ambadiha Kailash Singh House to M.I Canal(2404069002/RC/2423140)	Rural Connectivity	GP	2.4	1.6	0.36	0	2.04	9.00%	986
79591	UDALA	Dugudha	Exavation of Farm Pond of Khirod Das Soren of Angarpada(2404069012/IF/10357521)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0	0	1.98	0.00%	957
79592	UDALA	Dugudha	Const of road from baula chhakato sarbaiena house at dugudha(2404069012/RC/10389522)	Rural Connectivity	GP	2.4	1.6	0.74	0	1.66	18.50%	802
79593	UDALA	Dugudha	Farm pond of ganeswara naik s/o chinta(2404069012/IF/10417075)	Works on Individuals Land (Category IV)	GP	1.65	0.02	0	0	1.65	0.00%	797
79594	UDALA	Dugudha	Excavation of farm pond sunaram marnadi s/o bhada(2404069012/IF/10414370)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0.36	0	1.62	18.00%	783
79595	UDALA	Dugudha	CONST OF ROAD WOTH DRAIN AND CULVERT FROM BADBILLA SCHOOL CHHAKA TO MOHANTY SAHI(2404069012/RC/10387870)	Rural Connectivity	GP	1.8	2.99	0.28	0	1.52	5.85%	734
79596	UDALA	Dugudha	Farm Pond of Lokanath Beshra(2404069012/IF/10474625)	Works on Individuals Land (Category IV)	GP	1.65	0.02	0.22	0	1.43	13.17%	691
79597	UDALA	Dugudha	Imp of Road From Sonpokhari School Chhaka To Sansingaria Village(2404069002/RC/2432897)	Rural Connectivity	GP	1.8	1.2	0.38	0	1.42	12.67%	686

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79598	UDALA	Dugudha	Farm pond of narendra raj s/o jaganath(2404069012/IF/10417072)	Works on Individuals Land (Category IV)	GP	1.65	0.02	0.25	0	1.4	14.97%	676
79599	UDALA	Dugudha	CONST OF ROAD FROM NIMSAHI TO HARISAHII(2404069012/RC/10389421)	Rural Connectivity	GP	2.4	1.6	1.06	0	1.34	26.50%	647
79600	UDALA	Dugudha	Impr.of Road from Ambadiha Laxmipooja Chhaka to Nadi Ghat(2404069002/RC/2421513)	Rural Connectivity	GP	1.8	1.2	0.6	0	1.2	20.00%	580
79601	UDALA	Dugudha	Imp. of Leben House to Comunity Tank Road(2404069012/RC/10342044)	Rural Connectivity	GP	2.4	1.6	1.23	0	1.17	30.75%	565
79602	UDALA	Dugudha	Const of Massonary Canal From Kadamada to Laban Sahi Majhi bilo(2404069012/WC/3157029)	Water Conservation and Water Harvesting	GP	1.6	0.4	0.44	0	1.16	22.00%	560
79603	UDALA	Dugudha	EXCAVATION OF CANAL FROM pRAFULLA JENA BILO TO MAYADHAR BILO(2404069012/WC/10395015)	Water Conservation and Water Harvesting	GP	1.13	3.45	0	0	1.13	0.00%	546
79604	UDALA	Dugudha	2nd Year Maint. Cashew Plantation of Sarat Ch. Das & 12 others(2404069/DP/10375577)	Drought Proofing	BP	2.26	1.35	1.17	0.21	1.09	38.23%	527
79605	UDALA	Dugudha	Const.of Massonary Canal System From Guhira Chhaka to Sashidhara Jena Bilo(2404069012/WC/3157025)	Water Conservation and Water Harvesting	GP	1.4	0.6	0.32	0	1.08	16.00%	522
79606	UDALA	Dugudha	Const. of Road from Ruhya Singh Tubewell Canal To Madhu Singh House(2404069012/RC/10341995)	Rural Connectivity	GP	2.4	1.6	1.34	0	1.06	33.50%	512
79607	UDALA	Dugudha	Farm Pond of Gopinath Dandpat(2404069012/IF/10475057)	Works on Individuals Land (Category IV)	GP	1.63	0.02	0.62	0	1.01	37.58%	488
79608	UDALA	Dugudha	Const of road from farm chhaka to narayana house(2404069012/RC/10389420)	Rural Connectivity	GP	2.4	1.6	1.52	0	0.88	38.00%	425
79609	UDALA	Dugudha	Imp. of Road from Laban Sahi to Nimdihi Hari House(2404069012/RC/10373511)	Rural Connectivity	GP	0.8	3.2	0	0	0.8	0.00%	386
79610	UDALA	Dugudha	Excavation of Farm pond of Narayan Marndi S/O- Suna(2404069012/IF/10349245)	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.12	0	0.78	56.00%	377
79611	UDALA	Dugudha	Const.of Canal From Angarpada Jahira to Majhi Bilo(2404069012/WC/3157032)	Water Conservation and Water Harvesting	GP	1	1	0.28	0	0.72	14.00%	348
79612	UDALA	Dugudha	Farm pond of Ramchandra Singh S/o- Padan of Angarpada(2404069012/IF/10349244)	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.34	0	0.56	67.00%	271
79613	UDALA	Dugudha	Devlopment of Play Field at Angarpada PRY School(2404069012/LD/10369578)	Land Development	GP	0.8	0.2	0.37	0	0.43	37.00%	208
79614	UDALA	Dugudha	Exavation of Dugwell of Baidhar Singh S/O - Ramachandra(2404069012/IF/10345731)	Works on Individuals Land (Category IV)	GP	0.84	0.86	0.49	0	0.35	28.82%	169
79615	UDALA	Dugudha	Imp. of Sonpokhari Dulal House Canal Road(2404069012/RC/10342043)	Rural Connectivity	GP	2.4	1.6	2.08	0	0.32	52.00%	155

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79616	UDALA	Dugudha	Excavation of Farm pond of Narayan Marndi S/O- Laba(2404069012/IF/10349246)	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.62	0	0.28	81.00%	135
79617	UDALA	Dugudha	Farm Pond of Bhiru Murmu S/O - Lokanath(2404069012/IF/10415312)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.37	0	0.28	82.04%	135
79618	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274159(2404069012/IF/IAY/1749726)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79619	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347636(2404069012/IF/IAY/1749645)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79620	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1199588(2404069012/IF/IAY/1749740)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79621	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1209182(2404069012/IF/IAY/1749660)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79622	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1181258(2404069012/IF/IAY/1749699)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79623	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221430(2404069012/IF/IAY/1749738)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79624	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275799(2404069012/IF/IAY/1749717)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79625	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338248(2404069012/IF/IAY/2017075)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79626	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1277388(2404069012/IF/IAY/2029373)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79627	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1334623(2404069012/IF/IAY/2029484)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79628	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308413(2404069012/IF/IAY/2015540)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79629	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350729(2404069012/IF/IAY/2015653)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79630	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365027(2404069012/IF/IAY/2015700)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79631	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366328(2404069012/IF/IAY/2015705)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79632	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368745(2404069012/IF/IAY/2015719)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79633	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369146(2404069012/IF/IAY/2015724)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79634	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349321(2404069012/IF/IAY/2017086)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79635	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274850(2404069012/IF/IAY/2015483)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79636	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339933(2404069012/IF/IAY/2015631)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79637	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373108(2404069012/IF/IAY/2015741)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79638	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273876(2404069012/IF/IAY/2029363)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79639	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361574(2404069012/IF/IAY/2029532)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79640	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366371(2404069012/IF/IAY/2029546)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79641	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369034(2404069012/IF/IAY/2029538)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79642	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363792(2404069012/IF/IAY/2029540)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79643	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369142(2404069012/IF/IAY/2031630)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79644	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1334524(2404069012/IF/IAY/2029483)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79645	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337100(2404069012/IF/IAY/2029488)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79646	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337102(2404069012/IF/IAY/2029489)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79647	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337160(2404069012/IF/IAY/2029490)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79648	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337431(2404069012/IF/IAY/2029502)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79649	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338251(2404069012/IF/IAY/2029504)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79650	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350722(2404069012/IF/IAY/2029510)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79651	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363275(2404069012/IF/IAY/2050652)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79652	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1334583(2404069012/IF/IAY/2058427)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79653	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338807(2404069012/IF/IAY/2050288)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79654	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337395(2404069012/IF/IAY/2053249)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79655	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385362(2404069012/IF/IAY/2050960)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79656	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385364(2404069012/IF/IAY/2053515)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79657	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337459(2404069012/IF/IAY/2058444)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79658	UDALA	Dugudha	P.M.A.Y. OF JITRAY SOREN S/O chandray(2404069012/IF/10421858)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
79659	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1214466(2404069012/IF/IAY/1749661)	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
79660	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369036(2404069012/IF/IAY/2015721)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
79661	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2291419(2404069012/IF/IAY/1416970)	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
79662	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222461(2404069012/IF/IAY/1749721)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
79663	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222498(2404069012/IF/IAY/1749685)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
79664	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360903(2404069012/IF/IAY/1749707)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
79665	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218146(2404069012/IF/IAY/2029345)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
79666	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273964(2404069012/IF/IAY/2015475)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
79667	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366367(2404069012/IF/IAY/2015706)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
79668	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308800(2404069012/IF/IAY/2017000)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
79669	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384836(2404069012/IF/IAY/2015785)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79670	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308796(2404069012/IF/IAY/2029408)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
79671	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339708(2404069012/IF/IAY/2029506)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
79672	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364490(2404069012/IF/IAY/2053388)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
79673	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372602(2404069012/IF/IAY/2058837)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
79674	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1178135(2404069012/IF/IAY/1342080)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
79675	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1214474(2404069012/IF/IAY/1749744)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
79676	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271601(2404069012/IF/IAY/1749723)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
79677	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221565(2404069012/IF/IAY/1749690)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
79678	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2299726(2404069012/IF/IAY/1966016)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79679	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1334516(2404069012/IF/IAY/2015601)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79680	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1334582(2404069012/IF/IAY/2015602)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79681	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306327(2404069012/IF/IAY/2015532)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79682	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362218(2404069012/IF/IAY/2015687)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79683	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349323(2404069012/IF/IAY/2017087)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79684	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369440(2404069012/IF/IAY/2029549)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79685	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307576(2404069012/IF/IAY/2029395)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79686	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372512(2404069012/IF/IAY/2047500)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79687	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1350728(2404069012/IF/IAY/2053306)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79688	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366370(2404069012/IF/IAY/2050693)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79689	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381916(2404069012/IF/IAY/2050936)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79690	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366649(2404069012/IF/IAY/2053415)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79691	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373040(2404069012/IF/IAY/2053425)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79692	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-002/2452878(2404069002/IF/IAY/491293)	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
79693	UDALA	Dugudha	P.M.A.Y. of bhiru murmu s/o lokanatha(2404069012/IF/10421852)	Works on Individuals Land (Category IV)	GP	0.17	0	0.03	0	0.14	17.65%	68
79694	UDALA	Dugudha	Const. of Road from M.J Canal to Baidhar Singh House(2404069012/RC/10389322)	Rural Connectivity	GP	0.8	3.2	0.66	0	0.14	16.50%	68
79695	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349325(2404069012/IF/IAY/2058553)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
79696	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221325(2404069012/IF/IAY/2057831)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
79697	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364776(2404069012/IF/IAY/2058742)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
79698	UDALA	Dugudha	Excavation of Dugwell of Dhana Soren of Angarpada(2404069012/IF/10345465)	Works on Individuals Land (Category IV)	GP	0.85	0.85	0.72	0.82	0.13	90.59%	63
79699	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215623(2404069012/IF/IAY/1749734)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
79700	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216761(2404069012/IF/IAY/1899928)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79701	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1272620(2404069012/IF/IAY/1749642)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
79702	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360902(2404069012/IF/IAY/1749706)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
79703	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337823(2404069012/IF/IAY/2015617)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79704	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337062(2404069012/IF/IAY/2015614)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79705	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310847(2404069012/IF/IAY/2015547)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79706	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337036(2404069012/IF/IAY/2058438)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79707	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310848(2404069012/IF/IAY/2015548)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79708	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338018(2404069012/IF/IAY/2015620)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79709	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384837(2404069012/IF/IAY/2017206)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79710	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374601(2404069012/IF/IAY/2015746)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79711	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369144(2404069012/IF/IAY/2029539)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79712	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310845(2404069012/IF/IAY/2058114)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79713	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2282086(2404069012/IF/IAY/2059606)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79714	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337942(2404069012/IF/IAY/2053253)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79715	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339871(2404069012/IF/IAY/2053260)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79716	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338241(2404069012/IF/IAY/2058472)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79717	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385031(2404069012/IF/IAY/2059102)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79718	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382848(2404069012/IF/IAY/2058963)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79719	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1182204(2404069012/IF/IAY/1020427)	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
79720	UDALA	Dugudha	P.M.A.Y. of arjun murmu(2404069012/IF/10420287)	Works on Individuals Land (Category IV)	GP	0.17	0	0.05	0	0.12	29.41%	58
79721	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271548(2404069012/IF/IAY/1749722)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
79722	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222213(2404069012/IF/IAY/1923498)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
79723	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369050(2404069012/IF/IAY/2015723)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79724	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-006/2180230(2404069002/IF/IAY/508092)	Works on Individuals Land (Category IV)	BP	0.17	0	0.06	0	0.11	35.29%	53
79725	UDALA	Dugudha	P.M.A.Y of budhuni hansda w/o raja(2404069012/IF/10421853)	Works on Individuals Land (Category IV)	GP	0.17	0	0.06	0	0.11	35.29%	53
79726	UDALA	Dugudha	P.M.A.Y. OF GOBINDA MURMU S/o lakanatha(2404069012/IF/10421854)	Works on Individuals Land (Category IV)	GP	0.17	0	0.06	0	0.11	35.29%	53
79727	UDALA	Dugudha	P.M.A.Y. OF SUKUL Beshrea s/o karu(2404069012/IF/10421855)	Works on Individuals Land (Category IV)	GP	0.17	0	0.06	0	0.11	35.29%	53
79728	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368077(2404069012/IF/IAY/1749755)	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
79729	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1214648(2404069012/IF/IAY/1899918)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
79730	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276334(2404069012/IF/IAY/1749710)	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
79731	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1209517(2404069012/IF/IAY/1749741)	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
79732	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369313(2404069012/IF/IAY/2015725)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
79733	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369046(2404069012/IF/IAY/2015722)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
79734	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363793(2404069012/IF/IAY/2029541)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
79735	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337926(2404069012/IF/IAY/2029487)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
79736	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338802(2404069012/IF/IAY/2058479)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
79737	UDALA	Dugudha	Impr.of Road from Sundarmohan House to Kalo Canal(2404069002/RC/2420763)	Rural Connectivity	GP	2.06	0.94	1.96	0.89	0.1	95.00%	48
79738	UDALA	Dugudha	Const. of Road from Angarpada School Chhaka to Rasik House(2404069012/RC/10389317)	Rural Connectivity	GP	0.8	3.2	0.7	0	0.1	17.50%	48
79739	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1182637(2404069012/IF/IAY/1020438)	Works on Individuals Land (Category IV)	GP	0.17	0	0.07	0	0.1	41.18%	48
79740	UDALA	Dugudha	P.M. A. Y. OF HIRA SINGH W/O BHUTALA(2404069012/IF/10421856)	Works on Individuals Land (Category IV)	GP	0.17	0	0.07	0	0.1	41.18%	48
79741	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274276(2404069012/IF/IAY/1749715)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79742	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216517(2404069012/IF/IAY/1749641)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79743	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1347635(2404069012/IF/IAY/1749705)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79744	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1197291(2404069012/IF/IAY/1932199)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79745	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220713(2404069012/IF/IAY/1533093)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79746	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1192643(2404069012/IF/IAY/1749637)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79747	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215874(2404069012/IF/IAY/1749640)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
79748	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323631(2404069012/IF/IAY/2015571)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79749	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369442(2404069012/IF/IAY/2015726)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79750	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365172(2404069012/IF/IAY/2029542)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79751	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384763(2404069012/IF/IAY/2058994)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79752	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338799(2404069012/IF/IAY/2050285)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
79753	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1213543(2404069012/IF/IAY/1749743)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
79754	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221566(2404069012/IF/IAY/1749728)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
79755	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1192159(2404069012/IF/IAY/1749636)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
79756	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1272760(2404069012/IF/IAY/1900199)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
79757	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215759(2404069012/IF/IAY/1749647)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
79758	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218690(2404069012/IF/IAY/1810860)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
79759	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337826(2404069012/IF/IAY/2015618)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79760	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309629(2404069012/IF/IAY/2015544)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
79761	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309626(2404069012/IF/IAY/2016992)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
79762	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381911(2404069012/IF/IAY/2029561)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
79763	UDALA	Dugudha	Farm Pond of Surendranath Singh(2404069012/IF/10474619)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.56	0	0.09	93.41%	43
79764	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1180523(2404069012/IF/IAY/1157019)	Works on Individuals Land (Category IV)	GP	0.17	0	0.09	0	0.08	52.94%	39
79765	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1181801(2404069012/IF/IAY/1347168)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
79766	UDALA	Dugudha	P.M.A.Y OF PARBATI NAYK(2404069012/IF/10420276)	Works on Individuals Land (Category IV)	GP	0.17	0	0.09	0	0.08	52.94%	39
79767	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276204(2404069012/IF/IAY/1749720)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79768	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215891(2404069012/IF/IAY/1749733)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79769	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1210003(2404069012/IF/IAY/189890)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79770	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1192868(2404069012/IF/IAY/1749638)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79771	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222116(2404069012/IF/IAY/1749730)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
79772	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1334622(2404069012/IF/IAY/2015603)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
79773	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1310846(2404069012/IF/IAY/2015546)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
79774	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308691(2404069012/IF/IAY/2029407)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
79775	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372519(2404069012/IF/IAY/2029548)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
79776	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384761(2404069012/IF/IAY/2053475)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
79777	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384764(2404069012/IF/IAY/2058995)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79778	UDALA	Dugudha	SCHOOL PLANITATION AT AMBODIHA RC SCHOOL(2404069/DP/3124417)	Drought Proofing	BP	0.15	0.23	0.08	0.22	0.07	78.95%	34
79779	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221424(2404069012/IF/IAV/1749737)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
79780	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1195113(2404069012/IF/IAV/1850224)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79781	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362023(2404069012/IF/IAV/2017173)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79782	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362852(2404069012/IF/IAV/2031608)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79783	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339054(2404069012/IF/IAV/1850174)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79784	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385046(2404069012/IF/IAV/2050954)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
79785	UDALA	Dugudha	Imp. of Road from Kadamada Kua Chhaka to Bali Chhatra With Culvert(2404069012/RC/3105423)	Rural Connectivity	GP	1	3	0.93	2.93	0.07	96.50%	34
79786	UDALA	Dugudha	Imp.of Road from Dhipasahi to Dugudha RD Road With Culvert at Dugudha(2404069002/RC/2422941)	Rural Connectivity	GP	1.1	1.9	1.04	1.65	0.06	89.67%	29
79787	UDALA	Dugudha	Imp. of Road from Canal Chhaka to Labansahi Culvert Road(2404069012/RC/3105166)	Rural Connectivity	GP	1	1.5	0.94	1.43	0.06	94.80%	29
79788	UDALA	Dugudha	PMAY OF ARIJUN MARANDI(2404069/IF/10323311)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
79789	UDALA	Dugudha	Const.of BPGY of Manguli Tudu W/O - Juihar(2404069/IF/10276843)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
79790	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1197498(2404069012/IF/IAV/1286891)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
79791	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1180854(2404069012/IF/IAV/1749698)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
79792	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368973(2404069012/IF/IAV/1900778)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
79793	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364064(2404069012/IF/IAV/2015696)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
79794	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365005(2404069012/IF/IAV/2015699)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
79795	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380013(2404069012/IF/IAV/2029555)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79796	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362232(2404069012/IF/IAY/2058707)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
79797	UDALA	Dugudha	Const of Massonary Canal From Kadamada Baidibila to Kandan Bila(2404069012/WC/3157014)	Water Conservation and Water Harvesting	GP	1	1	0.95	0.86	0.05	90.50%	24
79798	UDALA	Dugudha	pmay of ramachandra tudu(2404069012/IF/10321222)	Works on Individuals Land (Category IV)	GP	0.17	0	0.12	0	0.05	70.59%	24
79799	UDALA	Dugudha	B.P.G OF SANATANA BEHERA S/OBHASKARA(2404069012/IF/10420062)	Works on Individuals Land (Category IV)	GP	0.17	0	0.12	0	0.05	70.59%	24
79800	UDALA	Dugudha	TITILI HOUSE OF RAMA CH. DAS(2404069/IF/10476414)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
79801	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367069(2404069012/IF/IAY/2015710)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
79802	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1309633(2404069012/IF/IAY/2016993)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
79803	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362006(2404069012/IF/IAY/2017172)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
79804	UDALA	Dugudha	Imp of Road From Angarpada U.P. School to Rasik House(2404069002/RC/2432695)	Rural Connectivity	GP	1.3	1.7	1.26	1.49	0.04	91.67%	19
79805	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221422(2404069012/IF/IAY/1462299)	Works on Individuals Land (Category IV)	GP	0.17	0	0.13	0	0.04	76.47%	19
79806	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308799(2404069012/IF/IAY/1749712)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79807	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276330(2404069012/IF/IAY/1749709)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79808	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369831(2404069012/IF/IAY/1850259)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
79809	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1209739(2404069012/IF/IAY/1749742)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79810	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2282347(2404069012/IF/IAY/1749708)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79811	UDALA	Dugudha	Spl BPG (TITILI) of Srustidhar Behera(2404069/IF/10462421)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79812	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307704(2404069012/IF/IAY/1749711)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
79813	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222135(2404069012/IF/IAY/1749732)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79814	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336073(2404069012/IF/IAY/2029499)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
79815	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275639(2404069012/IF/IAY/2029367)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
79816	UDALA	Dugudha	Impr.of Nuasahi Village Road(2404069002/RC/2421515)	Rural Connectivity	GP	0.6	2.4	0.56	2.4	0.04	98.67%	19
79817	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2289234(2404069012/IF/IAY/1065186)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
79818	UDALA	Dugudha	B.P.G OF BUDHUNI SOREN(2404069012/IF/10420285)	Works on Individuals Land (Category IV)	GP	0.17	0	0.14	0	0.03	82.35%	14
79819	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221496(2404069012/IF/IAY/1749727)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
79820	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221167(2404069012/IF/IAY/1850150)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79821	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2299717(2404069012/IF/IAY/1966015)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79822	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352974(2404069012/IF/IAY/2015657)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
79823	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR2289134(2404069012/IF/IAY/1065175)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
79824	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR1198714(2404069012/IF/IAY/1021003)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
79825	UDALA	Dugudha	P.M.A.Y. OF BHUNDA SINGH(2404069012/IF/10356185)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
79826	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221670(2404069012/IF/IAY/1749729)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79827	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273856(2404069012/IF/IAY/1749724)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79828	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215775(2404069012/IF/IAY/1749735)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79829	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1192855(2404069012/IF/IAY/1749739)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79830	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222910(2404069012/IF/IAY/1533111)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79831	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1181933(2404069012/IF/IAY/1749700)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79832	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1187324(2404069012/IF/IAY/1749702)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79833	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275833(2404069012/IF/IAY/1749719)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
79834	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1198990(2404069012/IF/IAY/2046818)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79835	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308686(2404069012/IF/IAY/2015541)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79836	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362832(2404069012/IF/IAY/2029536)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79837	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1349324(2404069012/IF/IAY/2031533)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79838	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391809(2404069012/IF/IAY/1850177)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
79839	UDALA	Dugudha	Construction of IAY House -IAY REG. NO. OR-04-069-002-006/232128(2404069002/IF/IAY/498078)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
79840	UDALA	Dugudha	Const.of Massonary Canal From Mahadeba CIP to Labansahi Majhi Bilo(2404069012/WC/3157031)	Water Conservation and Water Harvesting	GP	1.12	0.88	1.11	0	0.01	55.50%	5
79841	UDALA	Dugudha	Const.of Massonaary Canal From Rangamatia Sakha Canal to Angarpada Majhi Bilo(2404069012/WC/3157030)	Water Conservation and Water Harvesting	GP	1.1	0.9	1.09	0.88	0.01	98.50%	5
79842	UDALA	Dugudha	Site Devlopment of Kadamada Hata(2404069012/LD/10369590)	Land Development	GP	0.51	0.49	0.5	0.49	0.01	99.00%	5
79843	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275630(2404069012/IF/IAY/1749716)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79844	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216719(2404069012/IF/IAY/1749736)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79845	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222215(2404069012/IF/IAY/1749745)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79846	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308163(2404069012/IF/IAY/1900389)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79847	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275809(2404069012/IF/IAY/1749718)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79848	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1308051(2404069012/IF/IAY/1850258)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79849	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337591(2404069012/IF/IAY/1749704)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79850	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336148(2404069012/IF/IAV/1749714)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79851	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380215(2404069012/IF/IAV/1850175)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79852	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313365(2404069012/IF/IAV/1749692)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79853	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1192477(2404069012/IF/IAV/1749703)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79854	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325363(2404069012/IF/IAV/1810853)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79855	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313360(2404069012/IF/IAV/1749713)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79856	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327421(2404069012/IF/IAV/1850183)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79857	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339000(2404069012/IF/IAV/1850206)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79858	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273979(2404069012/IF/IAV/1749725)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79859	UDALA	Dugudha	Const. of NSPGY of Nityananda Sahu(2404069/IF/10488867)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79860	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2298912(2404069012/IF/IAV/2003725)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
79861	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275834(2404069012/IF/IAV/2015487)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79862	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362012(2404069012/IF/IAV/2015686)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79863	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374670(2404069012/IF/IAV/2015747)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79864	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338586(2404069012/IF/IAV/2031501)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
79865	UDALA	Dugudha	IHHL of Deepak Patra(2404069/RS/10406285)	Rural Sanitation	BP	0.02	0.08	0.02	0.08	0	100.00%	0
79866	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222455(2404069012/IF/IAV/1850257)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
79867	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380159(2404069012/IF/IAV/1810858)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79868	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1187184(2404069012/IF/IAV/1749701)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
79869	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380685(2404069012/IF/IAV/1850202)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
79870	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2298932(2404069012/IF/IAV/2030137)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
79871	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380680(2404069012/IF/IAV/2031678)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
79872	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1195707(2404069012/IF/IAV/2029438)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
79873	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380163(2404069012/IF/IAV/2053448)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
79874	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276464(2404069012/IF/IAV/1810849)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
79875	UDALA	Dugudha	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2241221(2404069012/IF/IAV/1810851)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
79876	UDALA	Dugudha	Const of masanary canal system frompabana ghara to surendra jana bilo at dugudha(2404069012/WC/10342483)	Water Conservation and Water Harvesting	GP	0.8	3.2	0.82	0	-0.02	20.50%	-10
79877	UDALA	Dugudha	Const of masanary canal system from gamha kiari bilo to bidydhara bilo with stop dam at dugudha(2404069012/WC/10342535)	Water Conservation and Water Harvesting	GP	0.8	3.2	0.82	3.11	-0.02	98.25%	-10
79878	UDALA	Dugudha	Site Development of Bankapal AWC at Ambadiha(2404069002/LD/1070126)	Land Development	GP	0.7	1.4	0.72	0	-0.02	34.29%	-10
79879	UDALA	Dugudha	Development of Playfield of Bankapahal(2404069012/LD/10369707)	Land Development	GP	1.4	0.6	1.46	0	-0.06	73.00%	-29
79880	UDALA	Dugudha	Const. of Massponary Canal System from LabanSahi Pond Rpoad to Maihi Bilo(2404069012/WC/10342409)	Water Conservation and Water Harvesting	GP	0.8	3.2	0.87	3.13	-0.07	100.00%	-34
79881	UDALA	Dugudha	Imp.of Road of Kuanrpal Nalasahi Road(2404069002/RC/2432632)	Rural Connectivity	GP	1.8	1.2	1.87	1.1	-0.07	99.00%	-34
79882	UDALA	Dugudha	Const. of Massonary Canal System from Bhulo Bilo To RD Road at Angarpada(2404069012/WC/10342406)	Water Conservation and Water Harvesting	GP	0.8	3.2	0.93	0.9	-0.13	45.75%	-63
79883	UDALA	Dugudha	Const of Massonary Canal at Mayadhar House Bilo(2404069012/WC/3157016)	Water Conservation and Water Harvesting	GP	1	1	1.18	0	-0.18	59.00%	-87
79884	UDALA	Dugudha	Const of mosonary canal system from bhaktu bilo to madhumohanta bilo(2404069012/WC/10342682)	Water Conservation and Water Harvesting	GP	1.6	2.4	1.97	1.88	-0.37	96.25%	-179
79885	UDALA	Dugudha	Imp. of Canal System From Kadamada CIP to Labansahi(2404069002/WC/1376764)	Water Conservation and Water Harvesting	GP	1.6	1.4	1.98	0.76	-0.38	91.33%	-184

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79886	UDALA	Dugudha	Const. of Masanary Canal System from Girish Mohanty Land to Talasahi at Sonpokhari(2404069012/WC/3157820)	Water Conservation and Water Harvesting	GP	0.6	1.4	1.04	0.66	-0.44	85.00%	-213
79887	UDALA	Dugudha	Const. of masonary canal system from kalicharan singh bilo torabindrabilo(2404069012/WC/10342674)	Water Conservation and Water Harvesting	GP	1.7	2.3	2.16	1.66	-0.46	95.50%	-222
79888	UDALA	KHALADI	BPGY of TUNA HANSDA(2404069/IF/10300530)	Works on Individuals Land (Category IV)	BP	16530	0	0.17	0	16529.83	0.00%	7985425
79889	UDALA	KHALADI	Const. of Road with Culvert & Gurdwall from Barik House to Talasahi at Siripur(2404069005/RC/10389167)	Rural Connectivity	GP	5.4	3.6	2.09	0	3.31	23.22%	1599
79890	UDALA	KHALADI	Imp. of Road and Drain From Patpur Petrolpump to Godisahi(2404069005/RC/2430063)	Rural Connectivity	GP	3	2	0.51	0	2.49	10.20%	1203
79891	UDALA	KHALADI	Repair of Canalwith Protection wall at Chuliaposi Desbandh(2404069005/WC/10328981)	Water Conservation and Water Harvesting	GP	3	2	0.54	0	2.46	10.80%	1188
79892	UDALA	KHALADI	Impvt. of Road From Thakurani tola To Malika sahi(2404069005/RC/2414753)	Rural Connectivity	GP	3	2	0.82	0	2.18	16.40%	1053
79893	UDALA	KHALADI	Const. of Road from Naharpada Chhaka to Rangamatia(2404069005/RC/10388018)	Rural Connectivity	GP	2	3	0	0	2	0.00%	966
79894	UDALA	KHALADI	2ND YEAR MAINTENANCE-ANR PLANTATION AT UDALA RF(2404069/DP/3103932)	Drought Proofing	BP	4.78	0.59	2.99	0	1.79	55.68%	865
79895	UDALA	KHALADI	Farm Pond of Chama Charan Marandi(2404069005/IF/10474749)	Works on Individuals Land (Category IV)	GP	1.62	0.05	0.29	0	1.33	17.37%	643
79896	UDALA	KHALADI	FARM POND OF CHATURBHUJA DALEI(2404069005/IF/10422378)	Works on Individuals Land (Category IV)	GP	1.9	0.1	0.64	0	1.26	32.00%	609
79897	UDALA	KHALADI	Imp. to service road of Raidandia S/M from RD 600 to 1300m of Kalo Irrn. Project (PP-09)(2404069/IC/10429865)	Micro Irrigation Works	BP	1.9	1.1	0.68	0	1.22	22.67%	589
79898	UDALA	KHALADI	Renovation of Naharpada tank(2404069005/WC/1345050)	Water Conservation and Water Harvesting	GP	1.2	0.8	0	0	1.2	0.00%	580
79899	UDALA	KHALADI	Imp. to service road of Raidandia S/M from RD 00 to 600m of Kalo Irrn. Project (PP-09)(2404069/IC/10429864)	Micro Irrigation Works	BP	1.9	1.1	0.81	0	1.09	27.00%	527
79900	UDALA	KHALADI	Imp. to service road of Chhotraipur S/M from RD 00 to 600m of Kalo Irrn. Project (PP-9)(2404069/IC/10429863)	Micro Irrigation Works	BP	1.91	1.09	0.9	0	1.01	30.00%	488
79901	UDALA	KHALADI	Renov Of Anadi Sahu Back Tank at Raidandia(2404069005/WH/10293997)	Renovation of traditional water bodies	GP	1.8	1.2	0.89	0	0.91	29.67%	440
79902	UDALA	KHALADI	Const. of Check Dam at Maheswar Murmu Bilo(2404069005/WC/1376493)	Water Conservation and Water Harvesting	GP	1.2	3.8	0.29	0	0.91	5.80%	440
79903	UDALA	KHALADI	Land Devlopement of Damdar Dalei and 9 Others of Teldihudi(2404069005/LD/2422530)	Land Development	GP	1.9	0.1	0.99	0	0.91	49.50%	440

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79904	UDALA	KHALADI	Renovation of School tank at Chuliaposi(2404069005/WH/3097325)	Renovation of traditional water bodies	GP	2	2	1.09	0	0.91	27.25%	440
79905	UDALA	KHALADI	Const. of facility to right bank of Kalo Main Disty. from RD 21500 to 22250m of Kalo I.P. (PP-8)(2404069/IC/3088350)	Micro Irrigation Works	BP	2.05	0.95	1.18	0	0.87	39.33%	420
79906	UDALA	KHALADI	Impr. Of ROAD ATUL CHHAKA TO HATI KIA BANDHA(2404069005/RC/3097255)	Rural Connectivity	GP	3	2	2.14	0	0.86	42.80%	415
79907	UDALA	KHALADI	Const. of CheckDam near Surendranath Biswal(2404069005/WC/10331405)	Water Conservation and Water Harvesting	GP	1.2	1.8	0.34	0.77	0.86	37.00%	415
79908	UDALA	KHALADI	L.D. of Play Ground of Darikula PRY School(2404069005/LD/1107034)	Land Development	GP	2	0	1.16	0	0.84	58.00%	406
79909	UDALA	KHALADI	imp of road from Kasinath house to Sarat Satpaty at Madhupur(2404069005/RC/3106064)	Rural Connectivity	GP	0.97	1.03	0.16	1.01	0.81	58.50%	391
79910	UDALA	KHALADI	Exavation of Dugwell of Purna Chandra Sahu S/O - Durlabha(2404069005/IF/10338372)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.01	0	0.8	0.60%	386
79911	UDALA	KHALADI	Exavation of Dugwell of Haradhar Giri S/O - Pravakar(2404069005/IF/10338382)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.01	0	0.8	0.60%	386
79912	UDALA	KHALADI	Exavation of Dugwell of Bharat Kumar Sahu(2404069005/IF/10339842)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.01	0	0.8	0.60%	386
79913	UDALA	KHALADI	New Tank at Muduli Sahi at Chuliaposi(2404069005/WC/10329904)	Water Conservation and Water Harvesting	GP	3	1	2.26	0	0.74	56.50%	357
79914	UDALA	KHALADI	New Road Culvert from Basanta Das House to Brahmananda Patra House at Jualia(2404069005/RC/3102209)	Rural Connectivity	GP	1.88	2.12	1.16	2.11	0.72	81.75%	348
79915	UDALA	KHALADI	Renov. of Babusahi Tank at Kainsari(2404069005/WH/10293100)	Renovation of traditional water bodies	GP	3	2	2.3	0	0.7	46.00%	338
79916	UDALA	KHALADI	Impv. to Jualia of Kalo Irregation Proiect(2404069/IC-Distributory Canals/35218)	Micro Irrigation Works	BP	1.83	1.17	1.2	0.8	0.63	66.67%	304
79917	UDALA	KHALADI	Excavation of Matha pokhari (2404069005/WC/10343327)	Water Conservation and Water Harvesting	GP	3.5	1.5	2.89	0	0.61	57.80%	295
79918	UDALA	KHALADI	L.D. of Sukul Tudu and 9 Others at Siripur(2404069005/LD/1108372)	Land Development	GP	2	0	1.42	0	0.58	71.00%	280
79919	UDALA	KHALADI	Const. of Road and Guardwall from Chhotraipur to khaladi(2404069005/RC/10388003)	Rural Connectivity	GP	3	2	2.43	0	0.57	48.60%	275
79920	UDALA	KHALADI	const.. of masonary canal from satara khadika house to subarna khandei hoyuse(2404069005/WC/10317518)	Water Conservation and Water Harvesting	GP	1	1	0.46	1	0.54	73.00%	261
79921	UDALA	KHALADI	impvt of road & culvert at siripur grama talasahi(2404069005/nrg/rc/47574)(2404069005/RC/2367187)	Rural Connectivity	GP	1.8	1.2	1.31	0.9	0.49	73.67%	237

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79922	UDALA	KHALADI	Const. of New Earthen Road From Pandal Chhaka to School Via Raja House(2404069005/RC/3099488)	Rural Connectivity	GP	1.2	2.8	0.73	0.92	0.47	41.25%	227
79923	UDALA	KHALADI	Improvement of road Tanakasahi village road at - Patpur(2404069005/RC/2434906)	Rural Connectivity	GP	2.65	2.35	2.28	2.31	0.37	91.80%	179
79924	UDALA	KHALADI	Farm Pond of Saheb Dakua (10m x 10m)(2404069/IF/10490478)	Works on Individuals Land (Category IV)	BP	0.39	0.16	0.02	0	0.37	3.64%	179
79925	UDALA	KHALADI	Farm Pond of Chaitan Hansdah (10mx 10m)(2404069/IF/10497154)	Works on Individuals Land (Category IV)	BP	0.39	0.16	0.02	0	0.37	3.64%	179
79926	UDALA	KHALADI	Farm Pond of Prafulla Madhei (10mx 10m)(2404069/IF/10497155)	Works on Individuals Land (Category IV)	BP	0.39	0.16	0.02	0	0.37	3.64%	179
79927	UDALA	KHALADI	Excavation of DugWell of Sarbeswar Bachhini of Kainsari(2404069005/IF/10265013)	Works on Individuals Land (Category IV)	GP	0.48	0.72	0.17	0	0.31	14.17%	150
79928	UDALA	KHALADI	Const. of Road and Drain from Baya House to Kulamani Bila at Kainsari(2404069005/RC/3099239)	Rural Connectivity	GP	0.8	1.2	0.5	0	0.3	25.00%	145
79929	UDALA	KHALADI	L.D of Bipin Hembram S/O -Rutia(2404069005/LD/10390298)	Land Development	GP	0.3	0	0	0	0.3	0.00%	145
79930	UDALA	KHALADI	cons of massonary cannel from patpur shiba mandir to pokhari talo (2404069005/WC/10317510)	Water Conservation and Water Harvesting	GP	1	1	0.71	0	0.29	35.50%	140
79931	UDALA	KHALADI	L.D of Sukul Hembram S/O - Chamu(2404069005/LD/10390297)	Land Development	GP	0.29	0.01	0	0	0.29	0.00%	140
79932	UDALA	KHALADI	Excavation of Dugwell of Rabi Hembram(2404069005/IF/10360589)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.53	0.85	0.28	83.13%	135
79933	UDALA	KHALADI	Excavation of Dugwell of Bipin Bihari Marndi(2404069005/IF/10345860)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.58	0	0.23	34.94%	111
79934	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325179(2404069005/IF/IAY/1937690)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79935	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387336(2404069005/IF/IAY/1857098)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79936	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273951(2404069005/IF/IAY/1533157)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79937	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2288646(2404069005/IF/IAY/1661153)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79938	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338688(2404069005/IF/IAY/1661157)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79939	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275708(2404069005/IF/IAY/1661163)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79940	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275722(2404069005/IF/IAY/1661165)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79941	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193527(2404069005/IF/IAY/1661166)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79942	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219781(2404069005/IF/IAY/1661170)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79943	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386968(2404069005/IF/IAY/1857138)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79944	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276820(2404069005/IF/IAY/1857147)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79945	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1223285(2404069005/IF/IAY/1874605)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79946	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1223019(2404069005/IF/IAY/1874610)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79947	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1200290(2404069005/IF/IAY/1874817)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79948	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1195184(2404069005/IF/IAY/1874882)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79949	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2289087(2404069005/IF/IAY/1876993)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79950	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1223652(2404069005/IF/IAY/1916849)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79951	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325307(2404069005/IF/IAY/1917443)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79952	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377441(2404069005/IF/IAY/1917696)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79953	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377414(2404069005/IF/IAY/1661149)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
79954	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317858(2404069005/IF/IAY/1810841)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79955	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306933(2404069005/IF/IAY/1917351)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79956	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386959(2404069005/IF/IAY/1857097)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79957	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340142(2404069005/IF/IAY/1875412)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79958	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1213662(2404069005/IF/IA/1810846)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79959	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1334589(2404069005/IF/IA/1875377)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79960	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340063(2404069005/IF/IA/1857142)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79961	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383984(2404069005/IF/IA/1875547)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
79962	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2297276(2404069005/IF/IA/476513)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
79963	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331174(2404069005/IF/IA/1810832)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
79964	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325305(2404069005/IF/IA/1857105)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
79965	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325714(2404069005/IF/IA/1857106)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
79966	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325177(2404069005/IF/IA/1857161)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
79967	UDALA	KHALADI	Imp. of Road From Main Road Jahira at Beguna diha(2404069005/RC/3099489)	Rural Connectivity	GP	1.2	2.8	1.03	0	0.17	25.75%	82
79968	UDALA	KHALADI	Exavation of Dugwell of Ganesh Hansda of Rangamatia(2404069005/IF/10347036)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.65	0	0.16	39.16%	77
79969	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193140(2404069005/IF/IA/1661137)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
79970	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193107(2404069005/IF/IA/1857072)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
79971	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314056(2404069005/IF/IA/1810829)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
79972	UDALA	KHALADI	Land Development of Niranjn Bhol(2404069005/LD/10377539)	Land Development	GP	0.3	0	0.14	0	0.16	46.67%	77
79973	UDALA	KHALADI	Renovation of Jualia Chua Pokhari(2404069005/WH/10299330)	Renovation of traditional water bodies	GP	2	3	1.84	2.64	0.16	89.60%	77
79974	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1201216(2404069005/IF/IA/476343)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
79975	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2289349(2404069005/IF/IA/862158)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79976	UDALA	KHALADI	L.D of Biju Hembram(2404069005/LD/10376332)	Land Development	GP	0.3	0	0.15	0	0.15	50.00%	72
79977	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220005(2404069005/IF/IAY/1889966)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79978	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317474(2404069005/IF/IAY/1810839)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79979	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219246(2404069005/IF/IAY/1874571)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79980	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220167(2404069005/IF/IAY/1874651)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79981	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275694(2404069005/IF/IAY/1661162)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
79982	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1189749(2404069005/IF/IAY/1874557)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79983	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315823(2404069005/IF/IAY/1857090)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79984	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276919(2404069005/IF/IAY/1875147)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79985	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219723(2404069005/IF/IAY/2016914)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79986	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374580(2404069005/IF/IAY/2029554)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79987	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219675(2404069005/IF/IAY/2057802)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79988	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371818(2404069005/IF/IAY/2058821)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79989	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381119(2404069005/IF/IAY/2058925)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79990	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1198948(2404069005/IF/IAY/2057778)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79991	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368244(2404069005/IF/IAY/2058776)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79992	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219651(2404069005/IF/IAY/2057801)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
79993	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219706(2404069005/IF/IAY/2057803)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
79994	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2296408(2404069005/IF/IAY/499480)	Works on Individuals Land (Category IV)	GP	0.17	0	0.03	0	0.14	17.65%	68
79995	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337236(2404069005/IF/IAY/1857162)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
79996	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379906(2404069005/IF/IAY/2058903)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
79997	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1190144(2404069005/IF/IAY/1857129)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79998	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220631(2404069005/IF/IAY/1874645)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
79999	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1190148(2404069005/IF/IAY/2061328)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80000	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219565(2404069005/IF/IAY/1661133)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
80001	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340150(2404069005/IF/IAY/1857104)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80002	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361137(2404069005/IF/IAY/2050611)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80003	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314058(2404069005/IF/IAY/2058083)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80004	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371064(2404069005/IF/IAY/2058952)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80005	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-008/2445666(2404069005/IF/IAY/493280)	Works on Individuals Land (Category IV)	GP	0.17	0	0.05	0	0.12	29.41%	58
80006	UDALA	KHALADI	Exavation of Dugwell of Ram Chandra Hembram S/O - Suku(2404069005/IF/10338621)	Works on Individuals Land (Category IV)	GP	0.61	0.59	0.49	0	0.12	40.83%	58
80007	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1214350(2404069005/IF/IAY/1857081)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
80008	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217423(2404069005/IF/IAY/2002286)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
80009	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194237(2404069005/IF/IAY/2002499)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
80010	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194766(2404069005/IF/IAY/2061342)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
80011	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1277234(2404069005/IF/IAY/2074888)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80012	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1189755(2404069005/IF/IAY/1466263)	Works on Individuals Land (Category IV)	GP	0.17	0	0.06	0	0.11	35.29%	53
80013	UDALA	KHALADI	SCHOOL PLANITATION AT KAINSARI ME SCHOOL(2404069/DP/3124410)	Drought Proofing	BP	0.15	0.23	0.04	0.22	0.11	68.42%	53
80014	UDALA	KHALADI	SCHOOL PLANITATION AT RAIDANDIA PUP SCHOOL(2404069/DP/3124415)	Drought Proofing	BP	0.15	0.23	0.04	0.22	0.11	68.42%	53
80015	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378624(2404069005/IF/IAY/1917704)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
80016	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220112(2404069005/IF/IAY/2061456)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
80017	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379864(2404069005/IF/IAY/2063328)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
80018	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372347(2404069005/IF/IAY/2058828)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
80019	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1200444(2404069005/IF/IAY/2058278)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
80020	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220111(2404069005/IF/IAY/2057812)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
80021	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR2292542(2404069005/IF/IAY/861782)	Works on Individuals Land (Category IV)	GP	0.17	0	0.07	0	0.1	41.18%	48
80022	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1201777(2404069005/IF/IAY/862675)	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
80023	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1219010(2404069005/IF/IAY/1273359)	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
80024	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219963(2404069005/IF/IAY/1916796)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80025	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1210194(2404069005/IF/IAY/1857080)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80026	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377263(2404069005/IF/IAY/1661158)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
80027	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194025(2404069005/IF/IAY/1533006)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
80028	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337317(2404069005/IF/IAY/1810836)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80029	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339158(2404069005/IF/IAY/1810830)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80030	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382362(2404069005/IF/IAY/1875542)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80031	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338801(2404069005/IF/IAY/1875392)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80032	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219524(2404069005/IF/IAY/2075031)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80033	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373771(2404069005/IF/IAY/2003107)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80034	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339088(2404069005/IF/IAY/2075204)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80035	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362891(2404069005/IF/IAY/2050661)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80036	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1315103(2404069005/IF/IAY/2050083)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80037	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378630(2404069005/IF/IAY/2075456)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80038	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371835(2404069005/IF/IAY/2053429)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80039	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381122(2404069005/IF/IAY/2053487)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80040	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370258(2404069005/IF/IAY/2063147)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80041	UDALA	KHALADI	Construction of BPGY Titli house of Brundaban Sahu of chhatariapur(2404069/IF/10505096)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
80042	UDALA	KHALADI	construction of NSPGY house of suresh padial of iualia(2404069/IF/10516559)	Works on Individuals Land (Category IV)	BP	0.2	0	0.1	0	0.1	50.00%	48
80043	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-006/9965(2404069005/IF/IAY/330600)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80044	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-006/9939(2404069005/IF/IAY/330599)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80045	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-006/8941(2404069005/IF/IAY/330654)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80046	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-006/9000(2404069005/IF/IAY/332507)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80047	UDALA	KHALADI	Const. of IAY of Purna Chandra Khandei S/O - Paramananda(2404069/IF/10302077)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80048	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1191334(2404069005/IF/IAY/863583)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80049	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1192682(2404069005/IF/IAY/1293416)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80050	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218649(2404069005/IF/IAY/1347138)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80051	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2296811(2404069005/IF/IAY/1347125)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80052	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1192612(2404069005/IF/IAY/1347121)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80053	UDALA	KHALADI	SCHOOL PLANTATION AT KAINSARI P. SCHOOL(2404069/DP/3124406)	Drought Proofing	BP	0.15	0.23	0.06	0.22	0.09	73.68%	43
80054	UDALA	KHALADI	SCHOOL PLANITATION AT PATPUR P. SCHOOL(2404069/DP/3124412)	Drought Proofing	BP	0.15	0.23	0.06	0.22	0.09	73.68%	43
80055	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317995(2404069005/IF/IAY/1857084)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
80056	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218318(2404069005/IF/IAY/2061448)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
80057	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371156(2404069005/IF/IAY/2058813)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
80058	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381561(2404069005/IF/IAY/2058937)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
80059	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378999(2404069005/IF/IAY/2058895)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
80060	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389590(2404069005/IF/IAY/2069486)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
80061	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1194217(2404069005/IF/IAY/731952)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
80062	UDALA	KHALADI	Const. of PMAY of Piku Dehuri W/O - Keshab(2404069/IF/10387809)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
80063	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217398(2404069005/IF/IAY/1470931)	Works on Individuals Land (Category IV)	GP	0.17	0	0.09	0	0.08	52.94%	39
80064	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325705(2404069005/IF/IAY/1416972)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
80065	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1202076(2404069005/IF/IAY/1489481)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80066	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275777(2404069005/IF/IAY/2029369)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80067	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380293(2404069005/IF/IAY/2050911)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80068	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222685(2404069005/IF/IAY/2015387)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80069	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374748(2404069005/IF/IAY/2029551)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80070	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220202(2404069005/IF/IAY/2031327)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80071	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219686(2404069005/IF/IAY/2049570)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80072	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194646(2404069005/IF/IAY/2049884)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80073	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276497(2404069005/IF/IAY/2049685)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80074	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222045(2404069005/IF/IAY/2049581)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80075	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370376(2404069005/IF/IAY/2053408)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80076	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370718(2404069005/IF/IAY/2053409)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80077	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370281(2404069005/IF/IAY/2058803)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80078	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219945(2404069005/IF/IAY/2057810)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80079	UDALA	KHALADI	Imp. to service road of Kainsari minor from RD 1600 to 2300m of Kalo Irrn. Project (PP-10)(2404069/IC/10390943)	Micro Irrigation Works	BP	1.82	1.18	1.75	0	0.07	58.33%	34
80080	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1200914(2404069005/IF/IAY/862415)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
80081	UDALA	KHALADI	SCHOOL PLANITATION AT JUALIA PUP SCHOOL(2404069/DP/3124414)	Drought Proofing	BP	0.15	0.23	0.08	0.22	0.07	78.95%	34
80082	UDALA	KHALADI	L.D of Purnadha Naik(2404069005/LD/10376234)	Land Development	GP	0.3	0	0.23	0	0.07	76.67%	34
80083	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318916(2404069005/IF/IAY/1857091)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80084	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338925(2404069005/IF/IAY/1810857)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80085	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338137(2404069005/IF/IAY/1857139)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80086	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338669(2404069005/IF/IAY/1874991)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80087	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339358(2404069005/IF/IAY/1875399)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80088	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338625(2404069005/IF/IAY/1661155)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
80089	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275710(2404069005/IF/IAY/1661164)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
80090	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1199303(2404069005/IF/IAY/1810844)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80091	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220162(2404069005/IF/IAY/1857145)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80092	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274903(2404069005/IF/IAY/1857159)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80093	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371502(2404069005/IF/IAY/1857165)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80094	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219890(2404069005/IF/IAY/1874656)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80095	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338855(2404069005/IF/IAY/1875395)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80096	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218029(2404069005/IF/IAY/1874663)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80097	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217861(2404069005/IF/IAY/1857087)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80098	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376325(2404069005/IF/IAY/1857094)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80099	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220128(2404069005/IF/IAY/2067502)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80100	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1223289(2404069005/IF/IAY/2015384)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80101	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373686(2404069005/IF/IAY/2041903)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80102	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379156(2404069005/IF/IAY/2047532)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80103	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378602(2404069005/IF/IAY/2047538)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80104	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307052(2404069005/IF/IAY/2050005)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80105	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379000(2404069005/IF/IAY/2047541)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80106	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362146(2404069005/IF/IAY/2050648)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80107	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379120(2404069005/IF/IAY/2069305)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80108	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336861(2404069005/IF/IAY/2068565)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80109	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337965(2404069005/IF/IAY/2068573)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80110	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380026(2404069005/IF/IAY/2069311)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80111	UDALA	KHALADI	Imp. of Road Smasanghat Near Mahendra Patulia House(2404069005/RC/3100245)	Rural Connectivity	GP	1.2	2.3	1.14	2.27	0.06	97.43%	29
80112	UDALA	KHALADI	Const. of PMAY of Khirod Khande S/O - Surendra of OR1182237 (2404069/IF/10315332)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
80113	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276538(2404069005/IF/IAY/1387608)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
80114	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1209371(2404069005/IF/IAY/1889853)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80115	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2379289(2404069005/IF/IAY/1918926)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80116	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338652(2404069005/IF/IAY/1661156)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
80117	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338817(2404069005/IF/IAY/1875394)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80118	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374286(2404069005/IF/IAY/2029553)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80119	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373789(2404069005/IF/IAY/2031652)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80120	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374925(2404069005/IF/IAY/2069249)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80121	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-006/9981(2404069005/IF/IAY/331200)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
80122	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-005/430(2404069005/IF/IAY/333211)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
80123	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-006/9022(2404069005/IF/IAY/332508)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
80124	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-006/110(2404069005/IF/IAY/333218)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
80125	UDALA	KHALADI	Const. of BPGY of Laxmi Hansda of Beguniadiha(2404069/IF/10263368)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
80126	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR-04-069-005-014/262446(2404069005/IF/IAY/507680)	Works on Individuals Land (Category IV)	GP	0.17	0	0.12	0	0.05	70.59%	24
80127	UDALA	KHALADI	const of IAY OF MANDA MURMU W/O-SALKHAN(2404069005/IF/10329805)	Works on Individuals Land (Category IV)	GP	0.17	0	0.12	0	0.05	70.59%	24
80128	UDALA	KHALADI	Construction PMAY of Bharat patra at Jualia(2404069005/IF/10296449)	Works on Individuals Land (Category IV)	GP	0.17	0	0.12	0	0.05	70.59%	24
80129	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1224261(2404069005/IF/IAY/1347132)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
80130	UDALA	KHALADI	Construction of NSPGY house of Harsamani Biswal w/o Narendra of Jualia(2404069/IF/10511369)	Works on Individuals Land (Category IV)	BP	0.2	0	0.15	0	0.05	75.00%	24
80131	UDALA	KHALADI	Construction of NSPGY house of Laxmimani Biswal w/o Manmath of Jualia(2404069/IF/10511317)	Works on Individuals Land (Category IV)	BP	0.2	0	0.15	0	0.05	75.00%	24
80132	UDALA	KHALADI	Goat Shed of Purna Sahu S/O - Durllava(2404069005/IF/10312851)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.01	0	0.05	2.17%	24
80133	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337798(2404069005/IF/IAY/2062446)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80134	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338654(2404069005/IF/IAY/1857102)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80135	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328193(2404069005/IF/IAY/1810843)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80136	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337861(2404069005/IF/IAY/1857099)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80137	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337238(2404069005/IF/IAY/1857110)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80138	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194305(2404069005/IF/IAY/1874890)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80139	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1209791(2404069005/IF/IAY/1857075)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80140	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217774(2404069005/IF/IAY/1916778)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80141	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322155(2404069005/IF/IAY/1917425)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80142	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2378983(2404069005/IF/IAY/1857079)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80143	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220516(2404069005/IF/IAY/1874647)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80144	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271736(2404069005/IF/IAY/1875113)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80145	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314184(2404069005/IF/IAY/1917390)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80146	UDALA	KHALADI	Spl BPGY (Titli) of Supriti Mishra W/O - Aswini(2404069/IF/10490070)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
80147	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222691(2404069005/IF/IAY/2061471)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80148	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379855(2404069005/IF/IAY/2075514)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80149	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377561(2404069005/IF/IAY/2042063)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80150	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361120(2404069005/IF/IAY/2050626)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80151	UDALA	KHALADI	Exavation of Dugwell of Manaranjan Tudu(2404069005/IF/10345861)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.77	0	0.04	46.39%	19
80152	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193947(2404069005/IF/IAY/1857073)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80153	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340435(2404069005/IF/IAY/1875420)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80154	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2379001(2404069005/IF/IAY/2064719)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80155	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322682(2404069005/IF/IAY/1875338)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80156	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218038(2404069005/IF/IAV/1874661)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80157	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338665(2404069005/IF/IAV/1857078)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80158	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217430(2404069005/IF/IAV/2061443)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80159	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194614(2404069005/IF/IAV/2061341)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80160	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219810(2404069005/IF/IAV/2015382)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80161	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337235(2404069005/IF/IAV/2031490)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80162	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373685(2404069005/IF/IAV/2041902)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80163	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321759(2404069005/IF/IAV/2047048)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80164	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371217(2404069005/IF/IAV/2050815)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80165	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381154(2404069005/IF/IAV/2050948)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80166	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387279(2404069005/IF/IAV/2050958)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80167	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219158(2404069005/IF/IAV/2046805)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80168	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380291(2404069005/IF/IAV/2047529)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80169	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363310(2404069005/IF/IAV/2058717)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80170	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314716(2404069005/IF/IAV/2062166)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80171	UDALA	KHALADI	Devlopment of Playfield at Mandi Side with Guardwall at Khaladi(2404069005/LD/10118311)	Land Development	GP	1.7	1.3	1.67	1.27	0.03	98.00%	14
80172	UDALA	KHALADI	Imp. to service road of Kainsari minor from RD 2300 to 2800m of Kalo Irrm. Project (PP-10)(2404069/IC/10390944)	Micro Irrigation Works	BP	1.86	1.14	1.83	0	0.03	61.00%	14
80173	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1199991(2404069005/IF/IAV/1874822)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80174	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325868(2404069005/IF/IAY/1917444)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80175	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1209733(2404069005/IF/IAY/1533034)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
80176	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193895(2404069005/IF/IAY/1857130)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80177	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373887(2404069005/IF/IAY/1857137)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80178	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2288639(2404069005/IF/IAY/2064333)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80179	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337772(2404069005/IF/IAY/1533230)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
80180	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218030(2404069005/IF/IAY/1857134)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80181	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329488(2404069005/IF/IAY/2050178)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80182	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2293259(2404069005/IF/IAY/2043645)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80183	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381095(2404069005/IF/IAY/2058924)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80184	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380603(2404069005/IF/IAY/2058921)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80185	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370861(2404069005/IF/IAY/2063173)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80186	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390400(2404069005/IF/IAY/2069499)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80187	UDALA	KHALADI	construction of NSPGY house of Subhadra Patra of Iualia(2404069/IF/10513750)	Works on Individuals Land (Category IV)	BP	0.2	0	0.17	0	0.03	85.00%	14
80188	UDALA	KHALADI	L.D of Madan Hembram S/O - Chamu(2404069005/LD/10390307)	Land Development	GP	0.29	0.01	0.26	0	0.03	86.67%	14
80189	UDALA	KHALADI	MPFP of Biswanath Tudu S/O - Singray Tudu of Chhatraipur(2404069005/IF/10290645)	Works on Individuals Land (Category IV)	GP	1.48	0.02	1.46	0	0.02	97.33%	10
80190	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1188413(2404069005/IF/IAY/877453)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
80191	UDALA	KHALADI	MPFP of Nityananda Sahu of Chhatraipur(2404069005/IF/10341840)	Works on Individuals Land (Category IV)	GP	2.85	0.15	2.83	0	0.02	94.33%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80192	UDALA	KHALADI	Const. of Gotaryshed Of Sri Maheswar Bachhini S/O - Banchhanidhi(2404069005/IF/10275270)	Works on Individuals Land (Category IV)	GP	0.13	0.32	0.11	0	0.02	24.44%	10
80193	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338070(2404069005/IF/IAV/1857150)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80194	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193130(2404069005/IF/IAV/1661144)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
80195	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1209898(2404069005/IF/IAV/1533035)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
80196	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337229(2404069005/IF/IAV/1810854)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80197	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340251(2404069005/IF/IAV/1875415)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80198	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1306539(2404069005/IF/IAV/1875277)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80199	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275678(2404069005/IF/IAV/1857082)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80200	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219718(2404069005/IF/IAV/2002295)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
80201	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379854(2404069005/IF/IAV/2003156)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
80202	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379748(2404069005/IF/IAV/2042150)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80203	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360744(2404069005/IF/IAV/2047410)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80204	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314452(2404069005/IF/IAV/2047021)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80205	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314844(2404069005/IF/IAV/2062169)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80206	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1189072(2404069005/IF/IAV/2067337)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80207	UDALA	KHALADI	L.D of Rutia Hembram S/O - Ramjit(2404069005/LD/10390304)	Land Development	GP	0.29	0.01	0.27	0	0.02	90.00%	10
80208	UDALA	KHALADI	L.D of Maheswar Murmu(2404069005/LD/10376229)	Land Development	GP	0.3	0	0.29	0	0.01	96.67%	5
80209	UDALA	KHALADI	L.D of Ramesh Madhei(2404069005/LD/10376230)	Land Development	GP	0.3	0	0.29	0	0.01	96.67%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80210	UDALA	KHALADI	L.D of Arjun Tudu(2404069005/LD/10376231)	Land Development	GP	0.3	0	0.29	0	0.01	96.67%	5
80211	UDALA	KHALADI	L.D of Guruva Tudu(2404069005/LD/10376330)	Land Development	GP	0.3	0	0.29	0	0.01	96.67%	5
80212	UDALA	KHALADI	Const. of IHHL of Mangulu Khatua S/O - Dibakar(2404069/RS/10402167)	Rural Sanitation	BP	0.02	0.1	0.01	0	0.01	8.33%	5
80213	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377440(2404069005/IF/IAY/2063288)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80214	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338837(2404069005/IF/IAY/1857140)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80215	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377566(2404069005/IF/IAY/1661151)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
80216	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1331970(2404069005/IF/IAY/1810833)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80217	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389924(2404069005/IF/IAY/1917758)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80218	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218535(2404069005/IF/IAY/1810828)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80219	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194705(2404069005/IF/IAY/1874884)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80220	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193068(2404069005/IF/IAY/1661143)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
80221	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193302(2404069005/IF/IAY/1661145)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
80222	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193326(2404069005/IF/IAY/1661146)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
80223	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377409(2404069005/IF/IAY/1661159)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
80224	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271654(2404069005/IF/IAY/1857146)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80225	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222548(2404069005/IF/IAY/1874619)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80226	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382917(2404069005/IF/IAY/1857095)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80227	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371260(2404069005/IF/IAY/1857136)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80228	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219901(2404069005/IF/IAY/1874655)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80229	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1199310(2404069005/IF/IAY/1889722)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80230	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1224683(2404069005/IF/IAY/1890031)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80231	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338811(2404069005/IF/IAY/1875393)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80232	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1209691(2404069005/IF/IAY/1874734)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80233	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2290944(2404069005/IF/IAY/1938289)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80234	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337924(2404069005/IF/IAY/1857100)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80235	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392104(2404069005/IF/IAY/2003205)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80236	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220155(2404069005/IF/IAY/2002288)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80237	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379858(2404069005/IF/IAY/2003157)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
80238	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379862(2404069005/IF/IAY/2015758)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80239	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392178(2404069005/IF/IAY/2015799)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80240	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338916(2404069005/IF/IAY/2029494)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80241	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1210351(2404069005/IF/IAY/2038820)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80242	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337511(2404069005/IF/IAY/2050270)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80243	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381983(2404069005/IF/IAY/2069356)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80244	UDALA	KHALADI	Fencing at Chhatraipur ups(2404069005/OP/114600)	Other Works	GP	0.1	0.2	0.1	0	0	33.33%	0
80245	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1337676(2404069005/IF/IAY/732262)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80246	UDALA	KHALADI	Const. of IHHL of Hambira Kisku W/O - Sarathi(2404069/RS/10388279)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
80247	UDALA	KHALADI	Const. of IHHL of Mochiram Hansda(2404069/RS/10380988)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
80248	UDALA	KHALADI	Const. of IHHL of Sanjay Kusumalia S/O - Surendra(2404069/RS/10388341)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
80249	UDALA	KHALADI	Const. of IHHL of Parbati Patra W/O - Umakanta(2404069/RS/10400360)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
80250	UDALA	KHALADI	Constr of IHHL of Sabitri Naik W/O-Dibakar(2404069/RS/10400333)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
80251	UDALA	KHALADI	Const. of IHHL of Rama Chandra Khadika S/O - Pabana(2404069/RS/10402128)	Rural Sanitation	BP	0.02	0.1	0.02	0.1	0	100.00%	0
80252	UDALA	KHALADI	Const. of IHHL of Karunakar Sahu S/O - Bidyadhar(2404069/RS/10402535)	Rural Sanitation	BP	0.02	0.08	0.02	0	0	20.00%	0
80253	UDALA	KHALADI	Const. of IHHL of Ratnakar Sahu S/O - Bidyadhar(2404069/RS/10402624)	Rural Sanitation	BP	0.02	0.08	0.02	0	0	20.00%	0
80254	UDALA	KHALADI	L.D of Chaitan Baskey(2404069005/LD/10376328)	Land Development	GP	0.3	0	0.3	0	0	100.00%	0
80255	UDALA	KHALADI	CONST. OF NIRU HANSDA(2404069/IF/10420935)	Works on Individuals Land (Category IV)	BP	0.06	0	0.06	0	0	100.00%	0
80256	UDALA	KHALADI	CONST. OF IHHL OF SORAJ BEHERA(2404069/RS/10402093)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
80257	UDALA	KHALADI	CONST. OF IHHL OF RUPI HANSDAH(2404069/RS/10402134)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
80258	UDALA	KHALADI	CONST. OF IHHL OF BUDHIRAM HANSDAH S/O- BAHADUR HANSDAH(2404069/RS/10402146)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
80259	UDALA	KHALADI	IHHL OF SUNRAM HANSDAH S/O- BAHADUR HANSDAH(2404069/RS/10402195)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
80260	UDALA	KHALADI	IHHL of Chaitanya Hansda S/o- Bahadur Hansdah(2404069/RS/10402197)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
80261	UDALA	KHALADI	IHHL OF RATIKANTA MALLIK S/O- MANGULU MALLIK(2404069/RS/10402198)	Rural Sanitation	BP	0.02	0.1	0.02	0	0	16.67%	0
80262	UDALA	KHALADI	Construction of AWC at Raghunath pur(2404069/AV/10376850)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	1.2	3.79	0	99.80%	0
80263	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340023(2404069005/IF/IAY/1857164)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80264	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317730(2404069005/IF/IAY/1810840)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80265	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337318(2404069005/IF/IAY/1810855)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80266	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307304(2404069005/IF/IAY/1857083)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80267	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307164(2404069005/IF/IAY/1875280)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80268	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337967(2404069005/IF/IAY/1875388)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80269	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217803(2404069005/IF/IAY/1889942)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80270	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220457(2404069005/IF/IAY/1889973)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80271	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337982(2404069005/IF/IAY/1917514)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80272	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193060(2404069005/IF/IAY/1661099)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
80273	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377436(2404069005/IF/IAY/1661150)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
80274	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338071(2404069005/IF/IAY/1810837)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80275	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1190624(2404069005/IF/IAY/1857071)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80276	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193220(2404069005/IF/IAY/1916551)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80277	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340333(2404069005/IF/IAY/2053254)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80278	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322681(2404069005/IF/IAY/1810842)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80279	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218402(2404069005/IF/IAY/1810847)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80280	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2292483(2404069005/IF/IAY/1810852)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80281	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2377991(2404069005/IF/IAY/1857092)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80282	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340335(2404069005/IF/IAY/1857144)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80283	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218617(2404069005/IF/IAY/1857157)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80284	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276454(2404069005/IF/IAY/1857160)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80285	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388996(2404069005/IF/IAY/1875566)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80286	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193583(2404069005/IF/IAY/1661168)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
80287	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325182(2404069005/IF/IAY/1875353)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80288	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1209781(2404069005/IF/IAY/1874732)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80289	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1209787(2404069005/IF/IAY/1857086)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80290	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218036(2404069005/IF/IAY/1874662)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80291	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325178(2404069005/IF/IAY/1875352)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80292	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338790(2404069005/IF/IAY/1857103)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80293	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1214337(2404069005/IF/IAY/2049872)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80294	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387335(2404069005/IF/IAY/1937845)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80295	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329760(2404069005/IF/IAY/1857107)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80296	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338489(2404069005/IF/IAY/1857163)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80297	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2292467(2404069005/IF/IAY/1938290)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80298	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220702(2404069005/IF/IAY/1857088)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80299	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382131(2404069005/IF/IAY/1875539)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80300	UDALA	KHALADI	L.D of Rabi Hembram S/O - Gansa(2404069005/LD/10390302)	Land Development	GP	0.29	0.01	0.29	0	0	96.67%	0
80301	UDALA	KHALADI	L.D of Radhamohan Hansda S/O - Makara(2404069005/LD/10390300)	Land Development	GP	0.29	0.01	0.29	0	0	96.67%	0
80302	UDALA	KHALADI	L.D of Laxman Murmu S/O - Samay(2404069005/LD/10390303)	Land Development	GP	0.29	0.01	0.29	0	0	96.67%	0
80303	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332942(2404069005/IF/IAY/1945827)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80304	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219373(2404069005/IF/IAY/2002294)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
80305	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338853(2404069005/IF/IAY/2002964)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
80306	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379856(2404069005/IF/IAY/2050906)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80307	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219868(2404069005/IF/IAY/2061454)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80308	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373693(2404069005/IF/IAY/2063223)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80309	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276713(2404069005/IF/IAY/2015496)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80310	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217629(2404069005/IF/IAY/2061444)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80311	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219858(2404069005/IF/IAY/2061453)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80312	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339014(2404069005/IF/IAY/2062461)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80313	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389067(2404069005/IF/IAY/2029566)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80314	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378187(2404069005/IF/IAY/2031673)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80315	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1388689(2404069005/IF/IAY/2031685)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80316	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337467(2404069005/IF/IAY/2040717)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80317	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375465(2404069005/IF/IAY/2063262)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80318	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320931(2404069005/IF/IAY/2040329)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80319	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320932(2404069005/IF/IAY/2040330)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80320	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326890(2404069005/IF/IAY/2040455)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80321	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326900(2404069005/IF/IAY/2040456)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80322	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276509(2404069005/IF/IAY/2039500)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80323	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321462(2404069005/IF/IAY/2040339)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80324	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339336(2404069005/IF/IAY/2040749)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80325	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340069(2404069005/IF/IAY/2040793)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80326	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373688(2404069005/IF/IAY/2041904)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80327	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373689(2404069005/IF/IAY/2041905)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80328	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379012(2404069005/IF/IAY/2063316)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80329	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328110(2404069005/IF/IAY/2050163)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80330	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322683(2404069005/IF/IAY/2047065)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80331	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361236(2404069005/IF/IAY/2050612)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80332	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378535(2404069005/IF/IAY/2063306)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80333	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314711(2404069005/IF/IAY/2058090)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80334	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314574(2404069005/IF/IAY/2053207)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80335	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340143(2404069005/IF/IAY/2050295)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80336	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2292491(2404069005/IF/IAV/2051674)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80337	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307305(2404069005/IF/IAV/2058052)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80338	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328239(2404069005/IF/IAV/2058381)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80339	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314059(2404069005/IF/IAV/2058084)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80340	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337277(2404069005/IF/IAV/2062439)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80341	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314447(2404069005/IF/IAV/2062162)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80342	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314713(2404069005/IF/IAV/2062164)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80343	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1314714(2404069005/IF/IAV/2062165)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80344	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370730(2404069005/IF/IAV/2063168)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80345	UDALA	KHALADI	construction of BPG of saraswati Maharana of siripur(2404069/IF/10500787)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
80346	UDALA	KHALADI	construction of BPG of Ratha Tudu of Naraharipur(2404069/IF/10500789)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
80347	UDALA	KHALADI	Construction of NSPGY house of Lokanath Madhei s/o Bipin of Jualia(2404069/IF/10511364)	Works on Individuals Land (Category IV)	BP	0.2	0	0.2	0	0	100.00%	0
80348	UDALA	KHALADI	Construction of IAY House -IAY REG. NO. OR1189057(2404069005/IF/IAV/858985)	Works on Individuals Land (Category IV)	BP	0.17	0	0.18	0	-0.01	105.88%	-5
80349	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1189299(2404069005/IF/IAV/1489486)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
80350	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323537(2404069005/IF/IAV/1857085)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80351	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196298(2404069005/IF/IAV/1937477)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80352	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1206475(2404069005/IF/IAV/1810824)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80353	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1190140(2404069005/IF/IAV/1857070)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80354	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1209842(2404069005/IF/IAY/1857133)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80355	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1202014(2404069005/IF/IAY/1857074)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80356	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338658(2404069005/IF/IAY/1917517)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80357	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275697(2404069005/IF/IAY/2074814)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80358	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1213933(2404069005/IF/IAY/1810826)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80359	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1209350(2404069005/IF/IAY/1874736)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80360	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386729(2404069005/IF/IAY/1857096)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80361	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220517(2404069005/IF/IAY/1937516)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80362	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371442(2404069005/IF/IAY/2050813)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80363	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338110(2404069005/IF/IAY/2050283)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80364	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339287(2404069005/IF/IAY/2050314)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80365	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389455(2404069005/IF/IAY/2053526)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80366	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387643(2404069005/IF/IAY/2075550)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80367	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387519(2404069005/IF/IAY/2059037)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80368	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386955(2404069005/IF/IAY/2059106)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80369	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337314(2404069005/IF/IAY/2058439)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80370	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361132(2404069005/IF/IAY/2058690)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80371	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363281(2404069005/IF/IAY/2058716)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80372	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370378(2404069005/IF/IAY/2058805)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80373	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381131(2404069005/IF/IAY/2058928)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80374	UDALA	KHALADI	Construction of NSPGY house of Sulachana Behera of Telduhudi(2404069/IF/10505097)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
80375	UDALA	KHALADI	Construction of NSPGY house of Sabitri Patra of Jualia(2404069/IF/10505468)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
80376	UDALA	KHALADI	construction of NSPGY of Ashok Parial of Jualia(2404069/IF/10500175)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
80377	UDALA	KHALADI	construction of NSPGY house of kausallya Patra of Jualia(2404069/IF/10500185)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
80378	UDALA	KHALADI	Construction of BPG Titli of Mayadhar Naik of kainsari(2404069/IF/10506947)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
80379	UDALA	KHALADI	BPGY of BHAGABATI SAHU(2404069005/IF/10362270)	Works on Individuals Land (Category IV)	GP	0.17	0	0.19	0	-0.02	111.76%	-10
80380	UDALA	KHALADI	Const. of Gotary Shed of Khitish Kumar Sahu(2404069005/IF/10396256)	Works on Individuals Land (Category IV)	GP	0.05	0.4	0.07	0	-0.02	15.56%	-10
80381	UDALA	KHALADI	Gatary shed of sasidhar Mohanty(2404069005/IF/10414808)	Works on Individuals Land (Category IV)	GP	0.09	0.36	0.11	0	-0.02	24.44%	-10
80382	UDALA	KHALADI	Gotary shed of Jagabandhu Moharana(2404069005/IF/10414953)	Works on Individuals Land (Category IV)	GP	0.09	0.36	0.11	0	-0.02	24.44%	-10
80383	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275680(2404069005/IF/IAY/1857172)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
80384	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193411(2404069005/IF/IAY/1661147)	Works on Individuals Land (Category IV)	BP	0.18	0	0.2	0	-0.02	111.11%	-10
80385	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307063(2404069005/IF/IAY/1917353)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
80386	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1332944(2404069005/IF/IAY/1874970)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
80387	UDALA	KHALADI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1190138(2404069005/IF/IAY/1874899)	Works on Individuals Land (Category IV)	GP	0.18	0	0.2	0	-0.02	111.11%	-10
80388	UDALA	KHALADI	Vermi Compost of Ramesh Barik of Chullaposi(2404069005/IF/10421437)	Works on Individuals Land (Category IV)	GP	0.04	0.15	0.08	0	-0.04	42.11%	-19
80389	UDALA	KHALADI	Imp. to service road of Kainsari minor from RD 1150 to 1600m of Kalo Irrn. Project (PP-10)(2404069/IC/10390942)	Micro Irrigation Works	BP	1.92	1.08	1.98	0	-0.06	66.00%	-29

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80390	UDALA	KHALADI	Gotry shed of Binod Moharana(2404069005/IF/10415240)	Works on Individuals Land (Category IV)	GP	0.09	0.36	0.16	0	-0.07	35.56%	-34
80391	UDALA	KHALADI	Const. of AWC Building at Salakhunta(2404069/AV/2438983)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	1.37	2.08	-0.17	69.00%	-82
80392	UDALA	KHALADI	Exavation of Dugwell of Ramjit Hansda(2404069005/IF/10345862)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.12	0	-0.31	67.47%	-150
80393	UDALA	KHALADI	Const. of Check Dam Near Purosttam Khandei House(2404069005/WC/10341706)	Water Conservation and Water Harvesting	GP	1.2	4.8	1.72	0	-0.52	28.67%	-251
80394	UDALA	KOCHILADIHA	RENOVATION OF KUMBHA GADIA TANK CHAKRAPAL, BAIRATPUR(2404069006/WH/3092694)	Renovation of traditional water bodies	GP	1725	0	2.68	0	1722.32	0.16%	832039
80395	UDALA	KOCHILADIHA	SITE DEVELOPMENT OF CHAKRAPAL AWC(2404069006/LD/2422798)	Land Development	GP	1136	0	0.59	0	1135.41	0.05%	548507
80396	UDALA	KOCHILADIHA	FENCING OF KUKUDAYUDHYA SCHOOL(2404069006/OP/139144)	Other Works	GP	143	0	0.15	0	142.85	0.10%	69010
80397	UDALA	KOCHILADIHA	GOATARY SHED OF HADIBANDHU DAS(2404069006/IF/10257491)	Works on Individuals Land (Category IV)	GP	90	0	0.13	0	89.87	0.14%	43415
80398	UDALA	KOCHILADIHA	Imp. of Road from Manadi PMGSY Road to Jatiadangar Srinath House(2404069006/RC/3107373)	Rural Connectivity	GP	3	2	0	0	3	0.00%	1449
80399	UDALA	KOCHILADIHA	3rd year maint. of Cashew plantation of Daitari Soren & 4 others(2404069/DP/3154609)	Drought Proofing	BP	3.23	1.94	0.59	0.6	2.64	23.02%	1275
80400	UDALA	KOCHILADIHA	3rd year maint. of ND Mango plantation of Dhanu Soren & 3 others(2404069/DP/3154607)	Drought Proofing	BP	2.78	1.52	0.54	0.51	2.24	24.42%	1082
80401	UDALA	KOCHILADIHA	Exavation of Tank at Hatimanda Pokhari(2404069006/WC/1378234)	Water Conservation and Water Harvesting	GP	2	3	0	0	2	0.00%	966
80402	UDALA	KOCHILADIHA	Excavation of fram of Lalchand Baskey(2404069006/IF/10341120)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0	0	1.98	0.00%	957
80403	UDALA	KOCHILADIHA	CONST. OF NEW ROAD FROM NANDA HOUSE TO PMGSY ROAD(2404069006/RC/10387873)	Rural Connectivity	GP	2.46	1.96	0.52	0	1.94	11.76%	937
80404	UDALA	KOCHILADIHA	CONST. OF NEW TANK AT JATIADANGAR PCPUR(2404069006/WC/10343424)	Water Conservation and Water Harvesting	GP	4	1	2.24	0	1.76	44.80%	850
80405	UDALA	KOCHILADIHA	Farm Pond of Chandra Mohan Hansda of P.C.Pur(2404069006/IF/10420227)	Works on Individuals Land (Category IV)	GP	1.65	0.02	0	0	1.65	0.00%	797
80406	UDALA	KOCHILADIHA	Farm Pond of Pradeep Kumar Panda(2404069006/IF/10473621)	Works on Individuals Land (Category IV)	GP	1.63	0.04	0	0	1.63	0.00%	787
80407	UDALA	KOCHILADIHA	Farm Pond of Bali Tudu(2404069006/IF/10473631)	Works on Individuals Land (Category IV)	GP	1.63	0.04	0	0	1.63	0.00%	787

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80408	UDALA	KOCHILADIHA	Farm Pond of Rajendra Singh S/O - Nurupa(2404069006/IF/10481153)	Works on Individuals Land (Category IV)	GP	1.63	0.04	0	0	1.63	0.00%	787
80409	UDALA	KOCHILADIHA	Farm Pond of Ramesh Chandra Padhi S/O - Ramachandra(2404069006/IF/10483584)	Works on Individuals Land (Category IV)	GP	1.63	0.04	0	0	1.63	0.00%	787
80410	UDALA	KOCHILADIHA	Exavation of Farm pond of Ratha Murmu (2404069006/IF/10328285)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0.39	0	1.59	19.50%	768
80411	UDALA	KOCHILADIHA	Exavation of Farm Pond of Pungi Hembram(2404069006/IF/10365086)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0.53	0	1.45	26.50%	700
80412	UDALA	KOCHILADIHA	Land Deveopment of Mohan Soren and 9 Others of Kochiladiha(2404069006/LD/2422608)	Land Development	GP	1.98	0.02	0.55	0	1.43	27.50%	691
80413	UDALA	KOCHILADIHA	Excavation of farm pond of Sudarsan Biswal(2404069006/IF/10341705)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0.7	0	1.28	35.00%	618
80414	UDALA	KOCHILADIHA	Exavation with Steps Barik House Front Tank(2404069006/WC/10343655)	Water Conservation and Water Harvesting	GP	2.5	2.5	1.22	0	1.28	24.40%	618
80415	UDALA	KOCHILADIHA	Land Deveopment Suna Hembram and 9 Others of Dimagadia(2404069006/LD/2422607)	Land Development	GP	1.98	0.02	0.71	0	1.27	35.50%	614
80416	UDALA	KOCHILADIHA	Renov. of Bathing ghata at Matikhania ghata at Bairatpur(2404069006/WH/3098410)	Renovation of traditional water bodies	GP	2	2	0.74	0	1.26	18.50%	609
80417	UDALA	KOCHILADIHA	imp. of Chakrapal playground(2404069006/LD/1111500)	Land Development	GP	2	0	0.79	0	1.21	39.50%	585
80418	UDALA	KOCHILADIHA	New Road from Patrasahi Chhaka to Mandal Sahi Village End(2404069006/RC/3096687)	Rural Connectivity	GP	3.6	5.4	2.52	0	1.08	28.00%	522
80419	UDALA	KOCHILADIHA	Landevlopment of Nihar Behera and 9others(2404069006/LD/1108650)	Land Development	GP	2	0	0.93	0	1.07	46.50%	517
80420	UDALA	KOCHILADIHA	Farm Pond of Antarvami Mohapatra S/O - Kulamani(2404069006/IF/10422292)	Works on Individuals Land (Category IV)	GP	1.65	0.02	0.61	0	1.04	36.53%	502
80421	UDALA	KOCHILADIHA	Excavation of New Tank at Kolhasahi near Kalapahad(2404069006/WC/1329208)	Water Conservation and Water Harvesting	GP	4.71	0.29	3.69	0	1.02	73.80%	493
80422	UDALA	KOCHILADIHA	Excavation of farm pond of Lalmohan hansdah (2404069006/IF/10421551)	Works on Individuals Land (Category IV)	GP	1.58	0.09	0.57	0	1.01	34.13%	488
80423	UDALA	KOCHILADIHA	Exavation of Kukudajudha Tank at P.C.Pur(2404069006/WC/10343595)	Water Conservation and Water Harvesting	GP	2.8	2.2	1.84	0	0.96	36.80%	464
80424	UDALA	KOCHILADIHA	Farm Pond of Anibesh Mohaparta(2404069006/IF/10419868)	Works on Individuals Land (Category IV)	GP	1.65	0.02	0.71	0	0.94	42.51%	454
80425	UDALA	KOCHILADIHA	Exavation of Farm pond of Lalchand Baskey(2404069006/IF/10328263)	Works on Individuals Land (Category IV)	GP	1.98	0.02	1.14	0	0.84	57.00%	406

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80426	UDALA	KOCHILADIHA	CONST. OF FARM POND OF GANGADHAR MURMU(2404069006/IF/10420986)	Works on Individuals Land (Category IV)	GP	1.58	0.09	0.81	0	0.77	48.50%	372
80427	UDALA	KOCHILADIHA	Excavation of Dugwell of Nilamani Murmu of Jadukhunta(2404069006/IF/10328273)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.11	0	0.7	6.63%	338
80428	UDALA	KOCHILADIHA	Excavation of farm pond of Jitray Singh(2404069006/IF/10341110)	Works on Individuals Land (Category IV)	GP	1.98	0.02	1.29	0	0.69	64.50%	333
80429	UDALA	KOCHILADIHA	Farm Pond of Ramesh Chandra Behera(2404069006/IF/10420519)	Works on Individuals Land (Category IV)	GP	1.65	0.02	0.97	0	0.68	58.08%	329
80430	UDALA	KOCHILADIHA	Excavation of Tank at Kirikichia Near Swarup Mohapatra(2404069006/WC/10343640)	Water Conservation and Water Harvesting	GP	2.5	2.5	1.83	0.58	0.67	48.20%	324
80431	UDALA	KOCHILADIHA	Renov. and Guardwall at Manidi Bandha(2404069/WH/10295941)	Renovation of traditional water bodies	BP	1.5	3.5	0.89	0	0.61	17.80%	295
80432	UDALA	KOCHILADIHA	Imp. of Road and Culvert from Madha House to P.C.Pur Canal Chhaka(2404069006/RC/10388205)	Rural Connectivity	GP	3.6	5.4	2.99	0	0.61	33.22%	295
80433	UDALA	KOCHILADIHA	Excavation of Dugwell of Santosh Dehuri S/O - Sudarsan of Dhulinda(2404069006/IF/10345197)	Works on Individuals Land (Category IV)	GP	0.61	0.59	0.08	0	0.53	6.67%	256
80434	UDALA	KOCHILADIHA	Excavation of Dugwell of Bijay Kumar Hansda(2404069006/IF/10328296)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.33	0	0.48	19.88%	232
80435	UDALA	KOCHILADIHA	Excavation of Dugwell of Brajakishore Murmu of Jadukhunta(2404069006/IF/10328266)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.46	0	0.35	27.71%	169
80436	UDALA	KOCHILADIHA	const of checkdam at masundia nala near narahari pradhan bill (2404069006/WC/1367526)	Water Conservation and Water Harvesting	GP	2	4	1.66	3.49	0.34	85.83%	164
80437	UDALA	KOCHILADIHA	GOTARY SHED OF JATIA NAIK(2404069006/IF/10268738)	Works on Individuals Land (Category IV)	GP	0.45	0	0.13	0	0.32	28.89%	155
80438	UDALA	KOCHILADIHA	Excavation of Dugwell of Kailash Hansdah of Jatiadangar(2404069006/IF/10328294)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.5	0	0.31	30.12%	150
80439	UDALA	KOCHILADIHA	Imp. of Road from Jayram House to Gajendra Singh House(2404069006/RC/3105844)	Rural Connectivity	GP	3	2	2.69	1.81	0.31	90.00%	150
80440	UDALA	KOCHILADIHA	GOTARY SHED OF CHARAN NAIK(2404069006/IF/10269335)	Works on Individuals Land (Category IV)	GP	0.45	0	0.15	0	0.3	33.33%	145
80441	UDALA	KOCHILADIHA	GOTARY SHED OF DILLIP SINGH(2404069006/IF/10269339)	Works on Individuals Land (Category IV)	GP	0.45	0	0.15	0	0.3	33.33%	145
80442	UDALA	KOCHILADIHA	GOTARY SHED OF DAMDAR SINGH(2404069006/IF/10269343)	Works on Individuals Land (Category IV)	GP	0.45	0	0.15	0	0.3	33.33%	145
80443	UDALA	KOCHILADIHA	const of bhagabat mahakud-kathapal(2404069006/IF/10234704)	Works on Individuals Land (Category IV)	GP	0.48	0.72	0.2	0	0.28	16.67%	135

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80444	UDALA	KOCHILADIHA	Exavation of Dugwell of Prasanta Kumar Das S/O - Prasanna(2404069006/IF/10345203)	Works on Individuals Land (Category IV)	GP	0.61	0.59	0.33	0	0.28	27.50%	135
80445	UDALA	KOCHILADIHA	Renovation of village tank goura hari das house(2404069006/WH/3087529)	Renovation of traditional water bodies	GP	3	2	2.73	0	0.27	54.60%	130
80446	UDALA	KOCHILADIHA	Exavation of Dugwell of Nitvananda Senapati(2404069006/IF/10368890)	Works on Individuals Land (Category IV)	GP	0.48	0.72	0.22	0	0.26	18.33%	126
80447	UDALA	KOCHILADIHA	Exavation of Dugwell of Pitambar Behera of Manadi(2404069006/IF/10328291)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.56	0	0.25	33.73%	121
80448	UDALA	KOCHILADIHA	land develop ment of barjakishor murmu(2404069006/LD/10413101)	Land Development	GP	0.22	0	0	0	0.22	0.00%	106
80449	UDALA	KOCHILADIHA	Exavation of Dugwell of Niranian padhi S/O - Harish of Khuntapal(2404069006/IF/10343680)	Works on Individuals Land (Category IV)	GP	0.61	0.59	0.39	0	0.22	32.50%	106
80450	UDALA	KOCHILADIHA	Conat. of PMAY of Baidhar Das S/O - Panchanan(2404069/IF/10516538)	Works on Individuals Land (Category IV)	BP	0.2	0	0	0	0.2	0.00%	97
80451	UDALA	KOCHILADIHA	EXCAVATION OF FARM POND OF SULACHANA SOREN (2404069006/IF/10422361)	Works on Individuals Land (Category IV)	GP	1.58	0.09	1.39	0	0.19	83.23%	92
80452	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219662(2404069006/IF/IA/1749693)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80453	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275864(2404069006/IF/IA/1749631)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80454	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276852(2404069006/IF/IA/1749695)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80455	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340520(2404069006/IF/IA/1857191)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80456	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337665(2404069006/IF/IA/1850144)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80457	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219587(2404069006/IF/IA/1857199)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80458	UDALA	KOCHILADIHA	Cont. of PMAY of Bhima Murmu S/O - Sama(2404069/IF/10506675)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80459	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376258(2404069006/IF/IA/2017193)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80460	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383547(2404069006/IF/IA/2058977)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80461	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383855(2404069006/IF/IA/2058982)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80462	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1190257(2404069006/IF/IAY/2058279)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80463	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371812(2404069006/IF/IAY/2058819)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80464	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371430(2404069006/IF/IAY/2058870)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80465	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1335476(2404069006/IF/IAY/2058416)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80466	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372063(2404069006/IF/IAY/2063195)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80467	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381223(2404069006/IF/IAY/2063349)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80468	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381225(2404069006/IF/IAY/2063350)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80469	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383784(2404069006/IF/IAY/2063380)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80470	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368279(2404069006/IF/IAY/2075370)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80471	UDALA	KOCHILADIHA	Exavation of Dugwell of Budhia Khande(2404069006/IF/10358768)	Works on Individuals Land (Category IV)	GP	0.61	0.59	0.44	0	0.17	36.67%	82
80472	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217367(2404069006/IF/IAY/1474402)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
80473	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219772(2404069006/IF/IAY/1416953)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
80474	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221073(2404069006/IF/IAY/1462300)	Works on Individuals Land (Category IV)	GP	0.17	0	0	0	0.17	0.00%	82
80475	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1207469(2404069006/IF/IAY/1857173)	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
80476	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1277114(2404069006/IF/IAY/1857192)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
80477	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216984(2404069006/IF/IAY/1353743)	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
80478	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221267(2404069006/IF/IAY/1857202)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
80479	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373968(2404069006/IF/IAY/1857181)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80480	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379707(2404069006/IF/IAY/2058901)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
80481	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376905(2404069006/IF/IAY/2059064)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
80482	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377828(2404069006/IF/IAY/2058881)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
80483	UDALA	KOCHILADIHA	Iay of rasananda khandei(2404069/IF/10089199)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
80484	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324755(2404069006/IF/IAY/2050144)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
80485	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1342673(2404069006/IF/IAY/2031525)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
80486	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339044(2404069006/IF/IAY/2029495)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
80487	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338764(2404069006/IF/IAY/2031509)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
80488	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338831(2404069006/IF/IAY/2031511)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
80489	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339568(2404069006/IF/IAY/2031513)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
80490	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219750(2404069006/IF/IAY/2049868)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
80491	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221648(2404069006/IF/IAY/1347051)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
80492	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1207960(2404069006/IF/IAY/1916682)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80493	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338767(2404069006/IF/IAY/2031510)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80494	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340483(2404069006/IF/IAY/2047200)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80495	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373815(2404069006/IF/IAY/2058939)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80496	UDALA	KOCHILADIHA	Renov. of Bathing Ghat of Tubewell Chhaka Tank near Lalmohan House(2404069006/WH/10293232)	Renovation of traditional water bodies	GP	3	2	2.88	2	0.12	97.60%	58
80497	UDALA	KOCHILADIHA	Imp.of Road From Manadi PMGSY Road to Jatiadangar Village with CD work(2404069006/RC/3101802)	Rural Connectivity	GP	2.14	2.86	2.02	1.51	0.12	70.60%	58

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80498	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217450(2404069006/IF/IA/1416959)	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
80499	UDALA	KOCHILADIHA	FENCING OF SARASABILLA SCHOOL(2404069006/OP/139145)	Other Works	GP	0.25	0	0.13	0	0.12	52.00%	58
80500	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371819(2404069006/IF/IA/2058822)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
80501	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217142(2404069006/IF/IA/2029338)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
80502	UDALA	KOCHILADIHA	Imp. to Mouda minor from RD 650 to 1320m of Sunei Irrn. Project (PP-11)(2404069/IC/10390946)	Micro Irrigation Works	BP	1.98	1.02	1.88	0	0.1	62.67%	48
80503	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383664(2404069006/IF/IA/1857184)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80504	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339077(2404069006/IF/IA/2031503)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80505	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325275(2404069006/IF/IA/2029480)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80506	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1325271(2404069006/IF/IA/2031435)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80507	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383471(2404069006/IF/IA/2059071)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80508	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383787(2404069006/IF/IA/2063381)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80509	UDALA	KOCHILADIHA	Imp. of Playground at Manidi UGME School(2404069006/LD/10118682)	Land Development	GP	1.6	0.4	1.51	0	0.09	75.50%	43
80510	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR1186481(2404069006/IF/IA/831228)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80511	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR1188443(2404069006/IF/IA/877459)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80512	UDALA	KOCHILADIHA	SCHOOL PLANITATION AT DIMGADIA ME SCHOOL(2404069/DP/3124422)	Drought Proofing	BP	0.15	0.23	0.06	0.22	0.09	73.68%	43
80513	UDALA	KOCHILADIHA	Devlopment of Kukudajudha Play Field(2404069006/LD/10120365)	Land Development	GP	1.6	0.4	1.53	0	0.07	76.50%	34
80514	UDALA	KOCHILADIHA	Imp. to Dimagadia S/M (Const of S. road RD 804 to 1205m) of Sunei Irrn. Project (PP No-13)(2404069/IC/10391122)	Micro Irrigation Works	BP	1.11	3.89	1.04	3.7	0.07	94.80%	34
80515	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1200284(2404069006/IF/IA/1850129)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80516	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339148(2404069006/IF/IAY/2031504)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80517	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339149(2404069006/IF/IAY/2031505)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80518	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368275(2404069006/IF/IAY/2058779)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80519	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1197742(2404069006/IF/IAY/2061354)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80520	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217448(2404069006/IF/IAY/1416958)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
80521	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221938(2404069006/IF/IAY/1416954)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
80522	UDALA	KOCHILADIHA	Const. of BPGY of Kishore Biswal(2404069/IF/10409720)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
80523	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338252(2404069006/IF/IAY/2015624)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80524	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338273(2404069006/IF/IAY/2015626)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80525	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384487(2404069006/IF/IAY/2031680)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80526	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390394(2404069006/IF/IAY/2031691)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80527	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220936(2404069006/IF/IAY/2057829)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80528	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1334052(2404069006/IF/IAY/2058423)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80529	UDALA	KOCHILADIHA	Farm Pond of Chandramani Naik (2404069006/IF/10422346)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.59	0	0.06	95.21%	29
80530	UDALA	KOCHILADIHA	Farm Pond of Puni Bhalluka(2404069006/IF/10422344)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.59	0	0.06	95.21%	29
80531	UDALA	KOCHILADIHA	Imp. to Dimogadia S/M (Const. of RD 400 to 800m) of Sunei Irrigation Project (PP No.- 13)(2404069/IC/10391121)	Micro Irrigation Works	BP	1.09	3.91	1.04	3.71	0.05	95.00%	24
80532	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218608(2404069006/IF/IAY/1326824)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
80533	UDALA	KOCHILADIHA	P.M.A.Y. OF KALICHARANA SINGH S/O JUPENDRA(2404069006/IF/10421606)	Works on Individuals Land (Category IV)	GP	0.17	0	0.12	0	0.05	70.59%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80534	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1199925(2404069006/IF/IAY/2031395)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80535	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337573(2404069006/IF/IAY/1850143)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80536	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1334054(2404069006/IF/IAY/2031453)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80537	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383857(2404069006/IF/IAY/2058983)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80538	UDALA	KOCHILADIHA	STONE PITCHING AT DHULINDA SONO RIVRER AT DHULINDA(2404069006/WC/1379064)	Water Conservation and Water Harvesting	GP	1.81	3.19	1.77	1.33	0.04	62.00%	19
80539	UDALA	KOCHILADIHA	Exavation of Dugwel of Parameswar Hansda S/O - Bhunda(2404069006/IF/10336132)	Works on Individuals Land (Category IV)	GP	0.61	0.59	0.57	0	0.04	47.50%	19
80540	UDALA	KOCHILADIHA	Iay of Kalicharan singh(2404069/IF/10089512)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
80541	UDALA	KOCHILADIHA	Iay house of nino hembram(2404069/IF/10105489)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
80542	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1211887(2404069006/IF/IAY/1416949)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
80543	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339611(2404069006/IF/IAY/1857189)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80544	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218303(2404069006/IF/IAY/2057804)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80545	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337498(2404069006/IF/IAY/2028591)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80546	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338186(2404069006/IF/IAY/2031499)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80547	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218828(2404069006/IF/IAY/2057805)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80548	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383786(2404069006/IF/IAY/2059110)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80549	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338406(2404069006/IF/IAY/2058475)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80550	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378772(2404069006/IF/IAY/2058890)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80551	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2292679(2404069006/IF/IAY/2064341)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80552	UDALA	KOCHILADIHA	Imp. to Jadukhunta S/M from RD 409 to 1465m of Sunei Irrn. Project (PP-13)(2404069/IC/10390951)	Micro Irrigation Works	BP	0.98	4.02	0.95	3.81	0.03	95.20%	14
80553	UDALA	KOCHILADIHA	Iay house of narendra hansdah(2404069/IF/10105485)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
80554	UDALA	KOCHILADIHA	Const.of BPGY of Lakshmi Naik W/O - Bancha(2404069/IF/10276896)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
80555	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR2262159(2404069006/IF/IAY/595154)	Works on Individuals Land (Category IV)	GP	0.17	0	0.14	0	0.03	82.35%	14
80556	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218223(2404069006/IF/IAY/1326829)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
80557	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1192261(2404069006/IF/IAY/1326804)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
80558	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220592(2404069006/IF/IAY/1326817)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
80559	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1208330(2404069006/IF/IAY/1416947)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
80560	UDALA	KOCHILADIHA	P.M.A.Y OF LIPI SINGH W/O BISWANATHA(2404069006/IF/10421604)	Works on Individuals Land (Category IV)	GP	0.17	0	0.14	0	0.03	82.35%	14
80561	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219322(2404069006/IF/IAY/1857177)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80562	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339468(2404069006/IF/IAY/1857187)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80563	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382428(2404069006/IF/IAY/1917725)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
80564	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340115(2404069006/IF/IAY/1857190)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80565	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220050(2404069006/IF/IAY/1857200)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80566	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337547(2404069006/IF/IAY/1749696)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
80567	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383306(2404069006/IF/IAY/1857183)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80568	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1335964(2404069006/IF/IAY/1850142)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80569	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338760(2404069006/IF/IAY/1857195)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80570	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343193(2404069006/IF/IAY/2015636)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80571	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338170(2404069006/IF/IAY/2015622)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80572	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338192(2404069006/IF/IAY/2015623)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80573	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375895(2404069006/IF/IAY/2031670)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80574	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383470(2404069006/IF/IAY/2031682)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80575	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340474(2404069006/IF/IAY/2058528)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80576	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2262014(2404069006/IF/IAY/2067036)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80577	UDALA	KOCHILADIHA	Farm Pond of Sanjay Kumar naik of Manida(2404069006/IF/10422342)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.62	0	0.03	97.01%	14
80578	UDALA	KOCHILADIHA	Imp. to Jadukhunta S/M from RD 00 to 480m of Sunei Irrn. Project (PP-13)(2404069/IC/10390950)	Micro Irrigation Works	BP	1.14	3.86	1.11	3.64	0.03	95.00%	14
80579	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-010/2773760(2404069006/IF/IAY/492246)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
80580	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-002/3569(2404069006/IF/IAY/491798)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
80581	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR-04-069-006-008/3780(2404069006/IF/IAY/493584)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
80582	UDALA	KOCHILADIHA	Const. of BPGY of Shankuntala Naik W/O - Kalicharan(2404069/IF/10276898)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
80583	UDALA	KOCHILADIHA	Exavation of Dugwell of Gouranga Singh of Chakarapal(2404069006/IF/10336364)	Works on Individuals Land (Category IV)	GP	0.61	0.59	0.59	0.58	0.02	97.50%	10
80584	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221733(2404069006/IF/IAY/1477354)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
80585	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221728(2404069006/IF/IAY/1353746)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
80586	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219573(2404069006/IF/IAY/1416962)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
80587	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2373995(2404069006/IF/IAY/1462213)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80588	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220418(2404069006/IF/IAV/1462302)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
80589	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217080(2404069006/IF/IAV/1474403)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
80590	UDALA	KOCHILADIHA	Farm Pond of Hemendra Naik(2404069006/IF/10422348)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.63	0	0.02	97.60%	10
80591	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339340(2404069006/IF/IAV/1857186)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80592	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221351(2404069006/IF/IAV/1810861)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80593	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339266(2404069006/IF/IAV/1850137)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80594	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339222(2404069006/IF/IAV/1857197)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80595	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220564(2404069006/IF/IAV/1857201)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80596	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220952(2404069006/IF/IAV/2057830)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80597	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380260(2404069006/IF/IAV/2015760)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80598	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218825(2404069006/IF/IAV/2015374)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80599	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339578(2404069006/IF/IAV/2031514)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80600	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382019(2404069006/IF/IAV/2047543)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80601	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379651(2404069006/IF/IAV/2059001)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80602	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377070(2404069006/IF/IAV/2063284)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
80603	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR2285403(2404069006/IF/IAV/828327)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
80604	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR1195415(2404069006/IF/IAV/833683)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
80605	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR1203518(2404069006/IF/IAV/878639)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80606	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR1203595(2404069006/IF/IAY/878643)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
80607	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR2260330(2404069006/IF/IAY/904444)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
80608	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1203040(2404069006/IF/IAY/1479078)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
80609	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220424(2404069006/IF/IAY/1347113)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
80610	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221452(2404069006/IF/IAY/1347050)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
80611	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276528(2404069006/IF/IAY/1466972)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
80612	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221404(2404069006/IF/IAY/1353754)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
80613	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1189077(2404069006/IF/IAY/1353739)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
80614	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216921(2404069006/IF/IAY/1416951)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
80615	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1207481(2404069006/IF/IAY/1462269)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
80616	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1188737(2404069006/IF/IAY/1467896)	Works on Individuals Land (Category IV)	GP	0.17	0	0.16	0	0.01	94.12%	5
80617	UDALA	KOCHILADIHA	Spl GPG of Basanti Barik W/O-Debendra(2404069/IF/10431414)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
80618	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222446(2404069006/IF/IAY/1489479)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
80619	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218161(2404069006/IF/IAY/1489480)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
80620	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339191(2404069006/IF/IAY/1857196)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80621	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359204(2404069006/IF/IAY/1857180)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80622	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220104(2404069006/IF/IAY/1916800)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80623	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220690(2404069006/IF/IAY/1916805)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80624	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333554(2404069006/IF/IAY/1850140)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80625	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329766(2404069006/IF/IAY/1857193)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80626	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275323(2404069006/IF/IAY/1917168)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80627	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1203125(2404069006/IF/IAY/1850130)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
80628	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337572(2404069006/IF/IAY/1749643)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
80629	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329890(2404069006/IF/IAY/1857194)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80630	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218123(2404069006/IF/IAY/1916782)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80631	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275571(2404069006/IF/IAY/1917171)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80632	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275857(2404069006/IF/IAY/1917175)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80633	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276229(2404069006/IF/IAY/2015492)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80634	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383665(2404069006/IF/IAY/1857185)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80635	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374056(2404069006/IF/IAY/1857182)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80636	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333573(2404069006/IF/IAY/1850141)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80637	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340496(2404069006/IF/IAY/2003011)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
80638	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380258(2404069006/IF/IAY/2015759)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80639	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359609(2404069006/IF/IAY/2031590)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80640	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219106(2404069006/IF/IAY/2031322)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80641	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317629(2404069006/IF/IAY/2031427)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80642	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380257(2404069006/IF/IAY/2031677)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80643	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221067(2404069006/IF/IAY/2031329)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80644	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359208(2404069006/IF/IAY/2031597)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80645	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337822(2404069006/IF/IAY/2058451)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80646	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339633(2404069006/IF/IAY/2058520)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80647	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219067(2404069006/IF/IAY/2049580)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80648	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360069(2404069006/IF/IAY/2053370)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80649	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368286(2404069006/IF/IAY/2058780)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80650	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376741(2404069006/IF/IAY/2058869)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80651	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356198(2404069006/IF/IAY/2058628)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80652	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371815(2404069006/IF/IAY/2058820)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80653	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377902(2404069006/IF/IAY/2058882)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80654	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389933(2404069006/IF/IAY/2059060)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80655	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389937(2404069006/IF/IAY/2059061)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80656	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221739(2404069006/IF/IAY/2061463)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80657	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220306(2404069006/IF/IAY/2061457)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80658	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1197736(2404069006/IF/IAY/2061353)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80659	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339010(2404069006/IF/IAY/2075201)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80660	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390395(2404069006/IF/IAY/2077587)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
80661	UDALA	KOCHILADIHA	excavation of dugwell of surendra naik of mandi(2404069006/IF/10209770)	Works on Individuals Land (Category IV)	GP	0.65	0.65	0.65	0	0	50.00%	0
80662	UDALA	KOCHILADIHA	Construction of IAY House -IAY REG. NO. OR2245846(2404069006/IF/IAY/1063399)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80663	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219910(2404069006/IF/IAY/1353752)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80664	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220428(2404069006/IF/IAY/1347059)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80665	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387055(2404069006/IF/IAY/1347117)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80666	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219372(2404069006/IF/IAY/1347058)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80667	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1212150(2404069006/IF/IAY/1347062)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80668	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216923(2404069006/IF/IAY/1347065)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80669	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271617(2404069006/IF/IAY/1347052)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80670	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1208421(2404069006/IF/IAY/1347070)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80671	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220197(2404069006/IF/IAY/1353753)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80672	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217697(2404069006/IF/IAY/1353760)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80673	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217429(2404069006/IF/IAY/1353758)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80674	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1200271(2404069006/IF/IAY/1353742)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80675	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221789(2404069006/IF/IAY/1462266)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	0	0	100.00%	0
80676	UDALA	KOCHILADIHA	Const. of New AWC Building at Kukudaiudha at P.C.Pur(2404069/AV/10371655)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	1.2	0	0	24.00%	0
80677	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1212008(2404069006/IF/IAY/1467890)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80678	UDALA	KOCHILADIHA	Const. of BPGY of Himanshu Behera S/O - Bhaskar(2404069/IF/10408360)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80679	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275049(2404069006/IF/IAY/1466245)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
80680	UDALA	KOCHILADIHA	LAND DEVELOPMENT OF SHYAM HANSDAH(2404069006/LD/10376625)	Land Development	GP	0.22	0.02	0.22	0	0	91.67%	0
80681	UDALA	KOCHILADIHA	EXCAVATION OF F.M. OF SURENDRA TUDU(2404069006/IF/10421545)	Works on Individuals Land (Category IV)	GP	1.58	0.09	1.58	0	0	94.61%	0
80682	UDALA	KOCHILADIHA	Renovation of w/c of chaka No. - 6L,7L & 8L of P.C.Pur S/M of Sunei Irrn. Project (PP No - 12)(2404069/IC/10390825)	Micro Irrigation Works	BP	1.78	1.22	1.78	0	0	59.33%	0
80683	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219367(2404069006/IF/IAY/1857198)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
80684	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219327(2404069006/IF/IAY/1857178)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80685	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340086(2404069006/IF/IAY/1749697)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
80686	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338941(2404069006/IF/IAY/1917522)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80687	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338971(2404069006/IF/IAY/1917524)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80688	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339643(2404069006/IF/IAY/1850138)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80689	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329765(2404069006/IF/IAY/2058384)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80690	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275319(2404069006/IF/IAY/1857203)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80691	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339541(2404069006/IF/IAY/1749635)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
80692	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339508(2404069006/IF/IAY/1857188)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80693	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2373849(2404069006/IF/IAY/1857179)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80694	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1204756(2404069006/IF/IAY/2031394)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80695	UDALA	KOCHILADIHA	Const. of PMAY of Kuanr Soren (2404069/IF/10514754)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80696	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271779(2404069006/IF/IAY/2057912)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80697	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1343194(2404069006/IF/IAY/2015637)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80698	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273845(2404069006/IF/IAY/2015434)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80699	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1359207(2404069006/IF/IAY/2050593)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80700	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333392(2404069006/IF/IAY/2015596)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80701	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333407(2404069006/IF/IAY/2015598)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80702	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374623(2404069006/IF/IAY/2031663)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80703	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374624(2404069006/IF/IAY/2031665)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80704	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271493(2404069006/IF/IAY/2057900)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80705	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333394(2404069006/IF/IAY/2058431)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80706	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218932(2404069006/IF/IAY/2015376)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80707	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218938(2404069006/IF/IAY/2015377)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80708	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219749(2404069006/IF/IAY/2015381)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80709	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1207963(2404069006/IF/IAY/2031391)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80710	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219252(2404069006/IF/IAY/2031323)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80711	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR137778(2404069006/IF/IAY/2031664)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80712	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1207041(2404069006/IF/IAY/2031393)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80713	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374760(2404069006/IF/IAY/2031667)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80714	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374304(2404069006/IF/IAY/2031656)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80715	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216633(2404069006/IF/IAY/2057786)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80716	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339496(2404069006/IF/IAY/2031506)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80717	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338910(2404069006/IF/IAY/2058489)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80718	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384327(2404069006/IF/IAY/2031689)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80719	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340105(2404069006/IF/IAY/2047198)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80720	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275574(2404069006/IF/IAY/2057925)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80721	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275932(2404069006/IF/IAY/2057972)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80722	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1341712(2404069006/IF/IAY/2058521)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80723	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375322(2404069006/IF/IAY/2058874)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80724	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377795(2404069006/IF/IAY/2058880)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80725	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379336(2404069006/IF/IAY/2058900)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80726	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376664(2404069006/IF/IAY/2059043)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80727	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376665(2404069006/IF/IAY/2059048)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80728	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376906(2404069006/IF/IAY/2059069)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80729	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338609(2404069006/IF/IAY/2058460)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80730	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384324(2404069006/IF/IAY/2058988)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80731	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2374350(2404069006/IF/IAY/2059811)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80732	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374584(2404069006/IF/IAV/2058849)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80733	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378183(2404069006/IF/IAV/2058886)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80734	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377315(2404069006/IF/IAV/2058992)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80735	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1346982(2404069006/IF/IAV/2058512)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80736	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371530(2404069006/IF/IAV/2058816)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80737	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340473(2404069006/IF/IAV/2058527)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80738	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383546(2404069006/IF/IAV/2058976)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80739	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338739(2404069006/IF/IAV/2058477)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80740	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377318(2404069006/IF/IAV/2063287)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80741	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338285(2404069006/IF/IAV/2062451)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
80742	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217280(2404069006/IF/IAV/1326828)	Works on Individuals Land (Category IV)	BP	0.17	0	0.18	0	-0.01	105.88%	-5
80743	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338424(2404069006/IF/IAV/2058476)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80744	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339002(2404069006/IF/IAV/2058456)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80745	UDALA	KOCHILADIHA	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384326(2404069006/IF/IAV/2058989)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
80746	UDALA	KOCHILADIHA	L.D of Panchamani Singh(2404069006/LD/10376359)	Land Development	GP	0.22	0.02	0.23	0	-0.01	95.83%	-5
80747	UDALA	KOCHILADIHA	Goat Shed of Sanjay Sethi of Kathpal(2404069006/IF/10368225)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.08	0	-0.02	17.39%	-10
80748	UDALA	KOCHILADIHA	Fencing at Jadukhunta U.P(2404069006/OP/113310)	Other Works	GP	0.15	0.1	0.17	0	-0.02	68.00%	-10
80749	UDALA	KOCHILADIHA	Const.of AWC building at Jadukhunta(2404069/AV/10340004)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	1.22	0	-0.02	24.40%	-10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80750	UDALA	KOCHILADIHA	New Road from Patrasahi Chhaka to Mandal Sahi Village End(2404069006/RC/2414246)	Rural Connectivity	GP	1.5	3.5	1.53	0	-0.03	30.60%	-14
80751	UDALA	KOCHILADIHA	Guardwall and Bathing Ghat of Abhinash Tank of Manadi(2404069/WC/10331724)	Water Conservation and Water Harvesting	BP	1.5	3.5	1.53	0	-0.03	30.60%	-14
80752	UDALA	KOCHILADIHA	Goat Shed of Chandan Kumar Behera of Bairatpur(2404069006/IF/10367587)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.11	0	-0.05	23.91%	-24
80753	UDALA	KOCHILADIHA	Goat Shed of Janaki Mishra of Bairatpur(2404069006/IF/10353789)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.13	0	-0.07	28.26%	-34
80754	UDALA	KOCHILADIHA	Const. of Gotary Shedof Arati Singh of Bairatpur(2404069006/IF/10369223)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.17	0	-0.11	36.96%	-53
80755	UDALA	KOCHILADIHA	Const. of Check Dam Over Masundia Nala at Sarasbila(2404069006/WC/3158046)	Water Conservation and Water Harvesting	GP	1.2	4.8	1.31	2.74	-0.11	67.50%	-53
80756	UDALA	KOCHILADIHA	STONE PITCHING AT KHUNTAPAL NADI GHATA(2404069006/WC/1378513)	Water Conservation and Water Harvesting	GP	2.02	2.98	2.18	1.3	-0.16	69.60%	-77
80757	UDALA	KOCHILADIHA	Imp. of Play Ground at Dimgadia Durgamandap Field(2404069006/LD/10325993)	Land Development	GP	1.5	1.5	1.68	1.29	-0.18	99.00%	-87
80758	UDALA	KOCHILADIHA	CONSTRUCTION OF A.W.C. AT MATHURAPUR, SARASABILLA(2404069/AV/143610)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	1.48	1.36	-0.28	56.80%	-135
80759	UDALA	KOCHILADIHA	Const. of Road and Culvert Jhanga Sahi Kukuda Judhya Pokhari Chhaka to Bhagabat House(2404069006/RC/10391313)	Rural Connectivity	GP	1.5	3.5	1.79	0	-0.29	35.80%	-140
80760	UDALA	KOCHILADIHA	RENO. OF PINDARAGADIA TANK(2404069006/WH/10300214)	Renovation of traditional water bodies	GP	2	3	2.34	2.35	-0.34	93.80%	-164
80761	UDALA	KOCHILADIHA	Renov. of Manadi Bindhanisahi Tank(2404069006/WH/10299768)	Renovation of traditional water bodies	GP	2	3	2.35	2.29	-0.35	92.80%	-169
80762	UDALA	KOCHILADIHA	New tank of colony sahi- sarasbila(2404069006/WC/1370071)	Water Conservation and Water Harvesting	GP	3	2	3.72	0	-0.72	74.40%	-348
80763	UDALA	KOCHILADIHA	Completion of checkdam at gajubandha dimagodia(2404069006/WC/1367121)	Water Conservation and Water Harvesting	GP	1.2	3.8	2.37	1.63	-1.17	80.00%	-565
80764	UDALA	KUNDABAI	Const. of Road from RD Road to Radha Mohan Singh House(2404069007/RC/10387882)	Rural Connectivity	GP	3.32	1.27	0	0	3.32	0.00%	1604
80765	UDALA	KUNDABAI	Const. of Embakment of Deo Nala with Stone Packing at Balma Bnadh(2404069007/FP/10340608)	Flood Control and Protection	GP	3	2	0	0	3	0.00%	1449
80766	UDALA	KUNDABAI	Cost. of Road from Badam Chhaka to Ramesh Mohanta House(2404069007/RC/10387881)	Rural Connectivity	GP	3.32	1.58	0.5	0	2.82	10.20%	1362
80767	UDALA	KUNDABAI	Site Development of RD Degree Collage Premises(2404069007/LD/10399928)	Land Development	GP	2.29	1.44	0	0	2.29	0.00%	1106

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80768	UDALA	KUNDABAI	Const. of Road form kirti house to rd Road(2404069007/RC/10387874)	Rural Connectivity	GP	2.4	1.43	0.67	0	1.73	17.49%	836
80769	UDALA	KUNDABAI	Site Development of RD +2 Collage Premises(2404069007/LD/10399926)	Land Development	GP	2.29	1.44	0.57	0	1.72	15.28%	831
80770	UDALA	KUNDABAI	Stone Packing at River deo Near Damu Sungh House to Keshpada(2404069007/FP/10340607)	Flood Control and Protection	GP	1.8	1.2	0.11	0	1.69	3.67%	816
80771	UDALA	KUNDABAI	Const. of Road from Gudura Mahali House to Alamavatala(2404069007/RC/10388220)	Rural Connectivity	GP	3	2	1.33	0	1.67	26.60%	807
80772	UDALA	KUNDABAI	Farm Pond of Gobinda Murmu S/O - Laxman(2404069007/IF/10478022)	Works on Individuals Land (Category IV)	GP	1.63	0.04	0	0	1.63	0.00%	787
80773	UDALA	KUNDABAI	Exavation of Farm Pond of Rameswar Murmu S/O - Jata(2404069007/IF/10420539)	Works on Individuals Land (Category IV)	GP	1.65	0.02	0.38	0	1.27	22.75%	614
80774	UDALA	KUNDABAI	Exavation of Farm Pond of Rama Chandra Hembram(2404069007/IF/10420549)	Works on Individuals Land (Category IV)	GP	1.65	0.02	0.39	0	1.26	23.35%	609
80775	UDALA	KUNDABAI	Farm Pond of Girish Ch. Biswal (20m x 20m)(2404069/IF/10490523)	Works on Individuals Land (Category IV)	BP	1.43	0.24	0.2	0	1.23	11.98%	594
80776	UDALA	KUNDABAI	Development Play field at Dangadahi of Navarangamatia(2404069007/LD/1120814)	Land Development	GP	3.15	0.65	1.94	0	1.21	51.05%	585
80777	UDALA	KUNDABAI	Exavation of Farm Pond of Sridhar khandei(2404069007/IF/10421597)	Works on Individuals Land (Category IV)	GP	1.65	0.02	0.52	0	1.13	31.14%	546
80778	UDALA	KUNDABAI	Farm Pond of Tapan Kumar Mohanta (15m x 15m)(2404069/IF/10497157)	Works on Individuals Land (Category IV)	BP	0.97	0.25	0	0	0.97	0.00%	469
80779	UDALA	KUNDABAI	Farm Pond of Surendra Singh S/O - Ruhya(2404069007/IF/10420543)	Works on Individuals Land (Category IV)	GP	1.65	0.02	0.75	0	0.9	44.91%	435
80780	UDALA	KUNDABAI	Const. of Road fom Kaima Chhaka to Jatisahi MI Canal(2404069007/RC/10388285)	Rural Connectivity	GP	3	2	2.19	0	0.81	43.80%	391
80781	UDALA	KUNDABAI	Imp. of Road from Badam Chhaka to Kulamani House(2404069007/RC/10388283)	Rural Connectivity	GP	3	2	2.24	0	0.76	44.80%	367
80782	UDALA	KUNDABAI	Farm Pond of Harish Ch. Madhei (15m x 15m)(2404069/IF/10490526)	Works on Individuals Land (Category IV)	BP	0.97	0.25	0.25	0	0.72	20.49%	348
80783	UDALA	KUNDABAI	Const. of Earthen Road from Budhia Kisku House to Rameswar House at Balma(2404069007/RC/10388393)	Rural Connectivity	GP	3	2	2.33	0.96	0.67	65.80%	324
80784	UDALA	KUNDABAI	Exavation of Farm Pond of Bipin Hansdah(2404069007/IF/10420548)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.03	0	0.62	61.68%	300
80785	UDALA	KUNDABAI	L.D of Miria Murmu and 9 Others of Balabhadrapur(2404069007/LD/1121506)	Land Development	GP	2	0.1	1.46	0	0.54	69.52%	261

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80786	UDALA	KUNDABAI	Exavation of Farm Pond of Upendra Naik S/O - Laxmidhar(2404069007/IF/10421239)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.13	0	0.52	67.66%	251
80787	UDALA	KUNDABAI	Development of Play Field at With Green Fencing at Balma(2404069007/LD/10374105)	Land Development	GP	0.96	0.24	0.52	0	0.44	43.33%	213
80788	UDALA	KUNDABAI	M.P.F.P of Sanakaru Singh S/O - Baya(2404069007/IF/10327720)	Works on Individuals Land (Category IV)	GP	1.91	0.09	1.51	0	0.4	75.50%	193
80789	UDALA	KUNDABAI	Imp. of Road from RD Road to Subal Singh House(2404069007/RC/10388219)	Rural Connectivity	GP	2.5	2.5	2.13	2.47	0.37	92.00%	179
80790	UDALA	KUNDABAI	Exavation of Farm Pond of Adikanda Naik(2404069007/IF/10420537)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.32	0	0.33	79.04%	159
80791	UDALA	KUNDABAI	Exavation of Farm Pond of Mohan Khandei S/O - Panchu(2404069007/IF/10420672)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.32	0	0.33	79.04%	159
80792	UDALA	KUNDABAI	Const.of New AWC Building at Balma(2404069/AV/143271)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	0.92	2.59	0.28	70.20%	135
80793	UDALA	KUNDABAI	Const.of Gurdwall & canal Development from Mavadhhar Biswalland to Kathi Miridia Land at Balabhadrapur(2404069007/WC/1375660)	Water Conservation and Water Harvesting	GP	1.75	1.75	1.5	1.31	0.25	80.29%	121
80794	UDALA	KUNDABAI	Const. of New AWC building at Asanbani(2404069/AV/143738)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	0.97	3.11	0.23	81.60%	111
80795	UDALA	KUNDABAI	FARM POND KAPILA MANIKA(2404069007/IF/10419729)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.42	0	0.23	85.03%	111
80796	UDALA	KUNDABAI	Site Deleopment of Colonysahi AWC at Kundabai(2404069007/LD/2421203)	Land Development	GP	1.1	0.4	0.89	0.22	0.21	74.00%	101
80797	UDALA	KUNDABAI	Const. of Dugwell of Suresh Chandra Barik of Kundabai(2404069007/IF/10267613)	Works on Individuals Land (Category IV)	GP	0.5	0.7	0.31	0	0.19	25.83%	92
80798	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337973(2404069007/IF/IAY/1641253)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80799	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275409(2404069007/IF/IAY/1874714)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80800	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318369(2404069007/IF/IAY/1755572)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80801	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338096(2404069007/IF/IAY/1900607)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80802	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324556(2404069007/IF/IAY/175601)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80803	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217680(2404069007/IF/IAY/1850293)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80804	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367822(2404069007/IF/IAY/1755607)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80805	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338259(2404069007/IF/IAY/1850273)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80806	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338171(2404069007/IF/IAY/1850278)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80807	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337254(2404069007/IF/IAY/1850285)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80808	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269475(2404069007/IF/IAY/1850296)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80809	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318965(2404069007/IF/IAY/1755573)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80810	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269263(2404069007/IF/IAY/1755599)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80811	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1183768(2404069007/IF/IAY/1755557)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80812	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218236(2404069007/IF/IAY/1755580)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80813	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339382(2404069007/IF/IAY/1755583)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80814	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273983(2404069007/IF/IAY/1641244)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80815	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372277(2404069007/IF/IAY/1755584)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80816	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336295(2404069007/IF/IAY/1641261)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80817	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275516(2404069007/IF/IAY/1850298)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80818	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274981(2404069007/IF/IAY/1755570)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80819	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338267(2404069007/IF/IAY/1755567)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80820	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336103(2404069007/IF/IAY/1755586)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80821	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2244375(2404069007/IF/IAY/1755585)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80822	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338258(2404069007/IF/IAY/1755566)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
80823	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336014(2404069007/IF/IAY/1850282)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80824	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371313(2404069007/IF/IAY/1945944)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80825	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338113(2404069007/IF/IAY/1964837)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80826	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338253(2404069007/IF/IAY/1964838)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80827	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370015(2404069007/IF/IAY/1965027)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80828	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372658(2404069007/IF/IAY/1965075)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80829	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218537(2404069007/IF/IAY/2031325)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80830	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324555(2404069007/IF/IAY/2005820)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80831	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374484(2404069007/IF/IAY/2006010)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80832	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375256(2404069007/IF/IAY/2017191)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80833	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382275(2404069007/IF/IAY/2003149)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80834	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369005(2404069007/IF/IAY/1965015)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80835	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368193(2404069007/IF/IAY/2005983)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80836	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360045(2404069007/IF/IAY/2005921)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80837	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367952(2404069007/IF/IAY/2005976)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80838	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374466(2404069007/IF/IAY/2006009)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80839	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367951(2404069007/IF/IAY/2015713)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80840	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367953(2404069007/IF/IAY/2005977)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80841	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373568(2404069007/IF/IAY/2028611)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80842	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317980(2404069007/IF/IAY/2031428)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80843	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318372(2404069007/IF/IAY/2031432)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80844	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368627(2404069007/IF/IAY/2031624)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80845	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374553(2404069007/IF/IAY/2031662)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80846	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375893(2404069007/IF/IAY/2031669)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80847	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375914(2404069007/IF/IAY/2031671)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80848	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376054(2404069007/IF/IAY/2031672)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80849	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382484(2404069007/IF/IAY/2031683)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80850	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216439(2404069007/IF/IAY/2057800)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80851	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318966(2404069007/IF/IAY/2058116)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80852	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368730(2404069007/IF/IAY/2058784)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80853	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269116(2404069007/IF/IAY/2057905)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
80854	UDALA	KUNDABAI	Const. of Checkdam Bipra Naik Land at Kundabai(2404069007/WC/10331398)	Water Conservation and Water Harvesting	GP	1.2	3.8	1.02	2.99	0.18	80.20%	87
80855	UDALA	KUNDABAI	Exavation of Farm Pond of Rajendra Giri(2404069007/IF/10420540)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.47	0	0.18	88.02%	87
80856	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1221116(2404069007/IF/IAY/879142)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
80857	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1184091(2404069007/IF/IAY/1850261)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80858	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338081(2404069007/IF/IAY/1850277)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
80859	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337551(2404069007/IF/IAY/1641251)	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
80860	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2281104(2404069007/IF/IAY/905798)	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
80861	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337396(2404069007/IF/IAY/1755603)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
80862	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338037(2404069007/IF/IAY/1641255)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
80863	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338217(2404069007/IF/IAY/1850269)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
80864	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1219410(2404069007/IF/IAY/879114)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
80865	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1196639(2404069007/IF/IAY/878173)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
80866	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2284992(2404069007/IF/IAY/1641250)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
80867	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275751(2404069007/IF/IAY/1875131)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
80868	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276266(2404069007/IF/IAY/2031347)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
80869	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374740(2404069007/IF/IAY/2031666)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
80870	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218698(2404069007/IF/IAY/2016912)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
80871	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1185918(2404069007/IF/IAY/1964098)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
80872	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318307(2404069007/IF/IAY/2028580)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
80873	UDALA	KUNDABAI	M.P.F.P. of Tuni Singh S/O - Supai(2404069007/IF/10327715)	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.75	0	0.15	87.50%	72
80874	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1218027(2404069007/IF/IAY/879094)	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
80875	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1271478(2404069007/IF/IAY/1296465)	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80876	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1186825(2404069007/IF/IAY/1819770)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
80877	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274973(2404069007/IF/IAY/1641247)	Works on Individuals Land (Category IV)	BP	0.18	0	0.04	0	0.14	22.22%	68
80878	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337315(2404069007/IF/IAY/1964846)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
80879	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338266(2404069007/IF/IAY/2015625)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
80880	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370762(2404069007/IF/IAY/1965030)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
80881	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376110(2404069007/IF/IAY/2058862)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
80882	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2286696(2404069007/IF/IAY/2064330)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
80883	UDALA	KUNDABAI	Imp.of Approach Road Over Deo River Balma(2404069007/RC/10388236)	Rural Connectivity	GP	1.8	1.2	1.67	0	0.13	55.67%	63
80884	UDALA	KUNDABAI	CONST OF PMAY RAGHUNATH SINGH(2404069/IF/10267444)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
80885	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1219000(2404069007/IF/IAY/879105)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
80886	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1216294(2404069007/IF/IAY/1296372)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
80887	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217261(2404069007/IF/IAY/1342073)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
80888	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317453(2404069007/IF/IAY/1850289)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80889	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318305(2404069007/IF/IAY/1850291)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80890	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220634(2404069007/IF/IAY/1850295)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80891	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274968(2404069007/IF/IAY/1850297)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80892	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219093(2404069007/IF/IAY/175579)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
80893	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376934(2404069007/IF/IAY/1965093)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80894	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374548(2404069007/IF/IAY/2003112)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80895	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374706(2404069007/IF/IAY/2003113)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80896	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370010(2404069007/IF/IAY/1965026)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
80897	UDALA	KUNDABAI	Exavation of Massonary Canal from Ramaraja to Raika Bilo (2404069007/WC/10328576)	Water Conservation and Water Harvesting	GP	1.8	1.49	1.68	0	0.12	51.06%	58
80898	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271430(2404069007/IF/IAY/1457879)	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
80899	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1218342(2404069007/IF/IAY/1296383)	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
80900	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337418(2404069007/IF/IAY/1755588)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
80901	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193349(2404069007/IF/IAY/1850262)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
80902	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1198267(2404069007/IF/IAY/1850263)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
80903	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216999(2404069007/IF/IAY/1850264)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
80904	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275744(2404069007/IF/IAY/1850287)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
80905	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336153(2404069007/IF/IAY/1850283)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
80906	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336927(2404069007/IF/IAY/1850284)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
80907	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274880(2404069007/IF/IAY/1641246)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
80908	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336215(2404069007/IF/IAY/1755575)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
80909	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318961(2404069007/IF/IAY/175600)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
80910	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368302(2404069007/IF/IAY/2028608)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
80911	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216354(2404069007/IF/IAY/1342078)	Works on Individuals Land (Category IV)	BP	0.17	0	0.06	0	0.11	35.29%	53

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80912	UDALA	KUNDABAI	SCHOOL PLANTATION AT UPARTALDIHA P. SCHOOL(2404069/DP/3126070)	Drought Proofing	BP	0.15	0.23	0.04	0.22	0.11	68.42%	53
80913	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2293370(2404069007/IF/IAY/906737)	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
80914	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1218914(2404069007/IF/IAY/879103)	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
80915	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275171(2404069007/IF/IAY/1342061)	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
80916	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1218293(2404069007/IF/IAY/1293289)	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
80917	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1216450(2404069007/IF/IAY/1296379)	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
80918	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216600(2404069007/IF/IAY/1457873)	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
80919	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338213(2404069007/IF/IAY/1850280)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80920	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2283955(2404069007/IF/IAY/1850268)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80921	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275262(2404069007/IF/IAY/2015486)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80922	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373591(2404069007/IF/IAY/2031648)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
80923	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2286440(2404069007/IF/IAY/470204)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80924	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1216754(2404069007/IF/IAY/750873)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80925	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275350(2404069007/IF/IAY/1342064)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80926	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217246(2404069007/IF/IAY/1342072)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
80927	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338218(2404069007/IF/IAY/1850270)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
80928	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338257(2404069007/IF/IAY/1850272)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
80929	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339348(2404069007/IF/IAY/2015629)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80930	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376106(2404069007/IF/IAY/2031658)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
80931	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1216443(2404069007/IF/IAY/1296378)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
80932	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1215336(2404069007/IF/IAY/1296368)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
80933	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337991(2404069007/IF/IAY/1641254)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
80934	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318895(2404069007/IF/IAY/1641258)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
80935	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382486(2404069007/IF/IAY/1850266)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80936	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339349(2404069007/IF/IAY/1850274)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80937	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337520(2404069007/IF/IAY/1942157)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
80938	UDALA	KUNDABAI	Const. of BPGY of Saraswati Madhei W/O - Harish Chandra (2404069/IF/10315321)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
80939	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1193350(2404069007/IF/IAY/877900)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
80940	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337559(2404069007/IF/IAY/1755604)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
80941	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1184209(2404069007/IF/IAY/1755577)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
80942	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338203(2404069007/IF/IAY/1755590)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
80943	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1184292(2404069007/IF/IAY/1755558)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
80944	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2280316(2404069007/IF/IAY/2051668)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80945	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2280762(2404069007/IF/IAY/2031880)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80946	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337260(2404069007/IF/IAY/2050268)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
80947	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336221(2404069007/IF/IAY/1964832)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80948	UDALA	KUNDABAI	Const. of New AWC Building at Jianisahi at Balabhadrapur(2404069/AV/143264)	Anganwadi/Other Rural Infrastructure	BP	1	4	0.94	2.37	0.06	66.20%	29
80949	UDALA	KUNDABAI	Const. of BPGY of Singu Hembram W/O - Baset(2404069/IF/10274950)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
80950	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1275160(2404069007/IF/IAY/1293292)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
80951	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275159(2404069007/IF/IAY/1342060)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
80952	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275273(2404069007/IF/IAY/1342063)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
80953	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338038(2404069007/IF/IAY/1755565)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
80954	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320141(2404069007/IF/IAY/1755596)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
80955	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318967(2404069007/IF/IAY/1850292)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80956	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337699(2404069007/IF/IAY/1755589)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
80957	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372650(2404069007/IF/IAY/2015737)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80958	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336349(2404069007/IF/IAY/2031491)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80959	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369922(2404069007/IF/IAY/2003120)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
80960	UDALA	KUNDABAI	Exavation of Dugwell of Seral Murmu S/O - Jituram(2404069007/IF/10335869)	Works on Individuals Land (Category IV)	GP	0.82	0.84	0.76	0	0.06	45.78%	29
80961	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2288625(2404069007/IF/IAY/1010707)	Works on Individuals Land (Category IV)	GP	0.17	0	0.12	0	0.05	70.59%	24
80962	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191441(2404069007/IF/IAY/1342075)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
80963	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1218344(2404069007/IF/IAY/1296384)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
80964	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337555(2404069007/IF/IAY/1755564)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
80965	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317331(2404069007/IF/IAY/1755594)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80966	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337864(2404069007/IF/IAY/1850276)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80967	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336144(2404069007/IF/IAY/1641260)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
80968	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217573(2404069007/IF/IAY/1850265)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80969	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273850(2404069007/IF/IAY/1875128)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80970	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377313(2404069007/IF/IAY/1755569)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
80971	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337427(2404069007/IF/IAY/2002957)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
80972	UDALA	KUNDABAI	Exavation of Dugwell of Bideshi Madhei S/O - Dina(2404069007/IF/10335863)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.77	0	0.04	46.39%	19
80973	UDALA	KUNDABAI	Const. of Road from RD Road to Jamumula(2404069007/RC/10388281)	Rural Connectivity	GP	3	2	2.96	0	0.04	59.20%	19
80974	UDALA	KUNDABAI	Imp. of Road from Raja Chhaka to Dakhin House(2404069007/RC/10388289)	Rural Connectivity	GP	2.91	2.09	2.87	1.56	0.04	88.60%	19
80975	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1218290(2404069007/IF/IAY/750874)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
80976	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2288531(2404069007/IF/IAY/906375)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
80977	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1216357(2404069007/IF/IAY/1296376)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
80978	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275272(2404069007/IF/IAY/1755593)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
80979	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324662(2404069007/IF/IAY/1850281)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80980	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191997(2404069007/IF/IAY/1755560)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
80981	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217570(2404069007/IF/IAY/2029344)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80982	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368295(2404069007/IF/IAY/1755568)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
80983	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1183764(2404069007/IF/IAY/1755598)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
80984	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369925(2404069007/IF/IAY/2031638)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80985	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275249(2404069007/IF/IAY/2005657)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80986	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317461(2404069007/IF/IAY/2031423)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80987	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369849(2404069007/IF/IAY/2058801)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
80988	UDALA	KUNDABAI	Devlopment of Play Field at With Fencing at Balabhadrapur UP School(2404069007/LD/10374103)	Land Development	GP	1.2	0.3	1.17	0	0.03	78.00%	14
80989	UDALA	KUNDABAI	Const. of BPGY of Sumati Naik S/O - Sarkul(2404069/IF/10275264)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
80990	UDALA	KUNDABAI	Const. of BPGY of Sarbeswar Madhei S/O - Judhithira(2404069/IF/10267445)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
80991	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1188170(2404069007/IF/IAY/413250)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
80992	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216982(2404069007/IF/IAY/1342076)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
80993	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1274819(2404069007/IF/IAY/1293301)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
80994	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319619(2404069007/IF/IAY/1755574)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
80995	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1335634(2404069007/IF/IAY/1641259)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
80996	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382276(2404069007/IF/IAY/2017203)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80997	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384134(2404069007/IF/IAY/1850267)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80998	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1181531(2404069007/IF/IAY/2017152)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
80999	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1190557(2404069007/IF/IAY/413330)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81000	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1193689(2404069007/IF/IAY/413420)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81001	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1192568(2404069007/IF/IAY/469734)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81002	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1336130(2404069007/IF/IAY/415070)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81003	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1186757(2404069007/IF/IAY/783217)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
81004	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1216448(2404069007/IF/IAY/750871)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
81005	UDALA	KUNDABAI	CONST OF PMAY KANHU CH MAHALI(2404069/IF/10307332)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81006	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2288888(2404069007/IF/IAY/424879)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81007	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275376(2404069007/IF/IAY/1342065)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81008	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1216304(2404069007/IF/IAY/1296373)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81009	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1215483(2404069007/IF/IAY/1296369)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81010	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1216350(2404069007/IF/IAY/1296375)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81011	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372779(2404069007/IF/IAY/1641256)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
81012	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317462(2404069007/IF/IAY/1850290)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81013	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219380(2404069007/IF/IAY/1850294)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81014	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1192292(2404069007/IF/IAY/1755578)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
81015	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1178663(2404069007/IF/IAY/1932165)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81016	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371315(2404069007/IF/IAY/1945946)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81017	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337285(2404069007/IF/IAY/2005848)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81018	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1184067(2404069007/IF/IAY/2067398)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81019	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2287481(2404069007/IF/IAY/470206)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81020	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1190902(2404069007/IF/IAY/814464)	Works on Individuals Land (Category IV)	GP	0.17	0	0.16	0	0.01	94.12%	5
81021	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1275151(2404069007/IF/IAY/1293303)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
81022	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1218578(2404069007/IF/IAY/1296385)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
81023	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1275343(2404069007/IF/IAY/1296473)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
81024	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1276282(2404069007/IF/IAY/1296481)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
81025	UDALA	KUNDABAI	Exavation of Farm Pond of Kulamani Biswal(2404069007/IF/10420547)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.64	0	0.01	98.20%	5
81026	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317449(2404069007/IF/IAY/1755595)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81027	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1317332(2404069007/IF/IAY/1850288)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81028	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337383(2404069007/IF/IAY/1850286)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81029	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318314(2404069007/IF/IAY/2031430)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81030	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1180196(2404069007/IF/IAY/1850260)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81031	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337857(2404069007/IF/IAY/1641252)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81032	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2278711(2404069007/IF/IAY/1641248)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81033	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273645(2404069007/IF/IAY/1755561)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81034	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338032(2404069007/IF/IAY/1755605)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81035	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369093(2404069007/IF/IAY/1942308)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81036	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1324661(2404069007/IF/IAY/2031434)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81037	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337270(2404069007/IF/IAY/1964844)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81038	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318301(2404069007/IF/IAY/2062199)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81039	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369097(2404069007/IF/IAY/1945939)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81040	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376109(2404069007/IF/IAY/2031659)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81041	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1180553(2404069007/IF/IAY/2005739)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81042	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337565(2404069007/IF/IAY/2005849)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81043	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR2281202(2404069007/IF/IAY/905805)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81044	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR-04-069-007-002/11173(2404069007/IF/IAY/1167329)	Works on Individuals Land (Category IV)	GP	0.17	0	0.17	0	0	100.00%	0
81045	UDALA	KUNDABAI	Excavation of Dugwell of Chakradhara Dehuri S/O - Hadibandhu(2404069007/IF/10335865)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.81	0	0	48.80%	0
81046	UDALA	KUNDABAI	Excavation of Farm Pond of Harish Chandra naik(2404069007/IF/10421598)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.65	0	0	98.80%	0
81047	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337420(2404069007/IF/IAY/1641262)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81048	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1180460(2404069007/IF/IAY/1641242)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81049	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274017(2404069007/IF/IAY/1755562)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81050	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338219(2404069007/IF/IAY/1755591)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81051	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275270(2404069007/IF/IAY/1755592)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81052	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338165(2404069007/IF/IAY/1755606)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81053	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337561(2404069007/IF/IAY/1850275)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81054	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338188(2404069007/IF/IAY/1850279)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81055	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191991(2404069007/IF/IAY/1755559)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81056	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1181187(2404069007/IF/IAY/1755576)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81057	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383393(2404069007/IF/IAY/1755608)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81058	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273883(2404069007/IF/IAY/1755581)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81059	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376039(2404069007/IF/IAY/1965083)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81060	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336229(2404069007/IF/IAY/1964833)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81061	UDALA	KUNDABAI	Construction of IAY House -IAY REG. NO. OR1220617(2404069007/IF/IAY/1296389)	Works on Individuals Land (Category IV)	BP	0.17	0	0.18	0	-0.01	105.88%	-5
81062	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338239(2404069007/IF/IAY/1850271)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
81063	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338224(2404069007/IF/IAY/1755582)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
81064	UDALA	KUNDABAI	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337368(2404069007/IF/IAY/1755602)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
81065	UDALA	KUNDABAI	Const. of Gotary Shed of Tuni Singh S/O - Supay(2404069007/IF/10363261)	Works on Individuals Land (Category IV)	GP	0.06	0.4	0.09	0	-0.03	19.57%	-14
81066	UDALA	KUNDABAI	Site Development of with Fencing at Kundabai G.P High School(2404069007/LD/2421205)	Land Development	GP	0.55	0.2	0.59	0.09	-0.04	90.67%	-19
81067	UDALA	KUNDABAI	Const. of Canal System from Gudura Mahali house to Ruhya Mahali house at Upertaldiha(2404069007/WC/1377245)	Water Conservation and Water Harvesting	GP	1.15	0.85	1.21	0.75	-0.06	98.00%	-29
81068	UDALA	KUNDABAI	Exavation of Dugwell of Rama Chandra Singh(2404069007/IF/10355221)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.9	0	-0.09	54.22%	-43
81069	UDALA	KUNDABAI	FARMPOND OF ANUKULA SIMINAKIA S/O RAJ SIMINAKIA(2404069007/IF/10339822)	Works on Individuals Land (Category IV)	GP	1.87	0.13	2.03	0	-0.16	101.50%	-77
81070	UDALA	KUNDABAI	Const. of Embakment of Deo Nala With Stone Packing at Matu Chhaka Balma(2404069007/FP/10340609)	Flood Control and Protection	GP	3	2	3.17	0	-0.17	63.40%	-82
81071	UDALA	KUNDABAI	Renov. of Tank at Panasahi of Nayarangamatia(2404069007/WH/3092160)	Renovation of traditional water bodies	GP	3	2	3.24	1.12	-0.24	87.20%	-116
81072	UDALA	KUNDABAI	Completion of Check Dam at Kukurdubha (2404069007/WC/1365854)	Water Conservation and Water Harvesting	GP	1.2	3.8	1.49	2.8	-0.29	85.80%	-140
81073	UDALA	KUNDABAI	Play Ground of Kundabai Football Field(2404069007/LD/10376354)	Land Development	GP	2.1	0.9	2.44	0.48	-0.34	97.33%	-164

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81074	UDALA	KUNDABAI	Exavation of Massonary Canal From Keshpada Check Dam to Kukurduba Laxman Sing Billo (2404069007/WC/3156310)	Water Conservation and Water Harvesting	GP	1.51	1.49	1.93	1	-0.42	97.67%	-203
81075	UDALA	KUNDABAI	Development of Play Field at with Fencing at Navarangamatia UP School(2404069007/LD/10374104)	Land Development	GP	0.55	0.95	0.99	0	-0.44	66.00%	-213
81076	UDALA	NUAGAON	3rd year maint. of Cashew plantation of Sambaray Hembram & 18 others(2404069/DP/3154615)	Drought Proofing	BP	14.38	8.8	0.37	0.39	14.01	3.28%	6768
81077	UDALA	NUAGAON	3rd year maint. of Oil palm plantation of Arjun Kapandia & 26 others(2404069/DP/3154616)	Drought Proofing	BP	9.93	5.42	0.57	0.26	9.36	5.41%	4522
81078	UDALA	NUAGAON	New Cashew Plantation of Kanhu Murmu & 4 others(2404069/DP/10370962)	Drought Proofing	BP	5.88	2.36	1.31	0.06	4.57	16.63%	2208
81079	UDALA	NUAGAON	3rd year maint. of Cashew plantation of Galu Majhi & 27 others(2404069/DP/3154614)	Drought Proofing	BP	5.56	3.38	1.11	0.22	4.45	14.88%	2150
81080	UDALA	NUAGAON	3rd year maint. of ND Mango plantation of Salkhu Hembram & 9 others(2404069/DP/3154602)	Drought Proofing	BP	5.46	2.99	1.53	0.23	3.93	20.83%	1899
81081	UDALA	NUAGAON	Const. of Road with Culvert from Gobindpur Hato to Jharana Ghata(2404069008/RC/3096821)	Rural Connectivity	GP	3	2	0	0	3	0.00%	1449
81082	UDALA	NUAGAON	Imp.of Road from Primary School to Chhamu Chhaka(2404069008/RC/10374074)	Rural Connectivity	GP	2.4	1.6	0	0	2.4	0.00%	1159
81083	UDALA	NUAGAON	3rd year maint. of (ND) Oil Palm plantation of Shyam Sundar Singh & 15 Others(2404069/DP/3154440)	Drought Proofing	BP	3.27	1.52	0.98	0.13	2.29	23.17%	1106
81084	UDALA	NUAGAON	Const. of Farm Pond of Purna Chandra Mohanta(2404069008/IF/10418421)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0	0	1.98	0.00%	957
81085	UDALA	NUAGAON	Const. of Farm pond of Mohana Behera(2404069008/IF/10418432)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0	0	1.98	0.00%	957
81086	UDALA	NUAGAON	Exavation of Farm Pond of Bhagaban Beshra of Jamdiha(2404069008/IF/10417937)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0.19	0	1.79	9.50%	865
81087	UDALA	NUAGAON	Const. of New Earthen Road from CB Bridge to Kalu Sahi at Jamdiha(2404069008/RC/3090997)	Rural Connectivity	GP	2.4	1.6	0.72	0	1.68	18.00%	812
81088	UDALA	NUAGAON	Exavation of Dunguridihi Pond at Jamdiha(2404069008/WC/1364215)	Water Conservation and Water Harvesting	GP	2.5	2.5	0.87	0	1.63	17.40%	787
81089	UDALA	NUAGAON	Renov. of Hata Tank with Bathing Ghat(2404069008/WH/10296830)	Renovation of traditional water bodies	GP	3	2	1.38	0	1.62	27.60%	783
81090	UDALA	NUAGAON	Const. of New Earthen Road Guardwall with Culvert at Budiadara at Jamdiha(2404069/RC/3105865)	Rural Connectivity	BP	1.5	2.5	0	0	1.5	0.00%	725
81091	UDALA	NUAGAON	Exavation of Farm pond of Sambray Behera S/O - Surendra(2404069008/IF/10328381)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.45	0	1.43	22.50%	691

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81092	UDALA	NUAGAON	Land Development of Ramesh Chandra Marndi S/O - Bhala and 9 Others of Nuagaon(2404069008/LD/10325914)	Land Development	GP	1.98	0.02	0.63	0	1.35	31.50%	652
81093	UDALA	NUAGAON	Land Development of Shankar Mohanta S/O - Dasarath and 9 Others of Nuagaon(2404069008/LD/10325915)	Land Development	GP	1.98	0.02	0.63	0	1.35	31.50%	652
81094	UDALA	NUAGAON	Const. Check Dam at Dunguridihi(2404069008/WC/10339476)	Water Conservation and Water Harvesting	GP	1.2	4.8	0	0	1.2	0.00%	580
81095	UDALA	NUAGAON	Const. Check Dam at Dukhabandha(2404069008/WC/10339504)	Water Conservation and Water Harvesting	GP	2.24	3.76	1.21	3.76	1.03	82.83%	498
81096	UDALA	NUAGAON	Exavation of Farm pond of Ghasiram Behera S/O - Manua(2404069008/IF/10328360)	Works on Individuals Land (Category IV)	GP	1.88	0.12	1	0	0.88	50.00%	425
81097	UDALA	NUAGAON	Farm Pond of Rajendra Nayak (15m x 15m)(2404069/IF/10490485)	Works on Individuals Land (Category IV)	BP	0.97	0.25	0.15	0	0.82	12.30%	396
81098	UDALA	NUAGAON	Exavation of Farm pond of Radhu Behera S/O -Bhaga (2404069008/IF/10328369)	Works on Individuals Land (Category IV)	GP	1.88	0.12	1.12	0	0.76	56.00%	367
81099	UDALA	NUAGAON	Exavation of Massonary Canal of Kathokupi Nala(2404069008/WC/10340688)	Water Conservation and Water Harvesting	GP	0.8	3.2	0.06	0	0.74	1.50%	357
81100	UDALA	NUAGAON	RENOVETION POND OR JAMDIHA MAJHI GODIA POND(2404069008/WH/3099308)	Renovation of traditional water bodies	GP	2	3	1.34	1.79	0.66	62.60%	319
81101	UDALA	NUAGAON	Exavation of Farm pond of Satya Narayan Singh S/O - Goura(2404069008/IF/10328365)	Works on Individuals Land (Category IV)	GP	1.88	0.12	1.3	0	0.58	65.00%	280
81102	UDALA	NUAGAON	Const. of New Earthen Road from PMGSY Road to Rakatala Nuasahi Road at Jamdiha(2404069008/RC/2434628)	Rural Connectivity	GP	3.16	1.66	2.69	0	0.47	55.81%	227
81103	UDALA	NUAGAON	Imp. of Road from Tubewell Chhaka To A.N.M. Centre(2404069008/RC/3090998)	Rural Connectivity	GP	2.4	1.6	1.99	0	0.41	49.75%	198
81104	UDALA	NUAGAON	Imp. of Road from Nuagaon Sankarigali Road(2404069008/RC/3096693)	Rural Connectivity	GP	2	2	1.62	0	0.38	40.50%	184
81105	UDALA	NUAGAON	Farm Pond of Sanjukta Das(2404069008/IF/10418458)	Works on Individuals Land (Category IV)	GP	1.65	0.02	1.27	0	0.38	76.05%	184
81106	UDALA	NUAGAON	Excav. Canal from Hemendra chhaka to Ghuntubani Land(2404069008/WC/10341173)	Water Conservation and Water Harvesting	GP	2.2	5.8	2.02	4.94	0.18	87.00%	87
81107	UDALA	NUAGAON	Farmpond of Niranjani Giri (10m x 10m)(2404069/IF/10490483)	Works on Individuals Land (Category IV)	BP	0.39	0.16	0.22	0	0.17	40.00%	82
81108	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336533(2404069008/IF/IAY/2031488)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
81109	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR2260018(2404069008/IF/IAY/904439)	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81110	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336343(2404069008/IF/IAV/1347034)	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
81111	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378824(2404069008/IF/IAV/1416976)	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
81112	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-002/286021(2404069008/IF/IAV/493420)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
81113	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1273935(2404069008/IF/IAV/865637)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63
81114	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1193061(2404069008/IF/IAV/877875)	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
81115	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274085(2404069008/IF/IAV/1347156)	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
81116	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337056(2404069008/IF/IAV/1900601)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
81117	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-003/14735(2404069008/IF/IAV/491122)	Works on Individuals Land (Category IV)	GP	0.17	0	0.07	0	0.1	41.18%	48
81118	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1182360(2404069008/IF/IAV/876995)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
81119	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1219640(2404069008/IF/IAV/1021264)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
81120	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363797(2404069008/IF/IAV/1416975)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
81121	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363801(2404069008/IF/IAV/1477945)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
81122	UDALA	NUAGAON	SCHOOL PLANTATION AT GOBINDPUR P. SCHOOL(2404069/DP/3124385)	Drought Proofing	BP	0.15	0.23	0.06	0.22	0.09	73.68%	43
81123	UDALA	NUAGAON	SCHOOL PLANTATION AT JAMDIHA P. SCHOOL(2404069/DP/3124403)	Drought Proofing	BP	0.15	0.23	0.06	0.22	0.09	73.68%	43
81124	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374563(2404069008/IF/IAV/2075458)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
81125	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336489(2404069008/IF/IAV/1328394)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
81126	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363171(2404069008/IF/IAV/1477946)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
81127	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1214467(2404069008/IF/IAV/1021237)	Works on Individuals Land (Category IV)	GP	0.17	0	0.1	0	0.07	58.82%	34

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81128	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1338215(2404069008/IF/IAY/1296557)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
81129	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1214627(2404069008/IF/IAY/860277)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
81130	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1214788(2404069008/IF/IAY/864340)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
81131	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1337175(2404069008/IF/IAY/1286862)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
81132	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274563(2404069008/IF/IAY/1467894)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
81133	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1361133(2404069008/IF/IAY/1296578)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
81134	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336342(2404069008/IF/IAY/1347033)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
81135	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363050(2404069008/IF/IAY/1347039)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
81136	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338178(2404069008/IF/IAY/1347160)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
81137	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-002/2427367(2404069008/IF/IAY/490399)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
81138	UDALA	NUAGAON	Const. of BPGY of Hapa Beshra S/O - Sukul(2404069/IF/10277215)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
81139	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336360(2404069008/IF/IAY/1479111)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
81140	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379821(2404069008/IF/IAY/1461039)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
81141	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337123(2404069008/IF/IAY/1749648)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81142	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321243(2404069008/IF/IAY/1347032)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
81143	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1361217(2404069008/IF/IAY/1296579)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
81144	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374903(2404069008/IF/IAY/1900802)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
81145	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-003/221000(2404069008/IF/IAY/490600)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81146	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR-04-069-008-002/276493(2404069008/IF/IAY/492842)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
81147	UDALA	NUAGAON	Const. of BPGY of Sashibhusan Murmu S/O - Budhia(2404069/IF/10277262)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
81148	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337035(2404069008/IF/IAY/1749665)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81149	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360656(2404069008/IF/IAY/1749687)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81150	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1193163(2404069008/IF/IAY/565815)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81151	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336488(2404069008/IF/IAY/1328393)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81152	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1338268(2404069008/IF/IAY/1286865)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81153	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336606(2404069008/IF/IAY/1347037)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81154	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379917(2404069008/IF/IAY/1347041)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81155	UDALA	NUAGAON	Exavation of Dugwell of Chema Singh S/O - Barju of Gobindpur(2404069008/IF/10353771)	Works on Individuals Land (Category IV)	GP	0.48	0.72	0.46	0	0.02	38.33%	10
81156	UDALA	NUAGAON	Const. of Check Dam at Makara Nala at Nuagaon(2404069008/WC/10330994)	Water Conservation and Water Harvesting	GP	1.34	3.66	1.33	3.11	0.01	88.80%	5
81157	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338275(2404069008/IF/IAY/1328397)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
81158	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1338437(2404069008/IF/IAY/1286859)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
81159	UDALA	NUAGAON	Construction of IAY House -IAY REG. NO. OR1336441(2404069008/IF/IAY/1296551)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
81160	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336431(2404069008/IF/IAY/1347158)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
81161	UDALA	NUAGAON	Site Devlopment of A.N.M Subcentre at jamdiha(2404069008/LD/10369825)	Land Development	GP	0.56	0.94	0.55	0	0.01	36.67%	5
81162	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378103(2404069008/IF/IAY/1460886)	Works on Individuals Land (Category IV)	GP	0.17	0	0.16	0	0.01	94.12%	5
81163	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361539(2404069008/IF/IAY/1749653)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81164	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337227(2404069008/IF/IAY/1749629)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81165	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375085(2404069008/IF/IAY/1749670)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81166	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363258(2404069008/IF/IAY/1749682)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81167	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363178(2404069008/IF/IAY/1749688)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81168	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363631(2404069008/IF/IAY/1749689)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81169	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363633(2404069008/IF/IAY/1533265)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81170	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374904(2404069008/IF/IAY/1533285)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81171	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375111(2404069008/IF/IAY/1533286)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81172	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338027(2404069008/IF/IAY/1749651)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81173	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361136(2404069008/IF/IAY/1749652)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81174	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374454(2404069008/IF/IAY/1749656)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81175	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360661(2404069008/IF/IAY/1749669)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81176	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363794(2404069008/IF/IAY/1749654)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81177	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337239(2404069008/IF/IAY/1749662)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81178	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373346(2404069008/IF/IAY/1749674)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81179	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361140(2404069008/IF/IAY/1749678)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81180	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361538(2404069008/IF/IAY/1749680)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81181	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360663(2404069008/IF/IAY/1749683)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81182	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363175(2404069008/IF/IAY/1749684)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81183	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366130(2404069008/IF/IAY/1749673)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81184	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373671(2404069008/IF/IAY/1749675)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81185	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374450(2404069008/IF/IAY/1749676)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81186	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1361537(2404069008/IF/IAY/1749679)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81187	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374455(2404069008/IF/IAY/1749657)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81188	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360658(2404069008/IF/IAY/1749668)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81189	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360750(2404069008/IF/IAY/1749677)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81190	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363174(2404069008/IF/IAY/1850127)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81191	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360653(2404069008/IF/IAY/1900732)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81192	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366836(2404069008/IF/IAY/1850128)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81193	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337292(2404069008/IF/IAY/1749650)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81194	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337241(2404069008/IF/IAY/1749663)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81195	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362075(2404069008/IF/IAY/1749681)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81196	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337121(2404069008/IF/IAY/1749686)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81197	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363799(2404069008/IF/IAY/1749672)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81198	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336631(2404069008/IF/IAY/1347038)	Works on Individuals Land (Category IV)	BP	0.17	0	0.18	0	-0.01	105.88%	-5
81199	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337245(2404069008/IF/IAY/1749753)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81200	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337231(2404069008/IF/IAV/1749646)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
81201	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374451(2404069008/IF/IAV/1533282)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
81202	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275390(2404069008/IF/IAV/1749664)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
81203	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362182(2404069008/IF/IAV/1749671)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
81204	UDALA	NUAGAON	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337249(2404069008/IF/IAV/1749626)	Works on Individuals Land (Category IV)	BP	0.18	0	0.2	0	-0.02	111.11%	-10
81205	UDALA	NUAGAON	Imp. to distribution system of DEO MIP (Govindpur subminor canal)(2404069/WC-M.I.P./14280)	Renovation of traditional water bodies	BP	2.68	2.26	2.72	1.38	-0.04	83.00%	-19
81206	UDALA	NUAGAON	Const. of New New Earthen Road From Chhotrav Chhaka To Muchia Sahi(2404069008/RC/2418755)	Rural Connectivity	GP	1.5	3.5	1.55	0	-0.05	31.00%	-24
81207	UDALA	NUAGAON	Exavation of Sarabasa Tank at Jamdiha(2404069008/WH/3084344)	Renovation of traditional water bodies	GP	2	3	2.08	0	-0.08	41.60%	-39
81208	UDALA	NUAGAON	Exavation of Dugwell of Sida Majhi(2404069008/IF/10339779)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.97	0	-0.16	58.43%	-77
81209	UDALA	NUAGAON	Exavation of Massonary Canal at Gora Sahi(2404069008/WC/10316745)	Water Conservation and Water Harvesting	GP	1.2	1.8	1.39	0	-0.19	46.33%	-92
81210	UDALA	NUAGAON	Exavation of Dugwell of Bhalat Baskey of Nuagaon(2404069008/IF/10339799)	Works on Individuals Land (Category IV)	GP	0.81	0.85	1.06	0	-0.25	63.86%	-121
81211	UDALA	NUAGAON	Const.Road from PMGSY Road to Muchiasahi Village(2404069008/RC/2423503)	Rural Connectivity	GP	1.5	3.5	1.83	0	-0.33	36.60%	-159
81212	UDALA	NUAGAON	Renov of Canal from Rama Chandra Land to Duli Hudi Village at Jamdiha(2404069008/WC/1364223)	Water Conservation and Water Harvesting	GP	1.2	2.8	1.74	0	-0.54	43.50%	-261
81213	UDALA	NUAGAON	Const. Check Dam at Deuli land Nala at Jamudiha(2404069008/WC/10341186)	Water Conservation and Water Harvesting	GP	1.2	4.8	1.74	3.53	-0.54	87.83%	-261
81214	UDALA	PATSANIPUR	2nd year maint. of Oil Palm plantation of Durga Charan Hansdah & 6 others(2404069/DP/3154441)	Drought Proofing	BP	7.35	3.91	0.79	0.26	6.56	9.33%	3169
81215	UDALA	PATSANIPUR	Exca vation of canal dukura bandha to baraham pur(2404069009/WC/10343175)	Water Conservation and Water Harvesting	GP	4	1	0.28	0	3.72	5.60%	1797
81216	UDALA	PATSANIPUR	EXca vation canal lingaraj house to ramasahi house(2404069009/WC/10343131)	Water Conservation and Water Harvesting	GP	4	1	0.32	0	3.68	6.40%	1778
81217	UDALA	PATSANIPUR	Excaveation canal rabindra hoise to gabindahouse(2404069009/WC/10342586)	Water Conservation and Water Harvesting	GP	3.2	0.8	0	0	3.2	0.00%	1546

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81218	UDALA	PATSANIPUR	Const. of Check Dam near Kendu Tree at Nuani nala at Beldi(2404069009/WC/1375472)	Water Conservation and Water Harvesting	GP	3	2	0.01	0	2.99	0.20%	1444
81219	UDALA	PATSANIPUR	Excavation tank at kashikundala(2404069009/WH/10300466)	Renovation of traditional water bodies	GP	3.5	1.5	0.57	0	2.93	11.40%	1415
81220	UDALA	PATSANIPUR	Exca vation of hasa bilo to barham pur canal(2404069009/WC/10343122)	Water Conservation and Water Harvesting	GP	3.2	0.8	0.3	0	2.9	7.50%	1401
81221	UDALA	PATSANIPUR	Imp. road from Lachhamohan house to Siramdahi(2404069009/RC/2436072)	Rural Connectivity	GP	3	2	0.33	0	2.67	6.60%	1290
81222	UDALA	PATSANIPUR	Imp. road from kasikundala school to samay house at Ambikadeipur(2404069009/RC/2432388)	Rural Connectivity	GP	5	0	2.45	0	2.55	49.00%	1232
81223	UDALA	PATSANIPUR	Imp. of road from Gorudabasa AWC to Rajabasa PMGY road(2404069009/RC/2434876)	Rural Connectivity	GP	3	2	0.6	0	2.4	12.00%	1159
81224	UDALA	PATSANIPUR	Const. of New Road from Pravakar House to Smanan Ghat(2404069009/RC/10389235)	Rural Connectivity	GP	3	2	0.9	0	2.1	18.00%	1014
81225	UDALA	PATSANIPUR	Excaveation of canal rupaeimandalolake singhbilo(2404069009/WC/10342585)	Water Conservation and Water Harvesting	GP	3.2	0.8	1.11	0	2.09	27.75%	1010
81226	UDALA	PATSANIPUR	Imp. of Road From Bhalughara Chhaka To Budhuram sing House(2404069009/RC/3104521)	Rural Connectivity	GP	3	2	0.99	0	2.01	19.80%	971
81227	UDALA	PATSANIPUR	FARMPOND OF BAILA SINGH S/O/HARIMAHAN(2404069009/IF/10359502)	Works on Individuals Land (Category IV)	GP	2	0	0	0	2	0.00%	966
81228	UDALA	PATSANIPUR	EXCAVATION OF FARMPOND OF RABINDRA SINGH S/OMANGA(2404069009/IF/10360037)	Works on Individuals Land (Category IV)	GP	2	0	0	0	2	0.00%	966
81229	UDALA	PATSANIPUR	MPPF of Dhanuram baskey S/O - Durga(2404069009/IF/10345705)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0.02	0	1.96	1.00%	947
81230	UDALA	PATSANIPUR	Farm Pond of Dinabandhu Singh S/O - Bhanja(2404069009/IF/10345007)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.01	0	1.87	0.50%	903
81231	UDALA	PATSANIPUR	Exavation of Farmpond of Ratha Hembram S/O - Dhuma(2404069009/IF/10353810)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0.12	0	1.86	6.00%	899
81232	UDALA	PATSANIPUR	Exca vation canalrupen house toschool(2404069009/WC/10343119)	Water Conservation and Water Harvesting	GP	2.4	0.6	0.6	0	1.8	20.00%	870
81233	UDALA	PATSANIPUR	Exca vation of canal new tank to makara house bilo(2404069009/WC/10343112)	Water Conservation and Water Harvesting	GP	3.2	0.8	1.41	0	1.79	35.25%	865
81234	UDALA	PATSANIPUR	Improvement of road from PMGY road to Hansdah house(2404069009/RC/2435343)	Rural Connectivity	GP	2	3	0.25	0	1.75	5.00%	845
81235	UDALA	PATSANIPUR	Excavation of New Tank at Kumbharasahi Chandrapur(2404069009/WC/1368952)	Water Conservation and Water Harvesting	GP	4	1	2.32	0	1.68	46.40%	812

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81236	UDALA	PATSANIPUR	Farm Pond of Ramesh Chandra Tudu(2404069009/IF/10267593)	Works on Individuals Land (Category IV)	GP	1.65	0.02	0	0	1.65	0.00%	797
81237	UDALA	PATSANIPUR	Construction of masanary canal from laxmidhara house lodhasahi(2404069009/WC/10342789)	Water Conservation and Water Harvesting	GP	2.25	2.25	0.7	2.07	1.55	61.56%	749
81238	UDALA	PATSANIPUR	Excavation of canal Shibashankar Bilo to Samaya Bila(2404069009/WC/10343132)	Water Conservation and Water Harvesting	GP	3	2	1.45	0	1.55	29.00%	749
81239	UDALA	PATSANIPUR	MPPF of Prafulla Khandei of Chandrapur(2404069009/IF/10350969)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0.47	0	1.51	23.50%	729
81240	UDALA	PATSANIPUR	Construction of canal from Laxmidhar house to Dasaratha house(2404069009/LD/2424250)	Land Development	GP	1.5	1	0	0	1.5	0.00%	725
81241	UDALA	PATSANIPUR	Farmpond of Pradeep Hembram S/O - Laxmidhar(2404069009/IF/10348014)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0.48	0	1.5	24.00%	725
81242	UDALA	PATSANIPUR	Multi Purpose Farm Pond of Ajit Hansda S/O - Abhiram(2404069009/IF/10342614)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.46	0	1.42	23.00%	686
81243	UDALA	PATSANIPUR	Excaveation of farm pond gasani singh(2404069009/IF/10419278)	Works on Individuals Land (Category IV)	GP	1.65	0.02	0.29	0	1.36	17.37%	657
81244	UDALA	PATSANIPUR	MPPF of Changa Singh S/O - Naga of Tentala(2404069009/IF/10347052)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0.63	0	1.35	31.50%	652
81245	UDALA	PATSANIPUR	Const of New Road from Satrugghan Hembram House to Dura House(2404069009/RC/10389232)	Rural Connectivity	GP	1.8	1.2	0.55	0	1.25	18.33%	604
81246	UDALA	PATSANIPUR	MPPF of Lambodar Murmu S/O - Bhajay mof Chandrapur(2404069009/IF/10343449)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.64	0	1.24	32.00%	599
81247	UDALA	PATSANIPUR	Site Development of Chandrapur Nodal School(2404069009/LD/1120933)	Land Development	GP	1.8	1.2	0.6	0	1.2	20.00%	580
81248	UDALA	PATSANIPUR	Imp. of Road from PMGSY road to Hara house(2404069009/RC/2435026)	Rural Connectivity	GP	2	3	0.84	0	1.16	16.80%	560
81249	UDALA	PATSANIPUR	Construction of new road from Asta Chhaka to Jitray Hembram house Behera sahi(2404069009/RC/3097673)	Rural Connectivity	GP	1.8	1.2	0.68	0	1.12	22.67%	541
81250	UDALA	PATSANIPUR	Exavation of Farm Pond of Chanduram Hansda S/O - Surei(2404069009/IF/10345192)	Works on Individuals Land (Category IV)	GP	1.88	0.12	0.76	0	1.12	38.00%	541
81251	UDALA	PATSANIPUR	Excavation OF KAEILASHA HOUSE TO BANKA BILO(2404069009/WC/10342801)	Water Conservation and Water Harvesting	GP	3.2	0.8	2.1	0	1.1	52.50%	531
81252	UDALA	PATSANIPUR	Exca vation of canal dukura bandha to iujhai bilo(2404069009/WC/10343177)	Water Conservation and Water Harvesting	GP	2.3	2.7	1.26	2.63	1.04	77.80%	502
81253	UDALA	PATSANIPUR	Exavation of Canal Repairing Laphara house to Siba Singh House at Khaladi(2404069009/WC/10341979)	Water Conservation and Water Harvesting	GP	1	4	0	0	1	0.00%	483

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81254	UDALA	PATSANIPUR	MPPF of Rajendra Behera S/O - Gobinda(2404069009/IF/10339284)	Works on Individuals Land (Category IV)	GP	1.9	0.1	0.95	0	0.95	47.50%	459
81255	UDALA	PATSANIPUR	Excavation of dugwell or Furgal Hembram of Chandra pur(2404069009/IF/10269358)	Works on Individuals Land (Category IV)	GP	1.2	0	0.27	0	0.93	22.50%	449
81256	UDALA	PATSANIPUR	Devolment of Play Ground at Pidhamunda PRY School(2404069009/LD/2424251)	Land Development	GP	1.35	0.15	0.43	0	0.92	28.67%	444
81257	UDALA	PATSANIPUR	Imp. of road from Sagetala to PMGSY road (2404069009/nrg/rc/44969)(2404069009/RC/2366932)	Rural Connectivity	GP	3	2	2.1	0.75	0.9	57.00%	435
81258	UDALA	PATSANIPUR	Excavation of dogwell of Birendra marndi s/o Bhaktu of Adipur(2404069009/IF/10279871)	Works on Individuals Land (Category IV)	GP	1.1	0.1	0.21	0	0.89	17.50%	430
81259	UDALA	PATSANIPUR	CONSTRUCTION OF MASSONARY CANAL FROM LAXMIDHAR HOUSE TO NETRUGOND(2404069009/WC/10317429)	Water Conservation and Water Harvesting	GP	1.25	1.25	0.42	0	0.83	16.80%	401
81260	UDALA	PATSANIPUR	Const of Dugwell of Bijay Ku. Singh S/O - Hundara(2404069009/IF/10267588)	Works on Individuals Land (Category IV)	GP	0.8	0.4	0	0	0.8	0.00%	386
81261	UDALA	PATSANIPUR	Exavation of Dugwell of Lipika Hembram W/O - Ratha(2404069009/IF/10345272)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.09	0	0.72	5.42%	348
81262	UDALA	PATSANIPUR	Excavation of canal lodha chhakato gorudbasa(2404069009/WC/10342953)	Water Conservation and Water Harvesting	GP	3.2	0.8	2.49	0	0.71	62.25%	343
81263	UDALA	PATSANIPUR	Exavation of Dugwell of Sumitra Murmu W/O - Matu(2404069009/IF/10340524)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0.14	0	0.67	8.43%	324
81264	UDALA	PATSANIPUR	Const. of AWC Building at Khaladi - B(2404069/AV/2439748)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	0.54	0	0.66	10.80%	319
81265	UDALA	PATSANIPUR	Constroction of new AWC at Mahalisahi(2404069009/AV/143114)	Anganwadi/Other Rural Infrastructure	BP	1.1	3.9	0.53	3.74	0.57	85.40%	275
81266	UDALA	PATSANIPUR	Const. of AWC Building at Jharanasahi (Ambikadeipur)(2404069/AV/2440507)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	0.73	1.25	0.47	39.60%	227
81267	UDALA	PATSANIPUR	Imp. of New Road from Master Tudu House to Landul Canal(2404069009/RC/10340158)	Rural Connectivity	GP	2.1	4.9	1.65	0	0.45	23.57%	217
81268	UDALA	PATSANIPUR	Construction of Haticoat new AWC building at-Ambikadeipur(2404069009/AV/143577)	Anganwadi/Other Rural Infrastructure	BP	1.1	3.9	0.65	0	0.45	13.00%	217
81269	UDALA	PATSANIPUR	Const. of Canal from Gobinda Behera House to Kuamula(2404069009/WC/10342370)	Water Conservation and Water Harvesting	GP	0.8	3.2	0.35	0	0.45	8.75%	217
81270	UDALA	PATSANIPUR	Imp. of Road from Haticoat tobaniadhar Haticoatto Baniadhar(2404069009/NRG/RC/44945)(2404069009/RC/2344881)	Rural Connectivity	GP	2	3	1.62	1.26	0.38	57.60%	184
81271	UDALA	PATSANIPUR	Const. of Dugwell of Singray Soren S/O - Dukhia(2404069009/IF/10267582)	Works on Individuals Land (Category IV)	GP	0.8	0.4	0.43	0	0.37	35.83%	179

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81272	UDALA	PATSANIPUR	Const. of Check Dam at Jugunikhunta over Deo nallah(2404069009/WC/1366678)	Water Conservation and Water Harvesting	GP	1.1	3.9	0.8	3.42	0.3	84.40%	145
81273	UDALA	PATSANIPUR	Fencing at Kasikundala UP School(2404069009/OP/135162)	Other Works	GP	0.4	0.44	0.11	0	0.29	13.10%	140
81274	UDALA	PATSANIPUR	Development of Play Ground for Kid with Guardwall at patsanipur AWC(2404069009/LD/10324960)	Land Development	GP	0.6	0.9	0.31	0	0.29	20.67%	140
81275	UDALA	PATSANIPUR	Imp. of Road from Uduga Singh house to Jagannath Singh House(2404069/RC/3105848)	Rural Connectivity	BP	1.5	3.5	1.25	0	0.25	25.00%	121
81276	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357927(2404069009/IF/IAY/1850110)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81277	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357933(2404069009/IF/IAY/1819776)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81278	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274170(2404069009/IF/IAY/1749760)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
81279	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299870(2404069009/IF/IAY/1869992)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81280	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275921(2404069009/IF/IAY/1850123)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81281	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299863(2404069009/IF/IAY/1850124)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81282	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274132(2404069009/IF/IAY/1749759)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
81283	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274175(2404069009/IF/IAY/1850113)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81284	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217615(2404069009/IF/IAY/1869601)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81285	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301756(2404069009/IF/IAY/1869999)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81286	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1357842(2404069009/IF/IAY/1870293)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81287	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337888(2404069009/IF/IAY/2015619)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81288	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312688(2404069009/IF/IAY/2031424)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81289	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338842(2404069009/IF/IAY/2028595)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81290	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301351(2404069009/IF/IAY/2031364)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81291	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319251(2404069009/IF/IAY/2031433)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81292	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300703(2404069009/IF/IAY/2029387)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81293	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275933(2404069009/IF/IAY/2057974)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81294	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275982(2404069009/IF/IAY/2057975)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81295	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299873(2404069009/IF/IAY/2058047)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81296	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299875(2404069009/IF/IAY/2058048)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81297	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299425(2404069009/IF/IAY/2058341)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81298	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318199(2404069009/IF/IAY/2058112)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81299	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352566(2404069009/IF/IAY/2058577)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81300	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375843(2404069009/IF/IAY/2058859)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81301	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376067(2404069009/IF/IAY/2058861)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81302	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376260(2404069009/IF/IAY/2058863)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81303	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367323(2404069009/IF/IAY/2058765)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81304	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1369030(2404069009/IF/IAY/2058790)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81305	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299534(2404069009/IF/IAY/2061977)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81306	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311631(2404069009/IF/IAY/2062128)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81307	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1370223(2404069009/IF/IAY/2063146)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81308	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353703(2404069009/IF/IAY/2058592)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81309	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358660(2404069009/IF/IAY/2058652)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81310	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376283(2404069009/IF/IAY/2058864)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81311	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376452(2404069009/IF/IAY/2058865)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81312	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1272974(2404069009/IF/IAY/2061725)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81313	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275756(2404069009/IF/IAY/2061751)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81314	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301830(2404069009/IF/IAY/2062012)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81315	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337998(2404069009/IF/IAY/2062447)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81316	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338088(2404069009/IF/IAY/2062449)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81317	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353814(2404069009/IF/IAY/2062721)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81318	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367309(2404069009/IF/IAY/2063065)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81319	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372005(2404069009/IF/IAY/2063194)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81320	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271408(2404069009/IF/IAY/2057894)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81321	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301418(2404069009/IF/IAY/2058015)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81322	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338092(2404069009/IF/IAY/2058462)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81323	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338905(2404069009/IF/IAY/2058487)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81324	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338932(2404069009/IF/IAY/2058491)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81325	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338028(2404069009/IF/IAY/2058459)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81326	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338148(2404069009/IF/IAY/2058469)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81327	UDALA	PATSANIPUR	Const. of Debendra Nath SinghW/O- Laxmiram(2404069/IF/10252088)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
81328	UDALA	PATSANIPUR	Const. of PMAY of Lada Marndi of Tentala(2404069/IF/10270097)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
81329	UDALA	PATSANIPUR	Const. of PMAY of Rama Chandra Kisku of Tentala(2404069/IF/10270099)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
81330	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1217288(2404069009/IF/IAY/1293395)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
81331	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218632(2404069009/IF/IAY/1326877)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
81332	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1188698(2404069009/IF/IAY/1466250)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
81333	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358226(2404069009/IF/IAY/1533258)	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
81334	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274225(2404069009/IF/IAY/1850121)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
81335	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301422(2404069009/IF/IAY/1917309)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
81336	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275213(2404069009/IF/IAY/2031348)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
81337	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337760(2404069009/IF/IAY/2031502)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
81338	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322131(2404069009/IF/IAY/2058333)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
81339	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355879(2404069009/IF/IAY/2058626)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
81340	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367340(2404069009/IF/IAY/2058766)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
81341	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368055(2404069009/IF/IAY/2058774)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
81342	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368051(2404069009/IF/IAY/2063098)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82
81343	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355416(2404069009/IF/IAY/2062778)	Works on Individuals Land (Category IV)	GP	0.18	0	0.01	0	0.17	5.56%	82

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81344	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1215550(2404069009/IF/IAY/1293402)	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
81345	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358222(2404069009/IF/IAY/1749754)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
81346	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1318445(2404069009/IF/IAY/1870092)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81347	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358224(2404069009/IF/IAY/1850111)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81348	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1272992(2404069009/IF/IAY/1850107)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81349	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217836(2404069009/IF/IAY/1749620)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
81350	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322143(2404069009/IF/IAY/1850108)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81351	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275092(2404069009/IF/IAY/1850117)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81352	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274412(2404069009/IF/IAY/1850122)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81353	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275922(2404069009/IF/IAY/1869886)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81354	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1223469(2404069009/IF/IAY/1850118)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81355	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301757(2404069009/IF/IAY/1819780)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81356	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193503(2404069009/IF/IAY/1869557)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81357	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338212(2404069009/IF/IAY/1749627)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
81358	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273055(2404069009/IF/IAY/1900206)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81359	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217512(2404069009/IF/IAY/1749619)	Works on Individuals Land (Category IV)	BP	0.18	0	0.02	0	0.16	11.11%	77
81360	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336251(2404069009/IF/IAY/2028594)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81361	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300352(2404069009/IF/IAY/2031369)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81362	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1302406(2404069009/IF/IAV/2029390)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81363	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366424(2404069009/IF/IAV/2058756)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81364	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338824(2404069009/IF/IAV/2058480)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81365	UDALA	PATSANIPUR	Const. of Check dam at Dalangahi over Jianinala(2404069009/WC/1368909)	Water Conservation and Water Harvesting	GP	1	4	0.85	3.22	0.15	81.40%	72
81366	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2286517(2404069009/IF/IAV/546255)	Works on Individuals Land (Category IV)	GP	0.17	0	0.02	0	0.15	11.76%	72
81367	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1211538(2404069009/IF/IAV/1021221)	Works on Individuals Land (Category IV)	GP	0.17	0	0.02	0	0.15	11.76%	72
81368	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2284472(2404069009/IF/IAV/1064941)	Works on Individuals Land (Category IV)	GP	0.17	0	0.02	0	0.15	11.76%	72
81369	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217158(2404069009/IF/IAV/1347078)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
81370	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1218521(2404069009/IF/IAV/1293397)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
81371	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1211269(2404069009/IF/IAV/1293408)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
81372	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1335749(2404069009/IF/IAV/1819783)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
81373	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336253(2404069009/IF/IAV/1749625)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
81374	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311397(2404069009/IF/IAV/1749623)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
81375	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274378(2404069009/IF/IAV/1850115)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
81376	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274223(2404069009/IF/IAV/1850120)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
81377	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1272988(2404069009/IF/IAV/1869863)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
81378	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329637(2404069009/IF/IAV/1749752)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
81379	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1211282(2404069009/IF/IAV/1819771)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81380	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222841(2404069009/IF/IAY/1749748)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
81381	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319771(2404069009/IF/IAY/1749761)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
81382	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301826(2404069009/IF/IAY/2031366)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
81383	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336994(2404069009/IF/IAY/2058437)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
81384	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337830(2404069009/IF/IAY/2058452)	Works on Individuals Land (Category IV)	GP	0.18	0	0.03	0	0.15	16.67%	72
81385	UDALA	PATSANIPUR	Const. of AWC Building at Lodhasahi (Tentala)(2404069/AV/2439749)	Anganwadi/Other Rural Infrastructure	BP	1.2	3.8	1.05	2.51	0.15	71.20%	72
81386	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1211867(2404069009/IF/IAY/1293409)	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
81387	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1272990(2404069009/IF/IAY/1869864)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
81388	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222261(2404069009/IF/IAY/1819773)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
81389	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274433(2404069009/IF/IAY/1819774)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
81390	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218100(2404069009/IF/IAY/1850105)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
81391	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300821(2404069009/IF/IAY/1869997)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
81392	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337936(2404069009/IF/IAY/1870196)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
81393	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274176(2404069009/IF/IAY/1850119)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
81394	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1328062(2404069009/IF/IAY/1819781)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
81395	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319766(2404069009/IF/IAY/1870096)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
81396	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337868(2404069009/IF/IAY/2058455)	Works on Individuals Land (Category IV)	GP	0.18	0	0.04	0	0.14	22.22%	68
81397	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1335832(2404069009/IF/IAY/1870176)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81398	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299995(2404069009/IF/IAY/1869993)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81399	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218101(2404069009/IF/IAY/1749621)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
81400	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1187186(2404069009/IF/IAY/1850102)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81401	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1212755(2404069009/IF/IAY/1850104)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81402	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274107(2404069009/IF/IAY/1869872)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81403	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323201(2404069009/IF/IAY/1749762)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
81404	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358658(2404069009/IF/IAY/2031655)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81405	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275757(2404069009/IF/IAY/2031344)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81406	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377327(2404069009/IF/IAY/2031660)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81407	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337746(2404069009/IF/IAY/2028592)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81408	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380470(2404069009/IF/IAY/2063341)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81409	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222428(2404069009/IF/IAY/1869625)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
81410	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1272844(2404069009/IF/IAY/1869861)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
81411	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1335708(2404069009/IF/IAY/1870173)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
81412	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273019(2404069009/IF/IAY/1749750)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
81413	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274253(2404069009/IF/IAY/1850114)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
81414	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300889(2404069009/IF/IAY/1850125)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
81415	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358338(2404069009/IF/IAY/2029527)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81416	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356326(2404069009/IF/IAV/2029526)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
81417	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274748(2404069009/IF/IAV/2061739)	Works on Individuals Land (Category IV)	GP	0.18	0	0.06	0	0.12	33.33%	58
81418	UDALA	PATSANIPUR	Excavation of kandaray bilo to gopinatha bilo(2404069009/WC/10342954)	Water Conservation and Water Harvesting	GP	2.2	1.8	2.09	1.78	0.11	96.75%	53
81419	UDALA	PATSANIPUR	Construction of PMAY of Samabari singh At- Patsanipur(2404069009/IF/10301045)	Works on Individuals Land (Category IV)	GP	0.17	0	0.06	0	0.11	35.29%	53
81420	UDALA	PATSANIPUR	B.P.G OF GOURAMAHAN SINGH(2404069/IF/10347665)	Works on Individuals Land (Category IV)	BP	0.17	0	0.06	0	0.11	35.29%	53
81421	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1272899(2404069009/IF/IAV/1869862)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
81422	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219632(2404069009/IF/IAV/2029348)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
81423	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275190(2404069009/IF/IAV/2029362)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
81424	UDALA	PATSANIPUR	Excaveation of canal thakura bilo to muni singh bilo(2404069009/WC/10342588)	Water Conservation and Water Harvesting	GP	2.15	2.85	2.05	2.82	0.1	97.40%	48
81425	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1220236(2404069009/IF/IAV/1293392)	Works on Individuals Land (Category IV)	BP	0.17	0	0.07	0	0.1	41.18%	48
81426	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1323083(2404069009/IF/IAV/1850109)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
81427	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301820(2404069009/IF/IAV/1900359)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
81428	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313211(2404069009/IF/IAV/2029413)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
81429	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300067(2404069009/IF/IAV/2029384)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
81430	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354893(2404069009/IF/IAV/2029520)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
81431	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378123(2404069009/IF/IAV/2028614)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
81432	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301829(2404069009/IF/IAV/2029389)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
81433	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312178(2404069009/IF/IAV/2029409)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81434	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273195(2404069009/IF/IAY/2057901)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
81435	UDALA	PATSANIPUR	CONSTRUCTION OF MASSONARY CANAL FROM MAKARA SINGH HOUSE TO AWC(2404069009/WC/10317428)	Water Conservation and Water Harvesting	GP	1	1	0.9	0	0.1	45.00%	48
81436	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2285960(2404069009/IF/IAY/546252)	Works on Individuals Land (Category IV)	GP	0.17	0	0.08	0	0.09	47.06%	43
81437	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1189448(2404069009/IF/IAY/877551)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
81438	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1188264(2404069009/IF/IAY/877439)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
81439	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1210854(2404069009/IF/IAY/878944)	Works on Individuals Land (Category IV)	GP	0.17	0	0.08	0	0.09	47.06%	43
81440	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217229(2404069009/IF/IAY/1347079)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
81441	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274125(2404069009/IF/IAY/1819775)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
81442	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1211700(2404069009/IF/IAY/1819772)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
81443	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275769(2404069009/IF/IAY/2029368)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
81444	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275260(2404069009/IF/IAY/2031349)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
81445	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1301426(2404069009/IF/IAY/2031365)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
81446	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2258757(2404069009/IF/IAY/2030124)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
81447	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338109(2404069009/IF/IAY/2058465)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
81448	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368044(2404069009/IF/IAY/2058772)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
81449	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1187469(2404069009/IF/IAY/813258)	Works on Individuals Land (Category IV)	GP	0.17	0	0.09	0	0.08	52.94%	39
81450	UDALA	PATSANIPUR	B.P.G.OF BUDHI SINGH(2404069009/IF/10354689)	Works on Individuals Land (Category IV)	GP	0.17	0	0.09	0	0.08	52.94%	39
81451	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274042(2404069009/IF/IAY/1326860)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81452	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269256(2404069009/IF/IAV/1347085)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
81453	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275794(2404069009/IF/IAV/1466238)	Works on Individuals Land (Category IV)	GP	0.17	0	0.09	0	0.08	52.94%	39
81454	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336250(2404069009/IF/IAV/1749624)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81455	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222529(2404069009/IF/IAV/1869626)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
81456	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336254(2404069009/IF/IAV/1819782)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
81457	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1335756(2404069009/IF/IAV/1533224)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81458	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274137(2404069009/IF/IAV/1869873)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
81459	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312690(2404069009/IF/IAV/2029410)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
81460	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312168(2404069009/IF/IAV/2029402)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
81461	UDALA	PATSANIPUR	Exavation of Dugwell of Harish Chandra Behera S/O -Sankar of Chandrapur(2404069/IF/10271034)	Works on Individuals Land (Category IV)	BP	0.48	0.72	0.4	0	0.08	33.33%	39
81462	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1185513(2404069009/IF/IAV/877214)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
81463	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1215561(2404069009/IF/IAV/1293404)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
81464	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1215354(2404069009/IF/IAV/1326856)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
81465	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220214(2404069009/IF/IAV/1470188)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
81466	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217329(2404069009/IF/IAV/1326873)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
81467	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1272972(2404069009/IF/IAV/1749749)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
81468	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2260082(2404069009/IF/IAV/546005)	Works on Individuals Land (Category IV)	GP	0.17	0	0.11	0	0.06	64.71%	29
81469	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1362377(2404069009/IF/IAV/791212)	Works on Individuals Land (Category IV)	GP	0.17	0	0.11	0	0.06	64.71%	29

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81470	UDALA	PATSANIPUR	Exavation of Dugwell of Maheswar Marndi S/O - Bhagabat of Khaladi(2404069009/IF/10258398)	Works on Individuals Land (Category IV)	GP	0.48	0.72	0.42	0	0.06	35.00%	29
81471	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312173(2404069009/IF/IAY/2029396)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
81472	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275198(2404069009/IF/IAY/2029365)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
81473	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300353(2404069009/IF/IAY/2029385)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
81474	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1355014(2404069009/IF/IAY/2031549)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
81475	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336532(2404069009/IF/IAY/2058418)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
81476	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352639(2404069009/IF/IAY/2058579)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
81477	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336402(2404069009/IF/IAY/2062422)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
81478	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1174980(2404069009/IF/IAY/876434)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
81479	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1200606(2404069009/IF/IAY/878409)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
81480	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1215122(2404069009/IF/IAY/1293411)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
81481	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218097(2404069009/IF/IAY/1347016)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
81482	UDALA	PATSANIPUR	Exavation of Dugwell of Manoranjan Senapati S/O - Natha of Chandrapur(2404069/IF/10271027)	Works on Individuals Land (Category IV)	BP	0.48	0.72	0.43	0	0.05	35.83%	24
81483	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222746(2404069009/IF/IAY/1749622)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81484	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376883(2404069009/IF/IAY/1819777)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81485	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300063(2404069009/IF/IAY/1917300)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
81486	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1311516(2404069009/IF/IAY/2029401)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
81487	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321231(2404069009/IF/IAY/2058327)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81488	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2273645(2404069009/IF/IAY/1010697)	Works on Individuals Land (Category IV)	GP	0.17	0	0.13	0	0.04	76.47%	19
81489	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1189790(2404069009/IF/IAY/877576)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
81490	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1176021(2404069009/IF/IAY/876528)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
81491	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1176409(2404069009/IF/IAY/876568)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
81492	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2255806(2404069009/IF/IAY/918810)	Works on Individuals Land (Category IV)	GP	0.17	0	0.13	0	0.04	76.47%	19
81493	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1215106(2404069009/IF/IAY/1293410)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
81494	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1335795(2404069009/IF/IAY/1533225)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
81495	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221440(2404069009/IF/IAY/1749746)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
81496	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274891(2404069009/IF/IAY/1869881)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
81497	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273309(2404069009/IF/IAY/1749758)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
81498	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312174(2404069009/IF/IAY/2029400)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
81499	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312693(2404069009/IF/IAY/2031425)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
81500	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352948(2404069009/IF/IAY/2058585)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
81501	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338934(2404069009/IF/IAY/2062458)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
81502	UDALA	PATSANIPUR	Const. of New AWC Building at Baniadar at Ambikadeipur(2404069/AV/142512)	Anganwadi/Other Rural Infrastructure	BP	1.1	3.9	1.07	2.76	0.03	76.60%	14
81503	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2273070(2404069009/IF/IAY/595477)	Works on Individuals Land (Category IV)	GP	0.17	0	0.14	0	0.03	82.35%	14
81504	UDALA	PATSANIPUR	P.M.A.Y. OF DUMUNI MARNDI(2404069/IF/10329832)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
81505	UDALA	PATSANIPUR	Conts. of BPGY Chhva Manika(2404069/IF/10299199)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81506	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2290295(2404069009/IF/IAY/906526)	Works on Individuals Land (Category IV)	GP	0.17	0	0.14	0	0.03	82.35%	14
81507	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1189816(2404069009/IF/IAY/877578)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
81508	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1274451(2404069009/IF/IAY/1293388)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
81509	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1221673(2404069009/IF/IAY/1293393)	Works on Individuals Land (Category IV)	BP	0.17	0	0.14	0	0.03	82.35%	14
81510	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321742(2404069009/IF/IAY/1466970)	Works on Individuals Land (Category IV)	GP	0.17	0	0.14	0	0.03	82.35%	14
81511	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300698(2404069009/IF/IAY/1819778)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
81512	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274411(2404069009/IF/IAY/1869876)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
81513	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1353782(2404069009/IF/IAY/2058594)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
81514	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222308(2404069009/IF/IAY/2057826)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
81515	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1195222(2404069009/IF/IAY/413477)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81516	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2259088(2404069009/IF/IAY/472014)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
81517	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2287047(2404069009/IF/IAY/481816)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81518	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2284757(2404069009/IF/IAY/546235)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
81519	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2286991(2404069009/IF/IAY/595948)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
81520	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2272239(2404069009/IF/IAY/595431)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
81521	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2286072(2404069009/IF/IAY/906172)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
81522	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1176634(2404069009/IF/IAY/876597)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81523	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1190721(2404069009/IF/IAY/877669)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81524	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2258414(2404069009/IF/IAY/904396)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
81525	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1210760(2404069009/IF/IAY/878941)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
81526	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1210769(2404069009/IF/IAY/878942)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
81527	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2287541(2404069009/IF/IAY/906301)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
81528	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2285527(2404069009/IF/IAY/906134)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
81529	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1271422(2404069009/IF/IAY/1196167)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
81530	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1176493(2404069009/IF/IAY/1020222)	Works on Individuals Land (Category IV)	GP	0.17	0	0.15	0	0.02	88.24%	10
81531	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218068(2404069009/IF/IAY/1462268)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81532	UDALA	PATSANIPUR	Const of PMAY of Narendra Behera S/O - Brundaban(2404069/IF/10417146)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81533	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274448(2404069009/IF/IAY/1810863)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81534	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300409(2404069009/IF/IAY/2029386)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81535	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300420(2404069009/IF/IAY/2058012)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81536	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338003(2404069009/IF/IAY/2058458)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81537	UDALA	PATSANIPUR	Fencing at Ambikadeipur UP School(2404069009/OP/138764)	Other Works	GP	0.2	0	0.19	0	0.01	95.00%	5
81538	UDALA	PATSANIPUR	Excavation of dugwell of Brundaban Behera of Chandrapur(2404069009/IF/10269337)	Works on Individuals Land (Category IV)	GP	0.32	0.88	0.31	0.87	0.01	98.33%	5
81539	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1175024(2404069009/IF/IAY/565533)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
81540	UDALA	PATSANIPUR	Restoration of Road from Tentala Jagamohan House to Tentala AWC(2404069009/RC/2435285)	Rural Connectivity	GP	0.37	1.3	0.36	0	0.01	21.56%	5
81541	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1176116(2404069009/IF/IAY/876539)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81542	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1189515(2404069009/IF/IAY/877555)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
81543	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1177303(2404069009/IF/IAY/918804)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
81544	UDALA	PATSANIPUR	B.P.G.OF BANAMALI SINGH(2404069009/IF/10349708)	Works on Individuals Land (Category IV)	GP	0.17	0	0.16	0	0.01	94.12%	5
81545	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR2280241(2404069009/IF/IAY/1293376)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
81546	UDALA	PATSANIPUR	P.M.A.Y.OF KANDAN MURMU OF CHANDRAPUR(2404069/IF/10398355)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
81547	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219831(2404069009/IF/IAY/1347083)	Works on Individuals Land (Category IV)	BP	0.17	0	0.16	0	0.01	94.12%	5
81548	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1300822(2404069009/IF/IAY/1819779)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81549	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1211842(2404069009/IF/IAY/1869572)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81550	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1212112(2404069009/IF/IAY/1850103)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81551	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1269247(2404069009/IF/IAY/2029360)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81552	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313090(2404069009/IF/IAY/2031421)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81553	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327800(2404069009/IF/IAY/2031437)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81554	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1313864(2404069009/IF/IAY/2031426)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81555	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352967(2404069009/IF/IAY/2058586)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81556	UDALA	PATSANIPUR	Exavation of Dugwell of Basen Murmu S/O - Bhalu of Khaladi(2404069009/IF/10258350)	Works on Individuals Land (Category IV)	GP	0.48	0.72	0.48	0	0	40.00%	0
81557	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1193937(2404069009/IF/IAY/877954)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81558	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1192877(2404069009/IF/IAY/877853)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81559	UDALA	PATSANIPUR	CONSTRUCTION OF MASSONARY CANAL FROM CHANGU SINGH BILO TO CHUDU BILO(2404069009/WC/10317426)	Water Conservation and Water Harvesting	GP	1.6	2.4	1.6	0	0	40.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81560	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1185439(2404069009/IF/IAY/1020524)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81561	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1218407(2404069009/IF/IAY/1293396)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81562	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1190749(2404069009/IF/IAY/1293367)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81563	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1276069(2404069009/IF/IAY/1293379)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81564	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1276113(2404069009/IF/IAY/1293380)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81565	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1272961(2404069009/IF/IAY/1293386)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81566	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1219271(2404069009/IF/IAY/1293400)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81567	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1194837(2404069009/IF/IAY/1293370)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81568	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1193462(2404069009/IF/IAY/1293368)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81569	UDALA	PATSANIPUR	Construction of IAY House -IAY REG. NO. OR1276060(2404069009/IF/IAY/1293378)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81570	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218193(2404069009/IF/IAY/1326876)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81571	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191680(2404069009/IF/IAY/1347009)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81572	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219473(2404069009/IF/IAY/1326866)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81573	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271414(2404069009/IF/IAY/1347086)	Works on Individuals Land (Category IV)	BP	0.17	0	0.17	0	0	100.00%	0
81574	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222160(2404069009/IF/IAY/1533105)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81575	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2260817(2404069009/IF/IAY/1749756)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81576	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1274587(2404069009/IF/IAY/1850116)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81577	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1272901(2404069009/IF/IAY/1850106)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81578	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221443(2404069009/IF/IAV/1749747)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81579	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327553(2404069009/IF/IAV/1749628)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81580	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1354698(2404069009/IF/IAV/2031547)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81581	UDALA	PATSANIPUR	Restoratio of Road from Chandra CC Road to Patpur PS at Chandrapur(2404069009/RC/3089561)	Rural Connectivity	GP	0.37	1.3	0.38	0	-0.01	22.75%	-5
81582	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1273452(2404069009/IF/IAV/1749691)	Works on Individuals Land (Category IV)	BP	0.18	0	0.19	0	-0.01	105.56%	-5
81583	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376461(2404069009/IF/IAV/1870391)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
81584	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275211(2404069009/IF/IAV/2031346)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
81585	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337863(2404069009/IF/IAV/2058454)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
81586	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1299426(2404069009/IF/IAV/2058345)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
81587	UDALA	PATSANIPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1352466(2404069009/IF/IAV/2058576)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
81588	UDALA	PATSANIPUR	Restoration of Road from Adipur Road to Patrasahi at Adipur(2404069009/RC/10388443)	Rural Connectivity	GP	0.37	1.3	0.39	0	-0.02	23.35%	-10
81589	UDALA	PATSANIPUR	Imp.of road from pokhari school to samaya house (2404069009/nrg/rc/44940)(2404069009/RC/2366955)	Rural Connectivity	GP	3.47	1.53	3.52	0	-0.05	70.40%	-24
81590	UDALA	PATSANIPUR	Restoration of Road from Chandrapur Dalang Sahi to Bathudisahi(2404069009/RC/3104888)	Rural Connectivity	GP	0.37	1.3	0.45	0	-0.08	26.95%	-39
81591	UDALA	PATSANIPUR	Restoration of Road from Chandrapur Pidhamunda Chhaka to Behera Sahi at Chandrapur(2404069009/RC/3097676)	Rural Connectivity	GP	0.37	1.3	0.45	0	-0.08	26.95%	-39
81592	UDALA	PATSANIPUR	EXCAVATION OF CANAL FROM NADIPOLO TO PRASANA BILO AT DALANG SAHI(2404069009/WC/10341523)	Water Conservation and Water Harvesting	GP	1.6	6.4	1.69	6.27	-0.09	99.50%	-43
81593	UDALA	PATSANIPUR	Exavation of Canal Repairing Lephara House to Sida singh(2404069009/WC/10317322)	Water Conservation and Water Harvesting	GP	1	4	1.16	0	-0.16	23.20%	-77
81594	UDALA	PATSANIPUR	Imp.of road from jajadihi hatpada to Nalua nadi (2404069009/nrg/rc/44949)(2404069009/RC/2366962)	Rural Connectivity	GP	3	2	3.27	0.52	-0.27	75.80%	-130
81595	UDALA	PATSANIPUR	Const.of Massonary Canal FromMohanta Sahi to Kivanota(2404069009/WC/10317860)	Water Conservation and Water Harvesting	GP	1.2	2.8	1.6	1.24	-0.4	71.00%	-193

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81596	UDALA	PATSANIPUR	construction of play filed at jaiadihi hatapada ambikadeipur(2404069009/PG/1114363)	Play Ground	GP	1	2	1.71	0	-0.71	57.00%	-343
81597	UDALA	PATSANIPUR	Exavation of Canal with Side Gurdwalla from AWC to Dhanu Singh House(2404069009/WC/10341978)	Water Conservation and Water Harvesting	GP	1	4	1.88	0	-0.88	37.60%	-425
81598	UDALA	RADHO	New Mango (MD) Plantation of Baidhara Sing & 22 others(2404069/DP/10352784)	Drought Proofing	BP	13.1	8.3	0.91	0.34	12.19	5.84%	5889
81599	UDALA	RADHO	IMPROVMENT TO JAYABUNDHA MIP(2404069/IC/943329)	Micro Irrigation Works	BP	4.05	1.95	0.1	0	3.95	1.67%	1908
81600	UDALA	RADHO	Renv of Khajuri tank at Radho(2404069010/WH/3081352)	Renovation of traditional water bodies	GP	4	1	0.13	0	3.87	2.60%	1870
81601	UDALA	RADHO	Excav. of road Rout sahi new tank near Nata rout house(2404069010/RC/10389736)	Water Conservation and Water Harvesting	GP	3.5	1.5	0	0	3.5	0.00%	1691
81602	UDALA	RADHO	Const of Road from Bureisahi UP school cannal chhaka at Bureisahi(2404069010/RC/10389169)	Rural Connectivity	GP	5.4	3.6	1.97	0	3.43	21.89%	1657
81603	UDALA	RADHO	Land dev. of Luipa mahabidvalaya junior primises.IPPE NO-28(2404069010/LD/1083521)	Land Development	GP	4	2	1.3	0.69	2.7	33.17%	1304
81604	UDALA	RADHO	2nd year Maint. Mango (MD) plantation of Raghunath Pradhan & 14 others(2404069/DP/10356843)	Drought Proofing	BP	3.32	1.88	0.77	0.07	2.55	16.15%	1232
81605	UDALA	RADHO	Exavation of R.C Pur Desabandha Canal(2404069010/WC/10338718)	Water Conservation and Water Harvesting	GP	2.5	2.5	0	0	2.5	0.00%	1208
81606	UDALA	RADHO	Const. of road from jamuuna singh house to Goudakilla thakurani(2404069010/RC/10389174)	Rural Connectivity	GP	2.4	1.6	0	0	2.4	0.00%	1159
81607	UDALA	RADHO	Const. of road with Drainage system from Gopinath chhaka to mahulagadi AWC(2404069010/RC/10389737)	Rural Connectivity	GP	2.4	1.6	0	0	2.4	0.00%	1159
81608	UDALA	RADHO	Const. of road from udava Barik house to faka panda Bandh (2404069010/RC/10389773)	Rural Connectivity	GP	3.6	2.4	1.24	0	2.36	20.67%	1140
81609	UDALA	RADHO	Imp. of oRoad from Mouda RD Road to Gajendra Mallik Malik(2404069010/RC/10388198)	Rural Connectivity	GP	3	2	0.71	0	2.29	14.20%	1106
81610	UDALA	RADHO	Devlopment of Sindurkuli Megha Padia(2404069010/LD/10369538)	Land Development	GP	2.5	0.5	0.29	0	2.21	9.67%	1068
81611	UDALA	RADHO	Connectivity of Road from RD Nata House to Sarsaidhipa(2404069010/RC/10390932)	Rural Connectivity	GP	2.4	1.6	0.22	0	2.18	5.50%	1053
81612	UDALA	RADHO	MPFP of Dama Sing(2404069010/IF/10354665)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0	0	1.98	0.00%	957
81613	UDALA	RADHO	Const. of road from Krushna Singh house to Diba singh house(2404069010/RC/10389677)	Rural Connectivity	GP	2.4	1.6	0.49	0	1.91	12.25%	923

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81614	UDALA	RADHO	L.D.of Pahanda Sasan AWC Permises(2404069010/LD/1112839)	Land Development	GP	2.1	0	0.45	0	1.65	21.43%	797
81615	UDALA	RADHO	3rd Year Maint. Mango (MD) Plantation of Raghunath Pradhan & 14 others(2404069/DP/10376277)	Drought Proofing	BP	2.36	1	0.71	0.16	1.65	25.89%	797
81616	UDALA	RADHO	Const. of road from Bhuyan chhaka to Hudisahi(2404069010/RC/10389706)	Rural Connectivity	GP	3	2	1.37	0	1.63	27.40%	787
81617	UDALA	RADHO	Multi proposed form pond of Khetramohan Hati,s/o-Hguru.IPPE-115(2404069010/IF/10086848)	Works on Individuals Land (Category IV)	GP	2.97	0.03	1.48	0	1.49	49.33%	720
81618	UDALA	RADHO	Renov of Barabuda Tank at Dihirakul(2404069010/WH/10293278)	Renovation of traditional water bodies	GP	3.6	0.4	2.11	0.24	1.49	58.75%	720
81619	UDALA	RADHO	Exavation of Canal from Jaybandha to Gandidhar at Sankarkhunta(2404069010/WC/10398842)	Water Conservation and Water Harvesting	GP	2.78	1.83	1.29	0	1.49	27.98%	720
81620	UDALA	RADHO	Compl. Of the road from Sindurkoli Charan house to Badgudgudia GP(2404069010/RC/3096688)	Rural Connectivity	GP	2.5	2.5	1.05	0	1.45	21.00%	700
81621	UDALA	RADHO	L.D.of Play Ground of Bhalubasa at Sipeisahi(2404069010/LD/1112838)	Land Development	GP	2.1	0	0.73	0	1.37	34.76%	662
81622	UDALA	RADHO	FP of Biswanath Panda S/O- Jagannath at Dihirakul(2404069010/IF/10339596)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0.76	0	1.22	38.00%	589
81623	UDALA	RADHO	Construction of Farm Pond of Niranan Das(2404069010/IF/10339794)	Works on Individuals Land (Category IV)	GP	1.98	0.02	0.94	0	1.04	47.00%	502
81624	UDALA	RADHO	Gotary Shed of Narendra Singh and 6 Others Beneficiaries at Sankarkhunta(2404069010/IF/10376000)	Works on Individuals Land (Category IV)	GP	1.05	2.1	0.2	0.22	0.85	13.33%	411
81625	UDALA	RADHO	Renv. of Dudhianala Tank at Mouda(2404069010/WH/10299895)	Renovation of traditional water bodies	GP	2.8	1.2	1.95	0	0.85	48.75%	411
81626	UDALA	RADHO	Exavation of Dugwell of Srinath Bisei(2404069010/IF/10354660)	Works on Individuals Land (Category IV)	GP	0.81	0.85	0	0	0.81	0.00%	391
81627	UDALA	RADHO	Imp. of Road from Dihirakul Canal Chhaka RD Road tob Ranjan Prusty Farm House(2404069010/RC/3107347)	Rural Connectivity	GP	1.5	3.5	0.74	0	0.76	14.80%	367
81628	UDALA	RADHO	Imp. of road from sara akash club to pothi chhaka via panigrahi sahi (2404069010/RC/10389758)	Rural Connectivity	GP	2	5	1.25	0	0.75	17.86%	362
81629	UDALA	RADHO	Multi purpose farm pond of Bipra Tudu, s/o-Sunder(2404069010/IF/10177874)	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.16	0	0.74	58.00%	357
81630	UDALA	RADHO	Imp.Road from Ratha Singh house to Nadighat(2404069010/RC/2432182)	Rural Connectivity	GP	1.5	3.5	0.8	0	0.7	16.00%	338
81631	UDALA	RADHO	Multi purpose Farm Pond of Satyabrata Prusty(2404069010/IF/10339859)	Works on Individuals Land (Category IV)	GP	1.98	0.02	1.32	0	0.66	66.00%	319

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81632	UDALA	RADHO	M.P.F.P. of Gopinath Pradhan (2404069010/IF/10416254)	Works on Individuals Land (Category IV)	GP	1.6	0.07	0.96	0	0.64	57.49%	309
81633	UDALA	RADHO	Farm Pond of Kali Charan Senapati(2404069010/IF/10354663)	Works on Individuals Land (Category IV)	GP	1.98	0.02	1.34	0	0.64	67.00%	309
81634	UDALA	RADHO	multi purpose f.p of Uday Barik,s/o- Ghanashyam(2404069010/IF/10177885)	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.27	0	0.63	63.50%	304
81635	UDALA	RADHO	Renovation of Dhadasahi Tank(2404069010/WH/3066092)	Renovation of traditional water bodies	GP	6	3.06	5.37	0	0.63	59.27%	304
81636	UDALA	RADHO	Const.of AWC Building at R.C.Pur(2404069/AV/132404)	Anganwadi/Other Rural Infrastructure	BP	1	0	0.5	0	0.5	50.00%	242
81637	UDALA	RADHO	Exavation of New Tank at R.C.Pur Magha Padia(2404069010/WC/10338733)	Water Conservation and Water Harvesting	GP	3.6	0.4	3.1	0.14	0.5	81.00%	242
81638	UDALA	RADHO	Construction of Farm Pond of Iswar Pradhan(2404069010/IF/10339784)	Works on Individuals Land (Category IV)	GP	1.98	0.02	1.5	0	0.48	75.00%	232
81639	UDALA	RADHO	Construction of Farm Pond of Purnachandra Dandapat(2404069010/IF/10339788)	Works on Individuals Land (Category IV)	GP	1.98	0.02	1.5	0	0.48	75.00%	232
81640	UDALA	RADHO	Stone Pitching at the River from Dhirakul Patasila to Bada pathara ghata.IPPE NO-39(2404069010/WC/1358659)	Water Conservation and Water Harvesting	GP	1.79	4.21	1.33	1.2	0.46	42.17%	222
81641	UDALA	RADHO	MPFP of Uddhab Pradhan S/o- Kunja of Dhirakul(2404069010/IF/10339586)	Works on Individuals Land (Category IV)	GP	1.98	0.02	1.54	0	0.44	77.00%	213
81642	UDALA	RADHO	MPFP of Kulamani Pradhan of HB - 28(2404069010/IF/10207552)	Works on Individuals Land (Category IV)	GP	1.5	0	1.09	0	0.41	72.67%	198
81643	UDALA	RADHO	Exacavation of new tank at Smashan padia near Bimbadhar house of Radho(sl no-223)(2404069010/WH/3070266)	Renovation of traditional water bodies	GP	3.92	1.08	3.53	0	0.39	70.60%	188
81644	UDALA	RADHO	Land Development at Hill Block -26& 9 Others (2404069010/NRG/IB/171348)(2404069010/LD/1055580)	Land Development	GP	1.96	0.19	1.58	0	0.38	73.49%	184
81645	UDALA	RADHO	Const. of road from sindurkuli tenelaTentului chhaka to Bhadra chhaka(2404069010/RC/10389672)	Rural Connectivity	GP	0.8	3.2	0.43	0	0.37	10.75%	179
81646	UDALA	RADHO	Const of road from RD road to Hadibandhu Senapati house(2404069010/RC/10389209)	Rural Connectivity	GP	1.8	7.2	1.44	0	0.36	16.00%	174
81647	UDALA	RADHO	L.D.of Rabindra Singh & 9 Others(2404069010/LD/1120356)	Land Development	GP	2.15	0	1.8	0	0.35	83.72%	169
81648	UDALA	RADHO	L.D.of Harish Chandra Behera & 9 Others(2404069010/LD/1120355)	Land Development	GP	2.15	0	1.8	0	0.35	83.72%	169
81649	UDALA	RADHO	Exavation of Farm Pond of Kuanr Tudu S/O - Tamada(2404069010/IF/10356665)	Works on Individuals Land (Category IV)	GP	1.98	0.02	1.64	0	0.34	82.00%	164

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81650	UDALA	RADHO	multi purpose f.r of Jagannath Murmu, s/o- Ramach(2404069010/IF/10177882)	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.6	0	0.3	80.00%	145
81651	UDALA	RADHO	L.D of Basanta Kumar Dandoat S/O - Somnath(2404069010/LD/10399523)	Land Development	GP	0.29	0.01	0	0	0.29	0.00%	140
81652	UDALA	RADHO	L.D of Prasanna Kumar Dandpat S/O - Somnath(2404069010/LD/10399525)	Land Development	GP	0.29	0.01	0	0	0.29	0.00%	140
81653	UDALA	RADHO	MPFP of Sakuntala Pradhan W/O - Kulamani(2404069010/IF/10478138)	Works on Individuals Land (Category IV)	GP	1.62	0.05	1.34	0	0.28	80.24%	135
81654	UDALA	RADHO	Comp. of road from Bureisahi gurubari singh house to Bidhar singh house(2404069010/RC/10389205)	Rural Connectivity	GP	2.6	2.4	2.4	1.62	0.2	80.40%	97
81655	UDALA	RADHO	Dug well of Raibari sing at Bureisahi(2404069010/IF/10349237)	Works on Individuals Land (Category IV)	GP	0.85	0.82	0.66	0	0.19	39.52%	92
81656	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1195936(2404069010/IF/IAY/1899776)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81657	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1205150(2404069010/IF/IAY/1293463)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
81658	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196543(2404069010/IF/IAY/1489484)	Works on Individuals Land (Category IV)	BP	0.18	0	0.01	0	0.17	5.56%	82
81659	UDALA	RADHO	MPFP of Sriman Pradhan S/O- Rajib of Dhirakul(2404069010/IF/10339589)	Works on Individuals Land (Category IV)	GP	1.98	0.02	1.81	0	0.17	90.50%	82
81660	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1203664(2404069010/IF/IAY/862295)	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
81661	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1194280(2404069010/IF/IAY/877991)	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
81662	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1271629(2404069010/IF/IAY/1460887)	Works on Individuals Land (Category IV)	GP	0.17	0	0.01	0	0.16	5.88%	77
81663	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196551(2404069010/IF/IAY/1545369)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
81664	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1213811(2404069010/IF/IAY/1545370)	Works on Individuals Land (Category IV)	BP	0.18	0	0.03	0	0.15	16.67%	72
81665	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2291255(2404069010/IF/IAY/860749)	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
81666	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1199156(2404069010/IF/IAY/1347020)	Works on Individuals Land (Category IV)	BP	0.17	0	0.03	0	0.14	17.65%	68
81667	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339686(2404069010/IF/IAY/2015630)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81668	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1223804(2404069010/IF/IAV/1661079)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
81669	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1178243(2404069010/IF/IAV/1335754)	Works on Individuals Land (Category IV)	BP	0.17	0	0.05	0	0.12	29.41%	58
81670	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2290767(2404069010/IF/IAV/425091)	Works on Individuals Land (Category IV)	BP	0.17	0	0.06	0	0.11	35.29%	53
81671	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390509(2404069010/IF/IAV/1900887)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
81672	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2294011(2404069010/IF/IAV/1877001)	Works on Individuals Land (Category IV)	GP	0.18	0	0.09	0	0.09	50.00%	43
81673	UDALA	RADHO	Const of Road from Shyma Singh house to Jaybandh(2404069010/RC/10389669)	Rural Connectivity	GP	2.4	1.6	2.31	0.55	0.09	71.50%	43
81674	UDALA	RADHO	Const. road from Radho High school chhaka to Bureisahi Cannal(2404069010/RC/10389176)	Rural Connectivity	GP	2.4	1.6	2.31	0	0.09	57.75%	43
81675	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1210094(2404069010/IF/IAV/1869570)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81676	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338928(2404069010/IF/IAV/1900623)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
81677	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1210059(2404069010/IF/IAV/1869569)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81678	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1208850(2404069010/IF/IAV/1869566)	Works on Individuals Land (Category IV)	GP	0.18	0	0.1	0	0.08	55.56%	39
81679	UDALA	RADHO	Renovation of w/c of chaka No. - 12R,13L&14T of Radho Sub-minor of Sunei Irrn. Project (PP No - 14)(2404069/IC/10388741)	Micro Irrigation Works	BP	1.93	1.07	1.85	0.83	0.08	89.33%	39
81680	UDALA	RADHO	Renovation of w/c of chaka No. - 19L, 20T of Dhirakul Sub-minor of Sunei Irrn. Project (PP No - 14)(2404069/IC/10388740)	Micro Irrigation Works	BP	1.83	1.17	1.76	1.15	0.07	97.00%	34
81681	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1196111(2404069010/IF/IAV/878130)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
81682	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1192929(2404069010/IF/IAV/1293447)	Works on Individuals Land (Category IV)	BP	0.17	0	0.1	0	0.07	58.82%	34
81683	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339665(2404069010/IF/IAV/1533237)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
81684	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196988(2404069010/IF/IAV/175535)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
81685	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384505(2404069010/IF/IAV/1870422)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81686	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1223675(2404069010/IF/IAV/1661077)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
81687	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1209078(2404069010/IF/IAV/175552)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
81688	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276568(2404069010/IF/IAV/1900235)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
81689	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389382(2404069010/IF/IAV/1900873)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
81690	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390213(2404069010/IF/IAV/1900878)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
81691	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339600(2404069010/IF/IAV/1857047)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
81692	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221401(2404069010/IF/IAV/1857066)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
81693	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392723(2404069010/IF/IAV/1870446)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
81694	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221397(2404069010/IF/IAV/1857042)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
81695	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1209931(2404069010/IF/IAV/1857041)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
81696	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222191(2404069010/IF/IAV/1869621)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
81697	UDALA	RADHO	Multi proposed form pond of Sri Mukta kesari Das,s/o- Rasanda.JPPE-113(2404069010/IF/10086846)	Works on Individuals Land (Category IV)	GP	2.97	0.03	2.91	0	0.06	97.00%	29
81698	UDALA	RADHO	Devlopment of Play Field Radho High School Premises(2404069010/LD/10374185)	Land Development	GP	2.87	2.13	2.81	2.11	0.06	98.40%	29
81699	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1194655(2404069010/IF/IAV/878022)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
81700	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1330472(2404069010/IF/IAV/1900554)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
81701	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390513(2404069010/IF/IAV/1900889)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29
81702	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1223901(2404069010/IF/IAV/175556)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81703	UDALA	RADHO	Renovation of w/c of chaka No. - 21L, 22T of Pahanda Sub-minor of Sunei Irrn. Project (PP No - 14)(2404069/IC/10388739)	Micro Irrigation Works	BP	1.94	1.06	1.89	0.83	0.05	90.67%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81704	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1196112(2404069010/IF/IAY/878131)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
81705	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1204428(2404069010/IF/IAY/1293451)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
81706	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1193857(2404069010/IF/IAY/1857037)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
81707	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194670(2404069010/IF/IAY/1899762)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
81708	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1208821(2404069010/IF/IAY/1857040)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81709	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385498(2404069010/IF/IAY/1900862)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
81710	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1224025(2404069010/IF/IAY/1857204)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
81711	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1207048(2404069010/IF/IAY/1869564)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
81712	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222184(2404069010/IF/IAY/1857063)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
81713	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389628(2404069010/IF/IAY/1900876)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
81714	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR2294075(2404069010/IF/IAY/859033)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
81715	UDALA	RADHO	Construction of IAY House -IAY REG. NO. OR1198190(2404069010/IF/IAY/860041)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
81716	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196465(2404069010/IF/IAY/1489485)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
81717	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222389(2404069010/IF/IAY/1857053)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
81718	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196394(2404069010/IF/IAY/1899790)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
81719	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276580(2404069010/IF/IAY/1875143)	Works on Individuals Land (Category IV)	GP	0.18	0	0.14	0	0.04	77.78%	19
81720	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276558(2404069010/IF/IAY/1857057)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
81721	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222817(2404069010/IF/IAY/1661088)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81722	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2379568(2404069010/IF/IAY/1535199)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81723	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196995(2404069010/IF/IAY/1716077)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81724	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221582(2404069010/IF/IAY/1857060)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
81725	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1195803(2404069010/IF/IAY/1874879)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
81726	UDALA	RADHO	Imp. of Siripur Minor from RD 1550 to 4200m of Sunei Irrn. Project (PP No - 10)(2404069/IC/10388295)	Micro Irrigation Works	BP	3.02	1.98	2.99	1	0.03	79.80%	14
81727	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1389649(2404069010/IF/IAY/1661081)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
81728	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194419(2404069010/IF/IAY/1810859)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81729	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1197318(2404069010/IF/IAY/1755537)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
81730	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1210095(2404069010/IF/IAY/1857065)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81731	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2293210(2404069010/IF/IAY/1857046)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
81732	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1385497(2404069010/IF/IAY/1900861)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81733	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1224024(2404069010/IF/IAY/1755546)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
81734	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1199028(2404069010/IF/IAY/1857039)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81735	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276632(2404069010/IF/IAY/1857058)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81736	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221761(2404069010/IF/IAY/1857061)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81737	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390185(2404069010/IF/IAY/1875573)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81738	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392534(2404069010/IF/IAY/1875584)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10
81739	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384074(2404069010/IF/IAY/1857044)	Works on Individuals Land (Category IV)	GP	0.18	0	0.16	0	0.02	88.89%	10

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81740	UDALA	RADHO	Multi purpose of f.p. of Santosh ku Dalei(2404069010/IF/10178188)	Works on Individuals Land (Category IV)	GP	1.9	0.1	1.89	0	0.01	94.50%	5
81741	UDALA	RADHO	Completion of Dhirakul Harihat Bila Tank(2404069010/WC/10331479)	Water Conservation and Water Harvesting	GP	2	2	1.99	1.89	0.01	97.00%	5
81742	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1197313(2404069010/IF/IAV/1489482)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81743	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1199824(2404069010/IF/IAV/1533011)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81744	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196994(2404069010/IF/IAV/1857038)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81745	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1199422(2404069010/IF/IAV/1899817)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81746	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390215(2404069010/IF/IAV/1900879)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81747	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196396(2404069010/IF/IAV/1899791)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81748	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220370(2404069010/IF/IAV/1661136)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81749	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1392396(2404069010/IF/IAV/1857045)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81750	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222031(2404069010/IF/IAV/1857062)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81751	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276554(2404069010/IF/IAV/1857056)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81752	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222243(2404069010/IF/IAV/1857064)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81753	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276548(2404069010/IF/IAV/1857067)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81754	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384546(2404069010/IF/IAV/2006050)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81755	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221456(2404069010/IF/IAV/1857059)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81756	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221988(2404069010/IF/IAV/1874628)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81757	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1207257(2404069010/IF/IAV/1874756)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81758	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1333410(2404069010/IF/IAY/1875374)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81759	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339754(2404069010/IF/IAY/1857048)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
81760	UDALA	RADHO	Multi proposed form pond of Pratap ch. Prusty,S/O- Umakanta-ippe no-111(2404069010/WH/3077267)	Renovation of traditional water bodies	GP	2.97	0.03	2.97	0	0	99.00%	0
81761	UDALA	RADHO	Devlopment of Play Field at Pahanda Nodal School Premises(2404069010/LD/10367433)	Land Development	GP	1.48	0.02	1.48	0	0	98.67%	0
81762	UDALA	RADHO	Imp. to Bisol disty. from RD 21480 to 22100m (Reach-I) of Sunei Irrn. Project (PP No - 10)(2404069/IC/10388297)	Micro Irrigation Works	BP	1.1	3.9	1.1	3.85	0	99.00%	0
81763	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222824(2404069010/IF/IAY/1661067)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81764	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219741(2404069010/IF/IAY/1661071)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81765	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219748(2404069010/IF/IAY/1661073)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81766	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1202821(2404069010/IF/IAY/1661138)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81767	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1276630(2404069010/IF/IAY/1716081)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81768	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339694(2404069010/IF/IAY/175550)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81769	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196013(2404069010/IF/IAY/1899781)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81770	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1329971(2404069010/IF/IAY/1900549)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81771	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340447(2404069010/IF/IAY/1533239)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81772	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1384401(2404069010/IF/IAY/1533292)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81773	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1195448(2404069010/IF/IAY/1661063)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81774	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390390(2404069010/IF/IAY/1661093)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81775	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1199648(2404069010/IF/IAY/1869561)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81776	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1195937(2404069010/IF/IAY/1899777)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81777	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196361(2404069010/IF/IAY/1899788)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81778	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196545(2404069010/IF/IAY/1899792)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81779	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339394(2404069010/IF/IAY/1900630)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81780	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340700(2404069010/IF/IAY/1755541)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81781	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1207008(2404069010/IF/IAY/1755551)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81782	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340471(2404069010/IF/IAY/1857050)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81783	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1340756(2404069010/IF/IAY/1870225)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81784	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1223913(2404069010/IF/IAY/1755545)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81785	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390511(2404069010/IF/IAY/1900888)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
81786	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1196345(2404069010/IF/IAY/1899787)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
81787	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1223581(2404069010/IF/IAY/1899998)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
81788	UDALA	RADHO	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339721(2404069010/IF/IAY/1875406)	Works on Individuals Land (Category IV)	GP	0.18	0	0.19	0	-0.01	105.56%	-5
81789	UDALA	RADHO	Excavation of Dugwell of Sankarsan pradhan s/o- Sridhar(2404069010/IF/10349231)	Works on Individuals Land (Category IV)	GP	0.85	0.82	0.9	0.48	-0.05	82.63%	-24
81790	UDALA	RADHO	Imp.road fromBureisahi cannal to Ranjan singh house(2404069010/RC/10389212)	Rural Connectivity	GP	1.8	1.2	1.88	0	-0.08	62.67%	-39
81791	UDALA	RADHO	Imp. of road from Gandidhar to Jaybandh(2404069010/RC/10389708)	Rural Connectivity	GP	4.2	2.8	4.38	0	-0.18	62.57%	-87
81792	UDALA	RADHO	Excavation of Jhaunisol New tank Dihirakul(Phanda sasan)(2404069010/WC/1336854)	Water Conservation and Water Harvesting	GP	3	2	3.23	0	-0.23	64.60%	-111
81793	UDALA	RADHO	Imp of road with culvert from Radho Padu Patra house R.D Road to Sarshai Dhipa(sl no-345)(2404069010/RC/2390028)	Rural Connectivity	GP	3	2	3.27	0	-0.27	65.40%	-130

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81794	UDALA	RADHO	Excav. of Radho patrasahi new Tank(2404069010/WC/10342675)	Water Conservation and Water Harvesting	GP	3.5	1.5	4.23	0.14	-0.73	87.40%	-353
81795	UDALA	RADHO	Completion of check dam at Javabandh (sl no-128)(2404069010/WC/1348548)	Water Conservation and Water Harvesting	GP	3	2	3.74	0	-0.74	74.80%	-357
81796	UDALA	RADHO	Complition of the road from RD road Dhirakul to Disko pokhari.IPPE NO-34(2404069010/RC/2401458)	Rural Connectivity	GP	3	2	4.12	0	-1.12	82.40%	-541
81797	UDALA	RADHO	Impv of Road with culvert from Radho R.D Road Khadipadia to Nakula bandha(sl no-345)(2404069010/RC/2390029)	Rural Connectivity	GP	3	2	4.3	0	-1.3	86.00%	-628
81798	UDALA	SRIDAMCHANDRAPUR	4th year maint. of ND Mango plantation of Laxman Marndi & 64 others(2404069/DP/3154673)	Drought Proofing	BP	20	11.17	1.06	0.7	18.94	5.65%	9150
81799	UDALA	SRIDAMCHANDRAPUR	3rd year maint. of Oil palm plantation of Ludi Hansda & 19 others(2404069/DP/3154619)	Drought Proofing	BP	8.5	4.69	0.99	0.24	7.51	9.33%	3628
81800	UDALA	SRIDAMCHANDRAPUR	3rd year maint. of Oil palm plantation of Jhankad Singh & 24 others(2404069/DP/3154617)	Drought Proofing	BP	7	3.6	0.34	0.12	6.66	4.34%	3217
81801	UDALA	SRIDAMCHANDRAPUR	3rd year Rubber Plantation (Maintenance) at Hatasahi (Block-B)(2404069/DP/10378569)	Drought Proofing	BP	6.05	3.43	0.71	0	5.34	7.49%	2580
81802	UDALA	SRIDAMCHANDRAPUR	3rd year Rubber Plantation (Maintenance) at Damusahi(2404069/DP/10378570)	Drought Proofing	BP	4.1	2.33	0.77	0	3.33	11.98%	1609
81803	UDALA	SRIDAMCHANDRAPUR	Excav. of canel and guardwall at damushai karibandha(2404069011/WC/10316609)	Water Conservation and Water Harvesting	GP	3	2	0	0	3	0.00%	1449
81804	UDALA	SRIDAMCHANDRAPUR	Exavation of New Tank at Guhiradihi(2404069011/WC/10343687)	Water Conservation and Water Harvesting	GP	3.5	1.5	1.86	0	1.64	37.20%	792
81805	UDALA	SRIDAMCHANDRAPUR	2nd year Rubber Plantation at Village Hatasahi (Block-B)(2404069/DP/10358232)	Drought Proofing	BP	8.96	4.34	7.4	2.02	1.56	70.83%	754
81806	UDALA	SRIDAMCHANDRAPUR	Const. of canel and Drain from khadikasole pratap Navak billa to jahira(2404069011/WC/1371486)	Water Conservation and Water Harvesting	GP	2	1	0.44	0	1.56	14.67%	754
81807	UDALA	SRIDAMCHANDRAPUR	Const. of Road and Culvert at Budhiaul at Damusahi(2404069/RC/3105861)	Rural Connectivity	BP	1.2	3.8	0	0	1.2	0.00%	580
81808	UDALA	SRIDAMCHANDRAPUR	Impv. of Road with Guard wall from Musakhai to Sariamdehi(2404069011/RC/3104149)	Rural Connectivity	GP	2.5	2.5	1.43	0	1.07	28.60%	517
81809	UDALA	SRIDAMCHANDRAPUR	Bharat Nirman Rajeev Gandhi Sewa Kendra,SRIDAMCHANDRAPUR(2404069011/SK/5139)	Bharat Nirman Rajeev Gandhi Sewa Kendra	GP	2	8	0.94	5.17	1.06	61.10%	512
81810	UDALA	SRIDAMCHANDRAPUR	Excav. of Farm Pond of Paresh Murmu(2404069011/IF/10339815)	Works on Individuals Land (Category IV)	GP	1.95	0.05	1.05	0	0.9	52.50%	435
81811	UDALA	SRIDAMCHANDRAPUR	Impv. of Chunushai Playground(2404069011/LD/2423665)	Land Development	GP	4.85	0.15	3.95	0	0.9	79.00%	435

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81812	UDALA	SRIDAMCHANDRAPUR	Exc. of Farm Pond of Dukhia Soren(2404069011/IF/10360883)	Works on Individuals Land (Category IV)	GP	1.95	0.05	1.06	0	0.89	53.00%	430
81813	UDALA	SRIDAMCHANDRAPUR	2nd year Rubber Plantation at Hatasahi (Block-A)(2404069/DP/10357297)	Drought Proofing	BP	1.95	0.95	1.27	0.53	0.68	62.07%	329
81814	UDALA	SRIDAMCHANDRAPUR	Land Development of Rabindra Mohanta and 9 others(2404069011/LD/2422745)	Land Development	GP	2	0	1.37	0	0.63	68.50%	304
81815	UDALA	SRIDAMCHANDRAPUR	Excavation of Farm Pond of Indrajit Baskey of Musakhai(2404069011/IF/10367542)	Works on Individuals Land (Category IV)	GP	1.98	0.02	1.35	0	0.63	67.50%	304
81816	UDALA	SRIDAMCHANDRAPUR	Excavation of Canal from Damu Sahi to Bhatu House(2404069011/WC/10343780)	Water Conservation and Water Harvesting	GP	1.8	1.2	1.2	0	0.6	40.00%	290
81817	UDALA	SRIDAMCHANDRAPUR	Const. of Massonary Canal at Balichhatra Maihi Bilo(2404069011/WC/10343711)	Water Conservation and Water Harvesting	GP	0.6	2.4	0	0	0.6	0.00%	290
81818	UDALA	SRIDAMCHANDRAPUR	Excavation of Farmpond of Subuda Kisku(2404069011/IF/10351450)	Works on Individuals Land (Category IV)	GP	1.98	0.02	1.55	0	0.43	77.50%	208
81819	UDALA	SRIDAMCHANDRAPUR	Const. of Massonary Canal from Jagat House to Somanath Bilo(2404069011/WC/10343668)	Water Conservation and Water Harvesting	GP	0.6	2.4	0.18	0	0.42	6.00%	203
81820	UDALA	SRIDAMCHANDRAPUR	2nd year Rubber Plantation at Village Damasahi(2404069/DP/10358250)	Drought Proofing	BP	4.5	2.18	4.13	1.32	0.37	81.59%	179
81821	UDALA	SRIDAMCHANDRAPUR	3rd year Rubber Plantation (Maintenance) at Hatasahi (Block-A)(2404069/DP/10378568)	Drought Proofing	BP	1.51	0.86	1.17	0	0.34	49.37%	164
81822	UDALA	SRIDAMCHANDRAPUR	Const. of canel and guardwall at Ulda Bindhani Bandha(2404069011/WC/10330759)	Water Conservation and Water Harvesting	GP	1.2	1.8	0.87	1.63	0.33	83.33%	159
81823	UDALA	SRIDAMCHANDRAPUR	Exc. of Dug Well of Mahadav Tudu of Musakhai(2404069011/IF/10284874)	Works on Individuals Land (Category IV)	GP	0.65	0.65	0.41	0	0.24	31.54%	116
81824	UDALA	SRIDAMCHANDRAPUR	Renov. of Rajabasa Tank(2404069011/WC/1377239)	Water Conservation and Water Harvesting	GP	2	1	1.76	0	0.24	58.67%	116
81825	UDALA	SRIDAMCHANDRAPUR	Exc. of Dugwell of Rajat Murmu(2404069011/IF/10352982)	Works on Individuals Land (Category IV)	GP	0.35	1.32	0.13	0	0.22	7.78%	106
81826	UDALA	SRIDAMCHANDRAPUR	Exc. of Dugwell of Upendra Singh S/o Sankarsan(2404069011/IF/10293420)	Works on Individuals Land (Category IV)	GP	0.36	0.84	0.16	0	0.2	13.33%	97
81827	UDALA	SRIDAMCHANDRAPUR	Spl BPG of Pirthi Hansdah(2404069/IF/10448405)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
81828	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378553(2404069011/IF/IAY/1641288)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
81829	UDALA	SRIDAMCHANDRAPUR	BPG Titli of Srimati Mohanta of s c pur(2404069/IF/10456115)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81830	UDALA	SRIDAMCHANDRAPUR	Const. of PMAY house of Kadu soren of chadada(2404069/IF/10457549)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
81831	UDALA	SRIDAMCHANDRAPUR	Const. of PMAY house of Sutamani Murmu of Musakhai(2404069/IF/10457561)	Works on Individuals Land (Category IV)	BP	0.18	0	0	0	0.18	0.00%	87
81832	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338319(2404069011/IF/IAY/2053245)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81833	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1189490(2404069011/IF/IAY/2058285)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81834	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365823(2404069011/IF/IAY/2050713)	Works on Individuals Land (Category IV)	GP	0.18	0	0	0	0.18	0.00%	87
81835	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR1219652(2404069011/IF/IAY/1273365)	Works on Individuals Land (Category IV)	BP	0.17	0	0	0	0.17	0.00%	82
81836	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216098(2404069011/IF/IAY/1467900)	Works on Individuals Land (Category IV)	BP	0.17	0	0.01	0	0.16	5.88%	77
81837	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378877(2404069011/IF/IAY/2050875)	Works on Individuals Land (Category IV)	GP	0.18	0	0.02	0	0.16	11.11%	77
81838	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR2290210(2404069011/IF/IAY/457492)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
81839	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR2293401(2404069011/IF/IAY/503121)	Works on Individuals Land (Category IV)	GP	0.17	0	0.02	0	0.15	11.76%	72
81840	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR1189821(2404069011/IF/IAY/877580)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
81841	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR1217859(2404069011/IF/IAY/879088)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
81842	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR1216232(2404069011/IF/IAY/879065)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
81843	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1217930(2404069011/IF/IAY/1457710)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
81844	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218478(2404069011/IF/IAY/1457712)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
81845	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR1275852(2404069011/IF/IAY/1273710)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
81846	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373053(2404069011/IF/IAY/1317877)	Works on Individuals Land (Category IV)	BP	0.17	0	0.02	0	0.15	11.76%	72
81847	UDALA	SRIDAMCHANDRAPUR	Const. of BPG of Karna Murmu(2404069/IF/10263569)	Works on Individuals Land (Category IV)	BP	0.17	0	0.04	0	0.13	23.53%	63

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81848	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307128(2404069011/IF/IAY/1900383)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
81849	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1320366(2404069011/IF/IAY/1942057)	Works on Individuals Land (Category IV)	BP	0.18	0	0.05	0	0.13	27.78%	63
81850	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378226(2404069011/IF/IAY/2017196)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81851	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218467(2404069011/IF/IAY/2015372)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81852	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363103(2404069011/IF/IAY/2015690)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81853	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380655(2404069011/IF/IAY/2015766)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81854	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2284955(2404069011/IF/IAY/2016123)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81855	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2264272(2404069011/IF/IAY/2016112)	Works on Individuals Land (Category IV)	GP	0.18	0	0.05	0	0.13	27.78%	63
81856	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373613(2404069011/IF/IAY/1661053)	Works on Individuals Land (Category IV)	BP	0.18	0	0.06	0	0.12	33.33%	58
81857	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364524(2404069011/IF/IAY/1637312)	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
81858	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377537(2404069011/IF/IAY/1637318)	Works on Individuals Land (Category IV)	BP	0.18	0	0.07	0	0.11	38.89%	53
81859	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1214539(2404069011/IF/IAY/2016909)	Works on Individuals Land (Category IV)	GP	0.18	0	0.07	0	0.11	38.89%	53
81860	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391210(2404069011/IF/IAY/1533300)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
81861	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367233(2404069011/IF/IAY/1661052)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
81862	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379523(2404069011/IF/IAY/1641281)	Works on Individuals Land (Category IV)	BP	0.18	0	0.08	0	0.1	44.44%	48
81863	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380659(2404069011/IF/IAY/2015767)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
81864	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219552(2404069011/IF/IAY/2038884)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48
81865	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220035(2404069011/IF/IAY/2049866)	Works on Individuals Land (Category IV)	GP	0.18	0	0.08	0	0.1	44.44%	48

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81866	UDALA	SRIDAMCHANDRAPUR	Excv. of Dugwell of Gobra Singh S/o Matar(2404069011/IF/10293059)	Works on Individuals Land (Category IV)	GP	0.36	0.84	0.26	0	0.1	21.67%	48
81867	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR2289046(2404069011/IF/IAY/449361)	Works on Individuals Land (Category IV)	BP	0.17	0	0.08	0	0.09	47.06%	43
81868	UDALA	SRIDAMCHANDRAPUR	Spl BPG of Jugalkishore Murmu S/o-Bhima(2404069/IF/10429027)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
81869	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381824(2404069011/IF/IAY/1641273)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
81870	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373726(2404069011/IF/IAY/1661054)	Works on Individuals Land (Category IV)	BP	0.18	0	0.09	0	0.09	50.00%	43
81871	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218470(2404069011/IF/IAY/1317886)	Works on Individuals Land (Category IV)	BP	0.17	0	0.09	0	0.08	52.94%	39
81872	UDALA	SRIDAMCHANDRAPUR	Iay houses of Basa Murmu.w/o-Kisun at Damushai(2404069/IF/10104830)	Works on Individuals Land (Category IV)	BP	0.16	0	0.08	0	0.08	50.00%	39
81873	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366952(2404069011/IF/IAY/1661051)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81874	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366947(2404069011/IF/IAY/1661105)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81875	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219434(2404069011/IF/IAY/1661049)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81876	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1194046(2404069011/IF/IAY/1661089)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81877	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367842(2404069011/IF/IAY/1661058)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81878	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383031(2404069011/IF/IAY/1641269)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81879	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376173(2404069011/IF/IAY/1637354)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81880	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376116(2404069011/IF/IAY/1637321)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81881	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379898(2404069011/IF/IAY/1637327)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81882	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380637(2404069011/IF/IAY/1637337)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81883	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319478(2404069011/IF/IAY/1783852)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81884	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319173(2404069011/IF/IAV/1900453)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81885	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377184(2404069011/IF/IAV/1900823)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81886	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219145(2404069011/IF/IAV/1964156)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81887	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327740(2404069011/IF/IAV/2002894)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81888	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1223054(2404069011/IF/IAV/2002298)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81889	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1380823(2404069011/IF/IAV/2003144)	Works on Individuals Land (Category IV)	BP	0.18	0	0.1	0	0.08	55.56%	39
81890	UDALA	SRIDAMCHANDRAPUR	SCHOOL PLANTATION AT S.C.PUR GOVT. M.E. SCHOOL(2404069/DP/3123518)	Drought Proofing	BP	0.15	0.23	0.08	0.22	0.07	78.95%	34
81891	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382325(2404069011/IF/IAV/1533291)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
81892	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378002(2404069011/IF/IAV/1641284)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
81893	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219429(2404069011/IF/IAV/1661048)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
81894	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381832(2404069011/IF/IAV/1641274)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
81895	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1382013(2404069011/IF/IAV/1641275)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
81896	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1211998(2404069011/IF/IAV/1641263)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
81897	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362652(2404069011/IF/IAV/1942259)	Works on Individuals Land (Category IV)	BP	0.18	0	0.11	0	0.07	61.11%	34
81898	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1362983(2404069011/IF/IAV/2029529)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
81899	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219882(2404069011/IF/IAV/2029350)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
81900	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219556(2404069011/IF/IAV/2029354)	Works on Individuals Land (Category IV)	GP	0.18	0	0.11	0	0.07	61.11%	34
81901	UDALA	SRIDAMCHANDRAPUR	Exc. of canal from Budhial village end to Domuhani at Hatoshai(2404069011/IC/10316461)	Micro Irrigation Works	GP	1.8	1.2	1.74	1.19	0.06	97.67%	29

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81902	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR1218356(2404069011/IF/IAY/1273346)	Works on Individuals Land (Category IV)	BP	0.17	0	0.11	0	0.06	64.71%	29
81903	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379516(2404069011/IF/IAY/1641280)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81904	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379548(2404069011/IF/IAY/1641282)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81905	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391187(2404069011/IF/IAY/1637309)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81906	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1222813(2404069011/IF/IAY/1637331)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81907	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1216329(2404069011/IF/IAY/1661047)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81908	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1390346(2404069011/IF/IAY/1637355)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81909	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372526(2404069011/IF/IAY/1637319)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81910	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319185(2404069011/IF/IAY/1637311)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81911	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379923(2404069011/IF/IAY/1641271)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81912	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319055(2404069011/IF/IAY/1637325)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81913	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377212(2404069011/IF/IAY/1637305)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81914	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375248(2404069011/IF/IAY/1637329)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81915	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373080(2404069011/IF/IAY/1637334)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81916	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319963(2404069011/IF/IAY/1637302)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81917	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377151(2404069011/IF/IAY/1637347)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81918	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1365930(2404069011/IF/IAY/1937784)	Works on Individuals Land (Category IV)	BP	0.18	0	0.12	0	0.06	66.67%	29
81919	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219873(2404069011/IF/IAY/2038887)	Works on Individuals Land (Category IV)	GP	0.18	0	0.12	0	0.06	66.67%	29

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81920	UDALA	SRIDAMCHANDRAPUR	Const. of BPG house of Chandary Hembram.(2404069/IF/10251266)	Works on Individuals Land (Category IV)	BP	0.17	0	0.12	0	0.05	70.59%	24
81921	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372872(2404069011/IF/IAY/1637349)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81922	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337962(2404069011/IF/IAY/1637330)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81923	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366946(2404069011/IF/IAY/1661104)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81924	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378568(2404069011/IF/IAY/1641277)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81925	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375246(2404069011/IF/IAY/1637326)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81926	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336996(2404069011/IF/IAY/1637339)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81927	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219887(2404069011/IF/IAY/1641264)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81928	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372319(2404069011/IF/IAY/1661062)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81929	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337816(2404069011/IF/IAY/1906777)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81930	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1356375(2404069011/IF/IAY/1641291)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81931	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381820(2404069011/IF/IAY/1641272)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81932	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326728(2404069011/IF/IAY/1900510)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81933	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1321785(2404069011/IF/IAY/1937683)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81934	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377743(2404069011/IF/IAY/1941684)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81935	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378739(2404069011/IF/IAY/2003151)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81936	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378334(2404069011/IF/IAY/2003150)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81937	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373728(2404069011/IF/IAY/2015743)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81938	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1220380(2404069011/IF/IAV/2015383)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
81939	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338031(2404069011/IF/IAV/2015621)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
81940	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1368134(2404069011/IF/IAV/2003095)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81941	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1327867(2404069011/IF/IAV/2002915)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81942	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379610(2404069011/IF/IAV/2003131)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81943	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1195188(2404069011/IF/IAV/2002497)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81944	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373607(2404069011/IF/IAV/2003127)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81945	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373717(2404069011/IF/IAV/2003130)	Works on Individuals Land (Category IV)	BP	0.18	0	0.13	0	0.05	72.22%	24
81946	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219428(2404069011/IF/IAV/2029353)	Works on Individuals Land (Category IV)	GP	0.18	0	0.13	0	0.05	72.22%	24
81947	UDALA	SRIDAMCHANDRAPUR	Renov. of lchaghutu tank(2404069011/WH/10295448)	Renovation of traditional water bodies	GP	2.4	2.6	2.36	2.6	0.04	99.20%	19
81948	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR1338873(2404069011/IF/IAV/1273925)	Works on Individuals Land (Category IV)	BP	0.17	0	0.13	0	0.04	76.47%	19
81949	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337892(2404069011/IF/IAV/1533231)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
81950	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1381979(2404069011/IF/IAV/1533290)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
81951	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363105(2404069011/IF/IAV/1533264)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
81952	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336682(2404069011/IF/IAV/1637348)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
81953	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372425(2404069011/IF/IAV/1637335)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
81954	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1377745(2404069011/IF/IAV/1637357)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
81955	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378837(2404069011/IF/IAV/1641279)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81956	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1367802(2404069011/IF/IAV/1661057)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
81957	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378100(2404069011/IF/IAV/1637341)	Works on Individuals Land (Category IV)	BP	0.18	0	0.14	0	0.04	77.78%	19
81958	UDALA	SRIDAMCHANDRAPUR	Green Fencing at chadada AWC(2404069/OP/138351)	Land Development	GP	0.1	0.1	0.07	0.07	0.03	70.00%	14
81959	UDALA	SRIDAMCHANDRAPUR	Spl. BPG house of Jamuna Singh W/O- Nama(2404069/IF/10429286)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81960	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364198(2404069011/IF/IAV/1533270)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81961	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1221229(2404069011/IF/IAV/1637324)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81962	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373324(2404069011/IF/IAV/1637352)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81963	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366139(2404069011/IF/IAV/1661091)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81964	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1358168(2404069011/IF/IAV/1641292)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81965	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319841(2404069011/IF/IAV/1637316)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81966	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364199(2404069011/IF/IAV/1637336)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81967	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1275863(2404069011/IF/IAV/1641267)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81968	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1338952(2404069011/IF/IAV/1637338)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81969	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378834(2404069011/IF/IAV/1641278)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81970	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375249(2404069011/IF/IAV/1637304)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81971	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1201282(2404069011/IF/IAV/1637340)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81972	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322959(2404069011/IF/IAV/1641290)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81973	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1189653(2404069011/IF/IAV/1637308)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81974	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1337803(2404069011/IF/IAV/1900603)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81975	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387785(2404069011/IF/IAV/1900868)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81976	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374055(2404069011/IF/IAV/1937809)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81977	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1322824(2404069011/IF/IAV/1964738)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81978	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371707(2404069011/IF/IAV/2003101)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81979	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1200347(2404069011/IF/IAV/2015346)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
81980	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1386795(2404069011/IF/IAV/2015786)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
81981	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1375227(2404069011/IF/IAV/2015749)	Works on Individuals Land (Category IV)	GP	0.18	0	0.15	0	0.03	83.33%	14
81982	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1191932(2404069011/IF/IAV/2002500)	Works on Individuals Land (Category IV)	BP	0.18	0	0.15	0	0.03	83.33%	14
81983	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR2279531(2404069011/IF/IAV/449354)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81984	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR1191553(2404069011/IF/IAV/1273140)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81985	UDALA	SRIDAMCHANDRAPUR	Construction of IAY House -IAY REG. NO. OR1322173(2404069011/IF/IAV/1273876)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81986	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1307115(2404069011/IF/IAV/1317889)	Works on Individuals Land (Category IV)	BP	0.17	0	0.15	0	0.02	88.24%	10
81987	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1364528(2404069011/IF/IAV/1533271)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
81988	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373050(2404069011/IF/IAV/1637353)	Works on Individuals Land (Category IV)	BP	0.18	0	0.16	0	0.02	88.89%	10
81989	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1339272(2404069011/IF/IAV/1533235)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81990	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1360195(2404069011/IF/IAV/1641293)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81991	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1387370(2404069011/IF/IAV/1637315)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
81992	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374137(2404069011/IF/IAY/1661055)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81993	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378263(2404069011/IF/IAY/1641287)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81994	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1379025(2404069011/IF/IAY/1661056)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81995	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1378026(2404069011/IF/IAY/1641286)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81996	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1374994(2404069011/IF/IAY/1637328)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81997	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1223377(2404069011/IF/IAY/1637333)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81998	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1391326(2404069011/IF/IAY/1637343)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
81999	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1393821(2404069011/IF/IAY/1641270)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
82000	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319081(2404069011/IF/IAY/1783849)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
82001	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1319084(2404069011/IF/IAY/1783850)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
82002	UDALA	SRIDAMCHANDRAPUR	Const. of BPG titli of Narasingha Mohanta of s c pur(2404069/IF/10456521)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
82003	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1326732(2404069011/IF/IAY/1900511)	Works on Individuals Land (Category IV)	BP	0.18	0	0.17	0	0.01	94.44%	5
82004	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1376692(2404069011/IF/IAY/2015753)	Works on Individuals Land (Category IV)	GP	0.18	0	0.17	0	0.01	94.44%	5
82005	UDALA	SRIDAMCHANDRAPUR	Renv of Kari Bandha and canel repair(2404069011/WH/3082092)	Renovation of traditional water bodies	GP	2.31	2.69	2.31	0	0	46.20%	0
82006	UDALA	SRIDAMCHANDRAPUR	Green Fencing at Khadikasole P.S.(2404069/OP/138353)	Land Development	GP	0.1	0.1	0.1	0.09	0	95.00%	0
82007	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1383015(2404069011/IF/IAY/1641276)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
82008	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1366781(2404069011/IF/IAY/1661050)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
82009	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1363108(2404069011/IF/IAY/1637314)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
82010	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2287278(2404069011/IF/IAV/1637317)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
82011	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1371706(2404069011/IF/IAV/1937805)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
82012	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1372322(2404069011/IF/IAV/2015736)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
82013	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR2260874(2404069011/IF/IAV/2017574)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
82014	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1336505(2404069011/IF/IAV/2015611)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
82015	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1373719(2404069011/IF/IAV/2015742)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
82016	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1218384(2404069011/IF/IAV/2002290)	Works on Individuals Land (Category IV)	BP	0.18	0	0.18	0	0	100.00%	0
82017	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1219817(2404069011/IF/IAV/2038885)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
82018	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1312485(2404069011/IF/IAV/2058073)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
82019	UDALA	SRIDAMCHANDRAPUR	Construction of PMAY-G House for Individuals -PMAY-G REG. NO. OR1195305(2404069011/IF/IAV/2052978)	Works on Individuals Land (Category IV)	GP	0.18	0	0.18	0	0	100.00%	0
82020	UDALA	SRIDAMCHANDRAPUR	Excav. of Dug well of Harekrushana patra of khadikasole(2404069011/IF/10323586)	Works on Individuals Land (Category IV)	GP	0.25	0.95	0.34	0	-0.09	28.33%	-43
82021	UDALA	SRIDAMCHANDRAPUR	Const. of Check Dam at Chandrasahi Maheswar Billa(2404069011/WC/10330947)	Water Conservation and Water Harvesting	GP	1.2	3.8	1.36	3.59	-0.16	99.00%	-77
82022	UDALA	SRIDAMCHANDRAPUR	Excav. of Dugwell of Kalicharan singh s/o Bhalia(2404069011/IF/10335472)	Works on Individuals Land (Category IV)	GP	0.48	0.72	0.7	0	-0.22	58.33%	-106
82023	UDALA	SRIDAMCHANDRAPUR	Excav. of Dug well of Trilochan Mohanta(2404069011/IF/10346328)	Works on Individuals Land (Category IV)	GP	0.35	1.32	0.59	0	-0.24	35.33%	-116
82024	UDALA	SRIDAMCHANDRAPUR	Const. of Massonary Canal from Musakhai Ladum Bilo(2404069011/WC/10343686)	Water Conservation and Water Harvesting	GP	0.6	2.4	0.87	0	-0.27	29.00%	-130
82025	UDALA	SRIDAMCHANDRAPUR	Exavation of Machenary Canal from Sadangi House to Duisa Bilo(2404069011/WC/10343881)	Water Conservation and Water Harvesting	GP	0.6	2.4	0.93	0	-0.33	31.00%	-159
82026	UDALA	SRIDAMCHANDRAPUR	Exavation of Machenary Canal from Seral House to Balananda Bilo(2404069011/WC/10343884)	Water Conservation and Water Harvesting	GP	0.6	2.4	1	0	-0.4	33.33%	-193
82027	UDALA	SRIDAMCHANDRAPUR	Const. of Machenary Canal from Dhadichua Sarat Bilo to Maina Bilo(2404069011/WC/10343878)	Water Conservation and Water Harvesting	GP	0.6	2.4	1.05	0	-0.45	35.00%	-217

ONGOING MGNREGA WORK UPTO FY 2020-21

S No.	Block	Panchayat	Work Name (Work Code)	Work Category	Executing Level	Est. labour component(In Lakhs)	Est. material component(In Lakhs)	Actual exp. on labour(In Lakhs)	Actual exp. on material(In Lakhs)	Balance Est. labour component (In Lakhs)	% of Total Expenditure	Remaining Persondays Can be generated @ 207 wage rate
82028	UDALA	SRIDAMCHANDRAPUR	Const. of Machanary canel from kathia chhaka to Gudura house(2404069011/WC/10344016)	Water Conservation and Water Harvesting	GP	0.72	4.09	1.22	0	-0.5	25.36%	-242
82029	UDALA	SRIDAMCHANDRAPUR	Const. of Machenary Canal from Karia Billo to Muchiram Billo(2404069011/WC/10343784)	Water Conservation and Water Harvesting	GP	1	4	1.97	0	-0.97	39.40%	-469